

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State/ UT of Rajasthan (as on 31.03.2025)

I. Total Population: Urban Population & Rural Population separately: 1.90Cr (Urban)

II. Estimated Sewage Generation (MLD) : 1649.95 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD) : 134 nos. STPs (1475.08 MLD)
- Capacity Utilization of existing STPs : 1122.98 MLD
- MLD of sewage being treated through Alternate technology : 1.02 MLD (through FSSM)
- Gap in Treatment Capacity in MLD : 352.10 MLD
(existing Capacity being utilized)
- No. of Operational STPs : 134 nos. STPs (1475.08 MLD)
- Status of STP:-
 - Compliance status based on designed parameters- Complying -38 and Non-Complying-93
 - Compliance status based on Hon'ble NGT order- Complying -27 and Non-Complying-104

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Annexure-1					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
Annexure-2						

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion
Attached as Annexure-3 & 4					

I. Details of Industrial Pollution: (Related to RSPCB)

- No. of industries in the State: 39317
- No. of water polluting industries in the State: 5172
- Quantity of effluent generated from the industries in MLD: 491.55058 MLD (individual units)
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs: 1459
- Number of industrial units connected to CETP: 3764
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
 - Total ETPs:- 1459
 - Total Installed Capacity:- 364.36MLD
- Compliance status of the ETPs:
 - Complying ETPs: 1420
 - Non-Complying: 39 (Show Cause Notice issued:- 26, Closure Direction-4 and action under process-9)
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)

II. Solid Waste Management:

- Total number of Urban Local Bodies: **196**
- Current Municipal Solid Waste Generation: **6718.69 TPD**
- Waste Processing Operational : **5240.2 TPD**
- Waste Processing Facilities under Pipeline: **5371.47 TPD**
- **Total Waste Processing: 77.99%**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc.
 - a. **Running Centralized Plants-21 with capacity of 2097 TPD**
 - b. **Running MRF- 153 with capacity of 1961.2 TPD**

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)
Installed capacities are running as full utilization
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)
 - a. 50 TPD Plant is operational in Udaipur Municipal Corporation.
 - b. Work order issued for setting up of 300 TPD capacity C&D processing plant has been issued by Jaipur Municipal Corporation.
 - c. **5 towns** work order issued and plant under construction at **Kota** (100 TPD), **Jodhpur** (100 TPD), **Bikaner** (100TPD), **Ajmer** (50 TPD)&**Alwar**(50 TPD).
 - d. LoA issued for setting up C&D processing plant Under CM Budget Announcement **Bharatpur**(50TPD), **Bhilwara** (50 TPD), **Chittorgarh** (25 TPD).
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source
 - a. Total wards are 7500 and door to door collection is 99%.
- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**
- Installed capacity of MSW processing facilities in TPD
 - a. Running Centralized Plants-21 with capacity of **2097 TPD (31.21%)**
 - b. Running MRF- 153with capacity of **1961.2 TPD (29.19%)**
 - c. Total 1182 TPD is being processed by BWGs/Pit Composting/ Garden composting/ Informal Recyclers(**17.59%**)

Total Waste Processing: 77.99%.

Note: -

- a. Installed capacity are running as full utilized.
- b. **17 MRFs** are under process(Work in progress/tender) with capacity of **285.9 TPD**.
- c. City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Attached as Annexure-5					

III. Bio-medical Waste Management:

- Total Bio-medical generation:
- No. of Hospitals and Health Care Facilities:
- Status of Treatment Facility/ CBMWTF:

IV. Hazardous Waste Management:

- Total Hazardous Waste generation:
- No. of Industries generating Hazardous waste
- Treatment Capacity of all TSDFs
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated
- Details of on-going or proposed TSDF

V. Plastic Waste Management:

- Total Plastic Waste generation:
- Treatment/ Measures adopted for reduction or management of plastic waste:

VI. Details of Alternate Treatment Technology being adopted by the State/UT

VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment:

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

XI. Ground water regulation:

XII. Good irrigation practices being adopted by the State:

XIII. Rain Water Harvesting:

XIV. Demarcation of Floodplain and removal of illegal encroachments:

XV. Maintaining minimum e-flow of river:

XVI. Plantation activities along the rivers:

XVII. Development of biodiversity park:

XVIII. Reuse of Treated Water:

XIX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

XX. Status of Preparation of Action Plan by the 13 Coastal States:

XXI. Regulation of Mining Activities in the State/UT:

XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring

***Note: Incremental progress made by the State/UT in each activity to be provided.**

Detail of each existing STPs in Rajasthan State as on 31.03.2025

Annexure -1

S. No.	Name of Town	Location	STP Capacity (MLD)	Capacity being utilized (MLD)	Treatment Process
1	Ajmer	Khanpura	20.00	18.00	SBR
2	Ajmer	Aanasagar	13.00	11.59	SBR
3	Alwar	Bharatpur Road near Agyarah Dam	20.00	17.82	SBR
4	Badi Sadri	Near Mangri road	1.50	1.32	SBR
5	Balotra	Jerla	9.00	6.86	SBR
6	Banswara	Ghamaniya	6.43	4.13	WSP
7	Barmer	Village Kundla	10.00	4.93	WSP
8	Beawar	Near Vijay Nagar Private Bus Stand	5.00	3.15	SBR
9	Beawar	Near Narsingh pura	4.00	2.50	SBR
10	Beawar	Near Bichral Tank	1.50	1.20	SBR
11	Beawar	Kundan Nagar	1.00	0.60	SBR
12	Bhadra	Mahipalo ka mohalla	1.00	1.00	SBR
13	Bhadra	Nathwana johad	3.50	2.70	SBR
14	Bharatpur	Gopal Nangla (Rundhikiran)	8.00	6.00	SBR
15	Bharatpur	Near existing STP at Ikran Village	5.00	4.19	SBR
16	Bhilwara	Kewada (J/sw)	10.00	9.15	SBR
17	Bhiwadi	RHB	1.50	1.50	SBR
18	Bhiwadi	Mundena Mev	2.00	1.00	SBR
19	Bhiwadi	Santhalka	3.00	2.08	SBR
20	Bhiwadi	Nr. Existing STP	3.00	2.32	SBR
21	Bhiwadi	Vasundhra Nagar (Bhiwadi)	4.00	3.00	SBR
22	Bikaner	Vallabgarden (Bikaner)	40.00	35.93	SBR
23	Bikaner	Sareh Nathania	12.00	11.21	SBR
24	Bikaner	Near Kali Mata Mandir Sujendarsar	20.00	12.66	SBR
25	Bundi	Devpora (Bundi)	8.00	7.10	SBR
26	Chirawa	Near Madela Road	3.00	2.20	SBR
27	Chirawa	Pilani Road	2.00	1.63	SBR
28	Chittorgarh	Pratappura (Bhoikhera) (Chittorgarh)	5.00	4.00	UASB
29	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	3.00	2.00	SBR
30	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	2.00	1.76	SBR
31	Chittorgarh	Near Mukhyamantri Jan Awas Yojna (Chittorgarh)	1.00	0.58	SBR
32	Churu	Village Gajsar	7.00	6.50	WSP
33	Churu	B/W Cremation ground and Agarsen Nagar	1.00	0.71	SBR
34	Churu	TajusaTakiya (Churu)	2.50	2.32	SBR

35	Deedwana	Mela Maidan (Deedwana)	5.00	3.50	SBR
36	Dhoulpur	Tagawali	10.00	8.89	UASB
37	Dhoulpur	Shekhupur (Dholpur)	3.00	1.75	SBR
38	Fateh Nagar Sanwar	Changedi village (Fatehnagar Sanwar)	1.00	0.90	SBR
39	Fatehpur Shekhawati	Near Bari Road	7.50	6.00	SBR
40	Gangapur City	Near Jaipur Highway	5.50	3.50	SBR
41	Gangapur City	Near Jaipur Highway	2.50	1.81	SBR
42	Gangapur City	Aliganj Tiraha	1.50	1.00	SBR
43	Hanumangarh	Near Railway bridge over Ghaggar river	5.00	4.30	SBR
44	Hanumangarh	Jodkiya Phatak (Hanumangarh)	7.50	5.10	WSP
45	Hindaun City	Jaccha ki bawri	0.75	0.50	SBR
46	Hindaun City	Raghav das Bagichi	5.00	3.50	SBR
47	Jaipur	Brahmpuri STP (Jaipur)	8.00	7.55	SBR
48	Jaipur	Paladi Meena (Jaipur)	3.00	2.29	SBR
49	Jaipur	Central Park (Jaipur)	1.00	0.70	MBBR
50	Jaipur	Ralawta (Jaipur)	30.00	24.91	ASP
51	Jaipur	Gajdharpura (Jaipur)	30.00	27.62	ASP
52	Jaipur	Ram Niwas Bagh (Jaipur)	1.00	0.60	MBBR
53	Jaipur	Jawahar Circle (Jaipur)	1.00	0.57	MBBR
54	Jaipur	Swarnjayanti Park (Jaipur)	1.00	0.71	MBBR
55	Jaipur	Jaisingpura Highway	1.00	0.61	SBR
56	Jaipur	Kiro Ki Dhani (Jaipur)	1.00	0.60	SBR
57	Jaipur	Dravyawati River- PaniPech (Jaipur)	20.00	15.00	SBR
58	Jaipur	Dravyawati River- Mansarovar	15.00	12.62	SBR
59	Jaipur	Dravyawati River- Taruchya Nagar (Jaipur)	100.00	73.51	SBR
60	Jaipur	Dravyawati River- Pratap Nagar (Jaipur)	25.00	15.00	SBR
61	Jaipur	Dravyawati River- GONER(Jaipur)	10.00	5.00	SBR
62	Jaipur	Dehlawas unit II (Jaipur)	62.50	41.38	SBR
63	Jaipur	Jaisinghpura Khore (Jaipur)	50.00	50.00	ASP
64	Jaipur	Dehlawas unit I (Jaipur)	62.50	62.50	SBR
65	Jaisalmer	Kisanghat	10.00	7.00	WSP
66	Jaitaran	Near Karolia village (Jaitaran)	2.00	1.30	SBR
67	Jalore	Jalore	10.00	4.50	WSP
68	Jhalawar	Gagron Road (Jhalawar)	6.00	5.46	ASP
69	Jhalrapatan	Girdharpura (Jhalrapatan)	3.00	2.50	ASP
70	Jhunjhunu	Baggar Road Near Agrasen Circle	8.50	5.64	UASB
71	Jhunjhunu	Near Agrasen Circle	7.00	5.90	SBR
72	Jodhpur	Nandari (Jodhpur)	20.00	18.51	WSP
73	Jodhpur	Salawas Unit I (Jodhpur)	50.00	39.31	ASP
74	Jodhpur	Salawas Unit II (Jodhpur)	50.00	40.49	ASP

75	Karauli	Karauli	5.00	2.00	UASB
76	Kishangarh	Nasirabad Highway (Kishangarh)	10.00	6.50	WSP
77	Kota	Dhakarkhedi	20.00	17.82	ASP
78	Kota	Sajidhera	30.00	22.73	SBR
79	Kota	Balita (Kota) (UIT)	30.00	28.94	SBR
80	Kota	Kala Talab (Kota)	15.00	12.77	SBR
81	Kushalgarh	Near Panchayat Samiti (Kushalgarh)	1.00	1.00	SBR
82	Laxmangarh	Indira Awas colony	1.50	0.80	SBR
83	Laxmangarh	Near Basin Road Banjara Basti	1.00	0.60	SBR
84	Laxmangarh	TodhiKui (Laxmangarh)	3.00	1.50	SBR
85	Makrana	Near Kidwai Stadium	6.00	5.20	SBR
86	Mt. Abu	Hetam Ji Village (Mt. Abu)	6.00	3.00	ASP
87	Nagaur	Balwa Road (Nagaur)	8.00	5.25	WSP
88	Nawalgarh	Near Bus stand (Nawalgarh)	3.00	2.10	SBR
89	Nawalgarh	Near Fire station (Nawalgarh)	1.00	0.60	SBR
90	Nimbahera	Near Shamshan Ghat, Kartana	2.00	1.89	SBR
91	Nimbahera	Kasod Basti Nalah (Nimbahera)	1.00	0.35	SBR
92	Nimbahera	Nimbahera Near Dashhera Maidan	4.50	2.39	SBR
93	Nokha	Ward No. 07 (Nokha)	1.00	0.80	SBR
94	Pali	Near ESI Hospital	7.50	3.48	ASP
95	Pali	Mandiya Industrial Area	15.00	13.80	SBR
96	Rajsamand	Rajsamand (Village Pratap pura)	5.00	3.00	UASB
97	Ramgarh Shekhawati	Shamshan ghat	2.00	1.40	SBR
98	Sardar Shahar	Sardar Shahar	5.00	2.00	WSP
99	Sardar Shahar	Sardar Shahar	2.00	0.45	WSP
100	Sawai Madhopur	Village Sorwal (Sawai Madhopur)	10.00	7.51	WSP
101	Sikar	Goshala land (Sikar)	2.00	1.20	SBR
102	Sikar	Near Shiv Colony (Sikar)	8.00	5.00	SBR
103	Sriganganagar	Suratgarh road (Sriganganagar)	10.00	8.00	SBR
104	Sujangarh	Gopal Gaushala on Thardaa Village	5.50	3.00	SBR
105	Sujangarh	Near Kalkanda (Sujangarh)	2.00	1.00	SBR
106	Sumerpur	Sumerpur	10.00	3.00	WSP
107	Suratgarh	Near subjail (Suratgarh)	2.50	1.60	SBR
108	Suratgarh	Adarsh Kalyan Bhumi near Anupgarh highway	2.50	1.80	SBR
109	Tonk	Tonk Molai Pura (Tonk)	16.00	11.69	SBR
110	Tonk	Tonk Dhaula Khera (Tonk)	4.00	2.93	SBR
111	Udaipur	Eklingpura (Udaipur)	20.00	16.33	MBBR
112	Udaipur	Eklingpura (Udaipur)	25.00	23.53	SBR
113	Udaipur	FCI godown (Udaipur)	10.00	5.50	SBR
114	Udaipur	Kajrali house (Udaipur)	5.00	4.20	SBR

115	Kota	I L Township	2.00	1.80	SBR
116	Jaipur	Delhawas (khilari)	90.00	76.00	SBR
117	Kota	Balita Ladpura	6.00	4.50	SBR
118	Pratapgarh	Jain ghosal Kila Road	7.00	5.30	SBR
119	Bhilwara	Near Existing Jindal STP Kuwada	30.00	23.95	SBR
120	Gangapur City	Near Kushal Lake	1.50	1.10	SBR
121	Pushkar	Pushkar (Ajmer)	3.50	3.39	SBR
122	Fatehpur Sekhawati	Fatehpur	4.30	3.97	SBR
123	Nathwara	Near Goverdhan Mountain	4.50	2.90	SBR
124	Sirohi	Nehru Nagar	5.00	3.30	SBR
125	Kota	Balita	15.00	7.73	SBR
126	Kota	Dhakarkhedi	40.00	16.73	SBR
127	Sujangarh	Gaushala on Salasar Road (Sujangarh)	1.5	1.11	SBR
128	Sujangarh	Chaptia pond near F.C.I. Godown (Sujangarh)	1.5	0.97	SBR
129	Jaipur	Chaugan Stadium (Jaipur)	1	0.8	SBR
130	Abu Road	Santpur (Abu Road)	6.9	3.37	SBR
131	Abu Road	Manpur (Abu Road)	2.3	1.4	SBR
132	Ajmer	Khanpura (Ajmer)	40	17	SBR
133	Banswara	Ghamaniya ,Udaipur Road	9.6	2.9	SBR
134	Ratangarh	Near NH-11 Johad	3.8	1.93	SBR
			1475.08	1122.98	

Detail of Under Construction STPs in Rajasthan State as on 31.03.2025

Annexure -2

S. No.	Name of Town	Location	Capacity of the plant in MLD	Physical Progress (%) Data Collected by EMC	Incremental Progress per month	Completion Timeline*
1	Chittorgarh	Near Gandhi nagar (Chittorgarh)	2.00	78.0%	1.00%	June'2025
2	Sriganganagar	Sugarmill (Sriganganagar)	15.00	99.7%	0.00%	May'2025
3	Bhiwadi	Khanpura (Bhiwadi)	2.00	0.0%	0.00%	Due to agitation as per new DPR 2.5 MLD SPS proposed and load transfer to new 34 MLD STPs at another Location. (work order issued) Work Under Progress
4	Sikar	Devi pura Beed (Sikar)	5.00	99.4%	0.10%	May'2025
5	Ramgarh Shekhawati	Gogamedi (Ramgarh Shekhawati)	1.00	97.7%	0.30%	May'2025
6	Jodhpur	Basni Bainda (Jodhpur South)	40.00	88.0%	1.00%	June'2025
7	Sardar Shahar	South STP (Sardar Shahar)	2.30	92.5%	0.00%	June'2025
8	Sardar Shahar	North STP (Sardar Shahar)	3.40	91.2%	0.00%	June'2025
9	Sardar Shahar	Gandhi Vidhya Mandir (Sardar Shahar)	1.60	89.8%	0.00%	June'2025
10	Ratangarh	Ratangarh (Gaushala on Churu Road)	6.10	82.0%	2.00%	June'2025
11	Makrana	Near Kidwai Stadium	7.70	90.1%	0.19%	June'2025
12	Khetri	Bisau Road ,Village Nanu Wali Bawdi	3.15	61.2%	0.20%	June'2025
13	Kuchaman City	Near Dashhera Maidan	7.60	75.0%	0.20%	June'2025
14	Ladnu	Asota Village	5.50	86.0%	3.00%	June'2025
15	Ladnu	Vishvanathpura	2.40	76.0%	1.00%	May'2025
16	Mandawa	Mandawa	3.90	95.0%	0.00%	May'2025
17	Deedwana	Deedwana	3.00	95.0%	4.00%	May'2025
18	Jodhpur	Near Khokhariya	5.00	6.5%	0.00%	Dec'2025
19	Jaipur	Sanjhariya	43.00	93.0%	1.00%	May'2025
20	Nokha	Near Mandia Village	7.00	28.2%	0.00%	Oct'2025
21	Nokha	Charkada Village	5.00	72.0%	0.00%	Oct'2025
22	Sagwara	Near Banswara Highway	3.6	32.5%	5.50%	Jan'2026
23	Bharatpur	Gopal Nangla	9.4	40.5%	0.00%	Feb'2026
24	Bundi	Within Existing STP Campus	6.5	38.6%	0.91%	June'2025
25	Ajmer	At Anasagar existing STP campus	7.00	45.0%	0.00%	June'2025
26	Baran	Near Banganga River	4.00	28.0%	14.00%	June'2025
27	Beawar	Sendra Road, Jalia River	5.60	76.0%	0.00%	June'2025
28	Churu	Existing Campus at Gajsar	3.50	88.0%	4.00%	June'2025
29	Dholpur	Near Kushal Lake	10.00	45.0%	0.00%	June'2025
30	Hanumangarh Upgradation 7.50MLD to 13 MLD	Jodkiya Phatak	5.50	56.0%	0.00%	May'2025
31	Hindaun City	On Mahuwa Road	2.25	0.0%	0.00%	Dec'2025
32	Nagaur	Veterinary Hospital	3.00	3.0%	0.00%	Dec'2025
33	Sikar	Jagmalpura	4.50	70.0%	9.00%	Oct'2025
34	Sikar	Santosh Nagar	1.00	35.0%	5.00%	Oct'2025
35	Sujangarh	Near Sardrshahar- Ajmer Bypass Road	1.50	64.0%	2.00%	June'2025
36	Dungarpur	Near Do River Udaipur Road	4.00	38.6%	0.40%	Jan'2026
37	Jaipur	Jaisinghpura khore	30.00	78.0%	8.00%	Jan'2026
38	Jodhpur	Luni Vivek Vihar Sangariya Village	15.00	97.0%	1.00%	June'2025
39	Jodhpur	Luni Uchiyada Village	10.00	89.0%	2.00%	June'2025
40	Bhilwara	Near RUIDP 30 MLD plant	10.00	35.0%	2.00%	Jan'2026
41	Bikaner	Public Park infront of Vishnu Dharamshala	2.00	15.0%	11.80%	Jan'2026
42	Chittorgarh	Chanderiya Village	2.00	24.0%	2.00%	Jan'2026
43	Chittorgarh	Near Kumbhe Nagar ward 10	2.00	0.0%	0.00%	Jan'2026 Court Stay on land
44	Gangapurcity	Near College Road	4.00	10.0%	0.00%	Jan'2026
45	Jhalawar	Near Central Jail	1.50	23.0%	1.00%	Jan'2026
46	Jhunjhunu	Near Shri Ram Nagar	3.70	0.0%	0.00%	Jan'2026
47	Kishangarh	Naya Gavv	5.00	19.0%	0.00%	Jan'2026
48	Sawai Madhopur	Near Existing STP at village soorwal	9.00	0.0%	0.00%	June'2026
49	Sriganganagar	Near Idgah	10.00	0.0%	0.00%	June'2026
50	Sriganganagar	Near Suratgarh Road	5.00	0.0%	0.00%	June'2026

51	Bhiwadi	Near Existing STP at Keshav Marg	34.00	14.0%	3.00%	June'2026
52	Jaipur	Adarash Nagar	30.00	64.0%	15.00%	June'2026
53	Tonk	Near Rajput Hostel	1.50	10.0%	0.00%	June'2026
54	Tonk	Near Bikapura Village	1.00	25.0%	0.00%	June'2026
55	Tonk	Near Phooln Bagh	1.00	0.0%	0.00%	June'2026
56	Tonk	Wajirpur Village	0.80	0.0%	0.00%	June'2026
57	Keshoraipatan	Jharniya Basti Ward No.6	1.50	11.1%	0.00%	June'2026
58	Keshoraipatan	Ward No. 17, Ambdehkar Nagar Road	2.50	12.0%	0.00%	June'2026
59	Piparcity		4.25	0.0%	0.00%	June'2026
60	Rawatbhata		4.00	0.0%	0.00%	June'2026
61	Sikar	Near Ramdev Temple	6.00	25.0%	7.00%	June'2026
62	Sikar	Near Shiv Colony	6.00	50.0%	2.00%	June'2026
63	Kotputli	Chaturbhuj	10.00	0.0%	0.00%	June'2026
64	Jaipur (JDA)	Nevta	30.00	54.0%	1.00%	June'2025
65	Bhilwara	Near Jindal Saw existing STP Kewada	10.00	93.0%	1.00%	June'2025
Completed and under process of commissioning						
1	Chittorgarh	Near Railway Station	1.00	100.0%	-	Completed and commissioning under progress.
2	Chittorgarh	Chandanpura	1.00	100.0%	-	Completed and commissioning under progress.
3	Hindaun City	Karauli road	3.00	100.0%	-	Completed and trial run under Process.
4	Sirohi	Near Revdar Road (Sirohi)	1.70	100.0%		Completed and commissioning under progress.
5	Nagaur	Dulai Pond (Nagaur)	1.50	100.0%		Completed and commissioning under progress.
6	Baran	Gopalpura (Baran)	7.00	100.0%		Completed and commissioning under progress.
	Total		509.95			
Under Tendering						
1	Pokaran		3.00			Under Tendering Process
2	Bhinmal		3.00			Under Tendering Process
3	Sangod		1.00			Under Tendering Process
			516.95			

Details of non complying existing STPs in Rajasthan State as on dated 31.03.2025

Annexure -3

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Operational Status of STP	If not applied likely date of application	Process	Compliance Status of STP
1	Balotra	Jerla (Balotra)	9	Operational		SBR	CTO applied on 21.12.2023 and refused on 19.07.2024. CTO to be reapplied.
Total			9				

Detail of non complying existing STPs in Rajasthan State under upgradation as on dated 31.03.2025

Annexure -4

S. No.	Name of Town	Location	Existing STP Capacity	Operational Status of STP	Process of treatment	Compliance Status of STP
1	Nagaur	Balwa Road (Nagaur)	8	Operational	WSP	STP is being upgraded under AMRUT. Provisional Time Extension Granted upto 31.03.2025.
2	Alwar	Bharatpur Road near Agyarah Dam (Alwar)	20	Operational	ASP	Work Completed under AMRUT. Under Trial Run
3	Jodhpur	Nandari (Jodhpur)	20	Operational	WSP	Upgradation work has been Proposed at ULB Level
4	Barmer	Village Kundla (Barmer)	10	Operational	WSP	Upgradation Proposed in RUIDP Phase-IV tranche -2. Stipulated Completion 23.01.2026
5	Jhalrapatan	Girdharpura (Jhalrapatan)	3	Operational	ASP	Upgradation 70% work completed under RUIDP Phase-III
6	Jodhpur	Salawas Unit II (Jodhpur)	50	Operational	ASP	Upgradation work is in progress AMRUT-2.0. Stipulated Completion 20.08.2025
7	Churu	Village Gajsar (Churu)	7	Operational	WSP	Upgradation work under progress in AMRUT-2.0. Stipulated Completion 30.04.2025.
8	Pali	Mandia Road, Near ESI Hospital (Pali)	7.5	Operational	ASP	Tender has been invited and Financial bid opened, work order is to be issued.
9	Jaisalmer	Kisanghat (Jaisalmer)	10	Operational	WSP	CTO for Water and Air granted and valid upto 30.06.2022. Upgradation work is in progress under SBM. Stipulated Completion 15.04.2025
10	Jalore	Jalore	10	Operational	WSP	Upgradation work is in progress under SBM.
11	Rajsamand	Rajsamand	5	Operational	UASB	(Fresh CTO to be applied) Upgradation work is in progress under SBM. Stipulated Completion 05.04.2025
Total			150.5			

Status of processing plants in Rajasthan State (as on 31.03.2025)			
Total MSW generation:		Approx. 6718.69 TPD	
Waste Processing Operational:		5240.2 TPD	
Waste Processing Facilities under Pipeline:		5371.47 TPD	
Operational Waste Processing facilities			
S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Running Centralized Plants	21	2097
2	Operational MRF	153	1961.2
3	Through BWGs/Pit Composting/ Garden composting/Decentralized composting/ Compost machines/ informal Recyclers	-	1182
Total Processing of Municipal Solid Waste at present			5240.2 TPD (77.99%)
Under pipeline MSW processing Projects			
S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)
1	Compost+RDF/ Bio-methanation/ (work in progress)	153	4585.57
2	Material Recovery Facilities (work in progress)	17	285.9
3	Bio methanation (under CM Budget Announcement 2022-23)	2	500
4	City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state. The plans shall be forwarded to Ministry of Housing and Urban Affairs after approval from the State High Power Committee & State Level Technical Committee.		
Total waste quantity covered			5371.47 TPD

Note: (i) 1182 TPD is being processed by BWGs/ Informal Recyclers and pit composting, garden composting and remaining waste is being dumped unplanned at landfill sites.

City wise Status of Processing & Disposal of waste:

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
1	Jaipur	WtE (RDF)	350	On PPP	M/s Grasim India Ltd
2	Jaipur	Compost	250	Royalty	M/s Ever Enviro Resource Management Pvt. Ltd.
3	Pratapgarh	Vermi Compost	6	By ULB Fund	By ULB
4	Dungarpur	Vermi Compost	7	By ULB Fund	By ULB
5	Pali	Compost+RDF	100	Royalty Rs 301/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
6	Bhilwara	Compost+RDF	144	Royalty Rs 401/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
7	Udaipur	MRF cum RDF	30	By ULB Fund	By ULB
8	Udaipur	Compost	60	By ULB Fund	M/s Sandal Buildcon Pvt. Limited
9	Udaipur	Biomethanation plant	22	By ULB fund	M/s Mahindra
10	Sikar	Compost	15	By ULB fund	By ULB
11	Jhalawar	Compost+RDF	30	By ULB fund	By ULB
12	Alwar	Compost + RDF	129	Royalty Rs 155/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
13	Udaipur	MRF Facility + Dry waste processing Centre	60	By ULB Fund	By ULB
14	Barmer	Waste to Compost	5	By ULB Fund	By ULB
15	Churu	MRF+Dry waste processing center	45	By ULB Fund	M/s Rupesh Construction
16	Rajsamand	Compost +RDF	44	By ULB fund	M/s Vidarbh Waste management Pvt. Limited
17	Nathdwara	Compost +RDF	20	By ULB fund	M/s Srijan Seva Santhan
18	Laxmangarh	Compost +RDF	40	By ULB fund	M/s Lovit Manpower Service Pvt. Ltd.
19	Sikar	MRF+ Dry waste processing center	100	By ULB Fund	By ULB
20	Sheoganj+Sumerpur+ Takhatgarh	Compost+RDF	40	Tipping fee on input for Processing is Rs 351/Ton	M/s Durga Impex Udaipur
21	Jaipur (Heritage)	Waste to Energy	600	Royalty Rs 66/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.
	Total		2097 TPD		

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
1.	Hanumangarh	Compost+RDF	60	Royalty Rs 153/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	• CTE has been received. • 95% work has been completed. • Fund issue has been resolved by RUIDP. • Meeting was held on 08.06.2023 by Commissioner Hanumangarh and notice was issued to start the work. • Work started by M/S Allied Energy Systems Pvt. Ltd., New Delhi on site. • Review meeting held on 12.07.2023 under the Chairpersonship of Director & Special Secretary, DLB and Direction has been issued to expedite the work at earliest. • Meeting held on 14.09.2023 to review the progress of the work under the chairmanship of Director & Special Secretary, DLB. • Firm Submitted Project Implementation Plan and requested to extend project completion time. • Construction of administrative building, laboratory and boundary wall is completed. • Equipment Inspection Letter received from firm to ULB to observe Machineries. • 1st and 2nd Lot of machinery & equipments has been received on 30.03.2024. • Firm requested for time extension for completion of Construction work, MCI Hanumangarh Extended Completion time up to 30.03.2025. • Machinery Installation has been completed. • CTO to be applied. • Expected Completion Date: 30.06.2025.
2.	Jhunjhunu+ Udaipurwati	Compost+RDF	65	Royalty Rs 101/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	• Land issue has been resolved. • Notice was issued to firm on 02.05.2023 to start the work. • Review meeting held on 12.07.2023 under the Chairpersonship of Director & Special Secretary, DLB and Direction has been issued to expedite the work at earliest. • Meeting held on 14.09.2023 to review the progress of the work under the chairmanship of Director & Special Secretary, DLB and direction has been issued to sign the lease deed. • Land lease agreement is done on 12.07.2024. • Design Drawing to be submitted. • CTE has been applied on 11.11.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
3.	Jodhpur	Waste to Energy	400	Royalty Rs 126/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.	- Lowest bidder is M/s JITF Urban Infrastructure Ltd. - Royalty Rs 126.00/MT given by firm to Nagar Nigam, Jodhpur. - LoA issued on 11-01-2017 to the firm and agreement has been done on 24-04-2018. - Lease deed Agreement executed on 24.02.2022. PPA (Power Purchase Agreement) has been signed between M/s JITF & JVVNL on 04.05.2022. - As per the order tariff for power purchase has been decided 7.43 Rs/KWH. - As per the Notification issued by MoEF&CC dated 14.07.2022, MSW based Waste to Energy plants having capacity less than 25 MW have been exempted from Environmental Clearance. - Site clearance work has been completed. - Letter issued to the firm M/s JITF to apply New Environmental clearance certificate (EC). - Meeting organized under the chairmanship of Secretary LSG on 10.05.2023 and instructed to RSPCB to grant CTE within 2 months. - Show cause notice received from RSPCB on 13.06.2023 with quarry about details, Design & layout of Composting, STPs, reply submitted on 27.06.2023. - Ash management, water balance Query replies submitted; while hazardous waste and de-sludging management related queries shall be addressed in July 2023. - Notice issued to M/S JITF from Commissioner Jodhpur for slow progress. (dated 11.07.2023). - Meeting organized under the chairmanship of Secretary LSG on 18.08.2023 and instructed to RSPCB to grant CTE promptly. - CTE Refused by RSPCB on 14.09.2023. CTE reapplied on 10 Oct. 2023. - Show cause notice issued from RSPCB on 06.02.2024 with queries about details, Design & layout of Composting, STPs. Reply of Show cause and Shortcomings have been submitted by M/s JITF on 10.02.2024 and 28.02.2024 separately. - Meeting was held Firm, ULB Officials and RSPCB officials to discuss and resolve the CTE relevant Issues on 22.02.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Reply of Show cause notice and Shortcomings have been re-submitted by M/s JITF on 27.03.2024. • Meeting was held with DLB officials and RSPCB officials to discuss and resolve the CTE issue on 05.06.2024. • A Conditional CTE was granted on June 11, 2024, with the stipulation that Environmental Clearance (EC) must be obtained before commencing construction work. • Construction will be start after receiving of EC from SWAC. • For Sanitary Landfill: • Applied for Terms of Reference (ToR) on 01.11.2023 in SEAC. ToR issued on 28.11.2023. • M/s JITF has applied Draft Environment Impact Assessment Report to RSPCB to conduct the Public Hearing for proposed SLF on 06.06.2024. • Meeting was held under the Chairmanship of Principal Secretary, LSGD, GoR, with RSPCB Member Secretary and DLB Officials to resolve the pendency's to schedule the Public Hearing and Conditions of issued CTE. • Public Hearing held on 12.08.2024. MoM issued by RSPCB. • M/s JITF has Submitted final Environment Impact Assessment Report to SEIAA, Environment Department, Rajasthan on 11.09.2024. • Presentation has been done at SEIAA on 27.09.2024. • M/s JITF Attained meeting and given presentation on 27.09.2024 meeting conducted before SEAC. ADS has been raised on 04.10.2024, firm submitted response on 08.10.2024. • EC granted on 08.04.2025. EC from SWAC is Awaited. • Expected Completion Timeline: Dec-2026.
4.	Bharatpur	Compost+RDF	135.4	Tipping fee Rs 287/- per MT on incoming	M/s Alwazo Solutions Pvt. Ltd., Janakpuri, New Delhi	• Retendering done. • LoA issued on 10.06.2024 to the firm M/s Alwazo Solutions Pvt. Ltd. • Work order issued on 19.06.2024. • Stipulated Time period for completion: 12 Months from start of the work. • CTE applied on 24.09.2024. • GAD submitted & GAD approved. • CTE Received on 09.10.2024. • Site Levelling work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
5.	Jaisalmer	Compost+RDF	50	Royalty Rs 255/Ton on SLF input	M/s Shree Balaji Caretaker	- LoA has been issued on 24.08.2022. - Firm Applied EC on 28.12.2022, but application was revoked due to incomplete documents. - Nagar Parishad, Jaisalmer issued a notice letter dated 31.03.2023, 12.05.2023 (Final Notice) to firm M/s Shree Balaji Caretaker regarding delaying in project. - Revised EC applied on 21.12.2023. - CTE applied on 06.02.2024. - ToR granted on 09.02.2024. - Site clearance and leveling work is under progress. - A Conditional CTE was granted on 30.07.2024, with the stipulation that Environmental Clearance (EC) must be obtained before commencing construction work. - Draft EIA report has been submitted, public hearing scheduled on 03.03.2025.
6.	Ajmer	Compost+RDF	300	Tipping fee Rs 379/- per ton on incoming quantity	M/s NACOF	- EC has been received on 06.07.2023. - CTE has been applied on 08.08.2023. - Reply of RSPCB Show cause notice has been submitted by firm M/s NACOF on 06.09.2023. - CTE received on 29.12.2023. - Design & Drawings approved on 16.01.2024. - Excavation and levelling work is completed. Administrative block and storage building is under construction. - Individual components design is approved. - Machinery Installation Under progress. - M/s NACOF requested MC Ajmer to extend the stipulated project completion timeline. MC Ajmer has extended the expected completion timeline to June 2025. - Firm requested to extend timeline for June-2025. - Expected completion Timeline: June-2025.
7.	Dausa	Compost+RDF	125	Royalty Rs 160/Ton on SLF input	Lakshya Total Solutions	- Work order issued on 23.02.2023. - Contract Agreement has been signed. - Lease deed agreement signs on 27.01.2024. - Municipal Board, Dausa issued a Notice to M/s Lakshya Total Solutions on 28.02.2024 and 04.04.2024 to start the work site at the earliest. - CTE to be applied. - ToR has been granted on 14.01.2025.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Draft EIA report to be submit.
8.	Banswara	Compost+RDF	19	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 22.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 14.02.2024. - CTE has been granted on 17.05.2024. - Construction work under progress.
9.	Beawer	Compost+RDF	47	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 27.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 04.01.2024. - CTE has been granted on 24.04.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress.
10.	Bhiwadi	Compost+RDF	56	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 21.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 24.11.2023. - CTE has been granted on 24.06.2024. - GAD Approved on 05.11.2024, Construction work under progress.
11.	Bikaner	Compost+RDF	320	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 26.09.2023. - Survey has been done and Workplan Submitted.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE has been granted on 12.01.2024. • Detailed drawings are under approval. • RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress.
12.	Bundi	Compost+RDF	57	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 03.10.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 21.12.2023. • CTE has been granted on 14.02.2024. • RCC-Precast Boundary wall is being erected. Construction of boundary wall and levelling work under progress.
13.	Chittaurgarh	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed on 03.10.2023. • Survey has been done and Workplan Submitted. • CTE has been applied on 21.12.2023. • CTE obtained on 07.05.2024. • RCC-Precast Boundary wall completed. Civil Construction work under progress.
14.	Dholpur	Compost+RDF	69	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed signed. • Work plan and GAD has been submitted. • CTE has been applied on 12.02.2024. • CTE has been granted on 26.04.2024. • Construction work under progress.
15.	Gangapur City	Compost+RDF	65	Basic rate of tipping fee per ton Rs.	M/S Shri MohanGarh Construction	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Stipulated Time period for completion: 18 Months from start of

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				247/Ton	Company and RKB reuse Pvt. Ltd. (JV)	the work. - Lease deed signed on 20.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 14.02.2024. - CTE has been granted on 06.04.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress.
16.	Hindaun	Compost+RDF	37	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 18.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 05.01.2024. - CTE has been granted on 28.05.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall is under progress.
17.	Jalore	Compost+RDF	20	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 21.11.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 05.01.2024. - CTE has been granted on 28.05.2024. - Construction work is under progress.
18.	Khatushyam Ji	Compost+RDF	5	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 22.09.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 04.01.2024. - CTE has been granted on 23.04.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
19.	Kishangarh	Compost+RDF	26	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed. - Survey has been submitted. - CTE has been applied on 18.03.2024. - CTE has been granted on 23.04.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
20.	Kota (South)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed done on 31.01.2025. - CTE to be applied.
21.	Kota (North)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 05.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.12.2023. - CTE obtained on 17.05.2024. - Construction work under progress.
22.	Nagaur	Compost+RDF	51	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 22.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 21.01.2024. - CTE obtained on 03.05.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
23.	Reengus	Compost+RDF	10	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 10.01.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.02.2024. - CTE obtained on 09.05.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
24.	Sawai Madhopur	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 05.12.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 04.01.2024. - CTE obtained on 06.03.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress.
25.	Sirohi	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 30.10.2023. - CTE has been applied on 31.01.2024. Application refused due to fee barred with given time. - CTE has been re-applied on 07.05.2024. - Reply of issued show cause Notice's on date 25.07.2024 and 22.08.2024 has been submitted by firm. - CTE refused on 10.09.2024. - CTE to be Apply. - Survey has been done and Workplan has been Submitted.
26.	Sujangarh	Compost+RDF	30	Basic rate of tipping fee per ton Rs.	M/S Shri MohanGarh Construction Company and	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Stipulated Time period for completion: 18 Months from start of

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				247/Ton	RKB reuse Pvt. Ltd. (JV)	the work. - Lease deed signed on 04.11.2023. - Survey has been done and Workplan Submitted. - CTE has been applied on 11.01.2024. - CTE obtained on 27.05.2024. - RCC-Precast Boundary wall erection completed. Construction of Boundary wall and levelling work is under progress.
27.	Khetri	Compost+RDF	8	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed on 05.01.2024. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.02.2024. - CTE granted on 13.05.2024. - Plant Construction work under progress.
28.	Nawalgarh	Compost+RDF	21	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed has been signed on 31.01.2024. - Survey has been done and Workplan Submitted. - CTE has been applied on 13.02.2024. - CTE granted on 20.03.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress.
29.	Bayana	Compost+RDF	13.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Land Selection under progress. Lease deed under progress.
30.	Bagru	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Stipulated Time period for completion: 18 Months from start of the work. - Lease deed signed 12.03.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
					Ltd. (JV)	• CTE applied on 18.03.2024. • CTE granted on 29.07.2024. • Construction of Boundary wall and levelling work is under progress.
31.	Khandela	Compost+RDF	9.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 14.09.2023. • Work order has been issued on 20.09.2023. • Stipulated Time period for completion: 18 Months from start of the work. • Lease deed done on 12.03.2024. • CTE to be applied.
32.	Raisinghnagar	Compost+RDF	11.64	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 16.05.2024. • GAD submitted. • CTE to be applied.
33.	Kesrisinghpur	Compost+RDF	5.76	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
34.	Anupgarh	Compost+RDF	12.69	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed done. • Survey conducted, GAD under preparation.
35.	Karanpur	Compost+RDF	8.75	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
36.	Padampur	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs.	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				378/Ton		the work. • Lease deed signed 18.04.2024. • GAD submitted and approved. • CTE to be applied.
37.	Vijaynagar	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
38.	Gajsinghpur	Compost+RDF	4.11	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 17.04.2024. • GAD submitted approval is pending. • CTE to be re-applied.
39.	Rawatsar	Compost+RDF	14.43	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress. • CTE has been applied on 06.07.2024. • Drawing Design to be submitted. • CTE received on 03.09.2024. • Construction work in progress.
40.	Bhadra	Compost+RDF	16.71	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 24.04.2024. • CTE has been applied on 18.05.2024. • CTE refused due to fee barred in given timeline. • CTE re-applied on 05.07.2024. • CTE has been Granted on 03.09.2024. • Construction work in progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
41.	Nohar	Compost+RDF	20.48	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 24.04.2024. - CTE has been applied on 18.05.2024. - CTE refused due to fee barred in given timeline. - CTE re-applied on 05.07.2024. - CTE granted on 03.09.2024. - Plant under construction.
42.	Pilibanga	Compost+RDF	15.33	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 22.04.2024. - CTE re-applied on 05.07.2024. - CTE Received on 24.09.2024. - GAD has been submitted.
43.	Sangaria	Compost+RDF	15.05	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done. - Survey conducted, GAD is under preparation.
44.	Neem-Ka-Thana	Compost+RDF	14.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 09.04.2024. - CTE has been applied on 20.05.2024. - CTE granted on 04..04.2025.
45.	Sri Madhopur	Compost+RDF	12.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 16.04.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE applied on 15.07.2024. • CTE granted on 04.04.2025.
46.	Lachhmangarh	Compost+RDF	21.94	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed done. • CTE applied on 15.07.2024. • CTE granted on 04.04.2025.
47.	Ramgarh	Compost+RDF	13.57	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 16.04.2024. • CTE applied on 15.07.2024.
48.	Losal	Compost+RDF	11.72	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 22.04.2024. • CTE applied on 15.07.2024. • CTE granted on 04.04.2025.
49.	Fatehpur	Compost+RDF	57.08	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 29.04.2024. • CTE has been applied on 21.05.2024. • CTE granted on 04.04.2025.
50.	Pilani	Compost+RDF	12.22	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 18.04.2024. • CTE has been applied on 15.05.2024. • CTE refused due to fee barred in given timeline.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE re-applied on 08.07.2024. • CTE received on 08.10.2024. • GAD has been submitted. • Construction work to be start.
51.	Vidyavihar	Compost+RDF	6.43	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
52.	Baggar	Compost+RDF	5.85	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 15.04.2024. • CTE has been applied on 20.05.2024. • CTE refused due to fee barred in given timeline. • CTE re-applied on 06.07.2024. • CTE received on 08.10.2024. • Construction work in progress.
53.	Mukandgarh	Compost+RDF	7.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 15.04.2024. • CTE has been applied on 22.05.2024. • CTE refused due to fee barred in given timeline. • CTE re-applied on 08.07.2024. • CTE recived on 08.10.2024. • Construction work in progress.
54.	Chirawa	Compost+RDF	18.6	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 16.04.2024. • CTE has been applied on 21.05.2024. • CTE refused due to fee barred in given timeline.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE re-applied on 08.07.2024. • CTE received on 08.10.2024. • GAD has been submitted. GAD approved. • Construction work in progress.
55.	Mandawa	Compost+RDF	9.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 18.04.2024. • CTE re-applied on 08.07.2024. • CTE received on 08.10.2024. • Construction work in progress.
56.	Surajgarh	Compost+RDF	8.9	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
57.	Bissau	Compost+RDF	9.55	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 16.04.2024. • CTE re-applied on 15.07.2024. • CTE Granted on 04.04.2025. • Construction work is in progress.
58.	Sarwar	Compost+RDF	8.37	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 12.03.2024. • CTE has been applied on 27.03.2024. • CTE obtained on 06.06.2024. • Construction work under progress.
59.	Bijainagar (M)	Compost+RDF	13.2	Basic rate of tipping fee per ton Rs.	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				436/Ton		the work. • Lease deed signed on 28.03.2024. • CTE has been applied on 11.04.2024. • CTE obtained on 16.04.2024. • GAD has been Submitted. • Construction work under progress. Site survey done as on 16.05.2024 & sample collected on 16.05.2024 for soil testing.
60.	Kekri	Compost+RDF	17.22	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 11.03.2024. • CTE has been applied on 28.03.2024. • CTE obtained on 16.05.2024. • GAD has been submitted. • Construction work under progress.
61.	Nasirabad	Compost+RDF	20.88	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 09.04.2024. • CTE has been applied on 11.04.2024. • CTE obtained on 16.05.2024. • GAD submitted and approved on 25.11.2024. • Construction work under progress.
62.	Pushkar	Compost+RDF	9.78	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 15.04.2024. • CTE has been applied on 20.04.2024. • CTE obtained on 27.06.2024. • Construction work under progress.
63.	Gulabpura	Compost+RDF	11.19	Basic rate of tipping fee per ton Rs.	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				436/Ton		the work. • Lease deed signed on 22.12.2023. • CTE has been applied on 19.04.2024. • CTE obtained on 26.06.2024. • GAD has been Submitted. Site levelling under progress. • Construction work under progress.
64.	Shahpura_BH (M)	Compost+RDF	12.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 03.04.2024. • CTE has been applied on 06.04.2024. • CTE obtained on 26.06.2024. • Construction work under progress.
65.	Jahazpur	Compost+RDF	8.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 14.03.2024. • CTE has been applied on 06.04.2024. • CTE obtained on 26.06.2024. • Construction work under progress.
66.	Asind	Compost+RDF	6.83	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 05.04.2024. • CTE has been applied on 11.04.2024. • CTE obtained on 27.06.2024. • Construction work under progress.
67.	Mandalgarh	Compost+RDF	5.69	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 12.04.2024. • CTE has been applied on 02.05.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE obtained on 26.06.2024. • Construction work under progress.
68.	Gangapur	Compost+RDF	7.72	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 08.04.2024. • CTE has been applied on 12.04.2024. • CTE obtained on 26.06.2024. • Construction work under progress. Boundary wall and site levelling work has been completed.
69.	Uniara	Compost+RDF	5.16	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 13.03.2024. • CTE has been applied on 12.04.2024. • CTE obtained on 01.07.2024. • Construction work under progress.
70.	Malpura	Compost+RDF	14.81	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 16.04.2024. • CTE has been applied on 26.04.2024. • CTE obtained on 27.06.2024. • GAD has been Approved. • Construction work under progress.
71.	Todaraisingh	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 19.04.2024. • CTE has been applied on 26.04.2024. • CTE obtained on 27.06.2024. • GAD has been Approved.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Construction work under progress.
72.	Todabhim	Compost+RDF	9.44	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
73.	Karauli	Compost+RDF	56.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
74.	Sambhar	Compost+RDF	9.18	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed has been done on 26.04.2024. - CTE has been applied on 07.05.2024. - CTE has been granted on 26.07.2024. - Construction work under progress.
75.	Kishangarh Renwal	Compost+RDF	12	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been applied on 10.04.2024. - CTE has been granted on 26.07.2024. - Construction work under progress.
76.	Jobner	Compost+RDF	4.67	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 11.04.2024. - CTE has been granted on 26.07.2024. - GAD has been Approved. Ground leveling and Wire fencing has been done, Construction work is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
77.	Chaksu	Compost+RDF	13.74	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 21.05.2024. - CTE has been applied on 22.05.2024. - CTE has been granted on 04.07.2024. - Construction work under progress.
78.	Shahpura_J (M)	Compost+RDF	13.93	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 28.02.2024. - CTE has been applied on 08.03.2024. - CTE has been granted on 26.07.2024. - Construction work under progress.
79.	Kotputli	Compost+RDF	20.22	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 30.04.2024. - CTE has been applied on 20.05.2024. - CTE has been granted on 21.08.2024. - GAD has been Approved. Ground leveling and Wire fencing has been done, Construction work is under progress.
80.	Viratnagar	Compost+RDF	8.45	Basic rate of tipping fee per ton Rs. 342/To n	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 20.03.2024. - CTE has been applied on 10.04.2024. - CTE has been granted on 21.08.2024. - Construction work under progress.
81.	Lalsot	Compost+RDF	14.12	Basic rate of tipping fee per ton Rs.	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				342/Ton		the work. • Lease deed signed on 26.02.2024. • CTE has been applied on 06.03.2024. • CTE has been granted on 04.07.2024. • Construction work under progress.
82.	Bandikui	Compost+RDF	18.36	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed 02.05.2024. • CTE has been applied on 04.05.2024. • CTE has been granted on 04.07.2024. • Construction work under progress.
83.	Mahwa	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 16.04.2024. • CTE has been applied on 17.04.2024. • CTE has been granted on 04.07.2024. • Construction work under progress.
84.	Bali	Compost+RDF	8.17	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 23.02.2024. • CTE has been applied on 27.03.2024. • CTE has been granted on 25.04.2024. • Construction is under progress. Site survey done as on 09.05.2024 & sample collected on 07.06.2024 for soil testing.
85.	Jaitaran	Compost+RDF	9.3	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 14.03.2024. • CTE has been applied on 29.03.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE has been granted on 16.05.2024. • Site survey done as on 18.03.2024 & sample collected on 11.05.2024 for soil testing. • Construction is under progress.
86.	Falna	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed sign on 23.03.2024. • CTE has been applied on 19.04.2024. • CTE has been granted on 16.05.2024. • Construction is under progress.
87.	Sadri	Compost+RDF	11.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed under progress.
88.	Rani	Compost+RDF	5.7	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 14.04.2024. • CTE has been applied on 19.04.2024. • CTE has been granted on 16.05.2024. • Site survey done as on 30.04.2024 & sample collected on 11.05.2024 for soil testing. • Construction is under progress.
89.	Pindwara (M)	Compost+RDF	10.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 19.04.2024. • CTE has been applied on 26.04.2024. • CTE has been granted on 05.06.2024. • Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
90.	Abu Road (M)	Compost+RDF	22.85	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
91.	Sanchore	Compost+RDF	13.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.05.2024. - Construction work under progress.
92.	Bilara	Compost+RDF	16.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress.
93.	Phalodi	Compost+RDF	20.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress.
94.	Pipar City	Compost+RDF	15.13	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 22.02.2024. - CTE has been applied on 27.03.2024. - CTE obtained on 13.06.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Construction work under progress.
95.	Balotra	Compost+RDF	45.93	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed 07.03.2024. - CTE to be applied on 10.06.2024. - CTE obtained on 12.07.2024. - Construction work under progress.
96.	Pokran	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 05.04.2024. - CTE has been applied on 19.04.2024. - CTE obtained on 10.07.2024. - Construction work under progress.
97.	Chhoti Sadri	Compost+RDF	7.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 09.02.2024. - CTE has been applied on 29.03.2024. - CTE has been received on 07.05.2024. - Construction work is under progress. Site survey done as on 06.03.2024 & sample collected on 27.05.2024 for soil testing.
98.	Sagwara	Compost+RDF	12.1	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.05.2024. - CTE to be applied. - CTE has been granted on 13.06.2024. - Construction work is under progress. Site survey done as on 06.06.2024 & sample collected on 06.06.2024 for soil testing.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
99.	Partapur Garhi (M0	Compost+RDF	6.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed. - CTE has been applied on 30.03.2024. - CTE has been granted on 17.05.2024. - Construction work is under progress. Site survey done as on 10.06.2024 & sample collected on 10.06.2024 for soil testing.
100.	Kushalgarh	Compost+RDF	4.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
101.	Nathdwara	Compost+RDF	19	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed. - CTE has been applied on 29.03.2024. - CTE has been granted on 26.06.2024. - Construction work is under progress.
102.	Deogarh	Compost+RDF	7.24	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 15.03.2024. - CTE has been applied on 30.03.2024. - CTE has been granted on 27.06.2024. - Construction work is under progress.
103.	Amet	Compost+RDF	7.12	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
104.	Fatehnagar	Compost+RDF	9.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed done on 10.07.2024. - CTE applied on 21.07.2024. - CTE obtained on 01.10.2024. - Construction is under progress.
105.	Kanor	Compost+RDF	5.44	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.03.2024. - CTE has been applied on 28.03.2024. - CTE has been granted on 21.06.2024. - Construction work is under progress.
106.	Salumber	Compost+RDF	6.75	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
107.	Bhinder	Compost+RDF	7.35	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
108.	Kapasan	Compost+RDF	8.58	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 27.03.2024. - CTE has been granted on 20.05.2024. - Site survey done as on 30.05.2024 & sample collected on 30.05.2024 for soil testing. - Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
109.	Nimbahera	Compost+RDF	25.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 06.02.2024. - CTE has been applied on 18.03.2024. - CTE has been granted on 23.04.2024. - Construction work is under progress. Site survey done as on 05.03.2024, drawing submitted on 02.05.2024 and Sample collected on 08.04.2024 for soil testing.
110.	Begun	Compost+RDF	8.51	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been Applied on 27.03.2024. - CTE has been granted on 28.05.2024. - Site survey done as on 31.05.2024 & sample collected on 31.05.2024 for soil testing. - Construction is under progress.
111.	Rawatbhata	Compost+RDF	15.49	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
112.	Bari sadri	Compost+RDF	6.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 13.03.2024. - CTE has been Applied on 27.03.2024. - CTE has been granted on 23.04.2024. - Construction work is under progress. Site survey done as on 05.03.2024 & sample collected on 22.05.2024 for soil testing.
113.	Bhawani Mandi	Compost+RDF	17.38	Basic rate of tipping fee per ton Rs.	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
				436/Ton		- Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 08.04.2024. - CTE has been applied on 11.04.2024. - CTE has been received on 24.05.2024. - Site survey done as on 29.04.2024 & sample collected on 14.05.2024 for soil testing. - Construction is under progress.
114.	Jhalarapatan	Compost+RDF	15.41	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.03.2024. - CTE has been applied on 27.03.2024. - CTE has been received on 24.05.2024. - Site survey done as on 30.04.2024 & sample collected on 13.05.2024 for soil testing. - Construction is under progress.
115.	Pirawa	Compost+RDF	5.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 26.04.2024. - CTE has been received on 24.05.2024. - GAD has been submitted and approved. - Site survey done as on 30.04.2024 & sample collected on 14.05.2024 for soil testing. - Construction is under progress.
116.	Mangrol	Compost+RDF	10.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 19.04.2024. - CTE has been applied on 04.05.2024. - CTE has been granted on 21.06.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						- GAD has been submitted. - Construction work is under progress.
117.	Chhabra	Compost+RDF	13.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 20.04.2024. - CTE has been granted on 24.05.2024. - Site survey done as on 01.05.2024 & sample collected on 19.05.2024 for soil testing. - Construction is under progress.
118.	Antah	Compost+RDF	13.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 15.03.2024. - CTE has been applied on 29.03.2024. - CTE has been granted on 24.05.2024. - Site survey done as on 02.05.2024 & sample collected on 28.05.2024 for soil testing. - Construction is under progress.
119.	Baran	Compost+RDF	80.02	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 06.02.2024. - CTE has been applied on 18.03.2024. - CTE has been granted on 03.05.2024. - Construction is under progress. Site survey done as on 12.04.2024, drawing submitted on 06.05.2024 and approved. Sample collected on 19.05.2024 for soil testing.
120.	Nainwa	Compost+RDF	8.01	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						- Lease deed signed on 11.03.2024. - CTE has been applied on 30.03.2024. - CTE obtained on 01.07.2024. - Construction is under progress.
121.	Kaprain	Compost+RDF	8.53	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 24.04.2024. - CTE has been applied on 01.05.2024. - CTE has been granted on 27.06.2024. - GAD has been summited.
122.	Keshoraipatan	Compost+RDF	10.12	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed. - CTE has been applied on 24.05.2024. - CTE has been granted on 27.06.2024. - Construction is under progress.
123.	Lakheri	Compost+RDF	12.15	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 30.03.2024. - CTE has been applied on 20.05.2024. - CTE has been granted on 20.05.2024. - Site survey done as on 23.05.2024 & sample collected on 23.05.2024 for soil testing. - Construction is under progress.
124.	Indergarh	Compost+RDF	3.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 14.03.2024. - CTE has been applied on 30.03.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• CTE has been granted on 27.06.2024. • Construction is under progress.
125.	Sangod	Compost+RDF	8.98	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 14.03.2024. • CTE has been applied on 19.04.2024. • GAD has been submitted; GAD approved. • CTE obtained on 31.07.2024. • Construction is under progress.
126.	Kaithoon	Compost+RDF	9.97	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 18.04.2024. • CTE has been applied on 01.05.2024. • GAD has been Submitted & approved. • Construction is under progress.
127.	Itawa	Compost+RDF	11.24	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 16.04.2024. • CTE has been applied on 01.05.2024. • CTE granted on 02.08.2024. • GAD to be submitted & approved. • Construction is under progress.
128.	Ramganj Mandi	Compost+RDF	16.99	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Stipulated Time period for completion: 12 Months from start of the work. • Lease deed signed on 12.03.2024. • CTE has been applied on 31.03.2024. • CTE obtained on 31.07.2024. • Construction is under progress.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
129.	Kuchera	Compost+RDF	9.65	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
130.	Parbatsar	Compost+RDF	6.24	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 02.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
131.	Mundwa	Compost+RDF	6.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
132.	Merta City	Compost+RDF	18.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 23.04.2024. - CTE has been applied on 02.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
133.	Didwana	Compost+RDF	22.09	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 12.04.2024. - CTE has been applied on 19.04.2024. - CTE has been granted on 05.06.2024.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Construction work is under progress.
134.	Kuchaman City	Compost+RDF	25.47	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 01.05.2024. - CTE has been granted on 05.06.2024. - GAD has been submitted; GAD approved. - Construction work is under progress.
135.	Ladnu	Compost+RDF	26.95	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 30.04.2024. - CTE has been applied on 09.05.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress.
136.	Degana	Compost+RDF	8.23	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - GAD submitted on 25.11.2024. - Construction work is under progress.
137.	Makrana	Compost+RDF	58.25	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed under progress.
138.	Rajajhera	Compost+RDF	13.84	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						Lease deed to be done.
139.	Bari	Compost+RDF	25.78	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
140.	Rupbas	Compost+RDF	6.79	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
141.	Deeg	Compost+RDF	18.49	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
142.	Kaman	Compost+RDF	15.63	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
143.	Kumher	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
144.	Nagar	Compost+RDF	10.51	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
145.	Nadbai	Compost+RDF	10.85	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
146.	Weir	Compost+RDF	7.97	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
147.	Bhusawar	Compost+RDF	8.2	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
148.	Rajgarh_Al	Compost+RDF	10.95	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
149.	Khairthal	Compost+RDF	15.74	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
150.	Tijara	Compost+RDF	10.17	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
151.	Kherli	Compost+RDF	7.25	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
152.	Kishangarhbas MB	Compost+RDF	8.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.

2. Details regarding Under Construction (Work in Progress) Plants						
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
153.	Behror	Compost+RDF	12.14	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Stipulated Time period for completion: 12 Months from start of the work. - Lease deed to be done.
	Total		4585.57 TPD			

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Remarks
1	Jaipur (Heritage)	Bio-methanation Plant	400	- In reference to the project proposals forwarded to Department of Economic Affairs, GoI, the in-principle approval was granted by Department of Economic Affairs, GoI on 10.05.2021. - The draft RFP and draft concession agreement have been prepared for Jaipur project and sent to Planning (PPP) Department, GoR for comments and suggestions. - The comments and suggestions from the planning department regarding the draft RFP and draft Concession Agreement for Jaipur project have been received vide letter dated 18.08.2021. - As per the observations, comments and suggestions made by Planning Department, the draft RFP and concession agreement for the projects have been prepared and have been approved by the Committee (formed for examination of the documents) on 28.12.2021 and sent to DEA, GoI on 09.02.2022.
2	Jodhpur (North)	Bio-methanation Plant	100	- As informed by DEA, GoI vide email dated 15.02.2022, the additional documents (Feasibility Report, Financial Model and Annexure-IV as per guidelines) were to be submitted. - The above-mentioned documents have been submitted to DEA, GoI vide letter dated 05.05.2022 & email dated 06.05.2022. - The meeting was held under the chairmanship of Joint Secretary (ISD), Department of Economic Affairs, GoI on 31.05.2022 to discuss the proposals submitted by GoR. - As per the directions, the establishment of Bio-Methanation plant is to be executed under CM Budget Announcement 2022-23. Jaipur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 21.06.2023. - Letter issued to NNJH on 26.07.2023; for approval and signature of higher Authorities, and vetting of DPR from NIT/State Govt Engineering College. - BPCL, IOCL, HPCL, GAIL proposal has been received to DLB, preliminary meeting held and letter has been issued to submit detailed proposal about mutual interests and financial aspects at the earliest for optimum exploration. Jodhpur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 28.07.2023. - Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 14.09.2023 to discuss the

				Technical Sanction of "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jodhpur city". - Letter has been issued on 18.07.2024 to Municipal Corporation, Jaipur (Greater & Heritage) to submit their progress report regarding to "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jaipur city". <u>Progress:</u> - Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 18.12.2023 to discuss the proposal received from Oil & Gas Marketing Companies (OGMCs) for establishment of these plants. - Meeting were schedule under the chairmanship of Chief Engineer (SBM), DLB on 30.01.2024 to discuss the establishment of these plants through Oil & Gas Marketing Companies (OGMCs). It was discussed & decided that the Municipal Corporation, Jaipur & Municipal Corporation, Jodhpur shall schedule meeting with OGMCs at their own level to mutually decide the conditions for MoU. - Letter has been issued to Municipal Corporation Jaipur & Jodhpur on 20.02.2024 to schedule meeting with Oil & Gas Marketing Companies (OGMCs) at their own level to mutually decide the conditions for MoU. - Municipal Corporation, Jodhpur (North) has issue meeting notice on 29.02.2024 and scheduled a meeting to be held on 06.03.2024, with OGMCs to discuss their detailed proposals. - MoM Issued by Municipal Corporation, Jodhpur (North) on 30.04.2024; on the basis of GAIL's Proposal Submitted in aforesaid meeting. - Letter has been issued on 18.07.2024 to Municipal Corporation, Jaipur (Heritage & Greater) and Jodhpur (North & South) to submit their progress report. - Meeting were schedule under the chairmanship of Principal Secretary, LSGD on 27&28.01.2025 to discuss the establishment of these plants through Oil & Gas Marketing Companies (OGMCs). It was discussed & decided that the MC, Jaipur & MC, Jodhpur shall schedule meeting with OGMCs at their own level to mutually decide the conditions for MoU. Minutes issued on 06.02.2025 to sign MoU with concerning OGMCs. - Letter issued to Municipal Corporation, Jaipur (Greater & Heritage), Jodhpur (south & North), Alwar and Udaipur regarding to sign MoU with OGMCs to establishment the CBG plants on 20.02.2025.
	Total		500 TPD	

S.N.	Name of Town	Location	Operational Status of STP	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Consent Status(Applied/Not applied/ Pending	Compliance status based on designed parameters (Complying/Non Complying	Compliance status based on Hon'ble NGT order (Complying/Non Complying
1	Alwar	Bharatpur road near agyara dam(Alwar)	Operational	20	14	Expired(application date18/12/2020 for renewal of CTO has been refused on 06/07/2022) and SCN Issued on 28/11/2023	Non-complying	Non-complying
2	Balotra	Jerla (Balotra)	Operational	9	4.5	refused	Non-Complying	Non-Complying
3	Barmer	Near Kurla Village, Barmer	Operational	10	5	Valid	Non Complying	Non Complying
4	Barmer	MPT Block-RJ-ON-90/1, Nagana Tehsil	Operational	0.045	0.035	Valid	Complying	Complying
5	Barmer	Operation Base Vedanta	Operational	0.25	0.15	Valid	Complying	Complying
6	Barmer	RGT Living QuartersVillage Dhandhalawas and Ravli ki Nadi Tehsil:Gudha Malani	Operational	0.04	0.02	Valid	Complying	Complying
7	Kushalgarh	Near Heera River, Kushalgarh (District- Banswara)	Operational	1	0.75	Valid	Non-Complying	Non-Complying
8	Banswara	within existing STP campus on udaipur road, Janawari, Banswara	Operational	9.6	7.5	Valid	Complying	Complying
9	Bharatpur	Gopal Nangla, Achnera Road	Operational	5	2.5	Valid	Complying	Complying

10	Bharatpur	Gopal Nangla (Bharatpur)	Operational	8	5.6	Valid	Non Complying	Non- Complying
11	Dhoulpur	Tagawali (Dholpur)	Non-Operational	10	-	Valid	-	Non Complying
12	Dhoulpur	Shekhupur (Dholpur)	Operational	3	2.1	Valid	Complying	Complying
13	Bhilwara	M/s Jindal saw limited, Sewage treatment plant,(10 MLD) Kuwara Bhilwara	Operational	10	7	Valid	Complying	Complying
14	Bhilwara	Sewage treatment plant,(30 MLD), Kuwara Bhilwara	Operational	30	20	Valid	Complying	Complying
15	Bhilwara	M/s Jindal saw limited, Sewage treatment plant,(10 MLD) Kuwara Bhilwara	Under Trial	10	—	Valid	—	—
16	Bhiwadi	RHB (Bhiwadi)	Operational	1.5	1.3	Applied	Non-Complying	Non-Complying
17	Bhiwadi	MundenaMev (Bhiwadi)	Operational	2	0.7	Applied	Non-Complying	Non-Complying
18	Bhiwadi	Santhalka (Bhiwadi)	Operational	3	2	Applied	Non-Complying	Non-Complying
19	Bhiwadi	Nr. Existing STP (Bhiwadi)	Operational	3	1.8	Applied	Non-Complying	Non-Complying
20	Bhiwadi	Vasundra Nagar (Bhiwadi)	Operational	4	3	valid	Non-Complying	Non-Complying
21	Bhiwadi	M/s Municipal Council Bhiwadi (Septage STP Shahdod), Village- Shahdod, Khasra no. 112	Operational	0.5	0.4	CTE Issued on dated 18.10.2021, CTO Not Applied	Non-Complying	Non-Complying
22	Bhiwadi	M/s Udaipur 0.3 MLD Septage, Village- Udaipur, Khasra no. 117,	Operational	0.3	0.1	CTE Issued on dated 18.10.2021, CTO Not Applied	Complying	Complying

23	Bhiwadi	Septage STP (0.4 MLD) at Godhan, Bhiwadi	Non-Operational	0.4	0	CTE Issued on dated 18.10.2021, CTO Not Applied	Presently Non - Operational	Presently Non - Operational
24	Bikaner	Situated Near MD Vyas Colony, Pugal Road, Nandni Goshala, Banjrang Dhora, Tehsil & District:Bikaner	Operational	12	11	CTO valid till 31.08.2027	Non Complying	Non Complying
25	Bikaner	Near Kali Mata Temple, Sujandesar, Tehsil and District Bikaner	Operational	20	10	CTO Valid till 30.09.2027	Non Complying	Non Complying
26	Bikaner	Near Jorbeer, Jaipur Jodhpur bypass, Tehsil & District Bikaner	Operational	40	17	CTO Valid till 31.08.2025	Complying	Complying
27	Bundi	Devpura (Bundi)	Operational	8	6	Valid	Not Complying	Not Complying
28	Tonk	Vill-Molaipura, District-Tonk, Rajasthan	Operational	16	8	Valid	Not Complying	Not Complying
29	Tonk	Vill-Soran, District-Tonk, Rajasthan	Operational	4	2.5	Valid	Not Complying	Not Complying
30	Bundi	Vill- Bibnawa Road, District-Bundi	Operational	0.5	0.4	Valid	Not Complying	Not Complying
31	Chittorgarh	Near Abhimanyu Park(Chittorgarh)	Operational	3	2	Applied	Non Complying	Non Complying
32	Chittorgarh	Pratappura (Bhoikhera) (Chittorgarh)	Operational	5	2	Applied	Non Complying	Non Complying
33	Chittorgarh	kali magri road,Badi sadri	Operational	1.5	1.5	Applied	Non Complying	Non Complying

34	Chittorgarh	Near Kasod Basti, Nimbahera Tehsil:- Nimbahera	Non-Operational	1	0.35	Applied	-	-
35	Chittorgarh	Vill- Sigari, Tehsil, Nimbahera	Operational	4.5	1	Applied	Non Complying	Non Complying
36	Chittorgarh	Near Abhimanyu Park(Chittorgarh)	Operational	2	0.5	Applied	Non Complying	Non Complying
37	Chittorgarh	STP Cm Jan Awas, Ghandi Nagra, Chittorgarh	Operational	1	0.2	Applied	Non Complying	Non Complying
38	Chittorgarh	Near Shamshan Ghat, Kartana (Nimbahera)	Operational	2	0.95	Applied	Non Complying	Non Complying
39	Pratapgarh	Near Gupteshwar Mahadev Temple	Operational	7	4	Applied	Non Complying	Non Complying
40	Hanumangarh	Near Railway bridge over Ghaggar river (Hanumangarh)	Operational	5	5	Not applied	Non-Complying	Non-Complying
41	Sriganganagar	Suratgarh Road (Sriganganagar)	Operational	10	10	CTO Valid Upto 30.6.2025	Non-Complying	Non-Complying
42	Suratgarh	Aadarsh Kalayan Bhoomi	operational	2.5	2.5	not applied	Non-Complying	Non-Complying
43	Suratgarh	Behind Sub jail	Operational	2.5	1.5	not applied	Non-Complying	Non-Complying
44	Bhadra	Near Transport Nagar, Hanumangarh, Bhadra	Operational	1	0.8	Valid upto 31/01/2027	-	-
45	Bhadra	Sadulpura Road, Bhadra , Hanumangarh	Non-Operational	3.5	2	Valid upto 31/01/2027	-	-

46	Jaipur (North)	Sewage Treatment Plant of Jaipur Development Authority, Village Gajadharpura, Kalwar Road, Jaipur	Operational	30	22	CTO Renewal Pending	Non-complying	Non-Complying
47	Jaipur(South)	M.s Jaipur Development Authority, 3 MLD STP, Paladi Meena (Jaipur)	Operational	3	0.7	31.05.2027	Non Complying	Non Complying
48	Jaipur(South)	M.s Jaipur Development Authority, 30 MLD STP, Ralawata (Jaipur)	Operational	30	22	31.01.2028	Complying	Complying
49	Jaipur(South)	M/s. Jaipur Development Authority, 1 MLD STP, Jawahar Circle (Jaipur)	Operational	1	0.35	31.05.2027	Non Complying	Non Complying
50	Jaipur(South)	M.s Jaipur Development Authority, 1 MLD STP, Kiro Ki Dhani (Jaipur)	Operational	1	0.5	30.06.2027	Non Complying	Non Complying
51	Jaipur(South)	100 MLD STP, Dravyawati River, Taruchhaya Nagar (Jaipur)	Operational	100	80	31.07.2028	Non Complying	Non Complying

52	Jaipur(South)	25 MLD STP, Dravyawati River, Pratap Nagar (Bambala) (Jaipur)	Operational	25	15	31.07.2028	Non Complying	Non Complying
53	Jaipur(South)	10 MLD STP, Dravyawati River, Goner (Jaipur)	Operational	10	7	31.07.2028	Complying	Complying
54	Jaipur(South)	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-I	Operational	62.5	55	30.11.2027	Complying	Complying
55	Jaipur(South)	Rajasthan Housing Board, 1 MLD, Dastkar nagar, Nayla, Jaipur	Operational	1	0.1	31.07.2027	Non Complying	Non Complying
56	Jaipur(South)	Rajasthan Housing Board, 3 MLD, Indira Gandhi Nagar, Jaipur	Operational	3	3	30.09.2027	Non Complying	Non Complying
57	Jaipur(South)	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-II (Jaipur)	Operational	62.5	45	30.11.2028	Complying	Complying
58	Jaipur(South)	M/s. Jaipur Municipal Corporation, 90 MLD STP, Dehlawas Unit-III (Jaipur)	Operational	90	45	31.08.2028	Complying	Complying

59	Jaipur(City)	M/s. Jaipur Development Authority, 1 MLD STP, Central Park (Jaipur)	Operational	1	0.7	31.05.2027	Non Complying	Non Complying
60	Jaipur(City)	M/s. Jaipur Development Authority, 1 MLD STP, Ram Niwas Bagh (Jaipur)	Operational	1	0.6	30.11.2028	Non Complying	Non Complying
61	Jaipur(City)	15 MLD STP, Dravyawati River, Mansarovar (Devri) (Jaipur)	Operational	15	9	31.07.2028	Non Complying	Non-Complying
62	Jaipur(City)	Rajasthan Housing Board, 2 MLD, Mansarovar, Jaipur	Operational	2	2	31.08.2027	Non Complying	Non Complying
63	Jaipur(City)	M.s Jaipur Development Authority, 850 KLD STP, Jaisinghpurava (Jaipur)	Operational	0.85	0.5	31.07.2027	Non Complying	Non Complying
64	Jaipur(City)	Jaipur Development Authority, Swarn Jayanti Park Vidhyadhar Nagar, Tehsil: Jaipur	Operational	1	1	30.09.2026	Non Complying	Non Complying
65	Jaipur(City)	Jaipur Municipal Corporation, 8 MLD STP Plant Brahmapuri STP Campus Area Jaipur	Operational	8	8	31.01.2028	Complying	Complying

66	Jaipur(City)	Jaipur Developmnt Authority (01 MLD Jaisinghpura STP Project),Khasara No 1930 ,Jaisinghpura Khor on Delhi road(VKIA) Tehsil: Jaipur	Operational	1	1	30.06.2028	Non Complying	Non Complying
67	Jaipur(City)	Jaipur Municipal Corporation ,50 MLD STP Jaisinghpura Khor Tehsil: Jaipur	Operational	50	50	30.09.2027	Non Complying	Non Complying
68	Jaipur(City)	Jaipur Developmnt Authority ,Amanishah Nallah Tehsil: Jaipur	Operational	20	15	31.07.2028	Non Complying	Non- Complying
69	Jaisalmer	Near Kisanghat Jaisalmer Tehsil:Jaisalmer District:Jaisalme	Operational	10	5.5	Valid (upto 30.06.2027)	Non -Complying	Non -Complying
70	Jhalawar	Gagron Road Jhalawar, Faisalpura, Khasara no 84, Tehsil- Jhalrapatan, Dist. Jhalawar	Operational	6	5.89	Refused on date 17.10.2023 due to STP was non-complying with the standerds imposed by CPCB	Complying	Non Complying
71	Jhalawar	Girdharpura, Tehsil- Jhalrapatan,. Dist. Jhalawar	Operational	3	1.5	Refused on date 18.03.2024 due to STP was non-complying with the standerds imposed by CPCB	Complying	Non Complying
72	Chirawa	Near Mandrela Road (Chirawa)	Operational	3	2.5	Valid	Non Complying	Non Complying

73	Chirawa	Bhageniya Johda, Chirawa, Jhunjhunu	Operational	2	1	Valid	Non Complying	Non Complying
74	Jhunjhunu	Bagar Road Near Agrasen Circle (Jhunjhunu)	Operational	7	5.5	Valid	Non Complying	Non Complying
75	Nawalgarh	STP (Bus Depot. Nawalgarh), Khasara No. 174, Nawalgarh, Jhunjhunu	Operational	3	1.5	Valid	Complying	Complying
76	Nawalgarh	Khasra no.721,Bhagat Singh Joha ,Nawalgarh (Jhunjhunu)	Operational	1	0.6	Valid	Non Complying	Non Complying
77	Mandawa	Near Fatehpur Stand, Ward No. 06, Mandawa (Jhunjhunu)	Non- operational	3.9	0	Valid	-	-
78	Churu	STP 7.0 MLD, Village Gajsar, Tehsil and District Churu	Operational	7	7	Valid	Non Complying	Non Complying
79	Churu	STP 1.0 MLD, B/W Cremation ground and Agarsen Nagar, Tehsil and District	Operational	1	1	Valid	Non Complying	Non Complying
80	Churu	STP 2.50 MLD, Tajusa Takiya, Tehsil and District Churu	Operational	2.5	0.75	Valid	Non Complying	Non Complying

81	Sardarshahar	Near Gaushalla, Bikaner Road, Tehsil- Sardharsahar, Dist.-Churu	Operational	5	3	Not applied	Non Complying	Non Complying
82	Sardarshahar	Near Gaushalla, Girgicha Road, Tehsil- Sardharsahar, Dist.-Churu	Operational	2	0.5	Not applied	Non Complying	Non Complying
83	Sujangarh	STP 5.5 MLD, Gas Agency Dumping Yard, Tehsil- Sujangarh District- Churu	Operational	5.5	0.8	Valid	Non Complying	Non Complying
84	Sujangarh	Near Gularia Hotel , Khasra no. 787, 246 Sujangarh City , Tehsil- Sujangarh District- Churu	Operational	2	0.4	Valid	Non Complying	Non Complying
85	Sujangarh	STP -1, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil- Sujangarh, Churu	Operational	1.5	1	Valid	Non Complying	Non Complying

86	Sujangarh	STP -2, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil- Sujangarh, Churu	Operational	1.5	1	Valid	Non Complying	Non Complying
87	Jodhpur	Salawas Unit I (Jodhpur)	Operational	50	50	Valid	Non Complying	Non Complying
88	Jodhpur	Salawas Unit II (Jodhpur)	Operational	50	50	Pending	Non Complying	Non Complying
89	Jodhpur	Nandari (Jodhpur)	Operational	20	20	Refused	Non Complying	Non Complying
90	Ajmer	Anasagar (Ajmer)	Operational	13	11	Valid (upto 28.02.2029)	Non Complying	Non Complying
91	Ajmer	Khanpura (Ajmer)	Operational	20	15	Valid (upto 31.07.2026)	Non Complying	Non Complying
92	Beawar	STP Vijay Nagar Bus stand, Beawar (5.0 MLD)	Operational	5	4	Valid(upto 31.01.2026)	Non Complying	Non Complying
93	Beawar	STP , Kundan Nagar, Beawar (1.0 MLD)	Operational	1	1	Valid(upto 31.01.2026)	Non Complying	Non Complying
94	Beawar	STP Beawar , Bichrali Tank (1.50 MLD)	Operational	1.5	1.25	Valid(upto 31.01.2026)	Non Complying	Non Complying
95	Beawar	STP Narsinghpura, Beawar (4.00 MLD)	Operational	4	4	Valid(upto 31.01.2026)	Non Complying	Non Complying
96	Kishangarh	STP Kishangarh (10 MLD)	Operational	10	7	Valid(upto 31.05.2026)	Non Complying	Non Complying
97	Jaitaran	STP Jaitaran(02 MLD) Kh NO.432/222,Villa ge- Karoliya Tehsil-Jaitaran	Operational	2	1.5	Valid(upto 31.12.2028)	Non Complying	Non Complying

98	Pushkar	STP Pushkar(3.5 MLD) Village-Ganehera Tehsil-Pushkar	Operational	3.5	3	Valid(upto 31.05.2028)	Non Complying	Non Complying
99	Kota	Dhakarkhedi	Non-Operational	20	0*	Expired on 31/12/2023	Non-Operational	Non-operational
100	Kota	Kala Talab	Operational	15	6	Valid	Complying	Complying
101	Kota	Dhakar Kheri	Operational	40	12	Pending at HO	Complying	Complying
102	Kota	Balita	Operational	6	3.78	Valid	Complying	Complying
103	Kota	IL Township	Operational	2	1.5	Valid	Complying	Complying
104	Kota	Balita	Operational	15	3.5	Valid	Complying	Complying
105	Kota	Balita	Operational	30	30	Valid	Complying	Complying
106	Kota	Sajidhera (Kishorepura)	Operational	30	19.86	Valid	Non-complying	Non-complying
107	Nagaur	Balwa Road (Nagaur)	Non Operaitonal	8	8	Valid	Non-complying	Non-complying
108	Didwana	Mela Maidan, Didwana	Operational	5	3	Consent revoked on 26.03.24	Non-complying	Non-complying
109	Makrana	Near Kidwai Stadium, Makrana	Operational	6	5.5	Valid	Non-complying	Non-complying
110	Mundwa	Marwar Mundwa	Operational	0.3	0.142	Valid	Non-complying	Non-complying
111	Pali	Mandia Road, Near ESI Hospital (Pali)	Operational	7.5	3	Valid CTO upto 30.09.2025	Non-complying	Non-complying
112	Pali	M/s Nagar Parishad, Pali (STP-15.0 MLD)	Operational	15	7	Expired on dated 30.11.2023	Non-complying	Non-complying
113	Sumerpur Pali	Kh. No. 233, Purada Bharunda, Sumerpur, Pali	Operational	10	1.5	Refused vide RO Pali letter dated 27.07.2023	Non-complying	Non-complying
114	Rajsamand	Pratappura, Rajsamand	Operational	5	2	Valid	Complying	Complying

115	Hindaun City, Karauli	Jachcha ki bawri, khareta road, Hindaun city, Karauli	Operational	0.75	0.4	CTO is valid upto 30.09.2026	Complying	Non Complying
116	Hindaun City, Karauli	Raghavdas baghichi, Bayana Road, Hindaun city, Karauli.	Operational	5	4	CTO is valid upto 30.09.2026	Complying	Non Complying
117	Karauli	behind govt. college Karauli	Non Operational	5	3	CTO was valid upto 30.06.2024	Non Complying	Non Complying
118	Gangapur City	Kh. No. 152-153, Village-Mirjapur , aliganj tiraha, Gangapur city	Operational	1.5	0.7	CTO is valid upto 31.01.2028	Non Complying	Non Complying
119	Sawai Madhopur	Village Soorwal (Sawai Madhopur)	Operational	10	9.5	CTO was valid upto 31.05.2024	Complying	Non Complying
120	Gangapur City	Kh. No. 167, Village-Hingotiya, Gangapur city	Operational	5.5	3	CTO is valid upto 31.01.2028	Non Complying	Non Complying
121	Gangapur City	Kh. No. 275, Near Truck union , Gangapur city	Operational	2.5	1.5	CTO is valid upto 31.01.2028	Complying	Non Complying
122	Fatehpur Shekhawati	Nari Bari Road (Fatehpur Shekhawati)	Operational	7.5	6	Valid	Complying	Non Complying
123	Laxmangarh	Near Indira Awas colony (Laxmangarh)	Operational	1.5	0.9	Valid	Complying	Non Complying

124	Laxmangarh	khasara No 1548/78/2 Banjara Basti,Basni Road,Sikar	Operational	1	0.7	Valid	Complying	Non Complying
125	Laxmangarh	Near Todikui (Jeevan Jheel), Sikar	Operational	3	1.5	Valid	not be collected due to maintenance of STP	
126	Ramgarh Shekhawati	Khasara No. 421, Shamshan Ghat, Ramgarh Shekhawati, Sikar	Operational	2	0.9	Valid	Complying	NonComplying
127	Sikar	Goshala land (Sikar)	Operational	2	1.25	Valid	NonComplying	NonComplying
128	Sikar	Near Shiv Colony (Sikar)	Operational	8	4.5	Valid	not be collected due to maintenance of STP	
129	Fatehpur Shekhawati	Kh.No. 138,625,1129,Ne ar Narci Bari Road,Fatehpura, Sekhawati Distt.- sikar	Operational	4.3	2	Valid	Complying	Non Complying
130	Jalore	Hospital circle , Railway station Road ,jalore	Operational	10	not assessed	Not Applied for CTO	Non-complying	Non-complying
131	Mt.Abu	Hetam Ji Village (Mt. Abu), Sirohi	Operational	6	not assessed	Not Applied for CTO	Non-complying	Non-complying
132	Mt.Abu	Near Swaminarayan School Mt. Abu, Dist. Sirohi	Non Operational	0.17	not assessed	Applied	Non-complying	Non-complying
133	Mt.Abu	Dhamani Village, Delwara Jain Temple Mt. Abu, Dist. Sirohi	Non Operational	0.315	not assessed	Applied	Non-complying	Non-complying

134	Mt.Abu	In front of hotel miskil asan, naval nagar,behind BSNL. Mt. Abu, Dist. Sirohi	Operational	0.06	not assessed	Applied	Non-complying	Non-complying
135	Mt.Abu	Naval nagar,Aakashwan i Road, Torna, Mt. Abu, Dist. Sirohi	Non Operational	0.07	not assessed	Applied	Non-complying	Non-complying
136	Sirohi	Nehru Nagar, Sirohi	Operational	5	not assessed	Applied	Non-complying	Non-complying
137	Abu road, Sirohi	Near Moksh Dhama Santpur Abu Road, Sirohi	Operational	6.9	not assessed	CTE valid	Non-complying	Non-complying
138	Abu road, Sirohi	Manpur near Banas River, Abu Road, Sirohi	Operational	2.3	not assessed	CTE valid	Non-complying	Non-complying
139	Udaipur	Near Alu Factory - Karjali House, Pula, Tehsil :Girwa, dist : Udaipur	Operational	5	1	Valid (30/06/2025)	Complying	Complying
140	Udaipur	Eklingpura (Udaipur)	Operational	20	9	Valid (31/12/2026)	Complying	Complying
141	Udaipur	Eklingpura (Udaipur)	Operational	25	15	Valid (31/10/2028)	Complying	Complying
142	Udaipur	Near FCI Godown, Udaisaragar road, Udaipur - 313001	Operational	10	3	Valid (31/08/2029)	Non-complying	Non-complying
143	Udaipur	Fatehnagar Sanwar	Operational	1	0.7	Valid (28/02/2026)	Non-complying	Non-complying

1424.55

904.927

Details of under construction STPs in the State - March.-2025

S. No	RO	Address	District	Location	Capacity of the Plant in MLD	Remark
1	Bundi	Devpura (Bundi)	Bundi	Commissioner,Nagar Parishad Bundi	6.5	--
2	Bundi	Khasra No. 170 Gandhi Gram (Bundi)	Bundi	Commissioner,Nagar Parishad Bundi	0.5	--
4	Banswara	within existing STP campus on udaipur road, Ghamaniya, Janawari, Banswara	Banswara	23.571162, 74.417405	6.34	CTE issued, STP under construction/ upgradation
5	Hanumangarh	Near Idgah Colony , Shri Ganganagar, Rajasthan	Sri Ganganagar	29.55104 N, 73.5115 E	10	
6	Hanumangarh	Near Sugar Mill Shri Ganganagar, Rajasthan	Sri Ganganagar	29.5531 N, 73.537 E	15	
7	Jhunjhunu	Kh. No. 639, Ghanshala Land, Ratangarh, Churu	Ratangarh	Churu	6.1	Under construction
8	Jhunjhunu	Near Bikaner Road, Janhit Prayas Colony, City Sardarsahar	Sardarshahar	Churu	2.3	Under construction
9	Jhunjhunu	Near Girgichiya Road Janhit Prayas Colony City - Sardarshahar, Churu	Sardarshahar	Churu	3.4	Under construction
10	Jhunjhunu	Gopal Goushala Land Near Salasar Road, Khasra No. 202, Sujangarh, Churu	Sujangarh	Churu	1.5	Under construction
11	Jodhpur	Vivek Vihar, Jodhpur	Jodhpur	Khasra No 191,192, Old Sangriya Road, Gram Panchayat Kudi Bhagtasni, Jodhopur Tehsil-Jodhpur, District-Jodhpur	15	CTE has been issued vide HO letter dated 20.12.2022 for 15 MLD STP

12	Jodhpur	Uchyarda , Jodhpur	Jodhpur	Khasra No 04, Vidhyashram International School, Uchyarda , Jodhpur Tehsil-Jodhpur, District-Jodhpur	10	CTE has been issued vide letter dated 07.11.2022 for 10 MLD STP
13	Jodhpur	Near Basni, Benda, Jodhpur	Jodhpur	Basni, Benda, Jodhpur, Tehsil-Jodhpur, District- Jodhpur	40	CTE has been issued vide letter dated 27.08.2021 for 40 MLD STP
14	Kishangarh	Khanpura Nasirabad Road, Tehsil & Dist.- Ajmer	Ajmer	26.413072 74.644853	40	
15	Nagaur	Khasra No. 405, STP station road, badi kuwa	Nagaur	27.1955961 73.730085	1.5	
16	Nagaur	Vishvanathpura, Ladnu	Didwana - Kuchaman		3.5	
17	Rajsamand	Opposite, CM Jan Aawas Yojana, Village- Dharcha, Tehsil – Nathdwara, Distt.- Rajsamand	Rajsamand	24.939315, 73.80764	4.5	
18	Sawai Madhopur	Khasara No. 5430,Near Ganesh Hotel, Hindaun City	Karauli	26.72 N, 77.02 E	3	
19	Sikar	Devipura, Near Bus Stand, Sikar	Sikar	273555.7 N 750901.9E	5	Under construction
20	Sikar	Govt. Primary School Poorvani Johdi, Jagmalpura	Sikar	-	4.5	Under construction
21	Sikar	Near Khicharo Ka Bas, Sikar	Sikar	-	1	Under construction
22	Sirohi	Near Revdar Road Sirohi	Sirohi	24.866901,72.839816	1.7	CTE valid upto 31/01/2026

Details of Proposed STPs in the State - March.- '2025					
S.No	RO	Address	District	Location	Capacity of the STP proposed in MLD
1	Banswara	Near DO River, Udaipur Road, Tehsil & District-Dungarpur	Dungarpur	23.571162, 74.417405	4
2	Banswara	Near BSNL Exchange Office/Central Jail Sagwara Tehsil & District-Dungarpur	Dungarpur	24.01442, 74.46018	3.6
3	Bhilwara	Sewage treatment plant,(10 MLD), Kuwara Bhilwara	Bhilwara	Kuwara Road, Kuwara, Bhilwara	10
4	Chittorgarh	Bundi Road,Chittorgarh	Chittorgarh	24.90452 , 74.638663	1 MLD
5	Hanumangarh	Jadkiya Phatak (Hanumangarh)	Hanumangarh	Earlier this STP is based on WSP Technology with capacity of 7.5 MLD. Now, STP has been upgarded on SBR Technology with increased capcity of 13 MLD.	
6	Jaipur (S)	M.s Jaipur Development Authority, 43 MLD STP, Sanjhariya, Near Sankalp Nagar, Jaipur	Jaipur	Sanjhariya, Near Sankalp Nagar, Jaipur	43
7	Jaipur (S)	M.s Jaipur Development Authority, 20 MLD STP, Sushilpura, Ajmer Road, Nagar, Jaipur	Jaipur	Sushilpura, Ajmer Road, Nagar, Jaipur	20
8	Jaipur (S)	FSTP at, Chaksu	Jaipur	Khasra no11878, Near Tonk Road, Chaksu	0.025
11	Jaisalmer	M/s STP at Military Station Jaisalmer	Jaisalmer	Militry Area Jaisalmer	1.0 MLD
12	Jhalawar	Near Maniyara Talaab, Kalyanpura, Tehsil-Baran, District-Baran	Baran	Near Maniyara Talaab, Kalyanpura, Tehsil-Baran, District-Baran	0.5
13	Jhalawar	Gopalpura (Baran)	Baran	Mangrol Road, Mathana Choraha, Gopalpura, Tehsil-Baran, District-Baran	7
14	Jhalawar	Faecal Sludge Treatment Plant FSTP Bhawanimandi	Jhalawar	Khasra No. 80, Village Pachpahar Bhawanimandi, District-Jhalawar	0.012

15	Jhalawar	Faecal Sludge Treatment Plant FSTP Aklera	Jhalawar	Khasra No. 1422/544, aklera Distt- Jhalawar	0.02
16	Jhalawar	Faecal Sludge Treatment Plant FSTP Mangrol	Baran	FSTP Khasra No. 3467,3468 Village- Mangrol Distt- Baran	0.02
17	Jhalawar	Faecal Sludge Treatment Plant FSTP Anta	Baran	FSTP Khasra No. 2215/117 Anta Baran	0.035
18	Jodhpur	Khokhariya	Jodhpur	Khokhariya	5
19	Jhunjhunu	Gandhi Vidhya Mandir (Sardar Sahar)	Sardarshahar	Churu	1 KLD
20	Kishangarh	M/s Municipal Corporation , Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	Ajmer	Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	07 MLD
21	Kishangarh	STP, Nagar Parishad, Beawar	Beawar	Khasra No. 30, Village Govindpura, Beawar	5.60 MLD
22	Nagaur	Village Asota Ladnu, Nagaur	Didwana - Kuchaman	Not Available	5.5
23	Nagaur	Near Stadium, Station Road Kuchaman	Didwana - Kuchaman	Not Available	7.6
24	Sawai madhopur	Soorwal	Sawaimadopur	26.0123 76.3560	9
25	Sawai madhopur	Near Kushal Lake (Gangapur City)	Sawaimadopur	Not Available	1.5
26	Sikar	M/s FSTP, Kh. NO. 2404/1, Opposite to Police Station, Palsana Road, Khandela, Sikar	Sikar	Not Available	10 KLD
27	Sikar	M/s FSTP, Khasra No. 4983, Reengus, Tehsil - Srimadhopur	Neem Ka Thana	Not Available	20 KLD
28	Sikar	M/s FSTP, Khasra NO. 96, Khatushyam Ji Tehsil - Srimadhopur	Neem Ka Thana	Not Available	10 KLD

Detail of ETPs in Rajasthan State - March'2025							
Name of RO	No. of Industries/U nits having ETP	Installed Capacity of ETP (MLD)	Compliance Status		If non complying Action Taken		
			Complyin g	Non-Complyin g	Show cause notice	Closure	Under process
Alwar	202	11.6288	202	0	0	0	0
RO Bhiwadi	275	14.49735	270	5	5	-	0
Balotra	135	29.12	131	4	0	4	0
Banswara	4	9.29	4	0	NA	NA	NA
Bharatpur	24	2.719	24	-	-	-	-
Bhilwara	50	46.9	49	1	1	-	-
Bundi	52	6.957	46	6	6	0	0
Bikaner	99	10.955	94	5	5	0	0
Chittorgarh	8	15.615	8	0	NA	NA	NA
Hanumang arh	29	1.93	29	0	-	-	-
Jaipur (North)	41	2.655	41	-	-	-	-
Jaipur (South)	127	4.835	122	5	5	0	0
Jaipur (City)	42	0.531	42	0	-	-	-
Jaisalmer	1	0.04	0	1	1	0	0
Jhunjhunu	11	0.057	10	1	Nil	Nil	1
Jhalawar	15	18.92	15	0	NA	NA	NA
Jodhpur	38	2.568	37	1	0	0	1
Kishangarh	44	0.802	44	-	-	-	-
Kota	55	36.213	54	1	1	0	0
Nagaur	21	0.32	19	2	1		1
Pali	56	14.40793	54	2	0	0	2
Rajsamand	4	12.319	4	0	-	-	-
Sikar	26	4.518	26	0	0	0	0
Sirohi	47	2.322	42	5	1	0	4
Sawai Madhopur	1	100	1	0	0	0	0
Udaipur	52	14.24	52	0	0	0	0
	1459	364.36008	1420	39	26	4	9