

On-Going Projects under CGF

Projects Status (as per Monthly Progress Report as on March 2026)

Sl. No.	Name/Nature of works	Town	State	Approved Project cost	Total expenditure incurred	Physical Progress (%)
1	Development work at Gauri Kund	Gauri kund	Uttarakhand	0.96	0.77	79
2	River Front Development Part A	Badrinath	Uttarakhand	28.22	6.05	16
3	River Front Development Part C	Badrinath	Uttarakhand	3.89	0.83	5
4	River Front Development Part F1	Badrinath	Uttarakhand	13.17	0.23	22
5	River Front Development Part G1	Badrinath	Uttarakhand	13.93	0.00	0
6	Development of Prabhupada Ghat at Mayapur	Mayapur	West Bengal	15.31	11.81	85
7	Construction of electric crematorium at Kaliganj	Kaliganj	West Bengal	4.05	0.15	4
8	Rejuvenation and Development of Morar River	Gwalior	Madhya Pradesh	39.24	15.34	67
9	Environmental Upgradation of Shivna River, Mandsaur	Mandsaur	Madhya Pradesh	28.91	19.71	92