



ಕರ್ನಾಟಕ ರಾಜ್ಯ ಮಾಲಿನ್ಯ ನಿಯಂತ್ರಣ ಮಂಡಳಿ
Karnataka State Pollution Control Board

“ಪರಿಸರ ಭವನ”, 1 ರಿಂದ 5ನೇ ಮಹಡಿಗಳು, ನಂ. 49, ಚರ್ಚ್ ಸ್ಟ್ರೀಟ್, ಬೆಂಗಳೂರು - 560 001, ಕರ್ನಾಟಕ ರಾಜ್ಯ, ಭಾರತ
“Parisara Bhavan”, 1st to 5th Floor, # 49, Church Street, Bangalore - 560 001, Karnataka State, India

No. KSPCB/CEO-2/673-2018/2026-27/ 74

Date: 19 JUN 2026

To,

Sri. D.P. Mathuria,
Executive Director-Technical,
Central Monitoring Committee,
National Mission for Clean Ganga,
1st floor, Major Dhyan Chand National Stadium,
India Gate, New Delhi-110002.



Sir,

Sub: Submission of Dossier for the month of **March 2026 and April 2026** for the State of Karnataka in the matter of OA 673/2018 - reg.

Adverting to the above subject, please find the Dossier for the month of March 2026 and April 2026 for the State of Karnataka as per the directions given by the Hon'ble NGT in the matter of OA 673/2018.

An exercise on identification of Polluted River Stretches was initiated during 2009 considering Biochemical Oxygen Demand (BOD) parameter, a critical pollutant by assessment of water quality data for the period 2002-2008. Again a similar kind of exercise were carried out by CPCB during 2015 for the data period 2009 -2012, during 2018 for the data period 2016 -2017and during 2022 for the data period 2019 - 2021 (2020 being pandemic year)

Further, the CPCB has carried out latest exercise during 2025 for the data period 2022 - 2023. As per this report, total number of polluted river stretches in Karnataka State are 14 nos., out of which, 3 rivers fall under Priority Class I, 04 rivers fall under Priority Class III, 02 rivers fall under Priority Class IV and 05 rivers fall under Priority Class V.

As per the previous report published by CPCB during 2022, 05 rivers namely 'Malaprabha', 'Asangi-Krishna', 'Yagachi', 'Kumaradhara' and 'Kali' Polluted River Stretches (PRS) have been removed from the earlier PRS list -2018 and it was observed that 05 rivers namely **Aghanashini** (along Kumata), **Sharavathi** (along Honnavara), **Tenpennai** (along Kodiyalam), **Dakshina Pinakini** (along Mugalur) and **Gangavali** (along Ankola)

have been newly added to the existing list of PRS. The PRS **Tenpennai** (along Kodiyalam) does not come under the boundary of Karnataka and the same river is known by the name of **Dakshina Pinakini** in the state of Karnataka which has been identified as the PRS under Priority Class I. Further, the average water quality (BOD value) of remaining 03 rivers did not exceed 3.0 mg/ltr for the years 2019–2020, 2020–21, 2021–22, and 2022–23. Hence, a letter in this regard was addressed to CPCB vide NO.PCB/CEO-2/LAKES/2022-23/4737 dated 14.01.2022 for deleting 04 PRS namely Tenpennai, Aghanashini, Sharavathi and Gangavali.

However, as per the latest report published by CPCB during 2025, the river '**Malaprabha**' (Priority Class V, BOD between 3.1 - 6.0 mg/l) has been added again to the existing list (which was earlier removed during 2022) along with new river '**Ghataprabha**' (Priority Class V, BOD between 3.1 - 6.0 mg/l).

As seen from the comparative assessment of polluted river stretches in the year 2018, 2022 and 2025, numbers of polluted river stretches have been reduced. Further, to inform that as per the analysis report of river water quality of polluted river stretches done by Central Laboratory, KSPCB during the year 2022 and year 2023 indicates that, 01 river – 'Arkavathi' falling under Priority Class IV, 05 rivers namely – 'Bhima', 'Kabini', 'Lakshmantheertha', 'Shimsha', and 'Tungabhadra' are falling under Priority Class V and the average river water quality (BOD value) of remaining 08 rivers – 'Bhadra', 'Cauvery', 'Kagina', 'Krishna', 'Thenpennai', 'Tunga', 'Malaprabha' and 'Ghataprabha' did not exceed 3.0 mg/ltr. **As such the number of Polluted River Stretches will be 06 in Karnataka.**

This is for kind information and further needful in the matter.

Yours faithfully,
Sd/-
Member Secretary
KSPCB

Copy to:

1. The Principal Secretary, Department of Ecology and Environment, Government of Karnataka, Room no. 709, 7th Floor, Gate No-04, M.S. Building, Bengaluru for information.
- ✓ 2. Office file.


Member Secretary
KSPCB


National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of KARNATAKA

March 2026

Overall status of the State:

- I. Total Population: Urban Population 22941508**
- II. Estimated Sewage Generation (MLD): 3356.5 MLD**

III. Details of Sewage Treatment Plant:

	Overall Karnataka (Annexure 1)		12 PRS (Annexure 2)	
Estimated sewage generation	3356.5 MLD		817.31 MLD	
Existing no. of STPs	194 STPs	23 FSSM	43 STPs,	2 FSSM
Existing treatment Capacity (installed)	2710.606 MLD	0.158 MLD	621.12 MLD	0.009 MLD
	Total = 2710.764 MLD		Total = 621.129 MLD	
Capacity Utilization of existing STPs	2092.34 MLD	0.158 MLD	539.75 MLD	0.009 MLD
	Total = 2092.498 MLD		Total = 539.759 MLD	
Percent capacity utilization	77.19% (2092.49 / 2710.764)		86.89% (539.759 / 621.129)	
Sewage being treated through Alternate technology (MLD)	Total 0.158 MLD being treated in 23 FSSM		Total 0.009 MLD being treated in 2 FSSM (0.006 MLD FSSM in Belagavi & 0.003 MLD FSSM in Dakshinakannada) In-situ bioremediation: proposed for the construction of artificial island in Dorekere (global village Techpark) and Kempambudhi (Sonnenahalli bridge) amounting to ₹62.41 lakh.	
Gap in Treatment Capacity in MLD	(3356.5- 2710.764MLD) 645.736 MLD Percentage gap = 19.2%		(817.31 – 621.129 MLD) 196.18 MLD Percentage gap = 24%	
Gap in capacity utilization (MLD)	(2710.764 – 2092.49 MLD) 618.266 MLD Percentage gap = 22.8%		(621.129 – 539.759 MLD) 81.37 MLD Percentage gap = 13.41%	
Gap in overall sewage treatment (MLD)	(3356.5 – 2092.498 MLD) 1,264.002 MLD Percentage gap = 37.66 %		(817.31 – 539.759 MLD) 277.551 MLD Percentage gap = 33.96%	

No. of Operational STPs	184 STPs + 23 FSSM	41 STPs + 2 FSSM
No. of non-operational STPs	10 STPs (36.56 MLD) (Annexure 3)	02
No. of Complying STPs	170 STPs	39 STPs
No. of Non-complying STPs	14 STPs (89.28 MLD)	02 (01 STP is under upgradation, and 01 STP is to be handed over to ULB)

- **Details of each existing STP in the State: Annexure 1**

194 STPs of existing capacity 2710.606 MLD and capacity utilization of 2092.34 MLD

- **Details of each existing STP in the 12 PRS ULB: Annexure 2**

43 STPs of existing capacity 621.12 MLD and capacity utilization of 539.75 MLD

- **Details of non-operational STP in the State: Annexure 3**

10 STPs of non-operational capacity 36.56 MLD

- **Details of under construction STPs in the State: Annexure 4**

122 STPs of capacity 1194.8655 MLD

- **Details of under construction STPs in the 12 PRS ULB: Annexure 5**

25 STPs of capacity 305.73 MLD

- **Details of proposed STPs in the State: Annexure 6**

305 STPs of capacity 1458.8343 MLD

- **Details of proposed STPs in the 12 PRS ULB: Annexure 7**

41 STPs of capacity 402.098 MLD

IV. Details of Industrial Pollution:

- No. of water polluting industries in the State: 3603 (effluent generating only)
- Quantity of effluent generated from the industries in MLD: 436.63 MLD
- Number of industrial units having ETPs: 3480
- Number of industrial units connected to CETP: 849
- Compliance status of the ETPs:

Number of functional ETPs: 3480

Complying ETPs: 3480

Industries do not require ETP: 14

Industries closed by Board: 48

Self-closed industries : 61

- **Industries with ETPs:** Out of 65 KSRTC depots; 56 units have provided ETPs, 05 units have completed the construction of ETPs and yet to be commissioned and 04 units do not need ETP (only for servicing activity).
- **Number and total capacity of CETPs (details of existing/ under construction / proposed):** 16 CETPs; total capacity = 5875 KLD; out of which 09 CETPs are operational; 02 CETPs are closed, 04 CETPs are non- operational (due to various reasons) and 01 CETP is yet to be commissioned.

Status of CETPs:

Sl. No.	Name and Location of the CETP	Capacity in KLD	Operating status	Consent Validity	Type of Treatment
1	M/s. Eco green Solution Systems (P) Ltd.,48/A-4,KIADB Industrial Area, Doddaballapura Rural District, Bengaluru -561 203	100	Operating.	30.06.2027	ETP is capable of treating High TDS effluent
2	M/s. Pai & Pai Chemicals (Unit - 1), Plot No. 29/A, 1 st Phase, KIADB Industrial Area, Kumbalagodu, Kengeri Hobli, Bengaluru - 560 079.	300	Operating.	30.06.2027	Biological Treatment Plant for treatment of Biodegradable effluent
3	M/s. Pai & Pai Chemicals(I)Pvt Ltd, Unit-II, Plot No. 25-D, 1 st Phase, KIADB Industrial Area, Kumbalagodu, Kengeri Hobli, Bengaluru - 560 074.	40	Operating	30.06.2028	For Treatment of High TDS effluent
4	M/s. VIWA Eco-Club CETP, Opp. to Shed No.B-5 & 6, Veerasandra Industrial Estate, Hosur Road, Anekal Taluk, Bengaluru - 560 100.	20	Operating	30.06.2027	This ETP has been established for treatment of trade effluent generated from Electroplating units
5	CETP at Mangalore Special Economic Zone (MSEZ) Ltd., Phase -1, Permude, Bajpe, Kalavar, Thokur, Tenka Yekkar, Kuthethoor Mangalore, District: Dakshina Kannada	4500	Operating	30.06.2026	Biological Effluent.

6	CETP of Fish Meal And Oil Manufacturers Association Sea Road, Kotepura, Ullal Mangalore, Dakshina Kannada	600	Operating	30.06.2020 (Applied for renewal)	Installed for treatment of trade effluent generated by Fish meal units
7	CETP of Mother Earth Environ Tech Private Limited, Plot No 158 - 164, KIADB Kadechur Industrial Area, Plot No 158-164, KIADB Kadechur Indl. Area, Kadechur, Yadgir District	500	Operating	30.06.2026	250 KLD High TDS effluent 500 KLD Biological Effluent.
8	CETP, Bidar, KIADB, Phase-2, Kolhar Industrial Area, Bidar Tq. & District	1.2 (MLD)	Not Operating due to insufficient effluent	30.06.2027	Ready for commissioning
9	Innova Agri Bio Park Private Limited Plot No. B-12,, 3rd Phase, KIADB Industrial Area, Malur, Kolar District.	600	Operating	30.06.2027	Installed for treatment of trade effluent generated from food processing unit
10	CETP of Royal Mysore CETP Pvt. Ltd., #427,-I Hebbal Industrial, #427,-I Hebbal Industrial Area, Hebbal, Mysore-570016 Industrial Hebbal I Phase & Electronic City, HEBBAL, Mysore Tq & District	200	Operating	30.06.2028	CETP without MEE for treatment of LTDS effluent
11	M/s. Govind Solvents (P) Ltd., No.19 (P)-22, Kallanayakana Village, Huttaridurga (H), Kunigal - 572 130, Tumkur District.	75	Closed	30.06.2024 Applied for renewal	50 KLL Biodegradable effluent 25 KLD- High TDS Effluent
12	Establishment of Common Effluent Treatment Plant by KIADB (CETP by KIADB), Sy. No. 46, Bommasandra Industrial Area, 4 th Phase, Anekal Taluk, Bengaluru Urban	1500 (1.5 MLD)	YTC	-----	CFE issued by the Board on 08.06.2023 valid upto 05.06.2030.
13	M/s. C.E.T. Plant Malur Pvt. Ltd., (Previously Eco- Engineering), No. 64 & 65, KIADB Industrial	140	Closed	30.06.2023 Applied for renewal	For treating High TDS effluent- 80 KLD.Biological

	Area, Malur Taluk, Kolar District.				Effluent -60 KLD
14	M/s. Bangalore Eco Park Pvt, Ltd, No.296 B, KIADB Industrial Area, Somapura 1st Stage, Dabaspeta, Bengaluru -562111	100	Not Operating (Due to self-closed)	30.06.2026	ETP is capable of treating High TDS effluents
15	M/s. Lidkar Tannery Enviro Control System Ltd (CETP), Tannery road, K.G Halli, Bengaluru -45.	1000 (1 MLD)	Not Operating (Due to self-closed)	03.08.2023	--
16	M/s. CETP, KIADB, Apparel Park, Doddaballapura, Bengaluru Rural Dist.	5000 CSTP 500	Not Operating (due to defunct of machineries)	30.06.2021	Established for treatment of Trade effluent from Dyeing units, presently not working
	Total Capacity	15,875 KLD			
	Operational Capacity	6875 KLD			

V. Solid Waste Management:

Total number of Urban Local Bodies and their Population: ULBs = 326, Population: 2.5 crore including 325 ULBs and Greater Bengaluru Authority (GBA)

Current Municipal Solid Waste Generation: 13273 TPD

Numbers of ULBs	326										
Quantity of MSW generated (TPD)	13273 TPD										
Quantity of MSW collected (TPD)	13007 TPD										
Quantity of MSW segregated & transported (TPD)	Segregated- <table> <tr> <td>Wet</td><td>6239 TPD</td></tr> <tr> <td>Dry</td><td>3220 TPD</td></tr> <tr> <td>Domestic Hazards</td><td>-</td></tr> <tr> <td>Inert</td><td>1367</td></tr> <tr> <td>Total</td><td>10826</td></tr> </table>	Wet	6239 TPD	Dry	3220 TPD	Domestic Hazards	-	Inert	1367	Total	10826
Wet	6239 TPD										
Dry	3220 TPD										
Domestic Hazards	-										
Inert	1367										
Total	10826										
Quantity of MSW processed (TPD)	10826 TPD										
Quantity of MSW disposed in secured land fill site (TPD)	1367 TPD										
Gap in Solid Waste Management (TPD)	2447 TPD										
Wet waste generated (TPD)	7212 TPD										

Wet waste: composting, vermicomposting and bio - methanation (TPD)	6239 TPD
Dry waste generated (TPD)	4688 TPD
Dry waste : MRF, recycling and RDF (TPD)	3220 TPD

Details of Municipal Solid waste processing in Karnataka

	Total Capacity (TPD)	No. of Units	No. of ULBs covered
Material Recovery facilities	3085	318	218
Recycling		318	218
Composting	6207	220	220
Biomethanation	-	-	-
RDF	-	-	-
Dry waste sent to cement kilns and waste to energy plant	-	92443 Tons sent between November 2025 to till date	325 ULBs
		2,58,943 Tons of RDF is sent to cement plants between November 2025 to till date	GBA

• Action plan to bridge gap of processing facilities

Instructions have been given to ULBs with existing processing facilities to ensure that the existing facility is used to its fullest capacity.

With respect to Wet Waste management in Urban areas of the state, the current processing capacity is 6239 TPD, out of which 315 ULBs are processing 3682 TPD and GBA is processing 2557 TPD. GBA has proposed projects of 3414 TPD wet waste management plants and under 315 ULBs, projects related to 5784 TPD are currently under progress. Overall additional capacity of 9200 TPD will be added by December 2027.

With respect to Dry Waste management in Urban areas of the state, the current processing capacity is 3220 TPD, out of which 315 ULBs are processing 1915 TPD and GBA is processing 1305 TPD. GBA has proposed projects of 4149 TPD Dry waste management facilities and for 315 ULBs, projects related to 3045 TPD are proposed. Overall additional capacity of 7194 TPD will be added by December 2027.

The 10 ULBs have been recently upgraded from Gram Panchayats, and action plans are under preparation to establish compost plants, MRFs, and other waste management facilities.

- **No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)**

C&D processing units under GBA:

1. M/s Rock Crystals has obtained Consent for Operation from KSPCB to process 1000 TPD C&D waste from Bengaluru city. The plant is operational since 2015 with an operating capacity of 100-400 TPD.
2. M/s Rubble Revival Pvt. Ltd., has obtained consent for operation from KSPCB for operating 22500 MT/M C&D processing facility at Sy. No. 50 Kannur Village, Bidarahalli Hobli, Bengaluru East Taluk, Bengaluru Urban district. The plant is in operating condition.

ULB: At present, there are no C&D waste processing units managed by the ULBs, however, 4 units are under construction in City Corporations.

Proposed:

- a. **Under SBM 2.0, it is proposed to construct C&D plant in 4 CCs**

Sl.n	CC	C&D Capacity (TPD)	DPR Cost in cr	GoI & GoK funds in cr	Status
1	Davanagere	46	2.76	1.52	Construction Under Progress
2	Hubli Dharwad	100	6	3.3	
3	Kalburgi	58	3.48	1.91	
4	Mysore	98	5.88	3.23	
		302	18.12	9.96	

Cabinet approval has been granted for the establishment of Compressed Biogas (CBG) plants utilizing wet waste in the City Corporations of Mysuru, Hubballi-Dharwad, Tumakuru, Davanagere, Belagavi, Kolar, Kalaburagi, and Ballari, through Bharat Petroleum Corporation Limited (BPCL), Gas Authority of India Limited (GAIL), and Mahanagar Gas Limited (MGL). Details are mentioned below. The CC are in stages of handing over 10 acres land to the OMCs.

S.n	Name of the CC	Capacity of the unit (TPD)	OMCs
1	Davanagere	125	MGL
2	Hubli Dharwad	150	BPCL
3	Kalburgi	150	GAIL
4	Mysore	150	BPCL
5	Belagavi	150	GAIL
6	Bellary	150	GAIL
7	Tumkur	150	GAIL
8	GBA	300	GAIL

Legacy waste Management

Greater Bengaluru Authority (GBA), has 9 dumpsites containing a total of 97.82 LMT Legacy waste. Out of which 14.88 lakh metric tons of waste has been processed through Bio-Mining and 36.50 lakh tones of legacy waste in quarry sites is scientifically capped for extraction of methane gas and leachate. The Bio-Mining is ongoing at 3 sites having 13.71 LMT of Legacy waste, while 2 sites with 24.09 LMT of Legacy Waste are currently under tendering stage.

There are 222 legacy waste dumpsites across ULBs of the state collectively having 78.26 LMT of Legacy Waste. Out of this, remediation has been fully completed at 42 sites having 11.34 LMT of legacy waste. While remediation is ongoing at 166 sites having 60.72 LMT of legacy waste (of this remediation of 29.30 LMT is completed). The remaining 14 dumpsites with 6.2 LMT of Legacy waste are presently under various stages of the tendering process.

93 ULBs have Sanitary Landfills facility in the State. 227 ULBs are developing sanitary landfill sites under Swachh Bharat Mission 2.0.

ULBs have been instructed not to dump the municipal solid waste on the rivers bank.

-Nil-

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: 74443.3 Kg/d
- No. of Hospitals and Health Care Facilities: 59980
- Status of Treatment Facility/ CBMWTF: 27 operating, 1 YTC (Kalaburgi).

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: 594248.05 MT/annum
- No. of Industries generating Hazardous waste: 4280
- Treatment Capacity of all TSDFs: 2010000 MT
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: 80663.27 MT.
Incinerable: 45267.99 MT
Recyclable: 145242.95 MT
Utilizable: 323074.31 MT

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 408537 T/A
- Treatment/ Measures adopted for reduction or management of plastic waste:

1. Registered recycling units: 135no's (till date)
2. Authorized recycling capacity: 595070 MT/annum (till date)
3. Ban on the use of single use plastic in Karnataka since 2017 as per Plastic Ban Notification issued on 11-03-2016 by Government of Karnataka, Karnataka State Pollution Control Board is regularly conducting rides along with local bodies. For the year 2024-25, 18,111 inspections conducted and fine imposed of Rs. 63.78 Lakhs.
4. 149 closure directions have been issued till date.

IX. Details of Alternate Treatment Technology being adopted by the State/UT 4

The government of Karnataka has approved FSTP at 155 Urban Local Bodies of capacity 1089 KLD with an estimated cost of Rs. 530.81 crores. Out of 155 approved FSTPs, 19 FSTPs have completed the work & commissioned, 116 FSTPs are under construction phase, 11 FSTPs are under tendering process, work order has been issued to 06 FSTPs and 03 FSTPs have land issue. Details are enclosed as **Annexure 8**.

X. Identification of polluting sources contributing to river pollution and action as per NGT order on insitu treatment:

Sl. No	Priority	River Name	Polluted Stretch	PRS Length (Km)	No. of drains	Remarks of KSPCB
1	P I	Arkavathi	Fom Hesaraghatta reservoir to D/S Kanakapura town	Not specified in the CPCB report		As per the analysis report of river water quality of polluted river stretches done by Central laboratory, KSPCB during the <u>year 2022 and year 2023</u> indicates that, 01 river – ‘Arkavathi’ falling under Priority Class IV, 05 rivers namely – ‘Bhima’, ‘Kabini’, ‘Lakshmantheerth’
2	P I	Tungabhadra	From Dadesugur Bridge gauging station to Honnali bridge			
3	P V	Bhadra	From D/S of Bhadravathi to D/S of Mysore paper mill (MPM), Bhadravathi			
4	P III	Shimsha	From D/S of highway bridge, yediyur to D/S Halagur			
5	P IV	Lakshmanteertha	From D/S Hunsur to water supply intake			

			point of hunsur town		‘Shimsha’ and ‘Tungabhadra’ are falling under Priority Class V and the average river water quality (BOD value) of remaining 08 rivers – ‘Bhadra’, ‘Cauvery’, ‘Kagina’, ‘Krishna’, ‘Thenpennai’, ‘Tunga’, ‘Malaprabha’ and ‘Ghataprabha’ did not exceed 3.0 mg/ltr. As such the number of Polluted River Stretches will be 06 in Karnataka.
6	P V	Cauvery	From D/S KR Nagar bridge to confluence at sangam		
7	P V	Kabini	From Saragur village D/S to Water supply intake point to Narasipura town		
8	P V	Kagina	From D/S Sadem to D/S sewage disposal point		
9	P III	Krishna	From Ankali bridge bridge to D/S of devasagar bridge		
10	P III	Bhima	From D/ S road bridge at Ghanagapur village to Yadgir		
11	P IV	Tunga	At D/S of Shimoga town		
12	P I	Dakshinapin akini/ Thenpennai	From Muglur bridge to Chokkarasanahalli bridge		
13	P V	Malaprabha	From Badami bridge to D/S of Aihole town		
14	P V	Ghataprabha	From D/S Mudhol road cross bridge to davalshwar barrage Jackwell		

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Principal Secretary (Ecology and Environment, Department of Forest Ecology and Environment).

XII. Details of meetings carried under the Chairmanship Chief of Secretary:

Under the chairmanship of Sri Vijay Kumar Gogi (IFS), Chairman, Karnataka State Pollution Control Board, Principal Secretary, Forest Department of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status through Video conference on **24/08/2020** at the conference room, KSPCB. The meeting was attended (in person as well as through VC) by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. Chairman directed the stakeholder departments to furnish the data and monthly progress relevant to the 17 PRS matter in OA. 673/2018.

Under the chairmanship of Sri Vijay Kumar Gogi (IFS), Chairman, Karnataka State Pollution Control Board, Principal Secretary, Forest Department of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status through Video conference on **29/08/2020** at the conference room, KSPCB. The meeting was attended (in person as well as through VC) by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. Chairman reviewed the data and progress relevant to the 17 PRS matter in OA. 673/2018 furnished by the stakeholder departments. Chairman further directed to provide necessary data on a monthly basis.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status on **09/03/2021** to review the progress in compliance with the issues raised by CMC, Jal Shakti during 9th meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status on **02/07/2021** to review the progress in compliance with the issues raised by CMC, Jal Shakti during 10th meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments.

Review meeting under the chairmanship of Sri. Brijesh Kumar, Chairman (KSPCB), Principal Secretary (Ecology and Environment, Department of Forest, Ecology and Environment) to review the status and progress was held on **04/09/2021**. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB, ACIWRM and KBB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, UDD, a review meeting was held on **07/05/2022** with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. The directions were being issued to the stakeholder departments to come up with the actual facts and figures for the next meeting.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on **10/05/2022** with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on 02/05/2023 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to take necessary actions to bring non-operational, non-complying STPs back to operational and complying. Further, directed the stakeholders to rectify the land issue at the ULBs by taking required actions for the construction of STPs.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on 06/05/2023 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti during the 16th CMC meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on 12/09/2023 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti during the 17th CMC meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis,

Under the chairmanship of Sri Tushar Girinath, Additional Chief Secretary, UDD, Government of Karnataka, a review meeting was held on 01.04.2026 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti during the 20th (Part –I) CMC meeting. The meeting was attended by higher officers from KSPCB, DMA, GBA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and groundwater quality in the catchment of polluted river:

Water quality data is attached as Annexure 9.

XIV. Groundwater regulation:

In order to control over exploitation of groundwater, the State Government has enacted the Karnataka Groundwater (Regulation and control of Development and Management) Act 2011, Rules 2012. As per the section 10 of the Act 2011 the areas will be notified. There is a restriction to drill a new bore well in the notified taluks. As per section 11 of the Act 2011, prior permission from the competent authority should be taken to drill a new bore well in the

notified area. Registration of drilling rigs is made compulsory to drill a bore well in any part of the State. The registration certificates issued in form-7A by the Karnataka Groundwater Authority. Any commercial user of groundwater for industry / infrastructure / mining / entertainment purposes must obtain permission / NOC from Karnataka Groundwater Authority (KGWA).

XV. Good irrigation practices being adopted by the State:

Department of Agriculture and Horticulture have submitted an action plan for the implementation of the following measures: (a) farmers are made aware to use irrigation water optimally. (b) Adopting micro irrigation system (sprinkler and drip) in agricultural crops. (c) Crop rotation is encouraged.

XVI. Rain Water Harvesting:

XVII. Demarcation of Floodplain and removal of illegal encroachments:

XVIII. Maintaining minimum e-flow of river:

Krishna and Cauvery river basins are the 02 major river basins in Karnataka which covers 15.48% and 17.99% of the State drainage area respectively. Water released from the reservoirs into the river course fulfils the requirements of water for flora and fauna which is part of the environmental flows. The details of releases from the major reservoirs and river gauge stations under Krishna and Cauvery river basins in Karnataka are provided in **Annexure –10**

XIX. Plantation activities along the rivers:

Karnataka Forest Department is implementing the Karnataka River Conservation Program pertaining to Forest Department, since 2018-19 in 9 forest divisions. Under this program, seedlings are planted on the river banks of Ghataprabha to an extent of 660 ha and Cauvery to an extent of 620 ha in 2018-19. Year wise plantation raised throughout Karnataka is as in the table below.

Financial year	Extent of plantation raised
2018-2019	44494 Ha
2019-2020	41620 Ha
2020-2021	74399 Ha
2021-2022	36398 Ha
2022-2023	47773 Ha
2023-2024	6584 Ha

XX. Development of biodiversity park:

One biodiversity park is proposed in Hassan ULB

XXI. Reuse of Treated Water:

806.892 MLD of treated water is being reused. Details as follows:

Sewage treatment and treated sewage reuse in Bengaluru urban					
Sl.no	Location of STP	STP Capacity (MLD)	Capacity Utilized (MLD)	Treated sewage reused (MLD)	Used for
1	Rajacanal	40	40.57	39	Used for irrigation in the area of Chikkaballapura and Devanahalli KIADB Industrial area through 65 no. of tanks.
2	Rajacanal	40	19.86	18	
3	Horamavu	20	18.08	14.96	
4	Hebbal	100	93.29	90	
5	K & C Valley	218	129.23	95.67	The entire treated water is being pumped to lakes of kolar district by minor irrigation department, GOK.
6	K & C Valley	30	29.84	30.27	
7	Bellandur Amanikere	90	90.8	89	
8	Jakkur	15	17.25	13.65	To KPTCL for power generation as per KPCL requirment remaining to recharge Jakkuru lake.
9	Sarakki	5	4.8	4.67	Proposal to recharge existing Sarakki Lake
10	Lalbagh	1.5	1.23	1.17	Horticulture Department
11	Cubbon Park	4	3.71	3.71	Horticulture Department, Rajbhavan, Hon'ble High Court, Bangalore Golf Course, Planatarium, War Memorial, CID, Vidhana Soudha, KPSC, KPWD, Civil Court
12	Yelhanka	10	6.83	6.83	M/s. Kempegowda International Airport Limited, M/s. Indian Tobacco Company, M/s. Indian Air Force, M/s. Bharath electronics lomited, M/s. Rail Wheel Factory, Prestige, Emabassy and Excess effluent to Allasandra Lake

13	Yelemelle chetty	15	14.95	13.29	Yelemallappa Chetti kere
14	Chikkabanavar	5	4.88	4.59	To recharge chikkabanavara lake.
15	Mailsandra	75	69.85	0.318	M/s Global Village for Gardening
16	Kadugodi	6	5.85	5.2	Presently letting into SWD. Proposal to HPCL 2 MLD increasing to 6 MLD with completion of pipeline work for which work is under process
17	Halasuru	2	1.93	1.89	Halasuru Lake
18	Nagasandra	20	18.81	17.5	To recharge nearby lake
19	Nagasandra	20	14.57	13.8	
20	Kadabeesanahalli	50	45.47	40.5	Presently letting into SWD - Proposed for future utilisation in KIADB Industrial Area at Narasapur with the completion of TTP at Narasapura
21	K R Puram	20	18.64	15.5	Vengaiana Kere
22	Doddabele	40	39.95	0.544	For STP process and balance to downstream Nala
23	Kengeri	60	59.94	2.15	
24	Doddabele	20	19.86	0.26	
25	K & C Valley	60	59.9	58	The entire treated water is being pumped to lakes of anekal taluk by minor irrigation department, GOK.
26	Hulimavu	10	9.8	9.33	Hulimavu Kere
27	Agaram	35	35.74	33.92	Agaram Kere
28	K&C Valley	150	149.8	149	The entire treated water is being pumped to lakes of kolar district by minor irrigation department, GOK.
29	KR Puram (New)	20	19.98	19.26	Vengaiana Kere
30	Chikka Beguru	5	4.24	4.19	Chikkabegur kere
31	Hennur	1	1.05	0.48	To Bio Diversity Park and remaining to SWD

32	Madiwala	4	3.31	1.99	To recharge Madiwala lake
33	V.Valley	150	150.36	2.48	To recharge nearby lake
34	Puttenahalli	7	6.04	5.77	To Puttenahalli lake
	Total	1348.5	1210.41	806.892	

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

Tungabhadra has been adopted as the model river by Karnataka. There are 3 ULBs that covers this stretch and the major source of pollution along the stretch is the entry of sewage from CMC-Harihara, CMC-Davangere and TP-Honnali. There are two industries namely M/s HPF and Grasilene which discharges the treated effluent into the river. The total quantity of industrial discharge of 32.5 MLD is treated to the required standards before discharging into the river. The total sewage generated from these 3 ULBs coming under this stretch of river is 67.74 MLD. The KSPCB is pursuing with the ULBs for the treatment of the sewage and accordingly the KUIDFC and KUWS&DB have provided STPs of capacity 66.3 MLD and have been asked to augment the inflow of sewage into the STPs by increasing the UGD network area and the work is under progress.

As proposed earlier, the following Real Time Water Quality Monitoring Stations are installed at the following locations:

Sl No	Location	Co-ordinates
1	Bridge across river Tungabhadra on Harihara-Sivamogga road, near Harihara town, upstream of HPF	Lat: 14° 31' 01''; Long: 75° 47' 59''
2	Jackwell point well on river Tungabhadra, downstream of HPF	Lat: 14° 32' 55''; Long: 75° 48' 10''
3	Tunga river, downstream of Sivamogga (Taralabalu School campus)	Lat: 13° 56' 25''; Long: 75° 35' 58''
4	Bhadra river near Water Treatment Plant (WTP) of Holehonnur village	Lat: 13° 59' 11''; Long: 75° 41' 02''

XXIII. Status of Preparation of Action Plan by the 13 Coastal States:

The Coastal Pollution Prevention Action Plan for Karnataka has been submitted to the Central Pollution Control Board for approval. In the proceedings of 20th CMC, it is mentioned that CPCB had reviewed the State's action plan and submitted its comments. However, the KSPCB has not received the CPCB comments to proceed with the implementation of the action plan.

XXIV. Regulation of Mining Activities in the State/UT:

The Karnataka new sand policy 2020 has been issued as per government order CI 344 MMN 2019 Bengaluru dated;05/05/2020 and published in the Gazette dated 21/05/2020 it has come into force on the same day. A proposal was submitted to Govt to create a special enforcement squad called “Mineral Protection Force”. It adds strength to the Competent Authority in curbing and controlling illegal mining, storage and transportation.

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

KSPCB has closed 48 defaulting units and criminal case has been filed against one non-functional industry, and Personal Hearing was held with the KSRTC bus depots.

Incremental progress made by the State/UT in each activity:

November 2021:

- STP of 5 MLD capacity is recently commissioned at Byadigi and is operational at 1.5 MLD capacity, thereby increasing the existing STP capacity to 2679.5 MLD
- Increase in capacity utilization from 1649.6 MLD to 1769.12 MLD
- Tenders for the STPs at Jewargi, Belthangadi and Bannur have been finalized and the work orders have been issued.
- 3 STPs that were non-operational at Srinivasapura have been rectified and are currently operational.

December 2021:

- STP of 150 MLD capacity at V Valley, Bengaluru Urban was commissioned and is operational at 70 MLD capacity. STP lies in the PRS Arkavathi catchment, thus contributing for substantial reduction of sewage load to the PRS.
- 5.5 MLD capacity STP at Raichur is commissioned and is currently operational on trial run basis at 0.8 MLD capacity.
- 13.88 MLD capacity STP at Raichur is commissioned and is currently operational on trial run basis at 6.65 MLD capacity.
- 3.3 MLD capacity STP at Ramdurga has been commissioned but is currently non-operational due to incomplete UGD.
- Tenders for the STPs at Hunasur, Hassan, Belur, Honnavara and Haliyal have been finalized and the work orders have been issued.

Till March 2022:

- STP of 7.5 MLD capacity at Ranebannur which was non-operational has been rectified and is currently operational.
- STP of 7.92 MLD capacity at Harapanahalli which was non-operational has been rectified and is currently operational.

- STP of 4.6 MLD capacity at Kudligi is commissioned and is currently operational at 1.2 MLD capacity.
- STP of 2.75 MLD capacity at Bhatkal is commissioned and is currently operational at 2.75 MLD capacity.
- STP of 3 MLD capacity at Karkala is commissioned and is currently operational at 1 MLD capacity.
- STP of 4.4 MLD capacity at Ullal is commissioned and is currently operational at 4.4 MLD capacity.
- CETP of 0.5 MLD capacity at Yadagir is commissioned and is currently operational at 0.5 MLD capacity.

April 2022:

- STP of 9.2 MLD capacity at Rabakavi-Banahatti which was non-operational has been rectified and is currently operational.
- STP of 0.25 MLD capacity at Dharwad which was non-operational has been rectified and is currently operational.
- STP of 3.75 MLD capacity at Sadalga which was non-operational has been rectified and is currently operational.
- STP of 5.5 MLD capacity at Laxmeshwara which was non-operational has been rectified and is currently operational.
- STP of 12 MLD capacity at Sindhanur is commissioned and is currently operational at 2 MLD capacity.

Till June 2022:

- STP of 4 MLD capacity at Madiwala is commissioned and is currently operational at 4 MLD capacity.

July 2022:

- Additional 10 STPs have been proposed, wrt four STPs work order has been issued and for the remaining 6 STP DPRs have been submitted to the government for approval.
- The Board conducted Personal Hearing with four non-complying industries so as to provide a final opportunity on the Principle of Natural Justice before initiating action against them under the provision of Water Act, 1974.

Till October 2022:

- STP of 0.25 MLD capacity at Basavana Bagewadi is commissioned and is currently operational at 0.2 MLD capacity.

Till December 2022:

- STP of 1 MLD capacity at Hubballi which was non-operational has been rectified and is currently operational.

Till March 2023:

- The proposed STP have been increased by 6 numbers with the total capacity of 247.94 MLD
- Pursued with different stakeholders such as BWSSB, DMA, KUWSSB and KUIDFC along with the Urban Development Department for to improve the progress on 18.11.2022
- The Under construction STPs have been increased by 5 numbers with the total capacity of 436.87 MLD

Till April 2023:

- STP of 5.24 MLD capacity at Muddebihal is commissioned and is currently operational at 4 MLD capacity.
- The under construction STPs have been increased by 16 no. with the total capacity of 469.47 MLD.

Till June 2023:

- The proposed STP have been increased by 27 numbers with the total capacity of 354.8 MLD
- STP of 0.25 MLD capacity at Channarayapatna is commissioned and is currently operational at 0.25 MLD capacity.
- STP of 0.01 MLD capacity at Belthangady is commissioned and is currently operational at 0.01 MLD capacity.
- STP of 1 MLD capacity at Ramdurga , STP of 0.5MLD and 8 MLD capacity at Dandeli construction of these STPs are completed
- Conducted a meeting to review the status of Polluted River Stretches in the matter of OA 673/2018 with stakeholders such as BWSSB, DMA, KUWSSB, KUIDFC and Regional Officers of KSPCB on 15.07.2023

Till July 2023:

- Review of action plan for Arkavathi Polluted River Stretches was conducted under the Chairmanship of Member Secretary, KSPCB with different stakeholders on 04.08.2023
- A meeting was also conducted with concerned Regional Officers by the Board under the Chairmanship of Member Secretary, KSPCB for the preparation of action plan for Dakshina Pinakini River.

Till August 2023:

- A review meeting to review the progress achieved in the treatment of sewage and other solid wastes was conducted under Chairmanship of Member Secretary, KSPCB with different stakeholders on 04.09.2023
- A Preliminary meeting was also conducted under the Chairmanship of Additional Chief Secretary, Urban Development Department to review the progress achieved in the matter the of OA 673/2018 on 05.09.2023.

Till September 2023:

- STP of 7 MLD capacity at Bidar is commissioned and is currently operational at 3 MLD capacity.

Till October 2023:

- A district task force committee meeting was conducted at Chamarajanagra on 26.10.2023
- The capacity utilization of Doddabele STP is increased from 26.55MLD to 28.66MLD
- The capacity utilization of Kengeri STP is increased from 56.30MLD to 58.30MLD
- The capacity utilization of Mailsandra STP is increased from 20MLD to 80.03MLD
- The capacity utilization of Malgur road STP is increased from 2MLD to 5.6MLD
- The capacity utilization of Suratkal STP is increased from 1.5MLD to 4MLD

Till December 2023:

- STP of capacity 7 MLD at Puttenahalli is commissioned on December,2023 is currently operational at 5 MLD capacity.
- Non-operational STP of 8 MLD at Dandeli is currently operational at 1.5 MLD. Therefore the number of non-operational STPs reduced from 15 to 14 numbers.
- The STP of capacity 6.2 MLD at Bidadi moved from proposed STPs to under constructional STPs.
- The rejuvenation of Tungabhadra, Bhadra and Tunga rivers have been initiated by approving the installation of four Real Time Water Quality Monitoring Stations (RTWQMS) and the installation of RTWQMS at these rivers will be completed by January 2024.
- A review meeting to review the progress achieved in the treatment of sewage and other solid wastes was conducted under Chairmanship of Principle Secretary, Department of Ecology and Environment with different stakeholders on 06.01.2024
- The capacity utilization of Ramnagara STP is increased from 6.24 MLD to 6.50 MLD
- 1 CETP of 1.2 MLD at Bidar is commissioned and its under trials.

Till January 2024:

- STP of 3.8 MLD and 0.15 MLD capacity at Bannur is commissioned and is currently operational at 1.7 MLD and 0.06MLD capacity respectively.
- STP of 2 MLD capacity at Bellary is commissioned and is currently operational at 1.5 MLD capacity
- The STP of capacity 3 MLD at Subramanya moved from proposed STPs to under constructional STPs.
- 13 non-operational STPs, out of which most of the STPs are non-operational because of no HSC connection, hence, there is no flow of sewage to STP – KUIDFC proposed to take up construction/upgradation of underground sewerage system in 54 prioritized Cities/towns as per the Government of Karnataka order to reduce the gap between sewage generation and its processing at the cost of Rs.1518.00 crores and the consultant will be hired within 2 months.

- FSSM of capacity 0.007MLD and 0.007 KLD in Karkala and Sakleshpura are currently operational, 28 numbers of FSSM are under construction, 7 numbers of FSSM are in tender process and 7 numbers of FSSM are in DPR preparation.
- **Non-operational STP of 5 MLD at Shivamogga** is currently operational at **3.5 MLD**. Therefore the number of non-operational STPs reduced from **14 to 13 numbers**
- The **reuse of treated water** increased from **865.45 MLD to 883.65 MLD**.

Till February 2024:

- The number of ETPs provided in KSRTC depots increased from 29 to 35 numbers.

Till March 2024:

- Non-operational STP of 3.23 MLD at TMC, Jewergi is upgraded to SBR technology of capacity 5.23 MLD and is currently operational at 0.5 MLD. Therefore the number of non-operational STPs reduced from 13 to 12 numbers.
- Out of 55 KSRTC depots, 35 numbers of depots have now provided with ETPs, 11 ETPs are constructed, yet to be commissioned and 09 ETPs are under construction.
- STP of 4.2 MLD capacity at Periyapatna, Mysore is commissioned and is currently operational at 0.4 MLD capacity
- STP of 0.04 MLD capacity at Bhadravathi, Shivamogga is commissioned and is currently operational at 0.01 MLD capacity
- The STP of capacity 1.5 MLD at Nyamathi moved from proposed STPs to under constructional STPs.
- The STP of capacity 3.87 MLD at Hukkeri moved from proposed STPs to under constructional STPs.

Till April 2024:

- The STP of capacity 0.25 MLD at Bailhongala is added to under constructional STPs. Therefore, the number of under constructional STPs increased from 74 to 75 numbers.
- The STP of capacity 11.50 MLD at Channapatna is added to Proposed STPs. Therefore, the number of proposed STPs increased from 94 to 95 numbers.
- Out of 55 KSRTC depots, 40 numbers of depots have now provided with ETPs, 5 ETPs are constructed, yet to be commissioned and 10 ETPs are under construction.

May 2024 to May 2025:

- The STP of capacity 0.25 MLD at Bailhongala is added to under constructional STPs. Therefore, the number of under constructional STPs increased from 74 to 75 numbers.
- The STP of capacity 11.50 MLD at Channapatna is added to Proposed STPs. Therefore, the number of proposed STPs increased from 94 to 95 numbers.
- Out of 55 KSRTC depots, 40 numbers of depots have now provided with ETPs, 5 ETPs are constructed, yet to be commissioned and 10 ETPs are under construction.

July 2025 to September 2025:

- The STPs of capacity 96.75 MLD is added to under constructional STPs list. Therefore, the number of under constructional STPs increased from 74 to 78 numbers.

- The STPs of capacity 1,347.59 MLD is added to Proposed STPs list at different locations in Karnataka. Therefore, the number of proposed STPs increased from 94 to 334 numbers.
- Out of 65 KSRTC depots, 49 numbers of depots have now provided with ETPs, 02 ETPs are under construction stage, 03 ETPs are in tendering stage, 04 ETPs are carrying servicing activity only and 07 ETPs are constructed but yet to be commissioned.
- Out of 16 CETPs, 10 CETPs are operating, 02 CETPs are yet to be commissioned and 04 CETPs are non-operation, due to non-operation of the 04 CETPs in the jurisdictional industries have switched over to the nearby CETPs.

October 2025

- The STPs of capacity 140.2 MLD is added to under constructional STPs list. Therefore, the number of under constructional STPs increased from 78 to 87 numbers.
- Out of 65 KSRTC depots, 49 numbers of depots have now provided with ETPs, 02 ETPs are under construction stage, 03 ETPs are in tendering stage, 04 ETPs are carrying servicing activity only and 07 ETPs are constructed but yet to be commissioned.
- Out of 16 CETPs, 09 CETPs are operating, 01 CETP is yet to be commissioned and 06 CETPs are closed/not operational, due to closed/not-operational of the 06 CETPs in the jurisdictional industries have switched over to the nearby CETPs.

November 2025

- The STPs of capacity 140.2 MLD is added to under constructional STPs list. Therefore, the number of under constructional STPs increased from 78 to 87 numbers.
- Out of 65 KSRTC depots, 49 numbers of depots have now provided with ETPs, 02 ETPs are under construction stage, 03 ETPs are in tendering stage, 04 ETPs are carrying servicing activity only and 07 ETPs are constructed but yet to be commissioned.
- Out of 16 CETPs, 09 CETPs are operating, 01 CETP is yet to be commissioned and 06 CETPs are closed/not operational, due to closed/not-operational of the 06 CETPs in the jurisdictional industries have switched over to the nearby CETPs.

December 2025

- The STPs of capacity 140.2 MLD is added to under constructional STPs list. Therefore, the number of under constructional STPs increased from 78 to 87 numbers.
- Out of 65 KSRTC depots, 49 numbers of depots have now provided with ETPs, 02 ETPs are under construction stage, 03 ETPs are in tendering stage, 04 ETPs are carrying servicing activity only and 07 ETPs are constructed but yet to be commissioned.
- Out of 16 CETPs, 09 CETPs are operating, 01 CETP is yet to be commissioned and 06 CETPs are closed/not operational, due to closed/not-operational of the 06 CETPs in the jurisdictional industries have switched over to the nearby CETPs.

January 2026

- The STP of capacity 25 MLD located at Tumakuru which was under construction has started operation by KUWS&DB.
- The STP of capacity 0.25 MLD located at Munavali which was under construction has started operation by KUWS&DB.

- The STPs of capacity 73.035 MLD is added to under constructional STPs list. Therefore, the number of under constructional STPs increased from 87 to 108 numbers.
- Out of 65 KSRTC depots, 49 numbers of depots have now provided with ETPs, 02 ETPs are under construction stage, 03 ETPs are in tendering stage, 04 ETPs are carrying servicing activity only and 07 ETPs are constructed but yet to be commissioned.
- Out of 16 CETPs, 09 CETPs are operating, 01 CETP is yet to be commissioned and 02 CETPs are closed, 04 CETPs are not operational, due to various reasons. Due to non-operation and closure of the above CETPs, the jurisdictional industries are switched over to the nearby CETPs.

February 2026

- Out of 65 KSRTC depots; 56 units have provided ETPs, 05 units have completed the construction of ETPs and yet to be commissioned and 04 units do not need ETP (only for servicing activity).
- Out of 16 CETPs, 09 CETPs are operating, 01 CETP is yet to be commissioned and 02 CETPs are closed, 04 CETPs are not operational, due to various reasons. Due to non-operation and closure of the above CETPs, the jurisdictional industries are switched over to the nearby CETPs.

March 2026

- The number of proposed STPs has increased by **40**, with additional treatment capacity of **112.85 MLD**, thereby strengthening the planned sewage treatment infrastructure across the identified areas.
- The number of STPs under construction has increased by **14**, contributing an additional treatment capacity of **174.025 MLD**, reflecting significant progress in the implementation of sewage management projects.
- The **10 MLD STP at Hassan**, which was previously under construction, has been successfully commissioned and is now operational, enhancing the available sewage treatment capacity in the region.
- In the **12 Polluted River Stretch (PRS) ULBs**, the number of proposed STPs has increased by **4**, with an additional treatment capacity of **6.48 MLD**, further augmenting efforts towards improving river water quality and sanitation infrastructure.
- Municipal Solid Waste collection has increased from **12,810 TPD** to **13,007 TPD**, resulting in a reduction of the gap in Solid Waste Management from **2,567 TPD** to **2,447 TPD**, indicating continued progress towards improved waste management coverage and efficiency.


Member Secretary
KSPCB, Bengaluru

Annexure-1											
List of existing STPs in Karnataka											
Sl. No.	District	ULB	Is ULB under 14 Polluted River Stretch?	Implementing agency	Presently Maintained by	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	STP capacity utilization (MLD)	Status of Complying
1	Bangalore	Bangalore Urban	Yes	BWSSB	BWSSB	V Valley	Operational	150	ASP	150.36	Complying
2	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Agaram	Operational	35	SBR	35.74	Complying
3	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Bellandur Amanikere	Operational	90	ASP	90.80	Complying
4	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Chikkabanavara	Operational	5	SBR	4.88	Complying
5	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Chikkabegur	Operational	5	SBR	4.24	Complying
6	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Cubbon Park	Operational	4	MBBR	3.71	Complying
7	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	40	SBR	39.95	Complying
8	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	20	SBR	19.86	Complying
9	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Halasuru	Operational	2	SBR	1.93	Complying
10	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Hebbal	Operational	100	SBR	93.29	Complying
11	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Horamavu	Operational	20	SBR	18.08	Complying
12	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Hulimavu	Operational	10	SBR	9.80	Complying
13	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Jakkur	Operational	15	UASB+EA	17.25	Complying
14	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	218	ASP	129.23	Complying
15	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	30	ASP	29.84	Complying
16	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	60	ASP	59.90	Complying
17	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	150	ASP	149.80	Complying
18	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K R Puram	Operational	20	UASB+EA	18.64	Complying
19	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K.R.Puram	Operational	20	SBR	19.98	Complying
20	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Kadabeesanahalli	Operational	50	EA	45.47	Complying
21	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Kadugodi	Operational	6	SBR	5.85	Complying
22	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Kengeri	Operational	60	ASP	59.94	Complying

23	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Lalbagh	Operational	1.5	Activated aeration + plate settlers + UV disinfection	1.23	Complying
24	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Mailsandra	Operational	75	EA	69.85	Complying
25	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	SBR	18.81	Complying
26	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	Extended Aeration	14.57	Complying
27	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Rajacanal	Operational	40	SBR	40.57	Complying
28	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Rajacanal	Operational	40	Extended Aeration	19.86	Complying
29	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Sarakki	Operational	5	SBR	4.80	Complying
30	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Yelemelle chellappa chetty	Operational	15	SBR	14.95	Complying
31	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Yelhanka	Operational	10	ASP	6.83	Complying
32	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Hennur	Operational	1	SBT	1.05	Complying
33	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Madiwala	Operational	4	SBR	3.31	Complying
34	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Puttenahalli	Operational	7	SBR	6.04	Complying
35	Ramanagara	Kanakapura	Yes	KUWS&DB	By Concerned ULB	Aralalu Village	Operational	6.29	WSP	6.29	Complying
36	Ramanagara	Ramanagara	Yes	KUWS&DB	By Concerned ULB	Kumbapura	Operational	7.56	Aerated Lagoon	6.5	Complying
37	Bengaluru	Anekal	No	KUWS&DB	By Concerned ULB	Aldenahalli	Operational	3.1	SBR	1	Non- Compliance
38	Bengaluru	Anekal	No	KUWS&DB	By Concerned ULB	Doodakere	Operational	3.3	SBR	1	Non- Compliance
39	Ramanagara	Magadi	No	KUWS&DB	By Concerned ULB	PURA GRAMA	Operational	3.7	WSP	1.75	Non- Compliance
40	Tumkur	Tumakuru	No	KUWS&DB	By Concerned ULB	Bheemasandra village, City corporation Tumakuru	Operational	24.57	Aerated lagoon	24.587	Complying
41	Tumkur	Sira	No	KUWS&DB	By Concerned ULB	Kallukote grama	Operational	10.6	SBR	2.31	Complying
42	Tumkur	Madhugiri	No	KUWS&DB	By KUWS&DB	Lingenahalli Pavagada road	Operational	0.6	MBBR	0.05	Complying
43	Tumkur	Tumkur	No	KUWS&DB	By KUWS&DB	Bheemsandra	Operational	25	SBR	9	Complying
44	Tumkur	Turuvekere	No	KUWS&DB	By KUWS&DB	Turuvekere Town (Bidiswaste Sy No 101/1, 101/2, 103/1, 103/2 and others		1.95	WSP	0.05	STP trial run in progress by Board. To be handed over to ULB
45	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Purle	Operational	5.13	SBR	5.13	To be handed over to ULB

46	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Near Thyavarechatnalli	Operational	35.58	Aerated Lagoon	35.58	Complying
47	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Near APMC yard	Operational	7.2	WSP	2	Complying
48	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Jatpat Nagara	Operational	5.83	WSP	4.8	Complying
49	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	At Ujjinipura	Operational	1	SBR	0.5	Complying
50	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Zinc line halla	Operational	0.04	NEBR	0.01	Complying
51	Shivamogga	Sagar	No	KUWS&DB	By Concerned ULB	Shiravala	Operational	9	SBR	0	Yet to be commissioned
52	Shivamogga	Shikaripura	No	KUWS&DB	By Concerned ULB	Ambaragoppa village cross	Operational	5	SBR	4.5	Complying
53	Davangere	Honnali	Yes	KUWS&DB	By Concerned ULB	Malladevarakatte	Operational	3.3	WSP	1.5	upgradation work on going
54	Chitradurga	Chitradurga	No	KUWS&DB	By Concerned ULB	Beside Railway Track, Near NH4, Chitradurga	Operational	20	SBR	18	Complying
55	Davangere	Davanagere	yes	KUWS&DB	By Concerned ULB	Kundavada	Operational	14.8	WSP	12	Complying
56	Kolar	Kolar	No	KUWS&DB	By Concerned ULB	Chinnapura tank, Manighatta main Road ,Gandhi Nagara kolar	Operational	10.16	WSP	10.3	Complying
57	Kolar	Mulbagal	No	KUWS&DB	By Concerned ULB	Chikkagopammana Kere Tank Bed	Operational	6.3	SBT	2.2	Complying
58	Kolar	Srinivasapura	No	KUWS&DB	By Concerned ULB	Habbatakere Tank bed	Operational	3	WSP	2.5	Complying
59	Kolar	Srinivasapura	No	KUWS&DB	By Concerned ULB	Indiranagara near APMC yard	Operational	0.112	DEWATs	0.03	Complying
60	Kolar	Srinivasapura	No	KUWS&DB	By Concerned ULB	Near Unikili Village	Operational	0.117	DEWATs	0.03	Complying
61	Kolar	Srinivasapura	No	KUWS&DB	By Concerned ULB	Near Nallapalli	Operational	0.107	DEWATs	0.021	Complying
62	Kolar	Srinivasapura	No	KUWS&DB	By Concerned ULB	Near Byrapalli Village	Operational	0.06	DEWATs	0.011	Complying
63	Kolar	Malur	No	KUWS&DB	By Concerned ULB	Malur town, Kadadenahalli	Operational	4	SBR	1.7	Complying
64	Kolar	KGF	No	KUWS&DB	By KUWS&DB	Near Parandahalli Tank	Operational	5	MBBR	2.5	Complying
65	Chikkaballapur	Chintamani	No	KUWS&DB	By Concerned ULB	Near Gopasandra Tank	Operational	2	WSP	1.5	Complying
66	Chikkaballapur	Shidalghatta	No	KUWS&DB	By Concerned ULB	Bellutti lake	Operational	3.1	WSP	0.001	Complying
67	Hassan	Hassan	No	KUWS&DB	By Concerned ULB	Bittagowdanahalli	Operational	10	WSP	10	Complying
68	Hassan	Belur	No	KUWS&DB	By KUWS&DB	Hole Beedhi	Operational	5	SBR	2	Complying
69	Hassan	Belur	No	KUWS&DB	By Concerned ULB	Behind Ayyappa Swamy Temple	Operational	0.3	WSP	0.3	Complying

70	Mandya	Sriragapatna	yes	KUWS&DB	By KUWS&DB	Chandagalu road Ganjam, Srirangapatna	Operational	5	SBR	1.44	Complying
71	Mandya	Maddur	yes	KUWS&DB	By KUWS&DB	Hole Anjananeya Temple	Operational	6	WSP	1.5	Complying
72	Mandya	Maddur	Yes	KUWS&DB	By KUWS&DB	Channegowdanadoddi	Operational	0.5	MBBR	0.165	Complying
73	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Goluru	Operational	8	SBT	3.5	Complying
74	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Near Military campus Chamlapura Sy no 9	Operational	0.3	SBT	0.3	Complying
75	Mysore	Periyapatna	No	KUWS&DB	By KUWS&DB	Keernalli village	Operational	4.2	SBR	2.7	Complying
76	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Chamanahalli	Operational	3.8	WSP	2	Complying
77	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Chamnahalli Gudda	Operational	0.65	SBT	0.2	Complying
78	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Bismilla Nagar	Operational	0.65	SBT	0.4	Complying
79	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Ashraya Badavane Makanahalli	Operational	0.23	SBT	0.23	Complying
80	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Near Kaveri Circle	Operational	0.15	SBT	0.1	Complying
81	Chamarajnagar	Kollegala	Yes	KUWS&DB	By Concerned ULB	Kollegala- Mulluru Road	Operational	9	Extended Aeration Method	6	Complying
82	Chamarajnagar	Gundlupete	No	KUWS&DB	By Concerned ULB	Zone 'B' VIJAYAPURA	Operational	1.5	WSP	0.7	Non complying
83	Chamarajnagar	Gundlupete	No	KUWS&DB	By Concerned ULB	Hosuru	Operational	2.5	WSP	1.2	Non complying
84	Mysore	T Narsipura	yes	KUWS&DB	By Concerned ULB	Near KSRTC Bus stand (Constructed)	Operational	5.5	SBR	3.67	Complying
85	Mysore	KR Nagar	No	KUWS&DB	By Concerned ULB	Kantenahalli	Operational	1.44	WSP	1.44	Complying
86	Mysore	KR Nagar	No	KUWS&DB	By Concerned ULB	Madhuvinahalli	Operational	1.45	WSP	1.45	Complying
87	Mysore	KR Nagar	No	KUWS&DB	By Concerned ULB	Madhuvinahalli	Operational	2.5	WSP	0.9	Complying
88	Mysore	Hunsuru	No	KUWS&DB	By KUWS&DB	Kalkunike	Operational	8	SBR	7	Complying
89	Dakshina Kannada	Subramanya	No	KUWS&DB	By KUWS&DB	Back side of Subramanyeshwara college	Operational	3	SBR	1.5	Complying
90	Hassan	Arasikere	No	KUWS&DB	By Concerned ULB	Garudangiri Road	Operational	12	SBR	6	Complying
91	Hassan	Channarayapatna	No	KUWS&DB	By Concerned ULB	Gadderameshwara badavane	Operational	4.6	WSP	4.6	Complying
92	Hassan	Holenarasipura	No	KUWS&DB	By Concerned ULB	Tattekere Grama	Operational	3	WSP	3	Complying
93	Chikkamagalur	Chickmagalur	No	KUWS&DB	By KUWS&DB	Chennapura Road, Chikkamagaluru	Operational	20	MBBR	18	Complying

94	Chikkamagalur	Birur	No	KUWS&DB	By Concerned ULB	Hindu Rudrabhoomi, Yagati Road, Birur	Operational	2.64	WSP	2.64	Complying
95	Mandya	Mandya	No	KUWS&DB	By Concerned ULB	Yathagadahalli Road	Operational	9.62	OP	9.62	Complying
96	Mandya	Mandya	No	KUWS&DB	By Concerned ULB	Chikkegowdana Doddi	Operational	8.9	WSP	8.9	Complying
97	Mandya	Malavalli	No	KUWS&DB	By Concerned ULB	Gowdagere village limits,Kanakapura road	Operational	5.65	WSP	4.5	Complying
98	Mandya	Krishnarajpet	No	KUWS&DB	By Concerned ULB	Sy. No 32, Hosaholalu	Operational	5	WSP	2	Complying
99	Mandya	Nagamangala	No	KUWS&DB	By Concerned ULB	Gaddebhuvanahalli	Operational	3	WSP	1.8	Complying
100	Udupi	Karkala	No	KUWS&DB	By KUWS&DB	Near Existing Oxidation Pond, Kabbettu, Karkala	Operational	3	SBR	1.5	Complying
101	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Rayanakere	Operational	60	Surface aerator	51	Complying
102	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Vidyaranyapuram	Operational	67.5	Surface aerator	54	Complying
103	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Hebbal	Operational	8	SBR	7.8	Complying
104	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Kesare	Operational	30	Surface aerator	27	Complying
105	Hassan	Channarayapatna	No	KUWS&DB	By Concerned ULB	Udayagiri Badavane	Operational	0.25	SBR	0.25	Complying
106	Dakshina Kannada	Belthangady	No	KUWS&DB	By KUWS&DB	Solid waste dumping yard, Koyyur.	Operational	0.01	FSTP	0.01	Complying
107	Hassan	Hassan	No	KUWS&DB	By KUWS&DB	Near KSRTC Bus Stand (Channapatna tank bed)	Operational	10	SBR	5	Complying
108	Dharwad	Dharwad	No	KUWS&DB	By Concerned ULB	Sy. No. 151, Narendra village, University of agricultural sciences premises, Dharwad	Operational	10	SBR	3.81	Complying
109	Dharwad	Dharwad	No	KUWS&DB	By Concerned ULB	At Kelageri lake premises, near Radhakrishna nagar, Dharwad	Operational	3	SBR	2.68	Complying
110	Dharwad	Dharwad	No	KUWS&DB	By Concerned ULB	Jogyallapur	Operational	0.25	MBBR	0.06	Complying
111	Dharwad	Hubballi	No	KUWS&DB	By Concerned ULB	At RS No. 315, Unakal lake premises, Hubballi	Operational	3	Phytorid	2.452	Complying
112	Dharwad	Hubballi	No	KUWS&DB	By Concerned ULB	Tolanakeri, Akshaya colony, Hubballi	Operational	1	Phytorid	0.811	Complying

113	Dharwad	Hubballi	No	KUWS&DB	By Concerned ULB	At Ramanagar, near Ashraya colony, beside Tarihal Industrial area, Hubballi	Operational	0.25	MBBR	0.132	Complying
114	Bagalkote	Badami	No	KUWS&DB	By Concerned ULB	Behind Veerpulikesh Education Institution, Yaragoppa Road , Badami	Operational	4.3	WSP	4.4	Complying
115	Bagalkote	Mudhol	No	KUWS&DB	By Concerned ULB	Near Yadahalli-Ingalgi road Mudhol	Operational	9.06	WSP	4.9	Complying
116	Bagalkote	Bilagi	No	KUWS&DB	By Concerned ULB	Towards Korthi Road Distance 2 KM Away from city limit	Operational	3.5	WSP	3.5	Complying
117	Vijaypur	Basavana Bagewadi	No	KUWS&DB	By Concerned ULB	Ivanagi Road Basavana Bagewadi	Operational	4.02	WSP	3.8	Complying
118	Vijaypur	Indi	No	KUWS&DB	By Concerned ULB	Ahirasang Road Indi	Operational	4.2	WSP	4.2	Complying
119	Vijaypur	Talikote	No	KUWS&DB	By Concerned ULB	RTC NO Survey No-45/2, 3,4,5,RTC-66/2/1,58 Harnal Road, Talikote	Operational	4.24	WSP	3.2	Complying
120	Belagavi	Bailhongal	No	KUWS&DB	By Concerned ULB	Anigol Road, Bailhongal	Operational	8.28	Aerated Lagoon	4.8	Non complying
121	Belagavi	Chikkodi	Yes	KUWS&DB	By Concerned ULB	Tangyankodi village Hirekodi Gram Panchayat	Operational	5.8	WSP	3.52	Complying
122	Gadag	Gadag-Betageri CMC	No	KUWS&DB	By KUWS&DB	Nagasamudra	Operational	13.88	WSP	9.89	Complying
123	Gadag	Laxmashwar	No	KUWS&DB	By Concerned ULB	Akkigunda road, Desai Bana, Laxmeshwar.	Operational	5.5	Aerated Lagoon	0.8	Complying
124	Vijaypur	Basavana Bagewadi	No	KUWS&DB	By Concerned ULB	Savalhalla Tanda	Operational	0.25	MBBR	0.25	Complying
125	Vijaypur	Basavana Bagewadi	No	KUWS&DB	By Concerned ULB	Jainapur	Operational	0.25	MBBR	0.25	Complying
126	Uttara kannada	Bhatkal	No	KUWS&DB	By Concerned ULB	Venkatapur village, Post Bhatkala, Bhatkala tuluk, Uttara Kannada district -581320	Operational	2.75	WSP with Floating aerator type	2.75	Complying
127	Vijaypur	Muddebihal	No	KUWS&DB	By Concerned ULB	Near Mudnal MI pond	Operational	5.24	SBT	3.2	Complying
128	Uttara Kannada	Dandeli	No	KUWS&DB	By Concerned ULB	Kerwadi (Halmaddi village),Dandeli	Operational	8	SBR	2	Complying

129	Uttara Kannada	Dandeli	No	KUWS&DB	By Concerned ULB	Nirmal Nagar, Janatha colony(Halmaddi village),Dandeli	Operational	0.5	Phytorid	0.25	Complying
130	Belgaum	Ramadurga	No	KUWS&DB	By Concerned ULB	Pudukote	Operational	1	MBBR	1	Non complying
131	Belgaum	Ainapur	Yes	KUWS&DB	By KUWS&DB	Harijankeri, Ainapur	Operational	1.66	MBBR	1.66	Complying
132	Belgaum	Kudachi	Yes	KUWS&DB	By KUWS&DB	Dadi Nagar Near Railway Bridge	Operational	2.03	MBBR	2.03	Complying
133	Belgaum	M.K Hubbli	No	KUWS&DB	By KUWS&DB	On Bailhongal Road	Operational	0.5	MBBR	0.5	Complying
134	Belgaum	M.K Hubbli	No	KUWS&DB	By KUWS&DB	Near Kathyankere	Operational	0.25	MBBR	0.25	Complying
135	Belgaum	Bailhongal	No	KUWS&DB	By KUWS&DB	Murakibhavi Road	Operational	0.25	MBBR	0.12	Complying
136	Belgaum	Munavali	No	KUWS&DB	By KUWS&DB	Near Panchalingeshwar	Operational	0.25	MBBR	0.25	Complying
137	Vijayanagara	Kudligi	No	KUWS&DB	By Concerned ULB	Near NH 50, Beside Town Panchayat SWM Site, SY No. 60/a and others.	Operational	4.6	SBR	4.6	Complying
138	Vijayanagara	TMC, Huvina Hadagali	Yes	KUWS&DB	By Concerned ULB	2nd Ward Navali Road Near Old Filter House Hadagali	Operational	4.27	Waste Stabilization Pond type	4	Complying
139	Vijayanagara	Harapanahalli	No	KUWS&DB	By Concerned ULB	Narayanapura, Harapanhalli Taluka.	Operational	7.92	Waste Stabilization Pond type	4	Complying
140	Kalburgi	CC, Kalaburagi	No	KUWS&DB	By Concerned ULB	Near Nandikur Village	Operational	20	SBR type	10	Complying
141	Kalburgi	CC, Kalaburagi	No	KUWS&DB	By Concerned ULB	Near Kapnoor Village Sy. No. 69/2 & 69/3	Operational	25	SBR type	13	Complying
142	Kalburgi	TMC,Chittapur	No	KUWS&DB	By Concerned ULB	Chittapura Town Sy. No. 82/2	Operational	5.1	WSP type	1.6	Complying
143	Yadgir	TMC,Gurmitkal	No	KUWS&DB	By Concerned ULB	Nanapur area in Gurmitkal	Operational	3	WSP type	3	Complying
144	Bidar	CMC. Bidar	No	KUWS&DB	By Concerned ULB	Gornalli	Operational	17.26	SBR type	42	Non complying
145	Bidar	CMC. Bidar	No	KUWS&DB	By KUWS&DB	Sy. No.107/1,107/2,108/2,108/3 of Naubad village of Bidar City	Operational	7	SBR type	3	Complying
146	Bellary	CCB, Ballari	No	KUWS&DB	By Concerned ULB	Ananthapura Road	Operational	30	Aerated Lagoons	4	Complying
147	Bellary	CCB, Ballari	No	KUWS&DB	By Concerned ULB	Cowl Bazaar	Operational	15	Aerated Lagoons	2	Complying
148	Bellary	CCB, Ballari	No	KUWS&DB	By KUWS&DB	Enturi Nagar, Ballari	Operational	10	SBR Type	10	Complying

149	Bellary	CCB, Ballari	No	KUWS&DB	By KUWS&DB	Talur Road, Ballari	Operational	2	SBR	1.7	Complying
150	Koppala	CMC, Gangavathi	No	KUWS&DB	By Concerned ULB	Chikka janthkal Road at Gangavathi	Operational	14	FAB Type	2	Complying
151	Raichur	CMC, Raichur	No	KUWS&DB	By Concerned ULB	Yeramarus Village near Raichur	Operational	5.5	SBR	1.5	Complying
152	Kalburgi	TMC, Jewargi	Yes	KUWS&DB	By Concerned ULB	Sy No. 21, jewargi B village, Kalaburagi Road	Operational	5.83	SBR	1	Complying
153	Dakshina Kannada	Ullala	No	KUWS&DB	By KUWSDB	Kodikotepura, Ullala	Non-Operational	4.4	SBT	0	1) Proposal for HSCs works - Rs.22.63 crores. 2) Proposal for construction of FSTP (FSSM) for uncovered areas - Rs.323.00 lakhs.
154	Dakshina Kannada	Sullia	No	KUWS&DB	By concerned ULB	Jayanagara	Non-Operational	2	Oxidation Pond	0	Proposed to rehabilitation of wetwells, pumping machinery, network and upgrade existing STP from 2 MLD to 2.60 MLD SBR type and construction of 6.00 KLD capacity FSTP.
155	Bagalkot	Hungund	No	KUWS&DB	By concerned ULB	Near Ramwadgi Road	Non-operational	3.5	WSP	0	The scheme is commissioned during March 2018. Since the HSC is not provided and it was not included in the original estimate, so the sewage is not generating.The local body has not taken any action for providing the HSC.The letter Addressed to the DMA, Bengaluru vide MD KUWS & DB Bengaluru letter no:1868 Dt: 27-10-2018. The Modified Estimate Amounting to Rs.4087.00 Lakhs is submitted to Govt vide letter No. 1857, Dated: 01.12.2025.
156	Belgavi	Sadalga	Yes	KUWS&DB	By KUWSDB	Dattawad Road Honde	Non-operational	3.72	Aerated Lagoon	0	As per report from IISc, DPR for new STP with allied works for Rs. 1726.00 Lakhs submitted to Govt. for Administrative Approval vide ltr No 1828, dtd: 30-12-2023. Estimate was returned from Govt with observations. The same are complied and estimate for Rs. 1645.00 lakhs is resubmitted Govt. vide letter No.773, dated 21.08.2024.Further observations raised are complied vide letter No.1878, dated 23.01.2025

157	Uttara Kannada	Haliyal	No	KUWS&DB	By KUWSDB	BK halli road	Non-operational	0.75	Phytorid	0	1. Individual house owners should link sewage outlet to UGD System. 2. The matter is brought to the notice of TMC Haliyali
158	Dharwad	Hubballi-Dharwad	No	KUIDFC	Concerned ULB	Madihal in Dharwad	Operational	20	SBR	16.100	Complying
159	Dharwad	Hubballi-Dharwad	No	KUIDFC	Concerned ULB	Gabbur in Hubballi	Operational	40	SBR	20.000	Complying
160	Bijapur	Bijapur	No	KUIDFC	Concerned ULB	Indi Road, Vijayapur	Operational	31	FAL	25.2	Complying
161	Bagalkote	Jamkhandi	No	KUIDFC	Concerned ULB	Near Malgur road	Operational	7.6	FAL	5.6	Complying
162	Raichur	Raichur	No	KUIDFC	Concerned ULB	Eklaspur	Operational	20	FAL	12.2	Complying
163	Raichur	Raichur	No	KUIDFC	Concerned ULB	Hosur	Operational	8	FAL	5	Complying
164	Chamarajnagar	Chamarajanagar	No	KUIDFC	Concerned ULB	Near Boodithittu village	Operational	9	FAL	5	Complying
165	Tumkur	Tiptur	No	KUIDFC	Concerned ULB	HuchagondanahalliSy No 53	Operational	6	SBR	3	Complying
166	Bengaluru rural	Doddaballapur	No	KUIDFC	Concerned ULB	Majarahosahalli Sy No.35	Operational	12	WSP	7	Non-complying- DPR preparation is under progress to upgrade the STP to meet PCB standards. At present, aerators are rectified and installed to increase DO levels
167	Chikkaballapur	Chikkaballapur	No	KUIDFC	Concerned ULB	Gopala Krishna Ammnikere Sy No.260	Operational	10	WSP	7	Complying
168	Uttarakannada	Bhatkal	No	KUIDFC	Concerned ULB	Venktapura bhatkal	Operational	1.5	WSP	1.5	Complying
169	Dakshina Kannada	Mangaluru(Pachanady)	No	KUIDFC	Concerned ULB	Pachanady	Operational	8.75	ASP	6.8	Complying
170	Dakshina Kannada	Mangaluru(Kavoor)	No	KUIDFC	Concerned ULB	Kavoor	Operational	43.5	UASB	27.5	Complying
171	Dakshina Kannada	Mangaluru(Surathkal)	No	KUIDFC	Concerned ULB	Surathkal	Operational	16.5	ASP	4	Complying
172	Dakshina Kannada	Mangaluru(Bajal)	No	KUIDFC	Concerned ULB	Bajal	Operational	20	ASP	8	Complying
173	Kalburgi	Kalaburgi	No	KUIDFC	Concerned ULB	Near Nandikur Village	Operational	40	SBR	40	Complying
174	Uttarakannada	Karwar	No	KUIDFC	Concerned ULB	Gandhi nagar Near KEB Karwar	Operational	1.5	Aerator Lagoon	1.5	Complying
175	Udupi	Udupi	No	KUIDFC	Concerned ULB	Nittur	Operational	12.5	FAL	12	Complying

176	Bidar	Bidar	No	KUIDFC	Concerned ULB	Gornalli B Village Bidar - 01 No. (KUIDFC)	Operational	17.26	Aerated Lagoon Type	6.5	Non-complying-Electrical repair works are underway for some of the aerators to make it compliant by increasing DO levels.
177	Belagavi	Gokak	No	KUIDFC	Concerned ULB	Maldinni Village	Operational	8.7	FAL	1.5	Complying
178	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar, Davanagere	Operational	20	SBR	20	Complying
179	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Avaragere	Operational	5	SBR	3.5	Complying
180	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar	Operational	20	SBR	15	Complying
181	Davangere	Harihara	Yes	KUIDFC	Concerned ULB	Harlapura	Operational	18	FAL	7	Complying
182	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hullatti	Operational	7.5	FAL	7.5	Complying
183	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hunatti	Operational	7.5	FAL	2.5	Complying
184	Bagalkote	Rabkavi Banahatti	No	KUIDFC	Concerned ULB	Near Gattagi, Basaveshwara road	Operational	9.2	SBR	3	Complying
185	Bidar	Humnabad	No	KUIDFC	Concerned ULB	Dummanasoor village, Chinnakera Road, Near Forestry Nursery	Non-operational	6	WSP to NEBR 8 MLD	0	Works taken up to make it operational under NGT & SBM fund. Work tendered & LoA issued.
186	Haveri	Haveri	No	KUIDFC	Concerned ULB	Siddevapure	Non-operational	4.71	SBR 6.02 MLD	0	New STP taken up. Work under progress.
187	Bagalkote	Ilkal	No	KUIDFC	Concerned ULB	Tondyal village	Operational	8	FAL	2	Complying
188	Vijayanagara	Hospete	No	KUIDFC	Concerned ULB	Belagadu Village	Operational	27	ASP	5	Complying
189	Haveri	Byadigi	No	KUIDFC	Concerned ULB	Theradahalli	Operational	5	SBR	3	Complying
190	Raichur	Sindhanur	No	KUIDFC	Concerned ULB	Sukalpet	Operational	12	FAL	3	Complying
191	Bagalkot	Gulelgudda	No	KUIDFC	ULB	SY.113, Padanakatti village	Non-Operational	4.00	WSP	0	DPR under preparation for making it operational under NGT & SBM fund.
192	Gadag	Naragund	No	KUIDFC	KUWSDB	Hirehalla, Hubballi road, Naragund.	Non-operational	4.18	NEBR 1.7 MLD	0	Work under progress under NGT & SBM fund.
193	Belgavi	Ramdurga	Yes	KUIDFC	KUWSDB	Halagatti Village	Non-operational	3.30	NEBR 5 MLD	0	Work under progress under NGT & SBM fund.
194	Bagalkote	Bagalkote	No	ULB	Concerned ULB	near APMC Bagalkote	Operational	12.5	oxidation pond	6.500	Complying
								2710.606		2092.34	

Annexure-2											
List of existing STPs in 12 PRS											
Sl. No.	District	ULB	Is ULB under 14 Polluted River Stretch?	Implementing agency	Maintained by	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	STP capacity utilization (MLD)	Status of Complying
1	Bangalore	Bangalore Urban	Yes	BWSSB	BWSSB	V Valley	Operational	150	ASP	150.36	Complying
2	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Chikkabanavara	Operational	5	SBR	4.88	Complying
3	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	40	SBR	39.95	Complying
4	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	20	SBR	19.86	Complying
5	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Kengeri	Operational	60	ASP	59.94	Complying
6	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Mailsandra	Operational	75	EA	69.85	Complying
7	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	SBR	18.81	Complying
8	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	Extended Aeration	14.57	Complying
9	Ramanagara	Kanakapura	Yes	KUWS&DB	By Concerned ULB	Aralalu Village	Operational	6.29	WSP	6.29	Complying
10	Ramanagara	Ramanagara	Yes	KUWS&DB	By Concerned ULB	Kumbapura	Operational	7.56	Aerated Lagoon	6.5	Complying
11	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Purle	Operational	5.13	SBR	5.13	To be handed over to ULB
12	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Near Thyavarechatnalli	Operational	35.58	Aerated Lagoon	35.58	Complying
13	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Near APMC yard	Operational	7.2	WSP	2	Complying
14	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Jatpat Nagara	Operational	5.83	WSP	4.8	Complying
15	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	At Ujjinipura	Operational	1	SBR	0.5	Complying
16	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Zinc line halla	Operational	0.04	NEBR	0.01	Complying
17	Davangere	Honnali	Yes	KUWS&DB	By Concerned ULB	Malladevarakatte	Operational	3.3	WSP	1.5	upgradation work on going
18	Davangere	Davanagere	yes	KUWS&DB	By Concerned ULB	Kundavada	Operational	14.8	WSP	12	Complying
19	Mandya	Sriragapatna	yes	KUWS&DB	By KUWS&DB	Chandagalu road Ganjam, Srirangapatna	Operational	5	SBR	1.44	Complying
20	Mandya	Maddur	yes	KUWS&DB	By KUWS&DB	Hole Anjananeya Temple	Operational	6	WSP	1.5	Complying
21	Mandya	Maddur	Yes	KUWS&DB	By KUWS&DB	Channegowdanadod di	Operational	0.5	MBBR	0.165	Complying
22	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Goluru	Operational	8	SBT	3.5	Complying
23	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Near Military campus Chamlapura Sy no 9	Operational	0.3	SBT	0.3	Complying
24	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Chamanahalli	Operational	3.8	WSP	2	Complying

25	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Chamnahalli Gudda	Operational	0.65	SBT	0.2	Complying
26	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Bismilla Nagar	Operational	0.65	SBT	0.4	Complying
27	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Ashraya Badavane Makanahalli	Operational	0.23	SBT	0.23	Complying
28	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Near Kaveri Circle	Operational	0.15	SBT	0.1	Complying
29	Chamarajnagar	Kollegala	Yes	KUWS&DB	By Concerned ULB	Kollegala- Mulluru Road	Operational	9	Extended Aeration Method	6	Complying
30	Mysore	T Narsipura	yes	KUWS&DB	By Concerned ULB	Near KSRTC Bus stand (Constructed)	Operational	5.5	SBR	3.67	Complying
31	Belagavi	Chikkodi	Yes	KUWS&DB	By Concerned ULB	Tangyankodi village Hirekodi Gram Panchayat	Operational	5.8	WSP	3.52	Complying
32	Belgaum	Ainapur	Yes	KUWS&DB	By KUWS&DB	Harijankeri, Ainapur	Operational	1.66	MBBR	1.66	Complying
33	Belgaum	Kudachi	Yes	KUWS&DB	By KUWS&DB	Dadi Nagar Near Railway Bridge	Operational	2.03	MBBR	2.03	Complying
34	Vijayanagara	TMC, Huvina Hadagali	Yes	KUWS&DB	By Concerned ULB	2nd Ward Navali Road Near Old Filter House Hadagali	Operational	4.27	Waste Stabilization Pond type	4	Complying
35	Kalburgi	TMC, Jewargi	Yes	KUWS&DB	By Concerned ULB	Sy No. 21, jewargi B village, Kalaburagi Road	Operational	5.83	SBR	1	Complying
36	Belgavi	Sadalga	Yes	KUWS&DB	By KUWSDB	Dattawad Road Honde	Non-operational	3.72	Aerated Lagoon	0	As per report from IISc, DPR for new STP with allied works for Rs. 1726.00 Lakhs submitted to Govt. for Administrative Approval vide ltr No 1828, dtd: 30-12-2023. Estimate was returned from Govt with observations. The same are complied and estimate for Rs. 1645.00 lakhs is resubmitted Govt. vide letter No.773, dated 21.08.2024.Further observations raised are complied vide letter No.1878, dated 23.01.2025
37	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar, Davanagere	Operational	20	SBR	20	Complying
38	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Avaragere	Operational	5	SBR	3.5	Complying
39	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar	Operational	20	SBR	15	Complying
40	Davangere	Harihara	Yes	KUIDFC	Concerned ULB	Harlapura	Operational	18	FAL	7	Complying
41	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hullatti	Operational	7.5	FAL	7.5	Complying
42	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hunatti	Operational	7.5	FAL	2.5	Complying
43	Belgavi	Ramdurga	Yes	KUIDFC	KUWSDB	Halagatti Village	Non-operational	3.30	NEBR 5 MLD	0	Work under progress under NGT & SBM fund.
								621.12		539.75	

Annexure-3

List of Non-Operational STPs in Karnataka

Sl. No.	District	ULB	Is ULB under 14 Polluted River Stretch?	Implementing agency	Presently Maintained by	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	Reason for Non-operational	Proposed actions to operate the STP
1	Dakshina Kannada	Ullala	No	By KUWSDB	By KUWSDB	Kodikotepura, Ullala	Non-Operational	4.4	SBT	HSC work to be takenup by ULB to commission the sewer network and utilise STP.	1) Proposal for HSCs works - Rs.22.63 crores. 2) Proposal for construction of FSTP (FSSM) for uncovered areas - Rs.323.00 lakhs.
2	Dakshina Kannada	Sullia	No	By KUWSDB	By concerned ULB	Jayanagara	Non-Operational	2	Oxidation Pond	Repair works of Wetwell, pumping machineries and network to be taken up.	Proposed to rehabilitation of wetwells, pumping machinery, network and upgrade existing STP from 2 MLD to 2.60 MLD SBR type and construction of 6.00 KLD capacity FSTP.
3	Bagalkot	Hungund	No	By KUWSDB	By concerned ULB	Near Ramwadgi Road	Non-operational	3.5	WSP	In the A/A estimate of Providing UGD scheme to Hungund town amounting to Rs.1902.35 lakhs, there is no provision for HSCs.Hence, there is no flow of sewage to the STP.	The scheme is commissioned during March 2018. Since the HSC is not provided and it was not included in the original estimate, so the sewage is not generating.The local body has not taken any action for providing the HSC.The letter Addressed to the DMA, Bengaluru vide MD KUWS & DB Bengaluru letter no:1868 Dt: 27-10-2018. The Modified Estimate Amounting to Rs.4087.00 Lakhs is submitted to Govt vide letter No. 1857, Dated: 01.12.2025.
4	Gadag	Naragund TMC	No	KUIDFC	By KUIDFC	Hirehalla, Hubballi road, Naragund.	Non-operational	4.18	WSP	There was no provision for HSC in the DPR. Hence, there is no flow of waste water to STP	The estimate for the "Providing HSCs & rejuvenation of existing sewer network in Nargund Town amounting to Rs.2350.00 Lakhs is prepared. Further, vide G.O. No.UDD 5 CSS 2023 (P-3) Bengaluru dated 30.11.2023 Rs.8.0Cr is approved for Upgradation of Sewage System under NGT by KUIDFC. In this regard, the EE Gadag is directed to discuss with KUIDFC and submit report
5	Belgavi	Ramdurga	No	KUIDFC	By KUIDFC	Halagatti Village	Non-operational	3.3	WSP	There was no provision for HSC in the DPR. Hence, there is no flow of waste water to STP	Estimate for providing 5200 Nos of HSC's amounting to Rs. 1573.00 lakhs submitted to Govt for Administrative Approval vide ltr No. 789 Dtd: 04.08.2023. Govt vide ltr No.UDD 23/UDS/2023 Dated:13.02.2024 has directed to submit compliance to the observation. Further, vide G.O. No.UDD 5 CSS 2023 (P-3) Bengaluru dated 30.11.2023 Rs.15.00Cr is approved for Upgradation of Sewage System under NGT for KUIDFC.
6	Belgavi	Sadalga	Yes	KUIDFC	By KUIDFC	Dattawad Road Honde	Non-operational	3.72	Aerated Lagoon	Due to heavy flood during 2019 & 2021 STP got damaged and seepage started.	As per report from IISc, DPR for new STP with allied works for Rs. 1726.00 Lakhs submitted to Govt. for Administrative Approval vide ltr No 1828, dtd: 30-12-2023. Estimate was returned from Govt with observations. The same are complied and estimate for Rs. 1645.00 lakhs is resubmitted Govt. vide letter No.773, dated 21.08.2024.Further observations raised are complied vide letter No.1878, dated 23.01.2025 DPR under preparation by KUIDFC
7	Uttara Kannada	Haliyal	No	By KUWSDB	By KUWSDB	BK halli road	Non-operational	0.75	Phytorid	Trial run of STP is completed on 12/03/2024.	1. Individual house owners should link sewage outlet to UGD System. 2. The matter is brought to the notice of TMC Haliyal
8	Bidar	Humnabad	No	KUIDFC	ULB	Sedol road	Non-Operational	6.00	WSP	Due to lack of HSCs	HSCs 5655 Nos proposed under NGT Environmental Compensation Fund. LoA issued for the work.
9	Bagalkot	Gulelgudda	No	KUIDFC	ULB	SY.113, Padanakatti village	Non-Operational	4.00	WSP	No sewer line	Proposed under NGT Environmental Compensation Fund (Rs.2 cr allocated) and SBM (U)-2.0 (Rs.1.42 Cr allocated). DPR preparation underway.
10	Haveri	Haveri	No	KUIDFC	ULB	Near Sidda Devarapur	Non-Operational	4.71	FAL	STP rectification & HSCs	STP-6.02 MLD (SBR) & HSCs-4071 nos execution underway, under NGT Environmental Compensation Fund (Rs.8cr) & SBM (U)-2.0-(Rs.10.83 cr)

36.56

Annexure-4																					
List of Under Construction STPs in Karnataka																					
Sl. No.	District	ULB name	is ULB under 14 PRS?	Implementing agency	STP location	Proposed capacity (MLD)	Technology used	Status of the project	Physical progress as on 30/06/25	Physical progress as on 31/07/25	Physical progress as on 30/08/25	Physical progress as on 30/09/25	Physical progress as on 31/10/25	Physical progress as on 30/11/25	Physical progress as on 31/12/25	Physical progress as on 31/01/26	Physical progress as on 28/02/26	Physical progress as on 31/03/26	Proposed date of completion	Reason for Slow progress	Remark
1	Bangalore	Bangalore Urban	No	BWSSB	Kaggadasapura	5	SBR	Under construction	63.00%	65.00%	67.00%	69.00%	70.00%	71.00%	72.00%	76.00%	85.00%	86.00%	Jun-26	Due to land issue	Earlier location was downstream side of lake i.e., 2.5 Acre land due to local objection and as per direction of Hon'ble High Court STP location was shifted and land located only 1.18 Acre and near mouth of storm water drain as such monsoon period entire plant flooded and contractor unable to carryout the work during monsoon period. But now 70% work completed and balance 30% will be completed by December 2025
2	Bangalore	Bangalore Urban	No	BWSSB	Hesaraghatta	3	SBR	Under construction	89.80%	90.10%	90.30%	90.82%	91.00%	91.50%	92.00%	92.50%	95.00%	96.00%	Jun-26	Due to heavy rain and site soil condition	The STP constructed adjacent to arkavathy nala during monsoon flooded, there is no access to plant
3	Bangalore	Bangalore Urban	No	BWSSB	Pillaganahally	4	SBR	Under construction	93.30%	94.00%	94.50%	95.00%	95.00%	95.50%	95.80%	96.00%	96.50%	97.00%	Apr-26		Site Acceptance Test is under progress.
4	Bangalore	Bangalore Urban	No	BWSSB	Varthur	25	SBR	Under construction	Land issue yet to be sorted out, Pending before the Supreme Court												
5	Bangalore	Bangalore Urban	No	BWSSB	Talaghattapura	5	SBR	Under construction	93.70%	95.10%	95.50%	96.00%	96.80%	97.20%	97.60%	97.80%	98.10%	98.40%	Apr-26		Site Acceptance Test is under progress.
6	Bangalore	Bangalore Urban	No	BWSSB	Nagasandra	9	SBR	Under construction	82.20%	83.40%	84.00%	86.30%	87.50%	89.00%	90.30%	90.70%	92.50%	93.60%	Jul-26		All major civil structures are under progress with completion of 98%. Electromechanical equipment procurement/installation is under progress
7	Bangalore	Bangalore Urban	No	BWSSB	Herohally	3	SBR	Under construction	54.00%	55.70%	56.50%	57.70%	61.00%	62.50%	65.00%	66.80%	68.70%	71.70%	Jul-26	LDA -objection to construct STP in designated place.	Land handed over on February-2023 and at present around 60% of civil works are completed.
8	Bangalore	Bangalore Urban	No	BWSSB	Karihobanahally	10	SBR	Under construction	80.00%	81.00%	81.50%	83.90%	85.70%	86.30%	87.50%	88.30%	89.60%	90.80%	Jul-26		All civil structures is under progress with 94% achievement. Electromechanical equipment procurement/installation is under progress
9	Bangalore	Bangalore Urban	No	BWSSB	Chikkabanavara	4	SBR	Under construction	49.00%	50.00%	51.00%	51.50%	54.30%	55.80%	57.30%	59.70%	61.70%	63.20%	Oct-26		All civil structures is under progress with 62% achievement.Electromechanical procurement is under progress
10	Bangalore	Bangalore Urban	No	BWSSB	Hosahally	6	SBR	Under construction	54.80%	56.00%	57.00%	57.70%	59.50%	60.80%	62.60%	64.00%	65.90%	67.70%	Oct-26		All civil structures is under progress with 70% achievement. Electromechanical procurement is under progress
11	Bangalore	Bangalore Urban	No	BWSSB	Hemmigepura	13	SBR	Under construction	84.00%	85.00%	86.00%	88.20%	88.80%	90.60%	91.50%	92.00%	92.60%	93.00%	Jul-26		All civil structures are under progress with completion 98%. Electromechanical equipment procurement/installation is under progress
12	Bangalore	Bangalore Urban	No	BWSSB	Somapura	8	SBR	Under construction	51%	53%	54%	57%	58%	59%	61.70%	63.90%	95.40%	67.20%	Oct-26		Change of location and BDA handed over the site on 7.01.2023 Civil works of around 65% is completed. Procurement of electromechanical equipmet is under process.
13	Bangalore	Bangalore Urban	No	BWSSB	Bilishivale	17	SBR	Under construction	75.40%	76.20%	77.00%	78.10%	78.90%	79.40%	81.00%	81.40%	81.70%	83.80%	Oct-26		All civil structures are under progress with completion 85%. Electromechanical procurement is under progress
14	Bangalore	Bangalore Urban	No	BWSSB	Doddabetta hally	7	SBR	Under construction	76.60%	77.50%	78.00%	79.70%	82.00%	83.00%	84.00%	84.30%	84.60%	86.20%	Jul-26		All civil structures are under progress with completion 90%. Electromechanical equipment procurement/installation is under progress.
15	Bangalore	Bangalore Urban	No	BWSSB	Jakkur	7	SBR	Under construction	79.80%	81.00%	83.00%	84.90%	85.50%	89.60%	92.80%	94.10%	95.10%	96.00%	Apr-26		Site Acceptance Test is under progress.
16	Bangalore	Bangalore Urban	No	BWSSB	Yelahanka	6	SBR	Under construction	77.50%	78.70%	79.50%	82.20%	83.50%	84.60%	85.10%	85.90%	86.70%	88.00%	May-26		All civil structures are under progress with completion 91%. Electromechanical equipment procurement/installation is under progress.
17	Bangalore	Bangalore Urban	No	BWSSB	V Valley	150	SBR with ASP	Under construction	41.57%	47.58%	56.58%	61.09%	61.09%	61.09%	62.56%	64.52%	68.00%	70.00%	Dec-26		In this area tree cutting permission got delayed and existing old STP structure demolition took ample time after demolition hard rock encountered in the bio
18	Bangalore	Bangalore Urban	No	BWSSB	Kempambudhi	10	SBR	Under construction	26.41%	26.41%	29.65%	31.38%	31.38%	31.38%	37.70%	38.97%	45.00%	45.00%	Jan-27		Proposed STP land extent is 1.2 Acre very congested, demolish in the existing structure and constructed new STP with Double Decker structure
19	Bangalore	Bangalore Urban	No	BWSSB	Mallathahalli	10	SBR	Under construction	29.19%	29.19%	29.96%	32.93%	32.93%	32.93%	39.69%	40.02%	45.00%	45.00%	Jan-27		Proposed STP land extent is 2.0 Acre very congested, demolish in the existing structure and constructed new STP with Double Decker structure
20	Bangalore	Bangalore Urban	No	BWSSB	Jakkur-down stream	10	SBR	Under construction	23.60%	24.00%	25.00%	26.00%	27.00%	27.75%	29.00%	31.50%	33.00%	37.00%	Dec-26		SBR raft under progress, TSPS completed, ISPS completed, CCT completed.
21	Bangalore	Bangalore Urban	No	BWSSB	Byrahikanne	13	SBR	Under construction	23.50%	23.50%	25.00%	26.00%	26.75%	28.00%	29.00%	31.00%	33.00%	33.00%	Dec-26		pumping main completed, SBR pile under progress, ISPS excavation under progress.
22	Bangalore	Bangalore Urban	No	BWSSB	Anjanapura	5	SBR	Under construction	39%	41%	42%	43%	43.50%	45%	47%	49%	51%	55%	Dec-26		SBR raft wall progress, pumping main, ISPS, TSPS completed
23	Bangalore	Bangalore Urban	No	BWSSB	Rachenahalli	10	SBR	Under construction	57.92%	58.75%	60.79%	64.21%	65.00%	67.00%	72.00%	74.00%	80.00%	80.00%	Dec-26		Trimurthy associates issued letters for stoppage of works on 23.01.2023. Further, it is observed that M/s TrimurthyAssociates filed a petition at the High court of Karnataka (on 08.08.2023) that the STP site area of 1.5 acres of land inside Mahatma Gandhi Institute of Rural Energy Development Department premises (MGIRED) premises is allotted to him for parking purpose as per his rental agreement with MGIRED. On 11.09.2023, the High court of Karnataka issued instructions to “restrain from carrying out any construction activities” in the said premises..Further, on 12.10.2023 High court of Karnataka dismissed the petition in their final verdict and the said land was made available for construction. Due to the site handing over got delayed
24	Bangalore	Bangalore Urban	No	BWSSB	Horamavu	60	IFAS	Under construction	23.52%	24.31%	25.85%	28.41%	28.41%	28.55%	29.53%	30.05%	45.00%	45.00%	Dec-26		Due to narrow road accessibility and Public intervention to access the site were delayed the work
25	Bangalore	Bangalore Urban	No	BWSSB	Hebbal	60	IFAS	Under construction	34.99%	35.01%	35.05%	35.10%	36.29%	36.90%	37.38%	38.04%	45.00%	45.00%	Feb-27		Tree cutting permission was denied from forest department and demolition of existing 60 MLD old STP Structure
26	Bangalore	Bangalore Urban	No	BWSSB	Kommaghatta	10	SBR	Under construction	31%	33%	35%	36%	37.50%	39%	40%	41.5%	44%	44%	Dec-26		Admin building completed SBR walls under progress, CCT civil work completed.
27	Bangalore	Bangalore Urban	No	BWSSB	Anjanapura Further extension	10	SBR	Under construction	24%	26%	32%	36%	38%	40%	42%	45%	48%	75%	Mar-27		Adnim building, TSPS completed and finishing works of SBR & TSPS is under progress. CCT -hydro testing under progress.
28	Bangalore	Bangalore Urban	No	BWSSB	Kogilu	15	SBR	Under construction	-	-	-	-	-	-	-	3%	3.0%	4.0%	Feb-28		Geo technical investigation completed, and submission of design/drawings is under Progress with pipeline work.
29	Bangalore	Bangalore Urban	No	BWSSB	Ibbaluru	5	SBR	Under construction	-	-	-	-	-	-	-	1%	1%	1%	Feb-28		Topographical survey under progress, Drawing submission is under process.
30	Bangalore	Bangalore Urban	Yes	BWSSB	Abbigere	5	SBR	Under construction	-	-	-	-	-	-	-	5%	6%	6.50%	Feb-28		Geo technical investigation completed, TSPS, SBR foundation under progress and submission of design/drawings is under Progress with pipeline work.
31	Bangalore	Bangalore Urban	Yes	BWSSB	U M Kaval	10	SBR	Under construction	-	-	-	-	-	-	-	1%	1%	1%	Feb-28		Topographical surveyto be started, Drawing submission is under process.
32	Bangalore	Bangalore Urban	No	BWSSB	Hulimavu	15	SBR	Under construction	-	-	-	-	-	-	-	1%	2%	3%	Feb-28		Geo technical work under progress with design/drawings submission. Pipeline work is under progress.
33	Bangalore	Bangalore Urban	No	BWSSB	Chikkabeguru	15	SBR	Under construction	-	-	-	-	-	-	-	2%	3%	4%	Feb-28		Geo technical work completed with design/drawings submissions.
34	Bangalore	Bangalore Urban	No	BWSSB	Channasandra	20	SBR	Under construction	-	-	-	-	-	-	-	4%	5%	6%	Feb-28		Geo technical investigation completed, excavation and foundation for buildings is under progress and submission of design/drawings is under Progress with pipeline work.
35	Bangalore	Bangalore Urban	No	BWSSB	Soulkere	28	SBR	Under construction	-	-	-	-	-	-	-	1%	2%	2%	Feb-28		Geo technical work under progress with design/drawings submissions.

36	Bangalore	Bangalore Urban	Yes	BWSSB	Anjanapura	35	SBR	Under construction	-	-	-	-	-	-	-	5%	6%	6.50%	Feb-28		Geo technical investigation completed, TSPS, SBR foundation under progress and submission of design/drawings is under Progress with pipeline work.
37	Bangalore Rural	Hosakote	No	KUWS&DB	Chikkakere	8.52	SBR	Ongoing	100%	100%	100%	100%	100%	100%	100%	60%		60%	1year from the date of approval to balance work estimate	The revised estimate amounting to Rs.70.61Cr is approved vide GO No. NAE/25/ UDS/2021 Bangalore dated 4/11/2022. Technical sanction accorded vide no. 1454 dated 19/11/2022	60% of civil work completed, STP is in Chikkere boundary, the agency has given the termination notice to close the contract. Balance work is proposed to be taken up under the risk & cost of Original agency as per 307th Board proceedings vide No:270 Dt:05.06.2025. Accordingly Balance works estimate is under scrutiny
38	Ramangara	Bidadi	No	KUWS&DB	Heggadagere	0.16	MBBR	Ongoing	60%	60%	65%	65%	70%	70%	70%	100%		100%	31.03.2025	Slow progress by agency	Work completed
39	Ramangara	Bidadi	No	KUWS&DB	Bairamangala	6.2	SBR	Ongoing	5%	5%	5%	5%	5%	5%	5%	70%		72%	31.10.2026	Delay in handing over of site	70% of civil works completed, balance work is in progress
40	Bangalore Urban	Hebbagoddi	No	KUWS&DB	Attibele-2, Kammasandra Sy. No 39/1 & 39/2	24	SBR	Ongoing	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	-	-	-	5%		5%	22-08-2027	Land Acquisition	As per the proceedings of CS, the alternate land has been identified at Sy No:111, Ramasagara. The agency has started the work. Due to stay order issued from Hon'ble High Court the work stopped at site since 09.05.2025.
41	Bangalore Urban	Bommasandra	No	KUWS&DB	Attibele -2, Heelalige Sy. No 129,130	10	SBR	Ongoing	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	-	-	-	-		-	22-08-2027	Land Acquisition	As per the instructions of Chief Secretary to GoK during the meeting held on 03.07.2025, 50% of the land acquisition cost has been deposited by ULB for construction of STP and wetwell . Accordingly, 19(1) notification has been issued on 28.08.2025. Once, the land is handed over to the Board the work will be taken up.
42	Bangalore Urban	Jigani	No	KUWS&DB	Attibele -2, Hennagara Sy. No 523, 524, 525 with 40 ft road	6	SBR	Ongoing	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	-	-	-	-		-	22-08-2027	Land Acquisition	As per the instructions of Chief Secretary to GoK during the meeting held on 03.07.2025, 50% of the land acquisition cost has been deposited by ULB for construction of STP and wetwell . Accordingly, 19(1) notification has been issued on 28.08.2025. Once, the land is handed over to the Board the work will be taken up.
43	Bangalore Urban	Chandapura	No	KUWS&DB	Attibele -2, Heelalige Sy. No 82,83,84	6	SBR	Ongoing	Land Acquisition	Land Acquisition	BEP submitted for approval.	Land Acquisition	-	-	-	-		-	22-08-2027	Land Acquisition	As per the instructions of Chief Secretary to GoK during the meeting held on 03.07.2025, 50% of the land acquisition cost has been deposited by ULB for construction of STP and wetwell . Accordingly, 19(1) notification has been issued on 28.08.2025. Once, the land is handed over to the Board the work will be taken up.
44	Bangalore Urban	Jigani	No	KUWS&DB	CMC land Srirampura (cremetorium)	0.1	MBBR	Ongoing	-	-	-	-	-	-	-	-		-	22-08-2027	land handing over.	Land is handed over to Board by ULB on 04.03.2025. BEP approved.
45	Chitradurga	Hosadurga	No	KUWS&DB	Goravinakallu village	3.3	SBR	Ongoing	45%	48%	50%	51%	55%	55%	60%	-		-	-	-	Trial commissioning was done on 22-03-2022. Balance works of STP obtaining such as permanent power source from BESCOMunder progress will be completed by 28-02-2026. (except Rejuvenation of sewer network)
46	Davangere	Channagiri	No	KUWS&DB	Sy no:105 at Garaga Village (Horticulture dept farm)	5.2	SBR	Ongoing	50%	52%	55%	55%	60%	60%	70%	73%		75%	31.08.2026	Land problem for wetwell, MHPS & STP	STP land handed over from ULB to Board on 04.10.2023. Structure works of all components completed. Finishing works are in progress. Electromechanical equipments yet to be supplied by agency. It is proposed to commission by the end of 31-03-2026.
47	Davangere	Nyamathi	No	KUWS&DB	Old pumphouse near Tumbahalla	1.5	SBR	Ongoing	95%	95%	95%	96%	96%	96%	96%	75%		85%	31.03.2026	-	Structure works completed, finishing work are progress. Electromechanical equipments are being supplied by the agency. Proposed to commissioning by 31-03-2026.
48	Tumkuru	Madhugiri	No	KUWS&DB	Solid Waste Management Area (4MLD)	4	MBBR	Ongoing	15%	25%	35%	40%	45%	45%	90%	96%		96%	30.04.2026	Delay by the Agency, Hence, LD of Rs.16.18 lakhs Is levied on agency. Delay due to COVID lockdown. Delay in handing over of wetwell land by ULB.	Slow progress by contract agency
49	Tumkur	Chikkanayakanahalli	No	KUWS&DB	Sy No:71/1, 7/2, 8/4 and 83/2 and 5/5F near Agasarahole in zone-04.	2.6	SBR	Ongoing	5.00%	15.00%	18.00%	20.00%	30.00%	30.00%	42.00%	48.00%		49.00%	12-07-2026	There is delay in handing over of lands for consruction of STP.	1. SBR basin: walk way in progress. 2. PTU unit: columns up to slab completed. Balance work in progress 3. Admin Building, Laboratory & Blower room: Plinth beam completed, column work in progress. 4. DG Room: Plinth beam completed, Balance work in progress. 5. Chlorine contact tank: Civil work completed. 6. Chlorination building: Raft work completed.
50	Chillaballapura	Bagepalli	No	KUWS&DB	Kurlakunte Kere	4.3	SBT	Ongoing	95.00%	95.00%	95.00%	95.00%	95.00%	95.00%	95.00%	95.00%		95.00%	30.04.2026	Land acquisition	1) In 4.30 MLD STP - Trial run completed on 27-10-2023. Plant is operating by the agency. Sewage flow to STP is less i.e 0.059 MLD since only 640 Nos. House Service Connection has been provided against Total HSC of 7000 Nos in Bagepalli town. 2) In order to limit the project cost to the approved Revised Estimate cost the variation has been prepared only to complete the works w.r.t 4.30 MLD STP, complete network in the respective zone and already completed works. 3) Balance network will be taken up after approval to variation proposal.
51	Kodagu	Madikeri	No	KUWS&DB	K.Badaga village near Golf ground	4.5	SBT	Ongoing	28	28%	28%	28%	28%	28%	30.00%	35%		37%	30.06.2026	1)Non-availability of approach road to STP till March-2021. 2)Works stopped during monsoon. 3)Interference from neighbouring land owners.	1.66 acres of land for STP has been handed over by CMC on 31-07-2017, the balance 3.0 acres of land for an extent of 3.0 acres in Sy No.83/1P1 for SBT type STP & 0.94 acres in Sy No.80/7 for FSTP in K.Badaga village was handed over by CMC, Madikeri on 09/08/2024 Alternate approach road: The work of construction of 3.0MLD capacity SBT type STP is delayed due to non-availability of approach road to construction site which has been encroached by the adjacent land owners. An alternative road to the construction site was identified during March-2021. The works has been stopped due to interference from neighboring land owners. At present the land owners have agreed to give the alternate road to STP and requested for implementation of alternate approach road in village map. The meeting was conducted under the Chairmanship of Tashildar, Madikeri regarding the implementation of alternate approach road in village map on 06-03-2025 with land owner and the survey was carriedout on 15-05-2025. At present the agency has resumed the work from Jan-2025 and completed the raft foundation of Turbulance stilling zone, tube settler, equilisation tank and bio reactor wall. Centering work for side wall of equilisation tank, TSZ and tube settler is in progress.
52	Kodagu	Kushalnagar	No	KUWS&DB	Gummankolli village	6.5	SBT	Ongoing	94	95%	96%	96%	98%	98%	99.00%	100%		100%	28.02.2026	Heavy rain (Jun-22 to Oct-22) & heavy vehicles movement prohibited, hampered transportation of construction materials. Lack of Media Availability & Slow progress by the agency. Filling of laterite media for Bio reactor-2 is in progress. Due to heavy rain in Kodagu district, the transportation of laterite media from quarry site is delayed.	1) Under Package-1 Sewer line of 71.87 Kms and House Service connections-6096 nos are completed. 2) 11 KV work and Erection of pumping machineries to wetwell 2 & 3 is completed. 4.5 MLD SBT STP: At present Bio reactor -1 of STP work is completed and trail run of wetwell-2 & 3, rising main and bio-reactor-1 was completed. Bio Reactor -2 of STP - Filling of laterite media for Bio reactor-2 is completed. Trial run of STP is in progress. Finishing works are under progress.

53	Hassan	Hassan	No	KUWS&DB	Near Bittgondanahalli	10	SBR	Ongoing	88%	90%	90%	90%	90%	90%	95.00%	95%		95%	30.06.2026	Slow progress by agency. There is land acquisition problem for laying of DI rising main from existing wetwell to 20 MLD STP.	STP is upgraded to 20.00 MLD under NGT. Civil works completed. Finishing work under progress. Plant commissioned on 29.12.2025. Trail run under progress.
54	Hassan	Hassan	No	KUWS&DB	Near Bittgondanahalli	5	SBR	Ongoing	16%	20%	25%	26%	40%	40%	50.00%	55%		60%	31.07.2026	1)Delay in handing over of land from ULB. 2)Delay due to public protest. 3)Delay in land acquisition.	Land for construction of 5 MLD STP at Hunasinakere is rejected by the MI Department on 28.02.2024. Alternative land / Proposal is approved by CE vide Ltr No 434, Dt;12.07.2024. Mysuru. Work under progress
55	Hassan	Hassan	No	KUWS&DB	Jayanagar	2	MBBR	Ongoing	0%	--	--	--	--	--	--	0%		0%	--	Delay in handing over of STP land.	2 MLD STP land is rejected KVAFSU, Bidar. Alternative land is identified survey to be carried out.
56	Mandya	Maddur	Yes	KUWS&DB	Hole Anjananeya Temple	6	Tertiary treatment	Ongoing	80%	80%	80%	80%	80%	80%	80%	0.22		23%	26.12.2026	-	Aerobic and anoxic pond - Earth work excavtion completed. Missing link- 5.7 Km pipes supplied, Work is under progress
57	Belagavi	Belagavi	No	KUWS&DB	Halaga	70	SBR	Ongoing	0%	0%	0%	0%	0%	0%	0%	80%		80%	4 months from resolving the STP Land issue	The land owners are agitating for higher compensation, hence work is stopped. The proposal for higher compensation is approved by the Govt. The funds for higher compensation is requested to UD Secretary by the DC Belagavi vide Ltr dated 24.10.2024	
58	Belagavi	Hukkeri	No	KUWS&DB	Near Ravadi Form house	3.87	SBR	Ongoing	100%	100%	100%	100%	100%	100%	100%	0%		0%	1 year period after getting land clearance from ULB	Slow progress of Agency	Agreement concluded by the agency. Work yet to be taken up.
59	Uttarakannada	Bhatkal	No	KUWS&DB	Venkatapura	3	SBR	Ongoing	100%	100%	100%	100%	100%	100%	100%	100%		100%	31.12.2025	1) The sewer network laying was very slow as the local public were agitating. 2) WW at Devinagar is to be completed which is contributing major sewage to STP 3)WW at Coutni nala- Land is to be handed over & WW at Hurulisal- Forest clearance is awaited.	STP will be commissioned after commissioning of Scheme.
60	Uttarakannada	Jali	No	KUWS&DB	Venkatapura	3	SBR	Ongoing	100%	99%	99%	99%	99%	99%	99%	100%		100%	31.10.2025	1) The proposed STP sites for Bhatkal and Jali towns are adjacent to each other. Due to the site constraints (congested area), civil works of STP are delayed. 2) Due to Heavyv Rain in Coastal area 3) Local people opposition for construction of WW and outfall sewer line	STP will be commissioned after commissioning of Scheme.
61	Vijayapura	Sindhagi	No	KUWS&DB	Sindagi Almel Road	7.37	WSP	Ongoing	95%	95%	95%	100%	100%	100%	100%	99%		99%	30.04.2026	Slow progress by the Agency	Commissioning is due.
62	Belagavi	Soudatti	No	KUWS&DB	Kenchalarkoppa Road	3.5	SBR	Ongoing	62%	62%	70%	70%	70%	70%	70%	100%		100%	31.03.2026	-	3.5 MLD SBR type STP was commissioned on 23.06.2025 along with I &D works near 6.0m wet well. Balance 4.0m I & D works and wet well works are nearing completion.
63	Belagavi	Munavalli	No	KUWS&DB	Near Grave Yard	1	MBBR	Ongoing	78%	78%	78%	78%	80%	80%	80%	70%		70%	30.04.2026	The TMC, Munavalli vide TMC, Resolution No.90 Dtd:01.03.2025 asked to stop the work taken up for 1.0MLD in Grave Yard and asked to take up at any other place.	Work stopped by TMC, Munavalli and asked to take up the work of 1.0MLD at another place. .
64	Belagavi	Ugarkhurd	Yes	KUWS&DB	Jamakhandi Kudachi Road	2.1	MBBR	Ongoing	87%	87%	90%	90%	90%	90%	90%	80%		80%	30.06.2026	Land handed over on 15.03.2023	Work under progress.
65	Belagavi	Khanapur	Yes	KUWS&DB	Jain Layout	0.5	MBBR	Ongoing	87%	87%	90%	90%	90%	90%	90%	90%		90%	30.04.2026	Slow progress by agency	Work under progress. Slow progress from agency 1. The STP was commissioned on 18.07.2025 2. Wetewell 3 and pumping machineries was commissioned on 18.07.2025 3. Wet well 2 and wetwell 1 is under progress
66	Belagavi	Khanapur	Yes	KUWS&DB	Jain Layout	0.5	MBBR	Ongoing	85%	85%	85%	85%	85%	85%	85%	90%		90%	30.04.2026	Slow progress by agency	Work under progress. Slow progress from agency 1. The STP was commissioned on 18.07.2025 2. Wetewell 3 and pumping machineries was commissioned on 18.07.2025 3. Wet well 2 and wetwell 1 is under progress
67	Belagavi	Examba	Yes	KUWS&DB	Ankali Road	Chandagalu road Ganjam, Srirangapatna	MBBR	Ongoing	90%	90%	90%	90%	90%	90%	90%	85%		85%	30.04.2026	1) Due to land acquisition. 2) Due to Objection by farmers to lay rising main, 11 KV poles and objection at approach of wetwell. 3) Due to Heavy rain and Flood. 4) Delay by contractor.	Work under progress.
68	Belagavi	Chinchali	Yes	KUWS&DB	Railway Station Road	1.67	MBBR	Ongoing	12%	15%	15%	15%	17%	17%	40%	90%		90%	30.04.2026	1) Due to land acquisition 2) Due to Objection by farmers to lay rising main, installation STP at site. 3) Due to Heavy rain and Flood. 4) Delay by contractor.	Commissioned on 28/02/2025 and balance work in progress.
69	Uttarakannada	Haliyal	No	KUWS&DB	Hullatti Road	3.5	SBR	Ongoing	96%	96%	96%	96%	96%	96%	96%	50%		45%	31.05.2026	Land acquisition proposal approved by DC Karwar (Extent:01 Acre: 30 Gunta) Registration completed and amount paid to the land owners on 13/08/2024.	SBR Basin 5th Lift Reinforcement work is in progress & Other components of STP works is under Progress.
70	Kalburgi	Sedam	No	KUWS&DB	Sy.No 239/2, Sedam Village, Taluka Sedam	9	SBR	Ongoing	0	Survey Completed, Design and DPR are to be submitted by the Agency for approval	Hydraulic Designs of Sewer Network approved.	4%	5%	5%	6.73%	96%		97%	31.05.2026	Objection by land for laying of sewage pumping main and RCC outfall sewerline.	The civil works are completed, the tender for pumping machiniers work is under progress.

71	Yadgiri	Shahapur	No	KUWS&DB	Land Survey.No. Benakanhalli (I) Village - 130/1, 131/1, 138/1, 139, 143/ಁ & 143/ಂ.	13	SBR	Ongoing			0%	3%			5%	9.40%		15.50%	22-06-2028	Agency has concluded Agreement vide No & Date:- 05, Dt:23-06-2025. & Date of commencement of Work: 23-06-2025. In some are of the town thee alignment for construction of MH and pipeline has to be cleared by the Commissioner, CMC, Shahapur (Ward No.1,2 and 8)	The QAP for pipes, Manhole frames and covers and HSC chambers, Work programme and Price Break up, Hydraulic design for STP schedule are approved.
72	Chikballapur	Sidlaghatta	NO	KUIDFC	Belluti Tank Bed	4.71	NEBR	work under implementation			0%	0%	-	-	-	10%	10%	25%	22-08-2026		Design and drawings approved
73	Tumkur	Kunigal	NO	KUIDFC	Stud Farm	4.00	CAMUS	work under implementation			0%	0%	-	-	-	5%	Design under review	5%	19-10-2026		Design under review
74	Tumkur	Tiptur	NO	KUIDFC	Huchagondanahalli	3.09	SBR	work under implementation			0	0	0	0	0	5%	5%	7%	13-09-2026		Design and drawings approved
75	Mysuru	Hootagalli	NO	KUIDFC	Aradhya Badavane	5.1	SBR	work under implementation			0	0	0	0	0	0.05	5%	5%	29-12-2025	Delay in handing over of STP site	Designs approved
76	Mysuru	Hootagalli	NO	KUIDFC	Koorgalli Industrial Area	3	SBR	work under implementation			0	0	0	0	0	0.05	5%	5%	29-12-2025	Delay in handing over of STP site	Designs approved
77	Mysuru	Krishnarajanagara	NO	KUIDFC	Maduvinahalli	2.5	SBR	work under implementation			0	0	0	0	0	0.05	5%	5%	29-12-2025	Delay in handing over of STP site	Designs approved
78	Mysuru	Krishnarajanagara	NO	KUIDFC	Kantenahalli	3.1	SBR	work under implementation			0	0	0	0	0	0.05	5%	5%	29-12-2025	Delay in handing over of STP site	Designs approved
79	Mysuru	Tirumakudal Narsipur	YES	KUIDFC	Sidayanhundi, Algod	0.2	SBR	work under implementation			0.02	0.03				0.01	5%	5%	29-12-2025		STP site identified not yet handover
80	Mysuru	Tirumakudal Narsipur	YES	KUIDFC	Kallahalli	0.2	SBR	work under implementation			0.02	0.03				0.01	5%	5%	29-12-2025		STP site identified not yet handover
81	Shivamogga	Sagar	NO	KUIDFC	LB Nagar	0.62	SBR	Design under Approval			0%	0%	5%	5%	10%	5%	7%	9%		Site handed over on 23-12-2025	Design and drawings recommended for approval
82	Belagavi	Ramdurga	YES	KUIDFC	Halagatthi Village	5	NEBR	Work under implementation			0%	0%	5%	5%	10%	10%	15%	20%	06.06.2026		STP Survey work is under progress. Sewer network work and HSC work under implementation
83	Belagavi	Savdatti-Yellamma	YES	KUIDFC	Behind KSRTC Depot [APMC yard], Saundatthi	4.86	SBR	Work under implementation			0%	0%	2%	2%	3%	10%	5%	7%	06.02.2026		STP Survey work is under progress. Sewer network work and HSC work under implementation
84	Dharwad	Navalgund	NO	KUIDFC	Guddadakere	3.75	SBR	Work under implementation			0%	0%	5%	5%	5%	2%	5%	5%	26.02.2026		STP Survey work is under progress. Sewer network work and HSC work under implementation
85	Gadag	Nargund	NO	KUIDFC	Arban Village	1.35	NEBR	Work under implementation			40%	50%	55%	70%	85%	2%	5%	10%	07.02.2026		All Design and drawing are approved. Sewer network and HSC are commensed.
86	Haveri	Haveri	NO	KUIDFC	Sidda Devarapura	6.01	SBR	Work under implementation			0%	0%	2%	2%	2%	85%	65%	70%	16.03.2026		STP civil work completed, allied infrastructure under construction.
87	Vijayapura	Muddebihal	NO	KUIDFC	Near Mudnal kere & existing STP	5.22	CAMUS	Work under implementation								2%	2%	5%	07.06.2026		Survey work completed. Sewer network design approved.
88	Chikballapur	Chinthamani	NO	KUIDFC	Ammanikillukunte kere	7	NEBR	Work under implementation								5%	28%	30%	12.10.2026		Implementation under progress
89	Mysuru	Nanjanagudu	Yes	KUIDFC	Kallahalli	0.25	CAMUS	Design and drawings under review								2%	2%	2%	09.06.2026		Design and drawings under review
90	Shivamogga	Shikaripura	NO	KUIDFC	Kutrahalli	6	SBR	Design and drawings under review							1%	2%	4%	6%	30.10.2026		Upgradation of existing STP
91	Haveri	Bankapura	NO	KUIDFC	Near Masanavatti	3.44	CAMUS	Design and drawings under review							1%	1%	2%	2%	05-10-2026		Survey work completed, geo tech investigation completed
92	Haveri	Hangal	NO	KUIDFC	Old fort Stadium	4.3	CAMUS	Design and drawings under review							1%	1%	2%	2%	06-10-2026		Survey work completed, geo tech investigation completed
93	Haveri	Rattihalli	NO	KUIDFC	Totaganti	2.28	CAMUS	Design and drawings under review							1%	1%	2%	2%	06-10-2026		Survey work completed, geo tech investigation completed
94	Haveri	Guthala	NO	KUIDFC	Havanur village	2.8	CAMUS	Design and drawings under review								1%	0%	0%	06-10-2026		Survey work completed, geo tech investigation completed
95	Haveri	Hirekerur	NO	KUIDFC	Ballambida village	2.93	CAMUS	Design and drawings under review								1%	0%	0%	06-10-2026		Survey work completed, geo tech investigation completed
96	Bellary	Kampli	NO	KUIDFC	Aralihalli	6	NEBR	Design and drawings under review								1%	2%	2%	21-11-2026		Survey work completed. Sewer network design under review.
97	Bellary	Kurugodu	NO	KUIDFC	Near Kurugodu Town	3.51	CAMUS	Design and drawings under review								1%	0%	0%	21-11-2026		Survey work completed, geo tech investigation completed
98	Bellary	Sandur	NO	KUIDFC	Near Sandur	5.71	NEBR	Design and drawings under review								1%	2%	2%	21-11-2026		Survey work completed, geo tech investigation completed
99	Bellary	Shiraguppa	NO	KUIDFC	Near Ibrampura	8.01	NEBR	Design and drawings under review								1%	2%	2%	21-11-2026		Survey work completed, geo tech investigation completed
100	Bellary	Teklakotte	NO	KUIDFC	Near Shiraguppa	4	CAMUS	Design and drawings under review								1%	0%	0%	21-11-2026		Survey work completed, geo tech investigation completed
101	Haveri	Savanuru	NO	KUIDFC	Kadalokoda village	6.19	NEBR	Design and drawings under review								1%	2%	3%	21-11-2026		STP design apporved,work under execution
102	Haveri	Shiggon	NO	KUIDFC	Mujali road	4.3	CAMUS	Design and drawings under review								1%	2%	2%	21-11-2026		STP design apporved,work under execution
103	Raichuru	Devedurga	NO	KUIDFC	Hoovina hadagali village	4.42	CAMUS	Design and drawings under review								1%	0%	0%	30-11-2026		Survey to be commensed
104	Raichuru	Lingasguru	NO	KUIDFC	Lingasguru lake	5.4	NEBR	Design and drawings under review								1%	0%	0%	30-11-2026		Survey to be commensed
105	Raichuru	Manvi	NO	KUIDFC	SWM site	7.09	NEBR	Design and drawings under review								1%	0%	0%	30-11-2026		Survey to be commensed
106	Raichuru	Mudugal	NO	KUIDFC	Mudugal village Sy.No 593	3.47	CAMUS	Design and drawings under review								1%	0%	0%	30-11-2026		Survey to be commensed
107	Vijayanagara	Kamalapuram	NO	KUIDFC	Near Kamalapuram Sy.No 809	3.9	CAMUS	Design and drawings under review								1%	0%	0%	21-11-2026		Survey to be commensed
108	Vijayanagara	Kotturu	NO	KUIDFC	Thimmalapura	4.01	CAMUS	Design and drawings under review								1%	0%	0%	21-11-2026		Survey to be commensed
109	Yadagiri	Yadagir	NO	KUIDFC	M.Hosahalli	11.34	NEBR	Design and drawings under review								1%	0%	0%	30-11-2026		Survey to be commensed
110	Vijayapura	Vijayapura	NO	KUIDFC	KHB Colony	31.00	CAMUS	Design and drawings under review								0.01	0%	0%	10-05-2026		Survey to be commensed

Annexure-5																					
List of Under Construction STPs in PRS																					
Sl. No.	District	ULB name	is ULB under 14 PRS?	Implementing agency	STP location	Proposed capacity (MLD)	Technology used	Status of the project	Physical progress as on 30/06/25	Physical progress as on 31/07/25	Physical progress as on 31/08/25	Physical progress as on 31/09/25	Physical progress as on 31/10/25	Physical progress as on 30/11/25	Physical progress as on 31/12/25	Physical progress as on 31/01/26	Physical progress as on 28/02/26	Physical progress as on 31/03/26	Proposed date of completion	Reason for Slow progress	Remark
1	Bangalore	Bangalore Urban	Yes	BWSSB	Nagasandra	9	SBR	Under construction	82.20%	83.40%	84.00%	86.30%	86.30%	80%	80%	80%	80%	93.60%	Jul-26	Land handed over on 15.03.2023	All major civil structures are under progress with completion of 90%. Electromechanical equipment procurement/installation is under progress
2	Bangalore	Bangalore Urban	Yes	BWSSB	Herohally	3	SBR	Under construction	54.00%	55.70%	56.50%	57.70%	57.70%	90%	90%	90%	90%	71.70%	Jul-26	Slow progress by agency	Land handed over on February-2023 and at present around 50% of civil works are completed.
3	Bangalore	Bangalore Urban	Yes	BWSSB	Karihobanahally	10	SBR	Under construction	80.00%	81.00%	81.50%	83.90%	83.90%	90%	90%	90%	90%	90.80%	Jul-26	Slow progress by agency	All civil structures is under progress with 85% achievement. Electromechanical equipment procurement/installation is under progress
4	Bangalore	Bangalore Urban	Yes	BWSSB	Chikkabanavara	4	SBR	Under construction	49.00%	50.00%	51.00%	51.50%	51.50%	85%	85%	85%	85%	63.20%	Oct-26	1) Due to land acquisition. 2) Due to Objection by farmers to lay rising main, 11 KV poles and objection at approach of wetwell. 3) Due to Heavy rain and Flood. 4) Delay by contractor.	All civil structures is under progress with 55% achievement.Electromechanical procurement is under progress
5	Bangalore	Bangalore Urban	Yes	BWSSB	Hosahally	6	SBR	Under construction	54.80%	56.00%	57.00%	57.70%	57.70%	90%	90%	90%	90%	67.70%	Oct-26	1) Due to land acquisition 2) Due to Objection by farmers to lay rising main, installation STP at site. 3) Due to Heavy rain and Flood. 4) Delay by contractor.	All civil structures is under progress with 60% achievement. Electromechanical procurement is under progress
6	Bangalore	Bangalore Urban	Yes	BWSSB	Hemmigepura	13	SBR	Under construction	84.00%	85.00%	86.00%	88.20%	88.20%	88.20%	88.20%	88.20%	88.20%	93.00%	Jul-26		All civil structures are under progress with completion 95%. Electromechanical equipment procurement/installation is under progress
7	Bangalore	Bangalore Urban	Yes	BWSSB	Somapura	8	SBR	Under construction	51%	53%	54%	57%	57%	57%	57%	57%	57%	67.20%	Oct-26		Change of location and BDA handed over the site on 7.01.2023 Civil works of around 55% is completed. Procurement of electromechanical equipmet is under process.
8	Bangalore	Bangalore Urban	Yes	BWSSB	V Valley	150	SBR with ASP	Under construction	41.57%	47.58%	56.58%	61.09%	61.09%	61.09%	61.09%	61.09%	61.09%	70.00%	Dec-26		Construction of new 150 MLD STP inplace of existing 180MLD STP
9	Bangalore	Bangalore Urban	Yes	BWSSB	Kempambudhi	10	SBR	Under construction	26.41%	26.41%	29.65%	31.38%	31.38%	31.38%	31.38%	31.38%	31.38%	45.00%	Jan-27		Construction of new 10 MLD STP inplace of existing 1MLD STP
10	Bangalore	Bangalore Urban	Yes	BWSSB	Mallathahalli	10	SBR	Under construction	29.19%	29.19%	29.96%	32.93%	32.93%	32.93%	32.93%	32.93%	32.93%	45.00%	Jan-27		Construction of new 10 MLD STP inplace of existing 5MLD STP
11	Bangalore	Bangalore Urban	Yes	BWSSB	Kommaghatta	10	SBR	Under construction	31%	33%	35%	36%	36%	36%	36%	36%	36%	44%	Dec-26		SWD diversion 90% completed, admin block work completed internal plastering under progress, SBR piling work under progress.
12	Bangalore	Bangalore Urban	Yes	BWSSB	Abbigere	5	SBR	Under construction	-	-	-	-	-	-	-	-	-	6.50%	Feb-28		The work orders for the construction of 6 STPs along with UGD network of various capacities totalling to 98 MLD proposed under World Bank funded Karnataka Water Security Resilience Programme is issued and copies of the same is enclosed for reference. As recently, the work orders are issued the contractors are engaged in mobilization of men and materials and soil investigation/geo-technical
13	Bangalore	Bangalore Urban	Yes	BWSSB	U M Kaval	10	SBR	Under construction	-	-	-	-	-	-	-	-	-	1%	Feb-28		
14	Bangalore	Bangalore Urban	Yes	BWSSB	Anjanapura	35	SBR	Under construction	-	-	-	-	-	-	-	-	-	6.50%	Feb-28		

Annexure -6																		
Details of Proposed STPs in the State																		
Sl. No.	ULB name	Is ULB under 14 polluted river stretch ? (Yes/No)	Technology of propsed STP	Location of proposed STP	Implementing agency	STP capacity Proposed (in MLD)	Status of the proposal as on 30.06.2025	Status of the proposal as on 31.07.2025	Status of the proposal as on 31.08.2025	Status of the proposal as on 30.09.2025	Status of the proposal as on 31.10.2025	Status of the proposal as on 30.11.2025	Status of the proposal as on 31.12.2025	Status of the proposal as on 31.01.2026	Status of the proposal as on 28.02.2026	Status of the proposal as on 31.03.2026	Proposed date of completion (please mention date)	Remarks
1	BBMP	No	Sequential Batch Reactor (SBR)	Madiwala	BWSSB	75	DPR sent to GoK for approval	DPR sent to GoK for approval	DPR sent to GoK for approval	DPR sent to GoK for approval	Tendering is under process	Tendering is under process	Tendering is under process	Tendering is under process	Tendering is under process	Tendering is under process	36 months from the date of award	
2	BBMP	No	Sequential Batch Reactor (SBR)	Kadabeesanahalli	BWSSB	50												
3	BBMP	No	Integrated fixed –Film Activated sludge(IFAS)	Kadugodi	BWSSB	20												
4	BBMP	No	Integrated fixed –Film Activated sludge(IFAS)	Koramangala	BWSSB	20												
5	BBMP	No	Sequential Batch Reactor (SBR)	Basavanapura	BWSSB	10												
6	BBMP	No	Conventional Activated Sludge Process	Bellandur	BWSSB	60												
7	BBMP	Yes	Activated Sludge Process	Mailasandra	BWSSB	100												
8	BBMP	Yes	Activated Sludge Process	Doddabele	BWSSB	100												
9	GBA	Yes	Activated Sludge Process	Byramangala	BWSSB	100												
10	Bidadi	No	MBBR		KUWS&DB	0.1	-	-	-	-	-	-	-	-	-	-		Due to non availability of land & shortage of funds, Sewer network along with STP will be proposed in 2nd UGD scheme
11	Bidadi	No	MBBR		KUWS&DB	0.1	-	-	-	-	-	-	-	-	-	-		Due to non availability of land & shortage of funds, Sewer network along with STP will be proposed in 2nd UGD scheme
12	Hosakote	No	MBBR		KUWS&DB	1.82	-	-	-	-	-	-	-	-	-	Now ULB has resolved the issue. Agency is yet to start the work.	21.07.2026	Work order issued on 14.07.2025 Site handed over on 22.07.2025. Due to agitation from public, Agency could not start the work at handed over site. Now ULB has resolved the issue. Agency is yet to start the work
13	Channapatna	No	SBR		KUWS&DB	11.5	-	-	-	-	-	-	-	-	-	-	-	Tender invited vide notification no.41 dt: 16.04.2026 Lands for construction of 3 no. of wetwells and 1 no. of STP with wetwell identified. (19)1 notification issued on 01.04.2026. Lands yet to be handed over to Board
14	Mulbagal	No	SBT		KUWS&DB	5.1	-	-	-	-	-	-	-	-	-	-	-	To prepare the estimate for 2nd stage UGD scheme to Mulbagal town an estimate for conducting Reconnaissance survey, conditional assessment, topographical survey and preparation of comprehensive design amounting to Rs.20.00 Lakhs has been submitted to Commissioner, CMC, Mulbagal to countersign and depositing the amont vide T.O ltr No.918, Dtd:23-01-2024. After depositing the amount by ULB the survey will be conducted and DPR will be submitted.
15	CMC, Chintamani	No	SBR		KUWS&DB	11.1	-	-	-	-	-	-	-	-	-	-	-	The city has been allocated with an amount of Rs.40.00 Cr to provide UGD facility under NGT grants of SBM 2.0 and the works will be implemented by KUIDFC.
16	CMC, Siddlaghatta	No	SBR		KUWS&DB	6.6	-	-	-	-	-	-	-	-	-	DPR prepared	-	The city has been allocated with an amount of Rs.30.00 Cr to provide UGD facility under NGT grants of SBM 2.0 . During the meeting held on 19/01/2024 in the Chairmanship of Hon'ble Secretary, UDD it was instructed to submit the proposal for essential UGD facilities (Preferably STP) by the Board end to KUIDFC in co-ordination with ULB. Hence, the DPR amounting to Rs.72.00 Cr has been prepared and submitted to KUIDFC for further necessary action.
17	Kolar	No	SBR		KUWS&DB	20	-	-	-	-	-	-	-	-	-	DPR prepared	-	The city has been allocated with an amount of Rs.60.00 Cr to provide UGD facility under NGT grants of SBM 2.0 . During the meeting held on 19/01/2024 in the Chairmanship of Hon'ble Secretary, UDD it was instructed to submit the proposal for essential UGD facilities (Preferably STP) by the Board end to KUIDFC in co-ordination with ULB. Hence, the DPR amounting to Rs.51.50 Cr has been prepared and submitted to KUIDFC for further necessary action.
18	Bagepalli	No	SBT		KUWS&DB	0.55	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate			-	Land acquisition	Land acquisition	-	1)At present Hon'ble MLA has requested the Hon'ble UD Minister to accord permission to Desope the 0.55 MLD STP from Bagepalli UGD and to takeup the same under SBM- 2.0 funds vide ltr Dtd:21-08-2024. 2)0.55 MLD STP -Alternative land is identified at Sy. no. 1/2 of Bagepalli TMC and handed over to KUIDFC
19	Kunigal	No	MBBR		KUWS&DB	5.8	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting aproval to the revised estimate			-	To be taken up by KUIDFC	To be taken up by KUIDFC	-	Rs.35.00 cr was allocated to kunigal town under NGT funds of SBM 2.0 to take up the work by KUIDFC vide GO no.UDD 5 CSS 2023(P3), Bengaluru dtd:30-11-2023 . Hence, the balance works estimate is prepared and soft copy of estimate has been sent to TMC, Kunigal through email on 20-01-2024.Work taken up by KUIDFC.

20	Kunigal	No	MBBR		KUWS&DB	0.3	LOA issued on 09.06.2025 Agreement yet to be concluded	Work order issued on 14/7/2025. Site handed over on 22/7/2025	LOA issued on 09.06.2025 Agreement yet to be concluded	Work order issued on 14/7/2025. Site handed over on 22/7/2025	Due to agitation from public, Agency could not start the work at handed over site. ULB is yet to resolve this issue.		-		To be taken up by KUIDFC	To be taken up by KUIDFC	-	
21	Gubbi	No	SBT		KUWS&DB	2.9	-	-	-	-	-		-		To be taken up by KUIDFC	To be taken up by KUIDFC	-	Revised estimate amounting to Rs.2928.00lakhs submitted to GoK Vide ltr no.2350 dtd:18-12-2018 for approval. Meanwhile STP Work taken up by KUIDFC.
22	Tumakuru	No	MBBR		KUWS&DB	0.13	Land Acquisition for STP is in process.	Land acquisition for STP is in process	Land Acquisition for STP is in process.	Land acquisition for STP is in process	Land acquisition for STP is in process		Tender invited on 14-11-2025. Technical Evaluation is under progress		To be taken up by KUIDFC	To be taken up by KUIDFC	-	3 nos. of De-centralized STPs of 190 KLD, 130 KLD & 500 KLD are proposed under 2nd Stage UGD Scheme to Tumakuru City as per the approved designs. The DPR for the same has been submitted to Gok under savings of 2nd Stage UGD scheme to Tumakuru city vide letter no.737/2022-23 dt:03-08-2022. Estimate returned by UDD vide letter no. UDD 36 UDS 2022 dated:04-07-2023. DPR needs to be resubmitted for approval. Futher, Rs.50.00 cr was allocated to Tumakuru city under NGT funds to take up the work by KUIDFC vide GO no.UDD 5 CSS 2023(P3), Bengaluru dtd:30-11-2023 . Hence, the list of balance works is prepared and communicated to TCC, Tumakuru vide ltr no.1327/2023-24 dtd:05-01-2024. TCC has directed KUIDFC consultant to include these STPs in the proposed DPR. Work taken up by KUIDFC.
23	Tumakuru	No	MBBR		KUWS&DB	0.5	-	-	-	-	DPR will be submitted.		-		To be taken up by KUIDFC	To be taken up by KUIDFC	-	
24	Tumakuru	No	MBBR		KUWS&DB	0.19	-	-	-	-	To be taken up by KUIDFC		-		To be taken up by KUIDFC	To be taken up by KUIDFC	-	
25	Koratagere	No	SBR		KUWS&DB	2.3	DPR prepared	DPR prepared	DPR prepared	DPR prepared	To be taken up by KUIDFC		DPR prepared		DPR submitted to Government	DPR submitted to Government	-	An estimate amounting to Rs. 6800.00 Lakhs for providing UGD Scheme to Koratagere town has been submitted to Government for approval vide Board letter no. 938 dated 8/9/2022. After approval from GoK, work will be taken up.
26	Koratagere	No	MBBR		KUWS&DB	0.1	DPR prepared	DPR prepared	DPR prepared	DPR prepared	To be taken up by KUIDFC		DPR prepared		DPR submitted to Government	DPR submitted to Government	-	
27	Koratagere	No	MBBR		KUWS&DB	0.1	Land acquisition	LAnd acquisition	Land acquisition	LAnd acquisition	To be taken up by KUIDFC		Land Acquisition		DPR submitted to Government	DPR submitted to Government	-	
28	CN Halli	No	MBBR		KUWS&DB	0.1	DPR prepared	DPR prepared	DPR prepared	DPR prepared	To be taken up by KUIDFC		To be taken up by KUIDFC		Modified Design and drawings to be submitted by agency after complying observations	Instead of STP, Designand drawings for machine hole pumping station is submitted. Approval awiated	12-07-2026	Land handed over to Board. Publics opposing for construction of STP. The same has been informed to Chief officer, TMC, CN Halli and Project Director, DUDC, Tumakuru to resolve the issue.
29	CN Halli	No	MBBR		KUWS&DB	0.11	DPR prepared	DPR prepared	DPR prepared	DPR prepared	To be taken up by KUIDFC		To be taken up by KUIDFC		Land Acquisition	Land Acquisition	12-07-2026	Land is yet to be handedover by ULB. Work will be commenced after handing over of the land
30	CN Halli	No	MBBR		KUWS&DB	0.72	DPR prepared	DPR prepared	DPR prepared	DPR prepared	To be taken up by KUIDFC		To be taken up by KUIDFC		Land Acquisition	Land Acquisition	12-07-2026	Land is yet to be handedover by ULB. Work will be commenced after handing over of the land
31	Pandavapura	No	SBR		KUWS&DB	4	DPR under preperation by KUIDFC	DPR under preparation by KUIDFC	DPR under preperation by KUIDFC	DPR under preparation by KUIDFC	To be taken up by KUIDFC		To be taken up by KUIDFC		STP work is taken up by KUIDFC under SBM 2.0	STP work is taken up by KUIDFC under SBM 2.0	-	The DPR for the balance works of Pandavapura UGD works except construction of STP and 1No of wetwell amounting to Rs.11.62 Crores is administratively approved vide G.O No:UDD 21 UDS 2021(e-office), Bengaluru dated:25.08.2025. Tender reinvited on Dt:13.11.2025.
32	Bantwala	Yes	SBR		KUWS&DB	4.14	DPR under preperation by KUIDFC	DPR under preparation by KUIDFC	DPR under preperation by KUIDFC	DPR under preparation by KUIDFC	To be taken up by KUIDFC		To be taken up by KUIDFC		STP will be tackled by KUIDFC under SBM 2.0.	STP work is taken up by KUIDFC under SBM 2.0	-	Considering the availability of land and restricting the amount to the approved estimated cost and as land was handed by the TMC on 08-04-2022, tender for construction of 5 nos. of Wetwells and 1 no. of STP was invited vide Tender Notification No. 771, dated 10-08-2022 on DBOT mode. But, the owner of a land which was earlier handed over by the TMC had challenged the acquisition in the Hon'ble High Court and as the verdict was in favour of the land owner, the Tender Notification was cancelled.Totally, 5 nos. of Wetwells and 1 no. of STP are to be constructed under the Scheme out of which, land for construction of 1 no. of Wetwell and approach road for 1 no. of Wetwell are yet to be handed over by the TMC. Action will be taken to invite tenders for the works under the Scheme as soon as these lands are handed over. Construction of 4.14MLD capacity STP will be tackled by under SBM 2.0 by KUIDFC.Hence, the DPR excluding 4.14 MLD capacity STP amounting to Rs.45.00 crores is prepared and submitted to the Government vide MD letter no.1608, dated 26-01-2026 for obtaining administrative approval. Tenders will be invited after obtaining approval to the DPR.
33	Bantwala	Yes	SBR		KUWS&DB	0.22	DPR under preperation by KUIDFC	DPR under preparation by KUIDFC	DPR under preperation by KUIDFC	DPR under preparation by KUIDFC	To be taken up by KUIDFC		To be taken up by KUIDFC		It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	-	
34	Arkalgud	No	WSP		KUWS&DB	1	DPR Submitted to Government	DPR submitted to Government	DPR Submitted to Government	DPR submitted to Government	DPR submitted to Government		DPR submitted to Government		STP is proposed to be taken up by KUIDFC under SBM 2.0.	STP is proposed to be taken up by KUIDFC under SBM 2.0.	-	The land for construction of STP is handed over to the board by the local body. The land for approach road for the STP is to be handed over by the local body.
35	Arkalgud	No	WSP		KUWS&DB	1.8	DPR Submitted to Government	DPR submitted to Government	DPR Submitted to Government	DPR submitted to Government	DPR submitted to Government		DPR submitted to Government		Work to be started	Work to be started	04.07.2026.	The land for construction of STP is handed over to the board by the local body. The sub estimate is approved. Agreement concluded on 05.07.2025. Work to be started.
36	Ullala	No	SBT		KUWS&DB	1.7	DPR Submitted to Government	DPR submitted to Government	DPR Submitted to Government	DPR submitted to Government	DPR submitted to Government		DPR submitted to Government		Land Acquisition	Land Acquisition	-	STP & Wetwell land yet to be handed over by TMC since acquisition process is not completed due to litigation pending at Hon'ble High Court.
37	Kaup	No	SBR		KUWS&DB	0.3	Modified Design and drawings to be submitted by agency after complying observations.	Modified Design and drawings to be submitted by agency after complying observations.	Modified Design and drawings to be submitted by agency after complying observations.	Modified Design and drawings to be submitted by agency after complying observations.	Modified Design and drawings to be submitted by agency after complying observations.		Modified Design and drawings to be submitted by agency after complying observations		Land Acquisition	Land Acquisition	-	Land required for STP has to be finalised by TMC. However, construction of STP is proposed to be taken up by KUIDFC under SBM 2.0

38	Kundapur	No	SBR		KUWS&DB	2.8	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition		Land Acquisition		STP is proposed to be taken up by KUIDFC under SBM 2.0	STP is proposed to be taken up by KUIDFC under SBM 2.0	-	For Wetwell-7, alternate Govt land has been identified and proposal for reserving land is submitted to DC, Udupi. Joint inspection and boundary marking has been done on 22-08-2024. For Approach road to Wetwell/STP, land acquisition is under progress (Proposal submitted to Government for 19(1) & 19(2) approval. Final award notification is done. Notice has been issued to owners of land to produce the documents and collect the compensation. Joint inspection and boundary marking has been done on 22-08-2024 and lands are handed over by TMC on 23-09-2024. Even though land to an extent of 1.55 acres for construction of 2.80MLD capacity STP was handed over by TMC on 16-10-2017, approach road to the site was not made available. At present, land for wetwell in Zone-7 (main wetwell) and approach road to STP site has been handed over by TMC on 23-09-2024. Further, under SBM 2.0, a 4.65 MLD capacity STP is proposed to be constructed by KUIDFC and hence, with the available funds of Rs.13.63 crores, it is proposed to taken up balance works like construction of wetwells, laying sewer rising mains, pumping machineries to wetwells, HSC's and other allied works in Zones-5 & 7 and commission
39	Kundapur	No	SBR		KUWS&DB	0.14	DPR submitted	DPR submitted	DPR submitted	DPR submitted	Tender opened on 27.10.2025. Due to single bidder the tender has been cancelled.		Tender opened on 18.12.2025. Technical evaluation is under progress		Land Acquisition	Land Acquisition	-	Work not taken up due to non availability of land. Land acquisition to be done by TMC.
40	Kundapur	No	SBR		KUWS&DB	0.07	Land handed over to Board on 25-08-2024	STP will be tackled by KUIDFC under SBM 2.0.	Land handed over to Board on 25-08-2024	STP will be tackled by KUIDFC under SBM 2.0.	STP will be tackled by KUIDFC under SBM 2.0.		STP will be tackled by KUIDFC under SBM 2.0.		Land Acquisition	Land Acquisition	-	-----do-----
41	Belluru	No	MBBR		KUWS&DB	1.35	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.		It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.		STP will be tackled by KUIDFC under SBM 2.0.	STP will be tackled by KUIDFC under SBM 2.0.	-	Estimate for Work of Construction of 2.46 MLD CAMUS Sewage Treatment Plant at Bellur town under SBM-2.0 amounting to Rs.576.00 lakhs submitted to KUIDFC vide T.O letter No:1193/2025-26 dated:04-11-2025.
42	Belluru	No	MBBR		KUWS&DB	1.35	Land aquisition	STP is proposed to be taken up by KUIDFC under SBM 2.0	Land aquisition	STP is proposed to be taken up by KUIDFC under SBM 2.0	STP is proposed to be taken up by KUIDFC under SBM 2.0.		STP is proposed to be taken up by KUIDFC under SBM 2.0.					
43	Belluru	No	MBBR		KUWS&DB	1.35	Agency fixed. LOA issued on 16.06.2025. Agreement to be concluded.	Work to be started	Agency fixed. LOA issued on 16.06.2025. Agreement to be concluded.	Work to be started	Work to be started		Work to be started					
44	Belluru	No	MBBR		KUWS&DB	0.3	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition		Land Acquisition					
45	Belluru	No	MBBR		KUWS&DB	0.1	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition		Land Acquisition					
46	Belluru	No	MBBR		KUWS&DB	0.1	Land Acquisition	STP is proposed to be taken up by KUIDFC under SBM 2.0	Land Acquisition	STP is proposed to be taken up by KUIDFC under SBM 2.0	STP is proposed to be taken up by KUIDFC under SBM 2.0		STP is proposed to be taken up by KUIDFC under SBM 2.0					
47	Madduru	Yes	MBBR		KUWS&DB	0.25	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition					STP will be tackled by KUIDFC	STP will be tackled by KUIDFC	-	Land to be handed over by ULB.
48	Kadur	No	SBR		KUWS&DB	5.5	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition		Land Acquisition		Observations to be attended	Observations to be attended	-	The Modified DPR amounting to Rs.154.60 Crores submitted to Govt was returned with observations vide Ltr Dt:15.09.2025.The proposal will be re-submitted duly attending the observations. Land to be handed over by ULB.
49	Tarikere	No	SBR		KUWS&DB	7	DPR submitted	DPR submitted	DPR submitted	DPR submitted	Land Acquisition		Land Acquisition		Revised DPR to be submitted duly attending the observations	Revised DPR to be submitted duly attending the observations	-	The modified DRP amounting to Rs.143.60 Crores has been submitted vide Ltr No.1090 Dtd:-13.10.2025. Govt was returned with observations vide Ltr Dt:26.11.2025.The proposal will be re-submitted duly attending the observations. Land to be handed over by ULB.Land to be handed over by ULB.
50	Holenarasipur	Yes	SBR		KUWS&DB	3	DPR submitted	DPR submitted	DPR submitted	DPR submitted	During meeting taken by UD minister on 18.08.2025, it was instructed to submit the modified DPR re-casted as per Current SR and necessary requirements.		STP will be tackled by KUIDFC under SBM 2.0.		Revised DPR to be submitted as per Finance department directions	Revised DPR to be submitted as per Finance department directions	-	The DPR amounting to Rs.114.00 Crores submitted to Govt vide Ltr Dt: 06.02.2025 was returned to postpone the proposal as per Finance department directions vide Ltr Dtd:-12.05.2025. Land to be handed over by ULB.
51	Holenarasipur	Yes	SBR		KUWS&DB	2.3	DPR submitted	DPR submitted	DPR submitted	DPR submitted								
52	Holenarasipur	Yes	SBR		KUWS&DB	0.28	DPR submitted	DPR submitted	DPR submitted	DPR submitted								
53	Holenarasipur	Yes	SBR		KUWS&DB	0.15	DPR submitted	DPR submitted	DPR submitted	DPR submitted								
54	Holenarasipur	Yes	NEBR		KUWS&DB	0.04	DPR submitted	DPR submitted	DPR submitted	DPR submitted								
55	Channarayapatna	No	SBR		KUWS&DB	10	Agreement concluded on 27.06.2025. work to be started.	Agreement concluded on 27.06.2025. Survey Work under progress	Agreement concluded on 27.06.2025. work to be started.	Agreement concluded on 27.06.2025. Survey Work under progress				Revised DPR to be submitted as per new issue rates	Revised DPR to be submitted as per new issue rates	-	The DPR amounting to Rs.117.80 Crores submitted to Govt vide Ltr Dt:19.03.2025 was returned with observations vide Ltr Dtd:-18.08.2025. The proposal will be re-submitted duly attending the observations. Land to be handed over by ULB.	

56	Chamarajanagara	No	SBT		KUWS&DB	15	DPR submitted	DPR submitted	DPR submitted	DPR submitted	Work is in progress.		Work is in progress.		Tender evaluation is in process.	Tender evaluation is in process.	-	Technical sanction accorded by the Chief Engineer, KUWS & DB, Mysuru vide ltr no.1439 dtd: 16.12.2025 and tender invited on 29.12.2025.
57	Kushtagi	No	SBR		KUWS&DB	4.51	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		STP will be tackled by KUIDFC		DPR Submitted	DPR Submitted	NA	Estimate amounting to Rs. 6553.00 Lakhs submitted to Govt vide MD letter No. 1138, Dated: 17.10.2020. Further estimate amounting to Rs.10282.00 Lakhs is returned back from CE Dharwad on 14.07.2025 & accordingly compliances will be submitted.
58	Kerur	No	SBR		KUWS&DB	3.5				Observations to be attended			Observations to be attended		DPR Submitted	DPR Submitted	NA	DPR Rs.6835.00 lakhs submitted to Govt vide Ltr No. 2991, Dtd: 29-02-2020. Approval is awaited
59	Guledgudda	No	SBR		KUWS&DB	5.32				DPR submitted			Revised DPR to be submitted duly attending the observations		DPR Submitted	DPR Submitted	NA	Estimate amounting to Rs. 4592.00 Lakhs submitted to Govt vide MD letter No. 2930 Dated: 18.02.2019. Now as per the directions recasted Estimate amounting to Rs. 4775.00 Lakhs submitted to CE Dharwad & same is returned. Now the re-casted estimate will be submitted shortly.
60	Mulagund TP	No	SBR		KUWS&DB	3				-		-	-		Approval awaited	Approval awaited	NA	DPR Rs. 5500.00 lakhs submitted to Govt vide Ltr No. 2448, Dtd: 30-12-2019. Approval awaited
61	Khanapura	Yes	SBR		KUWS&DB	3.7									DPR Submitted	DPR Submitted	NA	DPR of Rs. 6657.00 lakhs submitted to Govt vide ltr No. 2026 Dtd : 08-11-2019.
62	M.K.Hubli	Yes	SBR		KUWS&DB	4.4									DPR Submitted	DPR Submitted	NA	DPR Rs. 5466.00 lakhs submitted to Govt vide Ltr No. 1916 Dtd: 28-10-2019. Approval is awaited.
63	Saundatti (TP)	Yes	MBBR		KUWS&DB	0.5									DPR Submitted	DPR Submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.
64	Saundatti (TP)	Yes	SBR		KUWS&DB	8.5									DPR Submitted	DPR Submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.
65	Munavalli	Yes	SBR		KUWS&DB	5.3				Revised DPR to be submitted as per new issue rates			Revised DPR to be submitted as per new issue rates		DPR Submitted	DPR Submitted	NA	Estimate Rs. 6876.00 lakhs submitted to Govt vide ltr No. 1917 Dtd: 28-10-2019 and Approval is awaited.
66	Kudachi (TMC)	Yes	SBR		KUWS&DB	3.66	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR was placed before TATSC meeting on 23.10.2025 & cleared in the TATSC. Technical Sanction is awaited.		Tender invited on 29.12.2025.		DPR Submitted	DPR Submitted	NA	Estimate Rs. 7341.00 lakhs submitted to Govt vide ltr No. 1842 Dtd: 19-10-2019 and approval is awaited.
67	Examba (TP)	Yes	SBR		KUWS&DB	2.61	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	Estimate-Rs.7372.00 Lakhs is submitted to Govt. vide ltr. No.1136, dated 17.10.2020. The recasted estimate for uni SR 2023-24 amounting Rs.8650.00 Lakhs is submitted to Govt. vide ltr. No.1827, dated 30.12.2023 .
68	Ainapur (TP)	Yes	SBR		KUWS&DB	4.37	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	DPR Rs. 6988.00 lakhs submitted to Govt vide ltr No. 1036 Dtd: 01-08-2019 and approval is awaited.
69	Karwar	Yes	SBR		KUWS&DB	7	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR under Preparation	DPR under Preparation	NA	DPR under preparation
70	Karwar	Yes	Package plant		KUWS&DB	1	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR under Preparation	DPR under Preparation	NA	DPR under preparation
71	Karwar	Yes	Package plant		KUWS&DB	1	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR under Preparation	DPR under Preparation	NA	DPR under preparation
72	Harugeri	No	SBR		KUWS&DB	6.38	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	DPR Rs. 8595.00 lakhs submitted to Govt vide No. 2025 Dtd: 08-11-2019 and Approval from Govt is awaited.
73	Athani	No	SBR		KUWS&DB	11.52	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	DPR Rs. 22310.00 lakhs submitted to Govt vide No. 839 Dtd: 31.08.2020 and Approval from Govt is awaited.
74	Annigeri	No	SBR		KUWS&DB	3.66	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	DPR Rs. 9340.00 lakhs submitted to Govt vide Ltr No.1030 Dt: 01-08-2019 and approval is awaited
75	Hubli - Dharwad	No	SBR		KUWS&DB	4	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	DPR Rs. 49291.00 lakhs submitted to Govt vide Ltr No. 251 Dt: 18-05-2020 Approval from Govt is awaited
76	Hubli - Dharwad	No	SBR		KUWS&DB	9	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	
77	Hubli - Dharwad	No	SBR		KUWS&DB	3	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	
78	Hubli - Dharwad	No	Phythorid		KUWS&DB	0.25	DPR Submitted	DPR under preparation	DPR Submitted	DPR under preparation	DPR submitted		DPR Submitted		DPR Submitted	DPR Submitted	NA	
79	Hubli - Dharwad	No	Phythorid		KUWS&DB	0.5	DPR Submitted	DPR under preparation	DPR Submitted	DPR under preparation	DPR under preparation		DPR under preparation		DPR Submitted	DPR Submitted	NA	
80	Hubli - Dharwad	No	Phythorid		KUWS&DB	0.75	DPR Submitted	DPR under preparation	DPR Submitted	DPR under preparation	DPR under preparation		DPR under preparation		DPR Submitted	DPR Submitted	NA	
81	Hubli - Dharwad	No	Phythorid		KUWS&DB	1	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR under preparation		DPR under preparation		DPR Submitted	DPR Submitted	NA	
82	Sankeshwar	No	SBR		KUWS&DB	5.7	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Land Issues	Land Issues	NA	DPR Approved for Rs. 9322.00 lakhs vide Govt Order No. UDD/3/UDS/ 2019/Bengaluru Dtd: 29.03.2023. Land clearance for STP is awaited. Tenders are to be invited
83	Karwar	Yes	SBR		KUWS&DB	3	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		No bidder participation	No bidder participation	NA	NOC from CRZ for construction of 3 Nos wetwell is awaited. Wetwell 2 land is handed over but public is opposing. Alternate land is yet to be handed over.

84	Kumta	No	SBR		KUWS&DB	4.6	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Revised Estimate is to be approved	Revised Estimate is to be approved	NA	revised estimate is to be approved
85	Honnagara	No	SBR		KUWS&DB	2.6	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Agitation for Local People	Agitation for Local People	NA	Agitation from local people
86	Bhatkal	No	MBBR		KUWS&DB	2.5	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Private Land is identified and yet to be handed over by ULB. Several correspondance made with the local body issue is brought to the notice of PD DUDC karwar during the meeting held on dated 31/07/2024. Land is not yet handed over to Board	Private Land is identified and yet to be handed over by ULB. Several correspondance made with the local body issue is brought to the notice of PD DUDC karwar during the meeting held on dated 31/07/2024. Land is not yet handed over to Board	NA	Private Land is identified and yet to be handed over by ULB. Several correspondance made with the local body issue is brought to the notice of PD DUDC karwar during the meeting held on dated 31/07/2024. Land is not yet handed over to Board
87	CMC, Shorapura	No	SBR type		KUWS&DB	7.5	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Estimate not yet approved	Estimate not yet approved	-	Estimate for Providing 2nd Stage UGD scheme to Shorapur town is prepared for Rs. 24567.00 Lakhs and Submitted to the Govt vide letter No.378 date : 05-07-2025 for Administrative Approval.
88	CMC, Shorapura	No	SBR type		KUWS&DB	1	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Estimate not yet approved	Estimate not yet approved	-	
89	CMC, Shorapura	No	SBR type		KUWS&DB	0.75	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Estimate not yet approved	Estimate not yet approved	-	
90	CMC, Shorapura	No	NEBR		KUWS&DB	0.15	DPR Submitted	DPR submitted	DPR Submitted	DPR submitted	DPR submitted		DPR Submitted		Estimate not yet approved	Estimate not yet approved	-	
91	TMC, Aland	No	SBR type		KUWS&DB	8.18	DPR Approved	Land issues	DPR Approved	Land issues	DPR submitted		DPR Submitted		To be placed before next Board meeting.	To be placed before next Board meeting.	-	To be placed before next Board meeting.
92	CCB, Ballari	No	SBR Type		KUWS&DB	2	Tendering under progress	9th tender notification is floated	Tendering under progress	9th tender notification is floated	Land issues		Land issues		DPR submitted	DPR submitted	-	*DPR prepared for Rs. 255.00 crores. It is cleared in 107th TA & RSC meeting on 11-06-2021 and 296th Board meeting held on 25-06-2021 & submitted to Government for Administrative approval by the Managing Director, KUWS & DB, Bengaluru vide ltr no. 524 dated: 31-07-2021. *Further, the same work is now proposed under KMERC scheme and the Line estimate is prepared for Rs. 345.50 crores.
93	CCB, Ballari	No	SBR Type		KUWS&DB	2	Revised estimate is to be approved	RE to be approved	Revised estimate is to be approved	RE to be approved	No bidder participation		No bidder participation		DPR submitted	DPR submitted	-	
94	CCB, Ballari	No	SBR Type		KUWS&DB	2	Agitation from local people	Agitation from public	Agitation from local people	Agitation from public	Revised Estimate is to be approved		Revised Estimate is to be approved		DPR submitted	DPR submitted	-	
95	CCB, Ballari	No	SBR Type		KUWS&DB	4.5	Land Acquisition	Land aquisition	Land Acquisition	Land aquisition	Agitation for Local People		Agitation for Local People		DPR submitted	DPR submitted	-	
96	CMC, Raichur	No	SBR Type		KUWS&DB	10	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Private Land is identified and yet to be handed over by ULB. Several correspondance made with the local body issue is brought to the notice of PD DUDC karwar during the meeting held on dated 31/07/2024. Land is not yet handed over to Board		Private Land is identified and yet to be handed over by ULB. Several correspondance made with the local body issue is brought to the notice of PD DUDC karwar during the meeting held on dated 31/07/2024. Land is not yet handed over to Board		DPR under preparation	DPR submitted	-	DPR under preparation
97	TMC, Devadurga	No	SBR Type		KUWS&DB	5	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved		Estimate not yet Approved		DPR submitted	DPR submitted	-	Estimate amounting to Rs.9150.00 lakhs is submitted to the Govt. for administrative approval vide the Managing Director, KUWS & DB, Bengaluru ltr No: 897 Dated: 04-10-2019. The Estimate is returned from Govt Vide Letter no 21/UDS/2019, Dated 31.08.2020.
98	TMC, Lingasugur	No	SBR Type		KUWS&DB	6.82	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved		Estimate not yet Approved		DPR submitted	DPR submitted	-	
99	TMC, Siruguppa	No	Aerated Lagoons		KUWS&DB	8.03	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved	Estimate not yet approved		Estimate not yet Approved		Descope proposal under progress	Descope proposal under progress	-	Estimate amounting to Rs.9150.00 lakhs was submitted to the Govt. for administrative approval vide the Managing Director, KUWS & DB, Bengaluru ltr No:3030 Dated: 12-01-2017. The Estimate is returned from Govt Vide Letter no 07 UDS 2016, Dated 27-08-2018. Accordingly, the estimate is prepared amounting to Rs. 15185.00 lakhs and resubmitted to the Chief Engineer, KUWS & DB, Kalaburgi for Technical sanction vide division office letter No.1528 Dated: 31-08-2022. Futher the Chief Engineer, KUWS & DB, Kalaburgi has directed to re-design the DPR by considering 2025 population as base year. Accordingly, recasting of DPR for present CSR keeping 2025 as base year is under progress.
100	Sandur TMC	No	SBR		KUWS&DB	0.55	The estimate is returned from the Gov. stating that " No new projects should be proposed for next two years, that is April 2023 vide UDD letter No. UDD/20/UDS/2020 dated: 18-02-2021	The estimate is returned from Govt. stating that "No new projects should be proposed for the next two years, that is April 2023. vide UDD letter No. UDD/20/UDS/2020 dated 18-02-2021	The estimate is returned from the Gov. stating that " No new projects should be proposed for next two years, that is April 2023 vide UDD letter No. UDD/20/UDS/2020 dated: 18-02-2021	The estimate is returned from Govt. stating that "No new projects should be proposed for the next two years, that is April 2023. vide UDD letter No. UDD/20/UDS/2020 dated 18-02-2021	Estimate not yet approved		Estimate not yet Approved		Descope proposal under progress	Descope proposal under progress	31-03-2026	The tender for the work of Providing UGD scheme to sandur town is entrusted to M/s Jayantisuper Construction Pvt Ltd., Mehsana vide agreement No.27/20-21 dated: 03-07-2020. The sewer network work is under progress. The Letter is written to the Councilor, Nandihalli PG center to permit for laying sewer network. But the Councilor is informed that sewer network is not required at Nandihalli PG center and they will provide sewer network from their cost/grant . Hence the Providing Sewer network at Nandihalli PG center is not executed. Hence, STP is not required.

101	Sandur TMC	No	SBR		KUWS&DB	6	DPR submitted	DPR submitted	DPR submitted	DPR submitted	The estimate is cleared in 37th TATSC meeting held on 29-09-2025. The same is to be placed before next Board meeting.			Descope proposal under progress	Descope proposal under progress	31-03-2026	*The site is handed over to Board from ULB vide their ltr no: 140 dtd:02-08-2023. The same is directed to the agency start physical activities at the site vide this office ltr No. 187 Dated: 16-08-2023. Accordingly, the agency approached the site to start the physical activity along with Board & ULB staff, the land owner raised a dispute stating that it is not a Government land & objected to start the work claiming the ownership of the said land & and also there is no approach road to the said site. *Further, the agency has requested to CE(K) vide agency ltr no.204 dtd: 16-04-2024 regarding descope of STP work due to abnormal delay and also due to cost escalation over the past four years.
102	Kerur	NO	HAAF		KUIDFC	3.01	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted	DPR Approved by TSC		-	To be placed before SLTC
103	Mulgund	NO	CAMUS		KUIDFC	2.86	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted	Contract Agreement Preparation		-	
104	Karwar	Yes	SBR		KUIDFC	8.7	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted	DPR under preparation		-	CRZ Clearanance avaited
105	Athani	No	SBR		KUIDFC	11.52	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted	Tender Published		-	Retendered
106	Aland	NO	NEBR		KUIDFC	6.47	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR under preparation	Work order issued		-	Survey work to be commenced
107	Badami	NO	SBR		KUIDFC	4.50	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted			DPR Approved by TSC		-	To be placed before SLTC
108	Guledgudda	NO	CAMUS		KUIDFC	3.00	DPR to be submitted	Estimate under preparation	DPR to be submitted	Estimate under preparation	DPR submitted		DPR submitted	DPR Will be Prepared upon finalization of land		-	Change of land
109	Ilkal	NO	NEBR		KUIDFC	9.19	Land Acquisition	Descope proposal under process	Land Acquisition	Descope proposal under process	Estimate under preparation		DPR under preparation	Work order issued		-	Existing 8 MLD FAL STP is proposed for upgradation to 9.19 MLD NEBR type.
110	Jamkhandi	NO	NEBR		KUIDFC	10.46	Land Acquisition	Descope proposal under process	Land Acquisition	Descope proposal under process	Descope proposal under process		Descope proposal under process	Contract Agreement Preparation is in progress		-	
111	Ameengada	NO	CAMUS		KUIDFC	2.41	Land identification	DPR under Preparation	DPR under Preparation	DPR under Preparation	Descope proposal under process		Descope proposal under process	DPR Approved by TSC		-	To be placed before SLTC
112	Kamatagi	NO	CAMUS		KUIDFC	2.50	Land identification	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation			Tender Published		-	Retendered
113	Lokapura	NO	CAMUS		KUIDFC	2.34	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited			Tender Published		-	
114	Shiruru	NO	CAMUS		KUIDFC	2.57	Land identification	DPR Preparation is in Progress by PDMC , SBM capacity is 2.86 MLD Existing 7 MLD WSP upgraded to 10.46 MLD NEBR type STP	DPR Preparation is in Progress by PDMC , SBM capacity is 2.86 MLD Existing 7 MLD WSP upgraded to 10.46 MLD NEBR type STP	DPR Preparation is in Progress by PDMC , SBM capacity is 2.86 MLD Existing 7 MLD WSP upgraded to 10.46 MLD NEBR type STP	DPR Preparation is in Progress by PDMC , SBM capacity is 2.86 MLD Existing 7 MLD WSP upgraded to 10.46 MLD NEBR type STP			Tender Published		-	Retendered
115	Mahalingpur	NO	NEBR		KUIDFC	5.50	Land identification	Land identification	Land identification	Land identification	Land identification			LoA issued		-	Contract Agreement Preparation
116	Terdal	YES	Behind Terdal ULB		KUIDFC	3.98	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation			PDMC will prepare DPR on confirmation of land handover		-	Forest land clearance is pending
117	Kudatini	NO	CAMUS		KUIDFC	2.91	Land identification	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation			LoA issued		-	
118	Gokak	NO	CAMUS		KUIDFC	3.95	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation			Contract Agreement Preparation		-	
119	Examba	YES	CAMUS		KUIDFC	1.20	Land identification	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability			Contract Agreement Preparation is in progress		-	

120	Kabbura	NO	CAMUS		KUIDFC	3.02	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender Published		-	
121	Kankanavadi	NO	CAMUS		KUIDFC	2.61	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender Published		-	
122	M.K Hubballi	YES	CAMUS		KUIDFC	1.50	Land identification	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability				Contract Agreement Preparation		-	
123	Yaragatti	NO	CAMUS		KUIDFC	1.55	19 th SHPC approval	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation				Contract Agreement Preparation		-	
124	Mudalgi	NO	CAMUS		KUIDFC	4.45	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				Contract Agreement Preparation		-	
125	Nippani	NO	NEBR		KUIDFC	9.59	Land identification	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress				Contract Agreement Preparation		-	
126	Hallikhedda	NO	HAAF		KUIDFC	3.37	19 th SHPC approval	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation				Tender Published		-	Technical bids opned
127	Basavakalyan	NO	NEBR		KUIDFC	10.60	19 th SHPC approval	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation				Contract Agreement Preparation		-	
128	Bhalki	NO			KUIDFC	6.16	19 th SHPC approval	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation				Land identification is under progress		-	Land identification is under progress
129	Chitgoppa	NO			KUIDFC	3.86	19 th SHPC approval	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation				DPR under Preparation		-	DPR under Preparation
130	Humnabad	NO	NEBR		KUIDFC	6.00	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Contract Agreement Preparation is in progress		-	
131	Kundgol	NO	HAAF		KUIDFC	2.86	Land identification	19 th SHPC approval	19 th SHPC approval	19 th SHPC approval	19 th SHPC approval				Will be tendered upon Land clearance		-	awaiting Land clearance
132	Alnavar	NO	HAAF		KUIDFC	2.63	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender Published		-	
133	Kalghatgi	NO	CAMUS		KUIDFC	2.58	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Will be tendered upon Land clearance		-	awaiting Land clearance
134	Annigeri	NO	CAMUS		KUIDFC	2.91	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Contract Agreement Preparation is in progress		-	
135	Gajendragarh	NO	CAMUS		KUIDFC	2.88	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender Published		-	Technical bid opened
136	Mundargi	NO	CAMUS		KUIDFC	3.80	19 th SHPC approval	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation				Contract Agreement Preparation is in progress		-	Survey work to be commensed
137	Ron	NO	CAMUS		KUIDFC	3.56	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender Published		-	Technical bid opened
138	Shirhatti	NO			KUIDFC	2.69	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				PDMC will prepare DPR on confirmation of land availability		-	PDMC will prepare DPR on confirmation of land availability
139	Naregal	NO	CAMUS		KUIDFC	2.55	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender Published		-	Technical bid opened
140	Lakshmeshwar	NO	Rehabilitation of existing STP		KUIDFC	5.56	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender Published		-	Technical bid opened
141	Bankapura	NO	CAMUS		KUIDFC	3.44	Site identification and Survey work	DPR to be re-submitted for the approval of TSC	DPR to be re-submitted for the approval of TSC	DPR to be re-submitted for the approval of TSC	DPR to be re-submitted for the approval of TSC				Design Submitted		-	Design Submitted
142	Sedam	NO	OCEMS&Flow meter		KUIDFC	6.00	19 th SHPC approval	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation				Work order issued		-	Conditional assesment of Existing STP
143	Kamalapura	NO	CAMUS		KUIDFC	1.77	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Contract Agreement Preparation is in progress		-	
144	Yadrami	NO	CAMUS		KUIDFC	1.69	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Contract Agreement Preparation is in progress		-	
145	Shahabad	YES	NEBR		KUIDFC	7.26	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Survey work is in progress		-	
146	Kushtagi	NO	CAMUS		KUIDFC	2.88	Site identification and Survey work	DPR to be re-submitted for the approval of TSC	DPR to be re-submitted for the approval of TSC	DPR to be re-submitted for the approval of TSC	DPR to be re-submitted for the approval of TSC				Tender Publishd		-	Tender under evaluation
147	Kanakagiri	NO			KUIDFC	2.71	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				DPR under Preparation		-	Land handed over

148	Kukanooru	NO	CAMUS		KUIDFC	2.88	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				LoA issued		-	
149	Tavaragera	NO	CAMUS		KUIDFC	2.80	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				LoA issued		-	
150	Kaaratagi	NO			KUIDFC	4.80	19 th SHPC approval	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation				Land handed over DPR under preperation		-	
151	Yelbarga	NO	HAAF		KUIDFC	2.26	19 th SHPC approval	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation				Tender Publishd		-	Tender under evaluation
152	Koppal	NO			KUIDFC	13.83	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				DPR Approved by TSC		-	To be placed before SLTC
153	Kavithal	NO	CAMUS		KUIDFC	2.40	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Contract Agreement done		-	Survey work to be commensed
154	Maski	NO	CAMUS		KUIDFC	3.78	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				DPR Approved by TSC		-	To be placed before SLTC
155	Balaganur	NO	CAMUS		KUIDFC	1.83	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR Approved by TSC		-	To be placed before SLTC
156	Turavihaala	NO	CAMUS		KUIDFC	2.08	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				DPR Approved by TSC		-	To be placed before SLTC
157	Hatti	NO			KUIDFC	2.60	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Land identification is under progress		-	Land identification is under progress
158	Siravara	NO			KUIDFC	3.09	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Land identification is under progress		-	Land identification is under progress
159	Ankola	NO			KUIDFC	3.40	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Land identification		-	CRZ Clearanance required
160	Sirsi	NO	NEBR		KUIDFC	9.60	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Contract Agreement Preparation is in progress		-	Land clearance required
161	Yellapur	NO	CAMUS		KUIDFC	3.12	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Contract Agreement Preparation is in progress		-	Land clearance required
162	Kumta	NO	SBR		KUIDFC	5.60	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender Publishd		-	Bid under evaluation
163	Mundgod	NO	HAAF		KUIDFC	2.88	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender will be published upon land clearance		-	awaiting Land clerance
164	Siddapur	NO	HAAF		KUIDFC	2.17	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender will be published upon land clearance		-	awaiting Land clerance
165	Hagaribommanahalli	NO			KUIDFC	6.51	Land identification	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress				KSPCB consent awaited to proceed with DPR		-	Land handed over
166	Mariyammanahalli	NO	CAMUS		KUIDFC	2.74	TS approval and Tender Preparation	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				Contract Agreement Preparation is in progress		-	
167	Indi	NO	HAAF		KUIDFC	5.83	Land identification issues	Land identification is under progress	Land identification is under progress	Land identification is under progress	Land identification is under progress				LoA issued		-	Administrative approval obtained. SBM Capacity is 1.63 MLD, Existing WSP type STP 4.2 MLD upgraded to 5.83 MLD capacity of STP-HAAF technology.
168	Thikota	NO	CAMUS		KUIDFC	0.60	Land identification issues	Land identification is under progress	Land identification is under progress	Land identification is under progress	Land identification is under progress				Tender Published		-	Tender under evaluation
169	Thalikota	NO	HAAF		KUIDFC	6.16	Land identification	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress				LoA issued		-	Administrative approval obtained. SBM action Capacity is 1.92 MLD, Existing WSP type STP 4.24 MLD upgraded to 6.16 MLD capacity of STP -Hybrid technology.
170	Babaleshwar	NO			KUIDFC	1.70	TS approval and Tender Preparation	Tender Invited	Tender Invited	Tender Invited	Tender Invited				Land handed over pending		-	Transfer of ownership of land is in progress
171	Chadchan	NO	CAMUS		KUIDFC	2.48	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Contract Agreement Preparation is in progress		-	
172	Devarahipparagi	NO	HAAF		KUIDFC	2.65	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Publishd		-	Tender under evaluation
173	Managuli	NO	HAAF		KUIDFC	2.42	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Published		-	Tender under evaluation
174	Nidagundi	NO	CAMUS		KUIDFC	2.44	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Contract Agreement Preparation is in progress		-	Survey work to be commensed
175	Nalatwada	NO			KUIDFC	2.24	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Land demarcation pending from ULB		-	Land handed over
176	Gurmatkal	NO	Repaire and Rehabilitation works		KUIDFC	3.00	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				LoA issued		-	Contract agreement under preparation
177	Yadgir	NO	NEBR		KUIDFC	11.34	Tender under evaluation	Tender under evaluation	Tender under evaluation	Tender under evaluation	Tender under evaluation				Work order issued		-	Survey work to be commensed
178	Doddaballapur	Yes	To be finalized		KUIDFC	2.21	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				To be finalized		-	To be finalized
179	Hosakote	NO	SBR		KUIDFC	0.15	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tendered		-	Tendered

180	Devanahalli	NO	SBR		KUIDFC	4.28	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender invited		-	Tender invited
181	Vijayapura	NO	CAMUS		KUIDFC	5.50	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender invited		-	Tender invited
182	Attibele	NO	SBR		KUIDFC	3.28	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender under preparation		-	Tender under preparation
183	Hunasamaranahalli	NO	CAMUS		KUIDFC	3.89	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender invited		-	Tender invited
184	Madanayakanahalli	NO	SBR		KUIDFC	4.92	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR under Preparation		-	DPR under Preparation
185	Chikkabanavara	NO	To be finalised		KUIDFC	3.48	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR under Preparation		-	DPR under Preparation
186	Bashettihalli	YES	CAMUS		KUIDFC	3.00	Approved in SLTC, to be placed in SHPSC	Approved in SLTC, to be placed in SHPSC	Approved in SLTC, to be placed in SHPSC	Approved in SLTC, to be placed in SHPSC	Approved in SLTC, to be placed in SHPSC				DPR cleared in SHPC		-	DPR cleared in SHPC
187	Anekal	NO	REFURBISHMENT OF EXISTING 3.1 MLD SBR STP		KUIDFC	0.50	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender invited		-	Tender invited
188	Gauribidanur	NO	NEBR		KUIDFC	5.79	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Invited		-	Tender Invited
189	Gudibanda	NO	NEBR		KUIDFC	1.44	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Invited		-	Tender Invited
190	Chintamani	NO	NEBR		KUIDFC	7.00	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				20 % work Completed		-	Tender under evaluation
191	Challakere	NO	SBR		KUIDFC	9	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender Approved in 24th SHPC held on 07-01-2026		-	LOA to be issued
192	Hiriyur	NO	SBR		KUIDFC	8.61	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				DPR Cleared in 41st TSC held on 08-01-2026		-	Tender invited for sewer network and related work for south zone of Hiriyur town. Tender evaluation under progress.
193	Nayakanahatti	NO	CAMUS		KUIDFC	2.49	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Land issue		-	Land issue
194	Molakalmuru	NO	CAMUS		KUIDFC	2.41	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR cleared in SHPC, tender to be invited		-	DPR cleared in SHPC, tender to be invited
195	Holalkere	NO	CAMUS		KUIDFC	2.41	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				DPR cleared in SHPC, tender to be invited		-	DPR cleared in SHPC, tender to be invited
196	Jagalur	NO	CAMUS		KUIDFC	2.63	19 th SHPC approval	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation	Technical Sanction and Tender Preparation				DPR cleared in SHPC, tender to be invited		-	DPR cleared in SHPC, tender to be invited
197	Malebennur	No	CAMUS		KUIDFC	3.60	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Land Issue		-	Land Issue
198	Malur	NO	REFURBISHMENT OF EXISTING 4.0 MLD SBR TYPE STP		KUIDFC	4.00	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Tender Invited		-	Tender Invited
199	Bangarapet	NO	SBR		KUIDFC	6.50	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Invited		-	Tender Invited
200	Mulbagal	NO	Upgradation of 6.3MLD CAMUS to 9MLD CAMUS		KUIDFC	2.44	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Invited		-	Tender Invited
201	Srinivaspur	NO	Upgradation of existing 3.1 MLD WSP Sewage Treatment Plant to 4.1MLD NEBR type		KUIDFC	1.09	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Invited		-	Tender Invited
202	Vemagal Kurugal	NO	CAMUS		KUIDFC	3.26	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR under preparation		-	DPR under preparation
203	Channapatna	No	Yet to be finalize		KUIDFC	Yet to be finalize	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR under preparation		-	DPR under preparation
204	Harohalli	No	Land issue		KUIDFC	Not yet finalised	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Nil		-	DPR Yet be prepared
205	Magadi	NO	HAAF		KUIDFC	4.00	Land identification	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability				Draft DPR Submitted		-	Final DPR under preparation
206	Anavatti	NO	To be finalised		KUIDFC	2.83	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Land Not Yet handed Over		-	KSPCB Inspected STP site and Land Not Yet handed Over by ULB
207	Hollehunuru	No	To be finalised		KUIDFC	2.46	19 th SHPC approval	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation	Technical Santion approval and Tender Preparation				Land Not Yet handed Over		-	Land Not Yet handed Over by ULB
208	Siralkoppa	NO	HAAF		KUIDFC	2.57	Land identification	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability				DPR Prepared		-	DPR Prepared, But protest from farmer for Demarkation of STP land, File is with DC office
209	Soraba	NO	HAAF		KUIDFC	1.73	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR cleared in SHPC, tender to be invited		-	DPR Cleared in SLTC, to be placed in next SHPC

210	Tirthahalli	No	To be finalised		KUIDFC	2.22	Land identification	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability				Alternate Land Identified, To be handed over		-	Alternate Land Identified, to be handed over by ULB
211	Jog Kargal	NO	HAAF		KUIDFC	1.73	Land identification	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability				DPR cleared in SHPC, tender to be invited		-	DPR Cleared in SLTC, to be placed in next SHPC
212	Hosanagara	NO	HAAF		KUIDFC	0.89	Land identification	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability	PDMC will prepare DPR on confirmation of land availability				DPR cleared in 41st dated:08-01-2026		-	DPR cleared in TSC, to be placed in next SLTC
213	Gubbi	No	CAMUS		KUIDFC	2.82	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation				Tender invited		-	Revised estimate amounting to Rs.2928.00lakhs submitted to GoK Vide ltr no.2350 dtd:18-12-2018 for approval. Meanwhile STP Work taken up by KUIDFC.
214	Pavagada	NO	CAMUS		KUIDFC	4.35	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				Tender invited		-	Draft DPR submitted & Final DPR under preparation
215	Huliyar	NO	Yet to be finalize		KUIDFC	2.46	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				land yet to be finalize		-	land yet to be finalize
216	Koratagere	NO	CAMUS		KUIDFC	2.33	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR submitted to Government		-	Draft DPR submitted & Final DPR under preparation
217	Doddatoguru	NO	To be finalised		KUIDFC	2.99	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				-		-	STP Land issue
218	Yelandur	No	To be finalised		KUIDFC	To be finalised	18 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR to be prepared		-	DPR to be prepared
219	Hanur	No	CAMUS		KUIDFC	To be finalised	18 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR cleared in TSC		-	DPR cleared in TSC yet to be placed in SLTC
220	Gundlupete	No	HAAF		KUIDFC	3.00	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				Tender Invited		-	Tender Invited
221	Ajampur	No	yet to finalize		KUIDFC	yet to finalize	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR under preparation		-	DPR to be prepared by KUWSDB
222	Koppa	No	camus		KUIDFC	0.76	18 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				tendered		-	DPR to be prepared by KUWSDB
223	Sringeri	No	yet to finalize		KUIDFC	0.60	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR under preparation		-	DPR to be prepared by KUWSDB
224	Mudigere	No	CAMUS		KUIDFC	1.48	18 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				tendered		-	DPR to be prepared by KUWSDB
225	Narasimharajapura	No	land yet to be finalise		KUIDFC	land yet to be finalise	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				land yet to be finalise		-	land yet to be finalise
226	Birur	No	areated lagoon		KUIDFC	3.5	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				tsc Approved.		-	DPR to be prepared by KUWSDB
227	Mudbidri	No	-		KUIDFC	-	Land identification	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress				-		-	yet to be handed over
228	Puttur	No	-		KUIDFC	-	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				-		-	Land Yet to be Handed over by ULB
229	Kadaba	No	CAMUS		KUIDFC	Yet	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR under preparation		-	DPR under preparation
230	Kinnigola	Yes	CAMUS		KUIDFC	2.72	Land identification	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress				SLTC 30th approved		-	SLTC 30th approved
231	Someshwara	No	CAMUS		KUIDFC	3.85	Land identification	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress				DPR Cleared in TSC		-	DPR Yet to be Submitted in SLTC
232	Bajape	No	CAMUS		KUIDFC	3.26	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR under preparation		-	DPR under preparation
233	Kotekaaru	No	-		KUIDFC	-	Land identification	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress				-		-	Land yet to be identify
234	Vitla	No	-		KUIDFC	-	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				Draft DPR Submitted		-	Draft DPR Submitted
235	Mulki	No	CAMUS		KUIDFC		To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				DPR under preparation		-	DPR under preparation
236	Beltangadi	Yes	-		KUIDFC	-	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				-		-	Land Yet to be Identify
237	Bantval	YES	SBR		KUIDFC	6.13	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR under preparation		-	DPR under preparation
238	Sulya	No	NEBR		KUIDFC	1.05	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Rejected in TSC		-	Yet to be Submitted in Next TSc
239	ullal	No	-		KUIDFC	-	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				-		-	Land yet to be identify
240	Belur	Yes	HAAF		KUIDFC	0.89	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR Cleared in 41st TSC held on 08-01-2026		-	DPR Cleared in 41st TSC held on 08-01-2026, to be placed in next SLTC
241	Channarayapatna	NO	OCEMS		KUIDFC	1.57	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC						-	Draft DPR under preparation

242	Holenarasipur	No	OCEMS		KUIDFC	1.57	Land identification issues	Land identified and handing over under progress	Land identified and handing over under progress	Land identified and handing over under progress	Land identified and handing over under progress						-	DPR under preparation for upgradation existing 3MLD to 5MLD under SBM 2.0
243	Alur	NO	CAMUS		KUIDFC	0.70	Land identification	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress						-	Draft DPR under preparation
244	Sakleshpur	NO	CAMUS		KUIDFC	3.73	Land identification issues	Land identification is under progress	Land identification is under progress	Land identification is under progress	Land identification is under progress						-	Draft DPR under preparation
245	Arkalgud	No	SBT		KUIDFC	1.25	DPR approved by SLTC	Tenders being invited	Tenders being invited	Tenders being invited	Tenders being invited				DPR submitted		-	DPR submitted
246		No	SBR		KUIDFC	1.8	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				Tender awarded design approved work not start yet to		-	Tender awarded design approved work not start yet to be Land issue
247	Kushalnagar	No	CAMUS		KUIDFC	1.00	Land identification issues	Land identified and handing over under progress	Land identified and handing over under progress	Land identified and handing over under progress	Land identified and handing over under progress				approved in TSC		-	DPR Prepared by KUWS&DB
248	Virajpete	No	CAMUS		KUIDFC	2.76	Land identification	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress	DPR Preparation is in Progress				approved in TSC		-	DPR Prepared by KUWS&DB
249	Somvarpet	No	CAMUS		KUIDFC	1.03	Land identification	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress	DPR Preparation is in progress				approved in TSC		-	DPR Prepared by KUWS&DB
250	Maddur	Yes	MBBR		KUIDFC	0.20	To be finalised	To be finalised	To be finalised	To be finalised	To be finalised				DPR Approved		-	DPR approved in SLTC
251	Malavalli	No	HAAF		KUIDFC	4.00	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Process		-	
252	Pandavapura	No	CAMUS		KUIDFC	3.11	Tender under evaluation	Tender under evaluation	Tender under evaluation	Tender under evaluation	Tender under evaluation						-	
253	Bellur	No	CAMUS		KUIDFC	2.46	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Process		-	
254	Bannur	YES	CAMUS		KUIDFC	0.23	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				Tender Process		-	
255	Kadakola	No	NEBR		KUIDFC	3.19	Tender under preparation	Tender under preparation	Tender under preparation	Tender under preparation	Tender under preparation				Tender Process		-	DPR Prepared by KUWS&DB
256	Rammanahalli	No	NEBR		KUIDFC	To be finalised	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation				Tender Process		-	
257	Bogadi	No	NEBR		KUIDFC	To be finalised	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation				Tender Process		-	
258	Srirampura	No	NEBR		KUIDFC	3.00	Tender under evaluation	Tender under evaluation	Tender under evaluation	Tender under evaluation	Tender under evaluation				DPR under Preparation		-	Land yet to be identified
259	Heggadadevankote	No	CAMUS		KUIDFC	To be finalised	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation				Tender Process		-	
260	Saragur	No	CAMUS		KUIDFC	To be finalised	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation	Bid under evaluation				Tender Process		-	
261	Karkal	No	CAMUS		KUIDFC	0.94	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR under preparation		-	DPR under preparation
262	Kundapura	No	SBR		KUIDFC	4.65	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC	To be placed to TSC				DPR Rejected in 31st TSC		-	DPR Rejected in 31st TSC
263	kaapu	No	CAMUS		KUIDFC	3.34	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR yet to be preparation		-	DPR yet to be preparation
264	Bynduru	No	CAMUS		KUIDFC	3.99	Land identification issues	Land identification is under progress	Land identification is under progress	Land identification is under progress	Land identification is under progress				DPR Yet to be Submitted in TSC		-	DPR Yet to be Submitted in TSC
265	Saligram	No	CAMUS		KUIDFC	2.31	19 th SHPC approval	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited	Technical Sanction and Tender Invited				DPR Yet to be Submitted in TSC		-	DPR Yet to be Submitted in TSC
266	Belagali	No	HAAF	Sadashiv nagar, ward no. 7	KUIDFC	2.79	Land identification	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR approved	Tender published	Bids under evaluation	Technical bids approved	-	
267	Ankalagi-Akkatangerahaala	No		Sy No. 03 in Musalmari village	KUIDFC		DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	TSC approved	SLTC approved	SHPC approved	DTS submitted	-	
268	Arabhavi	No	CAMUS	521, lat: 16.211446, long: 74.814632, near to G T T C college	KUIDFC	2.9	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
269	Boragaon	No	CAMUS	85A/1, lat: 16.620041, long: 74.499815, ichalakaranji road ward no. 15	KUIDFC	2.56	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
270	Channamma Kitturu	No	CAMUS	Land is not finalized	KUIDFC	2.81	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
271	Harogeri	No		Sy no.679/1, Siddarayana Maddi, near to kinalaa	KUIDFC		DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	TSC approved	SLTC approved	DPR approved by SHPC	DTS submitted	-	Land clearance required to publish tender
272	Kaagavaada	No	CAMUS	lat: 16.708523, long: 74.718408, Govt land Sy No 23/A	KUIDFC	2.23	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
273	Kalloli	No	HAAF	Sy No: 60, Kallolli Town	KUIDFC	2.55	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
274	Mallapura / Ghataprabha	No	NEBR	T P P No. 4100 Gaavantana Land	KUIDFC	4.20	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
275	Mugalakoda	No	NEBR	Sy no.679/1, Near to Siddaraayana Maddi Kinaala	KUIDFC	4.88	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	

276	Naaganura	No	CAMUS	Naganura TP, Near Panchayat nallah. TPP No 4100	KUIDFC	2.59	Site identification and Survey work	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	DPR SHPC approved	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
277	Shedbaala	No	HAAF	864/2, lat: 16.686712, 74.759332, beside to mayavvana kere road govt land	KUIDFC	2.81	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
278	Konnur	No	CAMUS	608/A Govt land, lat: 16.187713 long: 74.750925	KUIDFC	2.96	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
279	Raybag	No	HAAF	116, lat : 16.469527, long : 74.802721, near to the forest land in naagaraala grama	KUIDFC	2.86	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Technical bids approve by TSC	Technical bids approve by SLTC	-	
280	Nelamangala	No	Fund tranfered to Nagamangala Town		KUIDFC										-	-	-	Fund transfered to Nagamangala Town
281	Aurad	No	HAAF	Town Panchyat, SWM site, Aurad	KUIDFC	3.03	Land identification	DPR Preparation is in Progress	DPR Preparation is in Progress	20th SHPC approval	GO awaited	GO awaited	GO awaited	Tender Published	Bids under evaluation	Technical bids approve by TSC	-	Re Tender Published. Last date for submission is 25/05/2026.
282	Bagepalli	No	SBT	Sy no. 1/2, Kasaba Hobli	KUIDFC	0.55	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	Cleared in TSC	DPR Placed in SLTC	SHPC approved	Under Tendering Process		Tender Re-Invited
283	Kadur	No	Land yet to be identify by ULB	Land yet to be identify by ULB	KUIDFC	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB	Land yet to be identify by ULB		Land yet to be identify by ULB
284	Tarikere	No	CAMUS	Survey No 22 Uppar Basavanahalli Village	KUIDFC	5.50	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Tender under preparation	Tender Invited	Under Tendering Process	Under Tendering Process		Tender Under Technical Bid Evaluation
285	Kalagi	No	CAMUS	Sy no 99, Sogur Village,Kalagi	KUIDFC	1.46	Land identification	Land identification	DPR under Preparation	DPR under preparation	DPR submitted	TSC approved	SLTC approved	DPR deferred by SHPC	Land handover pending	Land handover pending	-	
286	Afzalpur	No		Afzalpur town Balundagi village, SY: 37/2, 4 Acre 23 Gunta of KNNL Land. Yet to be transferred to TMC.	KUIDFC		DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	TSC approved	DPR approved by SHPC	DTS submitted	-	
287	Chincholi	Yes	CAMUS	Sy no.12. 4A, Chincholi Taluk, Anavaara Village.	KUIDFC	3.19	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	SHPC approved	To be tendered	Tender Published	Bids under evaluation	Technical bids approve by TSC	-	
288	Wadi	No		Ingalagi village, Sy No.234/3, 5 Acre 13 Gunta	KUIDFC		DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR under Preparation	DPR submitted	DPR submitted	TSC approved	DPR approved by SHPC	DTS submitted	-	
289	Madikeri	No	AABR	Kannadabane-1 &2	KUIDFC	0.10	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Tender under preparation	Tender Invited	Under Tendering Process	Under Tendering Process	-	Contract Awarded
290	Madikeri	No	AABR	Vidhyanagar , Omkar mulya Layout	KUIDFC	0.15	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Tender under preparation	Tender Invited	Under Tendering Process	Under Tendering Process	-	Contract Awarded
291	Madikeri	No	AABR	Ashokpura	KUIDFC	0.20	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Tender under preparation	Tender Invited	Under Tendering Process	Under Tendering Process	-	Contract Awarded
292	Srirangapattana	Yes	SBR	Ganjam village	KUIDFC	5.00	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Under Tendering Process	Under Tendering Process	-	Contract Awarded
293	Kanakapura	Yes	NEBR	Maharaj katte	KUIDFC	0.25	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Under Tendering Process	-	Tender Under Technical Bid Evaluation
294	Ramanagara	Yes	Aerated Lagoon Type	Kumbapura vilage	KUIDFC	0.22	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Under Tendering Process	-	Tender Under Technical Bid Evaluation
295	Chiknayakanhalli	No	SBR	Agasarahole	KUIDFC	3.54	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	-	-	-	Dropped
296	Turuvekere	No	WSP	Bisivaste sy no. 101/1	KUIDFC	0.50	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Tender under preparation	Tender Invited	Under Tendering Process	Under Tendering Process	-	Contract Awarded
297	Madhugiri	No	MBBR	Gowribidanur road	KUIDFC	4.00	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Tender under preparation	Tender Invited	Under Tendering Process	Under Tendering Process	-	Contract Awarded
298	Madhugiri	No	MBBR	Gowribidanur road	KUIDFC	0.60	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Tender under preparation	Tender Invited	Under Tendering Process	Under Tendering Process	-	Contract Awarded
299	Honnavar	No	Land yet to be finalized	Land yet to be finalized	KUIDFC	2.91	Land identification	Land identification	Land identification	Land identification	Land identification	Land identification	Land identification	Land identification	Land identification	Land identification	-	

[illegible]

Annexure 7																		
Proposed STPs in PRS																		
Sl. No.	ULB name	Is ULB under 14 polluted river stretch ? (Yes/No)	Technology of proposed STP	Location of proposed STP	STP capacity Proposed (in MLD)	Status of the proposal as on 30.06.2025	Status of the proposal as on 31.07.2025	Status of the proposal as on 31.08.2025	Status of the proposal as on 30.09.2025	Status of the proposal as on 31.10.2025	Status of the proposal as on 30.11.2025	Status of the proposal as on 31.12.2025	Status of the proposal as on 31.01.2026	Status of the proposal as on 28.02.2026	Status of the proposal as on 31.03.2026	Proposed date of completion (please mention date)	Remarks	Consent letter from KSPCB, Letter no. and date
1	BBMP	Yes	Activated Sludge Process	Mailasandra	100	DPR sent to GoK for approval	DPR sent to GoK for approval	DPR sent to GoK for approval	DPR sent to GoK for approval	Tendering is under process	Tendering is under process	Tendering is under process	Tendering is under process	Tendering is under process	Tendering is under process	36 months from the date of award	-	-
2	BBMP	Yes	Activated Sludge Process	Doddabele	100													
3	GBA	Yes	Activated Sludge Process	Byramangala	100													
4	Bantwala	Yes	SBR		4.14	Land handed over to Board on 25-08-2024	STP will be tackled by KUIDFC under SBM 2.0.			STP will be tackled by KUIDFC under SBM 2.0.		STP will be tackled by KUIDFC under SBM 2.0.		STP will be tackled by KUIDFC under SBM 2.0.	STP will be tackled by KUIDFC under SBM 2.0.	-	Considering the availability of land and restricting the amount to the approved estimated cost and as land was handed by the TMC on 08-04-2022, tender for construction of 5 nos. of Wetwells and 1 no. of STP was invited vide Tender Notification No. 771, dated 10-08-2022 on DBOT mode. But, the owner of a land which was earlier handed over by the TMC had challenged the acquisition in the Hon'ble High Court and as the verdict was in favour of the land owner, the Tender Notification was cancelled. Totally, 5 nos. of Wetwells and 1 no. of STP are to be constructed under the Scheme out of which, land for construction of 1 no. of Wetwell and approach road for 1 no. of Wetwell are yet to be handed over by the TMC. Action will be taken to invite tenders for the works under the Scheme as soon as these lands are handed over. Construction of 4.14MLD capacity STP will be tackled by under SBM 2.0 by KUIDFC.	Yes, KSPCB Itr No.156 dtd. 02-05-2012
5	Bantwala	Yes	SBR		0.22	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	STP will be tackled by KUIDFC under SBM 2.0.	STP will be tackled by KUIDFC under SBM 2.0.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.		It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.		It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	-	Hence, the DPR excluding 4.14 MLD capacity STP amounting to Rs.45.00 crores is prepared and submitted to the Government vide MD letter no.1608, dated 26-01-2026 for obtaining	--
6	Maddur	Yes	MBBR		0.25	Agreement concluded on 27.06.2025. work to be started.	Agreement concluded on 27.06.2025. Survey Work	It is proposed to tackle later along with 2 nos. of wetwells for	It is proposed to tackle later along with 2 nos. of wetwells for	Work is in progress.		Work is in progress.		STP will be tackled by KUIDFC	STP will be tackled by KUIDFC	-	Land to be handed over by ULB.	To be Obtained
7	Holenarasipur	Yes	SBR		3	DPR submitted	DPR submitted	Work is in progress.	Work is in progress.	DPR submitted		STP will be tackled by KUIDFC		Revised DPR to be submitted as per Finance department directions	Revised DPR to be submitted as per Finance department directions	-	The DPR amounting to Rs.114.00 Crores submitted to Govt vide Ltr Dt: 06.02.2025 was returned to postpone the proposal as per Finance department directions vide Ltr Dtd:-12.05.2025. Land to be handed over by ULB.	To be Obtained
8		Yes	SBR		2.3	DPR submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		-						
9		Yes	SBR		0.28	DPR submitted	DPR submitted	DPR submitted	DPR submitted									
10		Yes	SBR		0.15	DPR submitted	DPR submitted											
11		Yes	NEBR		0.04	DPR submitted	DPR submitted											
12	Khanapura	Yes	SBR		3.7	DPR submitted	DPR submitted							DPR submitted	DPR submitted	-	DPR of Rs. 6657.00 lakhs submitted to Govt vide Itr No. 2026 Dtd : 08-11-2019.	To be obtained
13	M.K.Hubli	Yes	SBR		4.4	DPR Submitted	DPR submitted			DPR submitted		DPR submitted		DPR submitted	DPR submitted	-	DPR Rs. 5466.00 lakhs submitted to Govt vide Ltr No. 1916 Dtd: 28-10-2019. Approval is awaited.	To be obtained
14	Saundatti (TP)	Yes	MBBR		0.5	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR submitted	DPR submitted	-	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide Itr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting	To be obtained
15	Saundatti (TP)	Yes	SBR		8.5	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR submitted	DPR submitted	-	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide Itr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.	To be obtained
16	Munavalli	Yes	SBR		5.3	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR submitted	DPR submitted	-	Estimate Rs. 6876.00 lakhs submitted to Govt vide Itr No. 1917 Dtd: 28-10-2019 and Approval is awaited.	To be obtained
17	Kudachi (TMC)	Yes	SBR		3.66	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR submitted	DPR submitted	-	Estimate Rs. 7341.00 lakhs submitted to Govt vide Itr No. 1842 Dtd: 19-10-2019 and approval is awaited.	To be Obtained
18	Examba (TP)	Yes	SBR		2.61	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR submitted	DPR submitted	-	Estimate-Rs.7372.00 Lakhs is submitted to Govt. vide Itr. No.1136, dated 17.10.2020. The recasted estimate for uni SR 2023-24 amounting Rs.8650.00 Lakhs is submitted to Govt. vide Itr. No.1827, dated 30.12.2023 .	To be Obtained
19	Ainapur (TP)	Yes	SBR		4.37	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR submitted	DPR submitted	-	DPR Rs. 6988.00 lakhs submitted to Govt vide Itr No. 1036 Dtd: 01-08-2019 and approval is awaited.	To be Obtained
20	Chinchili (TP)	Yes	SBR		3.19	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR submitted		-	DPR Rs. 6060.00 lakhs submitted to Govt vide No. 1137 Dtd: 17-10-2020 and approval is awaited.	To be Obtained
21	Karwar	Yes	SBR		7	DPR Submitted	DPR submitted	DPR submitted	DPR submitted	DPR submitted		DPR submitted		DPR under preparation		-	DPR under preparation	DPR under preparation
22	Karwar	Yes	Package plant		1	DPR Submitted	DPR under preparation	DPR submitted	DPR submitted	DPR under preparation		DPR under preparation		DPR under preparation		-	DPR under preparation	DPR under preparation

23	Karwar	Yes	Package plant		1	DPR Submitted	DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation		DPR under preparation		DPR under preparation		-	DPR under preparation	DPR under preparation
24	Karwar	Yes	SBR		3	DPR Submitted	DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation		DPR under preparation		No bidder participation		-	NOC from CRZ for construction of 3 Nos wetwell is awaited. Wetwell 2 land is handed over but public is	CFE Obtained
25	Karwar	Yes	SBR		8.7	Tendering under progress	9th tender notification is floated	DPR under preparation	DPR under preparation	No bidder participation		No bidder participation		DPR under preparation		-	CRZ Clearanance awaited	
26	Terdal	YES	Behind Terdal ULB		3.98		Land issue	No bidder participation	No bidder participation	No bidder participation				PDMC will prepare DPR on confirmation of land handover		-	Forest land clearance is pending	
27	Examba	YES	CAMUS		1.20		Tenders being invited	Tenders being invited	Tenders being invited	Tenders being invited				Contract Agreement Preparation is in progress		-		
28	M.K Hubballi	YES	CAMUS		1.50		Tenders being invited	Tenders being invited	Tenders being invited	Tenders being invited				Contract Agreement Preparation		-		
29	Shahabad	YES	NEBR		7.26		To be re-submitted	To be re-submitted	To be re-submitted	To be re-submitted				Survey work is in progress		-		
30	Doddaballapur	Yes	To be finalized		2.21		Land issue	Land issue	Land issue	Land issue				To be finalized		-	To be finalized	
31	Bashettihalli	YES	CAMUS		3.00		DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation				DPR cleared in SHPC		-	DPR cleared in SHPC	
32	Kinnigola	Yes	CAMUS		2.72		To be re-submitted	To be re-submitted	To be re-submitted	To be re-submitted				SLTC 30th approved		-	SLTC 30th approved	
33	Beltangadi	Yes	-		-		Tenders being invited	Tenders being invited	Tenders being invited	Tenders being invited				-		-	Land Yet to be Identify	
34	Bantval	YES	SBR		6.13		Land issue	Land issue	Land issue	Land issue				DPR under preparation		-	DPR under preparation	
35	Belur	Yes	HAAF		0.89		DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation				DPR Cleared in 41st TSC held on 08-01-2026		-	DPR Cleared in 41st TSC held on 08-01-2026, to be placed in next SLTC	
36	Maddur	Yes	MBBR		0.20		Technical bid evaluation underway	Technical bid evaluation underway	Technical bid evaluation underway	Technical bid evaluation underway				DPR Approved		-	DPR approved in SLTC	
37	Bannur	YES	CAMUS		0.23		DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation				Tender Process		-		
38	Kadaba	YES	CAMUS	Sy no 30/1	Yet	DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation	DPR under preparation	Land Issue	Land Issue	-	Land yet to be Handed over by ULB	
39	Srirangapattana	YES	SBR	Existing STP Land	5.00	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	Cleared in TSC	Cleared in SLTC	Cleared in SHPC	Tender under preparation	Under Tendering Process	Under Tendering Process	-	Contract Awarded	
40	Kanakapura	YES	NEBR	Maharaj katte	0.25	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	Cleared in TSC	Yet to be put in SLTC	Cleared in SHPC	Under Tendering Process	-	Tender under Technical Bid Evaluation	
41	Ramanagara	YES	Aerated Lagoon Type	Existing STP Land	0.22	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Under preparation	DPR Cleared inTSC & SLTC	DPR Cleared in SHPC	Under Tendering Process	-	Tender under Technical Bid Evaluation	

Annexure 8

Status of FSTP in Kanrataka State

Sl. No.	ULB name	Is ULB under 14 polluted river stretch ? (Yes/No)	Technology of propsed FSTP	FSTP capacity Proposed (in KLD)	Amount Allocation (in lakhs)	Status of the proposed (DPR preparation/DPR submitted/tendered/land acqusition/workorder issued/work under progress)
1	Bilgi	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
2	Hungund	No	Planted Dry Bed	9	418.00	Tender approved by SHPC
3	Ameengada	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
4	Belagali	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
5	Kamatagi	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
6	Lokapura	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
7	Shiruru	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
8	Kudatini	No	Planted Dry Bed	6	350.00	Work in progress
9	Kurekuppa	No	Planted Dry Bed	9	418.00	Work in progress
10	Kurugodu	No	Planted Dry Bed	9	418.00	Work in progress
11	Hukeri	No	Planted Dry Bed	9	418.00	Work in progress
12	Ankalagi-Akkatangerahaala	No	Planted Dry Bed	9	418.00	Work in progress
13	Channamma Kitturu	No	Planted Dry Bed	6	350.00	Work in progress
14	Inaapura	Yes	Planted Dry Bed	6	350.00	Work in progress
15	Kaagavaada	No	Planted Dry Bed	6	350.00	Work in progress
16	Kabbura	No	Planted Dry Bed	6	350.00	Work in progress
17	Kankanavadi	No	Planted Dry Bed	6	350.00	Work in progress
18	Gokak	No	Planted Dry Bed	9	418.00	Work in progress
19	Shedbaala	No	Planted Dry Bed	6	350.00	Work in progress
20	Yaragatti	No	Planted Dry Bed	3	300.00	Work in progress
21	Bashettihalli	No	Planted Dry Bed	6	350.00	Work in progress
22	Hunasamaranahalli	No	Planted Dry Bed	9	418.00	Work in progress
23	Chikkabanavara	No	Planted Dry Bed	9	418.00	Work in progress
24	Athibele	No	Planted Dry Bed	9	418.00	Work order issued (Land not handed over)
25	Doddatogaru	No	Planted Dry Bed	6	350.00	Work order issued (Land not handed over)
26	Hallikheda	No	Planted Dry Bed	9	418.00	Work in progress
27	Chitgoppa	No	Planted Dry Bed	9	418.00	Work in progress
28	Yelandur	No	Planted Dry Bed	3	300.00	Work in progress

29	Gudibande	No	Planted Dry Bed	3	300.00	Work in progress
30	Ajampur	No	Planted Dry Bed	3	300.00	Work in progress
31	Koppa	No	Planted Dry Bed	3	300.00	Work in progress
32	Sringeri	No	Planted Dry Bed	3	300.00	Work in progress
33	Mudigere	No	Planted Dry Bed	3	300.00	Work in progress
34	Molakalmuru	No	Planted Dry Bed	6	350.00	Work completed
35	Nayakanahatti	No	Planted Dry Bed	6	350.00	Work in progress
36	Mudbidri	No	Planted Dry Bed	12	467.00	Work in progress
37	Kadaba	Yes	Planted Dry Bed	3	300.00	Work in progress
38	Kinnigola	No	Planted Dry Bed	6	350.00	Work in progress
39	Someswara	No	Planted Dry Bed	9	418.00	Work in progress
40	Bajape	No	Planted Dry Bed	6	350.00	Work in progress
41	Kotekaaru	No	Planted Dry Bed	6	350.00	Work in progress
42	Mulki	No	Planted Dry Bed	6	350.00	Work in progress
43	Sulya	No	Planted Dry Bed	6	350.00	Work in progress
44	Jagalur	No	Planted Dry Bed	6	350.00	Work in progress
45	Malebennur	No	Planted Dry Bed	9	418.00	Work in progress
46	Kundgol	No	Planted Dry Bed	6	350.00	Work in progress
47	Kalghatgi	No	Planted Dry Bed	6	350.00	Work in progress
48	Mundargi	No	Planted Dry Bed	9	418.00	Work in progress
49	Ron	No	Planted Dry Bed	9	418.00	Work in progress
50	Shirhatti	No	Planted Dry Bed	6	350.00	Work in progress
51	Naregal	No	Planted Dry Bed	6	350.00	Work in progress
52	Arkalgud	No	Planted Dry Bed	6	350.00	Work in progress
53	Bankapura	No	Planted Dry Bed	9	418.00	Work in progress
54	Shiggaon	No	Planted Dry Bed	9	418.00	Work in progress
55	Rattehalli	No	Planted Dry Bed	6	350.00	Work in progress
56	Guttala	No	Planted Dry Bed	6	350.00	Work in progress
57	Hirekerur	No	Planted Dry Bed	6	350.00	Work in progress
58	Kalagi	No	Planted Dry Bed	3	300.00	Work in progress
59	Kamalapura	No	Planted Dry Bed	3	300.00	Work in progress
60	Yadrami	No	Planted Dry Bed	3	300.00	Work in progress
61	Vemgal Kurugal	No	Planted Dry Bed	6	350.00	Work completed

62	Bhagyanagar	No	Planted Dry Bed	6	350.00	Work in progress
63	Kanakagiri	No	Planted Dry Bed	6	350.00	Work in progress
64	Kukanooru	No	Planted Dry Bed	6	350.00	Work in progress
65	Tavaragera	No	Planted Dry Bed	6	350.00	Work in progress
66	Kaaratagi	No	Planted Dry Bed	12	467.00	Work order issued (Land not handed over)
67	Yelbarga	No	Planted Dry Bed	6	350.00	Work in progress
68	Pandavapura	No	Planted Dry Bed	6	350.00	Work in progress
69	Bellur	No	Planted Dry Bed	6	350.00	Work in progress
70	Kadakola	No	Planted Dry Bed	6	350.00	Work in progress
71	Rammanahalli	No	Planted Dry Bed	9	418.00	Work in progress
72	Bogadi	No	Planted Dry Bed	6	350.00	Work in progress
73	Sri Rampura	No	Planted Dry Bed	9	418.00	Work order issued (Land not handed over)
74	Saragur	No	Planted Dry Bed	3	300.00	Work in progress
75	Kavithal	No	Planted Dry Bed	6	350.00	Work in progress
76	Maski	No	Planted Dry Bed	9	418.00	Work in progress
77	Devadurga	No	Planted Dry Bed	9	418.00	Work in progress
78	Balaganur	No	Planted Dry Bed	3	300.00	Work in progress
79	Turavihaala	No	Planted Dry Bed	6	350.00	Work in progress
80	Hatti	No	Planted Dry Bed	6	350.00	Work order issued (Land not handed over)
81	Siravara	No	Planted Dry Bed	6	350.00	Work in progress
82	Mudgal	No	Planted Dry Bed	9	418.00	Work in progress
83	Harohalli	No	Planted Dry Bed	6	350.00	Work in progress
84	Soraba	No	Planted Dry Bed	3	350.00	Work in progress
85	Holehonnur	No	Planted Dry Bed	6	350.00	Work order issued (Land not handed over)
86	Anavatti	No	Planted Dry Bed	6	350.00	Work in progress
87	Koratagere	No	Planted Dry Bed	6	350.00	Work in progress
88	Huliyaru	No	Planted Dry Bed	6	350.00	Work in progress
89	Kaapu	No	Planted Dry Bed	9	418.00	Work in progress
90	Bynduru	No	Planted Dry Bed	9	418.00	Work in progress
91	Saligram	No	Planted Dry Bed	6	350.00	Work in progress
92	Ankola	No	Planted Dry Bed	9	418.00	Tender approved by SHPC

93	Yellapur	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
94	Manki	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
95	Siddapur	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
96	Kudligi	No	Planted Dry Bed	9	418.00	Work in progress
97	Mariyammanahalli	No	Planted Dry Bed	6	350.00	Work in progress
98	Kamalapuram	No	Planted Dry Bed	9	418.00	Work in progress
99	Kotturu	No	Planted Dry Bed	9	418.00	Work in progress
100	Thikota	No	Planted Dry Bed	6	350.00	Work in progress
101	Alamela	No	Planted Dry Bed	6	350.00	Work in progress
102	Babaleshwar	No	Planted Dry Bed	3	300.00	Work in progress
103	Chadchan	No	Planted Dry Bed	6	350.00	Work in progress
104	Devarahipparagi	No	Planted Dry Bed	6	350.00	Work in progress
105	Managuli	No	Planted Dry Bed	6	350.00	Work in progress
106	Nidagundi	No	Planted Dry Bed	6	350.00	Work in progress
107	Nalatwada	No	Planted Dry Bed	6	350.00	Work in progress
108	Hunasagi	No	Planted Dry Bed	6	350.00	Work in progress
109	Kakkeri	No	Planted Dry Bed	9	418.00	Work in progress
110	Kembavi	No	Planted Dry Bed	9	418.00	Work in progress
111	Karakala	No	Planted Dry Bed	6	246.00	Completed & Commissioned
112	Sakaleshpura	No	Planted Dry Bed	6	243.00	Completed & Commissioned
113	Raybag		Planted Dry Bed	6	193.00	Completed & Commissioned
114	Konnur		Planted Dry Bed	3	159.00	Completed & Commissioned
115	Mundgod		Planted Dry Bed	6	201.00	Completed & Commissioned
116	Kallolli		Planted Dry Bed	3	159.00	Completed & Commissioned
117	PG Mallapura		Planted Dry Bed	3	159.00	Completed & Commissioned
118	Alnavara		Planted Dry Bed	6	203.00	Completed & Commissioned
119	Terdal		Planted Dry Bed	6	192.00	Completed & Commissioned
120	Holalkere	No	Planted Dry Bed	6	196.00	Completed & Commissioned
121	H D Kote		Planted Dry Bed	6	254.00	Completed & Commissioned
122	Afzalpura		Planted Dry Bed	9	402.00	Completed & Commissioned
123	Aurad		Planted Dry Bed	6	392.00	Completed & Commissioned
124	Athani		Planted Dry Bed	12	258.00	Completed & Commissioned
125	Alur		Planted Dry Bed	3	220.0	Work in progress

126	Shahabad		Planted Dry Bed	12	473.00	Work in progress
127	Somavarapete		Planted Dry Bed	3	220.0	Work in progress
128	Virajpete		Planted Dry Bed	6	244.00	Work in progress
129	Hanuru		Planted Dry Bed	3	179.00	Work in progress
130	Hanagal		Planted Dry Bed	9	227.00	Work in progress
131	Mulagunda		Planted Dry Bed	6	316.00	Work in progress
132	Tekkalakote		Planted Dry Bed	9	352.00	Work in progress
133	Basvakalyana		Planted Dry Bed	18	411.00	Completed & Commissioned
134	Siraguppa		Planted Dry Bed	15	513.00	Work in progress
135	Boragaon		Planted Dry Bed	3	159.00	Work in progress
136	Pavagada	No	Planted Dry Bed	6	196.00	Work in progress
137	Tarikere	No	Planted Dry Bed	12	447.00	Work in progress
138	Shahapura		Planted Dry Bed	18	651.00	Work in progress
139	Manavi		Planted Dry Bed	15	392.00	Completed & Commissioned
140	Thirthalli	No	Planted Dry Bed	3	219.00	Completed & Commissioned
141	Vijayapura	No	Planted Dry Bed	9	226.00	Work in progress
142	Nippani		Planted Dry Bed	12	256.00	Work in progress
143	Arabhavi		Planted Dry Bed	12	285.00	Work in progress
144	Naganuru		Planted Dry Bed	15	285.00	Work in progress
145	Mudalgi		Planted Dry Bed	6	192.00	Work started
146	Savanuru		Planted Dry Bed	12	382.00	Work Started
147	Bangarpete		Planted Dry Bed	12	196.00	Work Started
148	Kustagi		Planted Dry Bed	9	361.00	Work Started
149	Sirsi	No	Planted Dry Bed	15	489.00	Work Started
150	Chincholi		Planted Dry Bed	9	457.00	Work Started
151	Putturu		Planted Dry Bed	15	489.00	Work Started
152	Hosanagara		Planted Dry Bed	3	217.00	Work Started
153	Kerur		Planted Dry Bed	6	192.00	Land Issue
154	Narasimharajapura		Planted Dry Bed	3	218.00	Land Issue
155	Vitla		Planted Dry Bed	9	286.00	Land Issue
				1089	53081.00	

Water Quality Classification of Polluted River Stretches for the month of March 2026									
SL No	STN Code	RIVER NAME	Name Of Monitoring Location	Use Based Class	Dissolved O2 (mg/L)	BOD (mg/L)	Total Coliform (MPN/100ml)	Fecal Coliform (MPN/100ml)	Fecal Streptococci (MPN/100 ml)
1	1165	Arkavathi	River Arkavathi At D/S Of Kanakapura Town	E	2.6	14.0	170000	48000	920
	2778		River Arkavathi At Tippagondanahalli Reservoir	D	4.8	4.0	54000	780	17
2	2772	Lakshman Tirtha	River Lakshmantirtha At D/S Of Kattemalavadi	No water flow					
	3572		River Lakshmantirtha At Water Supply Intake Point						
	1196		River Lakshmantirtha At D/S Of Hunsur Town						
3	38	Tunga Bhadra	River Tungabhadra At Honnali Bridge	C	7.4	1.1	1600	140	-
	29		River Tungabhadra at Ullenoor	C	7.1	3.0	1600	350	-
	1896		River Tungabhadra At Confluence Point Of Tunga And Bhadra At Kudli	C	7.0	2.0	1600	140	-
	2768		River Tungabhadra At D/S Of Harihar Polyfibers	D	6.8	3.5	1700	170	-
	2770		River Tungabhadra At Harihar Water Supply Intake	C	7.0	2.0	2200	210	-
	1029		River Tungabhadra At Haralahalli Bridge	C	7.5	1.3	1600	130	-
4	1169	Bhadra	River Bhadra At D/S Of Kiocl Road Bridge,	C	8.0	1.6	1100	110	-
	1387		River Bhadra At D/S Of Bhadravathi	C	7.5	1.4	2800	330	-
5	1171	Cauvery	River Cauvery At Sri Rangapattanna,	D	6.2	3.6	2400	170	-
	2774	Cauvery	At Ranganathitu	C	6.9	2.0	1300	110	-
	34	Cauvery	River Cauvery At Sathyagalam Bridge	C	6.7	2.4	1500	120	-
6	2775	Kabini	River Kabini At Bathing Ghat, Nanjanagud	D	6.1	4.0	3300	400	-
	3577		River Kabini At Water Supply Intake Point To	D	6.2	3.8	2700	400	-
7	1895	Kagina	River Kagina D/S Of Sewage Disposal Point	C	7.0	3.0	2400	490	-
	2777		River Kagina At Shahabad Bridge	C	7.2	3.0	3500	700	-
8	1170	Krishna	River Krishna At D/S Of Devasagar Bdg.	C	7.0	3.0	1600	350	-
	1181		River Krishna At D/S Of Narayanpura Dam	C	7.7	1.1	1600	430	350
	1182		River Krishna At U/S Of Ugarkhurd Barrage	C	7.5	2.9	1600	430	350
	1889	Krishna	River Krishna - Ankali Bridge Along Chikkodi Kagwad Road	C	8.8	2.5	1600	540	430
	2781		River Krishna At D/S Of Alamatti Dam	C	8.2	1.2	1600	540	350
	1028		River Krishna At Tintini Bridge	C	7.1	2.6	920	170	-
9	1200	Shimsha	River Shimsha At D/S Of Highway Bridge,	D	6.0	4.0	94	46	14
	1166		River Shimsha At D/S Of Bridge, Halagur	C	6.2	3.5	2700	400	-
	3567		River Shimsha D/S Near Madduar Town	C	6.3	3.8	2700	400	-
10	1183	Bhima	River Bhima At D/S Of Road Bridge At Gangapur Village	D	7.3	4.5	13000	2700	-
	1184	Bhima	River Bhima At Ferozabad Village (D/S)	C	7.6	3.0	2800	940	-

Water Quality Classification of Polluted River Stretches for the month of March 2026									
SL No	STN Code	RIVER NAME	Name Of Monitoring Location	Use Based Class	Dissolved O2 (mg/L)	BOD (mg/L)	Total Coliform (MPN/100ml)	Fecal Coliform (MPN/100ml)	Fecal Streptococci (MPN/100 ml)
10	1888	Bhima	River Bhima At Confluence Of Jewargi Town	C	7.2	3.0	700	170	-
	1167	Bhima	River Bhima At D/S Of Bdg. Near Yadgir	C	6.6	3.0	2800	700	-
11	3562	Nethravathi	River Netravathi At Thumbe Water Supply	B	7.9	2.0	170	20	-
	3563		River Netravathi At U/S Of Uppinangadi Town	B	7.6	2.2	210	26	-
12	1168	Tunga	River Tunga At D/S Of Shimoga Town	D	4.2	4.6	3500	400	-

Water Quality Criteria

Class of water	Designated-Best-Use
“A”	Drinking water source without conventional treatment but after disinfection.
“B”	Out door bathing (organized)
“C”	Drinking Water Source with conventional treatment followed by disinfection.
“D”	Propagation of wild life, fisheries
“E”	Irrigation, Industrial cooling, Controlled Waste disposal

Annexure – 10

1. Cauvery Basin

*Volume in TMC

Monthly Releases from Reservoirs of Cauvery Basin to the Rivers During the water year 2025-26 (in TMC)					
Month	Hemavathy	Harangi	Kabini	Krishnaraja Sagar	Flow Measured at Bligundlu as per C.W.C
Jun-25	13.364	8.285	31.428	18.960	42.256
Jul-25	24.235	14.800	37.768	67.314	103.514
Aug-25	13.843	8.254	20.196	32.061	51.943
Sep-25	5.944	4.838	11.337	21.386	40.790
Oct-25	6.928	1.304	2.705	20.458	53.477
Nov-25	1.395	0.549	2.404	6.106	17.697
Dec-25	2.829	0.613	0.829	4.259	7.603
Jan-26	0.834	0.562	1.487	4.188	2.687
Feb-26	1.103	0.503	2.061	3.990	2.226
Mar-26	1.266	0.536	3.033	4.803	2.463
Total	71.741	40.244	113.248	183.525	324.656

2. Tungabhadra and Krishna Basin

*Volume in TMC

Monthly Releases to river from Major Reservoirs of Krishna Basin during Water Year 2025-26 (in TMC) as received from Concerned Project Authorities							
Month	Tunga	Bhadra	Tungabhadra	Ghataprabha (from Dhupdal Weir)	Malaprabha	Almatti	Narayanpura
June	40.60	2.37	0.02	0.00	0.50	80.76	82.61
July	80.49	21.60	109.54	6.92	1.20	214.86	205.18
August	56.04	22.13	89.26	13.49	7.29	234.44	236.34
September	22.35	8.24	32.54	4.39	4.19	115.05	116.87
October	10.26	3.40	9.23	0.31	2.28	43.94	32.87
November	2.40	1.40	1.92	0.00	0.76	6.49	1.84
December	1.30	0.94	7.28	0.00	0.52	14.67	0.00
January	0.15	1.62	0.12	0.00	0.72	19.30	0.00
February	0.13	1.14	1.64	0.00	0.76	13.33	0.00
March	0.15	1.69	3.66	0.00	1.36	12.61	0.02
Total	213.87	64.53	255.20	25.11	19.58	755.44	675.74

Annexure 'A'

Consolidated Water Analysis report of river Arkavathi (PRS) -2022

[illegible]

Consolidated Water Analysis report of river Bhadra (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3		Sampling Location - 4	BOD (mg/l)
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)		
1	Jan	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	2.2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.7	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	3
2	Feb	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.5	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	3	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	1.7	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	3
3	Mar	RIVER BHADRA AT D/S OF BHADRAVATHI	3	RIVER BHADRA AT D/S OF BHADRAVATHI	4	RIVER BHADRA AT D/S OF BHADRAVATHI	2	RIVER BHADRA AT D/S OF BHADRAVATHI	3.5
4	Apr	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	2.8	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	2.1	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	2.8
5	May	RIVER BHADRA AT U/S OF MPM	1.5	RIVER BHADRA AT U/S OF MPM	2	RIVER BHADRA AT U/S OF MPM	1.5	RIVER BHADRA AT U/S OF MPM	2.5
6	Jun	RIVER BHADRA AT U/S OF KIOCL	1.2	RIVER BHADRA AT U/S OF KIOCL	1.8	RIVER BHADRA AT U/S OF KIOCL	1.4	RIVER BHADRA AT U/S OF KIOCL	1.2
7	Jul	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.4	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	2.2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.5	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.3
8	Aug	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.3	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	3	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.4	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.8
9	Sep	RIVER BHADRA AT D/S OF BHADRAVATHI	2.1	RIVER BHADRA AT D/S OF BHADRAVATHI	2.8	RIVER BHADRA AT D/S OF BHADRAVATHI	2.5	RIVER BHADRA AT D/S OF BHADRAVATHI	3
10	Oct	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.4	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	2.2	RIVER BHADRA D/S MYSORE PAPER MILL (MPM). BHADRAWATI. SHIVAMOGGA	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.4
11	Nov	RIVER BHADRA AT U/S OF MPM	2	RIVER BHADRA AT U/S OF MPM	1.8	RIVER BHADRA AT U/S OF MPM	1.8	RIVER BHADRA AT U/S OF MPM	2.2
12	Dec	RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT U/S OF KIOCL	1.5	RIVER BHADRA AT U/S OF KIOCL	1.2	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	3
13			2.0333		2.3667		1.8083		2.475

Average 2.11388889

Priority

Sampling Location - 5		Sampling Location - 6	
Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
RIVER BHADRA AT D/S OF BHADRAVATHI	3	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.2
RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	2.3	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	1.4
RIVER BHADRA AT U/S OF MPM	2	RIVER BHADRA AT D/S OF BHADRAVATHI	1.5
RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2
RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA AT U/S OF MPM	1.4
RIVER BHADRA AT U/S OF KIOCL	1.6	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2
RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	2	RIVER BHADRA AT U/S OF KIOCL	2
RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.8
RIVER BHADRA AT D/S OF BHADRAVATHI	1.4	RIVER BHADRA AT D/S OF BHADRAVATHI	3.8
RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	1.5	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	3
RIVER BHADRA AT U/S OF MPM	1.5	RIVER BHADRA AT U/S OF MPM	2.4
RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT U/S OF KIOCL	1.2
	1.9417		2.0583

Consolidated Water Analysis report of river Bhima (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3		Sampling Location - 4	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3
2	Feb	RIVER BHIMA AT D/S OF BDG. NEAR YADGIR	3	RIVER BHIMA AT D/S OF BDG. NEAR YADGIR	3	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	3	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	2
3	Mar	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	20	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	20	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	3.2	RIVER BHIMA AT D/S OF BDG. NEAR YADGIR	3
4	Apr	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	8	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	8	RIVER BHIMA AT D/S OF BDG. NEAR YADGIR	3	RIVER BHIMA AT D/S OF BDG. NEAR YADGIR	3
5	May	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	2.2	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	2.2	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	3	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3
6	Jun			RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	2
7	Jul			RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	3	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	3	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	2
8	Aug			RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	3	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	3.5	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	2
9	Sep			RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	4	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	2
10	Oct			RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	4	RIVER BHIMA AT D/S OF BDG. NEAR YADGIR	2	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	2
11	Nov			RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	4	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	3	RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	3
	Dec			RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	2.5	RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	2	RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	3
	Aug			RIVER BHIMA AT FERIZABAD VILLAGE (D/S)	3				
	Sep			RIVER BHIMA AT CONFLUENCE OF JEWARGI TOWN SEWAGE DISPOSAL	3				
	Oct			RIVER BHIMA AT D/S OF ROAD BRIDGE AT GANGAPUR VILLAGE	4				

Consolidated Water Analysis report of river Cauvery (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 6		Sampling Location - 7		Sampling Location - 8		Sampling Location - 9		Sampling Location - 10	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.3	RIVER CAUVERY AT RANGANATHITTU	2.3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	3.5	RIVER CAUVERY D'S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1.3	RIVER CAUVERY AT SRI RANGAPATTANNA, D'S OF ROAD BDG.	4
2	Feb	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2.2	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	6	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	3	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	6	RIVER CAUVERY D'S OF KR NAGAR BRIDGE	2.4
3	Mar	RIVER CAUVERY D'S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	2	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	6	RIVER CAUVERY D'S OF KR NAGAR BRIDGE	2.3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2.4	RIVER CAUVERY U'S OF KR NAGAR	1.8
4	Apr	RIVER CAUVERY D'S AT BHAGAMANDALA BRIDGE	1.2	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	2.6	RIVER CAUVERY U'S OF KR NAGAR	1.5	RIVER CAUVERY D'S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	2	RIVER CAUVERY D'S OF KUSHALANAGAR TOWN	1.6
5	May	RIVER CAUVERY D'S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1.4	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5	RIVER CAUVERY D'S OF KUSHALANAGAR TOWN	1.3	RIVER CAUVERY D'S AT BHAGAMANDALA BRIDGE	1(BDL)	KOOTU HOLE AT WATER SUPPLY INTAKE POINT TO MADIKERI TOWN	1(BDL)
6	Jun	RIVER CAUVERY AT KRS DAM MANDYA	2	RIVER CAUVERY AT SRI RANGAPATTANNA, D'S OF ROAD BDG.	4	KOOTU HOLE AT WATER SUPPLY INTAKE POINT TO MADIKERI TOWN	1(BDL)	RIVER CAUVERY D'S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1.3	RIVER CAUVERY AT KRS DAM MANDYA	2
7	Jul	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2.5	RIVER CAUVERY AT KUSHAL NAGAR U'S (NEAR BAICHANAHALLI)	1.4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.5	RIVER CAUVERY D'S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1.8	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	3.8
8	Aug	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2.5	RIVER CAUVERY AT NAPOKULU BDG (D'S)	1.3	RIVER CAUVERY D'S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2.5	RIVER CAUVERY D'S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2.4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	3.5
9	Sep	RIVER CAUVERY AT KUSHAL NAGAR U'S (NEAR BAICHANAHALLI)	1.5	RIVER CAUVERY AT D'S OF KAREKUARA VILLAGE	2.8	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.8	RIVER CAUVERY AT BANNUR BRIDGE	2.5
10	Oct	RIVER CAUVERY AT NAPOKULU BDG (D'S)	1.4	RIVER CAUVERY AT BANNUR BRIDGE	2.7	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2.5	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	2.5	RIVER CAUVERY AT RANGANATHITTU	2.8
11	Nov	RIVER CAUVERY AT D'S OF KAREKUARA VILLAGE	2.8	RIVER CAUVERY AT RANGANATHITTU	3	RIVER CAUVERY D'S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	2.6			RIVER CAUVERY AT KUSHAL NAGAR U'S (NEAR BAICHANAHALLI)	1.5
12	Dec	RIVER CAUVERY AT BANNUR BRIDGE	2.6	RIVER CAUVERY AT KRS DAM MANDYA	2.4	RIVER CAUVERY D'S AT BHAGAMANDALA BRIDGE	1(BDL)	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5	RIVER CAUVERY AT NAPOKULU BDG (D'S)	1.3
13			2.0333		3.0833		2.31		2.5		2.4727

Consolidated Water Analysis report of river Cauvery (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 11		Sampling Location - 12		Sampling Location - 13		Sampling Location - 14		Sampling Location - 15	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2.6	RIVER CAUVERY AT BANNUR BRIDGE	3	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	1.5	RIVER CAUVERY D/S AT BHARACHUKI FALLS, SATHHEGALA, KOLLEGALA	1.8
2	Feb	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	5	RIVER CAUVERY AT RANGANAATHITTU	3	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG	3	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	1.5	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1(BDL)
3	Mar	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5	RIVER CAUVERY AT KRS DAM MANDYA	2	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	1.5	RIVER CAUVERY U/S OF KR NAGAR	1.3	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE	1.5
4	Apr	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2	RIVER CAUVERY AT NAPOKULU BDG (D/S)	1.5	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	1.8	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	2
5	May	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG	4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.3	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2	KOOTU HOLE AT WATER SUPPLY INTAKE POINT TO MADIKERI TOWN	1.5	KOOTU HOLE AT WATER SUPPLY INTAKE POINT TO MADIKERI TOWN	1.2
6	Jun	RIVER CAUVERY D/S AT BHARACHUKI FALLS, SATHHEGALA, KOLLEGALA	1.8	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	3.5	RIVER CAUVERY AT BANNUR BRIDGE	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1.8	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.5
7	Jul	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1.8	RIVER CAUVERY AT RANGANATHITTU	2.3	RIVER CAUVERY D/S AT BHARACHUKI FALLS, SATHHEGALA, KOLLEGALA	2.5	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2
8	Aug	RIVER CAUVERY AT NAPOKULU BDG (D/S)	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	3.5	RIVER CAUVERY AT KRS DAM MANDYA	2	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1.5		
9	Sep	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1.5	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE	1.8		
10	Oct	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2.5	RIVER CAUVERY U/S OF KR NAGAR	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2.5	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4		
11	Nov	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE	2	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	1.6		
12	Dec	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	3	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	2	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1(BDL)		
13			2.575		2.4667		2.15		1.8909		1.6667

Consolidated Water Analysis report of river Cauvery (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 16		Sampling Location - 17		Sampling Location - 18		Sampling Location - 19		Sampling Location - 20	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	2.5	RIVER CAUVERY U/S OF KR NAGAR	1.5	RIVER CAUVERY AT KRS DAM MANDYA	1.3			RIVER CAUVERY AT NAIKOLU BDG (D/S)	1(BDL)
2	Feb	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	7	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2.2			RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2
3	Mar	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG.	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2			RIVER CAUVERY AT BANNUR BRIDGE	1.8
4	Apr	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHYAGALA, KOLLEGALA	2.8	RIVER CAUVERY AT BANNUR BRIDGE	2.5	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4	RIVER CAUVERY AT RANGANATHITTU	2
5	May	RIVER CAUVERY AT NAIKOLU BDG (D/S)	1.2	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1(BDL)	RIVER CAUVERY AT RANGANATHITTU	2.8			RIVER CAUVERY AT KRS DAM MANDYA	1.5
6	Jun	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.3			RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2
7	Jul	RIVER CAUVERY AT BANNUR BRIDGE	2	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	2	MADDUR WATER SUPPLY TREATMENT PLANT AT	2			RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2
8	Aug	RIVER CAUVERY AT RANGANATHITTU	2.5	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.5			RIVER CAUVERY D/S OF KR NAGAR BRIDGE.	1.5
9	Sep	RIVER CAUVERY AT KRS DAM MANDYA	2	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG.	2	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	1.5	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	1.5	RIVER CAUVERY U/S OF KR NAGAR	1.3
10	Oct	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2.8	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	1.2	RIVER CAUVERY U/S OF KR NAGAR	1.3	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	1.3
11	Nov	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2.8	RIVER CAUVERY AT NAIKOLU BDG (D/S)	1(BDL)	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	1.4	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG.	2	KOOTU HOLE AT WATER SUPPLY INTAKE POINT TO MADIKERI TOWN	1.3
12	Dec	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	2.5	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2	KOOTU HOLE AT WATER SUPPLY INTAKE POINT TO MADIKERI TOWN	1(BDL)	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	1.4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.5
13			2.275		2.5		1.8909		2.28		1.6545

Consolidated Water Analysis report of river Cauvery (PRS) - 2022

Sl. No	Sampling Month	Sampling Location - 21		Sampling Location - 22		Sampling Location - 23		Sampling Location - 24	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER CAUVERY D'S OF MADDUR WATER SUPPLY TREATMENT PLANT AT SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.5	RIVER CAUVERY AT RANGANATHITTU	2	RIVER CAUVERY D'S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	1(BDL)	RIVER CAUVERY AT SRI RANGAPATTANNA, D'S OF ROAD BDG.	2
2	Feb	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.5	RIVER CAUVERY AT KRS DAM MANDYA	1(BDL)	BHAGAMANDALA BRIDGE	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.5
3	Mar	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2	KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1(BDL)	RIVER CAUVERY D'S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	1.5
4	Apr	RIVER CAUVERY D'S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2.4	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	1.5
5	May	RIVER CAUVERY D'S AT BHAGAMANDALA BRIDGE	1.4	RIVER CAUVERY D'S OF KR NAGAR BRIDGE	1(BDL)	RIVER CAUVERY AT KRS DAM MANDYA	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1.5
6	Jun	RIVER CAUVERY D'S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1.2	RIVER CAUVERY U'S OF KR NAGAR	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2	RIVER CAUVERY D'S OF KR NAGAR BRIDGE	2
7	Jul	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4	RIVER CAUVERY D'S OF KUSHALANAGAR TOWN	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2	RIVER CAUVERY U'S OF KR NAGAR	1(BDL)
8	Aug	RIVER CAUVERY AT SATHYAGALAM BRIDGE	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	2	RIVER CAUVERY AT BANNUR BRIDGE	2	RIVER CAUVERY D'S OF KUSHALANAGAR TOWN	1.5
9	Sep	RIVER CAUVERY AT SRI RANGAPATTANNA, D'S OF ROAD BDG.	2	RIVER CAUVERY D'S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	1(BDL)	RIVER CAUVERY AT RANGANATHITTU	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1.5
10	Oct	RIVER CAUVERY AT KUSHAL NAGAR U'S (NEAR BAICHANAHALLI)	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	1.5	RIVER CAUVERY AT KUSHAL NAGAR U'S (NEAR BAICHANAHALLI)	1.5	RIVER CAUVERY D'S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	1.5
11	Nov	RIVER CAUVERY AT D'S OF KAREKUARA VILLAGE	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1(BDL)	RIVER CAUVERY AT D'S OF KAREKUARA VILLAGE	1.6	RIVER CAUVERY D'S AT BHAGAMANDALA BRIDGE	1(BDL)
12	Dec	RIVER CAUVERY AT BANNUR BRIDGE	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1(BDL)	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2	RIVER CAUVERY D'S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1.5
13			2.1778		1.98		2.1375		1.6

Sampling Location - 5		Sampling Location - 6	
Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
RIVER KABINI AT CAUSE WAY SATTUR	2.6	RIVER KABINI U/S INTAKE POINT TO NANJANAGUD & GUNDLUPET AT DEBUR	2
RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	1.5	RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	3
RIVER KABINI AT SARAGUR VILLAGE D/S	2.5	RIVER KABINI U/S INTAKE POINT TO NANJANAGUD & GUNDLUPET AT DEBUR	1.5
RIVER KABINI AT BATHING GHAT, NANJANAGUD	2.8	RIVER KABINI AT CAUSE WAY SATTUR	2.7
RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	3	RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	2
RIVER KABINI U/S INTAKE POINT TO NANJANAGUD & GUNDLUPET AT DEBUR	2.2	RIVER KABINI AT SARAGUR VILLAGE D/S	1.8
RIVER KABINI AT BATHING GHAT, NANJANAGUD	2.5	RIVER KABINI AT CAUSE WAY SATTUR	3
RIVER KABINI AT BATHING GHAT, NANJANAGUD	3.5	RIVER KABINI AT BATHING GHAT, NANJANAGUD	4.4
RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	2	RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	3.5
RIVER KABINI AT SARAGUR VILLAGE D/S	2.5	RIVER KABINI U/S INTAKE POINT TO NANJANAGUD & GUNDLUPET AT DEBUR	2.3
RIVER KABINI AT CAUSE WAY SATTUR	2.1	RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	2
RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	3.5	RIVER KABINI AT SARAGUR VILLAGE D/S	3
	2.5583		2.6

Consolidated Water Analysis report of river <u>Kagina</u> (PRS) -2022							
Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	2.5	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	2
2	Feb	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	1.5	RIVER KAGINA AT SHAHABAD BRIDGE	4	RIVER KAGINA AT SHAHABAD BRIDGE	2
3	Mar	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	4	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2
4	Apr	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	1.4	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3
5	May	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA AT SHAHABAD BRIDGE	2	RIVER KAGINA AT SHAHABAD BRIDGE	2
6	Jun	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3
7	Jul	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	2	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	2
8	Aug	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA AT SHAHABAD BRIDGE	2	RIVER KAGINA AT SHAHABAD BRIDGE	2
9	Sep	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2
10	Oct	RIVER KAGINA AT SHAHABAD BRIDGE	2.9	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	2.5	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3
11	Nov	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA AT SHAHABAD BRIDGE	2.5	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2
12	Dec	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	1.4
13			2.825		2.6167		2.2
14	Average	2.54722222					
15	Priority						

Sampling Location - 5		Sampling Location - 6		Sampling Location - 7	
Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	1.8			RIVER KRISHNA AT D/S OF ALAMATTI DAM	1.1
RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	1.9			RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	1.2
RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	1.6			RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	2.1
RIVER KRISHNA AT D/S OF ALAMATTI DAM	2.5			RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	3
RIVER KRISHNA AT TINTINI BRIDGE	2			RIVER KRISHNA AT D/S OF ALAMATTI DAM	1.3
RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	3			RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	2.4
RIVER KRISHNA AT D/S OF NARAYANPURA DAM	1.2			RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	2.1
RIVER KRISHNA AT D/S OF ALAMATTI DAM	2.9	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	3	RIVER KRISHNA AT TINTINI BRIDGE	2
RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	1.5	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	2	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	2
RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	1.9	RIVER KRISHNA AT TINTINI BRIDGE	2	RIVER KRISHNA AT D/S OF NARAYANPURA DAM	2.8
RIVER KRISHNA AT TINTINI BRIDGE	2	RIVER KRISHNA AT TINTINI BRIDGE	2	RIVER KRISHNA AT D/S OF ALAMATTI DAM	2
RIVER KRISHNA AT D/S OF NARAYANPURA DAM	1.1	RIVER KRISHNA AT D/S OF NARAYANPURA DAM	1(BDL)	RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	1.9
	1.95		2.25		1.9917

Consolidated Water Analysis report of river <u>Lakshmantheerta</u> (PRS) -2022							
Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4.5	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4.6	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	5
2	Feb	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4.2	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4.8	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	5.2
3	Mar	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4.5	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4
4	Apr	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	3	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4.5	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4.5
5	May	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	3	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4.5
6	Jun	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	2.5	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4.8	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4
7	Jul	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	3	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4
8	Aug	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	3	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4.3	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4
9	Sep	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	3	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	3.5
10	Oct	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4.8	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4.4	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	3
11	Nov	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	5.2	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4.2	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	3
12	Dec	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	3.5	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	3
13			3.6833		4.3		3.975
14	Average	3.986111111					
15	Priority	V					

Consolidated Water Analysis report of river Shimsha (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3		Sampling Location - 4	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	4.8	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	8	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	4.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2
2	Feb	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	4.2	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	4	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2.4
3	Mar	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	4	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	4	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	4.3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2.5
4	Apr	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	4.2	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	4	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	3.8		
5	May			RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	3			RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1.8
6	Jun	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	3	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	4	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1.5
7	Jul	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	2	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	4.6	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1(BDL)
8	Aug	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	2	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	6	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2.5
9	Sep	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	2.5	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	4	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	2		
10	Oct	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	3	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	11	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	3		
11	Nov	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	3	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	5	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	3		
12	Dec	RIVER SHIMSHA AT D/S OF BRIDGE, HALAGUR	2	RIVER SHIMSHA AT D/S OF HIGHWAY BRIDGE, YEDIYUR	4	RIVER SHIMSHA D/S NEAR MADDUAR TOWN	2		
13			3.1545		5.1333		3.1455		2.1167
14	Average		3.3875						
15	Priority	V							

Consolidated Water Analysis report of river <u>Tunga</u> (PRS) -2022					
Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER TUNGA U/S SHIVAMOGGA CITY	2	RIVER TUNGA U/S SHIVAMOGGA CITY	2
2	Feb	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2.1
3	Mar	RIVER TUNGA U/S SHIVAMOGGA CITY	1.7	RIVER TUNGA U/S SHIVAMOGGA CITY	2
4	Apr	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2.8	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2
5	May	RIVER TUNGA U/S SHIVAMOGGA CITY	1.5	RIVER TUNGA U/S SHIVAMOGGA CITY	1.8
6	Jun	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2.8	RIVER TUNGA AT D/S OF SHIMOGA TOWN	4
7	Jul	RIVER TUNGA U/S SHIVAMOGGA CITY	1.6	RIVER TUNGA U/S SHIVAMOGGA CITY	2.2
8	Aug	RIVER TUNGA AT D/S OF SHIMOGA TOWN	3	RIVER TUNGA AT D/S OF SHIMOGA TOWN	3.8
9	Sep	RIVER TUNGA U/S SHIVAMOGGA CITY	2	RIVER TUNGA U/S SHIVAMOGGA CITY	2.3
10	Oct	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2.5	RIVER TUNGA AT D/S OF SHIMOGA TOWN	3.5
11	Nov	RIVER TUNGA U/S SHIVAMOGGA CITY	2	RIVER TUNGA U/S SHIVAMOGGA CITY	2.5
12	Dec			RIVER TUNGA AT D/S OF SHIMOGA TOWN	2.8
13			2.17273		2.58333
14	Average	2.378030303			
15	Priority				

Consolidated Water Analysis report of river Tungabhadra (PRS) -2022

[illegible]

Consolidated Water Analysis report of river <u>Tungabhadra</u> (PRS) -2022											
Sl. No	Sampling Month	Sampling Location - 6		Sampling Location - 7		Sampling Location - 8		Sampling Location - 9		Sampling Location - 10	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	3.5	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT D/S OF GANGAWATHI	2	RIVER TUNGABHADRA AT JACKWELL POINT	2.3	RIVER TUNGABHADRA AT MYLARA	2.2	RIVER TUNGABHADRA AT ARAVI	2.4
2	Feb	RIVER TUNGABHADRA AT MYLARA	2.8	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.4	RIVER TUNGABHADRA AT ARAVI	2.1	RIVER TUNGABHADRA AT ULENOOR	1(BDL)
3	Mar	RIVER TUNGABHADRA AT ARAVI	3.7	RIVER TUNGABHADRA AT ULENOOR	3	RIVER TUNGABHADRA AT MYLARA	2.6	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	2.2	RIVER TUNGABHADRA AT HONNALI BRIDGE	2.4
4	Apr	RIVER TUNGABHADRA AT HONNALI BRIDGE	2.8	RIVER TUNGABHADRA AT HONNALI BRIDGE	2	RIVER TUNGABHADRA AT ARAVI	2.5	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	2	RIVER TUNGABHADRA AT NEW BRIDGE	2.6
5	May	RIVER TUNGABHADRA AT NEW BRIDGE	2.5	RIVER TUNGABHADRA AT NEW BRIDGE	2.2	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2.2	RIVER TUNGABHADRA AT HONNALI BRIDGE	2	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2.8
6	Jun	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2.2	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	3	RIVER TUNGABHADRA AT HONNALI BRIDGE	2.2	RIVER TUNGABHADRA AT NEW BRIDGE	2.2	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3
7	Jul	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3.5	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2	RIVER TUNGABHADRA AT NEW BRIDGE	2	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3
8	Aug	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	6	RIVER TUNGABHADRA AT ULENOOR	2	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	3	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3	RIVER TUNGABHADRA AT JACKWELL POINT	2.8
9	Sep	RIVER TUNGABHADRA AT JACKWELL POINT	3.2	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	2.7	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3.2	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.6
10	Oct	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.8	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2.2	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3.2	RIVER TUNGABHADRA AT JACKWELL POINT	2.3	RIVER TUNGABHADRA AT MYLARA	2
11	Nov	RIVER TUNGABHADRA AT MYLARA	3	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	2.6	RIVER TUNGABHADRA AT JACKWELL POINT	2	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2	RIVER TUNGABHADRA AT ARAVI	2.3
12	Dec	RIVER TUNGABHADRA AT ARAVI	2.6	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3.2	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	3	RIVER TUNGABHADRA AT MYLARA	2.5	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1.5
13			3.2167		2.35		2.5083		2.3083		2.4909

Consolidated Water Analysis report of river Tungabhadra (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 11		Sampling Location - 12		Sampling Location - 13	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	4	RIVER TUNGABHADRA AT ARAVI	2	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2
2	Feb	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	6	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2.5	RIVER TUNGABHADRA AT ULENOOR	2.5
3	Mar	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	3	RIVER TUNGABHADRA AT ULENOOR	3	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1.6
4	Apr	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1.8	RIVER TUNGABHADRA AT ULENOOR	7.2	RIVER TUNGABHADRA AT HONNALI BRIDGE	1.8
5	May	RIVER TUNGABHADRA AT HONNALI BRIDGE	1.8	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	20	RIVER TUNGABHADRA AT NEW BRIDGE	2.2
6	Jun	RIVER TUNGABHADRA AT NEW BRIDGE	1.6	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	20	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2.8
7	Jul	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2	RIVER TUNGABHADRA AT ULENOOR	15	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3.3
8	Aug	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	2.1	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	15	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3.6
9	Sep	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	4.4	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	10	RIVER TUNGABHADRA AT JACKWELL POINT	2.5
10	Oct	RIVER TUNGABHADRA AT JACKWELL POINT	3	RIVER TUNGABHADRA AT ULENOOR	15	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	3
11	Nov	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.2	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	3	RIVER TUNGABHADRA AT MYLARA	1.7
12	Dec	RIVER TUNGABHADRA AT MYLARA	2	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2.5	RIVER TUNGABHADRA AT ARAVI	3
13			2.825		9.6		2.5

Consolidated Water Analysis report of river <u>Thenpennai</u> (PRS) -2022			
Sl. No	Sampling Month	Sampling Location - 1	
		Name of the Monitoring Location	BOD (mg/l)
1	Jan	RIVER BHADRA AT U/S OF MPM	1.5
2	Feb	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	2.8
3	Mar	RIVER BHADRA AT D/S OF BHADRAVATHI	3
4	Apr	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.5
5	May	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT KUDLI	2
6	Jun	RIVER TUNGA U/S SHIVAMOGGA CITY	2
7	Jul	RIVER TUNGA AT D/S OF SHIMOGA TOWN	3
8	Aug	RIVER TUNGABHADRA AT HONNALI BRIDGE	2
9	Sep	RIVER TUNGABHADRA AT NEW BRIDGE	2.2
10	Oct	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2
11	Nov	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3
12	Dec	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3.2
13			2.433333333
14	Average	2.433333333	
15	Priority		

Consolidated Water Analysis report of river Ghataprabha (PRS) -2022

Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan			RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.1
2	Feb			RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.9
3	Mar			RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.8
4	Apr			RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1(BDL)
5	May			RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.5
6	Jun			RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.9
7	Jul			RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.4
8	Aug	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.6	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1(BDL)
9	Sep	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.2	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.3
10	Oct	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.1	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.5
11	Nov	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.5	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.8
12	Dec	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.8	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.8
13			1.44		2.1
14	Average	1.77			
15	Priority				

Annexure 'B'

Consolidated Water Analysis report of river Arkavathi (PRS) -2023

[illegible]

Consolidated Water Analysis report of river Bhadra (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3		Sampling Location - 4	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	1.2
2	Feb	RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	1.2	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.1
3	Mar	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA AT D/S OF BHADRAVATHI	1.8	RIVER BHADRA AT U/S OF MPM	1.5	RIVER BHADRA AT D/S OF BHADRAVATHI	2.6
4	Apr	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	1.7	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	1.6	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	2.8
5	May	RIVER BHADRA AT D/S OF BHADRAVATHI	2.6	RIVER BHADRA AT U/S OF MPM	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA AT U/S OF MPM	2.4
6	Jun	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	1.7	RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT D/S OF BHADRAVATHI	2.6	RIVER BHADRA AT U/S OF KIOCL	2
7	Jul	RIVER BHADRA AT U/S OF MPM	1.5	RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	1.7	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2
8	Aug	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.8	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.5	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	1.8	RIVER BHADRA AT U/S OF KIOCL	2
9	Sep	RIVER BHADRA AT D/S OF BHADRAVATHI	2.5	RIVER BHADRA AT D/S OF BHADRAVATHI	2.9	RIVER BHADRA AT D/S OF BHADRAVATHI	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2
10	Oct	RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	3	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	1.5	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2
11	Nov	RIVER BHADRA AT U/S OF MPM	2	RIVER BHADRA AT U/S OF MPM	1.6	RIVER BHADRA AT U/S OF MPM	2	RIVER BHADRA AT D/S OF BHADRAVATHI	1.5
12	Dec	RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI. SHIVAMOGGA	2
13			2.0667		2.05		1.925		2.05

Average 2.022222222

Priority

Sampling Location - 5		Sampling Location - 6	
Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
RIVER BHADRA AT U/S OF MPM	1.6	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2
RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.4	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.3
RIVER BHADRA AT D/S OF BHADRAVATHI	1.6	RIVER BHADRA AT D/S OF BHADRAVATHI	2.8
RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	3	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	1.6
RIVER BHADRA AT U/S OF MPM	1.2	RIVER BHADRA AT U/S OF MPM	2.1
RIVER BHADRA AT U/S OF KIOCL	1.2	RIVER BHADRA AT U/S OF KIOCL	2
RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	2.4	RIVER BHADRA AT MALLESWARAM D/S OF KIOCL	2
RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	1.8	RIVER BHADRA AT D/S OF KIOCL ROAD BRIDGE, NEAR HOLEHUNNUR	2.8
RIVER BHADRA AT D/S OF BHADRAVATHI	2.1	RIVER BHADRA AT D/S OF BHADRAVATHI	2.4
RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	3.3	RIVER BHADRA D/S MYSORE PAPER MILL (MPM), BHADRAWATI, SHIVAMOGGA	1.3
RIVER BHADRA AT U/S OF MPM	1.4	RIVER BHADRA AT U/S OF MPM	1.2
RIVER BHADRA AT U/S OF KIOCL	2	RIVER BHADRA AT U/S OF KIOCL	2
	2		2.0417

Consolidated Water Analysis report of river Cauvery (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 6		Sampling Location - 7		Sampling Location - 8		Sampling Location - 9		Sampling Location - 10	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan									RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2
2	Feb									RIVER CAUVERY AT SATHYAGALAM BRIDGE	2
3	Mar									RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5
4	Apr									RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2
5	May									RIVER CAUVERY D/S BHARACHUKI FALLS, SATHYAGALA, KOLLEGALA	2.5
6	Jun									RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2
7	Jul	RIVER CAUVERY AT KRS DAM MANDYA	2.5	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG.	3.5	RIVER CAUVERY AT NAPOKULU BDG (D/S)	1.5	River Cauvery D/S At Kondanagiri Bridge	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.5
8	Aug	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	3.5	River Cauvery At Karighatta Nimishamba Temple Road Bridge Srirangapatna, Maydva	4.2	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1.5	River Cauvery D/S Of At Bethri Bridge, Murnad	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2
9	Sep	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	3.5	River Cauvery At Ganjam Water Supply Intake Point Near Gosai Ghat, Srirangapatna, Maydva	3	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1.5	River Cauvery D/S Of At Nelli Dikeri Bridge, Siddapura	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	2
10	Oct	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2	River Cauvery At Mahadevpura Road Bridge, Maydva	4	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	2	River Cauvery D/S Of At Dubare, Hanging Bridge (Theppa Da Kindi)	1(BDL)	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	2
11	Nov	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	1(BDL)	River Cauvery at Ganjam Water supply intake point near Gosai ghat, Srirangapatna	3	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4	River Cauvery At Balmavati Bridge To Thandra Hole Tributary	1(BDL)	RIVER CAUVERY U/S OF KR NAGAR	2
12	Dec	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2	RIVER CAUVERY AT RANGANATHITTU	3	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	3	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2	RIVER CAUVERY AT BANNUR BRIDGE	3
13			2.7		3.45		2.25		1.75		2.2083

Consolidated Water Analysis report of river Cauvery (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 16		Sampling Location - 17		Sampling Location - 18		Sampling Location - 19		Sampling Location - 20	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2	RIVER CAUVERY AT KRS DAM MANDYA	2	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	6	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2
2	Feb	RIVER CAUVERY AT NAPOKULU BDG (D/S)	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2.5	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	5	RIVER CAUVERY AT NAPOKULU BDG (D/S)	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	2
3	Mar	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2.5	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2.5	RIVER CAUVERY AT BANNUR BRIDGE	2	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	6
4	Apr	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE	2	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2	RIVER CAUVERY AT NAPOKULU BDG (D/S)	2.5	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1.5
5	May	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	3	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	2.5	RIVER CAUVERY U/S OF KR NAGAR	2	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHEGALA, KOLLEGALA	1.5
6	Jun	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.5	MADDUR WATER SUPPLY TREATMENT PLANT AT	2.5
7	Jul	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1(BDL)	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE	1.5	RIVER CAUVERY AT KRS DAM MANDYA	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2
8	Aug	RIVER CAUVERY AT SATHYAGALAM BRIDGE	3.5	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHEGALA, KOLLEGALA	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1.5
9	Sep	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	3	RIVER CAUVERY AT BANNUR BRIDGE	2	RIVER CAUVERY AT SATHYAGALAM BRIDGE	3	RIVER CAUVERY AT MANDYA TOWN	3	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2
10	Oct	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHEGALA, KOLLEGALA	3	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	3	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG	3	RIVER CAUVERY AT RANGANATHITTU	2.5	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1(BDL)
11	Nov	RIVER CAUVERY AT BANNUR BRIDGE	3.5	RIVER CAUVERY U/S OF KR NAGAR	2.5	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2.5	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE	1(BDL)
12	Dec			RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	2.5	RIVER CAUVERY AT RANGANATHITTU	2	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG	3	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	2.5
13			2.6818		2.3636		2.8333		2.25		2.35

Consolidated Water Analysis report of river Cauvery (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 21		Sampling Location - 22		Sampling Location - 23		Sampling Location - 24		Sampling Location - 25	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER CAUVERY U/S OF KR NAGAR	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	2	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	2.5	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5
2	Feb	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1.5	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	1(BDL)
3	Mar	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	1.8	RIVER CAUVERY AT BANNUR BRIDGE	2	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	3		
4	Apr	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	3	River Cauvery D/S Of At Dubare, Hanging Bridge (Theppa Da Kindi)	1(BDL)
5	May	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2	RIVER CAUVERY U/S OF KR NAGAR	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	3	River Cauvery D/S Of At Nelli Dikeri Bridge, Siddapura	1(BDL)
6	Jun	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1.5	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	4	River Cauvery D/S Of At Bethri Bridge , Murmad	2.5
7	Jul	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	2	RIVER CAUVERY AT NAPOKULU BDG (D/S)	1(BDL)	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHÉGALA, KOLLEGALA	1.5	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	3	River Cauvery D/S At Kondanagiri Bridge	1(BDL)
8	Aug	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG.	2	RIVER CAUVERY AT BANNUR BRIDGE	1.5	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG.	2	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4	KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1(BDL)
9	Sep	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	2	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2	RIVER CAUVERY AT RANGANATHITTU	3
10	Oct	RIVER CAUVERY AT RANGANATHITTU	1.8	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1(BDL)	RIVER CAUVERY AT RANGANATHITTU	2.5	RIVER CAUVERY AT NAPOKULU BDG (D/S)	1(BDL)	RIVER CAUVERY AT NAPOKULU BDG (D/S)	1(BDL)
11	Nov	RIVER CAUVERY AT KRS DAM MANDYA	1.5	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1(BDL)	RIVER CAUVERY AT KRS DAM MANDYA	3	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	2	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	2
12	Dec	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2.5	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	1.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2.5	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1(BDL)	RIVER CAUVERY U/S OF KR NAGAR	2
13			1.8833		1.7222		2.2083		2.85		

Consolidated Water Analysis report of river Cauvery (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 26		Sampling Location - 27		Sampling Location - 28		Sampling Location - 29		Sampling Location - 30	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	River A Cauvery at Ganjam Water supply intake point near Gosai ghat, Srirangapatna	3	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	3.5	RIVER CAUVERY AT RANGANATHITTU	2	RIVER CAUVERY AT BANNUR BRIDGE	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1(BDL)
2	Feb	River Cauvery A At Mahadevpura Road Bridge,Maydya	4.5	River Cauvery D/S Of At Dubare, Hanging Bridge (Theppa Da Kindi)	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	2	RIVER CAUVERY AT SATHYAGALAM BRIDGE	1(BDL)	River A Cauvery at Ganjam Water supply intake point near Gosai ghat, Srirangapatna	2
3	Mar	River Cauvery A At Ganjam Water Supply Intake Point Near Gosai Ghat, Srirangapatna,Maydya	3.5	River Cauvery D/S Of At Nelli Dikeri Bridge, Siddapura	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	2.5	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	1(BDL)	River Cauvery A At Mahadevpura Road Bridge,Maydya	3
4	Apr	Nimishamba Temple Road Bridge Srirangapatna,Maydya	4	River Cauvery D/S Of At Bethri Bridge , Murnad	2	RIVER CAUVERY AT KRS DAM MANDYA	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2	River Cauvery A At Ganjam Water Supply Intake Point Near Gosai Ghat, Srirangapatna,Maydya	2
5	May	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	4.5	River Cauvery D/S At Kondanagiri Bridge	2	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	1(BDL)	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	1(BDL)	River Cauvery A At Karighatta Nimishamba Temple Road Bridge Srirangapatna,Maydya	2.5
6	Jun	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	4	River Cauvery At Balmavati Bridge To Thandra Hole Tributary	2	River A Cauvery at Ganjam Water supply intake point near Gosai ghat, Srirangapatna	2	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHEGALA, KOLLEGALA	1(BDL)	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG	3.5
7	Jul	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MYSORE	3	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE	3	River Cauvery A At Mahadevpura Road Bridge,Maydya	3	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	1(BDL)	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	3
8	Aug	RIVER CAUVERY AT KRS DAM MANDYA	3	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	2.5	River Cauvery A At Ganjam Water Supply Intake Point Near Gosai Ghat, Srirangapatna,Maydya	1(BDL)	RIVER CAUVERY U/S OF KR NAGAR	1(BDL)	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2
9	Sep	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1(BDL)	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	3	River Cauvery A At Karighatta Nimishamba Temple Road Bridge Srirangapatna,Maydya	2	RIVER CAUVERY D/S OF KR NAGAR BRIDGE	1(BDL)	RIVER CAUVERY AT BANNUR BRIDGE	2.5
10	Oct	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.5	RIVER CAUVERY AT SATHYAGALAM BRIDGE	3.5	RIVER CAUVERY AT NAIKULU BDG (D/S)	2.5	RIVER CAUVERY AT D/S OF KAREKUARA VILLAGE	2.5	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4
11	Nov	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT	2	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	3	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2	RIVER CAUVERY AT SRI RANGAPATTANNA, D/S OF ROAD BDG	2
12	Dec	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHEGALA, KOLLEGALA	2	RIVER CAUVERY AT BANNUR BRIDGE	2.5	RIVER CAUVERY U/S OF KR NAGAR	3	RIVER CAUVERY AT KRS DAM, BALAMURIKSHETRA	1(BDL)	RIVER CAUVERY BEFORE CONFLUENCE AT SANGAM	4
13			3.2727		2.5833		2.5556		2.125		2.7727

Consolidated Water Analysis report of river Cauvery (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 31		Sampling Location - 31	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER CAUVERY D/S OF KUSHALANAGAR TOWN	1(BDL)		
2	Feb	RIVER CAUVERY D/S AT KANIVE RAMALINGESWARA TEMPLE BRIDGE.	1(BDL)		
3	Mar	RIVER CAUVERY D/S AT BHAGAMANDALA BRIDGE	1(BDL)		
4	Apr				
5	May	River Cauvery D/S Of At Dubare, Hanging Bridge (Theppa Da Kindi)	1(BDL)		
6	Jun	River Cauvery D/S Of At Nelli Dikeri Bridge, Siddapura	1(BDL)		
7	Jul	River Cauvery D/S Of At Bethri Bridge, Murnad	1(BDL)		
8	Aug	River Cauvery D/S At Kondanagiri Bridge	1(BDL)		
9	Sep	RIVER CAUVERY AT RANGANATHITTU	2.5		
10	Oct	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO MANDYA TOWN	3		
11	Nov	RIVER CAUVERY AT NAPOKULU BDG (D/S)	1(BDL)	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT TO SRIRANGAPATNA TOWN	3
12	Dec	RIVER CAUVERY AT KRS DAM MANDYA	2	RIVER CAUVERY AT KUSHAL NAGAR U/S (NEAR BAICHANAHALLI)	1(BDL)
13			2.5		3

Sampling Location - 5		Sampling Location - 6	
Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	1.5	RIVER KABINI AT CAUSE WAY SATTUR	2.5
RIVER KABINI AT SARAGUR VILLAGE D/S	2	RIVER KABINI AT CAUSE WAY SATTUR	4
RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	3	RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	6
RIVER KABINI U/S INTAKE POINT TO NANJANGUD & GUNDLUPET AT DEBUR GHAT, NANJANGUD	2	RIVER KABINI AT CAUSE WAY SATTUR	2
RIVER KABINI AT BATHING GHAT, NANJANGUD	3	RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	3
RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	1.5	RIVER KABINI AT BATHING GHAT, NANJANGUD	4.5
RIVER KABINI U/S INTAKE POINT TO NANJANGUD & GUNDLUPET AT DEBUR	3	RIVER KABINI AT SARAGUR VILLAGE D/S	3
RIVER KABINI AT BATHING GHAT, NANJANGUD	3.5	RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	4
RIVER KABINI AT WATER SUPPLY INTAKE POINT TO T. NARASIPURA	4	RIVER KABINI U/S INTAKE POINT TO NANJANGUD & GUNDLUPET AT DEBUR	2
RIVER KABINI U/S INTAKE POINT TO NANJANGUD & GUNDLUPET AT DEBUR	3.5	RIVER KABINI AT BATHING GHAT, NANJANGUD	3.5
RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	2	RIVER KABINI AT WATER INTAKE OF KIADB AT NANJANGUD	2.5
RIVER KABINI AT SARAGUR VILLAGE D/S	2.5	RIVER KABINI AT SARAGUR VILLAGE D/S	3.5
	2.625		3.375

Consolidated Water Analysis report of river <u>Kagina</u> (PRS) -2023							
Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	4	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	2
2	Feb	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA AT SHAHABAD BRIDGE	2
3	Mar	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3
4	Apr	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	4	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	1.7
5	May	RIVER KAGINA AT SHAHABAD BRIDGE	2	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA AT SHAHABAD BRIDGE	3.6
6	Jun	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2.5
7	Jul	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	4	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3.5	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3.6
8	Aug	RIVER KAGINA AT SHAHABAD BRIDGE	2	RIVER KAGINA AT SHAHABAD BRIDGE	1(BDL)	RIVER KAGINA AT SHAHABAD BRIDGE	2.9
9	Sep	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	6	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3
10	Oct	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	3	RIVER KAGINA D/S OF SEWAGE DISPOSAL POINT	4
11	Nov	RIVER KAGINA AT SHAHABAD BRIDGE	2	RIVER KAGINA AT SHAHABAD BRIDGE	3	RIVER KAGINA AT SHAHABAD BRIDGE	2.6
12	Dec	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	2	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	3	RIVER KAGINA AT D/S OF BRIDGE CUM BARRAGE, SADEM	4
13			2.75		3.1364		2.9083
14	Average	2.931565657					
15	Priority	V					

Consolidated Water Analysis report of river Krishna (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 6		Sampling Location - 7		Sampling Location - 8	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	1(BDL)	RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	1.9		
2	Feb	RIVER KRISHNA AT D/S OF ALAMATTI DAM	1(BDL)	RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	2.1		
3	Mar	RIVER KRISHNA AT ASANGI VILLAGE (JAMAKANDI VILLAGE)	2.7	RIVER KRISHNA AT D/S OF ALAMATTI DAM	1.9		
4	Apr	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	3	River Krishna At Almatiti Dam Haveli , Old Jackwell Point, Bagalkote	2.8		
5	May	RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	1(BDL)	RIVER KRISHNA AT ASANGI VILLAGE (JAMAKANDI VILLAGE)	2.9		
6	Jun	RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	2.4	RIVER KRISHNA AT TINTINI BRIDGE	2.3	RIVER KRISHNA AT D/S OF ALAMATTI DAM	1
7	Jul	RIVER KRISHNA AT D/S OF ALAMATTI DAM	1.3	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	2.7		
8	Aug	RIVER KRISHNA AT TINTINI BRIDGE	2	RIVER KRISHNA AT ASANGI VILLAGE (JAMAKANDI VILLAGE)	2.1		
9	Sep	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	3	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	2.6		
10	Oct	RIVER KRISHNA AT TINTINI BRIDGE	3	RIVER KRISHNA AT ASANGI VILLAGE (JAMAKANDI VILLAGE)	3.3	RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	3.5
11	Nov	RIVER KRISHNA AT ASANGI VILLAGE (JAMAKANDI VILLAGE)	1.2	RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	1.8	RIVER KRISHNA - ANKALI BRIDGE ALONG CHIKKODI KAGWAD ROAD	3.3
12	Dec	RIVER KRISHNA AT D/S OF DEVASAGAR BDG.	2.2	RIVER KRISHNA AT U/S OF UGARKHURD BARRAGE	2.9	RIVER KRISHNA AT D/S OF ALAMATTI DAM	1(BDL)
13			2.3111		2.4417		2.6

Consolidated Water Analysis report of river <u>Lakshmantheerta</u> (PRS) -2023								
Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		Sampling Location - 3		
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	
1	Jan	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	8	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	6	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	5	
2	Feb			RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4.5	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	5.4	
3	Mar			RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	6	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	8	
4	Apr	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	4	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	6	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	3	
5	May	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	4	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	8			
6	Jun	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	4.5	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	6			
7	Jul	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	7	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	3			
8	Aug	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	6	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	3	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	6	
9	Sep	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	6	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	8	RIVER LAKSHMANTIRTHA AT D/S OF HUNSUR TOWN	8	
10	Oct			RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	8			
11	Nov	RIVER LAKSHMANTIRTHA AT D/S OF KATTEMALAVADI	6	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	5.4			
12	Dec	RIVER LAKSHMANTIRTHA AT WATER SUPPLY INTAKE POINT TO HUNSUR TOWN	6					
13			5.7222		5.8091		5.9	
14	Average	5.81043771						
15	Priority	V						

Consolidated Water Analysis report of river Tunga (PRS) -2023						
Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		BOD (mg/l)
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location		
1	Jan	RIVER TUNGA U/S SHIVAMOGGA CITY	1(BDL)	RIVER TUNGA U/S SHIVAMOGGA CITY		1.2
2	Feb	RIVER TUNGA AT D/S OF SHIMOGA TOWN	3.4	RIVER TUNGA AT D/S OF SHIMOGA TOWN		8
3	Mar	RIVER TUNGA U/S SHIVAMOGGA CITY	1.7	RIVER TUNGA U/S SHIVAMOGGA CITY		1.3
4	Apr	RIVER TUNGA AT D/S OF SHIMOGA TOWN	3.2	RIVER TUNGA AT D/S OF SHIMOGA TOWN		3.5
5	May	RIVER TUNGA U/S SHIVAMOGGA CITY	2	RIVER TUNGA U/S SHIVAMOGGA CITY		2.2
6	Jun	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2	RIVER TUNGA AT D/S OF SHIMOGA TOWN		4.1
7	Jul	RIVER TUNGA U/S SHIVAMOGGA CITY	1.6	RIVER TUNGA U/S SHIVAMOGGA CITY		2.5
8	Aug	RIVER TUNGA AT D/S OF SHIMOGA TOWN	3	RIVER TUNGA AT D/S OF SHIMOGA TOWN		3.8
9	Sep	RIVER TUNGA U/S SHIVAMOGGA CITY	1.5	RIVER TUNGA U/S SHIVAMOGGA CITY		2.5
10	Oct	RIVER TUNGA AT D/S OF SHIMOGA TOWN	2	RIVER TUNGA AT D/S OF SHIMOGA TOWN		2
11	Nov	RIVER TUNGA U/S SHIVAMOGGA CITY	1.1	RIVER TUNGA U/S SHIVAMOGGA CITY		1(BDL)
12	Dec	RIVER TUNGA AT D/S OF SHIMOGA TOWN	1.2	RIVER TUNGA AT D/S OF SHIMOGA TOWN		3
13			2.06364			3.1
14	Average	2.5818182				
15	Priority					

Consolidated Water Analysis report of river Tungabhadra (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 6		Sampling Location - 7		Sampling Location - 8		Sampling Location - 9		Sampling Location - 10	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER TUNGABHADRA AT ULENOOR	3	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.9	RIVER TUNGABHADRA AT NEW BRIDGE	1.1	River TUNGABHADRA at Somalapura	1(BDL)	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3.2
2	Feb	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	3	RIVER TUNGABHADRA AT MYLARA	3	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	1.2	River TUNGABHADRA at Kuruvathi	1(BDL)	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	5.8
3	Mar	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	5	RIVER TUNGABHADRA AT ARAVI	1.1	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	4.8	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2.4	RIVER TUNGABHADRA AT JACKWELL POINT	2.5
4	Apr	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	2.7	River TUNGABHADRA at Airani	3.4	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3.2	RIVER TUNGABHADRA AT HONNALI BRIDGE	1.6	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	1.4
5	May	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2.7	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2.9	RIVER TUNGABHADRA AT JACKWELL POINT	2.2	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1(BDL)	RIVER TUNGABHADRA AT MYLARA	2.2
6	Jun	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2.6	RIVER TUNGABHADRA AT ULENOOR	2.7	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	1.8	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	3.5	RIVER TUNGABHADRA AT ARAVI	2.6
7	Jul	RIVER TUNGABHADRA AT HONNALI BRIDGE	2.1	River TUNGABHADRA at Nadiharalahalli	4.2	RIVER TUNGABHADRA AT MYLARA	1.6	RIVER TUNGABHADRA AT ULENOOR	78	River TUNGABHADRA at Nadiharalahalli	2.8
8	Aug	RIVER TUNGABHADRA AT NEW BRIDGE	2	River TUNGABHADRA at Hirebidari	3.5	RIVER TUNGABHADRA AT ARAVI	1.2	RIVER TUNGABHADRA AT ULENOOR	2	River TUNGABHADRA at Airani	2
9	Sep	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	1.5	River TUNGABHADRA at Konanathambige	3.6	River TUNGABHADRA at Nadiharalahalli	2	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	3	River TUNGABHADRA at Hirebidari	2.4
10	Oct	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3.8	River TUNGABHADRA at Somalapura	6.6	River TUNGABHADRA at Airani	2.4	RIVER TUNGABHADRA AT HONNALI BRIDGE	1(BDL)	River TUNGABHADRA at Konanathambige	2.2
11	Nov	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	6.2	River TUNGABHADRA at Kuruvathi	2.1	River TUNGABHADRA at Hirebidari	2.5	RIVER TUNGABHADRA AT NEW BRIDGE	1.5	River TUNGABHADRA at Somalapura	2.1
12	Dec	RIVER TUNGABHADRA AT JACKWELL POINT	4.6	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1(BDL)	River TUNGABHADRA at Konanathambige	1(BDL)	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2.1	River TUNGABHADRA at Kuruvathi	2.1
13			3.2667		3.2727		2.1818		11.763		2.6083

Consolidated Water Analysis report of river Tungabhadra (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 11		Sampling Location - 12		Sampling Location - 13		Sampling Location - 14		Sampling Location - 15	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2	River TUNGABHADRA at A Airani	1.8	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2.5				
2	Feb	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1(BDL)	River TUNGABHADRA at A Hirebidari	1.5	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	4.2				
3	Mar	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	2	River TUNGABHADRA at A Konanathambige	2.1	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	3.4				
4	Apr	RIVER TUNGABHADRA AT NEW BRIDGE	3	River TUNGABHADRA at Somapura	2.4	RIVER TUNGABHADRA AT JACKWELL POINT	3.2				
5	May	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	3	River TUNGABHADRA at A Kuruvathi	3	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.6				
6	Jun	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3.8	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2	RIVER TUNGABHADRA AT MYLARA	2	River TUNGABHADRA at A Kuruvathi	3	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	1.2
7	Jul	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	4.2	RIVER TUNGABHADRA AT HONNALI BRIDGE	1(BDL)	RIVER TUNGABHADRA AT ARAVI	1.8	RIVER TUNGABHADRA AT HONNALI BRIDGE	1.2	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	5.2
8	Aug	RIVER TUNGABHADRA AT JACKWELL POINT	3.2	RIVER TUNGABHADRA AT ULENOOR	2	River TUNGABHADRA at Nadtharalhalli	3	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1(BDL)	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	4
9	Sep	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.9	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2.9	River TUNGABHADRA at A Airani	2.6	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	3.1	RIVER TUNGABHADRA AT JACKWELL POINT	2.4
10	Oct	RIVER TUNGABHADRA AT MYLARA	3	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	3	River TUNGABHADRA at A Hirebidari	2	RIVER TUNGABHADRA AT ULENOOR	1(BDL)	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.8
11	Nov	RIVER TUNGABHADRA AT ARAVI	2.8	RIVER TUNGABHADRA AT ULENOOR	2	River TUNGABHADRA at A Konanathambige	2.4	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2	RIVER TUNGABHADRA AT MYLARA	2.6
12	Dec	RIVER TUNGABHADRA at Nadtharalhalli	2.6	RIVER TUNGABHADRA AT NEW BRIDGE	2.1	River TUNGABHADRA at Somapura	2.6	RIVER TUNGABHADRA AT NEW BRIDGE	1.8	RIVER TUNGABHADRA AT ARAVI	2.6
13			2.9545		2.2545		2.6917		2.22		2.9714

Consolidated Water Analysis report of river Tungabhadra (PRS) -2023

Sl. No	Sampling Month	Sampling Location - 16		Sampling Location - 17		Sampling Location - 18		Sampling Location - 19	
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)	Sampling Location	BOD (mg/l)
1	Jan								
2	Feb								
3	Mar								
4	Apr								
5	May								
6	Jun	River TUNGABHADRA at Nadharalahalli	3	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	1.4	River TUNGABHADRA at A Konanathambige	2	River TUNGABHADRA at Nadharalahalli	3.2
7	Jul	River TUNGABHADRA at A Airani	2.8	DADESUGUR BRIDGE GAUGING STATION	3.4	River TUNGABHADRA at Somalapura	2	River TUNGABHADRA at A Airani	2
8	Aug	River TUNGABHADRA at A Hirebidari	2.8	RIVER TUNGABHADRA AT JACK WELL POINT	3.6	River TUNGABHADRA at A Kuruvathi	3	RIVER TUNGABHADRA AT ULENOOR	2
9	Sep	River TUNGABHADRA at A Konanathambige	3	RIVER TUNGABHADRA AT HARALAHALLI BRIDGE	2.6	RIVER TUNGABHADRA AT NEW BRIDGE	2.3	RIVER TUNGABHADRA AT CONFLUENCE POINT OF TUNGA AND BHADRA AT	2
10	Oct	River TUNGABHADRA at Somalapura	2.7	RIVER TUNGABHADRA AT MYLARA	3	RIVER TUNGABHADRA AT U/S OF HARIHAR POLYFIBERS	2	RIVER TUNGABHADRA AT D/S OF GANGAWATHI	2
11	Nov	River TUNGABHADRA at A Kuruvathi	1.8	RIVER TUNGABHADRA AT ARAVI	1.4	RIVER TUNGABHADRA AT HARIHAR WATER SUPPLY INTAKE	3.8	RIVER TUNGABHADRA AT DADESUGUR BRIDGE GAUGING STATION	2.7
12	Dec	RIVER TUNGABHADRA AT HONNALI BRIDGE	2.3	River TUNGABHADRA at A Hirebidari	1.6	RIVER TUNGABHADRA AT D/S OF HARIHAR POLYFIBERS	4.1	RIVER TUNGABHADRA AT HONNALI BRIDGE	2.2
13			2.6286		2.4286		2.7429		2.3

Consolidated Water Analysis report of river <u>Thenpennai</u> (PRS) -2023			
Sl. No	Sampling Month	Sampling Location - 1	
		Name of the Monitoring Location	BOD (mg/l)
1	Jan	RIVER MALAPRABHA AT BADAMI BRIDGE	1.7
2	Feb	RIVER MALAPRABHA AT D/S OF AIHOLE TOWN	1.2
3	Mar	River Krishna At Almatti Dam Haveli , Old Jackwell Point, Bagalkote	1.1
4	Apr	RIVER CAUVERY AT SATHYAGALAM BRIDGE	2.5
5	May	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT TORE KADANA HALLI	2
6	Jun	RIVER CAUVERY D/S BHARACHUKI FALLS, SATHEGALA, KOLLEGALA	2.5
7	Jul	RIVER CAUVERY D/S OF MADDUR WATER SUPPLY TREATMENT PLANT AT BACHALLI	2
8	Aug	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT KOLLEGALA DASANAPURA	2.5
9	Sep	RIVER CAUVERY AT WATER SUPPLY INTAKE POINT AT SHIVANSAMUDRA	2
10	Oct	RIVER GANGAVALI RIVER, NEAR BRIDGE, ANKOLA	2
11	Nov	RIVER AGHANASHINI, NEAR BRIDGE, KUMATA	2.1
12	Dec	RIVER GUNDABAI AT HADINABAI BRIDGE	2
13			1.966666667
14	Average	1.966666667	
15	Priority		

Consolidated Water Analysis report of river <u>Ghataprabha</u> (PRS) -2023						
Sl. No	Sampling Month	Sampling Location - 1		Sampling Location - 2		BOD (mg/l)
		Name of the Monitoring Location	BOD (mg/l)	Sampling Location		
1	Jan	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.3	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.1	
2	Feb	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.2	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.3	
3	Mar	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	2.8	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.7	
4	Apr	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	2.2	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.9	
5	May	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.2	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	5.2	
6	Jun	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	3	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.8	
7	Jul	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.3	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.9	
8	Aug	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.2	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.9	
9	Sep	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	2	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.8	
10	Oct	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.4	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.8	
11	Nov	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.9	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	2.5	
12	Dec	RIVER GHATAPRABHA AT W.A. POINT TO GOKAK TOWN	1.1	RIVER GHATAPRABHA DAVALSHWAR BARRAGE JACKWELL FOR DRINKING WATER SUPPLY	1.8	
13			1.716666667		2.55833	
14	Average	2.1375				
15	Priority					