

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State/ UT of Rajasthan (as on 31.07.2026)

I. Total Population: Urban & Rural Population:	:2.46 Cr
II. Total no of ULBs	:309 Nos
III. Estimated Sewage Generation for 309 ULBs	:2280.77 MLD
IV. Estimated Sewage Generation for 81 Sewerage towns	:1876.73 MLD
V. Estimated Sludge Generation for remaining 228 ULBs	:2717.50 KLD

Details of Sewage Treatment Plant/ FSTP:

• Operational STPs and Treatment Capacity (in MLD)	:151 nos. STPs (1571.19 MLD)
• Capacity Utilization of existing STPs	:1369.46 MLD
• MLD of sewage being treated in 84 Nos FSTP in 87 ULBs	:1619 KLD (through FSSM)
• Gap in Treatment Capacity in Sewerage Towns	:201.73 MLD (existing Capacity being utilized)
• Reuse of Treated Waste Water	:671.27 MLD

Details of each Operational STPs in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Annexure-1					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
Annexure-2						

Details of Non Complying STPs in the State

No.	Location	Capacity of the STP in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion
Attached as Annexure-3 & 4					

Details of each Operational FSTPs in the State

No.	Location	Capacity of the FSTPs proposed in KLD
Attached as Annexure-5		

Details of FSTPs Under Construction in the State

S. No.	Location	Capacity of the FSTPs proposed in KLD
Attached as Annexure-6		

I. Details of Industrial Pollution: (Related to RSPCB)

- No. of industries in the State:
- No. of water polluting industries in the State:
- Quantity of effluent generated from the industries in MLD:
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs:
- Number of industrial units connected to CETP:
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
- Compliance status of the ETPs:
- Number and total capacity of CETPs (details of existing/ under construction / proposed)
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)

II. Solid Waste Management:

Total number of Urban Local Bodies	:	309
Current Municipal Solid Waste Generation	:	10108.43 TPD
Waste Processing Capacity Operational	:	7000.88 TPD
Waste Processing	:	6050.37 TPD
Waste Processing Facilities under Pipeline	:	6143.19 TPD

Total Waste Processing	:	59.85%
-------------------------------	----------	---------------

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc.
 - a. Operational MSW processing facilities- 177 with capacity of 5469.32 TPD processing 4518.59 TPD.**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)
 - Installed capacities are running as full utilization.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)
 - a. 50 TPD Plant is operational in Udaipur Municipal Corporation.
 - b. 300 TPD plant is operational in Jaipur (Greater & Heritage) Municipal Corporation.
 - c. 100 TPD plant is operational in Jodhpur Municipal Corporation.
 - d. 50 TPD plant is operational in Alwar Municipal Corporation.
 - e. **3 towns** work order issued and plant under construction at **Kota** (100 TPD), **Bikaner** (100 TPD) & **Ajmer** (50 TPD).
 - f. LoA issued for setting up C&D processing plant Under CM Budget Announcement **Bharatpur** (50 TPD), **Bhilwara** (50 TPD), **Chittorgarh** (25 TPD).
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source
 - a. Total wards are 7500 and door to door collection is 99%.
- **Details of MSW treatment facilities Operational, Proposed and Under Construction (no., capacity, and technology)**
- Installed capacity of MSW processing facilities:
 - a. Operational MSW processing facilities -177 with capacity of 5469.32 TPD (54.11%) processing 4518.59 TPD (44.70%).**
 - b. Total 1531.56 TPD is being processed by BWGs/Pit Composting/ Garden composting/ Informal Recyclers (15.15%)**

Total Waste Processing: 59.85%.
- Under Construction and Under Pipeline MSW processing facilities:
 - a. Under Construction MSW processing facilities -200 with capacity of 4672.68 TPD.**
 - b. Under Tender MSW Processing facilities- 94 with capacity of 970.51 TPD.**

Note: -

 - a. Installed capacity are running as full utilized.

- b. City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Attached as Annexure-7					

III. Bio-medical Waste Management:

- Total Bio-medical generation:
- No. of Hospitals and Health Care Facilities:
- Status of Treatment Facility/ CBMWTF:

IV. Hazardous Waste Management:

- Total Hazardous Waste generation:
- No. of Industries generating Hazardous waste
- Treatment Capacity of all TSDFs
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated
- Details of on-going or proposed TSDF

V. Plastic Waste Management:

- Total Plastic Waste generation:
- Treatment/ Measures adopted for reduction or management of plastic waste:

VI. Details of Alternate Treatment Technology being adopted by the State/UT

VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment:

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

XI. Ground water regulation:

XII. Good irrigation practices being adopted by the State:

XIII. Rain Water Harvesting:

XIV. Demarcation of Floodplain and removal of illegal encroachments:

XV. Maintaining minimum e-flow of river:

XVI. Plantation activities along the rivers:

XVII. Development of biodiversity park:

XVIII. Reuse of Treated Water:

XIX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

XX. Status of Preparation of Action Plan by the 13 Coastal States:

XXI. Regulation of Mining Activities in the State/UT:

XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring

***Note: Incremental progress made by the State/UT in each activity to be provided.**

Detail of Operational STPs in State as on 31.07.2026

Annexure -1

S. No.	Name of Town	Location	STP Capacity (MLD)	Capacity being utilized (MLD)	Reuse of Treated Waste Water	Treatment Process
1	Ajmer	Khanpura	20.00	19.00	19.00	ASP
2	Ajmer	Aanasagar	13.00	12.60	13.00	SBR
3	Alwar	Bharatpur Road near Agyarah Dam	20.00	19.80	13.00	Pythorid
4	Badi Sadri	Near Mangri road	1.50	1.10	0.40	SBR
5	Balotra	Jerla	9.00	7.50	4.10	SBR
6	Banswara	Ghamaniya	6.34	5.60	2.90	HSSCW
7	Barmer	Village Kundla	10.00	8.10	1.90	WSP
8	Beawar	Near Vijay Nagar Private Bus Stand	5.00	4.20	2.50	SBR
9	Beawar	Near Narsingh pura	4.00	3.30	1.00	SBR
10	Beawar	Near Bichral Tank	1.50	1.40	0.50	SBR
11	Beawar	Kundan Nagar	1.00	0.85	0.50	SBR
12	Bhadra	Mahipalo ka mohalla	1.00	0.90	0.90	SBR
13	Bhadra	Nathwana johad	3.50	2.00	2.00	SBR
14	Bharatpur	Gopal Nangla (Rundhikiran)	8.00	9.00	4.70	SBR
15	Bharatpur	Near existing STP at Ikran Village	5.00	4.50	2.10	SBR
16	Bhilwara	Kewada (J/sw)	10.00	9.30	7.20	SBR
17	Bhiwadi	RHB	1.50	1.50	0.00	SBR
18	Bhiwadi	Mundena Mev	2.00	1.80	0.00	SBR
19	Bhiwadi	Santhalka	3.00	2.70	0.00	SBR
20	Bhiwadi	Nr. Existing STP	3.00	2.65	0.00	SBR
21	Bhiwadi	Vasundhra Nagar (Bhiwadi)	4.00	3.70	1.50	SBR
22	Bikaner	Vallabgarden (Bikaner)	40.00	39.10	12.90	SBR
23	Bikaner	Sareh Nathania	12.00	11.70	3.60	SBR
24	Bikaner	Near Kali Mata Mandir Sujendarsar	20.00	19.00	3.80	SBR
25	Bundi	Devpora (Bundi)	8.00	7.70	3.20	SBR
26	Chirawa	Near Madela Road	3.00	2.40	2.20	SBR
27	Chirawa	Pilani Road	2.00	1.80	1.50	SBR
28	Chittorgarh	Pratappura (Bhoikhera) (Chittorgarh)	5.00	4.60	3.80	UASB
29	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	3.00	2.70	1.60	SBR
30	Chittorgarh	Near Abhimanyu Park (Chittorgarh)	2.00	1.86	1.30	SBR
31	Chittorgarh	Near Mukhyamantri Jan Awas Yojna (Chittorgarh)	1.00	0.80	0.50	SBR
32	Churu	Village Gajsar	7.00	6.80	3.10	SBR
33	Churu	B/W Cremation ground and Agarsen Nagar	1.00	0.90	0.50	SBR
34	Churu	TajusaTakiya (Churu)	2.50	2.50	1.00	SBR
35	Deedwana	Mela Maidan (Deedwana)	5.00	4.80	3.50	SBR
36	Dhoulpur	Tagawali	10.00	9.50	0.00	UASB
37	Dhoulpur	Shekhupur (Dholpur)	3.00	2.50	1.80	SBR

38	Fateh Nagar Sanwar	Changedi village (Fatehnagar Sanwar)	1.00	0.90	0.60	SBR
39	Fatehpur Shekhawati	Near Bari Road	7.50	7.20	4.50	SBR
40	Gangapur City	Near Jaipur Highway	5.50	5.00	3.60	SBR
41	Gangapur City	Near Jaipur Highway	2.50	2.30	1.40	SBR
42	Gangapur City	Aliganj Tiraha	1.50	1.30	1.30	SBR
43	Hanumangarh	Near Railway bridge over Ghaggar river	5.00	4.80	3.50	SBR
44	Hanumangarh	Jodkiya Phatak (Hanumangarh)	7.50	6.90	4.20	WSP
45	Hindaun City	Jaccha ki bawri	0.75	0.50	0.41	SBR
46	Hindaun City	Raghav das Bagichi	5.00	4.70	2.80	SBR
47	Jaipur	Brahmpuri STP (Jaipur)	8.00	8.00	8.00	SBR
48	Jaipur	Paladi Meena (Jaipur)	3.00	2.50	2.50	SBR
49	Jaipur	Central Park (Jaipur)	1.00	0.90	0.90	SBR
50	Jaipur	Ralawta (Jaipur)	30.00	29.00	6.20	ASP
51	Jaipur	Gajdharpura (Jaipur)	30.00	29.00	10.40	ASP
52	Jaipur	Ram Niwas Bagh (Jaipur)	1.00	0.80	0.80	MBBR
53	Jaipur	Jawahar Circle (Jaipur)	1.00	0.80	0.80	MBBR
54	Jaipur	Swarnjayanti Park (Jaipur)	1.00	0.80	0.80	MBBR
55	Jaipur	Jaisingpura Highway	1.00	0.80	0.80	SBR
56	Jaipur	Kiro Ki Dhani (Jaipur)	1.00	0.80	0.80	SBR
57	Jaipur	Dravyawati River- PaniPech (Jaipur)	20.00	18.00	18.00	SBR
58	Jaipur	Dravyawati River- Mansarovar	15.00	14.10	14.10	SBR
59	Jaipur	Dravyawati River- Taruchya Nagar (Jaipur)	100.00	88.00	88.00	SBR
60	Jaipur	Dravyawati River- Pratap Nagar (Jaipur)	25.00	21.00	21.00	SBR
61	Jaipur	Dravyawati River- GONER(Jaipur)	10.00	8.50	8.50	SBR
62	Jaipur	Dehlawas unit II (Jaipur)	62.50	45.50	0.00	SBR
63	Jaipur	Jaisinghpura Khore (Jaipur)	50.00	50.00	18.00	ASP
64	Jaipur	Dehlawas unit I (Jaipur)	62.50	62.50	4.20	SBR
65	Jaisalmer	Kisanghat	10.00	8.80	2.70	WSP
66	Jaitaran	Near Karolia village (Jaitaran)	2.00	1.70	1.00	SBR
67	Jalore	Jalore	10.00	6.10	3,5	WSP
68	Jhalawar	Gagron Road (Jhalawar)	6.00	5.46	2.30	ASP
69	Jhalrapatan	Girdharpura (Jhalrapatan)	3.00	2.63	2.00	SBR
70	Jhunjhunu	Baggar Road Near Agrasen Circle	8.50	5.64	0.00	UASB
71	Jhunjhunu	Near Agrasen Circle	7.00	5.90	1.30	SBR
72	Jodhpur	Nandari (Jodhpur)	20.00	20.00	18.50	WSP
73	Jodhpur	Salawas Unit I (Jodhpur)	50.00	46.00	35.00	MBBR
74	Jodhpur	Salawas Unit II (Jodhpur)	50.00	46.00	34.20	MBBR
75	Karauli	Karauli	5.00	4.20	1.60	UASB
76	Kishangarh	Nasirabad Highway (Kishangarh)	10.00	9.20	0.00	WSP
77	Kota	Dhakarkhedi	20.00	19.00	15.00	ASP
78	Kota	Sajidhera	30.00	28.00	25.00	SBR
79	Kota	Balita (Kota) (UIT)	30.00	29.35	23.00	SBR

80	Kota	Kala Talab (Kota)	15.00	14.40	12.00	SBR
81	Kushalgarh	Near Panchayat Samiti (Kushalgarh)	1.00	1.00	0.70	SBR
82	Laxmangarh	Indira Awas colony	1.50	1.35	1.00	SBR
83	Laxmangarh	Near Basin Road Banjara Basti	1.00	0.90	0.60	SBR
84	Laxmangarh	TodhiKui (Laxmangarh)	3.00	2.70	1.50	SBR
85	Makrana	Near Kidwai Stadium	6.00	5.25	4.00	SBR
86	Mt. Abu	Hetam Ji Village (Mt. Abu)	6.00	3.20	1.30	Pythorid
87	Nagaur	Balwa Road (Nagaur)	8.00	7.10	4.20	Pythorid
88	Nawalgarh	Near Bus stand (Nawalgarh)	3.00	2.70	1.45	SBR
89	Nawalgarh	Near Fire station (Nawalgarh)	1.00	0.80	0.45	SBR
90	Nimbahera	Near Shamshan Ghat, Kartana	2.00	1.89	0.90	SBR
91	Nimbahera	Kasod Basti Nalah (Nimbahera)	1.00	0.35	0.10	SBR
92	Nimbahera	Nimbahera Near Dashhera Maidan	4.50	2.39	1.10	SBR
93	Nokha	Ward No. 07 (Nokha)	1.00	0.80	0.60	SBR
94	Pali	Near ESI Hospital	7.50	7.50	2.00	ASP
95	Pali	Mandiya Industrial Area	15.00	15.00	13.80	SBR
96	Rajsamand	Rajsamand (Village Pratap pura)	5.00	4.40	3.00	UASB
97	Ramgarh Shekhawati	Shamshan ghat	2.00	1.80	0.48	SBR
98	Sardar Shahar	Sardar Shahar	5.00	4.10	2.00	SBR
99	Sardar Shahar	Sardar Shahar	2.00	1.30	0.45	SBR
100	Sawai Madhopur	Village Sorwal (Sawai Madhopur)	10.00	9.50	4.90	WSP
101	Sikar	Goshala land (Sikar)	2.00	1.90	1.10	SBR
102	Sikar	Near Shiv Colony (Sikar)	8.00	7.20	4.25	SBR
103	Sriganganagar	Suratgarh road (Sriganganagar)	10.00	9.80	8.00	SBR
104	Sujangarh	Gopal Gaushala on Thardaa Village	5.50	3.50	0.70	SBR
105	Sujangarh	Near Kalkanda (Sujangarh)	2.00	1.20	0.15	SBR
106	Sumerpur	Sumerpur	10.00	4.20	2.00	WSP
107	Suratgarh	Near subjail (Suratgarh)	2.50	2.30	1.50	SBR
108	Suratgarh	Adarsh Kalyan Bhumi near Anupgarh highway	2.50	2.20	1.60	SBR
109	Tonk	Tonk Molai Pura (Tonk)	16.00	13.00	0.90	SBR
110	Tonk	Tonk Dhaula Khera (Tonk)	4.00	3.20	1.10	SBR
111	Udaipur	Eklingpura (Udaipur)	20.00	17.50	2.66	MBBR
112	Udaipur	Eklingpura (Udaipur)	25.00	23.80	20.0	MBBR
113	Udaipur	FCI godown (Udaipur)	10.00	7.70	2.14	SBR
114	Udaipur	Kajrali house (Udaipur)	5.00	4.50	2.09	SBR
115	Kota	I L Township	2.00	1.90	1.63	SBR
116	Jaipur	Delhawas (khilari)	90.00	82.00	0.00	SBR
117	Kota	Balita Ladpura	6.00	5.20	0.00	SBR
118	Pratapgarh	Jain ghosal Kila Road	7.00	5.30	4.00	SBR
119	Bhilwara	Near Existing Jindal STP Kuwada	30.00	29.00	20.00	SBR
120	Gangapur City	Near Kushal Lake	1.50	1.35	0.31	SBR
121	Pushkar	Pushkar (Ajmer)	3.50	3.39	2.05	SBR
122	Fatehpur Sekhawati	Fatehpur	4.30	4.20	2.40	SBR

123	Nathwara	Near Goverdhan Mountain	4.50	3.60	1.75	SBR
124	Sirohi	Nehru Nagar	5.00	2.70	1.95	SBR
125	Kota	Balita	15.00	12.80	4.65	SBR
126	Kota	Dhakarkhedi	40.00	37.00	10.10	SBR
127	Sujangarh	Gaushala on Salasar Road (Sujangarh)	1.5	1.3	0.70	SBR
128	Sujangarh	Chaptia pond near F.C.I. Godown (Sujangarh)	1.5	1.1	0.60	SBR
129	Jaipur	Chaugan Stadium (Jaipur)	1	0.9	0.80	SBR
130	Abu Road	Santpur (Abu Road)	6.9	3.8	2.05	SBR
131	Abu Road	Manpur (Abu Road)	2.3	1.6	0.85	SBR
132	Ajmer	Khanpura (Ajmer)	40	28	10.10	ASP
133	Banswara	Ghamaniya ,Udaipur Road	9.6	6.9	2.30	SBR
134	Ratangarh	Near NH-11 Johad	3.8	2.6	1.10	SBR
135	Mandawa	Mandawa	3.9	1.8	1.20	SBR
136	Sirohi	Near Revdar Road (Sirohi)	1.7	0.5	0.00	SBR
137	Chittorgarh	Chandanpura , Sedimentation tank, Bundi Road	1	0.8	0.00	SBR
138	Sikar	Devi pura Beed (Sikar)	5.00	4	0.00	SBR
139	Churu	Existing Campus at Gajsar	3.50	3.10	1.30	SBR
140	Jodhpur	Basni Baina (Jodhpur-South)	40	19	0.00	SBR
141	Bundi	Gandhi Gram Road	0.50	0.4	0.00	Pythorid
142	Bundi	Bibanwa Road	0.50	0.40	0.00	Pythorid
143	Makrana	Near Kidwai Stadium	7.70	3.25	1.60	SBR
144	Nagaur	Dulai Pond	1.50	1.00	0.00	SBR
145	Jaipur	IPD TOWER SMS Hospital	3.00	1.50	1.20	SBR
146	Hindaun City	Karauli Road	3.00	2.00	1.40	SBR
147	Nokha	Charkada Village	5	3.50	1.30	SBR
148	Sardar Shahar	South STP (Sardar Shahar)	2.3	2.40	0.00	SBR
149	Baran	Gopalpura (Baran)	7	3.50	1.20	SBR
150	Ratangarh	Gaushala on Churu Road	6.1	2.00	0.80	SBR
151	Sikar	Jagmalpura	4.5	2.50	0.00	SBR
			1571.19 MLD	1369.46 MLD	671.27 MLD	

Detail of STPs under construction in State as on 31.07.2026

						Annexure-2
S. No.	Name of Town	Location	Capacity of the plant in MLD	Physical Progress (%) up to date	Incremental Progress per month	Completion Timeline*
1	Chittorgarh	Near Gandhi nagar (Chittorgarh)	2	93.00%	0.10%	Dec' 2026
2	Sardar Shahar	North STP (Sardar Shahar)	3.4	92.70%	0.10%	Dec' 2026
3	Sardar Shahar	Gandhi Vidhya Mandir (Sardar Shahar)	1.6	90.70%	0.10%	Dec' 2026
4	Khetri	Bisau Road ,Village Nanu Wali Bawdi	3.15	90.70%	0.10%	Dec' 2026
5	Ladnu	Vishvanathpura	2.4	96.40%	0.10%	Dec' 2026
6	Jodhpur	Near Khokhariya	5	6.50%	0.00%	Dec'2027, Land Issue
7	Nokha	Near Mandia Village	7	28.20%	0.00%	Dec'2027, Land Issue
8	Sagwara	Near Banswara Highway	3.6	73.00%	3.00%	March'2027
9	Bharatpur	Gopal Nangla	9.4	60.00%	1.00%	March'2027
10	Bundi	Within Existing STP Campus	6.5	70.00%	3.00%	Dec'2026
11	Ajmer	At Anasagar existing STP campus	7	90.70%	0.10%	Dec'2026
12	Baran	Near Banganga River	4	81.00%	0.20%	Dec'2026
13	Beawar	Sendra Road, Jalia River	5.6	96.60%	0.10%	Dec' 2026
14	Dholpur	Near Kushal Lake	10	94.00%	2.80%	Dec' 2026
15	Hanumangarh Upgradation 7.50MLD to 13 MLD	Jodkiya Phatak	5.5	97.80%	0.40%	Dec' 2026
16	Hindaun City	On Mahuwa Road	2.25	12.00%	2.00%	March'2027
17	Nagaur	Veterinary Hospital	3	34.00%	2.00%	March'2027
18	Sikar	Santosh Nagar	1	87.00%	2.00%	Dec'2026
19	Sujanagarh	Near Sadrshahar- Ajmer Bypass Road	1.5	97.40%	0.10%	Dec'2026
20	Dungarpur	Near Do River Udaipur Road	4	72.50%	0.50%	Dec'2026
21	Jaipur	Jaisinghpura khore	30	95.50%	0.50%	Dec'2026
22	Jodhpur	Luni Uchiyada Village	10	95.00%	0.40%	Dec'2026
23	Bhilwara	Near RUIDP 30 MLD plant	10	84.00%	3.20%	Dec'2026
24	Bikaner		2	56.00%	2.00%	March'2027
25	Chittorgarh	Chanderiya Village	2	48.00%	0.90%	March'2027
26	Chittorgarh	Near Kumbhe Nagar ward 10	2	6.00%	0.50%	March'2027
27	Gangapurcity	Near College Road	4	33.00%	2.90%	Sept'2027
28	Jhalawar	Near Central Jail	1.5	52.00%	2.00%	March'2027
29	Jhunjhunu	Near Shri Ram Nagar	3.7	32.20%	0.10%	March'2027
30	Kishangarh	Naya Gavv	5	56.00%	6.00%	March'2027
31	Sawai Madhopur	Near Existing STP at village soorwal	9	45.00%	5.00%	March'2027
32	Sriganganagar	Near Idgah	10	9.10%	0.10%	Sept'2027
33	Sriganganagar	Near Suratgarh Road	5	28.00%	3.00%	Sept'2027
34	Bhiwadi		34	92.00%	1.00%	Dec,2026
35	Jaipur	Adarash Nagar	30	98.00%	2.00%	Dec,2026
36	Tonk	Near Rajput Hostel	1.5	80.00%	1.00%	Dec,2026
37	Tonk	Near Bikapura Village	1	75.00%	1.00%	Dec,2026
38	Tonk	Near Phooln Bagh	1	35.00%	2.00%	March'2027
39	Tonk	Wajirpur Village	0.8	0.00%	0.00%	0.00%
40	Keshoraipatan	Jharniya Basti Ward No.6	1.5	11.20%	0.00%	Dec'2027 , Collector has permitted to start the construction work in Chambal Ghadiyal Area
41	Keshoraipatan	Ward No. 17, Ambdehkar Nagar Road	2.5	12.10%	0.00%	Dec'2027 , Collector has permitted to start the construction work in Chambal Ghadiyal Area
42	Piparcity		4.25	0.00%	0.00%	Dec'2027, Boundary Wall Completed Drawing & design of STP is under approval with MNIT
43	Rawatbhata		4	0.00%	0.00%	Dec-27 ,To obtain construction permission in Chambal Ghadiyal, application submitted in NGT
44	Sikar		6	88.00%	2.00%	Dec'2026
45	Sikar		6	93.00%	2.00%	Dec'2026
46	Kotputli	Charturbhuj	10	0.00%	0.00%	Dec'2027 ,Land Issue NGT-O.A.
47	Jaipur (JDA)	Nevta	30	74.60%	0.10%	No.145/2025 March'2027
48	Jaipur	Muhana (JDA)	30	5.00%	0.10%	Dec'2027

49	Jaipur	Dravyawati River , Kishan Bagh RPA (JDA)	2	99.30%	0.10%	Dec,2026
50	Srimadhampur	Phase-1	2	50.00%	7.50%	Dec,2026
51	Srimadhampur	Phase-2	2.6	18.50%	0.50%	March'2027
52	Sangod		1	30.00%	9.50%	March'2027
53	Sri Dungargarh		3	4.00%	4.00%	March'2027
54	Bhinmal		3	0.00%	0.00%	March'2027
55	Pokaran		3	0.00%	0.00%	March'2027
56	Pali (Ruidp Tech)	Rai Ko Ki Dhani	0.75	70.00%	33.50%	Dec,2026
57	Pali (Ruidp Tech)	Rai Ko Ki Dhani	0.35	70.00%	33.50%	Dec,2026
58	Pali (Ruidp Tech)	Mandali	0.5	70.00%	33.50%	Dec,2026
59	Pali (Ruidp Tech)	Manupura	1.5	70.00%	33.50%	Dec,2026
60	Pali (Ruidp Tech)	Ashapura	0.8	70.00%	33.50%	Dec,2026
61	Jodhpur	Jhalamand	10	0.00%	0.00%	Sept'27
62	Bharatpur	Near Forest Department	3	0.00%	0.00%	Dec'2027, Design & drawing is under progress
63	Bharatpur	Near Gaurav Beti Park	4	0.00%	0.00%	
64	Bharatpur	Near Stadium	5	0.00%	0.00%	
65	Churu	Near Existing STP at Agrasen Nagar	5	3.00%	3.00%	Dec'2027
66	Jodhpur	Nandri 20mld to 30mld	10	10.00%	10.00%	Dec'2027
67	Bari	Ruidp-Technology	0.5	0.00%	0.00%	Dec' 2026
68	Bari	Ruidp-Technology	0.33	0.00%	0.00%	Dec' 2026
69	Bari	Ruidp-Technology	0.3	0.00%	0.00%	Dec' 2026
70	Bari	Ruidp-Technology	0.28	0.00%	0.00%	Dec' 2026
71	Nagar	Ruidp-Technology	0.4	6.00%	6.00%	Dec' 2026
72	Nagar	Ruidp-Technology	0.225	6.00%	6.00%	Dec' 2026
73	Nagar	Ruidp-Technology	0.075	6.00%	6.00%	Dec' 2026
74	Nagar	Ruidp-Technology	0.15	6.00%	6.00%	Dec' 2026
75	Nagar	Ruidp-Technology	0.45	6.00%	6.00%	Dec' 2026
76	Nagar	Ruidp-Technology	0.45	6.00%	6.00%	Dec' 2026
77	Nagar	Ruidp-Technology	0.175	6.00%	6.00%	Dec' 2026
78	Nagar	Ruidp-Technology	0.125	0.00%	0.00%	Dec' 2026
79	Bilara	Ruidp-Technology	0.41	0.00%	0.00%	Dec' 2026
80	Bilara	Ruidp-Technology	0.5	0.00%	0.00%	Dec' 2026
81	Bilara	Ruidp-Technology	0.35	0.00%	0.00%	Dec' 2026
82	Bilara	Ruidp-Technology	0.5	0.00%	0.00%	Dec' 2026
83	Bilara	Ruidp-Technology	0.38	0.00%	0.00%	Dec' 2026
84	Bilara	Ruidp-Technology	0.08	0.00%	0.00%	Dec' 2026
85	Bilara	Ruidp-Technology	0.5	0.00%	0.00%	Dec' 2026
86	Bilara	Ruidp-Technology	0.28	0.00%	0.00%	Dec' 2026
87	Pali	Upgradation 7.5 MLD to 10 MLD	2.5	0.00%	0.00%	
		TOTAL UNDER CONSTRUCTION (A)	411.11			
STPs Under Commissioning						
1	Chittorgarh	Near Railway Station	1	100.00%	100.00%	Commissioning Under progress
2	Sriganganagar	Sugarmill (Sriganganagar)	15	100.00%	100.00%	
3	Jaipur	Sanjhariya	43	100.00%	100.00%	
4	Bhilwara	Near JS existing STP Kewada	10	100.00%	100.00%	
5	Jodhpur	Luni Vivek Vihar, Sangariya Village	15	100.00%	100.00%	
6	Deedwana	Deedwana	3	100.00%	100.00%	
7	Ramgarh Shekhawati	Gogamedi (Ramgarh Shekhawati)	1	100.00%	100.00%	
8	Ladnu	Asota Village	5.5	100.00%	100.00%	
9	Kuchaman City	Near Dashhera Maidan	7.6	100.00%	100.00%	
	Total	TOTAL COMMISSIONING (B)	101.1			
STP UNDER TENDERING ©						
1	PALI		15			
2	JODHPUR	Nandri Existing Campus	30			
3	JODHPUR	Basni Benda Existing Campus	40			
4	JODHPUR	Existing Campus	50			
5	Behrore	MBBR	2.5			
6	Surajgarh	MBBR	1.5			
			139			
		GRAND TOTAL (A+B+C)	651.21 MLD			

Under O& M retendering (10, 15 MLD)

Out fall discharge, location not decided
100 KLD
200 KLD

Details of non complying existing STPs in Rajasthan State as on dated 31.7.2026 (Annexure -3)

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Operational Status of STP	If not applied likely date of application	Process	Compliance Status of STP
1	Balotra	Jerla (Balotra)	9	Operational		SBR	CTO is to be reapplied.
Total			9				

Detail of non complying existing STPs in Rajasthan State under upgradation as on dated 31.07.2026 (Annexure -4)

S. No.	Name of Town	Location	Existing STP Capacity (MLD)	Operational Status of STP	Process of treatment	Compliance Status of STP
1	Nagaur	Balwa Road (Nagaur)	8	Operational	Phytoride	Upgradation work has been completed under AMRUT.
2	Jodhpur	Nandari (Jodhpur)	20	Operational	WSP	Work Order for Upgradation work has been issued under NRCP. Work is under progress.
3	Barmer	Village Kundla (Barmer)	10	Operational	WSP	Upgradation work is in progress under RUIDP Phase-IV tranche -2.
4	Jhalrapatan	Girdharpura (Jhalrapatan)	3	Operational	SBR	Upgradation work has been completed under RUIDP Phase-III
5	Jodhpur	Salawas Unit II (Jodhpur)	50	Operational	MBBR	Upgradation work has been Completed in AMRUT-2.0.
6	Churu	Village Gajsar (Churu)	7	Operational	SBR	Upgradation work has been Completed.
7	Pali	Mandia Road, Near ESI Hospital (Pali)	7.5	Operational	ASP	LOA has been issued by Commissioner Pali for upgradation of 7.5 STP.
8	Jaisalmer	Kisanghat (Jaisalmer)	10	Operational	WSP	Upgradation work is in progress under SBM.
9	Jalore	Jalore	10	Operational	WSP	Upgradation work is in progress under SBM.
10	Rajsamand	Rajsamand	5	Operational	UASB	Upgradation work is in progress under SBM.
Total			130.5			

Detail of Operational FSTP in State (30.06.2026) Annexure-5		
S. NO.	TOWN	Capacity of FSTP
1	Khandela	10 KLD
2	Lalsot	20 KLD
3	Phulera	20 KLD
4	Sambhar	
5	Bandikui	16 KLD
6	Bhawanimandi	12 KLD
7	Bhinder	8 KLD
8	Kanor	
9	Dausa	31 KLD
10	Jobner	4 KLD
11	Neem ka Thana	12 KLD
12	Pilibanga	14 KLD
13	Tijara	12 KLD
14	Sahpura (Bhilwara)	12 KLD
15	Bari	23 KLD
16	Deeg	15 KLD
17	Gangapur (Bhilwara)	5 KLD
18	Baggar	10 KLD
19	Bayana	35 KLD
20	Bhusawar	15 KLD
21	Bidasar	25 KLD
22	Bissau	20 KLD
23	Chaksu	25 KLD
24	Chhabra	25 KLD
25	Deoli	15 KLD
26	Deshnok	15 KLD
27	Gulabpura	20 KLD
28	Kekri	35 KLD
29	Kesarisinghpur	10 KLD
30	Khairthal	35 KLD
31	Khatu Shyam Ji	10 KLD
32	Kherli	15 KLD
33	Kishangarh- Renwal	20 KLD
34	Kishangarhbas	10 KLD
35	Kotputli	35 KLD
36	Kuchera	20 KLD
37	Kumher	20 KLD
38	Lakheri	20 KLD
39	Losal	20 KLD
40	Mahwa	20 KLD
41	Malpura	20 KLD
42	Mukundgarh	15 KLD

Detail of Operational FSTP in State (30.06.2026) Annexure-5		
S. NO.	TOWN	Capacity of FSTP
43	Mundwa	10 KLD
44	Nadbai	20 KLD
45	Nagar	20 KLD
46	Nawa	15 KLD
47	Niwai	25 KLD
48	Nohar	35 KLD
49	Phalodi	35 KLD
50	Pilani	35 KLD
51	Vidhy Vihar	
52	Pindwara	20 KLD
53	Rajakheda	25 KLD
54	Rajaldesar	20 KLD
55	Rajgarh - Churu	35 KLD
56	Rani	10 KLD
57	Rawatsar	25 KLD
58	Reengus	20 KLD
59	Roopbas	10 KLD
60	Sarwar	15 KLD
61	Shivganj	20 KLD
62	Sri Dungargarh	35 KLD
63	Sri Madhopur	25 KLD
64	Taranagar	25 KLD
65	Todaraisingh	20 KLD
66	Vijaynagar -Ajmer	20 KLD
67	Viratnagar	15 KLD
68	Weir	15 KLD
69	Ramgarh	25 KLD
70	Raisinghnagar	20 KLD
71	Uniara	10 KLD
72	Sarmathpura	15 KLD
73	Laxmangarh	35 KLD
74	Bagru	25 KLD
75	Bansur	20 KLD
76	Nasirabad	35 KLD
77	Aasind	10 KLD
78	Pirawa	10 KLD
79	Sultanpur	20 KLD
80	Bassi	20 KLD
81	Atru	20 KLD
82	Bamanwas	10 KLD
83	Anoopgarh	25 KLD
84	Rajgarh-Alwar	20 KLD

Detail of Operational FSTP in State (30.06.2026) Annexure-5		
S. NO.	TOWN	Capacity of FSTP
85	Ratannagar	10 KLD
86	Gajsinghpur	5 KLD
87	Sapotra	10 KLD
87 NOS ULBs (TOTAL)		1619 KLD (84 NOS FSTP)

Detail of FSTP under construction up to 30.06.2026 (Annexure-6)				
S. NO.	TOWN	SEWAGE GENERATION (MLD)	SLUDGE GENERATION (KLD)	Capacity of FSTP (KLD)
1	Aklera	11.82	83.33	20 KLD
2	Amet	1.14	8.73	15 KLD
3	Anta	3.56	16.32	35 KLD
4	Bali	2.19	10.02	15 KLD
5	Begun	1.59	10.43	15 KLD
6	Bhinmal	5.27	0.00	35 KLD
7	Bilara	3.61	19.96	25 KLD
8	Chhapar	1.22	9.95	15 KLD
9	Chhoti Sadri	1.31	9.26	15 KLD
10	Chomu	2.62	32.48	35 KLD
11	Degana	2.20	10.10	15 KLD
12	Deogarh	1.16	8.88	15 KLD
13	Falna	2.73	12.52	20 KLD
14	Itawa	1.65	13.79	20 KLD
15	Jahajpur	1.59	10.38	15 KLD
16	kaman	2.22	19.18	35 KLD
17	Kapasan	1.61	10.52	15 KLD
18	Kaprain	1.78	10.46	15 KLD
19	Karanpur	2.34	10.74	15 KLD
20	Keshoraipatan	2.03	0.00	20 KLD
21	Indragarh	0.57	3.75	5 KLD
22	Mandalgarh	1.07	6.98	10 KLD
23	Mangrol	2.76	12.64	20 KLD
24	Merta City	5.07	23.23	35 KLD
25	Nainwa	1.29	9.82	15 KLD
26	Padampur	2.03	9.29	15 KLD
27	Parbatsar	1.00	7.65	10 KLD
28	Partapur Garhi	0.88	8.04	10 KLD
29	Pipar city	3.36	0.00	25 KLD
30	Pokaran	3.50	0.00	20 KLD
31	Ramganj-Mandi	4.55	20.84	35 KLD
32	Sadri	3.01	13.81	20 KLD
33	Salumber	1.21	8.28	10 KLD
34	Sanchore	3.98	16.57	25 KLD

35	Sangaria	3.83	18.46	25 KLD
36	Sagwara	2.59	0.00	10 KLD
37	Sangod	2.40	0.00	15 KLD
38	Sojat	3.31	21.69	35 KLD
39	Sri Vijainagar	1.26	9.29	25 KLD
40	Takhatgarh	1.66	8.43	15 KLD
41	Thanagaji	1.32	10.96	15 KLD
42	Todabhim	1.90	11.58	15 KLD
43	Udaipurwati	1.48	14.74	20 KLD
44	Uccain	1.36	11.32	15 KLD
45	Sikri	0.98	8.65	15 KLD
46	Sadulshahar	2.75	12.59	20 KLD
47	Pawata	2.00	16.65	25 KLD
48	Bhopalgarh	1.16	11.04	15 KLD
49	Mandawari (Dausa)	0.26	5.44	10 KLD
50	Baseri	1.08	11.53	15 KLD
51	Pisangan	0.94	7.80	15 KLD
52	Sawar	0.65	5.40	10 KLD
53	Raipur	0.80	8.13	15 KLD
54	Baneda	0.69	5.77	10 KLD
55	Bigod	1.42	9.30	20 KLD
56	Bijolia	1.09	7.13	15 KLD
57	Khatukhurd	0.39	5.65	10 KLD
58	Mertaroad	1.08	9.00	15 KLD
59	Riyanbandi	0.74	6.20	10 KLD
60	Diggi	1.22	5.58	10 KLD
61	Dooni	0.68	5.69	10 KLD
62	Maniya	0.83	6.93	15 KLD
63	Saipu	0.69	5.74	10 KLD
64	Suroth	0.83	6.95	15 KLD
65	Khandaar	1.18	7.73	15 KLD
66	Vajirpur	1.54	7.82	15 KLD
67	Sahwa	1.63	7.49	15 KLD
68	Ghadsana	1.48	12.34	25 KLD
69	Kathumar	0.57	5.26	10 KLD
70	Malakheda	0.89	5.81	10 KLD
71	Nogav	0.48	5.44	10 KLD
72	Masuda	0.47	5.37	10 KLD

73	Baswa	0.27	7.83	15 KLD
74	Bhandarej	0.34	9.61	20 KLD
75	Lawan	0.77	6.38	10 KLD
76	Sikrai	1.01	8.41	10 KLD
77	Jamwaragarh	1.44	12.03	25 KLD
78	Dudu	1.39	7.97	15 KLD
79	Kaladera	0.61	6.63	15 KLD
80	Kanota	0.50	5.67	10 KLD
81	Khejroli	0.85	9.70	20 KLD
82	Phagi	0.89	7.45	15 KLD
83	Vatika	0.64	5.34	10 KLD
84	Buhana	0.63	5.29	10 KLD
85	Malsisar	0.83	6.92	15 KLD
86	Mandrela	0.66	7.60	15 KLD
87	Singhana	0.76	5.73	10 KLD
88	Sultana	1.28	8.38	15 KLD
89	Mundawar	1.02	7.94	15 KLD
90	Narayanpur	0.14	13.02	25 KLD
91	Dhod	0.73	6.07	10 KLD
92	Jasol	0.80	6.69	15 KLD
93	Samdari	1.06	8.87	15 KLD
94	Chohtan	0.96	6.28	10 KLD
95	Ahor	4.90	18.70	15 KLD
96	Sayla	1.10	9.19	15 KLD
97	Mathania	0.96	8.02	15 KLD
98	Tiwanri	1.11	9.21	20 KLD
99	Sojat road	1.04	9.55	20 KLD
100	Mandaar	0.77	7.02	15 KLD
101	Siswali	0.91	7.56	15 KLD
102	Dae	0.57	6.50	15 KLD
103	Hindoli	0.54	6.14	10 KLD
104	Dug	0.84	7.03	15 KLD
105	Khanpur	2.69	8.88	15 KLD
106	Manoharthana	1.70	5.69	10 KLD
107	Suket	2.46	11.26	25 KLD
108	Akola	23.17	227.43	10 KLD
109	Bhim	0.78	6.46	10 KLD
110	Mawali	0.70	5.86	10 KLD

111	Vallabhnagar	0.55	5.57	10 KLD
112	Behrore			25 KLD
113	Surajgarh			15 KLD
114	Lal Garh Jaatan			15 KLD
115	Jawal (Sirohi)			5 KLD
116	Lunkaransar			35 KLD
117	Napasar			25 KLD
118	Dundlod			10 KLD
119	Kudibhagtasani			35 KLD
TOTAL		199.92	1302.74	1975 KLD (119 FSTP)

Annexure-7**Status of processing plants in Rajasthan State (as on 31.07.2026)****Total MSW generation:** Approx. 10108.43 TPD**Waste Processing Operational:** 7000.88 TPD**Total Waste Processing:** 6050.37 TPD**Waste Processing Facilities under Pipeline:** 6143.19 TPD**Operational Waste Processing facilities**

S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)	Total Processing (TPD)
1	Operational SWM Plants (Compost + RDF, MRF, Bio-methanation, Waste to Energy, etc.)	177	5469.32	4518.59
2	Through BWGs/Pit Composting/ Garden composting/Decentralized composting/ Compost machines/ informal Recyclers	-	1531.56	1531.56
Total Processing of Municipal Solid Waste at present			7000.88 TPD (69.26%)	6050.37 TPD (59.85%)

Under pipeline MSW processing Projects

S. No.	Particular	No. of Plants	Total capacity of Plants (TPD)
1	SWM Plants (Compost + RDF, MRF, Bio-methanation, Waste to Energy, etc.) (Work in Progress)	200	4672.68
2	SWM Plants (Compost + RDF, MRF, Bio-methanation, Waste to Energy, etc.) (Under Tendering progress)	94	970.51
3	Bio methanation (under CM Budget Announcement 2026-27)	2	500
4	City Solid Waste Action Plans (under Swachh Bharat Mission 2.0) have been prepared for remaining cities/towns of the state. The plans shall be forwarded to Ministry of Housing and Urban Affairs after approval from the State High Power Committee & State Level Technical Committee.		
Total waste quantity covered			6143.19 TPD

Note: (i) 1531.56 TPD is being processed by BWGs/ Informal Recyclers and pit composting, garden composting and remaining waste is being dumped unplanned at landfill sites.

City wise Status of Processing & Disposal of waste:

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
1.	Abu Road	MRF	5	By ULB Fund	By ULB
2.	Ajmer	Compost + RDF	300	Tipping fee Rs 379/- per ton on incoming quantity	M/s NACOF
3.	Ajmer	MRF	15	By ULB Fund	By ULB
4.	Alwar	Compost + RDF	300	Royalty Rs 155/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
5.	Alwar	MRF	5	By ULB Fund	By ULB
6.	Amet	MRF	5	By ULB Fund	By ULB
7.	Antah	MRF	7	By ULB Fund	By ULB
8.	Asind	MRF	1	By ULB Fund	By ULB
9.	Baggar	MRF	2	By ULB Fund	By ULB
10.	Bagru	MRF	2	By ULB Fund	By ULB
11.	Bali	MRF	5	By ULB Fund	By ULB
12.	Balotra	MRF	20	By ULB Fund	By ULB
13.	Bandukui	MRF	8	By ULB Fund	By ULB
14.	Banswara	Compost + RDF	19	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)
15.	Banswara	MRF	15	By ULB Fund	By ULB
16.	Baran	MRF	10	By ULB Fund	By ULB
17.	Bari	MRF	20	By ULB Fund	By ULB
18.	Barisadri	MRF	4.5	By ULB Fund	By ULB
19.	Barmer	Compost	5	By ULB Fund	By ULB
20.	Barmer	MRF	5	By ULB Fund	By ULB
21.	Bayana	MRF	1	By ULB Fund	By ULB
22.	Beawar	MRF	10	By ULB Fund	By ULB
23.	Begun	MRF	3	By ULB Fund	By ULB
24.	Bhadra	MRF	15	By ULB Fund	By ULB
25.	Bharatpur	MRF	5	By ULB Fund	By ULB
26.	Bhilwara	Compost+RDF	225	Royalty Rs 401/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
27.	Bhinmal	MRF	10	By ULB Fund	By ULB
28.	Bhiwadi	MRF	10	By ULB Fund	By ULB
29.	Bhusawar	MRF	1	By ULB Fund	By ULB
30.	Bidasar	MRF	25	By ULB Fund	By ULB

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
31.	Bijainagar	MRF	25	By ULB Fund	By ULB
32.	Bikaner	MRF	30	By ULB Fund	By ULB
33.	Bikaner	Compost+ RDF	320	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)
34.	Bilara	MRF	6	By ULB Fund	By ULB
35.	Bissau	MRF	2	By ULB Fund	By ULB
36.	Chaksu	MRF	2	By ULB Fund	By ULB
37.	Chhabra	MRF	1	By ULB Fund	By ULB
38.	Chhapar	MRF	20	By ULB Fund	By ULB
39.	Chhotisadri	MRF	4.5	By ULB Fund	By ULB
40.	Chirawa	MRF	7	By ULB Fund	By ULB
41.	Chittorgarh	MRF	15	By ULB Fund	By ULB
42.	Churu	MRF +Dry waste processing center	60	By ULB Fund	M/s Rupesh Construction
43.	Dausa	MRF	1	By ULB Fund	By ULB
44.	Degana	MRF	5	By ULB Fund	By ULB
45.	Deogarh	MRF	4	By ULB Fund	By ULB
46.	Deoli	MRF	2	By ULB Fund	By ULB
47.	Deshnoke	MRF	2	By ULB Fund	By ULB
48.	Dholpur	MRF	40	By ULB Fund	By ULB
49.	Didwana	MRF	5	By ULB Fund	By ULB
50.	Dungarpur	Compost + RDF	7	By ULB Fund	By ULB
51.	Dungarpur	Biomethenation	7	By ULB Fund	By ULB
52.	Dungarpur	MRF	15	By ULB Fund	By ULB
53.	Falna	MRF	5	By ULB Fund	By ULB
54.	Fatehnagar	MRF	10	By ULB Fund	By ULB
55.	Fatehpur	MRF	35	By ULB Fund	By ULB
56.	Gajsinghpur	MRF	2	By ULB Fund	By ULB

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
57.	Gangapur	MRF	4	By ULB Fund	By ULB
58.	Gangapurcity	MRF	15	By ULB Fund	By ULB
59.	Gulabpura	MRF	3	By ULB Fund	By ULB
60.	Hanumangarh	Compost+RDF	60	Royalty Rs 153/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi
61.	Hanumangarh	MRF	70	By ULB Fund	By ULB
62.	Hindaun	MRF	15	By ULB Fund	By ULB
63.	Indergarh	MRF	3	By ULB Fund	By ULB
64.	Itawa	MRF	5	By ULB Fund	By ULB
65.	Jahazpur	MRF	4	By ULB Fund	By ULB
66.	Jaipur	WtE (RDF)	350	On PPP	M/s Grasim India Ltd
67.	Jaipur	Compost	250	Royalty	M/s Ever Enviro Resource Management Pvt. Ltd.
68.	Jaipur	MRF Facility	300		M/s Trashonomy Indai Pvt. Ltd.
69.	Jaipur (Heritage)	Waste to Energy	1000	Royalty Rs 66/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.
70.	Jaipur	MRF	5	By ULB Fund	By ULB
71.	Jaipur	MRF	5	By ULB Fund	By ULB
72.	Jaisalmer	MRF	16	By ULB Fund	By ULB
73.	Jaitaran	MRF Facility	16	By ULB Fund	By ULB
74.	Jalore	MRF	25	By ULB Fund	By ULB
75.	Jhalawar	Compost +RDF	4	By ULB fund	By ULB
76.	Jhalrapatan	MRF	10	By ULB fund	By ULB
77.	Jhunjhunun	MRF	9	By ULB fund	By ULB
78.	Jobner	MRF	4.7	By ULB fund	By ULB
79.	Jodhpur	Compost + RDF	150	Basic rate of tipping fee per ton Rs. 247/Ton	M/S RKB PVT LTD
80.	Jodhpur	MRF	5	By ULB fund	By ULB
81.	Kaman	MRF	3	By ULB fund	By ULB
82.	Kanor	MRF	5	By ULB fund	By ULB
83.	Kapasan	MRF	10	By ULB fund	By ULB

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
84.	Kaprain	MRF	8	By ULB fund	By ULB
85.	Karanpur	MRF	5	By ULB fund	By ULB
86.	Karauli	MRF	35	By ULB fund	By ULB
87.	Kekri	MRF	2	By ULB fund	By ULB
88.	Keshoraipatan	MRF	6	By ULB fund	By ULB
89.	Kesrisinghpur	MRF	5.76	By ULB fund	By ULB
90.	Khairthal	MRF	25	By ULB fund	By ULB
91.	Khandela	MRF Facility	12	By ULB Fund	By ULB
92.	Khatushyamji	MRF	15	By ULB Fund	By ULB
93.	Kherli	MRF	1	By ULB Fund	By ULB
94.	Khetri	MRF	2	By ULB Fund	By ULB
95.	Kishangarh	MRF	5	By ULB Fund	By ULB
96.	Kishangarhrehwal	MRF	2	By ULB Fund	By ULB
97.	Kota	MRF	75	By ULB Fund	By ULB
98.	Kota	MRF	5	By ULB Fund	By ULB
99.	Kota	MRF	20	By ULB Fund	By ULB
100.	Kuchamancity	MRF	5	By ULB Fund	By ULB
101.	Kuchera	MRF	2	By ULB Fund	By ULB
102.	Laxmangarh	MRF Facility	60	By ULB fund	M/s Lovit Manpower Service Pvt. Ltd.
103.	Ladnun	MRF	5	By ULB Fund	By ULB
104.	Lakheri	MRF	5	By ULB Fund	By ULB
105.	Lalsot	MRF	2.5	By ULB Fund	By ULB
106.	Losal	MRF	9	By ULB Fund	By ULB
107.	Mahwa	MRF	4	By ULB Fund	By ULB
108.	Makrana	MRF	10	By ULB Fund	By ULB

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
109.	Malpura	MRF	8	By ULB Fund	By ULB
110.	Mandalgarh	MRF Facility	2	By ULB Fund	By ULB
111.	Mandawa	MRF	2	By ULB Fund	By ULB
112.	Mertacity	MRF	40	By ULB Fund	By ULB
113.	Mount Abu	MRF	2	By ULB Fund	By ULB
114.	Mukandgarh	MRF	1	By ULB Fund	By ULB
115.	Mundwa	MRF	2	By ULB Fund	By ULB
116.	Nagaur	MRF	5	By ULB Fund	By ULB
117.	Nagaur	Compost+RDF	51	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)
118.	Nainwa	MRF	4	By ULB Fund	By ULB
119.	Nasirabad	MRF	2	By ULB Fund	By ULB
120.	Nathdwara	Compost +RDF	20	By ULB fund	M/s Srijan Seva Santhan
121.	Nawa	MRF	2	By ULB Fund	By ULB
122.	Neem ka thana	MRF	2	By ULB Fund	By ULB
123.	Nimbahera	Compost + RDF	25.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Innovations Pvt. Ltd.
124.	Nimbahera	MRF	14	By ULB Fund	By ULB
125.	Niwai	MRF	15	By ULB Fund	By ULB
126.	Padampur	MRF	5	By ULB Fund	By ULB
127.	Pali	Compost + RDF	100	Royalty Rs 301/Ton on SLF input	M/s Rollz Material Handling System Pvt. Ltd. New Delhi
128.	Parwatsar	MRF	2	By ULB Fund	By ULB
129.	Phulera	MRF	2	By ULB Fund	By ULB
130.	Pindwara	MRF	21	By ULB Fund	By ULB

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
131.	Piparcity	MRF	6	By ULB Fund	By ULB
132.	Pirawa	MRF	2.5	By ULB Fund	By ULB
133.	Pokran	MRF	8	By ULB Fund	By ULB
134.	Pratapgarh	Compost	6	By ULB Fund	By ULB
135.	Pratapgarh	MRF	10	By ULB fund	By ULB
136.	Pushkar	MRF	2	By ULB fund	By ULB
137.	Rajakhera	MRF	20	By ULB fund	By ULB
138.	Rajaldesar	MRF	10	By ULB fund	By ULB
139.	Rajgarh(Churu)	MRF	15	By ULB fund	By ULB
140.	Ramganjmandi	MRF	15	By ULB fund	By ULB
141.	Rani	MRF	3	By ULB fund	By ULB
142.	Ratangarh	MRF	10	By ULB fund	By ULB
143.	Rawatsar	MRF	20	By ULB fund	By ULB
144.	Reengus	MRF	4	By ULB fund	By ULB
145.	Rupbas	MRF	8	By ULB fund	By ULB
146.	Sadri	MRF	10	By ULB fund	By ULB
147.	Sagwara	MRF	10	By ULB fund	By ULB
148.	Salumbar	MRF	5	By ULB fund	By ULB
149.	Sambhar	MRF	6	By ULB fund	By ULB

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
150.	Sanchoe	MRF	25	By ULB fund	By ULB
151.	Sangod	MRF	5	By ULB fund	By ULB
152.	Sarwar	MRF	10	By ULB fund	By ULB
153.	Sawaimadhopur	MRF	15	By ULB fund	By ULB
154.	Shahpura	MRF	2	By ULB fund	By ULB
155.	Shahpura_Bh(M)	MRF	6	By ULB fund	By ULB
156.	Sheoganj+Sumerpur+Takhatarh	Compost + RDF	40	Tipping fee on input for Processing is Rs 351/Ton	M/s Durga Impex Udaipur
157.	Sheoganj	MRF	5	By ULB fund	By ULB
158.	Sumerpur	MRF	8	By ULB fund	By ULB
159.	Takhatarh	MRF	3	By ULB fund	By ULB
160.	Sikar	Compost	55	By ULB fund	By ULB
161.	Sikar	MRF	150	By ULB fund	By ULB
162.	Sri Madhopur	MRF	3	By ULB fund	By ULB
163.	Sujangarh	MRF	16	By ULB fund	By ULB
164.	Suratgarh	MRF	2	By ULB fund	By ULB
165.	Taranagar	MRF	8	By ULB fund	By ULB
166.	Tijara	MRF	40	By ULB fund	By ULB
167.	Todabhim	MRF	3	By ULB fund	By ULB
168.	Todaraisingh	MRF	15	By ULB fund	By ULB

1. Details regarding Operational Plants					
S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm
169.	Tonk	MRF	2	By ULB fund	By ULB
170.	Udaipur	MRF cum RDF	30	By ULB Fund	By ULB
171.	Udaipur	Compost	60	By ULB Fund	M/s Sandal Buildcon Pvt. Limited
172.	Udaipur	Bio-methanation plant	22	By ULB fund	M/s Mahindra
173.	Udaipur	MRF Facility + Dry waste processing Centre	60	By ULB Fund	By ULB
174.	Udaipurwati	MRF	2.4	By ULB Fund	By ULB
175.	Uniara	MRF	2	By ULB Fund	By ULB
176.	Viratnagar	MRF	3	By ULB Fund	By ULB
177.	Weir	MRF	15	By ULB Fund	By ULB
			5469.32 TPD		

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
1.	Jhunjhunu+ Udaipurwati	Compost + RDF	65	Royalty Rs 101/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	• CTE granted on 27.01.2025. • Boundary wall, Guard room & store room work completed. • Refining shed work in progress • 45% of construction work completed. • Expected Completion Timeline: December 2026.
2.	Jodhpur	Waste to Energy	600	Royalty Rs 126/Ton on processing plant input	M/s JITF Urban Infrastructure Ltd. New Delhi.	• EC granted on 08.04.2025. EC from SWAC granted on 10.06.2025. • Structure work completed. • Civil Construction work 68% completed. • Expected Completion Timeline: -December 2026.
3.	Bharatpur	Compost + RDF	135.4	Tipping fee Rs 287/- per MT on incoming	M/s Alwazo Solutions Pvt. Ltd., Janakpuri, New Delhi	• CTE Regrated on 09.10.2024. • Preprocessing shed work complete • GSB laying complete of RDF & COMPOST SHED • Excavation complete of MCW (Road) • Weighbridge platform excavation complete • Boundary wall works complete • Guard room & toilet block work complete • Leachate tank work complete • Rain water harvesting pound excavation complete • Machine installation work in progress (75% work completed) • Expected Completion Timeline: August-2026.
4.	Jaisalmer	Compost + RDF	50	Royalty Rs 255/Ton on SLF input	M/s Shree Balaji Caretaker	• LOA has been issued on 24.08.2022. • ToR granted on 09.02.2024. • The project is presently being implemented in two phases. In the first phase, the work shall be limited to the establishment of the Solid Waste Processing Plant. Accordingly, a fresh application for obtaining the Consent to Establish (CTE) has been submitted, and the construction activities related to the processing plant shall be commenced upon receipt of the necessary approval. • The construction of the Sanitary Landfill Facility has been planned under the second phase of the project and shall be undertaken only after completion of the activities envisaged under the first phase. • In this regard, the executing agency has resubmitted the application for obtaining the Consent to Establish (CTE) for the Solid Waste Processing Plant on 22.05.2026. The construction work of the processing plant will be initiated immediately upon grant of the Consent to Establish (CTE) by the competent authority.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
5.	Dausa	Compost+RDF	53	Royalty Rs 160/Ton on SLF input	Lakshya Total Solutions	• Work order issued on 23.02.2023. • Lease deed agreement signed on 27.01.2024. • The Municipal Council of Dausa terminated the work order due to undue delays dated 10.06.2025. • Retendering is under process.
6.	Beawer	Compost+RDF	47	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Lease deed signed on 27.09.2023. • CTE has been granted on 24.04.2024. • 75% Civil work done. • Civil work under progress. • Expected completion date: 31.12.2026.
7.	Bhiwadi	Compost+RDF	56	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Lease deed signed on 21.09.2023. • CTE has been applied on 24.06.2024. • Civil work under progress. • Expected date of completion- 31.12.2026
8.	Bundi	Compost+RDF	57	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Lease deed signed on 03.10.2023. • CTE has been granted on 14.02.2024. • Boundary wall work completed. • 60% of Civil work completed. • Expected completion date: 31.03.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
9.	Chittaurgarh	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 27.09.2023. - CTE obtained on 07.05.2024. - Civil Construction work under progress. 60% Civil Work completed. - Expected completion date: 31.12.2026.
10.	Dholpur	Compost+RDF	69	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 06.02.2023. - CTE has been granted on 26.04.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
11.	Gangapur City	Compost+RDF	65	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 20.12.2023. - CTE has been granted on 06.04.2024. 25% of civil work completed. - Boundary Wall Completed, - In Progress- Guard Room, Electric Room, Weighbridge, Labour Quarter & Office. -Roof slab casted - Expected completion date: 31.12.2026.
12.	Hindaun	Compost+RDF	37	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 18.12.2023. - CTE has been granted on 28.05.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall is under progress. - Expected completion date: 31.12.2026.
13.	Jalore	Compost+RDF	20	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 03.10.2023.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
					Company and RKB reuse Pvt. Ltd. (JV)	• CTE has been granted on 28.05.2024. • Construction work is under progress. Office building, compost pad, weighing bridge work under progress. • 62% civil work done. • Under Progress • Expected completion date: 31.12.2026.
14.	Khatushyam Ji	Compost+RDF	5	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Lease deed signed on 22.09.2023. • CTE has been granted on 23.04.2024. • 85% Civil work completed. • Expected completion date: 31.12.2026.
15.	Kishangarh	Compost+RDF	26	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • CTE has been granted on 23.04.2024. • Boundary wall and levelling work completed. • Civil work under progress • Expected completion date: 31.12.2026.
16.	Kota (South)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Lease deed done on 30.01.2025. • Site Levelling, Boundary wall, uncovered compost pad, Admin building & approach road work completed. • 48% Civil work completed. • Expected completion date: 31.12.2026
17.	Kota (North)	Compost+RDF	400	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	• Contract agreement has been signed on 28.08.2023. • Work order has been issued on 28.08.2023. • Lease deed signed on 05.12.2023. • CTE granted on 17.05.2024. • Trommel machine installation work completed & trial run in progress. • 90% civil Work Completed. • Expected completion date: 31.07.2026

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
18.	Reengus	Compost+RDF	10	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 10.01.2024. - CTE obtained on 09.05.2024. - Boundary wall, gate, guard room, weigh bridge, toilet, electric room, labour quarter, machine shed, office building & UG tank work completed. 80% civil work completed. - Expected completion date: 31.12.2026
19.	Sawai Madhopur	Compost+RDF	46	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 05.12.2023. - CTE obtained on 06.03.2024. - RCC-Precast Boundary wall completed. Civil Construction i.e. office building, weighing bridge, etc. work under progress. 58% civil work completed. - Expected completion date: 31.12.2026
20.	Sirohi	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 31.10.2023. - CTE granted on 21.02.2025. - Boundary wall & compost pit work completed. 43% civil work completed. - Expected completion date: 31.12.2026.
21.	Sujargarh	Compost+RDF	30	Basic rate of tipping fee per ton Rs. 247/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 28.08.2023. - Work order has been issued on 28.08.2023. - Lease deed signed on 04.11.2023. - CTE obtained on 27.05.2024. 49% civil work completed. - Construction work Under Progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
22.	Khetri	Compost+RDF	8	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Lease deed signed on 04.03.2024. - CTE granted on 13.05.2024. - Plant Construction work under progress. - Expected completion date: 31.12.2026.
23.	Nawalgarh	Compost+RDF	21	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Lease deed has been signed on 19.12.2023. - CTE granted on 20.03.2024. - RCC-Precast Boundary wall is being erected. Construction of Boundary wall and levelling work is under progress. - Expected completion date: 31.12.2026.
24.	Bayana	Compost+RDF	13.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - CTE has been issued on 02.04.2025. 25% civil work completed. - Expected completion date: 31.12.2026.
25.	Bagru	Compost+RDF	13	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Lease deed signed 12.03.2024. - CTE granted on 29.07.2024. 25% civil work completed. - Expected completion date: 31.12.2026.
26.	Khandela	Compost+RDF	9.5	Basic rate of tipping fee per ton Rs. 437/Ton	M/S Shri MohanGarh Construction Company and RKB reuse Pvt. Ltd. (JV)	- Contract agreement has been signed on 14.09.2023. - Work order has been issued on 20.09.2023. - Lease deed done on 12.03.2024. 40% civil work completed. - Expected completion date: 31.12.2026.
27.	Raisinghnagar	Compost+RDF	11.64	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 16.05.2024.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• 50% civil work completed. • Expected completion date: 31.12.2026.
28.	Kesrisinghpur	Compost+RDF	5.76	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed signed on 31.01.2026. • CTE received on 15.06.2026. • Guard Room, Fencing work completed. • Expected completion date: 31.12.2026.
29.	Anupgarh	Compost+RDF	12.69	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed done on 06.03.2025. • CTE granted on 29.01.2026. • Civil Work under progress. • Expected completion date: 31.12.2026.
30.	Karanpur	Compost+RDF	8.75	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed signed on 31.01.2026. • CTE granted. • Guard Room, Wire Fencing works in progress. • Expected completion date: 31.12.2026.
31.	Padampur	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed signed 18.04.2024. • CTE granted on 09.02.2026. • 19% civil work has been completed. • Expected completion date: 31.12.2026.
32.	Vijaynagar	Compost+RDF	7.57	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed done on 04.03.2025. • CTE granted on 09.02.2026. • 8% civil work completed. • Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
33.	Gajsinghpur	Compost+RDF	4.11	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 17.04.2024. - CTE granted. - Site Clearance work is in progress. - Expected completion date: 31.12.2026. - Pending at ULB level due to Approach Road issue.
34.	Rawatsar	Compost+RDF	14.43	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed done on 22.04.2024. - CTE granted on 03.09.2024. - Site leveling work completed. - Construction work in progress. - Expected completion date: 31.12.2026.
35.	Bhadra	Compost+RDF	16.71	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 24.04.2024. - CTE has been Granted on 03.09.2024. - Site work is under-progress. - Expected completion date: 31.12.2026.
36.	Nohar	Compost+RDF	20.48	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 23.04.2024. - CTE granted on 03.09.2024. - Construction work in progress. - Phase 1 work is progress. (Boundary Wall, MRF Shed) PCC & Footing Work Completed - Expected completion date: 31.12.2026.
37.	Pilibanga	Compost+RDF	15.33	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - CTE Received on 24.09.2024. - Site Leveling is under-progress Foundation work is completed. - Work on halt due to public agitation.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Under Progress • (Boundary Wall, Composting Shed, Leachate Tank, PCC & Footing Work)
38.	Sangaria	Compost+RDF	15.05	Basic rate of tipping fee per ton Rs. 378/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed done on 22.03.2025. • CTE granted on 22.04.2026. • Site work is under-progress. • Expected completion date: 31.12.2026.
39.	Neem-Ka-Thana	Compost+RDF	14.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed signed 09.04.2024. • CTE granted on 08.04.2025. • Site Leveling is under-progress.
40.	Sri Madhopur	Compost+RDF	12.89	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed signed 16.04.2024. • CTE granted on 08.04.2025. • Construction work is currently in progress. • Expected completion date: 31.12.2026.
41.	Laxmangarh	Compost+RDF	21.94	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	• Contract agreement has been signed on 22.09.2023. • Work order has been issued on 06.10.2023. • Lease deed done on 18.04.2024. • CTE granted on 08.04.2025. • 15% civil work completed. • Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
42.	Ramgarh	Compost+RDF	13.57	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 16.04.2024. - GAD Submitted on 09.09.2025. - CTE applied on 17.10.2025.
43.	Losal	Compost+RDF	11.72	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 22.04.2024. - CTE granted on 04.04.2025. 10% civil work completed. - Expected completion date: 31.12.2026.
44.	Fatehpur	Compost+RDF	57.08	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 29.04.2024. - CTE granted on 07.04.2025. - Site clearance is under progress.
45.	Pilani	MRF	2	By ULB fund	M/s Hemant Construction Company	- Construction work 80% completed. - Expected completion date: 31.12.2026.
46.	Pilani	Compost+RDF	12.22	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 18.04.2024. - CTE received on 08.10.2024. 30% work completed. - Expected completion date: 31.12.2026.
47.	Vidyavihar	Compost+RDF	6.43	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed done on 06.02.2025. 30% work completed. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
48.	Baggar	Compost+RDF	5.85	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 15.04.2024. - CTE received on 08.10.2024. - Construction work in progress. 35% civil work completed. - Expected completion date: 31.12.2026.
49.	Mukandgarh	Compost+RDF	7.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 15.04.2024. - CTE received on 08.10.2024. - Construction work in progress. 60% civil work completed. - Expected completion date: 31.12.2026.
50.	Chirawa	Compost+RDF	18.06	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 16.04.2024. - CTE received on 08.10.2024. - Construction work in progress. 15% civil work completed. - Expected completion date: 31.12.2026.
51.	Mandawa	Compost+RDF	9.59	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 18.04.2024. - CTE received on 08.10.2024. - Construction work in progress. 10% civil work completed. - Expected completion date: 31.12.2026.
52.	Surajgarh	Compost+RDF	8.9	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 25.02.2026. - Soil filling work is in progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
53.	Bissau	Compost+RDF	9.55	Basic rate of tipping fee per ton Rs. 367/Ton	M/s Escostan Infra Pvt Ltd	- Contract agreement has been signed on 22.09.2023. - Work order has been issued on 06.10.2023. - Lease deed signed 16.04.2024. - CTE Granted on 04.04.2025. 40% civil work completed. - Expected completion date: 31.12.2026.
54.	Sarwar	Compost+RDF	8.37	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed 12.03.2024. - CTE obtained on 06.06.2024. 17% Civil work completed. - Construction work under progress - Expected completion date: 31.12.2026.
55.	Bijainagar (M)	Compost+RDF	13.2	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 28.03.2024. - CTE obtained on 16.04.2024. 10% civil work completed. - Expected completion date: 31.12.2026.
56.	Kekri	Compost+RDF	17.22	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 11.03.2024. - CTE obtained on 16.05.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
57.	Nasirabad	Compost+RDF	20.88	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 09.04.2024. - CTE obtained on 16.05.2024. - Construction work under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
58.	Pushkar	Compost+RDF	9.78	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 15.04.2024. - CTE obtained on 27.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
59.	Gulabpura	Compost+RDF	11.19	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 22.12.2023. - CTE obtained on 26.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
60.	Shahpura_BH (M)	Compost+RDF	12.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 03.04.2024. - CTE obtained on 26.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
61.	Jahazpur	Compost+RDF	8.46	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 14.03.2024. - CTE obtained on 26.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
62.	Asind	Compost+RDF	6.83	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 05.04.2024. - CTE obtained on 27.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
63.	Mandalgarh	Compost+RDF	5.69	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 12.04.2024. - CTE obtained on 26.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
64.	Gangapur	Compost+RDF	7.72	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 08.04.2024. - CTE obtained on 26.06.2024. 10% civil work completed. - Expected completion date: 31.12.2026.
65.	Uniara	Compost+RDF	5.16	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 13.03.2024. - CTE obtained on 01.07.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
66.	Malpura	Compost+RDF	14.81	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 16.04.2024. - CTE obtained on 27.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
67.	Todaraisingh	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 19.04.2024. - CTE obtained on 27.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
68.	Todabhim	Compost+RDF	9.44	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed done. - CTE received on 01.01.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
						• Survey work completed. • Expected completion date: 31.12.2026.
69.	Karauli	Compost+RDF	56.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Lease deed under progress.
70.	Sambhar	Compost+RDF	9.18	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Lease deed has been done on 26.04.2024. • CTE has been granted on 26.07.2024. • Construction work of phase-2 under progress. • Expected completion date: 31.12.2026.
71.	Kishangarh Renwal	Compost+RDF	12	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Lease deed signed on 13.03.2024. • CTE has been granted on 26.07.2024 • Construction work under progress. • Expected completion date: 31.12.2026.
72.	Jobner	Compost+RDF	4.67	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Lease deed signed on 12.03.2024. • CTE has been granted on 26.07.2024. • 95% civil work completed • Construction work is under progress. • Expected completion date: 31.12.2026.
73.	Chaksu	Compost+RDF	13.74	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	• Contract agreement has been signed on 22.12.2023. • Work order has been issued on 22.12.2023. • Lease deed signed 21.05.2024. • Lease agreement of new land has been done 30.12.2025. • CTE applied on 09.01.2026. • CTE received. • 35% civil work completed. • Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
74.	Shahpura_J (M)	Compost+RDF	13.93	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 28.02.2024. - CTE has been granted on 26.07.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
75.	Kotputli	Compost+RDF	20.22	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed 30.04.2024. - CTE has been granted on 21.08.2024. 43% civil work completed - Construction work is under progress. - Expected completion date: 31.12.2026.
76.	Kotputli	MRF	72			- Construction work is currently in progress. - Expected completion date: 31.12.2026.
77.	Viratnagar	Compost + RDF	8.45	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 20.03.2024. - CTE has been granted on 21.08.2024. 48% civil work completed - Construction work under progress. - Expected completion date: 31.12.2026.
78.	Lalsot	Compost+RDF	14.12	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 26.02.2024. - CTE has been granted on 04.07.2024. 32% civil work completed - Construction work under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
79.	Bandikui	Compost+RDF	18.36	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed 02.05.2024. - CTE has been granted on 04.07.2024. 92% civil work completed - Construction work under progress. - Expected completion date: 31.12.2026.
80.	Mahwa	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 342/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 16.04.2024. - CTE has been granted on 04.07.2024. 40% civil work completed - Construction work under progress. - Expected completion date: 31.12.2026.
81.	Bali	Compost+RDF	8.17	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 23.02.2024. - CTE has been granted on 25.04.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
82.	Jaitaran	Compost+RDF	9.3	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 14.03.2024. - CTE has been granted on 16.05.2024. - Construction is under progress. - Due to shortage of area new land has been identified - Land agreement of new land in progress.
83.	Falna	Compost+RDF	10.21	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed sign on 12.04.2024. - CTE has been granted on 16.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
84.	Sadri	Compost+RDF	11.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 29.06.2022. - CTE applied on 07.07.2026.
85.	Rani	Compost+RDF	5.7	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 14.04.2024. - CTE has been granted on 16.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
86.	Pindwara (M)	Compost+RDF	10.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 19.04.2024. - CTE has been granted on 05.06.2024. 42% civil work completed. - Expected completion date: 31.12.2026.
87.	Abu Road (M) + Mount Abu	Compost+RDF	32.47	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed done on 25.11.2025 - CTE received on 06.04.2026 - Survey work in completed. - Soil levelling work is in progress by ULB.
88.	Sanchore	Compost+RDF	13.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 12.04.2024. - CTE obtained on 28.05.2024. - CTE has been reissued on 04.04.2025 due to change in location. - Construction work under progress. - Expected completion date: 31.12.2026.
89.	Bilara	Compost+RDF	16.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 14.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
90.	Phalodi	Compost+RDF	20.51	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 16.04.2024. - CTE obtained on 28.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
91.	Pipar City	Compost+RDF	15.13	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed done on 22.02.2024. - CTE obtained on 13.06.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
92.	Balotra	Compost+RDF	45.93	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed 07.03.2024. - CTE obtained on 12.07.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
93.	Pokran	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 05.04.2024. - CTE obtained on 10.07.2024. - Construction work under progress. - Expected completion date: 31.12.2026.
94.	Chhoti Sadri	Compost+RDF	7.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 09.02.2024. - CTE has been received on 07.05.2024. - Site Clearance is under-progress. - Construction work is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
95.	Sagwara	Compost+RDF	12.1	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 16.05.2024. - CTE has been granted on 13.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
96.	Partapur Garhi	Compost+RDF	6.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 12.03.2024. - CTE has been granted on 17.05.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
97.	Kushalgarh	Compost+RDF	4.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed under progress.
98.	Nathdwara	Compost+RDF	19	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 11.03.2024. - CTE has been granted on 26.06.2024. 30% civil work completed - Construction work is under progress. - Expected completion date: 31.12.2026.
99.	Deogarh	Compost+RDF	7.24	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 15.03.2024. - CTE has been granted on 27.06.2024. - Levelling work under progress. - Construction work is under progress - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
100.	Amet	Compost+RDF	7.12	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed done on 15.09.2025. - CTE granted on 20.01.2026. - Construction work is under progress - Expected completion date: 31.12.2026.
101.	Fatehnagar	Compost+RDF	9.38	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed done on 10.07.2024. - CTE obtained on 01.10.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
102.	Kanor	Compost+RDF	5.44	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 16.03.2024. - CTE has been granted on 21.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
103.	Salumber	Compost+RDF	6.75	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed done on 25.06.2026. - CTE applied on 26.06.2026.
104.	Bhinder	Compost+RDF	7.35	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed done on 25.06.2026. - CTE applied on 07.07.2026
105.	Kapasan	Compost+RDF	8.58	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 14.03.2024. - CTE has been granted on 20.05.2024. 87% civil work completed - Expected completion date: 31.03.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
106.	Begun	Compost+RDF	8.51	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 13.04.2024. - CTE has been granted on 28.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
107.	Rawatbhata	Compost+RDF	15.49	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed under progress.
108.	Bari sadri	Compost+RDF	6.46	Basic rate of tipping fee per ton Rs. 399/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 12.03.2024. - CTE has been granted on 23.04.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
109.	Bhawani Mandi	Compost+RDF	17.38	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 08.04.2024. - CTE has been received on 24.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
110.	Jhalarapatan	Compost+RDF	15.41	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 12.03.2024. - CTE has been received on 24.05.2024. 30% civil work completed - Construction is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
111.	Pirawa	Compost+RDF	5.26	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 19.04.2024. - CTE has been received on 24.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
112.	Mangrol	Compost+RDF	10.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 19.04.2024. - CTE has been granted on 21.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
113.	Chhabra	Compost+RDF	13.27	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 16.04.2024. - CTE has been granted on 24.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
114.	Antah	Compost+RDF	13.31	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 15.03.2024. - CTE has been granted on 24.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
115.	Baran	Compost+RDF	80.02	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 18.03.2024. - CTE has been granted on 03.05.2024. 30% civil work completed - Construction is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
116.	Nainwa	Compost+RDF	8.01	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 11.03.2024. - CTE obtained on 01.07.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
117.	Kaprain	Compost+RDF	8.53	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 24.04.2024. - CTE has been granted on 27.06.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
118.	Keshoraipatan	Compost+RDF	10.12	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 17.05.2024. - CTE has been granted. - Construction is under progress. - Expected completion date: 31.12.2026.
119.	Lakheri	Compost+RDF	12.15	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 30.03.2024. - CTE has been granted on 20.05.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
120.	Indergarh	Compost+RDF	3.06	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 14.03.2024. - CTE has been granted on 27.06.2024. - Construction is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
121.	Sangod	Compost+RDF	8.98	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 14.03.2024. - CTE obtained on 31.07.2024. 37% civil work completed. - Construction is under progress. - Excavation work is in progress, Guard room, Toilet Block etc. - Expected completion date: 31.12.2026.
122.	Kaithoon (Kota)	Compost+RDF	9.97	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 18.04.2024. - CTE has been applied on 01.05.2024. - Construction is under progress.
123.	Itawa	Compost+RDF	11.24	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 16.04.2024. - CTE granted on 02.08.2024. - Construction is under progress. - Expected completion date: 31.12.2026.
124.	Ramganj Mandi	Compost+RDF	16.99	Basic rate of tipping fee per ton Rs. 436/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 22.12.2023. - Work order has been issued on 22.12.2023. - Lease deed signed on 12.03.2024. - CTE obtained on 31.07.2024. - Expected completion date: 31.12.2026.
125.	Kuchera	Compost+RDF	9.65	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 16.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
126.	Parbatsar	Compost+RDF	6.24	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 16.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
127.	Mundwa	Compost+RDF	6.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 21.04.2025. - CTE has been granted on 13.08.2025. - Construction work is under progress. - Expected completion date: 31.12.2026.
128.	Merta City	Compost+RDF	18.93	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 23.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
129.	Didwana	Compost+RDF	22.09	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 12.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
130.	Kuchaman City	Compost+RDF	25.47	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 16.04.2024. - CTE has been granted on 05.06.2024. - Levelling work completed. - Construction work is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
131.	Ladnu	Compost+RDF	26.95	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 30.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
132.	Degana	Compost+RDF	8.23	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed signed on 16.04.2024. - CTE has been applied on 26.04.2024. - CTE has been granted on 05.06.2024. - Construction work is under progress. - Expected completion date: 31.12.2026.
133.	Makrana	Compost+RDF	58.25	Basic rate of tipping fee per ton Rs. 374/Ton	M/s Rekart Inovations Pvt. Ltd.	- Contract agreement has been signed on 16.03.2024. - Work order has been issued on 16.03.2024. - Lease deed under progress.
134.	Rajakhera	Compost+RDF	13.84	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed on 13.08.2025. - CTE granted on 29.10.2025. - Construction work is under progress. - Expected completion date: 31.12.2026.
135.	Bari	Compost+RDF	25.78	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 17.04.2025. - CTE applied date 30.08.2025 - Leveling & fencing work completed - Construction work is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
136.	Rupbas	Compost+RDF	6.79	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 02.12.2024. 20% civil work completed - Construction work is under progress. - Expected completion date: 31.12.2026.
137.	Deeg	Compost+RDF	18.49	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed done on 05.11.2024. - CTE has been granted on 11.06.2025. 30% civil work completed - Construction work is under progress. - Expected completion date: 31.12.2026.
138.	Deeg	MRF	1	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Construction work is currently in progress. - Expected completion date: 31.12.2026.
139.	Kaman	Compost+RDF	15.63	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 24.06.2025. - CTE granted on 06.08.2025. 45% civil work completed. - Construction work is under progress. - Expected completion date: 31.12.2026.
140.	Kumher	Compost+RDF	9.68	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 26.06.2025. - CTE approved on 22.07.2025. 15% civil work completed - Construction work is under progress. - Expected completion date: 31.12.2026.
141.	Nagar	Compost+RDF	10.51	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed to be done.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
142.	Nadbai	Compost+RDF	10.85	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 15.11.2024. - CTE granted on 11.06.2025. - Construction work is under progress. - Phase-1 Completed, Phase-2 in progress - Expected completion date: 31.12.2026.
143.	Weir	Compost+RDF	7.97	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 07.01.2025. - CTE granted on 11.06.2025 - Construction work is under progress. - Expected completion date: 31.12.2026.
144.	Bhusawar	Compost+RDF	8.2	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed sign on 23.05.2025. - CTE Applied on 24.05.2025. - Construction work is under progress. - Expected completion date: 31.12.2026.
145.	Rajgarh_Al	Compost+RDF	10.95	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed done on 03.09.2025. - CTE granted. - Site leveling work in progress. - Expected completion date: 31.12.2026.
146.	Khairthal	Compost+RDF	15.74	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 12.06.2025. - CTE Allotted on 29.10.2025 40% civil work completed. - Construction work is under progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
147.	Tijara	Compost+RDF	10.17	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 13.11.2024. - CTE Allotted on 11.09.2025. - Phase 1 completed. - Construction work is under progress. - Expected completion date: 31.12.2026.
148.	Kherli	Compost+RDF	7.25	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed done on 19.06.2026 - Survey work completed.
149.	Kishangarhbas MB	Compost+RDF	8.55	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease done on 31.10.2025. - CTE granted on 13.02.2026 - Construction work is under progress. - Expected completion date: 31.12.2026.
150.	Behror	Compost+RDF	12.14	Basic rate of tipping fee per ton Rs. 399/Ton	M/S Center for Development Communication Trust	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 27.08.2024. - Lease deed signed on 25.04.2025. - CTE Allotted on 07.10.2025 - Construction work is under progress. - Expected completion date: 31.12.2026.
151.	Baseri	Compost+RDF	8.49	Basic rate of tipping fee per ton Rs. 417/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Lease deed to be sign.
152.	Sarmathura	MRF	25	By ULB	M/s Jitendra Singh Contractor	- Construction work is currently in progress. - Expected completion date: 31.12.2026.
153.	Ucchain	Compost+RDF	8.33	Basic rate of tipping fee per ton Rs. 417/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Lease done on 18.02.2026. - Boundary wall & excavation work in progress. - Expected completion date: 31.12.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
154.	Atru	Compost+RDF	9.17	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Lease deed done on 01.07.2026. - CTE applied on 22.07.2026.
155.	Atru	MRF	3	By ULB	M/s Tridev Traders	- Construction work is currently in progress. - Expected completion date: 31.12.2026.
156.	Jhalawar	Compost+RDF	25.25	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Lease deed done on 28.07.2025 - CTE Applied on 06.10.2025 - Boundary wall work completed and guard room under progress. - Expected completion date: 31.12.2026.
157.	Sultanpur	Compost+RDF	9.01	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Contract agreement has been signed on 08.08.2024. - Work order has been issued on 05.05.2025. - Lease deed done on 16.12.2025 - CTE applied on 06.05.2026.
158.	Niwai	Compost+RDF	14.02	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Work order has been issued on 03.10.2025 - Lease deed done on 24.02.2026. - CTE applied on 30.06.2026. - Drone survey has been done.
159.	Tonk	Compost+RDF	92.05	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Work order has been issued on 03.10.2025 - Lease deed has been done - CTE received on 07.07.2026. - Construction work is currently in progress. - Expected completion date: 31.12.2026.
160.	Dungargarh	Compost+RDF	21.9	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Work order has been issued on 03.10.2025. - Lease deed has been done on 13.03.2026. - CTE granted on 07.07.2026. - Drone survey completed.
161.	Nokha	Compost+RDF	25.77	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	- Work order has been issued on 03.10.2025. - Lease deed has been done on 29.06.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
162.	Bidasar	Compost+RDF	14.67	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025. • Lease Deed done on 03.03.2026. • CTE applied on 06.05.2026.
163.	Chhapar	Compost+RDF	8.11	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025 • Lease deed has been done on 16.01.2026. • CTE received on 19.06.2026. • 10% civil work completed • Construction work is under progress. • Expected completion date: 31.12.2026.
164.	Deshnoke	Compost+RDF	7.59	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025. • Land Allocation is under progress.
165.	Rajaldesar	Compost+RDF	11.27	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025 • Lease deed has been done. • CTE applied 07.05.2026. • Soil testing & Drone survey work completed.
166.	Rajgarh_Ch	Compost+RDF	24.33	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 10.03.2025. • Lease deed has been done on 19.02.2026. • Survey work under progress.
167.	Ratangarh	Compost+RDF	29.33	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025 • Lease deed has been done on 18.03.2026. • CTE received on 08.07.2026. • Survey work under progress.
168.	Sardarshahar	Compost+RDF	59.13	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025. • Lease deed has been done. • CTE received on 08.07.2026. • Survey work under progress.
169.	Taranagar	Compost+RDF	13.42	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025. • Lease deed has been done on 19.02.2026. • CTE applied 09.05.2026.
170.	Bamanwas	Compost+RDF	4.97	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025. • Lease deed has been done. • CTE applied on 07.05.2026.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
171.	Bonli	Compost+RDF	5.68	Basic rate of tipping fee per ton Rs. 382/Ton	M/S Alwazo Solution Pvt. Ltd	• Work order has been issued on 03.10.2025. • Lease Deed has been done. • CTE applied on 07.05.2026.
172.	Ganganagar	Compost + RDF	90	Royalty Rs 153/Ton on SLF input	M/s Allied Energy Systems Pvt. Ltd. New Delhi	• Construction work is under progress • CTE granted on 20.04.2026. • Expected completion date: 31.12.2026.
173.	Ahore	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 392/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
174.	Akola	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 392/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
175.	Bap	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
176.	Baswa	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 395/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
177.	Bhandarej	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
178.	Bhim	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 392/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
179.	Dei	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
180.	Dooni	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
181.	Dudu	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
182.	Fhagi	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
183.	Goluwala	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
184.	Hindoli	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
185.	Kathumar	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
186.	Lawan	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
187.	Malakheda	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
188.	Mandrayal	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
189.	Mawali	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 392/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
190.	Mundawar	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
191.	Nauganwa	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
192.	Raipur	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
193.	Ramgarh Pachwara	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
194.	Sawar	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
195.	Sikaray	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
196.	Singhana	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
197.	Suket	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.

2. Details regarding Under Construction (Work in Progress) Plants

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Highest Royalty payable by Contractor to ULB	Name of Firm	Current Status
198.	Vajirpur	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 391/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
199.	Vallabhanagr	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 392/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
200.	Vatika	Compost + MRF	5	Basic rate of tipping fee per ton Rs. 396/Ton	M/s Ding Manpower and Securities Services Pvt. Ltd.	• Work order has been issued on 27.03.2026. • Lease Deed work under progress.
	Total		4672.68 TPD			

3. Details regarding Bio-Methanation Plant

S. No.	City/Town	Processing Technology	Plant Capacity (TPD)	Remarks
1	Jaipur (Heritage)	Bio-methanation Plant	400	- In reference to the project proposals forwarded to Department of Economic Affairs, GoI, the in-principle approval was granted by Department of Economic Affairs, GoI on 10.05.2021. - The draft RFP and draft concession agreement have been prepared for Jaipur project and sent to Planning (PPP) Department, GoR for comments and suggestions. - The comments and suggestions from the planning department regarding the draft RFP and draft Concession Agreement for Jaipur project have been received vide letter dated 18.08.2021. - As per the observations, comments and suggestions made by Planning Department, the draft RFP and concession agreement for the projects have been prepared and have been approved by the Committee (formed for examination of the documents) on 28.12.2021 and sent to DEA, GoI on 09.02.2022.
2	Jodhpur (North)	Bio-methanation Plant	100	- As informed by DEA, GoI vide email dated 15.02.2022, the additional documents (Feasibility Report, Financial Model and Annexure-IV as per guidelines) were to be submitted. - The above-mentioned documents have been submitted to DEA, GoI vide letter dated 05.05.2022 & email dated 06.05.2022. - The meeting was held under the chairmanship of Joint Secretary (ISD), Department of Economic Affairs, GoI on 31.05.2022 to discuss the proposals submitted by GoR. - As per the directions, the establishment of Bio-Methanation plant is to be executed under CM Budget Announcement 2022-23. Jaipur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 21.06.2023. - Letter issued to NNJH on 26.07.2023; for approval and signature of higher Authorities, and vetting of DPR from NIT/State Govt Engineering College. - BPCL, IOCL, HPCL, GAIL proposal has been received to DLB, preliminary meeting held and letter has been issued to submit detailed proposal about mutual interests and financial aspects at the earliest for optimum exploration. Jodhpur: DPR of bio-methanation plant prepared and submitted to DLB along with the proposal to issue Technical Sanction for the work. - Comments/Observations/Shortcomings have been asked regarding the proposal vide letter dated 28.07.2023. - Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 14.09.2023 to discuss the

				Technical Sanction of "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jodhpur city". - Letter has been issued on 18.07.2024 to Municipal Corporation, Jaipur (Greater & Heritage) to submit their progress report regarding to "Establishment of 100 TPD capacity MSW based bio-methanation plant at Jaipur city". <u>Progress:</u> - Meeting held under the chairmanship of Chief Engineer (SBM), DLB on 18.12.2023 to discuss the proposal received from Oil & Gas Marketing Companies (OGMCs) for establishment of these plants. - Meeting were schedule under the chairmanship of Chief Engineer (SBM), DLB on 30.01.2024 to discuss the establishment of these plants through Oil & Gas Marketing Companies (OGMCs). It was discussed & decided that the Municipal Corporation, Jaipur & Municipal Corporation, Jodhpur shall schedule meeting with OGMCs at their own level to mutually decide the conditions for MoU. - Letter has been issued to Municipal Corporation Jaipur & Jodhpur on 20.02.2024 to schedule meeting with Oil & Gas Marketing Companies (OGMCs) at their own level to mutually decide the conditions for MoU. - Municipal Corporation, Jodhpur (North) has issue meeting notice on 29.02.2024 and scheduled a meeting to be held on 06.03.2024, with OGMCs to discuss their detailed proposals. - MoM Issued by Municipal Corporation, Jodhpur (North) on 30.04.2024; on the basis of GAIL's Proposal Submitted in aforesaid meeting. - Letter has been issued on 18.07.2024 to Municipal Corporation, Jaipur (Heritage & Greater) and Jodhpur (North & South) to submit their progress report. - Meeting were schedule under the chairmanship of Principal Secretary, LSGD on 27&28.01.2025 to discuss the establishment of these plants through Oil & Gas Marketing Companies (OGMCs). It was discussed & decided that the MC, Jaipur & MC, Jodhpur shall schedule meeting with OGMCs at their own level to mutually decide the conditions for MoU. Minutes issued on 06.02.2025 to sign MoU with concerning OGMCs. - Letter issued to Municipal Corporation, Jaipur (Greater & Heritage), Jodhpur (south & North), Alwar and Udaipur regarding to sign MoU with OGMCs to establishment the CBG plants on 20.02.2025. - Letter issued to Municipal Corporation, Jaipur (Greater & Heritage), Jodhpur (south & North), Alwar and Udaipur regarding to sign MoU with OGMCs to establishment the CBG plants on 18.06.2025. - As per the directions, the establishment of Bio-Methanation plant is to be executed under CM Budget Announcement 2026-27.
	Total		500 TPD	

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)
For the State/ UT of Rajasthan (as on July- 2026)

Overall status of the State:

- I. Total Population: Urban Population & Rural Population separately: To be submitted by LSG
- II. Estimated Sewage Generation (MLD) : To be submitted by LSG

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): 159 having capacity 1585.35 MLD
- Capacity Utilization of existing STPs : 1057.81 MLD
- MLD of sewage being treated through Alternate technology : To be submitted by LSG
- Gap in Treatment Capacity in MLD : 527.54 MLD
- No. of Operational STPs : 144
- No of Complying STPs : 41
- No. of Non-complying STPs (operational) : 103

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Annexure 1					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Incremental progress	Completion Timeline
Annexure 2						

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Incremental progress	Likely Date of Completion
Annexure 3					

IV. Details of Industrial Pollution:

- No. of industries in the State: 39317
- No. of water polluting industries in the State: 5225
- Quantity of effluent generated from the industries in MLD: 397
- Quantity of Hazardous Sludge generated from the Industries in TPD:
- Number of industrial units having ETPs: 1463
- Number of industrial units connected to CETP: 3599
- Number and total capacity of ETPs (details of existing/ under construction / proposed): 1463
- Compliance status of the ETPs: 1335
- Number and total capacity of CETPs (details of existing/ under construction / proposed): 14 existing with Total Installed capacity: 125.80 MLD
- Status of compliance and operation of the CETPs: 08 CETPs are operational out of which 01 is complying

V. Solid Waste Management: To be Submitted by LSG

- Total number of Urban Local Bodies and their Population:
- Current Municipal Solid Waste Generation:
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRFetc
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)-
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)-
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source
- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**
- Installed capacity of MSW processing facilities in TPD

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Annual Report enclosed at Annexure 4					

VI. Bio-medical Waste Management:

- Total Bio-medical generation: 22035.147 Kg/day
- No. of Hospitals and Health Care Facilities: 11,994
- Status of Treatment Facility/ CBMWTF: 11 CBMWTFs are operational in the state

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: 6,11,182.59 MT (FY 2024-25)
- No. of Industries generating Hazardous waste: 2662
- Treatment Capacity of all Captive TSDFs:
 - Landfill capacity of all common TSDFs:- 9,88,698 MT
 - Incineration capacity of all common TSDFs:- 40 Ton Per Day
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated:
 - For Landfill (Common TSDFs) :- 1,69, 290.72 MT
 - For Incineration (Common TSDFs):- 4025.16 MT
- Details of on-going or proposed TSDF:
 - Existing common TSDFs:- 04
 1. Rajasthan Waste Management Project, Udaipur
 2. Balotra Waste Management Project, Balotra
 3. Continental Petroleum Limited, Behror
 4. Shiv Shakti Oil & Lubricants, Nagaur
 - Proposed common TSDFs:- NIL

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 1,04,884.2 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste: Recycling/ Co-processing/ Road Construction

IX. Details of Alternate Treatment Technology being adopted by the State/UT: Not related to RSPCB

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment: Not related to RSPCB

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Not related to RSPCB



- XII. Details of Nodal Officer appointed by Chief Secretary in the State/UT: Not related to RSPCB
- XIII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Not related to RSPCB
- XIV. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Enclosed at Annexure 5
- XV. Ground water regulation: Not related to RSPCB
- XVI. Good irrigation practices being adopted by the State: Not related to RSPCB
- XVII. Rain Water Harvesting: Not related to RSPCB
- XVIII. Demarcation of Floodplain and removal of illegal encroachments: Not related to RSPCB
- XIX. Maintaining minimum e-flow of river: Not related to RSPCB
- XX. Plantation activities along the rivers: Not related to RSPCB
- XXI. Development of biodiversity park: Not related to RSPCB
- XXII. Reuse of Treated Water:
- XXIII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:
- XXIV. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable
- XXV. Regulation of Mining Activities in the State/UT: Not related to RSPCB
- XXVI. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring

***Note: Incremental progress made by the State/UT in each activity to be provided.**

249
14/9/2026

Ranjan Garg
Environment Engineer

Details of installed/operational STPs in the State- July-26											
S.N.	R.O.	Name of Town	Location	Operational Status of STP	Existing STP Capacity (MLD)	Alternate Technologies Provided (Yes/ No)	Details of Alternate Technologies (If provided)	Capacity being utilized (MLD)	Consent Status Applied/ Not applied/ Pending	Compliance status based on designed parameters (Complying/Non Complying)	Compliance status based on Hon'ble NGT order (Complying/Non Complying)
1	Alwar	Village - Agyara	27.512222 N, 76.746388 E	Operative	20	Yes	Anaerobic tanks, facultative ponds, mechanical aerator and finally phytorid beds (phytoremediation)	12.5	Valid up to 28/02/2030	Complying	Complying
2	Balotra	Balotra	Jerla (Balotra)	Partially Operational	9	No	-	4.25	Not Applied	Non-Complying	Non-Complying
3	Balotra	Barmer	Near Kurla Village, Barmer	Non-Operational	10	No	-	-	Revoked	Non Complying	Non Complying
4	Balotra	Barmer	MPT Block-RJ-ON-90/1, Nagana Tehsil	Operational	0.045	No	-	0.031	Valid	Complying	Complying
5	Balotra	Barmer	Operation Base Vedanta	Operational	0.25	No	-	0.175	Valid	Complying	Complying
6	Balotra	Barmer	RGT Living QuartersVillage Dhandhalawas and Ravli ki Nadi Tehsil:Gudha Malani	Operational	0.04	No	-	0.026	Valid	Complying	Complying

7	Banswara	Kushalgarh	Near Heera River, Kushalgarh (District-Banswara)	Operational	1	No	NA	0.75	Expired	Non-Complying	Non-Complying
8	Banswara	Banswara	within existing STP campus on udaipur road, Janawari, Banswara	Operational	9.6	No	NA	7.5	Valid	Non-Complying	Non-Complying
9	Bharatpur	Bharatpur	Gopal Nagla , Achnera Road	Operational	5	Yes	Sequence Batch Reactor (SBR)	0.18	Valid	Non-Complying	Non-Complying
10	Bharatpur	Bharatpur	Gopal Nagla , Achnera Road	Operational	8	Yes	Sequence Batch Reactor (SBR)	0.29	Valid	Non-Complying	Non-Complying
11	Bharatpur	Dholpur	Tagawali	Non Operational	10	Yes	Upflow Anaerobic Sludge Blanket Reactor (UASB)	-	Valid	-	Non-Complying, (under upgradation)
12	Bharatpur	Dholpur	Shekhupur	Operational	3	Yes	Sequence Batch Reactor (SBR)	1.09	Valid	Non-Complying	Non-Complying
13	Bikaner	Bikaner	Situated Near MD Vyas Colony, Pugal Road, Nandni Goshala, Banjrang Dhora, Tehsil & District:Bikaner	Operational	12	No	-	11	CTO valid till 31.08.2027	Non Complying	Non Complying
14	Bikaner	Bikaner	Near Kali Mata Temple, Sujandesar, Tehsil and District- Bikaner	Operational	20	No	-	14	CTO Valid till 30.09.2027	Non Complying	Non Complying

15	Bikaner	Bikaner	Near Jorbeer, Jaipur Jodhpur bypass, Tehsil & District Bikaner	Operational	40	No	-	18	CTO Valid till 31.08.2030	Non Complying	Non Complying
16	Bikaner	Bikaner	Khasrsa No 1574, Chakhra The Nokha Dist Bikaner	Operational	5	No	-	No Record available (No oulet flow meter)	CTO Valid till 31.08.2030	Non Complying	Non Complying
17	Bhilwara	Bhilwara	M/s Jindal saw limited, Sewage treatment plant,(10 MLD) Kuwara Bhilwara	Operational	10	-	-	3	Valid	Complying	Complying
18	Bhilwara	Bhilwara	Sewage treatment plant,(30 MLD), Kuwara Bhilwara	Operational	30	-	-	20	Valid	Complying	Complying
19	Bhilwara	Bhilwara	M/s Jindal saw limited, Sewage treatment plant,(10 MLD) Kuwara Bhilwara	Under Trial	10	-	-	—	Valid	-	-
20	Bhiwadi	Bhiwadi	M/s Rajasthan Housing Board STP (1.5 MLD),Aravali Vihar, In front of RTO Office, Bhiwadi	Operational	1.5	No	N.A.	1.3	31.05.2029	Non-Complying	Non-Complying
21	Bhiwadi	Bhiwadi	M/s Muncipal Council Bhiwadi , Khasra No. 253 ,Mundena Mev (Bhiwadi)	Operational	2	No	N.A.	0.7	31.05.2029	Complying	Non-Complying
22	Bhiwadi	Bhiwadi	M/s MCB, Plant- Santhalka STP (3 MLD), Khasra No. 547, Near Shiv Mandir, Santhalka, City- Bhiwadi	Operational	3	No	N.A.	2	31.05.2029	Complying	Non-Complying
23	Bhiwadi	Bhiwadi	STP Near Existing STP (3 MLD), UIT Bhiwadi, Bus Stand, Bhiwadi	Operational	3	No	N.A.	1.8	31.05.2029	Complying	Non-Complying

24	Bhiwadi	Bhiwadi	M/s Sewage Treatment Plant, (4 MLD), New Bhiwadi Mode, Sector-1, Bhiwadi,Bhiwadi Integrated Development Authority ,(BIDA) STP	Operational	4	No	N.A.	3	30.06.2026	Complying	Non-Complying
25	Bhiwadi	Bhiwadi	M/s Municipal Council Bhiwadi (Septage STP Shahdod), Village-Shahdod, Khasra no. 112	Operational	0.5	No	N.A.	0.4	CTE Issued on dated 18.10.2021, CTO Not Applied	Complying	Non-Complying
26	Bhiwadi	Bhiwadi	M/s Udaipur 0.3 MLD Septage, Village-Udaipur, Khasra no. 117, Bhiwadi	Operational	0.3	No	N.A.	0.1	CTE Issued on dated 18.10.2021, CTO Not Applied	Complying	Non-Complying
27	Bhiwadi	Bhiwadi	Septage STP (0.4 MLD) at Godhan, Bhiwadi	Operational	0.4	No	N.A.	0	CTE Issued on dated 18.10.2021, CTO Not Applied	Complying	Non-Complying
28	Bhiwadi	Bhiwadi	34 MLD STP Near Vasundhara Nagar	Operational	34	No	N.A.	4	-	Complying	Non-Complying
29	Bundi	Bundi	Devpura (Bundi)	Operational	8	-	SBR	6	Valid	Non Complying	Non Complying
30	Bundi	Tonk	Vill-Molaipura, District-Tonk, Rajasthan	Operational	16	-	Phytoremediation	8	Valid	Non Complying	Non Complying
31	Bundi	Tonk	Vill-Soran, District-Tonk, Rajasthan	Operational	4	-	SBR	2.5	Valid	Non Complying	Non Complying
32	Bundi	Bundi	Vill- Bibnawa Road, District-Bundi	Operational	0.5	-	SBR	0.4	Valid	Non Complying	Non Complying
33	Bundi	Bundi	Vill- Gandhi Gram Saptege, District-Bundi	Operational	0.5	-	SBR	0.4	Valid	Non Complying	Non Complying
34	Chittorgarh	Chittorgarh	Near Abhimanyu Park(Chittorgarh)	Operational	3	No	—	1	CTO valid upto 31.08.2026	Non Complying	Non Complying

35	Chittorgarh	Chittorgarh	Bhoikhera (Chittorgarh)	Operational	5	No	–	3.5	CTO valid upto 30.09.2026	Non Complying	Non Complying
36	Chittorgarh	Chittorgarh	kali magri road,Badi sadri	Operational	1.5	No	–	1.2	CTO valid upto 30.09.2025	Non Complying	Non Complying
37	Chittorgarh	Chittorgarh	Near Kasod Basti, Nimbahera Tehsil:- Nimbahera	Non-Operational	1	No	–	0	CTO valid upto 31.07.02025	–	–
38	Chittorgarh	Chittorgarh	Ambamata, Vill- Sigari, Tehsil, Nimbahera	Operational	4.5	No	–	3.2	CTO valid upto 31.10.2027	Non Complying	Non Complying
39	Chittorgarh	Chittorgarh	Near Shamshan Ghat, Kartana (Nimbahera)	Operational	2	No	–	1.6	CTO valid upto 31.07.2025	Non Complying	Non Complying
40	Chittorgarh	Chittorgarh	Near Abhimanyu Park(Chittorgarh)	Operational	2	No	–	0.92	CTO valid upto 31.03.2029	Non Complying	Non Complying
41	Chittorgarh	Chittorgarh	STP CM jan aawas, Gandhi Nagar, Chittorgarh	Operational	1	No	–	0.43	CTO valid upto 31.03.2029	Non Complying	Non Complying
42	Chittorgarh	Pratapgarh	Near Gupteshwar Mahadev Temple	Operational	7	No	–	4	CTO valid upto 31.08.2028	Complying	Complying
43	Chittorgarh	Chittorgarh	Bundi Road	Operational	1	NO	–	0.23	CTO valid upto 30.04.2029	Non Complying	Non Complying
44	Hanumangarh	Hanumangarh	Near Railway bridge over Ghaggar river (Hanumangarh)	Operational	5	No	-	5	Valid upto 31.01.2030	Non-complying	Non-complying
45	Hanumangarh	Sriganganagar	Suratgarh Road (Sriganganagar)	Operational	10	No	-	10	Valid upto 30/06/2025	Non-complying	Non-complying
46	Hanumangarh	Sriganganagar	Aadarsh Kalayan Bhoomi	operational	2.5	No	-	2.5	Not applied	Non-complying	Non-complying
47	Hanumangarh	Sriganganagar	Behind Sub jail	Operational	2.5	No	-	1.5	Not applied	Non-complying	Non-complying
48	Hanumangarh	Hanumangarh	Near Transport Nagar, Hanumangarh,Bhadra	Non-Operational	1	No	-	0.8	Valid upto 31/01/2027	Non-complying	Non-complying

49	Hanumangar h	Hanumangarh	Sadulpura Road,Bhadra , Hanumangarh	Non- Operational	3.5	No	-	2	Valid upto 31/01/2027	Non-complying	Non-complying
50	jaipur (South)	Jaipur	M.s Jaipur Development Authority, 3 MLD STP, Paladi Meena (Jaipur)	Operational	3	NA	NA	0.7	Consent valid till 31.05.2027	Non Complying	Non Complying
51	jaipur (South)	Jaipur	M.s Jaipur Development Authority, 30 MLD STP, Ralawata (Jaipur)	Operational	30	NA	NA	22	Consent valid till 31.01.2028	Non Complying	Non Complying
52	jaipur (South)	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Jawahar Circle (Jaipur)	Operational	1	NA	NA	0.35	Consent valid till 31.05.2027	Non Complying	Non Complying
53	jaipur (South)	Jaipur	M.s Jaipur Development Authority, 1 MLD STP, Kiro Ki Dhani (Jaipur)	Operational	1	NA	NA	0.5	Consent valid till 30.06.2027	Non Complying	Non Complying
54	jaipur (South)	Jaipur	100 MLD STP, Dravyawati River, Taruchhaya Nagar	Operational	100	NA	NA	80	Consent valid till 31.07.2028	Non Complying	Non Complying
55	jaipur (South)	Jaipur	25 MLD STP, Dravyawati River, Pratap Nagar (Bambala) (Jaipur)	Operational	25	NA	NA	15	Consent valid till 31.07.2028	Non Complying	Non Complying
56	jaipur (South)	Jaipur	10 MLD STP, Dravyawati River, Goner (Jaipur)	Operational	10	NA	NA	7	Consent valid till 31.07.2028	Non Complying	Non Complying
57	jaipur (South)	Jaipur	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-I (Jaipur)	Non Operational	62.5	NA	NA	55	Consent valid till 30.11.2027	NA	NA

58	jaipur (South)	Jaipur	Rajasthan Housing Board, 1 MLD, Dastkar nagar, Nayla, Jaipur	Operational	1	NA	NA	0.1	Consent valid till 31.07.2027	Non Complying	Non Complying
59	jaipur (South)	Jaipur	Rajasthan Housing Board, 3 MLD, Indira Gandhi Nagar, Jaipur	Operational	3	NA	NA	3	Consent valid till 30.09.2027	Non Complying	Non Complying
60	jaipur (South)	Jaipur	M/s. Jaipur Municipal Corporation, 62.5 MLD STP, Dehlawas Unit-II (Jaipur)	Operational	62.5	NA	NA	45	Consent valid till 30.11.2028	Non Complying	Non Complying
61	jaipur (South)	Jaipur	M/s. Jaipur Municipal Corporation, 90 MLD STP, Dehlawas Unit-III	Operational	90	NA	NA	45	Consent valid till 31.08.2028	Non Complying	Non Complying
62	jaipur (South)	Jaipur	Rajasthan Housing Board, 2 MLD, Mansarovar, Jaipur	Operational	2	NA	NA	2	Consent Valid till 31.08.2027	Non Complying	Non Complying
63	jaipur (South)	Jaipur	15 MLD STP, Dravyawati River, Mansarovar (Devri), Jaipur	Operational	15	NA	NA	9	Consent Valid till 31.07.2028	Non Complying	Non Complying
64	jaipur (South)	Jaipur	M/s Jaipur Development Authority, 850 KLD STP, Jaisingpura Vas, Jaipur	Non-Operational	0.85	NA	NA	0.5	Consent valid till 31.07.2027	NA	NA
65	Jaipur (North)	Jaipur North	Sewage Treatment Plant of Jaipur Development Authority,Village Gajadharpura, Kalwar Road, Jaipur	Operational	30	No	NA	22	Vaild up to 30.09.2025	Non-Complying	Non-Complying
66	Jaipur City	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Central Park (Jaipur)	Operational	1	NA	NA	0.7	31.05.2027	Non - Complying	Non - Complying

67	Jaipur City	Jaipur	M/s. Jaipur Development Authority, 1 MLD STP, Ram Niwas Bagh (Jaipur)	Operational	1	NA	NA	0.6	30.11.2028	Non - Complying	Non - Complying
68	Jaipur City	Jaipur	M.s Jaipur Development Authority, 01 MLD STP,Jaisinghpura khor (Jaipur)	Operational	1	NA	NA	0.85	31.07.2027	Non - Complying	Non - Complying
69	Jaipur City	Jaipur	Jaipur Developmwnt Authority ,Swarn Jayanti Park Vidhyadhar Nagar ,Tehsil: Jaipur	Operational	1	NA	NA	NA	30.09.2026	Non - Complying	Non - Complying
70	Jaipur City	Jaipur	Jaipur Muncipal Corporation ,8 MLD STP Plant Brahmapuri STP Campus Area Jaipur	Operational	8	NA	NA	8	31.01.2028	Non - Complying	Non - Complying
71	Jaipur City	Jaipur	Jaipur Muncipal Corporation ,50 MLD STP Jaisinghpura Khor Tehsil: Jaipur	Operational	50	NA	NA	50	30.09.2027	Non - Complying	Non - Complying
72	Jaipur City	Jaipur	Chaugam Stadium 01 MLD Jaipur	Non-operational	1	NA	NA	NA	31.05.2029	Non - Complying	Non - Complying
73	Jaipur City	Jaipur	Jaipur Developmwnt Authority ,Amanishah Nallah Tehsil: Jaipur(20 MLD STP Bassi - Sitarampura)	Operational	20	NA	NA	15	31.07.2028	Non - Complying	Non - Complying
74	Jaipur City	Jaipur	Jaipur Development Authority plant SMS IPD Tower	Operational	3	NA	NA	2	30.04.2030	Complying	Complying

75	Jaisalmer	Jaisalmer	M/s 10 MLD STP Near Kisanghat village, Jaisalmer , Jaisalmer Tehsil:Jaisalmer District:Jaisalmer	Operational	10	No	-	5.6	Valid (upto 30.06.2027)	Non Complying	Non Complying
76	Jhalawar	Jhalawar	Gagron Road Jhalawar, Faisalpura, Khasara no 84, Tehsil- Jhalrapatan, Dist.-Jhalawar	Operational	6	No	NA	5.5	Refused on date 17.10.2023 due to STP was non-complying with the standards imposed by CPCB, Show Cause Notices were issued on dated	Non-Complying	Non-Complying
77	Jhalawar	Jhalawar	Girdharpura, Tehsil- Jhalrapatan,. Dist.- Jhalawar	Operational	3	No	NA	2.2	Refused on date 18.03.2024 due to STP was non-complying with the standards imposed by CPCB, Show Cause Notices were issued on dated 12.07.2024, 30.09.2024, 20.03.2026, 07.04.2026 & 06.05.202.	Non-Complying	Non-Complying

78	Jhalawar	Baran	7 MLD STP, Mangrol Road, Mathana Chauraha, Gopalpura, Tehsil-Jhalrapatan,. Dist.-Jhalawar	Operational	7	No	NA	2.3	Consent to Operate has issued on dated 26.09.2025, STP was not complying with the standards imposed by CPCB.Show Cause Notices were issued on dated 06.05.2026.	Non-Complying	Non-Complying
79	Jhunjhunu	Chirawa	Near Mandrela Road (Chirawa)	Operational	3	No	NA	2.5	Valid	Non Complying	Non Complying
80	Jhunjhunu	Chirawa	Bhageniya Johda, Chirawa, Jhunjhunu	Operational	2	No	NA	1	Valid	Complying	Complying
81	Jhunjhunu	Jhunjhunu	Bagar Road Near Agrasen Circle	Operational	7	No	NA	5.5	Valid	Complying	Complying
82	Jhunjhunu	Nawalgarh	STP (Bus Depot. Nawalgarh), Khasara No. 174, Nawalgarh, Jhunjhunu	Operational	3	No	NA	1.5	Valid	Non Complying	Non Complying
83	Jhunjhunu	Nawalgarh	Khasra no.721,Bhagat Singh Joha ,Nawalgarh (Jhunjhunu)	Operational	1	No	NA	0.6	Valid	Non Complying	Non Complying
84	Jhunjhunu	Mandawa	Near Fatehpur Stand, Ward No. 06, Mandawa (Jhunjhunu)	Operational	3.9	No	NA	3.9	Valid	Non Complying	Non Complying
85	Jhunjhunu	Churu	STP 7.0 MLD, Village Gajsar, Tehsil and District- Churu	Operational	7	No	NA	7	Valid	Non Complying	Non Complying
86	Jhunjhunu	Churu	STP 1.0 MLD, B/W Cremation ground and Agarsen Nagar, Tehsil and District- Churu	Operational	1	No	NA	1	Valid	Non Complying	Non Complying

87	Jhunjhunu	Churu	STP 2.50 MLD, Tajusa Takiya, Tehsil and District- Churu	Operational	2.5	No	NA	0.75	Valid	Non Complying	Non Complying
88	Jhunjhunu	Sardarshahar	Near Gaushalla, Bikaner Road,Tehsil-Sardharsahar, Dist.-	Operational	5	No	NA	3	Not applied	Non Complying	Non Complying
89	Jhunjhunu	Sardarshahar	Near Gaushalla, Girgicha Road,Tehsil-Sardharsahar, Dist.-	Operational	2	No	NA	0.5	Not applied	Non Complying	Non Complying
90	Jhunjhunu	Sujangarh	STP 5.5 MLD, Gas Agency Dumping Yard, Tehsil- Sujangarh District- Churu	Under maintenance	5.5	No	NA	0.8	Valid	Complying	Complying
91	Jhunjhunu	Sujangarh	Near Gularia Hotel , Khasra no. 787, 246 Sujangarh City , Tehsil-Sujangarh District- Churu	Operational	2	No	NA	0.4	Valid	Non Complying	Non Complying
92	Jhunjhunu	Sujangarh	STP -1, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil-Sujangarh, Churu	Operational	1.5	No	NA	1	Valid	Non Complying	Non Complying
93	Jhunjhunu	Sujangarh	STP -2, 1.5 MLD, K. No. 202, Gopal Gausala Land, Near Salasar Road, Tehsil-Sujangarh, Churu	Operational	1.5	No	NA	1	Valid	Non Complying	Non Complying
94	Jhunjhunu	Ratangarh	Kh. No. 4, 28, NH 11, Derajsar, Ratangarh, Churu	Operational	3.8	No	NA	2	Valid	Non Complying	Non Complying
95	Jhunjhunu	Churu	Municipal Council, Churu-3.5 MLD	Operational	3.5	-	-	1.5	Valid	Non Complying	Non Complying
96	Jhunjhunu	Ratangarh	Kh. No. 639, Gaushala Land, Ratangarh, Churu	Operational	6.1	-	-	3	Valid	Non Complying	Non Complying
97	Jodhpur	Jodhpur	Salawas Unit I (Jodhpur)	Operational	50	No	NA	50	Valid	Non Complying	Non Complying

98	Jodhpur	Jodhpur	Salawas Unit II (Jodhpur)	Operational	50	No	NA	50	pending	Non Complying	Non Complying
99	Jodhpur	Jodhpur	Nandari (Jodhpur)	Operational	20	No	NA	20	Refused	Non Complying	Non Complying
100	Jodhpur	Jodhpur	Basni Benda (Jodhpur)	Operational	40	No	NA	40	Refused	Non Complying	Non Complying
101	Kishangarh	Ajmer	Anasagar (Ajmer)	Operational	13	No	-	11	Valid (upto 28.02.2029)	Complying	Complying
102	Kishangarh	Ajmer	Khanpura (Ajmer)	Operational	20	No	-	15	Valid (upto 31.07.2026)	Complying	Complying
103	Kishangarh	Beawar	STP Vijay Nagar Bus stand, Beawar (5.0 MLD)	Operational	5	No	-	4	Valid(upto 31.01.2026)	Complying	Complying
104	Kishangarh	Beawar	STP , Kundan Nagar, Beawar (1.0 MLD)	Operational	1	No	-	1	Valid(upto 31.01.2026)	Complying	Complying
105	Kishangarh	Beawar	STP Beawar , Bichrali Tank (1.50 MLD)	Operational	1.5	No	-	1.25	Valid(upto 31.01.2026)	Complying	Complying
106	Kishangarh	Beawar	STP Narsinghpura, Beawar (4.00 MLD)	Operational	4	No	-	4	Valid(upto 31.01.2026)	Complying	Complying
107	Kishangarh	Kishangarh	STP Kishangarh (10 MLD)	Operational	10	No	Waste wetland technology	7	Valid(upto 31.05.2026)	Non Complying	Non Complying
108	Kishangarh	Jaitaran	STP Jaitaran(02 MLD) Kh NO.432/222,Village-Karoliya Tehsil-Jaitaran	Operational	2	No	-	1.5	Valid(upto 31.12.2028)	Complying	Complying
109	Kishangarh	Pushkar	STP Pushkar(3.5 MLD) Village-Ganehera Tehsil-Pushkar	Operational	3.5	No	-	3	Valid(upto 31.05.2028)	Complying	Complying

110	Kishangarh	Ajmer	STP Khanpura (40 MLD), Village Khanpura, Tehsil Ajmer	Operational	40	No	-	30	Valid(upto 31.12.2029)	Complying	Complying
111	Kota	Kota	Dhakarkhedi	Non-Operational	20	No	NA	0	Expired on 31/12/2023	Non-Operational	Non-operational
112	Kota	Kota	Kala Talab	Operational	15	No	NA	12	Valid	Non-Complying	Non-Complying
113	Kota	Kota	Dhakar Kheri	Operational	40	No	NA	31.5	Valid	Complying	Complying
114	Kota	Kota	Balita	Operational	6	No	NA	3.7	Valid	Complying	Complying
115	Kota	Kota	IL Township	Operational	2	No	NA	2	Valid	Complying	Complying
116	Kota	Kota	Balita	Operational	15	No	NA	6.2	Valid	Non-Complying	Non-Complying
117	Kota	Kota	Balita	Operational	30	No	NA	30	Valid	Complying	Complying
118	Kota	Kota	Sajidhera (Kishorepura)	Operational	30	No	NA	23	Valid	Non-Complying	Non-Complying
119	Nagaur	Nagaur	Balwa Road (Nagaur)	Non Operaitonal	8	No	NA	8	Valid	Non-complying	Non-complying
120	Nagaur	Didwana	Mela Maidan, Didwana	Operational	5	No	NA	5	Consent revoked on 26.03.24	Non-complying	Non-complying
121	Nagaur	Makrana	Near Kidwai Stadium, Makrana	Operational	6	No	NA	4	Valid	Non-complying	Non-complying
122	Nagaur	Mundwa	Marwar Mundwa	Operational	0.3	No	NA	0.1	Valid	Complying	Complying
123	Nagaur	Nagaur	Khasra No. 405, STP station road, badi kuwa	Operational	1.5	No	NA	0.59	Valid	Non-Complying	Non-Complying
124	Nagaur	Makrana	Near Kidwai Stadium, Makrana	Operational	7.7	No	NA	3.5	Valid	Non-Complying	Non-Complying
125	Pali	Pali	Mandia Road Near ESI Hospital (Pali)	Operational	7.5	No	NA	7	CTO expied on dated 30.09.2025	Non-Complying	Non-Complying
126	Pali	Pali	M/s Nagar Parishad, Pali (STP15 MLD)	Operational	15	No	NA	15	Consent issued vide this office letter dated 09.01.2026	Complying	Complying

127	Pali	Sumerpur Pali	Kh No. 233, Purada Bharunda, Sumerpur, Pali	Operational	10	No	NA	2	Unit has applied for CTE (W)fresh application dated 20.04.2026	Non-Complying	Non-Complying
128	Rajsamand	Rajsamand	Pratappura, Rajsamand	Operational	5	No	No.	2	Valid	Complying	Non-Complying
129	Sikar	Fatehpur Shekhawati	Nari Bari Road (Fatehpur Shekhawati)	Operational	7.5	No	-	6	Expired	Complying	Complying
130	Sikar	Laxmangarh	Near Indira Awas colony (Laxmangarh)	Operational	1.5	No	-	0.9	Expired	Complying	Complying
131	Sikar	Laxmangarh	khasara No 1548/78/2 Banjara Basti,Basni Road,Sikar	Operational	1	No	-	0.7	Expired	Complying	Non Complying
132	Sikar	Laxmangarh	Near Todikui (Jeevan Jheel), Sikar	Operational	3	No	-	1.5	Valid	Complying	Non Complying
133	Sikar	Ramgarh Shekhawati	Khasara No. 421, Shamshan Ghat, Ramgarh Shekhawati, Sikar	Operational	2	No	-	0.9	Valid	Complying	Complying
134	Sikar	Sikar	Goshala land (Sikar)	Operational	2	No	-	1.25	Valid	Complying	Non Complying
135	Sikar	Sikar	Near Shiv Colony (Sikar)	Operational	8	No	-	4.5	Valid	Non Complying	Non Complying
136	Sikar	Fatehpur Shekhawati	Kh.No. 138,625,1129,Near Narci Bari Road,Fatehpura,Sekhawati Distt.-sikar	Operational	4.3	No	-	2	Valid	Complying	Non Complying
137	Sikar	Sikar	Devipura, Near Bus Stand, Sikar	Operational	5	-	-	5	Valid	Complying	Complying

138	Sirohi	Jalore	Hospital circle , Railway station Road ,jalore	Operational	10	No	NA	not assessed	Not Applied	Non-complying	Non-complying
139	Sirohi	Mt.Abu	Hetam Ji Village (Mt. Abu), Sirohi	Non Operational	6	No	NA	not assessed	refused	Non-complying	Non-complying
140	Sirohi	Mt.Abu	Near Swaminarayan School Mt. Abu, Dist. Sirohi	Operational	0.17	No	NA	not assessed	Applied	Non-complying	Non-complying
141	Sirohi	Mt.Abu	Dhamani Village, Delwara Jain Temple Mt. Abu, Dist. Sirohi	Non Operational	0.315	No	NA	not assessed	Applied	Non-complying	Non-complying
142	Sirohi	Mt.Abu	In front of hotel miskil asan, naval nagar,behind BSNL. Mt. Abu, Dist. Sirohi	Operational	0.06	No	NA	not assessed	Applied	Non-complying	Non-complying
143	Sirohi	Mt.Abu	Naval nagar,Aakashwani Road, Torna, Mt. Abu, Dist. Sirohi	Operational	0.07	No	NA	not assessed	Applied	Non-complying	Non-complying
144	Sirohi	Sirohi	Nehru Nagar, Sirohi	Operational	5	No	NA	not assessed	Applied	Complying	Complying
145	Sirohi	Abu road, Sirohi	Near Moksh Dhama Santpur Abu Road, Sirohi	Operational	6.9	No	NA	not assessed	Applied	Complying	Complying
146	Sirohi	Abu road, Sirohi	Manpur near Banas River, Abu Road, Sirohi	Operational	2.3	No	NA	not assessed	Applied	Complying	Complying
147	Sirohi	Sirohi	Near Revdar Road Sirohi	Operational	1.7	No	NA	not assessed	Applied	Complying	Complying
148	Sawaimadhopur	Hindaun City, Karauli	Jachcha ki bawri, khareta road, Hindaun city, Karauli	Operational	0.75	Yes	SBR	0.4	CTO is valid upto 30.09.2026	Complying	Complying
149	Sawaimadhopur	Hindaun City, Karauli	Raghavdas baghichi, Bayana Road, Hindaun city, Karauli.	Operational	5	Yes	SBR	4	CTO is valid upto 30.09.2026	Complying	Complying
150	Sawaimadhopur	Gangapur City,Sawai Madhopur	Kh. No. 152-153, Village-Mirjapur , aliganj tiraha, Gangapur city	Operational	1.5	Yes	SBR	0.7	CTO is valid upto 31.01.2028	Non-Complying	Non-Complying

151	Sawaimadho pur	Gangapur City,Sawai Madhopur	Kh. No. 275, Near Truck union , Gangapur city	Operational	2.5	Yes	SBR	1.5	CTO is valid upto 31.01.2028	Non-Complying	Non-Complying
152	Sawaimadho pur	Gangapur City,Sawai Madhopur	Kh. No. 167, Village- Hingotiya, Gangapur city	Operational	5.5	Yes	SBR	3	CTO is valid upto 31.01.2028	Complying	Complying
153	Sawaimadho pur	Sawai Madhopur	Village Soorwal (Sawai Madhopur)	Non Operational	10	Yes	SBR	NA	CTO was valid upto 31.05.2024	Non Complying	Non Complying
154	Sawaimadho pur	Karauli	behind govt. college Karauli	Non Operational	5	No	NA	NA	CTO was valid upto 30.06.2024	Non Complying	Non Complying
155	Udaipur	Udaipur	Near Alu Factory - Karjali House, Pula, Tehsil :Girwa, dist : Udaipur	Operational	5	No	NA	0.8	Valid (30/06/2030)	Complying	Complying
156	Udaipur	Udaipur	Eklingpura (Udaipur)	Operational	20	No	NA	14	Valid (31/12/2026)	Complying	Complying
157	Udaipur	Udaipur	Eklingpura (Udaipur)	Operational	25	No	NA	16	Valid (31/10/2028)	Complying	Complying
158	Udaipur	Udaipur	Near FCI Godown, Udaisagar road, Udaipur - 313001	Operational	10	No	NA	2.5	Valid (31/08/2029)	Complying	Complying
159	Udaipur	Udaipur	Fatehnagar Sanwar	Operational	1	No	NA	0.7	Expired (28/02/2026)	Non-complying	Non-complying
					1585.35				1057.81		

Details of Under construction STPs in the State - July-2026								
Sr. No	RO	Address	District	Location	Capacity of the Plant in MLD	Physical Process or Status of Civil Work (in %)	Tentative date of completion	Remark
1	Banswara	within existing STP campus on udaipur road, Dhamaniya, Janawari, Banswara	Banswara	23.571162, 74.417405	6.34	100%	31.07.2026	CTE issued, STP construction completed. Commissioning is pending. Unit has applied for CTO & application is pending at pre-screening level.
2	Bikaner	Sewage Treatment Plant 5 MLD, Charkara	Bikaner	Khasra No 1574, Charkara, Teh-Nokha, Dist-Bikaner	5	-	-	-
3	Bikaner	Sewage Treatment Plant 2 MLD, Public Park	Bikaner	Public Park Bikaner	2	-	-	-
4	Bhiwadi	34 MLD STP Near Vasundhara Nagar	Khairthal Tijara	Near Vasundhara Nagar, Bhiwadi	34	85%	May, 2026	
5	Bundi	Devpura, Bundi	Bundi	Devpura	6.5 MLD	Civil Work Approx. 50 % complete	-	-
6	Hanumangarh	Near Idgah Colony , Shri Ganganagar, Rajasthan	Sri Ganganagar	29.55104 N, 73.5115 E	10	-	-	-
7	Hanumangarh	Near Sugar Mill Shri Ganganagar, Rajasthan	Sri Ganganagar	29.5531 N, 73.537 E	15	-	-	-

8	Jodhpur	Vivek Vihar, Jodhpur	Jodhpur	Khasra No191,192, Old Sangriya Road, Gram Panchayat Kudi Bhagtasni, Jodhpur Jodhpur Tehsil:Jodhpur District:Jodhpur (26.189260,73.038155)	15 MLD	90%	July,2025	CTE has been issued vide HO letter dated 20.12.2022 for 15 MLD STP
9	Jodhpur	Uchyarda, Jodhpur	Jodhpur	Khasra No04, Near Vidhyashram International School, Uchiyada Jodhpur Uchiyada Tehsil:Jodhpur District:Jodhpur (26°16'3.12"N, 73° 6'20.34"E)	10 MLD	85%	August,2025	CTE has been issued vide letter dated 07.11.2022 for 10 MLD STP
10	Jodhpur	Near Basni Benda Jodhpur	Jodhpur	Basni Benda Jodhpur Tehsil:Jodhpur District:Jodhpur (26.24250000, 73.08666667)	40			CTE has been issued vide letter dated 27.08.2021 for 40 MLD STP
11	Nagaur	Chimpolai, Ladnun	Didwana - Kuchaman	27.668449 N, 74.401741 E	2.4	100% Work is completed.	B131/Aug/26	STP is under trial run
12	Nagaur	Near Stadium, Station Road Kuchaman	Didwana - Kuchaman	27°07'46.8"N 74°51'18.7"E	7.6	100% civil work is completed.	B115/Mar/26	STP is under trial run
13	Nagaur	Village- Asota, Ladnun	Didwana - Kuchaman	27.644136 N, 74.446224 E	5.5	100% work is completed	B131/Jul/26	STP is on trial run
14	Nagaur	Mela Maidan, Didwana	Didwana- Kuchaman	27°23'06.8"N 74°33'06.8"E	3	100% work is completed	Commissioned.	Commissioned, but non-operational as told by the RUIDP, because of water reuse problem.

15	Nagaur	Near Pashu Mela Maidan, Nagaur	Nagaur	27.177307 N, 73.723926 E	3	42% work is completed	31-Dec-26	
16	Rajsamand	Opposite CM Jan Aawas Yojana ,Village - Dharcha, Tehsil- Nathdwara	Rajsamand	24.939288, 73.807718	4.5	100 % Completed	Completed and commissioning is awaited	CTE issued and CTO applied .
17	Rajsamand	Nagar Palika STP, Sihad Talab, Nathdwara	Rajsamand	24.93556 73.825586	1	Under Construction		Apply for CTE & CTO
18	Sikar	Govt. Primary School Poorvani Johdi, Jagmalpura	Sikar	-	4.5	90	30.09.2025	Under construction
19	Sikar	Near Khicharo Ka Bas, Sikar	Sikar	-	1	57	30.09.2025	Under construction
20	Sawai Madhopur	Khasara No. 5430,Near Ganesh Hotel, Hindaun City	Karauli	26.72 N, 77.02 E	3	100%	31.07.2025 (As informed)	Construction work has been completed, but the STP is not yet operational due to O&M agreement pendency, as informed.
21	Sawai Madhopur	Soorwal	Sawai Madhopur	26.0123 76.3560	9	57%	30.09.2026 (As informed)	
22	Sawai Madhopur	Near college road, Gangapur City	Sawai Madhopur	Not Available	1.5	95%	31.07.2026 (As informed)	
23	Sawai Madhopur	Near college road, Gangapur City	Sawai Madhopur	Not Available	4	25%	31.10.2026 (As informed)	
24	Sirohi	Near Revdar Road Sirohi	Sirohi	24.866901, 72.839816	1.7			Cte Valid Upto 31/01/2026
25	Chittorgarh	STP 1	Chittorgarh	Chanderiya	2	Under Construction 50%	Oct.-26	
26	Chittorgarh	Gandi Nagar	Gandi Nagar	Chittorgarh	2	Under Construction 97%	Dec-2026.	

27	Chittorgarh	Railway Colony	Gandi Nagar	Chittorgarh	1	Under Construction 94%	Dec-2026.	
28	Jhunjhunu	Kh. No. 639, Ghanshala Land, Ratangarh, Churu	Churu	Ratangarh	6.1			Under construction
29	Jhunjhunu	Near Bikaner Road, Janhit Prayas Colony, City Sardarsahar	Churu	Sardarsahar	2.3			Under construction
30	Jhunjhunu	Near Girgichiya Road Janhit Prayas Colony City - Sardarshahar, Churu	Churu	Sardarsahar	3.4			Under construction
31	Jhunjhunu	Gopal Goushala Land Near Salasar Road, Khasra No. 202, Sujangarh, Churu	Churu,	Sujangarh,	1.5			Under construction

Details of Proposed STPs in the State - July-2026						
S.No	RO	Address	District	Location	Capacity of the STP proposed in MLD	Status of Project
1	Banswara	Near DO River, Udaipur Road, Tehsil & District- Dungarpur	Dungarpur	23.571162, 74.417405	4	Proposed (CTE issued on dated 22.08.2024)
2	Banswara	Near BSNL Exchange Office/Central Jail Sagwara Tehsil & District- Dungarpur	Dungarpur	24.01442, 74.46018	3.6	Proposed (CTE issued on dated 22.08.2024)
3	Bhilwara	Kuwara Road, Kuwara, Bhilwara	Bhilwara	Kuwara Road, Kuwara, Bhilwara	10	
4	Bhilwara	Kuwara Road, Kuwara, Bhilwara	Bhilwara	Kuwara Road, Kuwara, Bhilwara	10	
5	RO Hanumangarh	Jadkiya Phatak (Hanumangarh)	Hanumangarh		Earlier this STP is based on WSP Technology with capacity of 7.5 MLD. Now, STP has been upgarded on SBR Technology with increased capcity of 13	
6	RO Jaipur (South)	M.s Jaipur Development Authority, 43 MLD STP, Sanjhariya, Near Sankalp Nagar, Jaipur	Jaipur	Sanjhariya, Near Sankalp Nagar, Jaipur	43	Proposed
7	RO Jaipur (South)	M.s Jaipur Development Authority, 20 MLD STP, Sushilpura, Ajmer Road, Nagar, Jaipur	Jaipur	Sushilpura, Ajmer Road, Nagar, Jaipur	20	Proposed
8	RO Jaipur (South)	FSTP at, Chaksu	Jaipur	Khasra No11878, Near Tonk Road, Chaksu	0.025	Proposed
9	Jaisalmer	M/s STP at Military Station Jaisalmer	Jaisalmer	Militry Area Jaisalmer	1.0 MLD	Not-commissioning
10	Jhunjhunu	Gandhi Vidhya Mandir (Sardar Sahar)	Sardarshahar	Churu	1 KLD	

11	Kishangarh	M/s Municipal Corporation , Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	Ajmer	Khasra No. 276-290, 290/1424, Village Ajmer & Tehsil Ajmer	07 MLD	Proposed
12	Kishangarh	STP, Nagar Parishad, Beawar	Beawar	Khasra No. 30, Village Govindpura, Beawar	5.60 MLD	Proposed
13	Kishangarh	Municipal Corporation Kishangarh (5 MLD STP at Nayagaon)	Ajmer	Near 10 MLD STP ,Nayagaon ,Kishangarh	5.00 MLD	Proposed
14	Sikar	M/s FSTP, Kh. NO. 2404/1, Opposite to Police Station, Palsana Road, Khandela, Sikar	Sikar	Not Available	10 KLD	
15	Sikar	M/s FSTP, Khasra No. 4983, Reengus, Tehsil - Srimadhopur	Sikar	Not Available	20 KLD	
16	Sikar	M/s FSTP, Kh. NO. 96, Khatushyamji, Tehsil - Srimadhopur	Sikar	Not Available	10 KLD	
17	Bundi	Khasrra no. 6609, Giriraj Vihar Colony, Tonk	Tonk	Tonk	0.5 MLD	
18	Bundi	Khasra No 1901 Village Bikapura Tehsil:Tonk District:Tonk	Tonk	Bikapura	0.5 MLD	
19	Bundi	Khasra No 4961, Diet Road Tonk Tehsil:Tonk District:Tonk	Tonk	Tonk	1.5 MLD	

POLLUTED RIVER STRETCHES IN RAJASTHAN (2025 & 2026)								
S. No.	River	Monitoring Location	Station Code	District	2025 BOD(mg/l)		2026 BOD(mg/l)	
					Min	Max	Min	Max
1	BANAS	RIVER BANAS AT DHANARI DAM, NEAR SWAROOPGANJ, SIROHI, RAJASTHAN	2950	SIROHI	BDL	BDL	BDL	BDL
2	BERACH	RIVER BERACH AT GHOSUNDA DAM, CHITTORGARH	4172	CHITTORGARH	2.4	2.9	2.5	2.8
		RIVER BERACH, NEAR HOTEL PADMINI, CHITTORGARH	4175	CHITTORGARH	2.2	2.7	2.0	2.3
		RIVER BERACH NEAR VILLAGE-NAGARI, CHITTORGARH	4804	CHITTORGARH	2.1	2.9	2.0	2.3
3	CHAMBAL	RIVER CHAMBAL ENTERING IN RAJASTHAN AT GANDHI SAGAR DAM, RAWATBHATA, CHITTORGARH	2955	CHITTORGARH	2.2	3	2.1	2.8
		RIVER CHAMBAL AT KESHORAIPATTAN D/S NEAR AMBEDKAR NAGAR, BUNDI	10030	BUNDI	2.1	3.4	2.6	3.3
		RIVER CHAMBAL AT RAMESHWARGHAT NR. SAWAIMADHOPUR, RAJASTHAN	1413	SAWAIMADHOPUR	1.2	2.8	2.2	3.2
		RIVER CHAMBAL, NEAR CHAMBAL BRIDGE, DHOLPUR TO MURENA ROAD, NH-3	4769	DHOLPUR	BDL	2.6	BDL	BDL
4	GAMBHIRI	RIVER GAMBHIRI NEAR BUS STAND (OLD CITY BRIDGE), CHITTORGARH, RAJASTHAN	4174	CHITTORGARH	2.4	2.8	2.2	2.4
5	JAWAI	RIVER JAWAI AT JAWAI DAM, SIROHI, RAJASTHAN	2947	SIROHI	BDL	BDL	BDL	BDL
6	KELWARA	RIVER KELWARA RESERVIOR, N/V KELWARA, TEHSIL-KUMBHALGARH DIST- RAJSAMAND, (UPSTREAM OF KHARI RIVER)	4772	RAJSAMAND	2.2	2.6	2.1	2.5
7	KOTHARI	RIVER KOTHARI AT KOTHARI DAM, BHILWARA	5468	BHILWARA	1.6	3.4	1.9	3.2
8	PIPLAD	RIVER PIPLAD AT PIPLAD DAM, BHAWANI MANDI	4790	JHALAWAR	1.6	3.1	2.5	3.0