

ಹೆಲ್ಪ್ ಲೈನ್ / Helpline : 080-25582559
ಈಮೇಲ್ / Email : contact@kspcb.gov.in
ವೆಬ್‌ಸೈಟ್ / Website : kspcb.karnataka.gov.in



080-25581383, 25589112
080-25589113, 25589114

ಕರ್ನಾಟಕ ರಾಜ್ಯ ಮಾಲಿನ್ಯ ನಿಯಂತ್ರಣ ಮಂಡಳಿ Karnataka State Pollution Control Board

“ಪರಿಸರ ಭವನ”, 1 ರಿಂದ 5ನೇ ಮಹಡಿಗಳು, ನಂ. 49, ಚರ್ಚ್ ಸ್ಟ್ರೀಟ್, ಬೆಂಗಳೂರು - 560 001, ಕರ್ನಾಟಕ ರಾಜ್ಯ, ಭಾರತ
“Parisara Bhavan”, 1st to 5th Floor, # 49, Church Street, Bangalore - 560 001, Karnataka State, India

No. KSPCB/CEO-2/673-2018/2025-26/ 3140

Date: 03 NOV 2025

To,

Sri. D.P. Mathuria,

Executive Director-Technical,

Central Monitoring Committee,

National Mission for Clean Ganga,

1st floor, Major Dhyan Chand National Stadium,

India Gate, New Delhi-110002.

Sir,

Sub: Submission of Dossier for the month of September 2025 for the State of Karnataka in the matter of OA 673/2018 - reg.

Adverting to the above subject, please find the Dossier for the month of September 2025 for the State of Karnataka as per the directions given by the Hon'ble NGT in the matter of OA 673/2018.

As per the latest report published by CPCB on Polluted River Stretches for Restoration of Water Quality – 2022, five rivers namely Malaprabha, Asangi-Krishna, Yagachi, Kumaradhara and Kali Polluted River Stretches (PRS) have been removed from the earlier PRS list and is observed that 05 rivers namely **Aghanashini** (along Kumata), **Sharavathi** (along Honnavara), **Tenpennai** (along Kodiyalam), **Dakshina Pinakini** (along Mugalur) and **Gangavali** (along Ankola) have been newly added to the existing list of PRS.

The PRS **Tenpennai** (along Kodiyalam) does not come under the boundary of Karnataka and the same river is known by the name of Dakshina Pinakini in the state of Karnataka which has been identified as the PRS under priority I. Further, the average water quality (BOD value) of remaining 03 rivers i.e, **Aghanashini**, **Sharavathi** and **Gangavali** did not exceed 3.0 mg/ltr for the years 2019–2020, 2020–21, 2021–22, and 2022–23.

Hence, a letter in this regard has been addressed to CPCB vide NO.PCB/CEO-2/LAKES/2022-23/4737 dated 14.01.2022 for deleting 04 PRS namely **Tenpennai, Aghanashini, Sharavathi and Gangavali.**

The KSPCB has instructed the Regional Officers to prepare action plans for newly identified PRS and which is currently under progress. Once the action plans are finalized by the State RRC and approved by the CPCB, the details pertaining to newly identified rivers will be incorporated in the dossier and submitted to Ministry of Jal Shakti, Govt. of India.

This is for kind information and further needful in the matter.

Yours faithfully,


Member Secretary
✓ **KSPCB**

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of KARNATAKA

September 2025

Overall status of the State:

I. Total Population: Urban Population **22941508**

II. Estimated Sewage Generation (MLD): **3356.5 MLD**

III. Details of Sewage Treatment Plant:

	Overall Karnataka (Annexure 1)		12 PRS (Annexure 2)	
Estimated sewage generation	3356.5 MLD		817.31 MLD	
Existing no. of STPs	194 STPs	23 FSSM	41 STPs,	2 FSSM
Existing treatment Capacity (installed)	2688.606 MLD	0.158 MLD	614.1 MLD	0.009 MLD
	Total = 2688.764 MLD		Total = 614.109 MLD	
Capacity Utilization of existing STPs	2080.48 MLD	0.158 MLD	527.56 MLD	0.009 MLD
	Total = 2080.638 MLD		Total = 527.569 MLD	
Percent capacity utilization	77.38%		85.90%	
Sewage being treated through Alternate technology (MLD)	Total 0.158 MLD being treated in 23 FSSM		Total 0.009 MLD being treated in 2 FSSM (0.006 MLD FSSM in Belagavi & 0.003 MLD FSSM in dakshinakannada) In-situ bioremediation: proposed for the construction of artificial island in Dorekere (global village Techpark) and Kempambudhi (Sonnenahalli bridge) amounting to ₹62.41 lakh.	
Gap in Treatment Capacity in MLD	(3356.5- 2688.764 MLD) 667.736 MLD Percentage gap = 19.89%		(817.31 – 614.109 MLD) 203.201 MLD Percentage gap = 24.86%	
Gap in capacity utilization (MLD)	(2688.764 – 2080.638 MLD) 608.126 MLD Percentage gap = 22.61%		(614.109 – 527.569 MLD) 86.54 MLD Percentage gap = 14.091%	
Gap in overall sewage treatment (MLD)	(3356.5 – 2080.764 MLD) 1,275.736 MLD Percentage gap = 38 %		(817.31 – 527.569 MLD) 289.741 MLD Percentage gap = 35.45%	

No. of Operational STPs	180 STPs + 23 FSSM	41 STPs + 2 FSSM
No. of non-operational STPs	14 STPs (51.76 MLD) (Annexure 3)	-
No. of Complying STPs	171 STPs	41 STPs (01 STP is under upgradation)
No. of Non-complying STPs	23 STPs	-

- **Details of each existing STP in the State: Annexure 1**

194 STPs of existing capacity 2688.606 MLD and capacity utilization of 2080.48 MLD

- **Details of each existing STP in the 12 PRS ULB: Annexure 2**

41 STPs of existing capacity 614.1 MLD and capacity utilization of 527.56 MLD

- **Details of non-operational STP in the State: Annexure 3**

14 STPs of non-operational capacity 51.76 MLD

- **Details of under construction STPs in the State: Annexure 4**

78 STPs of capacity 805.01 MLD

- **Details of under construction STPs in the 12 PRS ULB: Annexure 5**

19 STPs of capacity 248.91 MLD (including work order and LOA issued

- **Details of proposed STPs in the State: Annexure 6**

334 STPs of capacity 1722.82 MLD

- **Details of proposed STPs in the 12 PRS ULB: Annexure 7**

39 STPs of capacity 357.92 MLD

IV. Details of Industrial Pollution:

- No. of water polluting industries in the State: 3603 (effluent generating only)
- Quantity of effluent generated from the industries in MLD: 436.63 MLD
- Number of industrial units having ETPs: 3480
- Number of industrial units connected to CETP: 849
- Compliance status of the ETPs:

Number of functional ETPs = 3480

Complying ETPs = 3480

Industries do not require ETP = 14

Industries closed by Board = 48

Self-closed industries = 61

Industries with no ETPs = Nil (All the KSRTC depots have now provided ETPs)

- **Number and total capacity of CETPs (details of existing/ under construction / proposed):** 16 CETPs; total capacity = 5875 KLD; out of which 10 CETPs are operational; 4 CETPs are not operational and 2 CETPs are yet to be commissioned.

Status of CETPs:

Sl. No.	Name and Location of the CETP	Capacity in KLD	Operating status	Consent Validity	Type of Treatment
1	M/s. Eco green Solution Systems (P) Ltd.,48/A-4,KIADB Industrial Area, Doddaballapura Rural District, Bengaluru -561 203	100	Operating.	30.06.2027	ETP is capable of treating High TDS effluent
2	M/s. Pai & Pai Chemicals (Unit - 1), Plot No. 29/A, 1 st Phase, KIADB Industrial Area, Kumbalagodu, Kengeri Hobli, Bengaluru - 560 079.	300	Operating.	30.06.2027	Biological Treatment Plant for treatment of Biodegradable effluent
3	M/s. Pai & Pai Chemicals(I)Pvt Ltd, Unit-II, Plot No. 25-D, 1 st Phase, KIADB Industrial Area, Kumbalagodu, Kengeri Hobli, Bengaluru - 560 074.	40	Operating	30.06.2028	For Treatment of High TDS effluent
4	M/s. VIWA Eco-Club CETP, Opp. to Shed No.B-5 & 6, Veerasandra Industrial Estate, Hosur Road, Anekal Taluk, Bengaluru - 560 100.	20	Operating	30.06.2027	This ETP has been established for treatment of trade effluent generated from Electroplating units
5	CETP at Mangalore Special Economic Zone (MSEZ) Ltd., Phase -1, Permude, Bajpe, Kalavar, Thokur, Tenka Yekkar, Kuthethoor Mangalore , District: Dakshina Kannada	3500	Operating	30.06.2026	Biological Effluent.
6	CETP of Fish Meal And Oil Manufacturers Association Sea Road, Kotepura, Ullal Mangalore, Dakshina Kannada	600	Operating	30.06.2020 (Applied for renewal)	Installed for treatment of trade effluent generated by Fish meal units

7	CETP of Mother Earth Environ Tech Private Limited, Plot No 158 - 164, KIADB Kadechur Industrial Area, Plot No 158-164, KIADB Kadechur Indl. Area, Kadechur, Yadgir District	500	Operating	30.06.2026	250 KLD High TDS effluent 500 KLD Biological Effluent.
8	CETP, Bidar, KIADB, Phase-2, Kolhar Industrial Area, Bidar Tq. & District	1.2 (MLD)	Not Operating due to insufficient effluent	30.06.2027	Ready for commissioning
9	Innova Agri Bio Park Private Limited Plot No. B-12,, 3rd Phase, KIADB Industrial Area, Malur, Kolar District.	600	Operating	30.06.2027	Installed for treatment of trade effluent generated from food processing unit
10	CETP of Royal Mysore CETP Pvt. Ltd., #427,-I Hebbal Industrial, #427,-I Hebbal Industrial Area, Hebbal, Mysore-570016 Industrial Hebbal I Phase & Electronic City, HEBBAL, Mysore Tq & District	200	YTC	-----	CETP without MEE for treatment of LTDS effluent
11	M/s. Govind Solvents (P) Ltd., No.19 (P)-22, Kallanayakana Village, Huttaridurga (H), Kunigal - 572 130, Tumkur District.	75	Operating	30.06.2024 Applied for renewal	50 KLD- Biodegradable effluent 25 KLD- High TDS Effluent
12	Establishment of Common Effluent Treatment Plant by KIADB (CETP by KIADB), Sy. No. 46, Bommasandra Industrial Area, 4 th Phase, Anekal Taluk, Bengaluru Urban	1500 (1.5 MLD)	YTC	-----	CFE issued by the Board on 08.06.2023 valid upto 05.06.2030.
13	M/s. C.E.T. Plant Malur Pvt. Ltd., (Previously Eco- Engineering), No. 64 & 65, KIADB Industrial Area, Malur Taluk, Kolar District.	140	Operating	30.06.2023 Applied for renewal	For treating High TDS effluent- 80 KLD. Biological Effluent -60 KLD
14	M/s. Bangalore Eco Park Pvt, Ltd, No.296 B, KIADB Industrial Area, Somapura 1st Stage, Dabaspeta, Bengaluru -562111	100	Not Operating (Due to self-closed)	30.06.2026	ETP is capable of treating High TDS effluents

15	M/s. Lidkar Tannery Enviro Control System Ltd (CETP), Tannery road, K.G Halli, Bengaluru -45.	1000 (1 MLD)	Not Operating (Due to self-closed)	03.08.2023	--
16	M/s. CETP, KIADB, Apparel Park, Doddaballapura, Bengaluru Rural Dist.	5000 CSTP 500	Not Operating (due to defunct of machineries)	30.06.2021	Established for treatment of Trade effluent from Dyeing units, presently not working
		5875 KLD			

Details of proposed CETPs:

District	Address	Status	Designed capacity	Proposed date of completion
Peenya	Peenya industrial area	Tender invited	0.125 MLD	31/03/2024
Bellary	KIADB, 4th stage apparel park	Proposed	Yet to be estimated	31/03/2024

V. Solid Waste Management:

Total number of Urban Local Bodies and their Population: ULBs = 316; Population = 1.5 crores and 1.0 Crore in BBMP.

Current Municipal Solid Waste Generation: 12,140 TPD (including BBMP)

Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc.

Numbers of ULBs	316										
Quantity of MSW generated (TPD)	12701 TPD										
Quantity of MSW collected (TPD)	12600 TPD										
Quantity of MSW segregated & transported (TPD)	Segregated- <table> <tr> <td>Wet</td><td>5793TPD</td></tr> <tr> <td>Dry</td><td>2928TPD</td></tr> <tr> <td>Domestic Hazards</td><td>75</td></tr> <tr> <td>Inert</td><td>1235</td></tr> <tr> <td>Total</td><td>10031</td></tr> </table>	Wet	5793TPD	Dry	2928TPD	Domestic Hazards	75	Inert	1235	Total	10031
Wet	5793TPD										
Dry	2928TPD										
Domestic Hazards	75										
Inert	1235										
Total	10031										
Quantity of MSW processed (TPD)	10031TPD										
Quantity of MSW disposed in secured land fill site (TPD)	1235 TPD										

Gap in Solid Waste Management UTs (TPD)	2670 TPD
Wet waste generated (TPD)	6857 TPD
Wet waste: composting, vermicomposting and bio - methanation (TPD)	5793 TPD
Dry waste generated (TPD)	4534 TPD
Dry waste : MRF, recycling and RDF (TPD)	3908 TPD

Details of Municipal Solid waste processing in Karnataka

	Total Capacity (TPD)	No. of Units	No. of ULBs covered
Material Recovery facilities(DWCCs)	2928	318	218
Recycling		318	218
Composting	5973	198	198
Biomethanation	-	-	-
RDF	-	-	-
Dry waste sent to cement kilns	33000 Tons		

- **Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)**

Instructions have been given to ULBs with existing processing facilities to ensure that the existing facility is used to its fullest capacity. Under SBM 1.0, Detailed Project Reports are already prepared and approved by High Power Committee for establishment of waste management facility. ULBs are in various tendering stages to establish the facility. Further, under SBM 2.0 action plan has been prepared to augment the existing facility with a project of INR 2058.74 Crores

- **No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)**

Existing:

1. M/s Rock Crystals has obtained Consent for Operation from KSPCB to process 1000 TPD C&D waste from Bengaluru city. The plant is operational since 2015 with an operating capacity of 100-400 TPD.
2. M/s Rubble Revival Pvt. Ltd., has obtained consent for operation from KSPCB for operating 22500 MT/M C&D processing facility at Sy. No. 50 Kannur Village, Bidarahalli Hobli, Bengaluru East Taluk, Bengaluru Urban district. The plant is in operating condition.

Proposed:

- a. City Corporation, Mangalore has obtained CFE for establishing 20 TPD C&D waste processing unit at Pachanady on 30/12/2020.

- b. Under SBM 2.0, it is proposed to construct C&D plant in 4 CCs (i.e 50 TPD waste approved for kalaburagi, Davanagere while 100 TPD for Mysuru & HDMC)

Components	Total ULBs	DPR approved	Gov issued	tenders	Work initiated	Work completed
C&D waste processing Unit	5	4	4	4	-	-

- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)**

Components	Approved capacity/Nos	Cost for the proposed capacity (Cr)
Composting	1804.46 TPD in 91 ULBs	207.52
Bio methanation	1020 TPD in 11 CCs	183.60
Recycling and MRF	4731 TPD in 310 ULBs	402.14
C&D	1192.69 TPD in 5 CCs	71.76

600 TPD-11.5 MW waste to energy plant already built by BBMP and KPCL and 200 TPD NTPCL at Dharwad City Corporation.

- **No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.**
 1. Currently there are 193 cities with dumpsites of total 172.4 lakhs ton metric tons of legacy waste.
 2. Additionally 30 ULBs have declared 60 lakhs MT legacy waste for DPRs are approved by SHPC for cost of Rs. 27.81 Cr.
 3. 18,10,792 tons of legacy waste is remediated in 105 ULBs.
- 93 ULBs have Sanitary Landfills sites in the State. 227 ULBs are developing sanitary landfill sites under Swachh Bharat Mission 2.0.
- **No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers**

ULBs have been instructed not to dump the municipal solid waste on the rivers bank. There are 30 cities (Excluding BBMP) located on the River banks of the State out of which 26 cities have finalized their SWM DPRs under Swachh Bharat Mission(U) and 4 are under various stages of implementation.

- **No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers**

-Nil-

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: 74013.81 Kg/d
- No. of Hospitals and Health Care Facilities: 54594
- Status of Treatment Facility/ CBMWTF: 27 operating, 1 YTC (Kalaburgi).

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: 430359.33 MT/annum
- No. of Industries generating Hazardous waste: 4087
- Treatment Capacity of all TSDFs: 2010000 MT
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: 86988.24 MT.
Incinerable: 52078.33 MT
Recyclable: 139584.73 MT
Utilizable: 151708.03 MT

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 345308 T/A
- Treatment/ Measures adopted for reduction or management of plastic waste:
 1. Registered recycling units: 121no's (till date)
 2. Authorized recycling capacity: 210865 MT/annum (till date)
 3. Ban on the use of single use plastic in Karnataka since 2017 as per Plastic Ban Notification issued on 11-03-2016 by Government of Karnataka
 4. 143 closure directions have been issued till date.

IX. Details of Alternate Treatment Technology being adopted by the State/UT 4

- X.** The government of Karnataka has approved FSTP at 155 Urban Local Bodies of capacity 1089 KLD with an estimated cost of Rs. 530.81 crores. Out of 155 approved FSTPs, 19 FSTPs have completed the work & commissioned, 116 FSTPs are under construction phase, 11 FSTPs are under tendering process, work order has been issued to 06 FSTPs and 07 FSTPs have land issue. Details are enclosed as **Annexure 8.**

XI. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

Sl. No	Priority	River Name	Polluted Stretch	PRS Length (Km)	No. of drains
1	PI	Arkavathi	Thippagondanahalli Reservoir to Kanakapura	55	16
2	PIV	Tungabhadra	Harihara to haralahalli	60	6
3	PIV	Bhadhra	Bhadravathi to Holehonnur	10	6
4	PIV	Shimsha	Yedyur to Halagur Bridge stretch	80	1
5	PV	Lakshmanteeerta	Hunasuru to Kattemalalvadi	10	2
6	PV	Cauvery	Muller to Sattigala Bridge, Chamarajanagara;	50	18

			From Ranganattitu Bird Sanctuary, Srirangapattana, to Sattegala Road Bridge, Kollegala		
7	PV	Kabini	Nanjanagud to Hejjige village	9	6
8	PV	Kagina	Shahabad to Hongunta	10	1
9	PV	Krishna	Yadurwadi to Jungurwadi village; Yalagur Village to narayanpur Bridge; North of Uppinhal village in Lingur taluk to Tintini Bridge in Devadurga taluk	189.57	38
10	PV	Bhima	Ghanagapur to Yadgir	160	5
11	PV	Netravathi	Uppinagandy to Mangaluru	50	7
12	PV	Tunga	Shivamogga To Kudli	10	6

XII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Principal Secretary (Ecology and Environment, Department of Forest Ecology and Environment).

XIII. Details of meetings carried under the Chairmanship Chief of Secretary:

Under the chairmanship of Sri Vijay Kumar Gogi (IFS), Chairman, Karnataka State Pollution Control Board, Principal Secretary, Forest Department of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status through Video conference on **24/08/2020** at the conference room, KSPCB. The meeting was attended (in person as well as through VC) by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. Chairman directed the stakeholder departments to furnish the data and monthly progress relevant to the 17 PRS matter in OA. 673/2018.

Under the chairmanship of Sri Vijay Kumar Gogi (IFS), Chairman, Karnataka State Pollution Control Board, Principal Secretary, Forest Department of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status through Video conference on **29/08/2020** at the conference room, KSPCB. The meeting was attended (in person as well as through VC) by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. Chairman reviewed the data and progress relevant to the 17 PRS matter in OA. 673/2018 furnished by the stakeholder departments. Chairman further directed to provide necessary data on a monthly basis.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status on **09/03/2021** to review the progress in compliance with the issues raised by CMC, Jal Shakti during 9th meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB and BBMP. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held with the stakeholder departments to discuss the progress and current status on 02/07/2021 to review the progress in compliance with the issues raised by CMC, Jal Shakti during 10th meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments.

Review meeting under the chairmanship of Sri. Brijesh Kumar, Chairman (KSPCB), Principal Secretary (Ecology and Environment, Department of Forest, Ecology and Environment) to review the status and progress was held on 04/09/2021. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB, BWSSB, ACIWRM and KBB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, UDD, a review meeting was held on 07/05/2022 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. The directions were being issued to the stakeholder departments to come up with the actual facts and figures for the next meeting.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on 10/05/2022 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on 02/05/2023 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to take necessary actions to bring non-operational, non-complying STPs back to operational and complying. Further, directed the stakeholders to rectify the land issue at the ULBs by taking required actions for the construction of STPs.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on 06/05/2023 with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti during the 16th CMC meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis.

Under the chairmanship of Sri Rakesh Singh, Additional Chief Secretary of Government of Karnataka, a review meeting was held on **12/09/2023** with the stakeholder departments to discuss the progress made in compliance with the issues raised by CMC, Jal Shakti during the 17th CMC meeting. The meeting was attended by higher officers from KSPCB, DMA, KUIDFC, KUWS&DB and BWSSB. The Chairperson reviewed the data and progress relevant to OA. 673/2018 furnished by the stakeholder departments. He further directed the stakeholder to provide necessary data on monthly basis.

XIV. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:

Water quality data is attached as **Annexure 9.**

XV. Ground water regulation:

In order to control over exploitation of groundwater, the State Government has enacted the Karnataka Groundwater (Regulation and control of Development and Management) Act 2011, Rules 2012. As per the section 10 of the Act 2011 the areas will be notified. There is a restriction to drill a new bore well in the notified taluks. As per section 11 of the Act 2011, prior permission from the competent authority should be taken to drill a new bore well in the notified area. Registration of drilling rigs is made compulsory to drill bore well in any part of the State. The registration certificates issued in form-7A by the Karnataka Groundwater Authority. Any commercial user of groundwater for industry / infrastructure / mining / entertainment purposes must obtain permission / NOC from Karnataka Groundwater Authority (KGWA).

XVI. Good irrigation practices being adopted by the State:

Department of Agriculture and Horticulture have submitted an action plan for the implementation of the following measures: (a) farmers are made aware to use irrigation water optimally. (b) Adopting micro irrigation system (sprinkler and drip) in agricultural crops. (c) Crop rotation is encouraged.

XVII. Rain Water Harvesting:

XVIII. Demarcation of Floodplain and removal of illegal encroachments:

XIX. Maintaining minimum e-flow of river:

Details on minimum e-flow of river is attached as **Annexure 10**

XX. Plantation activities along the rivers:

Karnataka Forest Department is implementing the Karnataka River Conservation Program pertaining to Forest Department, since 2018-19 in 9 forest divisions. Under this program, seedlings are planted on the river banks of Ghataprabha to an extent of 660 ha and Cauvery to an extent of 620 ha in 2018-19. Year wise plantation raised throughout Karnataka is as in the table below.

Financial year	Extent of plantation raised
2018-2019	44494 Ha
2019-2020	41620 Ha
2020-2021	74399 Ha
2021-2022	36398 Ha
2022-2023	47773 Ha
2023-2024	6584 Ha

XXI. Development of biodiversity park:

One biodiversity park proposed in Hassan ULB

XXII. Reuse of Treated Water:

901.352 MLD of treated water is reused as follows:

Sewage treatment and treated sewage reuse in Karnataka					
Sl. No	Location of STP	STP Capacity (MLD)	Capacity Utilized (MLD)	Treated sewage reused (MLD)	Used for
1	Rajacanal	40	32.68	30.25	Used for irrigation in the area of Chikkaballapura and Devanahalli KIADB Industrial area through 65 no. of tanks.
2	Rajacanal	40	40.51	40.18	
3	Horamavu	20	16.57	14.96	
4	Hebbal	100	86.54	84.5	
5	K & C Valley	218	153.66	146.55	The entire treated water is being pumped to lakes of kolar district by minor irrigation department, GOK.
6	K & C Valley	30	31.41	30.27	
7	Bellandur Amanikere	90	88.2	77.76	
8	Jakkur	15	17.18	17.08	To KPTCL for power generation as per KPCL requirment remaining to recharge Jakkuru lake.
9	Sarakki	5	4.77	4.67	Proposal to recharge existing Sarakki Lake
10	Lalbagh	1.5	1.23	1.17	Horticulture Department

11	Cubbon Park	4	2.5	2.07	Horticulture Department, Rajbhavan, Hon'ble High Court, Bangalore Golf Course, Planatarium, War Memorial, CID, Vidhana Soudha, KPSC, KPWD, Civil Court
12	Yelhanka	10	9.97	1.76	M/s. Kempegowda International Airport Limited, M/s. Indian Tobacco Company, M/s. Indian Air Force, M/s. Bharath electronics lomited, M/s. Rail Wheel Factory, Prestige, Emabassy and Excess effluent to Allasandra Lake
13	Yelemelle chetty	15	13.63	13.29	Yelemallappa Chetti kere
14	Chikkabanavar	5	4.88	4.59	To recharge chikkabanavara lake.
15	Mailsandra	100	80.03	0.318	M/s Global Village for Gardening
16	Kadugodi	6	5.22	5.2	Presently letting into SWD. Proposal to HPCL 2 MLD increasing to 6 MLD with completion of pipeline work for which work is under process
17	Halasuru	2	1.93	1.89	Halasuru Lake
18	Nagasandra	20	16.5	14.96	To SWD
19	Nagasandra	20	14.57	14.96	
20	Kadabeesanahalli	50	31.5	29.52	Presently letting into SWD - Proposed for future utilisation in KIADB Industrial Area at Narasapur with the completion of TTP at Narasapura
21	K R Puram	20	14.7	12.89	Vengaiana Kere
22	Doddabele	40	41.95	0.544	For STP process and balance to downstream Nala
23	Kengeri	60	56.3	2.15	
24	Doddabele	35	26.5	0.26	

25	K & C Valley	60	59.98	57.98	The entire treated water is being pumped to lakes of anekal taluk by minor irrigation department, GOK.
26	Hulimavu	10	8	9.33	Hulimavu Kere
27	Agaram	35	34.51	33.92	Agaram Kere
28	K&C Valley	150	148.2	146.11	The entire treated water is being pumped to lakes of kolar district by minor irrigation department, GOK.
29	KR Puram (New)	20	19.81	19.26	Vengaiana Kere
30	Chikka Beguru	5	4.24	4.19	Chikkabegur kere
31	Hennur	1	0.5	0.48	To Bio Diversity Park and remaining to SWD
32	Madiwala	4	2.08	1.99	To recharge Madiwala lake
33	V.Valley	150	142.46		To SWD
34	Hassan	10	10	2	Agricultural
35	Belur	5	2.4	0.4	Agricultural
36	Belur	0.3	0.3	0.3	Agricultural
37	Bannuru	3.8	1.7	1.5	Agricultural
38	Bannuru	0.15	0.06	0.05	Agricultural
39	Arasikere	12	6	6	Agricultural
40	Channarayapatna	4.6	4.6	1	Agricultural
41	Holenarasipura	3	3	0.5	Agricultural
42	Birur	2.64	0.3	0.15	Agricultural
43	Muddebihal	5.24	4	4.00	Treated sewage is discharged into nala for Agriculture purpose
44	Tumkur	20	20	20	Agriculture

45	Mangaluru(Kavoor)	43.5	27	27	To Mangaluru SEZ for industrial purpose
46	Ballari	30	23	3	To M/s Janaki Sponge Iron Ltd.
47	Kollegala	9	6	4	Agriculture
48	Chickmagalur	20	12	6	Agricultural
49	Basavana Bagewadi	0.25	0.2	0.2	Agriculture
50	Basavana Bagewadi	0.25	0.2	0.2	Agriculture
	Total	1551.23	1333.47	901.352	

XXIII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

Tungabhadra has been adopted as the model river by Karnataka. There are 3 ULBs that covers this stretch and the major source of pollution along the stretch is the entry of sewage from CMC-Harihara, CC-Davangere and TP-Honnali. There are two industries namely M/s HPF and Grasilene which discharges the treated effluent into the river. The total quantity of industrial discharge of 32.5 MLD is treated to the required standards before discharging into the river. The total sewage generated from these 3 ULBs coming under this stretch of river is 67.74 MLD. The KSPCB is pursuing with the ULBs for the treatment of the sewage and accordingly the KUIDFC and KUWS&DB have provided STPs of capacity 66.3 MLD and have been asked to augment the inflow of sewage into the STPs by increasing the UGD network area and the work is under progress.

As proposed earlier, the following Real Time Water Quality Monitoring Stations are installed at the following locations:

Sl No	Location	Co-ordinates
1	Bridge across river Tungabhadra on Harihara-Sivamogga road, near Harihara town, upstream of HPF	Lat: 14° 31' 01''; Long: 75° 47' 59''
2	Jackwell point well on river Tungabhadra, downstream of HPF	Lat: 14° 32' 55''; Long: 75° 48' 10''
3	Tunga river, downstream of Sivamogga (Taralabalu School campus)	Lat: 13° 56' 25''; Long: 75° 35' 58''
4	Bhadra river near Water Treatment Plant (WTP) of Holehonnur village	Lat: 13° 59' 11''; Long: 75° 41' 02''

XXIV. Status of Preparation of Action Plan by the 13 Coastal States:

The Coastal Pollution Prevention Action Plan for Karnataka has been submitted to the Central Pollution Control Board for approval.

XXV. Regulation of Mining Activities in the State/UT:

The Karnataka new sand policy 2020 has been issued as per government order CI 344 MMN 2019 Bengaluru dated;05/05/2020 and published in the Gazette dated 21/05/2020 it has come into force on the same day. A proposal was submitted to Govt. to create special enforcement squad called “Mineral Protection Force”. It adds strength to the Competent Authority in curbing and controlling illegal mining storage and transportation.

XXVI. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

KSPCB has closed 48 defaulting units and criminal case has been filled against one non-functional industry, and Personal Hearing was held with the KSRTC bus depots.

Incremental progress made by the State/UT in each activity:

November 2021:

- STP of 5 MLD capacity is recently commissioned at Byadigi and is operational at 1.5 MLD capacity, thereby increasing the existing STP capacity to 2679.5 MLD
- Increase in capacity utilization from 1649.6 MLD to 1769.12 MLD
- Tenders for the STPs at Jewargi, Belthangadi and Bannur have been finalized and the work orders have been issued.
- 3 STPs that were non-operational at Srinivasapura have been rectified and are currently operational.

December 2021:

- STP of 150 MLD capacity at V Valley, Bengaluru Urban was commissioned and is operational at 70 MLD capacity. STP lies in the PRS Arkavathi catchment, thus contributing for substantial reduction of sewage load to the PRS.
- 5.5 MLD capacity STP at Raichur is commissioned and is currently operational on trial run basis at 0.8 MLD capacity.
- 13.88 MLD capacity STP at Raichur is commissioned and is currently operational on trial run basis at 6.65 MLD capacity.
- 3.3 MLD capacity STP at Ramdurga has been commissioned but is currently non-operational due to incomplete UGD.
- Tenders for the STPs at Hunasur, Hassan, Belur, Honnavara and Haliyal have been finalized and the work orders have been issued.

Till March 2022:

- STP of 7.5 MLD capacity at Ranebannur which was non-operational has been rectified and is currently operational.

- STP of 7.92 MLD capacity at Harapanahalli which was non-operational has been rectified and is currently operational.
- STP of 4.6 MLD capacity at Kudligi is commissioned and is currently operational at 1.2 MLD capacity.
- STP of 2.75 MLD capacity at Bhatkal is commissioned and is currently operational at 2.75 MLD capacity.
- STP of 3 MLD capacity at Karkala is commissioned and is currently operational at 1 MLD capacity.
- STP of 4.4 MLD capacity at Ullal is commissioned and is currently operational at 4.4 MLD capacity.
- CETP of 0.5 MLD capacity at Yadagir is commissioned and is currently operational at 0.5 MLD capacity.

April 2022:

- STP of 9.2 MLD capacity at Rabakavi-Banahatti which was non-operational has been rectified and is currently operational.
- STP of 0.25 MLD capacity at Dharwad which was non-operational has been rectified and is currently operational.
- STP of 3.75 MLD capacity at Sadalga which was non-operational has been rectified and is currently operational.
- STP of 5.5 MLD capacity at Laxmeshwara which was non-operational has been rectified and is currently operational.
- STP of 12 MLD capacity at Sindhanur is commissioned and is currently operational at 2 MLD capacity.

Till June 2022:

- STP of 4 MLD capacity at Madiwala is commissioned and is currently operational at 4 MLD capacity.

July 2022:

- Additional 10 STPs have been proposed, wrt four STPs work order has been issued and for the remaining 6 STP DPRs have been submitted to the government for approval.
- The Board conducted Personal Hearing with four non-complying industries so as to provide a final opportunity on the Principle of Natural Justice before initiating action against them under the provision of Water Act, 1974.

Till October 2022:

- STP of 0.25 MLD capacity at Basavana Bagewadi is commissioned and is currently operational at 0.2 MLD capacity.

Till December 2022:

- STP of 1 MLD capacity at Hubballi which was non-operational has been rectified and is currently operational.

Till March 2023:

- The proposed STP have been increased by 6 numbers with the total capacity of 247.94 MLD
- Pursued with different stakeholders such as BWSSB, DMA, KUWSSB and KUIDFC along with the Urban Development Department for to improve the progress on 18.11.2022
- The Under construction STPs have been increased by 5 numbers with the total capacity of 436.87 MLD

Till April 2023:

- STP of 5.24 MLD capacity at Muddebihal is commissioned and is currently operational at 4 MLD capacity.
- The under construction STPs have been increased by 16 no. with the total capacity of 469.47 MLD.

Till June 2023:

- The proposed STP have been increased by 27 numbers with the total capacity of 354.8 MLD
- STP of 0.25 MLD capacity at Channarayapatna is commissioned and is currently operational at 0.25 MLD capacity.
- STP of 0.01 MLD capacity at Belthangady is commissioned and is currently operational at 0.01 MLD capacity.
- STP of 1 MLD capacity at Ramdurga , STP of 0.5MLD and 8 MLD capacity at Dandeli construction of these STPs are completed
- Conducted a meeting to review the status of Polluted River Stretches in the matter of OA 673/2018 with stakeholders such as BWSSB, DMA, KUWSSB, KUIDFC and Regional Officers of KSPCB on 15.07.2023

Till July 2023:

- Review of action plan for Arkavathi Polluted River Stretches was conducted under the Chairmanship of Member Secretary, KSPCB with different stakeholders on 04.08.2023
- A meeting was also conducted with concerned Regional Officers by the Board under the Chairmanship of Member Secretary, KSPCB for the preparation of action plan for Dakshina Pinakini River.

Till August 2023:

- A review meeting to review the progress achieved in the treatment of sewage and other solid wastes was conducted under Chairmanship of Member Secretary, KSPCB with different stakeholders on 04.09.2023
- A Preliminary meeting was also conducted under the Chairmanship of Additional Chief Secretary, Urban Development Department to review the progress achieved in the matter the of OA 673/2018 on 05.09.2023.

Till September 2023:

- STP of 7 MLD capacity at Bidar is commissioned and is currently operational at 3 MLD capacity.

Till October 2023:

- A district task force committee meeting was conducted at Chamarajanagra on 26.10.2023
- The capacity utilization of Doddabele STP is increased from 26.55MLD to 28.66MLD
- The capacity utilization of Kengeri STP is increased from 56.30MLD to 58.30MLD
- The capacity utilization of Mailsandra STP is increased from 20MLD to 80.03MLD
- The capacity utilization of Malgur road STP is increased from 2MLD to 5.6MLD
- The capacity utilization of Suratkal STP is increased from 1.5MLD to 4MLD

Till December 2023:

- STP of capacity 7 MLD at Puttenahalli is commissioned on December,2023 is currently operational at 5 MLD capacity.
- Non-operational STP of 8 MLD at Dandeli is currently operational at 1.5 MLD. Therefore the number of non-operational STPs reduced from 15 to 14 numbers.
- The STP of capacity 6.2 MLD at Bidadi moved from proposed STPs to under constructional STPs.
- The rejuvenation of Tungabhadra, Bhadra and Tunga rivers have been initiated by approving the installation of four Real Time Water Quality Monitoring Stations (RTWQMS) and the installation of RTWQMS at these rivers will be completed by January 2024.
- A review meeting to review the progress achieved in the treatment of sewage and other solid wastes was conducted under Chairmanship of Principle Secretary, Department of Ecology and Environment with different stakeholders on 06.01.2024
- The capacity utilization of Ramnagara STP is increased from 6.24 MLD to 6.50 MLD
- 1 CETP of 1.2 MLD at Bidar is commissioned and its under trials.

Till January 2024:

- STP of 3.8 MLD and 0.15 MLD capacity at Bannur is commissioned and is currently operational at 1.7 MLD and 0.06MLD capacity respectively.

- STP of 2 MLD capacity at Bellary is commissioned and is currently operational at 1.5 MLD capacity
- The STP of capacity 3 MLD at Subramanya moved from proposed STPs to under constructional STPs.
- 13 non-operational STPs, out of which most of the STPs are non-operational because of no HSC connection, hence, there is no flow of sewage to STP – KUIDFC proposed to take up construction/upgradation of underground sewerage system in 54 prioritized Cities/towns as per the Government of Karnataka order to reduce the gap between sewage generation and its processing at the cost of Rs.1518.00 crores and the consultant will be hired within 2 months.
- FSSM of capacity 0.007MLD and 0.007 KLD in Karkala and Sakleshpura are currently operational, 28 numbers of FSSM are under construction, 7 numbers of FSSM are in tender process and 7 numbers of FSSM are in DPR preparation.
- **Non-operational STP of 5 MLD at Shivamogga** is currently operational at **3.5 MLD**. Therefore the number of non-operational STPs reduced from **14 to 13 numbers**
- The **reuse of treated water** increased from **865.45 MLD to 883.65 MLD**.

Till February 2024:

- The number of ETPs provided in KSRTC depots increased from 29 to 35 numbers.

Till March 2024:

- Non-operational STP of 3.23 MLD at TMC, Jewergi is upgraded to SBR technology of capacity 5.23 MLD and is currently operational at 0.5 MLD. Therefore the number of non-operational STPs reduced from 13 to 12 numbers.
- Out of 55 KSRTC depots, 35 numbers of depots have now provided with ETPs, 11 ETPs are constructed, yet to be commissioned and 09 ETPs are under construction.
- STP of 4.2 MLD capacity at Periyapatna, Mysore is commissioned and is currently operational at 0.4 MLD capacity
- STP of 0.04 MLD capacity at Bhadravathi, Shivamogga is commissioned and is currently operational at 0.01 MLD capacity
- The STP of capacity 1.5 MLD at Nyamathi moved from proposed STPs to under constructional STPs.
- The STP of capacity 3.87 MLD at Hukkeri moved from proposed STPs to under constructional STPs.

Till April 2024:


- The STP of capacity 0.25 MLD at Bailhongala is added to under constructional STPs. Therefore, the number of under constructional STPs increased from 74 to 75 numbers.
- The STP of capacity 11.50 MLD at Channapatna is added to Proposed STPs. Therefore, the number of proposed STPs increased from 94 to 95 numbers.
- Out of 55 KSRTC depots, 40 numbers of depots have now provided with ETPs, 5 ETPs are constructed, yet to be commissioned and 10 ETPs are under construction.

May 2024 to May 2025:

- The STP of capacity 0.25 MLD at Bailhongala is added to under constructional STPs. Therefore, the number of under constructional STPs increased from 74 to 75 numbers.
- The STP of capacity 11.50 MLD at Channapatna is added to Proposed STPs. Therefore, the number of proposed STPs increased from 94 to 95 numbers.
- Out of 55 KSRTC depots, 40 numbers of depots have now provided with ETPs, 5 ETPs are constructed, yet to be commissioned and 10 ETPs are under construction.

July 2025 to September 2025:

- The STPs of capacity 96.75 MLD is added to under constructional STPs list. Therefore, the number of under constructional STPs increased from 74 to 78 numbers.
- The STPs of capacity 1,347.59 MLD is added to Proposed STPs list at different locations in Karnataka. Therefore, the number of proposed STPs increased from 94 to 334 numbers.
- Out of 65 KSRTC depots, 49 numbers of depots have now provided with ETPs, 02 ETPs are under construction stage, 03 ETPs are in tendering stage, 04 ETPs are carrying servicing activity only and 07 ETPs are constructed but yet to be commissioned.
- Out of 16 CETPs, 10 CETPs are operating, 02 CETPs are yet to be commissioned and 04 CETPs are non-operation, due to non-operation of the 04 CETPs in the jurisdictional industries have switched over to the nearby CETPs.


Member Secretary
KSPCB

Annexure-1

List of existing STPs in Karnataka

Sl. No.	District	ULB	Is ULB under 12 Polluted River Stretch?	Implementing agency	Presently Maintained by	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	STP capacity utilization (MLD)	Status of Complying
1	Bangalore	Bangalore Urban	Yes	BWSSB	BWSSB	V Valley	Operational	150	ASP	150.36	Complying
2	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Agaram	Operational	35	SBR	35.74	Complying
3	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Bellandur Amanikere	Operational	90	ASP	92.11	Complying
4	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Chikkabanavara	Operational	5	SBR	4.88	Complying
5	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Chikkabegur	Operational	5	SBR	4.24	Complying
6	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Cubbon Park	Operational	4	MBBR	3.71	Complying
7	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	40	SBR	39.95	Complying
8	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	20	SBR	25.66	Complying
9	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Halasuru	Operational	2	SBR	1.93	Complying
10	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Hebbal	Operational	100	SBR	93.29	Complying
11	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Horamavu	Operational	20	SBR	18.08	Complying
12	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Hulimavu	Operational	10	SBR	10.15	Complying
13	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Jakkur	Operational	15	UASB+EA	17.25	Complying
14	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	218	ASP	124.23	Complying
15	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	30	ASP	31.41	Complying
16	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	60	ASP	61.20	Complying
17	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K & C Valley	Operational	150	ASP	151.51	Complying
18	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K R Puram	Operational	20	UASB+EA	16.64	Complying
19	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	K.R.Puram	Operational	20	SBR	20.63	Complying
20	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Kadabeesanahalli	Operational	50	EA	45.47	Complying
21	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Kadugodi	Operational	6	SBR	5.85	Complying
22	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Kengeri	Operational	60	ASP	59.94	Complying
23	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Lalbagh	Operational	1.5	Activated aeration + plate settlers + UV disinfection	1.23	Complying
24	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Mailsandra	Operational	75	EA	67.85	Complying
25	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	SBR	18.81	Complying
26	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	Extended Aeration	14.57	Complying
27	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Rajacanal	Operational	40	SBR	41.57	Complying

28	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Rajacanal	Operational	40	Extended Aeration	18.86	Complying
29	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Sarakki	Operational	5	SBR	5.15	Complying
30	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Yelemelle chellappa chetty	Operational	15	SBR	15.35	Complying
31	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Yelhanka	Operational	10	ASP	5.83	Complying
32	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Hennur	Operational	1	SBT	1.05	Complying
33	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Madiwala	Operational	4	SBR	2.31	Complying
34	Bengaluru	Bangalore Urban	No	BWSSB	BWSSB	Puttenahalli	Operational	7	SBR	6.04	Complying
35	Ramanagara	Kanakapura	Yes	KUWS&DB	By Concerned ULB	Aralalu Village	Operational	6.29	WSP	6.29	Complying
36	Ramanagara	Ramanagara	Yes	KUWS&DB	By Concerned ULB	Kumbapura	Operational	7.56	Aerated Lagoon	6.5	Complying
37	Bengaluru	Anekal	No	KUWS&DB	By Concerned ULB	Aldenhalli	Operational	3.1	SBR	1	Complying
38	Bengaluru	Anekal	No	KUWS&DB	By Concerned ULB	Doodakere	Operational	3.3	SBR	1	Complying
39	Ramanagara	Magadi	No	KUWS&DB	By Concerned ULB	PURA GRAMA	Operational	3.7	WSP	1.75	Complying
40	Tumkur	Tumakuru	No	KUWS&DB	By Concerned ULB	Bheemasandra village, City corporation Tumakuru	Operational	24.57	Aerated lagoon	24.587	Complying
41	Tumkur	Sira	No	KUWS&DB	By Concerned ULB	Kallukote grama	Operational	10.6	SBR	2.31	Complying
42	Tumkur	Madhugiri	No	KUWS&DB	By KUWS&DB	Lingenahalli Pavagada road	Operational	0.6	MBBR	0.05	House Service Connection work under process
43	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Purle	Operational	5.13	SBR	5.13	Complying
44	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Near Thyavarechatnalli	Operational	35.58	Aerated Lagoon	35.58	Complying
45	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Near APMC yard	Operational	7.2	WSP	2	Complying
46	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Jatpat Nagara	Operational	5.83	WSP	4.8	Complying
47	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	At Ujjinipura	Operational	1	SBR	0.5	Complying
48	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Zinc line halla	Operational	0.04	NEBR	0.01	Complying
49	Shivamogga	Sagar	No	KUWS&DB	By Concerned ULB	Shiravala	Operational	9	SBR	0	Not Commissioned yet
50	Shivamogga	Shikaripura	No	KUWS&DB	By Concerned ULB	Ambaragoppa village cross	Operational	5	SBR	4.5	Complying
51	Davangere	Honnali	Yes	KUWS&DB	By Concerned ULB	Malladevarakatte	Operational	3.3	WSP	1.5	Complying
52	Chitradurga	Chitradurga	No	KUWS&DB	By Concerned ULB	Beside Railway Track, Near NH4, Chitradurga	Operational	20	SBR	18	Complying
53	Davangere	Davanagere	yes	KUWS&DB	By Concerned ULB	Kundavada	Operational	14.8	WSP	12	Complying
54	Kolar	Kolar	No	KUWS&DB	By Concerned ULB	Chinnapura tank, Manighatta main Road ,Gandhi Nagara kolar	Operational	10.16	WSP	10.3	Complying
55	Kolar	Mulbagal	No	KUWS&DB	By Concerned ULB	Chikkagopamma Kere Tank Bed	Operational	6.3	SBT	2.2	Complying
56	Kolar	Srinivasapura	No	KUWS&DB	By Concerned ULB	Habbatakere Tank bed	Operational	3	WSP	2.5	Complying
57	Kolar	Srinivasapura	No	KUWS&DB	By KUWS&DB	Indiranagara near APMC yard	Operational	0.112	DEWATs	0.03	Complying

58	Kolar	Srinivasapura	No	KUWS&DB	By KUWS&DB	Near Unikili Village	Operational	0.117	DEWATs	0.03	Complying
59	Kolar	Srinivasapura	No	KUWS&DB	By KUWS&DB	Near Nallapalli	Operational	0.107	DEWATs	0.021	Complying
60	Kolar	Srinivasapura	No	KUWS&DB	By KUWS&DB	Near Byrapalli Village	Operational	0.06	DEWATs	0.011	Complying
61	Kolar	Malur	No	KUWS&DB	By Concerned ULB	Malur town, Kadadenahalli	Operational	4	SBR	1.7	Complying
62	Kolar	KGF	No	KUWS&DB	By KUWS&DB	Near Parandahalli Tank	Operational	5	MBBR	2.5	Complying
63	Chikkaballapur	Chintamani	No	KUWS&DB	By Concerned ULB	Near Gopasandra Tank	Operational	2	WSP	1.5	Complying
64	Chikkaballapur	Shidalghatta	No	KUWS&DB	By Concerned ULB	Bellutti lake	Operational	3.1	WSP	0.001	Complying
65	Hassan	Hassan	No	KUWS&DB	By Concerned ULB	Bittagowdanahalli	Operational	10	WSP	10	Complying
66	Hassan	Belur	No	KUWS&DB	By KUWS&DB	Hole Beedhi	Operational	5	SBR	2	Complying
67	Hassan	Belur	No	KUWS&DB	By Concerned ULB	Behind Ayyappa Swamy Temple	Operational	0.3	WSP	0.3	Complying
68	Mandya	Sriragapatna	yes	KUWS&DB	By KUWS&DB	Chandagalu road Ganjam, Srirangapatna	Operational	5	SBR	1.44	Complying
69	Mandya	Maddur	yes	KUWS&DB	By KUWS&DB	Hole Anjananeya Temple	Operational	6	WSP	1.5	Complying
70	Mandya	Maddur	Yes	KUWS&DB	By KUWS&DB	Channegowdanadoddi	Operational	0.5	MBBR	0.165	Complying
71	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Goluru	Operational	8	SBT	3.5	Complying
72	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Near Military campus Chamlapura Sy no 9	Operational	0.3	SBT	0.3	Complying
73	Mysore	Periyapatna	No	KUWS&DB	By KUWS&DB	Keernalli village	Operational	4.2	SBR	2.7	Complying
74	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Chamanahalli	Operational	3.8	WSP	2	Complying
75	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Chamnahalli Gudda	Operational	0.65	SBT	0.2	Complying
76	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Bismilla Nagar	Operational	0.65	SBT	0.4	Complying
77	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Ashraya Badavane Makanahalli	Operational	0.23	SBT	0.23	Complying
78	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Near Kaveri Circle	Operational	0.15	SBT	0.1	Complying
79	Chamarajnagar	Kollegala	Yes	KUWS&DB	By KUWS&DB	Kollegala- Mulluru Road	Operational	9	Extended Aeration Method	6	Complying
80	Chamarajnagar	Gundlupete	No	KUWS&DB	By Concerned ULB	Zone 'B' VIJAYAPURA	Operational	1.5	WSP	0.7	Complying
81	Chamarajnagar	Gundlupete	No	KUWS&DB	By Concerned ULB	Hosuru	Operational	2.5	WSP	1.2	Complying
82	Mysore	T Narsipura	yes	KUWS&DB	By Concerned ULB	Near KSRTC Bus stand (Constructed)	Operational	5.5	SBR	3.67	Complying
83	Mysore	KR Nagar	No	KUWS&DB	By Concerned ULB	Kantenahalli	Operational	1.44	WSP	1.44	Complying
84	Mysore	KR Nagar	No	KUWS&DB	By Concerned ULB	Madhuvinahalli	Operational	1.45		1.45	Complying
85	Mysore	KR Nagar	No	KUWS&DB	By Concerned ULB	Madhuvinahalli	Operational	2.5		0.9	Complying
86	Mysore	Hunsuru	No	KUWS&DB	By KUWS&DB	Kalkunike	Operational	8	SBR	7	Complying
87	Dakshina Kannada	Subramanya	No	KUWS&DB	By KUWS&DB	Back side of Subramanyeshwara college	Operational	3	Aerated Lagoon	1.5	NA

88	Hassan	Arasikere	No	KUWS&DB	By Concerned ULB	Garudangiri Road	Operational	12	SBR	6	Complying
89	Hassan	Channarayapatna	No	KUWS&DB	By Concerned ULB	Gadderameshwara badavane	Operational	4.6	WSP	4.6	Complying
90	Hassan	Holenarasipura	No	KUWS&DB	By Concerned ULB	Tattekere Grama	Operational	3	WSP	3	Complying
91	Chikkamagalur	Chickmagalur	No	KUWS&DB	By KUWS&DB	Chennapura Road, Chikkamagaluru	Operational	20	MBBR	18	Complying
92	Chikkamagalur	Birur	No	KUWS&DB	By Concerned ULB	Hindu Rudrabhoomi, Yagati Road, Birur	Operational	2.64	WSP	2.64	Complying
93	Mandya	Mandya	No	KUWS&DB	By Concerned ULB	Yathagadahalli Road	Operational	9.62	OP	9.62	Complying
94	Mandya	Mandya	No	KUWS&DB	By Concerned ULB	Chikkegowdana Doddi	Operational	8.9	WSP	8.9	Complying
95	Mandya	Malavalli	No	KUWS&DB	By Concerned ULB	Gowdagere village limits,Kanakapura road	Operational	5.65	WSP	4.5	Complying
96	Mandya	Krishnarajpet	No	KUWS&DB	By Concerned ULB	Sy. No 32, Hosaholalu	Operational	5	WSP	2	Complying
97	Mandya	Nagamangala	No	KUWS&DB	By Concerned ULB	Gaddebhuvanahalli	Operational	3	WSP	1.8	Complying
98	Udupi	Karkala	No	KUWS&DB	By KUWS&DB	Near Existing Oxidation Pond, Kabbettu, Karkala	Operational	3	Oxidation Pond	1.5	Complying
99	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Rayanakere	Operational	60	Surface aerator	51	Complying
100	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Vidyaranyapuram	Operational	67.5	Surface aerator	54	Complying
101	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Hebbal	Operational	8	SBR	7.8	Complying
102	Mysore	Mysore	No	KUWS&DB	By Concerned ULB	Kesare	Operational	30	Surface aerator	27	Complying
103	Hassan	Channarayapatna	No	KUWS&DB	By Concerned ULB	Udayagiri Badavane	Operational	0.25	SBR	0.25	Complying
104	Dakshina Kannada	Belthangady	No	KUWS&DB	By KUWS&DB	Solid waste dumping yard, Koyur.	Operational	0.01	FSTP	0.01	Complying
105	Dharwad	Dharwad	No	KUWS&DB	By Concerned ULB	Sy. No. 151, Narendra village, University of agricultural sciences premises, Dharwad	Operational	10	SBR	3.81	Complying
106	Dharwad	Dharwad	No	KUWS&DB	By Concerned ULB	At Kelageri lake premises, near Radhakrishna nagar, Dharwad	Operational	3	SBR	2.68	Complying
107	Dharwad	Dharwad	No	KUWS&DB	By Concerned ULB	Jogyalapur	Operational	0.25	MBBR	0.06	Complying
108	Dharwad	Hubballi	No	KUWS&DB	By Concerned ULB	At RS No. 315, Unakal lake premises, Hubballi	Operational	3	Phytorid	2.452	Complying
109	Dharwad	Hubballi	No	KUWS&DB	By Concerned ULB	Tolanakeri, Akshaya colony, Hubballi	Operational	1	Phytorid	0.811	Complying
110	Dharwad	Hubballi	No	KUWS&DB	By Concerned ULB	At Ramanagar, near Ashraya colony, beside Tarihal Industrial area, Hubballi	Operational	0.25	MBBR	0.132	Complying
111	Bagalkote	Badami	No	KUWS&DB	By Concerned ULB	Behind Veerpulikes Education Institution, Yaragoppa Road , Badami	Operational	4.3	WSP	4.4	Complying
112	Bagalkote	Mudhol	No	KUWS&DB	By Concerned ULB	Near Yadahalli-Ingaldi road Mudhol	Operational	9.06	WSP	4.9	Complying
113	Bagalkote	Bilagi	No	KUWS&DB	By Concerned ULB	Towards Korthi Road Distance 2 KM Away from city limit	Operational	3.5	WSP	3.5	Complying
114	Vijaypur	Basavana Bagewadi	No	KUWS&DB	By Concerned ULB	Ivanagi Road Basavana Bagewadi	Operational	4.02	WSP	3.8	Complying
115	Vijaypur	Indi	No	KUWS&DB	By Concerned ULB	Ahirsang Road Indi	Operational	4.2	WSP	4.2	Complying

116	Vijaypur	Talikote	No	KUWS&DB	By Concerned ULB	RTC NO Survey No- 45/2, 3,4,5,RTC-66/2/1,58 Harnal Road, Talikote	Operational	4.24	WSP	3.2	Complying
117	Belagavi	Bailhongal	No	KUWS&DB	By Concerned ULB	Anigol Road, Bailhongal	Operational	8.28	Aerated Lagoon	4.8	Complying
118	Belagavi	Chikkodi	Yes	KUWS&DB	By Concerned ULB	Tangyankodi village Hirekodi Gram Panchayat	Operational	5.8	WSP	3.52	Not as per NGT norms as BOD is 16.5 mg/l. So proposed work estimate of Ozone generator with micro nano bubble system is under preparation of DPR of JHA incentive scheme
119	Gadag	Gadag-Betageri CMC	No	KUWS&DB	By KUWS&DB	Nagasamudra	Operational	13.88	WSP	9.89	Complying
120	Gadag	Laxmashwar	No	KUWS&DB	By Concerned ULB	Akkigunda road, Desai Bana, Laxmeshwar.	Operational	5.5	Aerated Lagoon	0.8	Complying
121	Vijaypur	Basavana Bagewadi	No	KUWS&DB	By Concerned ULB	Savalhalla Tanda	Operational	0.25	MBBR	0.25	Complying
122	Vijaypur	Basavana Bagewadi	No	KUWS&DB	By Concerned ULB	Jainapur	Operational	0.25	MBBR	0.25	Complying
123	Uttara kannada	Bhatkal	No	KUWS&DB	By Concerned ULB	Venkatapur village, Post Bhatkala, Bhatkala tuluk, Uttara Kannada district - 581320	Operational	2.75	WSP with Floating aerator type	2.75	Complying
124	Vijaypur	Muddebihal	No	KUWS&DB	By Concerned ULB	Near Mudnal MI pond	Operational	5.24	SBT	3.2	Complying
125	Uttara Kannada	Dandeli	No	KUWS&DB	By Concerned ULB	Kerwadi (Halmaddi village),Dandeli	Operational	8	SBR	2	Complying
126	Uttara Kannada	Dandeli	No	KUWS&DB	By Concerned ULB	Nirmal Nagar, Janatha colony(Halmaddi village),Dandeli	Operational	0.5	Phytorid	0.25	Complying
127	Belgaum	Ramadurga	No	KUWS&DB	By KUWS&DB	Pudukote	Operational	1	MBBR	1	
128	Belgaum	Ainapur	Yes	KUWS&DB	By KUWS&DB	Harijankeri, Ainapur	Operational	1.66	MBBR	1.66	Complying
129	Belgaum	Kudachi	Yes	KUWS&DB	By KUWS&DB	Dadi Nagar Near Railway Bridge	Operational	2.03	MBBR	2.03	Complying
130	Belgaum	M.K Hubbli	No	KUWS&DB	By KUWS&DB	On Bailhongal Road	Operational	0.5	MBBR	0.5	Complying
131	Belgaum	M.K Hubbli	No	KUWS&DB	By KUWS&DB	Near Kathyankere	Operational	0.25	MBBR	0.25	Complying
132	Belgaum	Bailhongal	No	KUWS&DB	By KUWS&DB	Murakibhavi Road	Operational	0.25	MBBR	0.12	Complying
133	Vijayanagara	Kudligi	No	KUWS&DB	By Concerned ULB	Near NH 50, Beside Town Panchayat SWM Site, SY No. 60/a and others.	Operational	4.6	SBR	4.6	Complying
134	Vijayanagara	TMC, Huvina Hadagali	Yes	KUWS&DB	By Concerned ULB	2nd Ward Navali Road Near Old Filter House Hadagali	Operational	4.27	Waste Stabilization Pond type	4	Complying
135	Vijayanagara	Harapanahalli	No	KUWS&DB	By Concerned ULB	Narayanapura, Harapanahalli Taluka.	Operational	7.92	Waste Stabilization Pond type	4	Complying
136	Kalburgi	CC, Kalaburagi	No	KUWS&DB	By Concerned ULB	Near Nandikur Village	Operational	20	SBR type	10	Complying
137	Kalburgi	CC, Kalaburagi	No	KUWS&DB	By Concerned ULB	Near Kapnoor Village Sy. No. 69/2 & 69/3	Operational	25	SBR type	13	Complying
138	Kalburgi	TMC,Chittapur	No	KUWS&DB	By Concerned ULB	Chittapura Town Sy. No. 82/2	Operational	5.1	WSP type	1.6	Complying
139	Yadgir	TMC,Gurmitkal	No	KUWS&DB	By Concerned ULB	Nanapur area in Gurmitkal	Operational	3	WSP type	3	Complying
140	Bidar	CMC. Bidar	No	KUWS&DB	By Concerned ULB	Gomalli	Operational	17.26	SBR type	42	
141	Bidar	CMC. Bidar	No	KUWS&DB	By KUWS&DB	Sy. No.107/1,107/2,108/2,108/3 of Naubad village of Bidar	Operational	7	SBR type	3	Complying
142	Bellary	CCB, Ballari	No	KUWS&DB	By Concerned ULB	Ananthapura Road	Operational	30	Aerated Lagoons	4	Complying

143	Bellary	CCB, Ballari	No	KUWS&DB	By Concerned ULB	Cowl Bazaar	Operational	15	Aerated Lagoons	2	Complying
144	Bellary	CCB, Ballari	No	KUWS&DB	By KUWS&DB	Enturi Nagar, Ballari	Operational	10	SBR Type	10	Complying
145	Bellary	CCB, Ballari	No	KUWS&DB	By KUWS&DB	Talur Road, Ballari	Operational	2	SBR	1.7	Complying
146	Koppala	CMC, Gangavathi	No	KUWS&DB	By Concerned ULB	Chikka janthkal Road at Gangavathi	Operational	14	FAB Type	2	Complying
147	Raichur	CMC, Raichur	No	KUWS&DB	By Concerned ULB	Yeramarus Village near Raichur	Operational	5.5	SBR	1.5	Complying
148	Kalburgi	TMC, Jewargi	Yes	KUWS&DB	By KUWS&DB	Sy No. 21, jewargi B village, Kalaburagi Road	Operational	5.83	SBR	1	-
149	Dakshina Kannada	Ullala	No	KUWS&DB	By KUWSDB	Kodikotepura, Ullala	Non-Operational	4.4	SBT	0	House Service Connection work to be takenup by ULB to commission the sewer network and utilise STP.
150	Dakshina Kannada	Sullia	No	KUWS&DB	By concerned ULB	Jayanagara	Non-Operational	2	Oxidation Pond	0	Repair works of Wetwell, pumping machineries and network to be taken up.
151	Bagalkot	Hungund	No	KUWS&DB	By concerned ULB	Near Ramwadgi Road	Non-operational	3.5	WSP	0	In the A/A estimate of Providing UGD scheme to Hungund town amounting to Rs.1902.35 lakhs, there is no provision for House Service Connections.Hence, there is no flow of sewage to the STP.
152	Gadag	Naragund TMC	No	KUWS&DB	By KUWSDB	Hirehalla, Hubballi road, Naragund.	Non-operational	4.18	WSP	0	There was no provision for House Service Connection in the DPR. Hence, there is no flow of waste water to STP
153	Belgavi	Ramdurga	Yes	KUWS&DB	By KUWSDB	Halagatti Village	Non-operational	3.3	WSP	0	There was no provision for HSC in the DPR. Hence, there is no flow of waste water to STP
154	Belgavi	Sadalga	Yes	KUWS&DB	By KUWSDB	Dattawad Road Honde	Non-operational	3.72	Aerated Lagoon	0	Due to heavy flood during 2019 & 2021 STP got damaged and seepage started.
155	Uttara Kannada	Haliyal	Yes	KUWS&DB	By KUWSDB	BK halli road	Non-operational	0.75	Phytorid	0	Trial run of STP is completed on 12/03/2024.
156	Dharwad	Hubballi-Dharwad	No	KUIDFC	Concerned ULB	Madihal in Dharwad	Operational	20	SBR	16.100	Complying
157	Dharwad	Hubballi-Dharwad	No	KUIDFC	Concerned ULB	Gabbur in Hubballi	Operational	40	SBR	20.000	Complying
158	Bijapur	Bijapur	No	KUIDFC	Concerned ULB	Indi Road, Vijayapur	Operational	31	FAL	25.2	Complying
159	Bagalkote	Jamkhandi	No	KUIDFC	Concerned ULB	Near Malgur road	Operational	7.6	FAL	5.6	Complying
160	Raichur	Raichur	No	KUIDFC	Concerned ULB	Eklaspur	Operational	20	FAL	12.2	Complying
161	Raichur	Raichur	No	KUIDFC	Concerned ULB	Hosur	Operational	8	FAL	5	Complying
162	Chamarajnagar	Chamarajanagar	No	KUIDFC	Concerned ULB	Near Boodithittu village	Operational	9	FAL	5	Complying
163	Tumkur	Tiptur	No	KUIDFC	Concerned ULB	HuchagondanahalliSy No 53	Operational	6	SBR	3	Complying
164	Bengaluru rural	Doddaballapur	No	KUIDFC	Concerned ULB	Majarahosahalli Sy No.35	Operational	12	WSP	7	Non-complying- DPR preparation is under progress to upgrade the STP to meet PCB standards. At present, aerators are rectified and installed to increase DO levels
165	Chikkaballapur	Chikkaballapur	No	KUIDFC	Concerned ULB	Gopala Krishna Ammnikere Sy No.260	Operational	10	WSP	7	Complying
166	Uttarakannada	Bhatkal	No	KUIDFC	Concerned ULB	Venktapura bhatkal	Operational	1.5	WSP	1.5	Complying
167	Dakshina Kannada	Mangaluru(Pachanady)	No	KUIDFC	Concerned ULB	Pachanady	Operational	8.75	ASP	6.8	Complying
168	Dakshina Kannada	Mangaluru(Kavoor)	No	KUIDFC	Concerned ULB	Kavoor	Operational	43.5	UASB	27.5	Complying
169	Dakshina Kannada	Mangaluru(Surathkal)	No	KUIDFC	Concerned ULB	Surathkal	Operational	16.5	ASP	4	Complying

170	Dakshina Kannada	Mangaluru(Bajal)	No	KUIDFC	Concerned ULB	Bajal	Operational	20	ASP	8	Complying
171	Kalburgi	Kalaburgi	No	KUIDFC	Concerned ULB	Near Nandikur Village	Operational	40	SBR	40	Complying
172	Uttarakannada	Karwar	No	KUIDFC	Concerned ULB	Gandhi nagar Near KEB Karwar	Operational	1.5	Aerator Lagoon	1.5	Complying
173	Udupi	Udupi	No	KUIDFC	Concerned ULB	Nittur	Operational	12.5	FAL	12	Complying
174	Bidar	Bidar	No	KUIDFC	Concerned ULB	Gornalli B Village Bidar - 01 No. (KUIDFC)	Operational	17.26	Aerated Lagoon Type	6.5	Non-complying-Electrical repair works are underway for some of the aerators to make it compliant by increasing DO levels.
175	Belagavi	Gokak	No	KUIDFC	Concerned ULB	Maldinni Village	Operational	8.7	FAL	1.5	Complying
176	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar, Davanagere	Operational	20	SBR	20	Complying
177	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Avaragere	Operational	5	SBR	3.5	Complying
178	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar	Operational	20	SBR	15	Complying
179	Davangere	Harihara	Yes	KUIDFC	Concerned ULB	Harlapura	Operational	18	FAL	7	Complying
180	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hunatti	Operational	7.5	FAL	7.5	Complying
181	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hunatti	Operational	7.5	FAL	2.5	Complying
182	Bagalkote	Rabkavi Banahatti	No	KUIDFC	Concerned ULB	Near Gattagi, Basaveshwara road	Operational	9.2	SBR	3	Complying
183	Bidar	Humnabad	No	KUIDFC	Concerned ULB	Dummanasoor village, Chinnakera Road, Near Forestry Nursery	Non-operational	6	WSP	0	na
184	Haveri	Haveri	No	KUIDFC	Concerned ULB	Siddevapure	Non-operational	4.71	FAL	0	na
185	Bagalkote	Ilkal	No	KUIDFC	Concerned ULB	Tondyal village	Operational	8	FAL	2	Complying
186	Vijayanagara	Hospete	No	KUIDFC	Concerned ULB	Belagadu Village	Operational	27	ASP	5	Complying
187	Haveri	Byadigi	No	KUIDFC	Concerned ULB	Theradahalli	Operational	5	SBR	3	Complying
188	Raichur	Sindhanur	No	KUIDFC	Concerned ULB	Sukalpet	Operational	12	FAL	3	Complying
189	Bagalkot	Gulelgudda	No	KUIDFC	ULB	SY.113, Padanakatti village	Non-Operational	4.00	WSP	0	na
190	Gadag	Naragund	No	KUIDFC	KUWSDB	Hirehalla, Hubballi road, Naragund.	Non-operational	4.18	WSP	0	na
191	Belgavi	Ramdurga	Yes	KUIDFC	KUWSDB	Halagatti Village	Non-operational	3.30	WSP	0	na
192	Belgavi	Sadalga	Yes	KUIDFC	KUWSDB	Dattawad Road Honde	Non-operational	3.72	Aerated Lagoon	0	na
193	Bagalkote	Guledgudda	No	ULB	Concerned ULB	Padanakatti Village	Non-operational	4	oxidation pond	0.000	na
194	Bagalkote	Bagalkote	No	ULB	Concerned ULB	near APMC Bagalkote	Operational	12.5	oxidation pond	6.500	Complying

2688.606

2080.48

Annexure-2

List of existing STPs in 12 PRS

Sl. No.	District	ULB	Is ULB under 17 Polluted River Stretch?	Implementing agency	Maintained by	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	STP capacity utilization (MLD)	Status of Complying
1	Bangalore	Bangalore Urban	Yes	BWSSB	BWSSB	V Valley	Operational	150	ASP	150.36	Complying
2	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Chikkabanavara	Operational	5	SBR	4.88	Complying
3	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	40	SBR	39.95	Complying
4	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Doddabele	Operational	20	SBR	25.66	Complying
5	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Kengeri	Operational	60	ASP	59.94	Complying
6	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Mailsandra	Operational	75	EA	67.85	Complying
7	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	SBR	18.81	Complying
8	Bengaluru	Bangalore Urban	Yes	BWSSB	BWSSB	Nagasandra	Operational	20	Extended Aeration	14.57	Complying
9	Ramanagara	Kanakapura	Yes	KUWS&DB	By Concerned ULB	Aralalu Village	Operational	6.29	WSP	6.29	Complying
10	Ramanagara	Ramanagara	Yes	KUWS&DB	By Concerned ULB	Kumbapura	Operational	7.56	Aerated Lagoon	2	Complying
11	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Purle	Operational	5.13	SBR	5.13	Complying
12	Shivamogga	Shivamogga	Yes	KUWS&DB	By Concerned ULB	Near Thyavarechatnalli	Operational	35.58	Aerated Lagoon	35.58	Complying
13	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Near APMC yard	Operational	7.2	WSP	2	Complying
14	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Jatpat Nagara	Operational	5.83	WSP	4	Complying
15	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	At Ujjinipura	Operational	1	SBR	0.5	Complying
16	Shivamogga	Bhadravathi	Yes	KUWS&DB	By Concerned ULB	Zinc line halla	Operational	0.04	NEBR	0.01	Complying
17	Davangere	Honnali	Yes	KUWS&DB	By Concerned ULB	Malladevarakatte	Operational	3.3	WSP	1.5	under upgradation
18	Davangere	Davanagere	yes	KUWS&DB	By Concerned ULB	Kundavada	Operational	14.8	WSP	6	Complying
19	Mandya	Sriragapatna	yes	KUWS&DB	By KUWS&DB	Chandagalu road Ganjam, Srirangapatna	Operational	5	SBR	1.44	Complying
20	Mandya	Maddur	yes	KUWS&DB	By KUWS&DB	Hole Anjananeya Temple	Operational	6	WSP	1.5	Complying
21	Mandya	Maddur	Yes	KUWS&DB	By KUWS&DB	Channegowdanadoddi	Operational	0.5	MBBR	0.165	Complying
22	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Goluru	Operational	8	SBT	3.5	Complying
23	Mysore	Nanjangudu	Yes	KUWS&DB	By KUWS&DB	Near Military campus Chamlapura Sy no 9	Operational	0.3	SBT	0.3	Complying

24	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Chamanahalli	Operational	3.8	WSP	2	Complying
25	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Channahalli Gudda	Operational	0.65	SBT	0.2	Complying
26	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Bismilla Nagar	Operational	0.65	SBT	0.4	Complying
27	Mysore	Bannuru	yes	KUWS&DB	By KUWS&DB	Ashraya Badavane Makanahalli	Operational	0.23	SBT	0.23	Complying
28	Mysore	Bannuru	Yes	KUWS&DB	By KUWS&DB	Near Kaveri Circle	Operational	0.15	SBT	0.1	Complying
29	Chamarajnagar	Kollegala	Yes	KUWS&DB	By KUWS&DB	Kollegala- Mulluru Road	Operational	9	Extended Aeration Method	6	Complying
30	Mysore	T Narsipura	yes	KUWS&DB	By Concerned ULB	Near KSRTC Bus stand (Constructed)	Operational	5.5	SBR	2.5	Complying
31	Belagavi	Chikkodi	Yes	KUWS&DB	By Concerned ULB	Tangyankodi village Hirekodi Gram Panchayat	Operational	5.8	WSP	NA	—
32	Belgaum	Ainapur	Yes	KUWS&DB	By KUWS&DB	Harijankeri, Ainapur	Operational	1.66	MBBR	1.66	Complying
33	Belgaum	Kudachi	Yes	KUWS&DB	By KUWS&DB	Dadi Nagar Near Railway Bridge	Operational	2.03	MBBR	2.03	Complying
34	Vijayanagara	TMC, Huvina Hadagali	Yes	KUWS&DB	By Concerned ULB	2nd Ward Navali Road Near Old Filter House Hadagali	Operational	4.27	Waste Stabilization Pond type	4	Complying
35	Kalburgi	TMC, Jewargi	Yes	KUWS&DB	By KUWS&DB	Sy No. 21, jewargi B village, Kalaburagi Road	Operational	5.83	SBR	1	-
36	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar, Davanagere	Operational	20	SBR	20	Complying
37	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Avaragere	Operational	5	SBR	3.5	Complying
38	Davangere	Davangere	Yes	KUIDFC	Concerned ULB	Shivanagar	Operational	20	SBR	15	Complying
39	Davangere	Harihara	Yes	KUIDFC	Concerned ULB	Harlapura	Operational	18	FAL	7	Complying
40	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hunatti	Operational	7.5	FAL	7.5	Complying
41	Haveri	Ranebannur	Yes	KUIDFC	Concerned ULB	Hunatti	Operational	7.5	FAL	2.5	Complying
								614.1		527.56	

Annexure-3											
List of Non-Operational STPs in Karnataka											
Sl. No.	District	ULB	Is ULB under 17 Polluted River Stretch?	Implementing agency	Presently Maintained by	Address of the STP	Status	STP Installed Capacity (MLD)	Technology	Reason for Non-operational	Proposed actions to operate the STP
1	Dakshina Kannada	Ullala	No	By KUWSDB	By KUWSDB	Kodikotepura, Ullala	Non-Operational	4.4	SBT	HSC work to be takenup by ULB to commission the sewer network and utilise STP.	1) Proposal for HSCs works - Rs.22.63 crores. 2) Proposal for construction of FSTP (FSSM) for uncovered areas - Rs.323.00 lakhs.
2	Dakshina Kannada	Sullia	No	By KUWSDB	By concerned ULB	Jayanagara	Non-Operational	2	Oxidation Pond	Repair works of Wetwell, pumping machineries and network to be taken up.	Proposed to rehabilitation of wetwells, pumping machinery, network and upgrade existing STP from 2 MLD to 2.60 MLD SBR type and construction of 6.00 KLD capacity FSTP.
3	Bagalkot	Hungund	No	By KUWSDB	By concerned ULB	Near Ramwadgi Road	Non-operational	3.5	WSP	In the A/A estimate of Providing UGD scheme to Hungund town amounting to Rs.1902.35 lakhs, there is no provision for HSCs.Hence, there is no flow of sewage to the STP.	The scheme is commissioned during March 2018. Since the HSC is not provided and it was not included in the original estimate, so the sewage is not generating.The local body has not taken any action for providing the HSC.The letter Addressed to the DMA, Bengaluru vide MD KUWS & DB Bengaluru letter no:1868 Dt: 27-10-2018. The estimate for Providing individual HSCs and allied works to Hunagund Town is prepared as per UniSR amounting to Rs.18.93 Crore and submitted to Govt for Administrative Approval vide ltr No. 788 Dt:04-08-2023. Now as per the directions of the Govt vide letter No. UDD/22/UDS/2023 Dated:23.11.2023, The compliances for the same & along with Modified Estimate amounting to Rs. 43.22 Cr is submitted to the CE Dharwad vide letter No. 1928, Dated: 30.12.2024. .
4	Gadag	Naragund TMC	No	By KUWSDB	By KUWSDB	Hirehalla, Hubballi road, Naragund.	Non-operational	4.18	WSP	There was no provision for HSC in the DPR. Hence, there is no flow of waste water to STP	The estimate for the "Providing HSCs & rejuvenation of existing sewer network in Nargund Town amounting to Rs.2350.00 Lakhs is prepared. Further, vide G.O. No.UDD 5 CSS 2023 (P-3) Bangalore dated 30.11.2023 Rs.8.0Cr is approved for Upgradation of Sewage System under NGT by KUIDFC. In this regard, the EE Gadag is directed to discuss with KUIDFC and submit report
5	Belgavi	Ramdurga	Yes	By KUWSDB	By KUWSDB	Halagatti Village	Non-operational	3.3	WSP	There was no provision for HSC in the DPR. Hence, there is no flow of waste water to STP	Estimate for providing 5200 Nos of HSC's amounting to Rs. 1573.00 lakhs submitted to Govt for Administrative Approval vide ltr No. 789 Dt: 04.08.2023. Govt vide ltr No.UDD 23/UDS/2023 Dated:13.02.2024 has directed to submit compliance to the observation. Further, vide G.O. No.UDD 5 CSS 2023 (P-3) Bangalore dated 30.11.2023 Rs.15.00Cr is approved for Upgradation of Sewage System under NGT by KUIDFC. In this regard, the EE Belagavi is directed to discuss with KUIDFC and submit the report.
6	Belgavi	Sadalga	Yes	By KUWSDB	By KUWSDB	Dattawad Road Honde	Non-operational	3.72	Aerated Lagoon	Due to heavy flood during 2019 & 2021 STP got damaged and seepage started.	As per report from IISc, DPR for new STP with allied works for Rs. 1726.00 Lakhs submitted to Govt. for Administrative Approval vide ltr No 1828, dt: 30-12-2023. Estimate was returned from Govt with observations. The same are complied and estimate for Rs. 1645.00 lakhs is resubmitted Govt. vide letter No.773, dated 21.08.2024.Further observations raised are complied vide letter No.1878, dated 23.01.2025
7	Uttara Kannada	Haliyal	Yes	By KUWSDB	By KUWSDB	BK halli road	Non-operational	0.75	Phytorid	Trial run of STP is completed on 12/03/2024.	1. Individual house owners should link sewage outlet to UGD System. 2. The matter is brought to the notice of TMC Haliyali
8	Bidar	Humnabad	No	KUIDFC	ULB	Sedol road	Non-Operational	6.00	WSP	Due to lack of HSCs	HSCs 5655 Nos proposed under NGT Environmental Compensation Fund. Re-rendered. Last date for submission of bids-04-08-2025.
9	Bagalkot	Gulelgudda	No	KUIDFC	ULB	SY.113, Padanakatti village	Non-Operational	4.00	WSP	No sewer line	Proposed under NGT Environmental Compensation Fund (Rs.2 cr allocated) and SBM (U)-2.0 (Rs.1.42 cr allocated). DPR preparation underway.
10	Gadag	Naragund	No	KUIDFC	KUWSDB	Hirehalla, Hubballi road, Naragund.	Non-operational	4.18	WSP	There was no provision for HSC in the DPR. Hence, there is no flow of waste water to STP	HSCs-3050 Nos proposed under NGT Environmental Compensation Fund of Rs.8 Cr. and SBM (U)-2.0 (Rs.1.77 Cr allocated). Work commenced.
11	Belgavi	Ramdurga	Yes	KUIDFC	KUWSDB	Halagatti Village	Non-operational	3.30	WSP	There was no provision for HSC in the DPR. Hence, there is no flow of waste water to STP	HSCs-6000 Nos proposed under NGT Environmental Compensation Fund of Rs.15 Cr and SBM (U)-2.0 (Rs.2.35 Cr allocated). Work commenced.
12	Belgavi	Sadalga	Yes	KUIDFC	KUWSDB	Dattawad Road Honde	Non-operational	3.72	Aerated Lagoon	Due to heavy flood during 2019 & 2021 STP got damaged and seepage started.	DPR under preparation
13	Haveri	Haveri	No	KUIDFC	ULB	Near Sidda Devarapur	Non-Operational	4.71	FAL	STP rectification & HSCs	STP-6.02 MLD (SBR) & HSCs-4071 nos execution underway, under NGT Environmental Compensation Fund (Rs.8cr) & SBM (U)-2.0-(Rs.10.83 cr)
14	Bagalkote	Guledgudda	No	ULB	Concerned ULB	Padanakatti Village	Non-operational	4	oxidation pond		

51.76

Annexure-4															
List of Under Construction STPs in Karnataka															
Sl. No.	District	ULB name	is ULB under 17 PRS?	Implementing agency	STP location	Proposed capacity (MLD)	Technology used	Status of the project	Physical progress as on 30/06/25	Physical progress as on 31/07/25	Physical progress as on 30/08/25	Physical progress as on 30/09/25	Proposed date of completion	Reason for Slow progress	Remark
1	Bangalore	Bangalore Urban	No	BWSSB	Kaggadasapura	5	SBR	Under construction	63.00%	65.00%			Dec-25	Due to land issue	All major civil structures are under progress with completion of 60%. Electromechanical equipment procurement/installation is under progress
2	Bangalore	Bangalore Urban	No	BWSSB	Hesaraghatta	3	SBR	Under construction	89.80%	90.10%			Dec-25	Due to heavy rain and site soil condition	All major civil structures are under progress with completion of 90%. Electromechanical equipment procurement/installation is under progress
3	Bangalore	Bangalore Urban	No	BWSSB	Pillaganahally	4	SBR	Under construction	93.30%	94.00%			Aug-25		Electromechanical equipments installation completed & testing is under progress.
4	Bangalore	Bangalore Urban	No	BWSSB	Varthur	25	SBR	Under construction							Land issue yet to be sorted out
5	Bangalore	Bangalore Urban	No	BWSSB	Talaghattapura	5	SBR	Under construction	93.70%	95.10%			Aug-25		Electromechanical equipments installation completed & testing is under progress.
6	Bangalore	Bangalore Urban	No	BWSSB	Nagasandra	9	SBR	Under construction	82.20%	83.40%			Oct-25		All major civil structures are under progress with completion of 90%. Electromechanical equipment procurement/installation is under progress
7	Bangalore	Bangalore Urban	No	BWSSB	Herohally	3	SBR	Under construction	54.00%	55.70%			Dec-25	LDA -objection to construct STP in designated place.	Land handed over on February-2023 and at present around 50% of civil works are completed.
8	Bangalore	Bangalore Urban	No	BWSSB	Karihobanahally	10	SBR	Under construction	80.00%	81.00%			Dec-25		All civil structures is under progress with 85% achievement. Electromechanical equipment procurement/installation is under progress
9	Bangalore	Bangalore Urban	No	BWSSB	Chikkabanavara	4	SBR	Under construction	49.00%	50.00%			Dec-25		All civil structures is under progress with 55% achievement.Electromechanical procurement is under progress
10	Bangalore	Bangalore Urban	No	BWSSB	Hosahally	6	SBR	Under construction	54.80%	56.00%			Dec-25		All civil structures is under progress with 60% achievement. Electromechanical procurement is under progress
11	Bangalore	Bangalore Urban	No	BWSSB	Hemnigepura	13	SBR	Under construction	84.00%	85.00%			Aug-25		All civil structures are under progress with completion 95%. Electromechanical equipment procurement/installation is under progress
12	Bangalore	Bangalore Urban	No	BWSSB	Somapura	8	SBR	Under construction	51%	53%			Apr-26		Change of location and BDA handed over the site on 7.01.2023 Civil works of around 55% is completed. Procurement of electromechanical equipmet is under process.
13	Bangalore	Bangalore Urban	No	BWSSB	Bilishivale	17	SBR	Under construction	75.40%	76.20%			Apr-26		All civil structures are under progress with completion 74%. Electromechanical procurement is under progress
14	Bangalore	Bangalore Urban	No	BWSSB	Doddabetta hally	7	SBR	Under construction	76.60%	77.50%			Dec-25		All civil structures are under progress with completion 80%. Electromechanical procurement is under progress
15	Bangalore	Bangalore Urban	No	BWSSB	Jakkur	7	SBR	Under construction	79.80%	81.00%			Aug-25		All civil structures are under progress with completion 90%. Electromechanical equipment procurement/installation is under progress.
16	Bangalore	Bangalore Urban	No	BWSSB	Yelahanka	6	SBR	Under construction	77.50%	78.70%			Dec-25		All civil structures are under progress with completion 79%. Electromechanical procurement is under progress
17	Bangalore	Bangalore Urban	No	BWSSB	V Valley	150	SBR with ASP	Under construction	41.57%	47.58%			Mar-26		Construction of new 150 MLD STP inplace of existing 180MLD STP
18	Bangalore	Bangalore Urban	No	BWSSB	Kempambudhi	10	SBR	Under construction	26.41%	26.41%			Dec-25		Construction of new 10 MLD STP inplace of existing 1MLD STP
19	Bangalore	Bangalore Urban	No	BWSSB	Mallathahalli	10	SBR	Under construction	29.19%	29.19%			Dec-25		Construction of new 10 MLD STP inplace of existing 5MLD STP
20	Bangalore	Bangalore Urban	No	BWSSB	Jakkur-down stream	10	SBR	Under construction	23.60%	24.00%			Dec-26		Land issues recently sorted out by BDA. At present Design document submission is under process. Excavation work/ppc of ISPS completed, pumping main laying in progress. Admin building foundation completed.
21	Bangalore	Bangalore Urban	No	BWSSB	Byrahikanne	13	SBR	Under construction	23.50%	23.50%			Dec-26		Admin building, structural work and pile foundation of CCT completed. Admin building slab under progress. Pumping main work is under progress. TSPS under progress. The work is delayed due to rain and work of providing additional vent for storm water drain under railway track by BBMP .
22	Bangalore	Bangalore Urban	No	BWSSB	Anjanapura	5	SBR	Under construction	39%	41%			Dec-26		80% of Admin, air blower building, chlorine building work is completed. SBR foundation is under progress, ISPS 70% of work is completed.TSPS -70% work completed.
23	Bangalore	Bangalore Urban	No	BWSSB	Rachenahalli	10	SBR	Under construction	57.92%	58.75%			Dec-25		All civil structures are under progress with completion 50%. Electromechanical procurement is under progress
24	Bangalore	Bangalore Urban	No	BWSSB	Horamavu	60	IFAS	Under construction	23.52%	24.31%			Sep-26		All civil structures are under progress
25	Bangalore	Bangalore Urban	No	BWSSB	Hebbal	60	IFAS	Under construction	34.99%	35.01%			Sep-26		All civil structures are under progress
26	Bangalore	Bangalore Urban	No	BWSSB	Kommaghatta	10	SBR	Under construction	31%	33%			Dec-26		SWD diversion 90% completed, admin block work completed internal plastering under progress, SBR piling work under progress.
27	Bangalore	Bangalore Urban	No	BWSSB	Anjanapura Further extension	10	SBR	Under construction	24%	26%			Mar-27		Admin building plastering under progress, compound wall under progress, SBR excavation and ground improvement work is under progress. Air blower building sln concrete completed and other buildings work is under progress.
28	Bangalore Rural	Hosakote	No	KUWS&DB	Chikkakere	8.52	SBR	Under construction	60%	60%	60%	60%	1year from the date of approval to balance work estimate	The revised estimate amounting to Rs.70.61Cr is approved vide GO No. NAE/25/ UDS/2021 Bangalore dated 4/1/2022. Technical sanction accorded vide no. 1454 dated 19/11/2022	60% of civil work completed, STP is in Chikkere boundary, the agency has given the termination notice to close the contract. Action is being taken up to take up the balance works. Balance work is proposed to be taken up under the risk & cost of Original agency as per 307th Board proceedings vide No:270 Dt:05.06.2025 Accordingly Balance works estimate is under scrutiny.
29	Ramangara	Bidadi	No	KUWS&DB	Heggadagere	0.16	MBBR	Under construction	100%	100%	100%	100%	31.03.2025		100% of work completed, yet to commission
30	Ramangara	Bidadi	No	KUWS&DB	Bairamangala	6.2	SBR	Under construction	60%	60%	65%	65%	31.10.2025	Delay in handing over of site	60% of civil works completed, balance work is in progress
31	Bangalore Urban	Hebbagoddi	No	KUWS&DB	Atibele-2, Kammasandra Sy. No 39/1 & 39/2	24	SBR	Under construction	5%	5%	5%	5%	22-08-2027	Land Acquisition	As per the proceedings of CS, the alternate land has been identified at Sy No:111, Ramasagara. The agency has started the work. Due to stay order issued from Hon'ble High Court the work stopped at site since 09.05.2025
32	Bangalore Urban	Bommasandra	No	KUWS&DB	Atibele -2, Heelalige Sy. No 129,130	10	SBR		Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	22-08-2027	Land Acquisition	Deputy Commissioner, Bangalore Urban District to re submit the proposal along with details to issue of 19(1) notification. In this regard, as per the instructions of Chief Secretary to GoK during the meeting held on 12.02.2025, Deputy Commisioner has requested the Government to deposit the land acquisition cost of Rs.1,02,17,550/- for construction of STP and wetwell at Bommsandra town vide their ltr dt:13.02.2025. The report in this regard has been submitted by MD, KUWSDB, Bangalore to Government vide ltr No:1175 DT:15.02.2025

33	Bangalore Urban	Jigani	No	KUWS&DB	Attibele -2, Hennagara Sy. No 523, 524, 525 with 40 ft road	6	SBR		Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	22-08-2027	Land Acquisition	Deputy Commissioner, Bangalore Urban District to re submit the proposal along with details to issue of 19(1) notification. In this regard, as per the instructions of Chief Secretary to GoK during the meeting held on 12.02.2025, Deputy Commissioner has requested the Government to deposit the land acquisition cost of Rs.59,10,750/- for construction of STP and wetwell at Bommasandra town vide their ltr dtd:13.02.2025. The report in this regard has been submitted by MD, KUWSDB, Bangalore to Government vide ltr No:1175 DT:15.02.2025
34	Bangalore Urban	Chandapura	No	KUWS&DB	Attibele -2, Heelalige Sy. No 82,83,84	6	SBR		Land Acquisition	Land Acquisition	Land Acquisition	Land Acquisition	22-08-2027	Land Acquisition	Deputy Commissioner, Bangalore Urban District to re submit the proposal along with details to issue of 19(1) notification. In this regard, as per the instructions of Chief Secretary to GoK during the meeting held on 12.02.2025, Deputy Commissioner has requested the Government to deposit the land acquisition cost of Rs.55,16,700/- for construction of STP and wetwell at Bommasandra town vide their ltr dtd:13.02.2025. The report in this regard has been submitted by MD, KUWSDB, Bangalore to Government vide ltr No:1175 DT:15.02.2025
35	Bangalore Urban	Jigani	No	KUWS&DB	CMC land Srirampura (cremetorium)	0.1	MBBR		Land Acquisition	Land Acquisition	BEP submitted for approval.	Land Acquisition	22-08-2027	Land Acquisition	ULB is yet to hand over the Land
36	Chitradurga	Hosadurga	No	KUWS&DB	Goravinakallu village	3.3	SBR		-	-	-	-	-	-	STP commissioned on 22-03-2022 with DG set. Awaiting for power supply. Once the power supply is obtained, STP will be put to use.
37	Davangere	Channagiri	No	KUWS&DB	Sy no:105 at Garaga Village (Horticulture dept farm)	5.2	SBR	Under construction	45%	48%	50%	51%	31.08.2026	-	STP land handed over from ULB to Board on 04.10.2023. Works in progress.
38	Davangere	Nyamathi	No	KUWS&DB	Old pumphouse near Tumbahalla	1.5	SBR	Under construction	50%	52%	55%	55%	31.12.2025	-	Works in progress
39	Tumkur	Tumkur	No	KUWS&DB	Bheemsandra	25	SBR	Under construction	98%	98%	98%	98%	31.12.2025	1)Change in type of foundation design of building components of STP 2.Non-availability of approach to STP site due to movement of huge machineries pertaining deepening of Melekote tank. 3.Un-Conventional rainfall from May- 2022 to Sep-2022, which led to flooding of STP site. 4)Delay in getting Work Execution Certificate for 11 KV express feeder main to STP from BESCOM	Work is completed. STP Commissioning activities are in progress 11 KV express feeder main to STP Work completed and line has been charged.
40	Tumkuru	Madhugiri	No	KUWS&DB	Solid Waste Management Area (4MLD)	4	MBBR	Under construction	95%	95%	95%	96%	30.11.2025	Delay by the Agency, Hence, LD of Rs.16.18 lakhs is levied on agency. Delay due to COVID lockdown. Delay in handing over of wetwell land by ULB.	Slow progress by contract agency
41	Tumkur	Turuvekere	No	KUWS&DB	Bidiswaste Sy No 101/1, 101/2, 103/1, 103/2 and others	1.95	Waste stabilization pond	Under construction	15%	25%	35%	40%	09-02-2026	Agreement for 2nd stage UGD scheme to Turuvekere town is concluded by agency on 10-02-2025. STP has been already constructed under 1st stage UGD scheme. Repairs and rejuvenation works of STP and HSC's are being taken up under 2nd stage UGD scheme.	Cleaning of STP and Wetwell completed. Repair and replacing of pumpset and DG sets completed and Missing links of sewer network is under progress.
42	Tumkur	Chikkanayakanahalli	No	KUWS&DB	Sy No:71/1, 7/2, 8/4 and 83/2 and 5/5F near Agasarahole in zone-04.	2.6	SBR	Under construction	5.00%	15.00%	18.00%	20.00%	12-07-2026	The private land in Sy No.71/1,7/2, 8/4 and 83/2 are handed over to board on 09-12-2023. The private land for approach in SY No.5/5F has been handed over to board on 25-06-2024. Work is started by agency	SBR Basin Raft Work is in progress
43	Chillaballapura	Bagepalli	No	KUWS&DB	Kurlakunte Kere	4.3	SBT	Under construction	95.00%	95.00%	95.00%	95.00%	31.10.2025	Land acquisition	1) In 4.30 MLD STP - Trial run completed on 27-10-2023. Plant is operating by the agency. Sewage flow to STP is less i.e 0.059 MLD since only 640 Nos. House Service Connection has been provided against Total HSC of 7000 Nos in Bagepalli town. 2) In order to limit the project cost to the approved Revised Estimate cost the variation has been prepared only to complete the works w.r.t 4.30 MLD STP, complete network in the respective zone and already completed works. 3) Balance network will be taken up after approval to variation proposal.
44	Kodagu	Madikeri	No	KUWS&DB	K.Badaga village near Golf ground	4.5	SBT	Under construction	28	28%	28%	28%	31.12.2025	1)Non-availability of approach road to STP till March-2021. 2)Works stopped during monsoon. 3)Interference from neighbouring land owners.	1.66 acres of land for STP has been handed over by CMC on 31-07-2017, the balance 3.0 acres of land for an extent of 3.0 acres in Sy No.:83/1P1 for SBT type STP & 0.94 acres in Sy No.:80/7 for FSTP in K.Badaga village was handed over by CMC, Madikeri on 09/08/2024 Alternate approach road: The work of construction of 3.0MLD capacity SBT type STP is delayed due to non-availability of approach road to construction site which has been encroached by the adjacent land owners. An alternative road to the construction site was identified during March-2021. The works has been stopped due to interference from neighboring land owners. At present the land owners have agreed to give the alternate road to STP and requested for implementation of alternate approach road in village map. The meeting was conducted under the Chairmanship of Tashildar, Madikeri regarding the implementation of alternate approach road in village map on 06-03-2025 with land owner and the survey was carriedout on 15-05-2025. At present the agency have resumed the work from Jan-2025 and completed the raft foundation of Turbulance stilling zone, tube settler, equalisation tank and bio reactor wall. Now Due to heavy rain, vehicular movement on the alternate approach road has become

45	Kodagu	Kushalnagar	No	KUWS&DB	Gummankolli village	6.5	SBT	Under construction	94	95%	96%	96%	31.10.2025	Heavy rain (Jun-22 to Oct-22) & heavy vehicles movement prohibited, hampered transportation of construction materials. Lack of Media Availability & Slow progress by the agency.	1) Under Package-1 Sewer line of 71.87 Kms and House Service connections- 6096 nos are completed. 2) 11 KV work and Erection of pumping machineries to wetwell 2 & 3 is completed. 4.5 MLD SBT STP: At present Bio reactor -1 of STP work is completed and trail run of wetwell-2 & 3, rising main and bio-reactor-1 was conducted. Bio Reactor -2 of STP - filling of media is under progress and balance works of STP will be completed by October 2025. There was no government land was available for mining of laterite within the district and also there were only few private lands which comprising of laterite earth identified in Virajpet taluk which is nearly 60.0Km far from STP site. Due to this there is delay in supply of laterite media. Also due to heavy rain commencing from June-2025 to the end of August-2025 the transportation of laterite media from quarry is delayed.
46	Hassan	Hassan	No	KUWS&DB	Near Bittgondanahalli	10	SBR	Under construction	88%	90%	90%	90%	31.12.2025	Slow progress by agency. There is land acquisition problem for laying of DI rising main from existing wetwell to 20 MLD STP. Now the work is under progress in alternative alignment	STP is upgraded to 20.00 MLD under NGT. Civil works completed. Finishing and Electromechanical works under progress.
47	Hassan	Hassan	No	KUWS&DB	Near KSRTC Bus Stand (Channapatna tank bed)	10	SBR	Under construction	93%	95%	95%	95%	30.11.2025	Delay in handing over of land from ULB. Slow progress by agency.	Plant commissioned on 25.02.2025. Finishing works under progress. Plant Trail run under progress
48	Hassan	Hassan	No	KUWS&DB	Near Bittgondanahalli	5	SBR	Under construction	16%	20%	25%	26%	31.03.2026	1)Delay in handing over of land from ULB. 2)Delay due to public protest. 3)Delay in land acquisition.	Land for construction of 5 MLD STP at Hunasinakere is rejected by the MI Department on 28.02.2024. Alternative land / Proposal is approved by CE vide Ltr No 434, Dr;12.07.2024. Mysuru. Work under progress
49	Hassan	Hassan	No	KUWS&DB	Jayanagar	2	MBBR	Under construction	0%	--	--	--	--	Delay in handing over of STP land.	2 MLD STP land is rejected KVAFSU, Bidar. Alternative land to be identified survey completed. Land acquisition proposal submitted to DC office for direct purchase by Commissioner, CMC,Hassan on 12.12.2024. Rates to be fixed.
50	Belagavi	Belagavi	No	KUWS&DB	Halaga	70	SBR	Under construction	80%	80%	80%	80%	4 months from resolving the STP Land issue	Delay in handing over of STP land during June - 2020 & heavy rainfall. The land owners are agitating for higher compensation, hence work is stopped. The ULB addressed to the Govt.	Delay in handing over of land for STP
51	Belagavi	Hukkeri	No	KUWS&DB	Near Ravadi Form house	3.87	SBR	Under construction	0%	0%	0%	0%	16.02.2026	Slow progress of Agency	Agreement concluded by the agency. Work yet to be taken up.
52	Uttarakannada	Bhatkal	No	KUWS&DB	Venkatapura	3	SBR	Under construction	100%	100%	100%	100%	31.12.2025	1) The sewer network laying was very slow as the local public were agitating. 2) WW at Devinagar is to be completed which is contributing sewage to STP 3)WW at Coutni nala- Land is to be handed over & WW at Hurulisal- Forest clearance is awaited.	Finishing works are in progress
53	Uttarakannada	Jali	No	KUWS&DB	Venkatapura	3	SBR	Under construction	100%	100%	100%	100%	31.10.2025	1) The proposed STP sites for Bhatkal and Jali towns are adjacent to each other. Due to the site constraints (congested area), civil works of STP are delayed. 2) Due to Heavy Rain in Coastal area 3) Local people opposition for construction of WW and outfall sewer line	1) The proposed STP sites for Bhatkal and Jali towns were adjacent to each other. 2) Due to the site constraints , civil works of STP were delayed.Hence, date of completion is revised from 09-07.2023 to 31.08.2024.3) Local people opposition for construction of WW and outfall sewer line
54	Vijayapura	Sindhagi	No	KUWS&DB	Sindagi Almel Road	7.37	WSP	Under construction	100%	99%	99%	99%	31.10.2025	-	Linking is to be done, Work under progress
55	Belagavi	Soudatti	No	KUWS&DB	Kenchalarkoppa Road	3.5	SBR	Under construction	95%	95%	95%	100%	30.09.2025	TMC, Saundatti handed over the land for STP during January 2023.	All Civil works completed and Electro-mechanical works to be taken up.
56	Belagavi	Munavalli	No	KUWS&DB	Near Grave Yard	1	MBBR	Under construction	62%	62%	70%	70%	30.11.2025	Land handed over on 19.10.2022	No physical progress due to aggitation by public. Electromagnetic equipments supplied by the agency.
57	Belagavi	Munavalli	No	KUWS&DB	Near Panchalingeshwar Temple	0.25	MBBR	Under construction	85%	85%	70%	85%	30.11.2025	Land handed over on 19.10.2022	RCC platform completed, Sewage collection Raft and 1st lif wall completed. Electromagnetic equipments supplied by the agency.
58	Belagavi	Ugarkhurd	Yes	KUWS&DB	Jamakhandi Kudachi Road	2.1	MBBR	Under construction	78%	78%	78%	78%	31.12.2025	Land handed over on 15.03.2023	Work under progress.
59	Belagavi	Khanapur	Yes	KUWS&DB	Jain Layout	0.5	MBBR	Under construction	87%	87%	90%	90%	31.10.2025	Land handed over during Sept 2022.	Work under progress.
60	Belagavi	Khanapur	Yes	KUWS&DB	Jain Layout	0.5	MBBR	Under construction	87%	87%	90%	90%	31.10.2025	Land handed over to the agency during Sept 2022. Slow progress by the agency.	Slow progress by the contractor.
61	Belagavi	Examba	Yes	KUWS&DB	Ankali Road	1.45	MBBR	Under construction	85%	85%	85%	85%	31.12.2025	Land handed over on 04.01.2023.	Work under progress.

Annexure-5															
List of Under Construction STPs in PRS															
Sl. No.	District	ULB name	is ULB under 17 PRS?	Implementing agency	STP location	Proposed capacity (MLD)	Technology used	Status of the project	Physical progress as on 30/06/25	Physical progress as on 31/07/25	Physical progress as on 31/08/25	Physical progress as on 31/09/25	Proposed date of completion	Reason for Slow progress	Remark
1	Bangalore	Bangalore Urban	Yes	BWSSB	Nagasandra	9	SBR	Under construction					Oct-25		All major civil structures are under progress with completion of 90%. Electromechanical equipment procurement/installation is under progress
2	Bangalore	Bangalore Urban	Yes	BWSSB	Herohally	3	SBR	Under construction					Dec-25	LDA -objection to construct STP in designated place.	Land handed over on February-2023 and at present around 50% of civil works are completed.
3	Bangalore	Bangalore Urban	Yes	BWSSB	Karihobanahally	10	SBR	Under construction					Dec-25		All civil structures is under progress with 85% achievement. Electromechanical equipment procurement/installation is under progress
4	Bangalore	Bangalore Urban	Yes	BWSSB	Chikkabanavara	4	SBR	Under construction					Dec-25		All civil structures is under progress with 55% achievement.Electromechanical procurement is under progress
5	Bangalore	Bangalore Urban	Yes	BWSSB	Hosahally	6	SBR	Under construction					Dec-25		All civil structures is under progress with 60% achievement. Electromechanical procurement is under progress
6	Bangalore	Bangalore Urban	Yes	BWSSB	Hemmigepura	13	SBR	Under construction					Aug-25		All civil structures are under progress with completion 95%. Electromechanical equipment procurement/installation is under progress
7	Bangalore	Bangalore Urban	Yes	BWSSB	Somapura	8	SBR	Under construction					Apr-26		Change of location and BDA handed over the site on 7.01.2023 Civil works of around 55% is completed. Procurement of electromechanical equipmet is under process.
8	Bangalore	Bangalore Urban	Yes	BWSSB	V Valley	150	SBR with ASP	Under construction	41.57%	47.58%			Mar-26		Construction of new 150 MLD STP inplace of existing 180MLD STP
9	Bangalore	Bangalore Urban	Yes	BWSSB	Kempambudhi	10	SBR	Under construction	26.41%	26.41%			Dec-25		Construction of new 10 MLD STP inplace of existing 1MLD STP
10	Bangalore	Bangalore Urban	Yes	BWSSB	Mallathahalli	10	SBR	Under construction	29.19%	29.19%			Dec-25		Construction of new 10 MLD STP inplace of existing 5MLD STP
11	Bangalore	Bangalore Urban	Yes	BWSSB	Kommaghatta	10	SBR	Under construction					Dec-26		SWD diversion 90% completed, admin block work completed internal plastering under progress, SBR piling work under progress.
12	Belagavi	Ugarkhurd	Yes	KUWS&DB	Jamakhandi Kudachi Road	2.1	MBBR	Under construction	78%	78%	78%	78%	31.12.2025	Land handed over on 15.03.2023	
13	Belagavi	Khanapur	Yes	KUWS&DB	Jain Layout	0.5	MBBR	Under construction	87%	87%	90%	90%	31.10.2025	Land handed over during Sept 2022.	
14	Belagavi	Khanapur	Yes	KUWS&DB	Jain Layout	0.5	MBBR	Under construction	87%	87%	90%	90%	31.10.2025	Land handed over to the agency during Sept 2022. Slow progress by the agency.	
15	Belagavi	Examba	Yes	KUWS&DB	Ankali Road	1.45	MBBR	Under construction	85%	85%	85%	85%	31.12.2025	Land handed over on 04.01.2023.	
16	Belagavi	Chinchali	Yes	KUWS&DB	Railway Station Road	1.67	MBBR	Under construction	90%	90%	90%	90%	31.10.2025	Land handed over on 06.03.2023.	
17	Belagavi	Ramdurga	YES	KUIDFC		1.81		Work order issued	5%	5%	5%	5%	06.06.2026		Survey work under progress
18	Belagavi	Savdatti-Yellamma	YES	KUIDFC		6.29		Work under implementation	5%	5%	5%	5%	06.02.2026		Survey work completed, Design and drawings approved
19	Mysuru	Tirumakudal Narsipur	YES	KUIDFC		1.60		Work under implementation							
		248.9172148													

Annexure -6									
Details of Proposed STPs in the State									
Sl. No.	ULB name	Is ULB under 17 polluted river stretch ? (Yes/No)	Technology of proposed STP	Location of proposed STP	STP capacity Proposed (in MLD)	Status of the proposal as on 30.06.2025	Status of the proposal as on 31.07.2025	Proposed date of completion (please mention date)	Remarks
1	BBMP	No	Sequential Batch Reactor (SBR)	Madiwala	75	DPR sent to GoK for approval	DPR sent to GoK for approval	36 months from the date of award	
2	BBMP	No	Sequential Batch Reactor (SBR)	Kadabeesanahalli	50				
3	BBMP	No	Integrated fixed –Film Activated sludge(IFAS)	Kadugodi	20				
4	BBMP	No	Integrated fixed –Film Activated sludge(IFAS)	Koramangala	20				
5	BBMP	No	Sequential Batch Reactor (SBR)	Basavanapura	10				
6	BBMP	No	Conventional Activated Sludge Process	Bellandur	60				
7	BBMP	Yes	Activated Sludge Process	Mailasandra	100				
8	BBMP	Yes	Activated Sludge Process	Doddabele	100				
9	BBMP	No	Sequential Batch Reactor (SBR)	Kogilu	15	Tendering is under process	Tendering is under process	36 months from the date of award	
10	BBMP	No	Sequential Batch Reactor (SBR)	Ibbaluru	5				
11	BBMP	Yes	Sequential Batch Reactor (SBR)	Abbigere	5				
12	BBMP	Yes	Sequential Batch Reactor (SBR)	U M Kaval	10				
13	BBMP	No	Sequential Batch Reactor (SBR)	Hulimavu	15				
14	BBMP	No	Sequential Batch Reactor (SBR)	Chikkabeguru	15				
15	BBMP	No	Sequential Batch Reactor (SBR)	Channasandra	20				
16	BBMP	No	Sequential Batch Reactor (SBR)	Soulkere	28				
17	BBMP	Yes	Sequential Batch Reactor (SBR)	Anjanapura	35				
18	Bidadi	No	MBBR		0.1	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting approval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting approval to the revised estimate		Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting approval to the revised estimate
19	Bidadi	No	MBBR		0.1	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting approval to the revised estimate	Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting approval to the revised estimate		Due to non availability of land & shortage of funds, Sewer network along with STP will be taken up duly getting approval to the revised estimate
20	Hosakote	No	MBBR		1.82	LOA issued on 09.06.2025 Agreement yet to be concluded	Work order issued on 14/7/2025. Site handed over on 22/7/2025		Work yet to be started by agency
21	Channapatna	No	SBR		11.5	-	-	-	Tender to be invited after acquisition of required lands for construction of STP and wetwells by ULB in consultation with the works proposed under SBM-2.0

22	Hiriyur	No	SBR		5	Land Acquisition for STP is in process.	Land acquisition for STP is in process	-	UGD scheme to Hiriyur town is Administratively Approved to Rs.100.00Cr. Tender yet to be invited. During the meeting held with MD-KUIDFC & Mission Director, Swach Bharath mission, it has been informed to take up the work of STP through KUIDFC under UWM. KUIDFC will be implementing STP works. Tender to be invited for sewer network and allied works.
23	Mulbagal	No	SBT		5.1	-	-	-	To prepare the estimate for 2nd stage UGD scheme to Mulbagal town an estimate for conducting Reconnaissance survey, conditional assessment, topographical survey and preparation of comprehensive design amounting to Rs.20.00 Lakhs has been submitted to Commissioner, CMC, Mulbagal to countersign and depositing the amount vide T.O ltr No.918, Dtd:23-01-2024. After depositing the amount by ULB the survey will be conducted and DPR will be submitted.
24	CMC, Chintamani	No	SBR		11.1	-	-	-	The city has been allocated with an amount of Rs.40.00 Cr to provide UGD facility under NGT grants of SBM 2.0 and the works will be implemented by KUIDFC.
25	CMC, Siddlaghatta	No	SBR		6.6	DPR prepared	DPR prepared	-	The city has been allocated with an amount of Rs.30.00 Cr to provide UGD facility under NGT grants of SBM 2.0 . During the meeting held on 19/01/2024 in the Chairmanship of Hon'ble Secretary, UDD it was instructed to submit the proposal for essential UGD facilities (Preferably STP) by the Board end to KUIDFC in co-ordination with ULB. Hence, the DPR amounting to Rs.72.00 Cr has been prepared and submitted to KUIDFC for further necessary action.
26	Kolar	No	SBR		20	DPR prepared	DPR prepared	-	The city has been allocated with an amount of Rs.60.00 Cr to provide UGD facility under NGT grants of SBM 2.0 . During the meeting held on 19/01/2024 in the Chairmanship of Hon'ble Secretary, UDD it was instructed to submit the proposal for essential UGD facilities (Preferably STP) by the Board end to KUIDFC in co-ordination with ULB. Hence, the DPR amounting to Rs.51.50 Cr has been prepared and submitted to KUIDFC for further necessary action.
27	Bagepalli	No	SBT		0.55	Land acquisition	Land acquisition	-	1)At present Hon'ble MLA has requested the Hon'ble UD Minister to accord permission to Desope the 0.55 MLD STP from Bagepalli UGD and to take up the same under SBM- 2.0 funds vide ltr Dtd:21-08-2024. 2)0.55 MLD STP -Alternative land of 30X20 Mtr for construction of STP is identified at Ramaswamy palli village (Sy No.132 Kharab land) at a distance of 500 Mtrs from Reddykere. The same is not yet handed over by the ULB.
28	Kunigal	No	MBBR		5.8	DPR prepared	DPR prepared	-	Rs.35.00 cr was allocated to kunigal town under NGT funds of SBM 2.0 to take up the work by KUIDFC vide GO no.UDD 5 CSS 2023(P3), Bengaluru dtd:30-11-2023 . Hence, the balance works estimate is prepared and soft copy of estimate has been sent to TMC, Kunigal through email on 20-01-2024.Work taken up by KUIDFC.
29	Kunigal	No	MBBR		0.3	DPR prepared	DPR prepared	-	
30	Gubbi	No	SBT		2.9	DPR prepared	DPR prepared	-	Revised estimate amounting to Rs.2928.00lakhs submitted to GoK Vide ltr no.2350 dtd:18-12-2018 for approval. Meanwhile STP Work taken up by KUIDFC.
31	Tumakuru	No	MBBR		0.13	DPR under preparation by KUIDFC	DPR under preparation by KUIDFC	-	3 nos. of De-centralized STPs of 190 KLD, 130 KLD & 500 KLD are proposed under 2nd Stage UGD Scheme to Tumakuru City as per the approved designs. The DPR for the same has been submitted to Gok under savings of 2nd Stage UGD scheme to Tumakuru city vide letter no.737/2022-23 dt:03-08-2022. Estimate returned by UDD vide letter no. UDD 36 UDS 2022 dated:04-07-2023. DPR needs to be resubmitted for approval. Further, Rs.50.00 cr was allocated to Tumakuru city under NGT funds to take up the work by KUIDFC vide GO no.UDD 5 CSS 2023(P3), Bengaluru dtd:30-11-2023 . Hence, the list of balance works is prepared and communicated to TCC, Tumakuru vide ltr no.1327/2023-24 dtd:05-01-2024. TCC has directed KUIDFC consultant to include these STPs in the proposed DPR.
32	Tumakuru	No	MBBR		0.5	DPR under preparation by KUIDFC	DPR under preparation by KUIDFC	-	

33	Tumakuru	No	MBBR		0.19	DPR under preperation by KUIDFC	DPR under preparation by KUIDFC	-	Work taken up by KUIDFC.
34	Koratagere	No	SBR		2.3	DPR Submitted to Government	DPR submitted to Government	-	An estimate amounting to Rs. 6800.00 Lakhs for providing UGD Scheme to Koratagere town has been submitted to Government for approval vide Board letter no. 938 dated 8/9/2022. After approval from GoK, work will be taken up.
35	Koratagere	No	MBBR		0.1	DPR Submitted to Government	DPR submitted to Government	-	
36	Koratagere	No	MBBR		0.1	DPR Submitted to Government	DPR submitted to Government	-	
37	CN Halli	No	MBBR		0.1	Modified Design and drawings to be submitted by agency after complying observations.	Modified Design and drawings to be submitted by agency after complying observations.	31-12-2025	Land handed over to Board. Publics opposing for construction of STP. The same has been informed to Chief officer, TMC, CN Halli and Project Director, DUDC, Tumakuru to resolve the issue.
38	CN Halli	No	MBBR		0.11	Land Acquisition	Land Acquisition	31-12-2025	Land is yet to be handedover by ULB. Work will be commenced after handing over of the land
39	CN Halli	No	MBBR		0.72	Land Acquisition	Land Acquisition	31-12-2025	Land is yet to be handedover by ULB. Work will be commenced after handing over of the land
40	Pandavapura	No	SBR		4	DPR submitted	DPR submitted	-	The DPR for the work of Construction of 4.00 MLD SBR type STP and other balance work under UGD scheme to Pandavapura town amounting to Rs.23.70 crores was submitted to Gok vide MD, KUWS&DB, Bangalore ltr No.1971, dtd:07.03.2023.But vide GoK orders No: UDD 21 UDS 2022 dated:28.12.2023, the estimate is returned to comply the proposal as per orders of note 50(1), 50(2), 50(3) of NGT O.A No:673/2018. The revised DPR amounting to Rs.23.80 crores along with compliances submitted to government for approval. Presently STP construction work is approved under SBM 2.0 to KUIDFC. Hence DPR was shared to KUIDFC and work will be taken taken up by KUIDFC As per the instructions of additional Chief Secreatary, UDD, Bangalore on 20.01.2025 estimate for balance works of Pandavapura UGD works except construction of STP and 1No of wetwell amounting to Rs.12.10 crs has been submitted to Govt vide Board letter No:1428/2024-25 dtd:15.02.2025 for approval.
41	Bantwala	Yes	SBR		4.14	Land handed over to Board on 25-08-2024	STP will be tackled by KUIDFC under SBM 2.0.	-	Considering the availability of land and restricting the amount to the approved estimated cost and as land was handed by the TMC on 08-04-2022, tender for construction of 5 nos. of Wetwells and 1 no. of STP was invited vide Tender Notification No. 771, dated 10-08-2022 on DBOT mode. But, the owner of a land which was earlier handed over by the TMC had challenged the acquisition in the Hon'ble High Court and as the verdict was in favour of the land owner, the Tender Notification was cancelled.
42	Bantwala	Yes	SBR		0.22	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	-	Later, a DPR for construction of 5 nos. of Wetwells and 1 no. of STP was prepared based on the prevailing Schedule of Rates limiting the cost to the approved estimated cost of Rs. 56.54 crores. Now, the DPR excluding 4.14 MLD capacity STP amounting to Rs.45.00 crores is submitted vide Division office letter No. 220, dated 23-06-2025. The same is cleared in the TS&TSC meeting held on 11-07-2025 and tenders will be invited after obtaining approval to the DPR from competent authority. Totally, 5 nos. of Wetwells and 1 no. of STP are to be constructed under the Scheme out of which, land for construction of 1 no. of Wetwell and approach road for 1 no. of Wetwell are yet to be handed over by the TMC. Action will be taken to invite tenders for the works under the Scheme as soon as these lands are handed over.
43	Arkalgud	No	WSP		1	Land aquisition	STP is proposed to be taken up by KUIDFC under SBM 2.0	-	The land for construction of STP is handed over to the board by the local body. The land for approach road for the STP is to be handed over by the local body.
44	Arkalgud	No	WSP		1.8	Agency fixed. LOA issued on 16.06.2025. Agreement to be concluded.	Work to be started	04.07.2026.	The land for construction of STP is handed over to the board by the local body. The sub estimate is approved. Agreement concluded on 05.07.2025. Work to be started.

45	Ullala	No	SBT		1.7	Land Acquisition	Land Acquisition	-	STP & Wetwell land yet to be handed over by TMC since acquisition process is not completed due to litigation pending at Hon'ble High Court.
46	Kaup	No	SBR		0.3	Land Acquisition	Land Acquisition	-	Land required for STP has to be finalised by TMC. However, construction of STP is proposed to be taken up by KUIDFC under SBM 2.0
47	Kundapur	No	SBR		2.8	Land Acquisition	STP is proposed to be taken up by KUIDFC under SBM 2.0	-	Tender to be invited. For Wetwell-7, alternate Govt land has been identified and proposal for reserving land is submitted to DC, Udupi. Joint inspection and boundary marking has been done on 22-08-2024. For Approach road to Wetwell/STP, land acquisition is under progress (Proposal submitted to Government for 19(1) & 19(2) approval. Final award notification is done. Notice has been issued to owners of land to produce the documents and collect the compensation. Joint inspection and boundary marking has been done on 22-08-2024 and lands are handed over by TMC on 23-09-2024. Even though land to an extent of 1.55 acres for construction of 2.80MLD capacity STP was handed over by TMC on 16-10-2017, approach road to the site was not made available. At present, land for wetwell in Zone-7 (main wetwell) and approach road to STP site has been handed over by TMC on 23-09-2024. Further, under SBM 2.0, a 4.65 MLD capacity STP is proposed to be constructed by KUIDFC and hence, with the available funds of Rs.13.63 crores, it is proposed to taken up balance works like construction of wetwells, laying sewer rising mains, pumping machineries to wetwells, HSC's and other allied works in Zones-5 & 7 and commission these zones by treating the sewage in the STP proposed to be constructed by KUIDFC. Since the centrally sponsored UIDSSMT is withdrawn at present, an estimate for commissioning UGD system in zones 1, 2, 3, 4 & 6 has been prepared. Upon
48	Kundapur	No	SBR		0.14	Land Acquisition	Land Acquisition	-	Work not taken up due to non availability of land. Land acquisition to be done by TMC.
49	Kundapur	No	SBR		0.07	Land Acquisition	Land Acquisition	-	-----do-----
50	Belluru	No	MBBR		1.35	DPR submitted	DPR submitted	-	The DPR amounting to Rs. 6635.00 lakhs submitted to Govt vide Ltr No. 320/2021-22 Dt: 28.05.2022 and approval awaited. Land to be handed over by ULB.
51	Belluru	No	MBBR		1.35	DPR submitted	DPR submitted	-	
52	Belluru	No	MBBR		1.35	DPR submitted	DPR submitted	-	
53	Belluru	No	MBBR		0.3	DPR submitted	DPR submitted	-	
54	Belluru	No	MBBR		0.1	DPR submitted	DPR submitted	-	
55	Belluru	No	MBBR		0.1	DPR submitted	DPR submitted	-	
56	Maddur	Yes	Tertiary treatment		6	Agreement concluded on 27.06.2025. work to be started.	Agreement concluded on 27.06.2025. Survey Work under progress	-	Survey Work under progress
57		Yes	MBBR		0.25	DPR submitted	DPR submitted	-	Land to be handed over by ULB.
58	Kadur	No	SBR		5.5	DPR submitted	DPR submitted	-	The DPR amounting to Rs. 167.00 Crores submitted to Govt vide Ltr No. 1306/2024-25 Dt: 29.01.2025 and approval awaited. Land to be handed over by ULB.
59	Kushtagi	No	SBR		4.51	DPR Submitted	DPR submitted	NA	Estimate amounting to Rs. 6553.00 Lakhs submitted to Govt vide MD letter No. 1138, Dated: 17.10.2020. Now as per the directions recasted Estimate amounting to Rs.10282.00 Lakhs submitted to CE Dharwad for scrutiny & further needful action.
60	Kerur	No	SBR		3.5	DPR Submitted	DPR submitted	NA	DPR Rs.6835.00 lakhs submitted to Govt vide Ltr No. 2991, Dtd: 29-02-2020. Approval is awaited
61	Guledgudda	No	SBR		5.32	DPR Submitted	DPR submitted	NA	Estimate amounting to Rs. 4592.00 Lakhs submitted to Govt vide MD letter No. 2930 Dated: 18.02.2019. Now as per the directions recasted Estimate amounting to Rs. 4775.00 Lakhs submitted to CE Dharwad for scrutiny & further needful action.
62	Mulagund TP	No	SBR		3	DPR Submitted	DPR submitted	NA	DPR Rs. 5500.00 lakhs submitted to Govt vide Ltr No. 2448, Dtd: 30-12-2019. Approval awaited

63	Khanapura	Yes	SBR		3.7	DPR Submitted	DPR submitted	NA	DPR of Rs. 6657.00 lakhs submitted to Govt vide ltr No. 2026 Dtd : 08-11-2019.
64	M.K.Hubli	Yes	SBR		4.4	DPR Submitted	DPR submitted	NA	DPR Rs. 5466.00 lakhs submitted to Govt vide Ltr No. 1916 Dtd: 28-10-2019. Approval is awaited.
65	Saundatti (TP)	Yes	MBBR		0.5	DPR Submitted	DPR submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.
66	Saundatti (TP)	Yes	SBR		8.5	DPR Submitted	DPR submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.
67	Munavalli	Yes	SBR		5.3	DPR Submitted	DPR submitted	NA	Estimate Rs. 6876.00 lakhs submitted to Govt vide ltr No. 1917 Dtd: 28-10-2019 and Approval is awaited.
68	Kudachi (TMC)	Yes	SBR		3.66	DPR Submitted	DPR submitted	NA	Estimate Rs. 7341.00 lakhs submitted to Govt vide ltr No. 1842 Dtd: 19-10-2019 and approval is awaited.
69	Examba (TP)	Yes	SBR		2.61	DPR Submitted	DPR submitted	NA	Estimate-Rs.7372.00 Lakhs is submitted to Govt. vide ltr. No.1136, dated 17.10.2020. The recasted estimate for uni SR 2023-24 amounting Rs.8650.00 Lakhs is submitted to Govt. vide ltr. No.1827, dated 30.12.2023 .
70	Ainapur (TP)	Yes	SBR		4.37	DPR Submitted	DPR submitted	NA	DPR Rs. 6988.00 lakhs submitted to Govt vide ltr No. 1036 Dtd: 01-08-2019 and approval is awaited.
71	Chinchili (TP)	Yes	SBR		3.88	DPR Submitted	DPR submitted	NA	DPR Rs. 6060.00 lakhs submitted to Govt vide No. 1137 Dtd: 17-10-2020 and approval is awaited.
72	Karwar	Yes	SBR		7	DPR Submitted	DPR under preparation	NA	DPR under preparation
73	Karwar	Yes	Package plant		1	DPR Submitted	DPR under preparation	NA	DPR under preparation
74	Karwar	Yes	Package plant		1	DPR Submitted	DPR under preparation	NA	DPR under preparation
75	Harugeri	No	SBR		6.38	DPR Submitted	DPR submitted	NA	DPR Rs. 8595.00 lakhs submitted to Govt vide No. 2025 Dtd: 08-11-2019 and Approval from Govt is awaited.
76	Athani	No	SBR		11.52	DPR Submitted	DPR submitted	NA	DPR Rs. 22310.00 lakhs submitted to Govt vide No. 839 Dtd: 31.08.2020 and Approval from Govt is awaited.
77	Annigeri	No	SBR		3.66	DPR Submitted	DPR submitted	NA	DPR Rs. 9340.00 lakhs submitted to Govt vide Ltr No.1030 Dt: 01-08-2019 and approval is awaited
78	Hubli - Dharwad	No	SBR		4	DPR Submitted	DPR submitted	NA	DPR Rs. 49291.00 lakhs submitted to Govt vide Ltr No. 251 Dt: 18-05-2020 Approval from Govt is awaited
79	Hubli - Dharwad	No	SBR		9	DPR Submitted	DPR submitted	NA	
80	Hubli - Dharwad	No	SBR		3	DPR Submitted	DPR submitted	NA	
81	Hubli - Dharwad	No	Phythorid		0.25	DPR Submitted	DPR submitted	NA	
82	Hubli - Dharwad	No	Phythorid		0.5	DPR Submitted	DPR submitted	NA	
83	Hubli - Dharwad	No	Phythorid		0.75	DPR Submitted	DPR submitted	NA	
84	Hubli - Dharwad	No	Phythorid		1	DPR Submitted	DPR submitted	NA	
85	Sankeshwar	No	SBR		5.7	DPR Approved	Land issues	NA	DPR Approved for Rs. 9322.00 lakhs vide Govt Order No. UDD/3/UDS/ 2019/Bengaluru Dtd: 29.03.2023. Land clearance for STP is awaited. Tenders are to be invited
86	Karwar	Yes	SBR		3	Tendering under progress	9th tender notification is floated	NA	NOC from CRZ for construction of 3 Nos wetwell is awaited. Wetwell 2 land is handed over but public is opposing. Alternate land is yet to be handed over.
87	Kumta	No	SBR		4.6	Revised estimate is to be approved	RE to be approved	NA	revised estimate is to be approved
88	Honnavaara	No	SBR		2.6	Agitation from local people	Agitation from public	NA	Agitation from local people
89	Bhatkal	No	MBBR		2.5	Land Acquisition	Land aquisition	NA	Private land is identified and is to be handed over by ULB. Several correspondance made with the local body. Issue is brought to the notice of PD, DUDc karwar during the meeting held on dated: 31/07/2024.

90	CMC, Shorapura	No	SBR type		7.5	Estimate not yet approved	Estimate not yet approved	-	DPR prepared for Rs. 5041.00 Lakhs and Submitted to the Govt vide letter No.1114 date : 13-11-2019 for Administrative Approval.
91	CMC, Shorapura	No	SBR type		1	Estimate not yet approved	Estimate not yet approved	-	
92	CMC, Shorapura	No	SBR type		0.75	Estimate not yet approved	Estimate not yet approved	-	
93	CMC, Shorapura	No	NEBR		0.15	Estimate not yet approved	Estimate not yet approved	-	
94	TMC, Aland	No	SBR type		8.18	The estimate is returned from the Gov. stating that " No new projects should be proposed for next two years, that is April 2023 vide UDD letter No. UDD/20/UDS/2020 dated: 18-02-2021	The estimate is returned from Govt. stating that "No new projects should be proposed for the next two years, that is April 2023. vide UDD letter No. UDD/20/UDS/2020 dated 18-02-2021	-	DPR prepared for Rs.11845.00 Lakhs and Submitted to the Govt vide Managing Director, KUWSDB, Kalburgi letter No.770 date : 12-10-2020 for Administrative Approval.
95	CCB, Ballari	No	SBR Type		2	DPR submitted	DPR submitted	-	*DPR prepared for Rs. 255.00 crores. It is cleared in 107th TA & RSC meeting on 11-06-2021 and 296th Board meeting held on 25-06-2021 & submitted to Government for Administrative approval by the Managing Director, KUWS & DB, Bengaluru vide ltr no. 524 dated: 31-07-2021. *Further, the same work is now proposed under KMERC scheme and the Line estimate is prepared for Rs. 345.50 crores.
96	CCB, Ballari	No	SBR Type		2	DPR submitted	DPR submitted	-	
97	CCB, Ballari	No	SBR Type		2	DPR submitted	DPR submitted	-	
98	CCB, Ballari	No	SBR Type		4.5	DPR submitted	DPR submitted	-	
99	CMC, Raichur	No	SBR Type		10	DPR submitted	DPR submitted	-	DPR under preparation
100	TMC, Devadurga	No	SBR Type		5	DPR submitted	DPR submitted	-	DPR prepared for Rs.3694.00 Lakhs and Submitted to the Govt vide Managing Director, KUWSDB, Bengaluru letter No.1173 date : 18-01-2021 for Administrative Approval.
101	TMC, Lingasugur	No	SBR Type		6.82	DPR submitted	DPR submitted	-	Estimate amounting to Rs.9150.00 lakhs is submitted to the Govt. for administrative approval vide the Managing Director, KUWS & DB, Bengaluru ltr No: 897 Dated: 04-10-2019. The Estimate is returned from Govt Vide Letter no 21/UDS/2019, Dated 31.08.2020.
102	TMC, Siruguppa	No	Aerated Lagoons		8.03	DPR to be submitted	Estimate under preparation	-	Estimate amounting to Rs.9150.00 lakhs was submitted to the Govt. for administrative approval vide the Managing Director, KUWS & DB, Bengaluru ltr No:3030 Dated: 12-01-2017. The Estimate is returned from Govt Vide Letter no 07 UDS 2016, Dated 27-08-2018. Accordingly, the estimate is prepared amounting to Rs. 15185.00 lakhs and resubmitted to the Chief Engineer, KUWS & DB, Kalaburgi for Technical sanction vide division office letter No.1528 Dated: 31-08-2022. Further the Chief Engineer, KUWS & DB, Kalaburgi has directed to re-design the DPR by considering 2025 population as base year. Accordingly, recasting of DPR for present CSR keeping 2025 as base year is under progress.
103	Sandur TMC	No	SBR		0.55	Land Acquisition	Descope proposal under process	Descope proposal under process	The tender for the work of Providing UGD scheme to sandur town is entrusted to M/s Jayantisuper Construction Pvt Ltd., Mehsana vide agreement No.27/20-21 dated: 03-07-2020. The sewer network work is under progress. The Letter is written to the Councilor, Nandihalli PG center to permit for laying sewer network. But the Councilor is informed that sewer network is not required at Nandihalli PG center and they will provide sewer network from their cost/grant . Hence the Providing Sewer network at Nandihalli PG center is not executed. Hence, STP is not required.

104	Sandur TMC	No	SBR		6	Land Acquisition	Descope proposal under process	31-07-2025	*The site is handed over to Board from ULB vide their ltr no: 140 dtd:02-08-2023. The same is directed to the agency start physical activities at the site vide this office ltr No. 187 Dated: 16-08-2023. Accordingly, the agency approached the site to start the physical activity along with Board & ULB staff, the land owner raised a dispute stating that it is not a Government land & objected to start the work claiming the ownership of the said land & and also there is no approach road to the said site. *Further, the agency has requested to CE(K) vide agency ltr no.204 dtd: 16-04-2024 regarding descope of STP work due to abnormal delay and also due to cost escalation over the past four years.
105	Badami	NO	WSP		4.30	Land identification	DPR under Preparation	01-12-2026	DPR Preparation is in Progress
106	Guledgudda	NO	CAMUS		3.00	Land identification	DPR under Preparation	01-12-2026	DPR Preparation is in Progress
107	Ilkal	NO	NEBR		9.19	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained. Existing 8 MLD FAL STP is proposed for upgradation to 9.19 MLD NEBR type.
108	Jamkhandi	NO	NEBR		10.46	Land identification	DPR Preparation is in Progress by PDMC , SBM capacity is 2.86 MLD Existing 7 MLD WSP upgraded to 10.46 MLD NEBR type STP	01-12-2026	DPR Preparation is in Progress. SBM capacity is 2.86 MLD Existing 7 MLD WSP upgraded to 10.46 MLD NEBR type STP
109	Kerur	NO	CAMUS		3.01	Land identification	Land identification	01-12-2026	Land issue- Private land purchase under process
110	Ameengada	NO	CAMUS		2.41	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
111	Belagali	NO	HYBRID		2.79	Land identification	DPR under Preparation	01-12-2026	DPR under Preparation
112	Kamatagi	NO	CAMUS		2.50	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
113	Lokapura	NO			2.34	Land identification	PDMC will prepare DPR on confirmation of land availability	11 months from date of award	Land issues- Land is being handed over
114	Shiruru	NO	CAMUS		2.57	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
115	Mahalingpur	NO	NEBR		5.50	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
116	Terdal	YES			3.98	Land identification	PDMC will prepare DPR on confirmation of land availability	11 months from date of award	Land issues- Land is being handed over
117	Sandur	NO	NEBR		5.71	19 th SHPC approval	Technical Sanction and Tender Preparation	01-10-2026	Tender invited on 02-08-2025
118	Kudatini	NO	CAMUS		2.91	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
119	Kurekuppa	NO	CAMUS		3.61	Land identification	DPR Preparation is in Progress	01-10-2026	Approved in TSC
120	Kurugodu	NO	CAMUS		3.51	19 th SHPC approval	Technical Sanction and Tender Preparation	01-10-2026	Tender invited on 02-08-2025
121	Siruguppa	NO	NEBR		8.01	19 th SHPC approval	Technical Sanction and Tender Preparation	01-10-2026	Tender invited on 02-08-2025
122	Kampli	NO	NEBR		6.00	19 th SHPC approval	Technical Sanction and Tender Preparation	01-10-2026	Tender invited on 02-08-2025
123	Tekkalakote	NO	CAMUS		4.00	19 th SHPC approval	Technical Sanction and Tender Preparation	01-10-2026	Tender invited on 02-08-2025
124	Athani	NO	SBR		7.30	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
125	Gokak	NO	CAMUS		3.95	Land identification	19 th SHPC approval	01-10-2026	Administrative approval obtained.
126	Ankalagi-Akkatangerahaala	NO	NEBR		3.33	Site identification and Survey work	DPR under Preparation	11 months from date of award	
127	Arabhavi	NO	SBR		2.90	Site identification and Survey work	DPR under Preparation	11 months from date of award	

128	Boragaon	NO	NEBR		2.56	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
129	Channamma Kitturu	NO	NEBR		2.81	Site identification and Survey work	DPR under Preparation	11 months from date of award	
130	Examba	YES	CAMUS		1.20	19 th SHPC approval	Technical Sanction approval and Tender Preparation	01-10-2026	Administrative approval obtained. In SBM STP Capacity was 2.63 MLD, and Existing 1.45 MLD MBBR STP.
131	Harogeri	NO	SBR		5.02	Site identification and Survey work	DPR under Preparation	11 months from date of award	
132	Kaagavaada	NO	NEBR		2.23	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
133	Kabbura	NO	CAMUS		3.02	Site identification and Survey work	DPR under Preparation	01-12-2026	KSPCB - CFE is awaited
134	Kalloli	NO	NEBR		2.55	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
135	Kankanavadi	NO	NEBR		2.61	Site identification and Survey work	DPR to be re-submitted for the approval of TSC	11 months from date of award	KSPCB - CFE is awaited
136	M.K Hubballi	YES	CAMUS		1.50	19 th SHPC approval	Technical Sanction approval and Tender Preparation	01-10-2026	Administrative approval obtained.
137	Macche	NO			2.89	Site identification and Survey work	DPR under Preparation	01-12-2026	Final outfall will connect to Belagavi City UGD line
138	Mallapura / Ghataprabha	NO	NEBR		4.20	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
139	Mugalakoda	NO	NEBR		4.88	Site identification and Survey work	DPR under Preparation	11 months from date of award	
140	Naaganura	NO	NEBR		2.59	Site identification and Survey work	DPR to be re-submitted for the approval of TSC	11 months from date of award	KSPCB - CFE is awaited
141	Peeranavaadi	NO			2.86	Site identification and Survey work	DPR under Preparation	01-12-2026	Final outfall will connect to Belagavi City UGD line
142	Shedbaala	NO	NEBR		2.81	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
143	Yaragatti	NO	CAMUS		1.55	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
144	Konnur	NO	NEBR		2.96	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
145	Mudalgi	NO	CAMUS		4.45	19 th SHPC approval	Technical Sanction approval and Tender Preparation	01-10-2026	Administrative approval obtained.
146	Nippani	NO	NEBR		9.59	19 th SHPC approval	Technical Sanction approval and Tender Preparation	01-10-2026	Administrative approval obtained.
147	Raybag	NO	NEBR		2.86	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
148	Devanahalli	NO	SBR		4.28	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted
149	Nelamangala	NO	To be finalised		5.68	To be finalised	To be finalised	11 months from date of award	STP Land issue
150	Vijayapura	NO	CAMUS		5.57	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
151	Doddaballapur	NO	To be finalised		2.21	To be finalised	To be finalised	11 months from date of award	Land Issue
152	Hosakote	NO	SBR		9.11	To be placed to TSC	To be placed to TSC	11 months from date of award	DPR under preparation for NGT fund only

153	Bashettihalli	NO	To be finalised		2.99	To be finalised	To be finalised	11 months from date of award	STP Land issue
154	Attibele	NO	SBR		3.28	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
155	Hunasamaranahalli	NO	SBR		3.89	To be finalised	To be finalised	11 months from date of award	Land not handed over
156	Madanayakanahalli	NO	To be finalised		4.92	To be finalised	To be finalised	11 months from date of award	Land not handed over
157	Chikkabanavara	NO	To be finalised		3.48	To be finalised	To be finalised	11 months from date of award	STP Land issue
158	Anekal	NO	REFURBISHMENT OF EXISTING 3.1 MLD SBR STP		0.50	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
159	Doddagoturu	NO	To be finalised		2.99	To be finalised	To be finalised	Yet to be award	STP Land issue
160	Hallikhedda	NO	CAMUS		3.37	Land identification	DPR Preparation is in Progress	01-10-2026	Approved in TSC
161	Basavakalyan	NO	NEBR		10.60	TS approval and Tender Preparation	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
162	Bhalki	NO			6.16	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
163	Chitgoppa	NO			3.86	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
164	Aurad	NO	HAAF		3.03	Land identification	DPR Preparation is in Progress	01-10-2026	Approved in TSC
165	Humnabad	NO	NEBR		6.00	TS approval and Tender Preparation	Tender Invited	01-10-2026	
166	Yelandur	NO	To be finalised		1.40	To be finalised	To be finalised	Yet to be award	STP Land issue
167	Hanur	NO	CAMUS		1.69	To be placed to TSC	To be placed to TSC	11 months from date of award	DPR Under preparation
168	Gundlupet	NO	UPGRADATION OF EXISTING 2.5 MLD WSP STP TO 3.0 MLD NEBR		0.50	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
169	Gauribidanur	NO	CAMUS		5.79	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
170	Gudibande	NO	CAMUS		1.44	To be placed to TSC	To be placed to TSC	11 months from date of award	
171	Bagepalli	NO	CAMUS		4.12	To be placed to TSC	To be placed to TSC	11 months from date of award	
172	Chintamani	NO	NEBR		6.10	Tender under evaluation	Tender under evaluation	Yet to be award	Tender under evaluation
173	Kadur	NO	SBR		5.21	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
174	Ajampur	NO	CAMUS		1.82	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
175	Koppa	NO	To be finalised		0.76	To be finalised	To be finalised	Yet to be award	STP Land issue
176	Sringeri	YES	CAMUS		0.60	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
177	Mudigere	NO	To be finalised		1.48	To be finalised	To be finalised	Yet to be award	STP Land issue

178	Narasimharajapura	NO	To be finalised		1.14	To be finalised	To be finalised	Yet to be award	STP Land issue
179	Birur	NO	Upgradation of existing 2.64 MLD WSP STP to 3.50 MLD NEBR type STP		3.47	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
180	Tarikere	NO	To be finalised		5.49	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
181	Challakere	NO	SBR		8.42	Approved in SLTC, to be placed in SHPSC	Approved in SLTC, to be placed in SHPSC	11 months from date of award	DPR cleared in 24th SLTC meeting held on 10-07-2025
182	Hiriyur	NO	To be finalised		8.61	To be finalised	To be finalised	11 months from date of award	STP Land issue
183	Nayakanahatti	NO	CAMUS		2.49	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over & Draft DPR under preparation
184	Molakalmuru	NO	CAMUS		2.41	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over & Final DPR under preparation
185	Holalkere	NO	To be finalised		2.41	To be finalised	To be finalised	11 months from date of award	STP Land issue
186	Mudbidri	NO	To be finalised		4.49	To be finalised	To be finalised	Yet to be award	STP Land issue
187	Puttur	NO	To be finalised		8.10	To be finalised	To be finalised	Yet to be award	STP Land issue
188	Kadaba	NO	To be finalised		1.53	To be finalised	To be finalised	Yet to be award	STP Land issue
189	Kinnigola	NO	To be finalised		2.72	To be finalised	To be finalised	Yet to be award	STP Land issue
190	Someswara	NO	CAMUS		3.85	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
191	Bajape	NO	To be finalised		3.26	To be finalised	To be finalised	Yet to be award	STP Land issue
192	Kotekaaru	NO	CAMUS		4.00	19 th SHPC approval	Technical Sanction and Tender Preparation	01-10-2026	Tender invited on 02-08-2025
193	Vitla	NO	To be finalised		2.69	To be finalised	To be finalised	Yet to be award	STP Land issue
194	Mulki	NO	To be finalised		2.64	To be finalised	To be finalised	Yet to be award	STP Land issue
195	Beltangadi	NO	CAMUS		1.18	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
196	Bantval	YES	CAMUS		6.13	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
197	Sulya	NO	NEBR		1.05	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
198	Jagalur	NO	CAMUS		2.63	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over & Final DPR under preparation
199	Malebennur	YES	CAMUS		3.60	To be placed to TSC	To be placed to TSC	11 months from date of award	Land not yet handed over & Final DPR under preparation.
200	Kundgol	NO	HYBRID		2.86	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
201	Alnavar	NO	HAAF		2.63	Land identification	PDMC will prepare DPR on confirmation of land availability	01-12-2026	PDMC will prepare DPR on confirmation of land availability
202	Kalghatgi	NO	CAMUS		2.58	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation

203	Annigeri	NO	CAMUS		2.91	19 th SHPC approval	Technical Sanction approval and Tender Preparation	01-10-2026	SHPC approved
204	Gajendragarh	NO			4.94	Land identification	PDMC will prepare DPR on confirmation of land availability	01-12-2026	PDMC will prepare DPR on confirmation of land availability
205	Mundargi	NO	CAMUS		3.80	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
206	Ron	NO			3.56	Land identification	PDMC will prepare DPR on confirmation of land availability	01-12-2026	PDMC will prepare DPR on confirmation of land availability
207	Shirhatti	NO			2.69	Land identification	PDMC will prepare DPR on confirmation of land availability	01-12-2026	PDMC will prepare DPR on confirmation of land availability
208	Naregal	NO			2.55	Land identification	PDMC will prepare DPR on confirmation of land availability	01-12-2026	PDMC will prepare DPR on confirmation of land availability
209	Lakshmeshwar	NO	Aerated lagoon		5.56	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR Preparation is in Progress. SBM capacity is 0.50 MLD Existing 5.56 MLD WSP type repair work considered.
210	Mulgund	NO	CAMUS		2.86	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
211	Belur	NO	CAMUS		2.46	To be placed to TSC	To be placed to TSC	11 months from date of award	DPR Under preparation
212	Channarayapatna	NO	OCEMS		1.57	DPR under Preparation	DPR under Preparation	11 months from date of award	Project Dropped in 24th SLTC
213	Holenarsipur	YES	OCEMS		1.57	DPR under Preparation	DPR under Preparation	11 months from date of award	Project Dropped in 24th SLTC
214	Alur	NO	CAMUS		0.70	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
215	Sakleshpur	NO	CAMUS		3.73	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
216	Arkalgud	NO	CAMUS		2.57	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
217	Bankapura	NO	CAMUS		3.44	18 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
218	Hangal	NO	CAMUS		4.30	18 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
219	Savanur	NO	NEBR		6.19	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
220	Shiggaon	NO	CAMUS		4.30	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
221	Rattehalli	NO	CAMUS		2.28	18 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
222	Guttala	NO	CAMUS		2.80	19 th SHPC approval	Technical Sanction and Tender Invited	11 months from date of award	Re-rendered Last date of bid submission 15-07-2025
223	Hirekerur	NO	CAMUS		2.93	18 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
224	Aland	NO	NEBR		6.47	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
225	Sedam	NO	SBR(Existing)		6.00	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
226	Kalagi	NO	NEBR		1.46	Land identification	DPR Preparation is in progress	01-12-2026	DPR observations to be complied
227	Kamalapura	NO	CAMUS		1.77	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.

228	Yadrami	NO	CAMUS		1.69	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
229	Afzalpur	NO	NEBR		4.13	Land identification	DPR Preparation is in progress	01-12-2026	DPR observations to be complied
230	Chincholi	NO	NEBR		3.19	Land identification	DPR Preparation is in progress	01-12-2026	DPR observations to be complied
231	Shahabad	YES	NEBR		7.26	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
232	Wadi	NO	NEBR		5.80	Land identification	DPR Preparation is in progress	01-12-2026	DPR observations to be complied
233	Kushalnagar	NO	AABR		2.45	To be finalised	To be finalised	Yet to be award	Land not handed over
234	Madikeri	NO	To be finalised		5.34	To be finalised	To be finalised	Yet to be award	STP Land issue
235	Virajpet	NO	CAMUS		2.76	To be placed to TSC	To be placed to TSC	11 months from date of award	Land not handed over, Draft DPR submitted & Final DPR under preparation
236	Somvarpet	NO	CAMUS		1.03	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted
237	Malur	NO	REFURBISHMENT OF EXISTING 4.0 MLD SBR TYPE STP		2.11	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted & Final DPR under preparation
238	Bangarapet	NO	To be finalised		6.84	To be finalised	To be finalised	Yet to be award	STP Land issue
239	Mulbagal	NO	Upgradation of 6.3MLD CAMUS to 9MLD CAMUS		2.44	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
240	Srinivasapur	NO	Upgradation of existing 3.1 MLD WSP Sewage Treatment Plant to 4.1MLD		1.09	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
241	Vemagal Kurugal	NO	CAMUS		3.26	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
242	Kushtagi	NO	CAMUS		2.88	Land identification issues	Land identified and handing over under progress	01-12-2026	Land identified and handing over from revenue department under progress
243	Bhagyanagar	NO			13.83	Land identification	DPR Preparation is in progress	01-12-2026	DPR under preparation , Merged Bhagyanagar to Koppal Town (3.04+10.79=13.83 MLD)
244	Kanakagiri	NO			2.71	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
245	Kukanooru	NO	CAMUS		2.88	DPR approved by SLTC	Tenders being invited	11 months from date of award	Administrative approval obtained.
246	Tavaragera	NO	CAMUS		2.80	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
247	Kaaratagi	NO			4.80	Land identification issues	Land identified and handing over under progress	01-12-2026	Land identified and handing over from revenue department is under progress
248	Yelbarga	NO	CAMUS		2.26	Land identification	DPR Preparation is in Progress	01-10-2026	Approved in TSC
249	Koppal	NO			13.83	Land identification	DPR Preparation is in progress	01-12-2026	DPR under preparation , Merged Bhagyanagar to Koppal Town(3.04+10.79=13.83 MLD)
250	Maddur	YES	To be finalised		0.89	To be finalised	To be finalised	Yet to be award	STP Land issue
251	Malavalli	NO	Upgradation of Existing 5.65 MLD WSP STP		0.50	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted & DPR to be modified
252	Pandavapura	NO	CAMUS		3.11	Tender under evaluation	Tender under evaluation	Yet to be award	Tender under evaluation

253	Shrirangapattana	YES	SBR		0.50	To be placed to TSC	To be placed to TSC	11 months from date of award	DPR Under preparation
254	Bellur	NO	CAMUS		2.46	To be placed to TSC	To be placed to TSC	11 months from date of award	DPR Under preparation
255	Bannur	NO	CAMUS		1.09	Tender under preparation	Tender under preparation	Yet to be award	Tender under preparation
256	Kadakola	NO			3.19	Bid under evaluation	Bid under evaluation	Yet to be award	Bid under evaluation
257	Rammanahalli	NO			4.33	Bid under evaluation	Bid under evaluation	Yet to be award	Bid under evaluation
258	Nanjangud	YES	CAMUS		1.09	Tender under evaluation	Tender under evaluation	Yet to be award	Tender under evaluation
259	Bogadi	NO			3.19	Bid under evaluation	Bid under evaluation	Yet to be award	Bid under evaluation
260	Sri Rampura	NO			4.02	Bid under evaluation	Bid under evaluation	Yet to be award	Bid under evaluation
261	Heggadadevankote	NO	CAMUS		2.18	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted & Final DPR under preparation
262	Saragur	NO	CAMUS		1.74	To be placed to TSC	To be placed to TSC	11 months from date of award	draft DPR submitted
263	Kavithal	NO	CAMUS		2.40	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
264	Maski	NO			3.78	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
265	Devadurga	NO	CAMUS		4.42	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
266	Lingsugur	NO	NEBR		5.40	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
267	Balaganur	NO			1.83	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
268	Turavihaala	NO			2.08	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
269	Hatti	NO			2.60	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
270	Siravara	NO			3.09	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
271	Manvi	NO	NEBR		7.26	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
272	Mudgal	NO	CAMUS		3.47	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
273	Channapatna	NO			11.50	Land identification	SLTC approved to re-allocate to KUWSDB		Project Dropped in 24th SLTC
274	Harohalli	NO	CAMUS		3.27	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over & Draft DPR under preparation
275	Magadi	NO	To be finalised		0.51	To be placed to TSC	To be placed to TSC	11 months from date of award	Land not handed over, Draft DPR submitted & Final DPR under preparation
276	Kanakapura	YES	To be finalised		1.95	To be placed to TSC	To be placed to TSC	11 months from date of award	Survey under progress
277	Ramanagara	NO	To be finalised		7.66	To be finalised	To be finalised	Yet to be award	STP Land issue

278	Shikaripura	NO	REFURBISHMENT OF EXISTING 5.0 MLD SBR TYPE STP		0.50	Tender under evaluation	Tender under evaluation	Yet to be award	Tender under evaluation
279	Anavatthi	NO	To be finalised		2.83	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
280	Hollehunuru	YES	To be finalised		2.46	To be finalised	To be finalised	Yet to be award	STP Land issue
281	Siralkoppa	NO	CAMUS		2.57	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
282	Soraba	NO	To be finalised		1.73	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR under preparation
283	Tirthahalli	YES	To be finalised		2.22	To be finalised	To be finalised	Yet to be award	STP Land issue
284	Jog Kargal	YES	CAMUS		1.73	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
285	Hosanagara	NO	To be finalised		0.89	To be finalised	To be finalised	Yet to be award	STP Land issue
286	Gubbi	NO	CAMUS		2.82	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
287	Turuvekere	NO	UPGRADATION OF EXISTING 1.95 MLD WSP STP TO 2.5 MLD NEBR TYPE STP		0.50	To be placed to TSC	To be placed to TSC	11 months from date of award	Final DPR submitted
288	Pavagada	NO	CAMUS		4.35	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted & Final DPR under preparation
289	Huliyaru	NO	To be finalised		2.46	To be finalised	To be finalised	Yet to be award	STP Land issue
290	Koratagere	NO	CAMUS		2.33	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted & Final DPR under preparation
291	Karkala	YES	CAMUS		0.94	To be placed to TSC	To be placed to TSC	11 months from date of award	Draft DPR submitted & Final DPR under preparation
292	Kundapura	NO	CAMUS		4.65	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
293	Kaapu	NO	To be finalised		3.34	To be finalised	To be finalised	Yet to be award	STP Land issue
294	Bynduru	NO	To be finalised		3.99	To be finalised	To be finalised	Yet to be award	STP Land issue
295	Saligram	NO	CAMUS		2.31	To be placed to TSC	To be placed to TSC	11 months from date of award	Land handed over, Draft DPR submitted & Final DPR under preparation
296	Ankola	NO			3.40	Land identification	DPR under Preparation	01-12-2026	Land issues- Land is being handed over
297	Sirsi	NO	NEBR		9.60	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
298	Yellapur	NO	CAMUS		3.12	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
299	Honnavar	NO	SBR		2.92	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
300	Karwar	YES	SBR		8.69	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
301	Kumta	NO	SBR		5.60	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
302	Manki	NO	CAMUS		3.05	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation

303	Mundgod	NO	HYBRID		2.88	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
304	Siddapur	NO	HYBRID		2.17	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
305	Hagaribommanahalli	NO			6.51	Land identification issues	Land identification is under progress	01-12-2026	Land identification is under progress
306	Mariyammanahalli	NO	CAMUS		2.74	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained
307	Kamalapuram	NO	CAMUS		3.90	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
308	Kotturu	NO	CAMUS		4.01	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
309	Indi	NO	HYBRID		5.83	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained. SBM Capacity is 1.63 MLD, Existing WSP type STP 4.2 MLD upgraded to 5.83 MLD capacity of STP-Hybrid technology.
310	Thikota	NO	CAMUS		0.60	Land identification	DPR under Preparation	01-12-2026	DPR under Preparation
311	Thalikota	NO	HYBRID		6.16	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained. SBM action Capacity is 1.92 MLD, Existing WSP type STP 4.24 MLD upgraded to 6.16 MLD capacity of STP -Hybrid technology.
312	Alamela	NO			2.98	Land identification	DPR under Preparation	01-12-2026	Land issues- Land is being handed over
313	Babaleshwar	NO			1.70	Land identification	DPR under Preparation	01-12-2026	Land issues- Land is being handed over
314	Chadchan	NO	CAMUS		2.48	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
315	Devarahipparagi	NO	HYBRID		2.65	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
316	Managuli	NO	HYBRID		2.42	Site identification and Survey work	DPR under Preparation	01-12-2026	DPR under Preparation
317	Nidagundi	NO	CAMUS		2.44	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
318	Nalatwada	NO			2.24	Site yet to be avilable	Survey work is in progress	01-12-2026	Land issues- Land is being handed over
319	Gurmatkal	NO	WSP(Existing)		3.00	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Administrative approval obtained.
320	Shorapur	NO	NEBR		7.84	Land identification	DPR is in progress	01-12-2026	DPR observations to be complied
321	Yadgir	NO	NEBR		11.34	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Tender invited on 02-08-2025
322	Hunasagi	NO	NEBR		2.44	Land identification	DPR is in progress	01-12-2026	DPR observations to be complied
323	Kakkera	NO	NEBR		3.32	Land identification	DPR is in progress	01-12-2026	DPR observations to be complied
324	Kembavi	NO	NEBR		3.21	Land identification	DPR Preparation is in Progress	01-12-2026	DPR observations to be complied
325	Sidlaghatta	No	Upgradation of existing 3.10 MLD WSP technology STP to 6.0 MLD STP using NEBR		4.71	Tender under evaluation	Tender under evaluation	Yet to be award	Tender under evaluation
326	Navalgund		SBR		2.20	17 th SHPC approval	Survey work is in progress	01.12.2026	Work is in progress
327	Haveri		SBR		6.02	14 th SHPC approval	work is in progress	31-12-2025	Work is in progress

328	Hootagalli	No	SBR		9.09	work under progress	work under progress	29-12-2025	Tender awarded & Design under progress
329	Krishnarajanaga	No	SBR		0.50	work under progress	work under progress	29-12-2025	Tender awarded & Design under progress
330	Tirumakudal	Yes	SBR		1.60	work under progress	work under progress	29-12-2025	Tender awarded & Design under progress
331	Sagar	No	SBR		8.33	To be placed to TSC	To be placed to TSC	11 months from date of award	Tender Awarded for NGT fund, Draft DPR for SBM fund under preparation
332	Kunigal	No	CAMUS		2.71	Tender under evaluation	Tender under evaluation	Yet to be award	Tender under evaluation
333	Tiptur	No	Upgradation of Existing 6 MLD SBR Type STP to 9 MLD STP		3.09	Tender under evaluation	Tender under evaluation	Yet to be award	Tender under evaluation
334	Muddebinal		CAMUS		7.00	19 th SHPC approval	Technical Sanction and Tender Invited	01-10-2026	Survey work is in progress

1722.8253

Annexure 7

Proposed STPs in PRS

Sl. No.	ULB name	Is ULB under 17 polluted river stretch ? (Yes/No)	Technology of proposed STP	Location of proposed STP	STP capacity Proposed (in MLD)	Status of the proposal as on 30.06.2025	Status of the proposal as on 31.07.2025	Proposed date of completion (please mention date)	Remarks	Consent letter from KSPCB, Letter no. and date
1	BBMP	Yes	Activated Sludge Process	Mailasandra	100	DPR sent to GoK for approval	DPR sent to GoK for approval	36 months from the date of award	-	
2	BBMP	Yes	Activated Sludge Process	Doddabele	100					
3	BBMP	Yes	Sequential Batch Reactor (SBR)	Abbigere	5	Tendering is under process	Tendering is under process			
4	BBMP	Yes	Sequential Batch Reactor (SBR)	U M Kaval	10					
5	BBMP	Yes	Sequential Batch Reactor (SBR)	Anjanapura	35					
6	Bantwala	Yes	Yes	SBR	4.14	Land handed over to Board on 25-08-2024	STP will be tackled by KUIDFC under SBM 2.0.		Considering the availability of land and restricting the amount to the approved estimated cost and as land was handed by the TMC on 08-04-2022, tender for construction of 5 nos. of Wetwells and 1 no. of STP was invited vide Tender Notification No. 771, dated 10-08-2022 on DBOT mode. But, the owner of a land which was earlier handed over by the TMC had challenged the acquisition in the Hon'ble High Court and as the verdict was in favour of the land owner, the Tender Notification was cancelled. Later, a DPR for construction of 5 nos. of Wetwells and 1 no. of STP was prepared based on the prevailing Schedule of Rates limiting the cost to the approved estimated cost of Rs. 56.54 crores. Now, the DPR excluding 4.14 MLD capacity STP amounting to Rs.45.00 crores is submitted vide Division office letter No. 220, dated 23-06-2025. The same is cleared in the TS&TSC meeting held on 11-07-2025 and tenders will be invited after obtaining approval to the DPR from competent authority.	Yes, KSPCB ltr No.156 dtd. 02-05-2012
7	Bantwala	Yes	Yes	SBR	0.22	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	-	Totally, 5 nos. of Wetwells and 1 no. of STP are to be constructed under the Scheme out of which, land for construction of 1 no. of Wetwell and approach road for 1 no. of Wetwell are yet to be handed over by the TMC. Action will be taken to invite tenders for the works under the Scheme as soon as these lands are handed over. Construction of 4.14MLD capacity STP will be tackled by under SBM 2.0 by KUIDFC.	--
8	Maddur	Yes	Yes	Tertiary treatment	6	Agreement concluded on 27.06.2025. work to be started.	Agreement concluded on 27.06.2025. Survey Work under progress	-	Survey Work under progress	To be Obtained
9	Maddur	Yes	Yes	MBBR	0.25	DPR submitted	DPR submitted	-	Land to be handed over by ULB.	To be Obtained
10	Khanapura	Yes	No	SBR	3.7	DPR Submitted	DPR submitted	NA	DPR of Rs. 6657.00 lakhs submitted to Govt vide ltr No. 2026 Dtd : 08-11-2019.	To be obtained
11	M.K.Hubli	Yes	No	SBR	4.4	DPR Submitted	DPR submitted	NA	DPR Rs. 5466.00 lakhs submitted to Govt vide Ltr No. 1916 Dtd: 28-10-2019. Approval is awaited.	To be obtained
12	Saundatti (TP)	Yes	No	MBBR	0.5	DPR Submitted	DPR submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.	To be obtained
13	Saundatti (TP)	Yes	No	SBR	8.5	DPR Submitted	DPR submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.	To be obtained
14	Munavalli	Yes	No	SBR	5.3	DPR Submitted	DPR submitted	NA	Estimate Rs. 6876.00 lakhs submitted to Govt vide ltr No. 1917 Dtd: 28-10-2019 and Approval is awaited.	To be obtained

15	Kudachi (TMC)	Yes	Yes	SBR	3.66	DPR Submitted	DPR submitted	NA	Estimate Rs. 7341.00 lakhs submitted to Govt vide ltr No. 1842 Dtd: 19-10-2019 and approval is awaited.	To be Obtained
16	Examba (TP)	Yes	Yes	SBR	2.61	DPR Submitted	DPR submitted	NA	Estimate-Rs.7372.00 Lakhs is submitted to Govt. vide ltr. No.1136, dated 17.10.2020. The recasted estimate for uni SR 2023-24 amounting Rs.8650.00 Lakhs is submitted to Govt. vide ltr. No.1827, dated 30.12.2023 .	To be Obtained
17	Ainapur (TP)	Yes	Yes	SBR	4.37	DPR Submitted	DPR submitted	NA	DPR Rs. 6988.00 lakhs submitted to Govt vide ltr No. 1036 Dtd: 01-08-2019 and approval is awaited.	To be Obtained
18	Chinchili (TP)	Yes	Yes	SBR	3.88	DPR Submitted	DPR submitted	NA	DPR Rs. 6060.00 lakhs submitted to Govt vide No. 1137 Dtd: 17-10-2020 and approval is awaited.	To be Obtained
19	Karwar	Yes	No	SBR	7	DPR Submitted	DPR under preparation	NA	DPR under preparation	To be Obtained
20	Karwar	Yes	No	Package plant	1	DPR Submitted	DPR under preparation	NA	DPR under preparation	DPR under preparation
21	Karwar	Yes	No	Package plant	1	DPR Submitted	DPR under preparation	NA	DPR under preparation	
22	Karwar	Yes	No	SBR	3	Tendering under progress	9th tender notification is floated	NA	NOC from CRZ for construction of 3 Nos wetwell is awaited. Wetwell 2 land is handed over but public is opposing. Alternate land is yet to be handed over.	CFE Obtained
23	Terdal	YES			3.98		Land issue			
24	Examba	YES			2.63		Tenders being invited			
25	M.K Hubballi	YES			2.14		Tenders being invited			
26	Sringeri	YES			0.60		To be re-submitted		DPR observations to be complied by KUWSDB	
27	Bantval	YES			6.13		Land issue			
28	Malebennur	YES			3.60		DPR under preparation			
29	Holenarsipur	YES			1.57		To be re-submitted		DPR observations to be complied by KUWSDB	
30	Shahabad	YES			7.26		Tenders being invited			
31	Maddur	YES			0.89		Land issue		Land to be identified by ULB	
32	Shrirangapattana	YES			0.50		DPR under preparation		DPR under preparation for remaining amount	
33	Nanjangud	YES			1.09		Technical bid evaluation underway			
34	Kanakapura	YES			1.95		DPR under preparation			
35	Hollehunuru	YES			2.46		Land issue			
36	Tirthahalli	YES			2.22		Land issue		Land to be identified by ULB	
37	Jog Kargal	YES			1.73		DPR under preparation			
38	Karkala	YES			0.94		To be re-submitted		DPR observations to be complied by KUWSDB	
39	Karwar	YES			8.69		To be placed for TSC			

357.9219606

Annexure 7

Proposed STPs in PRS

Sl. No.	ULB name	Is ULB under 17 polluted river stretch ? (Yes/No)	Technology of proposed STP	Location of proposed STP	STP capacity Proposed (in MLD)	Status of the proposal as on 30.06.2025	Status of the proposal as on 31.07.2025	Proposed date of completion (please mention date)	Remarks	Consent letter from KSPCB, Letter no. and date
1	BBMP	Yes	Activated Sludge Process	Mailasandra	100	DPR sent to GoK for approval	DPR sent to GoK for approval	36 months from the date of award	-	
2	BBMP	Yes	Activated Sludge Process	Doddabele	100					
3	BBMP	Yes	Sequential Batch Reactor (SBR)	Abbigere	5	Tendering is under process	Tendering is under process			
4	BBMP	Yes	Sequential Batch Reactor (SBR)	U M Kaval	10					
5	BBMP	Yes	Sequential Batch Reactor (SBR)	Anjanapura	35					
6	Bantwala	Yes	Yes	SBR	4.14	Land handed over to Board on 25-08-2024	STP will be tackled by KUIDFC under SBM 2.0.		Considering the availability of land and restricting the amount to the approved estimated cost and as land was handed by the TMC on 08-04-2022, tender for construction of 5 nos. of Wetwells and 1 no. of STP was invited vide Tender Notification No. 771, dated 10-08-2022 on DBOT mode. But, the owner of a land which was earlier handed over by the TMC had challenged the acquisition in the Hon'ble High Court and as the verdict was in favour of the land owner, the Tender Notification was cancelled. Later, a DPR for construction of 5 nos. of Wetwells and 1 no. of STP was prepared based on the prevailing Schedule of Rates limiting the cost to the approved estimated cost of Rs. 56.54 crores. Now, the DPR excluding 4.14 MLD capacity STP amounting to Rs.45.00 crores is submitted vide Division office letter No. 220, dated 23-06-2025. The same is cleared in the TS&TSC meeting held on 11-07-2025 and tenders will be invited after obtaining approval to the DPR from competent authority.	Yes, KSPCB ltr No.156 dtd. 02-05-2012
7	Bantwala	Yes	Yes	SBR	0.22	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	It is proposed to tackle later along with 2 nos. of wetwells for which lands are to be handed over by ULB to Board.	-	Totally, 5 nos. of Wetwells and 1 no. of STP are to be constructed under the Scheme out of which, land for construction of 1 no. of Wetwell and approach road for 1 no. of Wetwell are yet to be handed over by the TMC. Action will be taken to invite tenders for the works under the Scheme as soon as these lands are handed over. Construction of 4.14MLD capacity STP will be tackled by under SBM 2.0 by KUIDFC.	--
8	Maddur	Yes	Yes	Tertiary treatment	6	Agreement concluded on 27.06.2025. work to be started.	Agreement concluded on 27.06.2025. Survey Work under progress	-	Survey Work under progress	To be Obtained
9	Maddur	Yes	Yes	MBBR	0.25	DPR submitted	DPR submitted	-	Land to be handed over by ULB.	To be Obtained
10	Khanapura	Yes	No	SBR	3.7	DPR Submitted	DPR submitted	NA	DPR of Rs. 6657.00 lakhs submitted to Govt vide ltr No. 2026 Dtd : 08-11-2019.	To be obtained
11	M.K.Hubli	Yes	No	SBR	4.4	DPR Submitted	DPR submitted	NA	DPR Rs. 5466.00 lakhs submitted to Govt vide Ltr No. 1916 Dtd: 28-10-2019. Approval is awaited.	To be obtained
12	Saundatti (TP)	Yes	No	MBBR	0.5	DPR Submitted	DPR submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.	To be obtained
13	Saundatti (TP)	Yes	No	SBR	8.5	DPR Submitted	DPR submitted	NA	Estimate- Rs.10430.00 Lakhs is submitted to Govt. vide ltr. No.01, dated 02.04.2019. The recasted estimate for uni SR 2023-24 amounting Rs.12300.00 Lakhs is submitted to Govt vide Ltr. No. 1926 Dtd: 16.01.2024.	To be obtained
14	Munavalli	Yes	No	SBR	5.3	DPR Submitted	DPR submitted	NA	Estimate Rs. 6876.00 lakhs submitted to Govt vide ltr No. 1917 Dtd: 28-10-2019 and Approval is awaited.	To be obtained

15	Kudachi (TMC)	Yes	Yes	SBR	3.66	DPR Submitted	DPR submitted	NA	Estimate Rs. 7341.00 lakhs submitted to Govt vide ltr No. 1842 Dtd: 19-10-2019 and approval is awaited.	To be Obtained
16	Examba (TP)	Yes	Yes	SBR	2.61	DPR Submitted	DPR submitted	NA	Estimate-Rs.7372.00 Lakhs is submitted to Govt. vide ltr. No.1136, dated 17.10.2020. The recasted estimate for uni SR 2023-24 amounting Rs.8650.00 Lakhs is submitted to Govt. vide ltr. No.1827, dated 30.12.2023 .	To be Obtained
17	Ainapur (TP)	Yes	Yes	SBR	4.37	DPR Submitted	DPR submitted	NA	DPR Rs. 6988.00 lakhs submitted to Govt vide ltr No. 1036 Dtd: 01-08-2019 and approval is awaited.	To be Obtained
18	Chinchili (TP)	Yes	Yes	SBR	3.88	DPR Submitted	DPR submitted	NA	DPR Rs. 6060.00 lakhs submitted to Govt vide No. 1137 Dtd: 17-10-2020 and approval is awaited.	To be Obtained
19	Karwar	Yes	No	SBR	7	DPR Submitted	DPR under preparation	NA	DPR under preparation	To be Obtained
20	Karwar	Yes	No	Package plant	1	DPR Submitted	DPR under preparation	NA	DPR under preparation	DPR under preparation
21	Karwar	Yes	No	Package plant	1	DPR Submitted	DPR under preparation	NA	DPR under preparation	
22	Karwar	Yes	No	SBR	3	Tendering under progress	9th tender notification is floated	NA	NOC from CRZ for construction of 3 Nos wetwell is awaited. Wetwell 2 land is handed over but public is opposing. Alternate land is yet to be handed over.	CFE Obtained
23	Terdal	YES			3.98		Land issue			
24	Examba	YES			2.63		Tenders being invited			
25	M.K Hubballi	YES			2.14		Tenders being invited			
26	Sringeri	YES			0.60		To be re-submitted		DPR observations to be complied by KUWSDB	
27	Bantval	YES			6.13		Land issue			
28	Malebennur	YES			3.60		DPR under preparation			
29	Holenarsipur	YES			1.57		To be re-submitted		DPR observations to be complied by KUWSDB	
30	Shahabad	YES			7.26		Tenders being invited			
31	Maddur	YES			0.89		Land issue		Land to be identified by ULB	
32	Shrirangapattana	YES			0.50		DPR under preparation		DPR under preparation for remaining amount	
33	Nanjangud	YES			1.09		Technical bid evaluation underway			
34	Kanakapura	YES			1.95		DPR under preparation			
35	Hollehunuru	YES			2.46		Land issue			
36	Tirthahalli	YES			2.22		Land issue		Land to be identified by ULB	
37	Jog Kargal	YES			1.73		DPR under preparation			
38	Karkala	YES			0.94		To be re-submitted		DPR observations to be complied by KUWSDB	
39	Karwar	YES			8.69		To be placed for TSC			

357.9219606

Annexure 8

Status of FSTP in Kanrataka State

Sl. No.	ULB name	Is ULB under 12 polluted river stretch ? (Yes/No)	Technology of propsed FSTP	FSTP capacity Proposed (in KLD)	Amount Allocation (in lakhs)	Status of the proposed (DPR preparation/DPR submitted/tendered/land acquisition/workorder issued/work under progress)
1	Bilgi	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
2	Hungund	No	Planted Dry Bed	9	418.00	Tender approved by SHPC
3	Ameengada	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
4	Belagali	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
5	Kamatagi	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
6	Lokapura	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
7	Shiruru	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
8	Kudatini	No	Planted Dry Bed	6	350.00	Work in progress
9	Kurekuppa	No	Planted Dry Bed	9	418.00	Work in progress
10	Kurugodu	No	Planted Dry Bed	9	418.00	Work in progress
11	Hukeri	No	Planted Dry Bed	9	418.00	Work in progress
12	Ankalagi-Akkatangerahaal	No	Planted Dry Bed	9	418.00	Work in progress
13	Channamma Kitturu	No	Planted Dry Bed	6	350.00	Work in progress
14	Inaapura	Yes	Planted Dry Bed	6	350.00	Work in progress
15	Kaagavaada	No	Planted Dry Bed	6	350.00	Work in progress
16	Kabbura	No	Planted Dry Bed	6	350.00	Work in progress
17	Kankanavadi	No	Planted Dry Bed	6	350.00	Work in progress
18	Mallapura / Ghataprabha	No	Planted Dry Bed	9	418.00	Work in progress
19	Shedbaala	No	Planted Dry Bed	6	350.00	Work in progress
20	Yaragatti	No	Planted Dry Bed	3	300.00	Work in progress

21	Bashettihalli	No	Planted Dry Bed	6	350.00	Work in progress
22	Hunasamaranahalli	No	Planted Dry Bed	9	418.00	Work in progress
23	Chikkabanavara	No	Planted Dry Bed	9	418.00	Work in progress
24	Athibele	No	Planted Dry Bed	9	418.00	Work order issued (Land not handed over)
25	Doddatogaru	No	Planted Dry Bed	6	350.00	Work order issued (Land not handed over)
26	Hallikheda	No	Planted Dry Bed	9	418.00	Work in progress
27	Chitgoppa	No	Planted Dry Bed	9	418.00	Work in progress
28	Yelandur	No	Planted Dry Bed	3	300.00	Work in progress
29	Gudibande	No	Planted Dry Bed	3	300.00	Work in progress
30	Ajampur	No	Planted Dry Bed	3	300.00	Work in progress
31	Koppa	No	Planted Dry Bed	3	300.00	Work in progress
32	Sringeri	No	Planted Dry Bed	3	300.00	Work in progress
33	Mudigere	No	Planted Dry Bed	3	300.00	Work in progress
34	Molakalmuru	No	Planted Dry Bed	6	350.00	Work completed
35	Nayakanahatti	No	Planted Dry Bed	6	350.00	Work in progress
36	Mudbidri	No	Planted Dry Bed	12	467.00	Work in progress
37	Kadaba	Yes	Planted Dry Bed	3	300.00	Work in progress
38	Kinnigola	No	Planted Dry Bed	6	350.00	Work in progress
39	Someswara	No	Planted Dry Bed	9	418.00	Work in progress
40	Bajape	No	Planted Dry Bed	6	350.00	Work in progress
41	Kotekaaru	No	Planted Dry Bed	6	350.00	Work in progress
42	Mulki	No	Planted Dry Bed	6	350.00	Work in progress
43	Sulya	No	Planted Dry Bed	6	350.00	Work in progress
44	Jagalur	No	Planted Dry Bed	6	350.00	Work in progress
45	Malebennur	No	Planted Dry Bed	9	418.00	Work in progress

46	Kundgol	No	Planted Dry Bed	6	350.00	Work in progress
47	Kalghatgi	No	Planted Dry Bed	6	350.00	Work in progress
48	Mundargi	No	Planted Dry Bed	9	418.00	Work in progress
49	Ron	No	Planted Dry Bed	9	418.00	Work in progress
50	Shirhatti	No	Planted Dry Bed	6	350.00	Work in progress
51	Naregal	No	Planted Dry Bed	6	350.00	Work in progress
52	Arkalgud	No	Planted Dry Bed	6	350.00	Work in progress
53	Bankapura	No	Planted Dry Bed	9	418.00	Work in progress
54	Shiggaon	No	Planted Dry Bed	9	418.00	Work in progress
55	Rattehalli	No	Planted Dry Bed	6	350.00	Work in progress
56	Guttala	No	Planted Dry Bed	6	350.00	Work in progress
57	Hirekerur	No	Planted Dry Bed	6	350.00	Work in progress
58	Kalagi	No	Planted Dry Bed	3	300.00	Work in progress
59	Kamalapura	No	Planted Dry Bed	3	300.00	Work in progress
60	Yadrami	No	Planted Dry Bed	3	300.00	Work in progress
61	Vemgal Kurugal	No	Planted Dry Bed	6	350.00	Work completed
62	Bhagyanagar	No	Planted Dry Bed	6	350.00	Work in progress
63	Kanakagiri	No	Planted Dry Bed	6	350.00	Work in progress
64	Kukanooru	No	Planted Dry Bed	6	350.00	Work in progress
65	Tavaragera	No	Planted Dry Bed	6	350.00	Work in progress
66	Kaaratagi	No	Planted Dry Bed	12	467.00	Work order issued (Land not handed over)
67	Yelbarga	No	Planted Dry Bed	6	350.00	Work in progress
68	Pandavapura	No	Planted Dry Bed	6	350.00	Work in progress
69	Bellur	No	Planted Dry Bed	6	350.00	Work in progress
70	Kadakola	No	Planted Dry Bed	6	350.00	Work in progress

71	Rammanahalli	No	Planted Dry Bed	9	418.00	Work in progress
72	Bogadi	No	Planted Dry Bed	6	350.00	Work in progress
73	Sri Rampura	No	Planted Dry Bed	9	418.00	Work order issued (Land not
74	Saragur	No	Planted Dry Bed	3	300.00	Work in progress
75	Kavithal	No	Planted Dry Bed	6	350.00	Work in progress
76	Maski	No	Planted Dry Bed	9	418.00	Work in progress
77	Devadurga	No	Planted Dry Bed	9	418.00	Work in progress
78	Balaganur	No	Planted Dry Bed	3	300.00	Work in progress
79	Turavihaala	No	Planted Dry Bed	6	350.00	Work in progress
80	Hatti	No	Planted Dry Bed	6	350.00	Work order issued (Land not handed over)
81	Siravara	No	Planted Dry Bed	6	350.00	Work in progress
82	Mudgal	No	Planted Dry Bed	9	418.00	Work in progress
83	Harohalli	No	Planted Dry Bed	6	350.00	Work in progress
84	Soraba	No	Planted Dry Bed	3	350.00	Work in progress
85	Holehonnur	No	Planted Dry Bed	6	350.00	Work order issued (Land not handed over)
86	Anavatti	No	Planted Dry Bed	6	350.00	Work in progress
87	Koratagere	No	Planted Dry Bed	6	350.00	Work in progress
88	Huliyaru	No	Planted Dry Bed	6	350.00	Work in progress
89	Kaapu	No	Planted Dry Bed	9	418.00	Work in progress
90	Bynduru	No	Planted Dry Bed	9	418.00	Work in progress
91	Saligram	No	Planted Dry Bed	6	350.00	Work in progress
92	Ankola	No	Planted Dry Bed	9	418.00	Tender approved by SHPC
93	Yellapur	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
94	Manki	No	Planted Dry Bed	6	350.00	Tender approved by SHPC
95	Siddapur	No	Planted Dry Bed	6	350.00	Tender approved by SHPC

96	Kudligi	No	Planted Dry Bed	9	418.00	Work in progress
97	Mariyammanahalli	No	Planted Dry Bed	6	350.00	Work in progress
98	Kamalapuram	No	Planted Dry Bed	9	418.00	Work in progress
99	Kotturu	No	Planted Dry Bed	9	418.00	Work in progress
100	Thikota	No	Planted Dry Bed	6	350.00	Work in progress
101	Alamela	No	Planted Dry Bed	6	350.00	Work in progress
102	Babaleshwar	No	Planted Dry Bed	3	300.00	Work in progress
103	Chadchan	No	Planted Dry Bed	6	350.00	Work in progress
104	Devarahipparagi	No	Planted Dry Bed	6	350.00	Work in progress
105	Managuli	No	Planted Dry Bed	6	350.00	Work in progress
106	Nidagundi	No	Planted Dry Bed	6	350.00	Work in progress
107	Nalatwada	No	Planted Dry Bed	6	350.00	Work in progress
108	Hunasagi	No	Planted Dry Bed	6	350.00	Work in progress
109	Kakkera	No	Planted Dry Bed	9	418.00	Work in progress
110	Kembavi	No	Planted Dry Bed	9	418.00	Work in progress
111	Karakala	No	Planted Dry Bed	6	246.00	Completed & Commissioned
112	Sakaleshpura	No	Planted Dry Bed	6	243.00	Completed & Commissioned
113	Raybag		Planted Dry Bed	6	193.00	Completed & Commissioned
114	Konnur		Planted Dry Bed	3	159.00	Completed & Commissioned
115	Mundgod		Planted Dry Bed	6	201.00	Completed & Commissioned
116	Kallolli		Planted Dry Bed	3	159.00	Completed & Commissioned
117	PG Mallapura		Planted Dry Bed	3	159.00	Completed & Commissioned
118	Alnavara		Planted Dry Bed	6	203.00	Completed & Commissioned
119	Terdal		Planted Dry Bed	6	192.00	Completed & Commissioned
120	Holalkere	No	Planted Dry Bed	6	196.00	Completed & Commissioned
121	H D Kote		Planted Dry Bed	6	254.00	Completed & Commissioned

122	Afzalpura		Planted Dry Bed	9	402.00	Completed & Commissioned
123	Aurad		Planted Dry Bed	6	392.00	Completed & Commissioned
124	Athani		Planted Dry Bed	12	258.00	Completed & Commissioned
125	Alur		Planted Dry Bed	3	220.0	Work in progress
126	Shahabad		Planted Dry Bed	12	473.00	Work in progress
127	Somavarapete		Planted Dry Bed	3	220.0	Work in progress
128	Virajpete		Planted Dry Bed	6	244.00	Work in progress
129	Hanuru		Planted Dry Bed	3	179.00	Work in progress
130	Hanagal		Planted Dry Bed	9	227.00	Work in progress
131	Mulagunda		Planted Dry Bed	6	316.00	Work in progress
132	Tekkalakote		Planted Dry Bed	9	352.00	Work in progress
133	Basvakalyana		Planted Dry Bed	18	411.00	Completed & Commissioned
134	Siraguppa		Planted Dry Bed	15	513.00	Work in progress
135	Boragaon		Planted Dry Bed	3	159.00	Work in progress
136	Pavagada	No	Planted Dry Bed	6	196.00	Work in progress
137	Tarikere	No	Planted Dry Bed	12	447.00	Work in progress
138	Shahapura		Planted Dry Bed	18	651.00	Work in progress
139	Manavi		Planted Dry Bed	15	392.00	Completed & Commissioned
140	Thirthalli	No	Planted Dry Bed	3	219.00	Completed & Commissioned
141	Vijayapura	No	Planted Dry Bed	9	226.00	Work in progress
142	Nippani		Planted Dry Bed	12	256.00	Work in progress
143	Arabhavi		Planted Dry Bed	12	285.00	Work in progress
144	Naganuru		Planted Dry Bed	15	285.00	Work in progress
145	Mudalgi		Planted Dry Bed	6	192.00	Work started
146	Savanuru		Planted Dry Bed	12	382.00	Work Started
147	Bangarpete		Planted Dry Bed	12	196.00	Work Started

148	Kustagi		Planted Dry Bed	9	361.00	Work Started
149	Sirsi	No	Planted Dry Bed	15	489.00	Work Started
150	Chincholi		Planted Dry Bed	9	457.00	Work Started
151	Putturu		Planted Dry Bed	15	489.00	Work Started
152	Hosanagara		Planted Dry Bed	3	217.00	Work Started
153	Kerur		Planted Dry Bed	6	192.00	Land Issue
154	Narasimharajapura		Planted Dry Bed	3	218.00	Land Issue
155	Vitla		Planted Dry Bed	9	286.00	Land Issue

Water Quality Classification of Polluted River Stretches for the month of September 2025									
SL No	STN Code	RIVER NAME	Name Of Monitoring Location	Use Based Class	Dissolved O2 (mg/L)	BOD (mg/L)	Total Coliform (MPN/100ml)	Fecal Coliform (MPN/100ml)	Fecal Streptococci (MPN/100 ml)
1	1165	Arkavathi	River Arkavathi At D/S Of Kanakapura Town	D	4.8	7.0	2800	150	1600
	2778		River Arkavathi At Tippagondanahalli Reservoir	D	6.0	4.0	2400	140	110
2	2772	Lakshman Tirtha	River Lakshmantirtha At D/S Of Kattemalavadi	C	6.7	2.3	1300	110	-
	3572		River Lakshmantirtha At Water Supply Intake Point	C	6.5	2.7	1500	170	-
	1196		River Lakshmantirtha At D/S Of Hunsur Town	C	6.8	2.1	1300	140	-
3	38	Tunga Bhadra	River Tungabhadra At Honnali Bridge	C	7.3	1.0	920	70	-
	29		River Tungabhadra at Ullenoor	C	7.0	2.6	1600	280	-
	1896		River Tungabhadra At Confluence Point Of Tunga And Bhadra At Kudli	C	6.3	1.4	920	79	-
	2768		River Tungabhadra At D/S Of Harihar Polyfibers	C	6.8	2.4	1600	170	-
	2770		River Tungabhadra At Harihar Water Supply Intake	C	6.8	1.3	2800	210	-
	1029		River Tungabhadra At Haralahalli Bridge	C	7.6	1.7	1600	130	-
4	1169	Bhadra	River Bhadra At D/S Of Kiocl Road Bridge,	C	6.6	1.2	1600	140	-
	1387		River Bhadra At D/S Of Bhadravathi	C	7.9	1.3	2200	170	-
5	1171	Cauvery	River Cauvery At Sri Rangapattanna,	C	6.6	2.4	1400	120	-
	2774	Cauvery	At Ranganathitu	C	7.1	2.0	940	92	-
	34	Cauvery	River Cauvery At Sathyagalam Bridge	C	6.8	2.0	1100	92	-
6	2775	Kabini	River Kabini At Bathing Ghat, Nanjanagud	C	6.7	2.0	1500	170	-
	3577		River Kabini At Water Supply Intake Point To	C	6.7	2.3	1700	140	-
7	1895	Kagina	River Kagina D/S Of Sewage Disposal Point	C	7.4	3.0	1400	700	-
	2777		River Kagina At Shahabad Bridge	C	7.7	3.0	1700	940	-
8	1170	Krishna	River Krishna At D/S Of Devasagar Bdg.	C	7.1	2.8	2200	460	-
	1181		River Krishna At D/S Of Narayanpura Dam	C	9.1	1.44	1600	920	430
	1182		River Krishna At U/S Of Ugarkhurd Barrage	C	6.3	2.22	920	540	210
	1889	Krishna	River Krishna - Ankali Bridge Along Chikkodi Kagwad Road	C	6.5	2.7	920	540	170
	2781		River Krishna At D/S Of Alamatti Dam	C	9.0	2.22	920	540	310
	1028		River Krishna At Tintini Bridge	C	7.2	2.4	920	170	-
9	1200	Shimsha	River Shimsha At D/S Of Highway Bridge,	D	6.1	4.0	280	17	23
	1166		River Shimsha At D/S Of Bridge, Halagur	C	6.5	3	1500	130	-
	3567		River Shimsha D/S Near Madduar Town	C	6.5	2.7	1700	140	-
10	1183	Bhima	River Bhima At D/S Of Road Bridge At Gangapur Village	D	7.4	4.0	28000	7000	-
	1184	Bhima	River Bhima At Ferozabad Village (D/S)	C	7.9	3.0	1400	490	-
	1888	Bhima	River Bhima At Confluence Of Jewargi Town	C	6.8	3.0	2800	940	-

**Water Quality Classification of Polluted River Stretches
for the month of September 2025**

SL No	STN Code	RIVER NAME	Name Of Monitoring Location	Use Based Class	Dissolved O2 (mg/L)	BOD (mg/L)	Total Coliform (MPN/100ml)	Fecal Coliform (MPN/100ml)	Fecal Streptococci (MPN/100 ml)
	1167	Bhima	River Bhima At D/S Of Bdg. Near Yadgir	C	6.1	3.0	2200	700	-
11	3562	Nethravathi	River Netravathi At Thumbe Water Supply	B	7.7	2.3	<2	<2	-
	3563		River Netravathi At U/S Of Uppinangadi Town	B	7.6	2.2	80	<2	-
12	1168	Tunga	River Tunga At D/S Of Shimoga Town	C	7.0	1.9	2400	270	-

Water Quality Criteria

Class of water	Designated-Best-Use
“A”	Drinking water source without conventional treatment but after disinfection.
“B”	Out door bathing (organized)
“C”	Drinking Water Source with conventional treatment followed by disinfection.
“D”	Propagation of wild life, fisheries
“E”	Irrigation, Industrial cooling, Controlled Waste disposal

Annexure-10

Maintaining minimum e-Flow of River

Krishna and Cauvery River basins are the two major river basins in Karnataka which covers 59.48% and 17.99% of the state drainage area respectively. Water released from the reservoirs into the river course fulfils the requirement of water for flora and fauna which is part of the environmental flows. The details of releases from the major reservoirs and river gauge stations under Krishna and Cauvery basins in Karnataka are provided in Annexure-I.

3

3

Annexure-I

1. Cauvery Basin

* Volume in TMC

Month	Hemavathy Dam		Harangi		Kabini		Krishnaraja Sagara		Biligundli Gauge Station	
	2021-22	2022-23	2021-22	2022-23	2021-22	2022-23	2021-22	2022-23	2021-22	2022-23
June	0.810	0.520	0.100	0.090	3.850	2.590	5.040	2.850	7.690	16.460
July	2.760	25.040	11.650	20.810	22.020	35.590	8.750	72.470	27.980	106.930
August	4.830	37.130	8.640	11.960	9.900	34.160	7.630	102.830	22.640	223.570
September	2.330	13.930	5.220	2.500	7.830	13.750	21.630	38.030	33.140	105.530
October	1.290	5.860	2.060	1.010	7.370	3.940	10.250	36.980	48.280	120.771
November	0.650	0.530	1.250	0.900	4.470	4.060	19.550	11.190	71.570	40.640
December	0.540	0.576	0.330	0.523	1.870	1.979	7.790	6.347	26.180	25.972
January	0.530	0.680	0.070	0.120	1.130	0.546	3.690	3.336	3.550	7.374
February	0.720	0.791	0.060	0.108	0.990	1.756	2.990	2.747	3.110	4.511
March	2.050	1.534	0.940	0.393	2.860	1.841	2.740	3.212	5.220	4.122
April	0.550	1.969	0.110	0.112	2.380	2.353	2.460	2.266	5.860	3.183
May	0.570	-	0.280	-	2.680	-	3.040	-	22.960	-
June	-	2.332	-	0.110	-	0.900	-	0.896	-	2.833
July	-	0.467	-	8.484	-	8.243	-	2.164	-	8.748
Total	17.630	91.359	30.710	47.12	67.350	111.708	95.560	285.318	278.180	670.644

2. Tungabhadra sub-basin in Krishna Basin

* Volume in TMC

Month	Tunga		Bhadra		Tungabhadra		Madhavaram R.B gauge on TB River	
	2021-22	2022-23	2021-22	2022-23	2021-22	2022-23	2021-22	2022-23
June	16.300	3.210	0.190	0.380	0.300	0.800	11.610	10.270
July	50.060	78.700	0.250	24.220	32.960	126.480	46.390	95.730
August	32.750	50.960	7.360	31.240	38.860	119.380	73.360	156.380
September	20.920		3.410	14.980	17.530	86.250	61.730	
October	12.760		7.670	5.810	33.310	57.210	70.210	
November	8.350		4.500	0.590	32.200	0.630	72.250	
December	3.470		3.100	0.585	3.660	0.140	33.120	
January	1.160		0.670	0.804	2.180	0.805	12.450	
February	-		1.130	0.889	3.250	2.692	17.980	
March	-		0.720	2.605	5.450	1.096	14.120	
April	0.131		0.890	1.172	1.410	-	11.560	
May	1.720	-	2.820	-	0.560	-	9.220	
June	-	0	-	0.595	-	0	-	
July	-	0	-	0.479	-	0	-	
Total	147.621	132.870	32.710	84.349	171.670	395.483	434.000	262.380

3. Krishna Basin (Excluding Tungabhadra sub-basin)

* Volume in TMC

Month	Ghataprabha		Malaprabha		Alamatti		Narayanapura	
	2021-22	2022-23	2021-22	2022-23	2021-22	2022-23	2021-22	2022-23
June	0.100	0.150	0.600	0.500	19.910	1.650	22.740	0.430
July	12.780	0.190	6.990	0.500	288.940	113.870	285.850	117.000
August	5.680	7.130	0.550	2.950	157.420	188.070	143.390	191.160
September	3.100	9.500	2.020	7.500	70.810	134.030	66.120	161.390
October	0.660	0.580	2.670	4.290	33.500	99.100	18.920	124.150
November	0.260	0.290	0.700	0.630	12.440	5.650	0.270	0.990
December	0.230	0.250	0.600	1.780	7.080	24.049	0.280	0.600
January	0.180	0.108	0.640	2.211	17.580	15.787	0.350	1.832
February	0.180	4.882	0.630	0.198	17.820	18.960	0.380	13.888
March	0.240	0.000	0.710	0.195	18.820	8.710	0.480	0.528
April	0.220	2.450	1.000	1.145	2.600	3.976	0.460	0.507
May	0.150	-	0.500	-	5.900	-	0.450	-
June	-	1.289	-	0.520	-	1.722	-	0.480
July	-	0	-	0.486	-	48.206	-	30.289
Total	23.780	26.819	17.610	22.905	652.820	663.78	539.690	643.244

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Arkavathi River
Polluted river stretch	Tippagondanahalli reservoir to Kanakapura Town
Priority	III
Status as on	September-2025

Overall status of the State:

Particulars		CMC Ramanagara	CMC Kanakapura	Total
I.	Total Population: Urban Population & Rural Population separately	95167	54014	149181
II.	Estimated Sewage Generation (MLD):	10.0	4.4	14.4

III. Details of Sewage Treatment Plant:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Existing no. of STPs and Treatment Capacity (in MLD):	No. of STPs- 1 Treatment Capacity- 7.5 MLD	No. of STPs- 1 Treatment Capacity-6.29 MLD	No. of STPs- 2 Treatment Capacity- 13.79 MLD
Capacity Utilization of existing STPs:	6.0	3.8	9.8
MLD of sewage being treated through Alternate technology:	4.0(Through Septic tank & Soak Pit)	0.6(Through Septic tank & Soak Pit)	4.6(Through Septic tank & Soak Pit)
Gap in Treatment Capacity in MLD:	4.0	0.6	4.6
No. of Operational STPs:	1	1	2
No. of Complying STPs:	0	0	0
No. of Non-complying STPs:	1*	1*	2

a. Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Ramanagara	12°43'24.94"N 77°16'59.69"E	7.5 MLD	6.0 MLD	Operational	Non-complying
CMC Kanakapura	12°32'26.83"N 77°25'4.99"E	6.29 MLD	3.8 MLD	Operational	Non-complying
Total		13.79 MLD	9.8 MLD		

b. Details of under construction STPs in the State

Name of the	Location	Capacity of	Physical	Status of I&D or	Completion
--------------------	-----------------	--------------------	-----------------	-----------------------------	-------------------

Local Body		the plant in MLD	Progress in %	House sewer connections	Timeline
CMC Ramanagara	12°43'24.94"N 77°16'59.69"E	Nil	NIL	11 drains carrying sullage effluent is to be connected to wet well before Micro STP. No Work Progress	31.12.2021 DPR has been prepared and submitted to Govt. by the KUWS & DB for the amount of Rs.220.17 Crores for connecting missing links, wet well conditioning and up gradation of STP.
CMC Kanakapura	12°32'26.83"N 77°25'4.99"E	Nil	NIL	05 drains carrying sullage effluent is to be connected to STPs. The CMC Kanakapura have applied for consent for expansion for the up gradation of STP of capacity 6.2MLD to 8.29 MLD with NEBR Technology with anaerobic decomposition with phyto bio remediation and same was forwarded to the Board Office for onward processing.	31.12.2021 DPR has been prepared and submitted to Govt by the KUWS&DB for the amount of Rs.30.0 Crores for connecting missing links and up gradation of STP by retro fitting using Bio-remediation and Special Aeration system.
Total					

c. Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Ramanagara	NA	NIL	NIL	NIL
CMC Kanakapura	NA	NIL	NIL	NIL
Total				

IV. Details of Industrial Pollution:

Particulars	CMC Ramanagara	CMC Kanakapura	Arkavathi Polluted River stretch		Total
			Arkavathi River stretch	V Valley catchment area	
No. of industries in the State:	0	0	2 industries (both Red category)	191 industries (Red-31, Orange-60, Green-97, White-03)	191

No. of water polluting industries in the State:	0	0	2 industries (both Red category)	191 industries (Red-31, Orange-60, Green-97, White-03)	191
Quantity of effluent generated from the industries in MLD:	0	0	0.6027 (From 2 industries namely M/s Senapathy Whiteley Limited & Lakshmanan Isola Limited, Acchalu Village, Ramanagar Taluk, both Red categories) in operation. - The sewage of 0.0245 MLD is being disposed to individual septic tank and soak pits. - The trade effluent of about 0.578 MLD is being treated and completely recycled. - Both the industries are complying to consent conditions. - There is no discharge of any type of effluent from these two industries to Arkavathi river. - Barring little sewage from unsewered area of TMC- Bidadi, CMC- Ramanagar and CMC-Kanakapura Town. - River Arkavathi is polluted mainly because of discharge of untreated effluents and sewage from urban areas upstream of Thippagondana Halli Reservoir of	Total generation-8.008MLD (Sewage generation-3.309MLD, of which 0.1716MLD of sewage is treated in Septic tank & Soak pit, 3.137MLD of sewage is treated in 30 numbers of STPs and 1.079MLD of treated sewage is completely recycled and 2.058MLD is discharged to on land for gardening. Trade effluent-4.699MLD, About 0.0186 MLD of effluent from 17 industries is being sent to Common ETPs for treatment and disposal of which. About 4.680MLD of trade effluent is treated in 33 numbers of ETPs (including combined ETPs) and 3.321MLD of treated effluent is completely recycled and 1.358MLD is discharged to on land for gardening. There are no common ETPs in the Arkavathi catchment area.	8.6107

			Bangalore Urban District and the untreated effluents and sewage discharged to Vrishabhavathi Valley which originates from Bangalore Urban/BBMP area.		
--	--	--	--	--	--

****River Arkavathi is polluted mainly because of discharge of untreated effluents and sewage from urban areas upstream of Thippagondana Halli Reservoir of Bangalore Urban District and the untreated effluents and sewage discharged to Vrishabhavathi Valley which originates from Bangalore Urban/BBMP area.**

Quantity of Hazardous Sludge generated from the Industries in TPD:	0	0	3.25 MTPA	2683.402 MTPA	2683.402
Number of industrial units having ETPs:	0	0	2	31	33
Number of industrial units connected to CETP:	0	0	0	14	14
Number and total capacity of ETPs (details of existing/ under construction / proposed)	0	0	No-2 & Capacity-	31	33
Compliance status of the ETPs:	0	0	Complied	Complied	0
Number and total capacity of CETPs (details of existing/ under construction / proposed)	0	0	0	0	0

d. Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Ramanagara	NIL	NIL	NIL	NIL
CMC Kanakapura	NIL	NIL	NIL	NIL
Total				

V. **Solid Waste Management:**

Particulars					CMC Ramanagara		CMC Kanakapura				Total	
• Total number of Urban Local Bodies and their Population					CMC Ramanagara-95167		CMC Kanakapura-54014				2-149181	
• Current Municipal Solid Waste Generation					40.0		24.0				64	
1. Quantity of MSW generated (TPD)					35.0		20.0				55	
2. Quantity of MSW Collected(TPD)					35.0		12.0				47	
3. Quantity of MSW segregated & transported (TPD)					15.0		10.0				25	
4. Quantity of MSW Processed(TPD)					20.0		7.0				27	
5. Quantity of MSW disposed in secured landfill site(TPD)					20.0		7.0				27	
6. Gap in Solid Waste Management UTs(TPD)					20		17				37	
• Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc												
Name of the ULB	Composting		Vermi Composting		Bio-Methanation		Refuse Derived Fuel		W2E		Combustible waste supplied to cement plant	
	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced	Waste Processed	Product Produced		
CMC-Ramanagara	10	2	4.0	0.8	1.0	10 KVA	Nil	Nil	Nil	Nil	Nil	
CMC-Kanakapura	10	2	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	
• Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)					Instructions have been given to ULB’s to ensure that the existing MSW processing facility is used to its fullest capacity							
• No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)					0			0			0	
• Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source					31			31			62	
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)					3 Vermi composting units under construction			1 under construction(will be completed by 31.03.2021)			4	
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills					NIL			NIL			NIL	

No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	NIL	NIL	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	11	5	17

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Ramanagara	40	15	18.0	18.0	SWM DPR prepared under swaccha Bharath Mission is approved and action is being taken up as per DPR.
CMC Kanakapura	24	10	24	10	Under construction
Total	64	25	42	28	

VI. Bio-medical Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Total
Total Bio-medical generation:	0.2080TPD	0.00699 TPD	0.21499 TPD
No. of Hospitals and Health Care Facilities:	460	159	619
Status of Treatment Facility/ CBMWTF:	complying	complying	-

VII. Hazardous Waste Management:

Particulars	CMC Ramanagara	CMC Kanakapura	Arkavathi polluted river stretch
Total Hazardous Waste generation:	0	0	Land Fillable -1576.89 MTPA Incinerable – 1018.86 MTPA Recyclable – 1298.4 MTPA Utilizable - 138.51 MTPA Total- 4032.66 MTPA
No. of Industries generating Hazardous waste	0	0	97.0
Treatment Capacity of all TSDFs	NA	NA	
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	NA	NA	
Details of on-going or proposed TSDF	NA	NA	

VIII. Plastic Waste Management:

Particulars	CMC	CMC	Total
-------------	-----	-----	-------

	Ramanagara	Kanakapura	
Total Plastic Waste generation:	2.5TPD	1.28 TPD	3.78TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	NA	NA	NA

Particulars	CMC Ramanagara	CMC Kanakapura	Total
IX. Details of Alternate Treatment Technology being adopted by the State/UT			
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	11Drains identified and monitored periodically	5 Drains identified and monitored periodically	16 Drains identified and monitored periodically
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-		
XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	NA		
XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Annexure-1		
XIV. Ground water regulation:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Ramanagara District for the month of August 2020, as per the circular KGA/NOC/2019-20 dated 29-05-2019 with reference to Karnataka Act 2011 U/s 17 (K), so as to fulfill the objectives of the Act, in notified taluks and non notified taluks for NOC for the purpose of industrial, commercial, entertainment, infrastructure, mining and others is made compulsory. This subject was discussed in District Ground Water Authority meeting. In this regard, as per the directions, a notice has been issued to obtain NOC for extracting groundwater from Karnataka Ground Water Authority / District Ground Water Authority. <u>Status of Ground Water Resource Assessment in Annexure-2</u>		
XV. Good irrigation practices being adopted by the State:	The Dept. of Agriculture and Horticulture have submitted action plan for implementation of following measures. • Farmers are made aware to use water optimally. I. By adopting Micro irrigation system(Sprinkler And Drip) in agricultural crops .		
XVI. Rain Water Harvesting:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Ramanagara for the month of August 2020, to improve the ground water situation rain water harvesting structure and some of the other artificial recharge structures are recommended to be constructed in their premises while giving the permission to extract ground water from the authority.		
XVII. Demarcation of Floodplain and removal of illegal	The tahasildars of the concerned taluk have furnished replies that they are in the process of obtaining the details on encroachment of lands of flood plain and upon receipt of the same they would initiate further		

encroachments:	needful action
XVIII. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not submitted
XIX. Plantation activities along the rivers:	The Forest Department has submitted action plan for plantation of saplings on the banks of polluted river stretch of Arkavathi which specifies the plantation of saplings and creation of eco park etc for that they have ear marked Rs.13.49 crores. This will be completed by them within time frame of March 2024 , their letter reads.
XX. Development of biodiversity park:	
XXI. Reuse of Treated Water:	Treated water is being utilized for onland for Gardening/Irrigation/Recycled for process/Toilet Flushing
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	NA
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	NA
XXIV. Regulation of Mining Activities in the State/UT:	Nil
XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XXVI. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total Coliform (MPN/100 ml)
1	Thippagondanahalli reservoir	March-2024	3.4	15.0	330	790
		April -2024	3.4	30	27	540
		May-2024	1.3	27	250	3500
		June-2024	5.6	4.0	13	210
		July-2024	5.4	6.0	68	490
		August-2024	5.9	7.0	390	5400
		September-2024	4.4	8.0	6.8	63

		October-2024	4.8	10	14	94
		November-2024	5.6	6.0	11	94
		December-2024	6.3	7.0	20	280
		January-2025	6.7	6.0	17	220
		February-2025	5.5	10	110	1700
		March-2025	2.3	17	140	1400
		April-2025	5.5	7.0	200	1400
		May-2025	5.0	6.0	260	4300
		June-2025	4.9	5.0	32	350
		July -2025	4.2	5.0	700	5400
		August - & September - 2025	Analysis report not received from Laboratory			
2	Downstream of Kanakapura	March-2024	4.0	8.0	14	280
		April-2024	5.7	6.0	41	240
		May-2024	5.0	6.5	40	330
		June-2024	1.2	26	27000	130000
		July-2024	6.1	7.0	170	3500
		August-2024	5.4	6.0	630	170
		Septermber-2024	1.5	39	21	920
		October-2024	3.2	52	68	2800
		November-2024	5.9	6.0	9.3	49
		December-2024	6.8	5.0	1300	16000
		January-2025	6.0	7.0	140	940

		February-2025	5.4	6.0	21	110
		March-2025	1.5	29	260	3500
		April-2025	2.2	20	--	940
		May-2025	5.0	10	250	2800
		June-2025	2.2	20	250	940
		July-2025	5.1	7.0	23	540
		August-2025	4.1	9.0	3200	54000
		September-2025	Analysis report not received from Laboratory			

XIV Status of Ground Water Resource Assessment in Annexure-1

Sl.No	Village	Well Type	Sampling Date	Fe	EC	pH	NO3	Cl	F	TH
1	Kailancha Village, Ramanagara Tq & District	Dug Well	11/10/2020	0.03	1230	8.29	14	210	0.55	304
2	Ramanagara Town, Ramanagara District	Bore Well	11/10/2020	0.06	1370	8.14	66	176	1.03	328
3	Harohalli, Village Kanakapura Taluk	Dug Well	--	--	--	--	--	--	--	--
4	Kanakapura Town, Ramanagara District	Bore Well	--	--	--	--	--	--	--	--

Sd/-
Environment Officer
Regional Office-Ramanagara

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Bhadra River
Polluted river stretch : 10Km
Priority : IV
Status as on : 31.09.2025

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

CMC Bhadravathi Population is 151102. (As on 2011 census)

II. Estimated Sewage Generation (MLD): 20 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Existing 3 no of STP's of 5.83 MLD, WSP Technology at Jatpat Nagar, Bhadravathi, 7.2 MLD, WSP Technology at Sy.no.77/P,75/P,75/1P,741/P,64/P,58/1,Seegebagi, CN Road, Bhadravathi, Shivamogga Dist & 1 MLD STP is 1 MLD STP located at Ward no 22, Ujjanipura, Bhadravathi are under operation.

Capacity Utilization of existing STPs: 1.05 MLD

- MLD of sewage being treated through Alternate technology: --
- Gap in Treatment Capacity in MLD:18.95
- No. of Operational STPs: 3
- No. of Complying STPs : 2
- No. of Non-complying STPs: 1

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	City Municipal Council, Bhadravathi Jatpat Nagara, Bhadravathi, Shivamogga Dist	5.83 MLD	1MLD	Working	Complied
2	City Municipal Council, Bhadravathi Sy.no.77/P,75/P,75/1P,74 1/P,64/P,58/1, Seegebagi, CN Road,Bhadravathi, Shivamogga Dist	7.2MLD	2 MLD	Not Working	Not Complied
3	City Municipal Council, Bhadravathi,Sy.No.13, WardNo.22,Ujjinipura, Bhadravathi, Shivamogga	1MLD	0.05 MLD	Working	Complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State:

There are 3 large industries are located in the bank of the Bhadra River.

1. MPM is not working since 7 years.
2. VISL is working intermittently. BF and SMS unit are not working since 6 years.
3. Bhadra Packaids is recycling waste water and comply.

- No. of water polluting industries in the State: 3
- Quantity of effluent generated from the industries in MLD: -
 1. The Mysore Paper Mills Ltd, Bhadravathi, Shivamogga Dist. The effluent generation was 29 MLD. MPM is not working since 6 years.
 2. Steel Authority Of India Ltd, Visveswarayya Iron and Steel Ltd., Bhadravathi, Shivamogga. The effluent generation was 1520 KLD. Blast Furnance and SMS units are not working. Rerolling Mill and Forging units operating intermittently.
 3. Bhadra Packaids Pvt. Ltd, Bommenahalli, Barandur, Badravahti Tq, Shivamogga Dist. The effluent generation is 340 KLD. Recycled back into the process & in washing section after treating in ETP.

- Quantity of Hazardous Sludge generated from the Industries in TPD: -
- Number of industrial units having ETPs: 3
- Number of industrial units connected to CETP: Nil
- Number and total capacity of ETPs (details of existing/ under construction / proposed) : 87400 KLD
- Compliance status of the ETPs: Complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : --

Not Applicable (Shivamogga Dist is not having any CETP.

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	Nil			

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population:

1 - City Municipal Council, Bhadravathi. Population is 151102

Current Municipal Solid Waste Generation is about 53.8 TPD.

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biometanation, MRF etc :

City Municipal Council, Bhadravathi is having MSW sit processing & disposal at Hiriuru Village, Bhadravathi Tq, Shivamogga Dist.

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) : --
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) : NIL
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : The CMC Bhadravathi is Collecting Solid waste from door to door. The CMC has reported that they have carried out segregation in all 35 wards. The wet waste is composted in the existing solid waste disposal site, the dry recyclable waste are segregated and sent to recyclers.
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)-**Nil**

- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: --
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : --
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:---

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	53.8 TPD	45 TPD	windrow platform, composting, Leachate treatment plant provided	45 TPD	Plant & Machineries installation work is under completed. Not in operation.

VI. Bio-medical Waste Management:

- Total Bio-medical generation : 290Kg/day
- No. of Hospitals and Health Care Facilities : There are 121 No of Health Care facilities in the Local body located on the Bhadra river stretch including 32 No bedded Health Care facility, 88 No Non bedded Health Care facilities and 01 Veterinary Hospital.
- Status of Treatment Facility/ CBMWTF: The Shivamogga Dist is having one CBMWTF at i.e.M/s.Shushrutha Biomedical Waste Management Society®, Plot.No.31/C Machenahalli,Bhadravathi Tq & Shivamogga Dist.
The unit has obtained Consent and Authorization from the Board for the period up to 30.06.2025.

VII. Hazardous Waste Management:

- No. of Industries generating Hazardous waste : 6
- Treatment Capacity of all TSDFs:

Not Applicable (Shivamogga Dist is not having TSDF Site)

- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Not Applicable
- Details of on-going or proposed TSDF: Not Applicable

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 1095 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste:

The City Municipal Council, Bhadravathi has prepared By laws for Plastic Waste Management Rule. Plastic raids on Commercial activities are conducted from time to time from City Municipal Council, Bhadravathi and KSPCB.

- IX. Details of Alternate Treatment Technology being adopted by the State/UT --
- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:--This Office inspected the CMC, Bhadravathi and 3 STP on dated 24.08.2023 and sample was collected and submitted to Central lab on dated 25.08.2023.
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:--
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:--
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; **September - 2025** month analysis report enclosed as Annexure-1
- XIV. Good irrigation practices being adopted by the State:
- Adaption of micro irrigation practices such as drip/sprinkler.**
- XV. Rain Water Harvesting:
- Shivamogga Urban Development Authority (SUDA) is insisting Residential Buildings/Commercial Buildings to adopt Rain Water Harvesting in its approval.**
- XVI. Demarcation of Floodplain and removal of illegal encroachments:

Flood plain zone encroachment details are sought from the Revenue Department.

XVII. Maintaining minimum e-flow of river:

Karnataka Water Resources Department is the concerned Department and it is maintaining the flow as per the Norms.

XVIII. Plantation activities along the rivers:

The Deputy Commissioner has informed the Forest Department Officers to take suitable action for plantation in flood plain zone.

XIX. Development of biodiversity park:

The Deputy Commissioner instructed the Irrigation Department Officials to verify the encroachment if any on the river banks and informed to take suitable action on this issue along with the concerned Department.

XX. Reuse of Treated Water: --

XXI. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXII. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable

XXIII. Regulation of Mining Activities in the State/UT:

Mines & Geology Dept is monitoring Sand Mining activity

XXIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:--

XXV. Overall progress of the month:--

XXVI. Please provide overall progress achieved in terms of all the above points compared to previous month. Regarding the non-compliances and the discharge of raw sewage into the Bhadra River, this Office issued a "Show Cause" notice to CMC, Bhadravathi. A letter was also provided to the Board Office for approval to file a criminal case. In the month of September, all 3 STPs at CMC, Bhadravathi, were

examined. Conducted awareness programmes and Bhadra river bank cleaning work along with CMC, Bhadravathi on October month .

The Meeting was conducted with concerned department with the chairmanship of the DC, Shivamogga on dated 15.11.2023.

The Meeting was conducted with concerned department with the chairmanship of the DC, Shivamogga on dated 11.07.2024.

Sd/-

Environmental Officer,(I/C)
KSPCB,Shivamogga

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter

OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : BHIMA RIVER
Polluted river stretch : Ghanagapur to Yadgir - 160km
Priority : V
Status as on : 05.10.2025

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately : **36,400**

II. Estimated Sewage Generation (MLD): **3.68MLD**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **Nil**
- Capacity Utilization of existing STPs: **Nil**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **3.68MLD**
- No. of Operational STPs: **Nil**
- No. of Complying STPs: **Nil**
- No. of Non-complying STPs: **Nil**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
-	-	-	-	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	TMC, Jewargi at Sy. No. 21/A/A(21/4/2)	5.83	Started the civil work	Yet to connect the UGD to the newly proposed STP	01 year

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Jewargi	5.83	Obtained CFE of the Board for 5.83MLD STP vide CTE-343940 Dtd. 26.06.2024	-

IV. Details of Industrial Pollution:

- No. of industries in the State: **Nil** (There are no industry located in the river stretch)
- No. of water polluting industries in the State: **Nil**
- Quantity of effluent generated from the industries in MLD: **Nil**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **Nil**
- Number of industrial units connected to CETP: **Nil**
- Number and total capacity of ETPs (details of existing/ under construction / proposed): **Nil**
- Compliance status of the ETPs: **Nil**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs

Town	No. of	Industrial	Status of ETPs	Status of CETPs (existing,
------	--------	------------	----------------	----------------------------

	industries	discharge		under construction & proposed)
-	-	-	-	-

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population : **Town Municipal Council, Jewargi having population of 25,686**
- Current Municipal Solid Waste Generation: **10MT/day, Dry waste – 4MT/day and Wet waste – 6MT/day.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc: **Dry waste from the TMC, Jewargi is sent to Cement industry for co-processing in cement kiln and Wet waste is converted into compost by local body in the designated/authorised solid waste processing site.**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **NIL**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Proposed**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **23**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Dry waste from the TMC, Jewargi is sent to Cement industry for co-processing in cement kiln.**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills-**NIL**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers-**NIL**

- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers : **Drains-5**, no. of drains having floating racks/screens - **Nil**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	10MT/day	10MT/day	1	10MT/day	-

VI. Bio-medical Waste Management:

- Total Bio-medical generation: **32.5 Kg/day**
- No. of Hospitals and Health Care Facilities: **32 Bedded HCFs and 72 Non Bedded HCFs**
- Status of Treatment Facility/ CBMWTF: **The CBWTFs has provided online continuous monitoring system to incinerator for monitoring of emission. CBWTF has already upgraded their incinerator to meet revised emissions standards as per MOEF Notification 2016.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **Nil**
- No. of Industries generating Hazardous waste: **Nil**
- Treatment Capacity of all TSDFs: **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **Nil**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **1.1TPD**

Treatment/ Measures adopted for reduction or management of plastic waste: **Segregated Plastic waste from the TMC Jewargi is sent to Cement industry for co-processing in cement kiln. Draft Policy and Plan for plastic waste management has been prepared by the ULBD and accordingly plastic waste shall be collected from un-organized sectors and from house hold/commercial sectors. Plastic raids (Sales & Shops) were conducted from time to time by Local Body.**

- IX. Details of Alternate Treatment Technology being adopted by the State/UT : **Nil**
- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: **Identified**
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ---
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.
- XIV. Ground water regulation: ---
- XV. Good irrigation practices being adopted by the State: ---
- XVI. Rain Water Harvesting: ----
- XVII. Demarcation of Floodplain and removal of illegal encroachments: ----
- XVIII. Maintaining minimum e-flow of river: ----
- XIX. Plantation activities along the rivers: ---
- XX. Development of biodiversity park: ---
- XXI. Reuse of Treated Water: ---
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: ---
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: **NA**
- XXIV. Regulation of Mining Activities in the State/UT: ---

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: **Nil**

XXVI. Overall progress of the month: ---

Please provide overall progress achieved in terms of all the above points compared to previous month.

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of
Karnataka

Name of the River	Cauvery
Polluted river stretch	Ranganathittu to Sattegala Bridge
Priority	IV
Status as on	Sep - 2025

Overall status of the State:

Particulars		TMC Srirangapatna
I.	Total Population: Urban Population & Rural Population separately	25069
II.	Estimated Sewage Generation (MLD):	2.7

III. Details of Sewage Treatment Plant:

Particulars	TMC Srirangapatna
Existing no. of STPs and Treatment Capacity (in MLD):	3.6
Capacity Utilization of existing STPs:	2.7
MLD of sewage being treated through Alternate technology:	Nil
Gap in Treatment Capacity in MLD:	Nil
No. of Operational STPs:	1
No. of Complying STPs:	1
No. of Non-complying STPs:	Nil

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC Srirangapatna	Ganjam, Srirangapatna	3.6 MLD	2.7 MLD	Operational	Complied

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
TMC Srirangapatna	Ganjam, Srirangapatna.	Up gradation of existing 3.6 MLD STP to 5 MLD	Up-gradation of existing 3.6 MLD STP to 5.0 MLD. Work order issued on 09-05-2022	• Sewage Treatment Plant: • TMC Srirangapatna - The KUWS&DB, Mandya Division had sanctioned Rs.	31-12-2023

		with SBR Technology		16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 3000 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD is completed and it is under operation.	
--	--	---------------------	--	---	--

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC Srirangapatna	Chandagalu Road, Ganjam, Srirangapatna.	Up gradation of existing 3.6 MLD STP to 5.0 MLD.	Sewage Treatment Plant: TMC Srirangapatna - The KUWS&DB, Mandya Division had sanctioned Rs. 16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 3000 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD is completed and it is under operation.	31-12-2023

Particulars	TMC Srirangapatna
Total number of Urban Local Bodies and their Population	25069
Current Municipal Solid Waste Generation	11.17 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biogas, MRF etc	- Composting Existing – 1.5 Gap – 3.0 TPD - Sanitary landfill Existing–Nil Gap – 2.34 TPD
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 4.43 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	- Door to door collection 23/23 Wards. - Segregation practice-19 Wards
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil

No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers

Nos. of drains 3
Nos. of drains having floating racks / screen – Nil

IV. Details of Industrial Pollution:

Particulars	TMC Srirangapatna
No. of industries in the State:	6
No. of water polluting industries in the State:	1
Quantity of effluent generated from the industries in MLD:	0.0196
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil
Number of industrial units having ETPs:	1
Number of industrial units connected to CETP:	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed) in MLD	No. of ETP-1, Capacity-0.022 Under construction-0, Capacity-0 Proposed-0. Capacity-0
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC Srirangapatna	Nil	Nil	Nil	Nil

V. Solid Waste Management:

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC Srirangapatna	11.17	1.5	Pit Composting	1.5	Solid Waste Management Details: DPR for Rs. 4.40 Crores is approved for processing of entire MSW. Presently, the work is assigned to contractor. All civil works are completed at integrated development of SWM site and erection of machinery is under progress.

VI. Bio-medical Waste Management:

Particulars	TMC Srirangapatna
Total Bio-medical generation in Kgs/day	54.45 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 3 Non Bedded: 19
Status of Treatment Facility/ CBMWTF:	CBMWTF

VII. Hazardous Waste Management:

Particulars	TMC Srirangapatna
Total Hazardous Waste generation:	Nil
No. of Industries generating Hazardous waste	Nil
Treatment Capacity of all TSDFs	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	Nil
Details of on-going or proposed TSDF	Nil

VIII. Plastic Waste Management:**IX.**

Particulars	TMC Srirangapatna
Total Plastic Waste generation:	0.69
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil

Particulars	TMC Srirangapatna
X. Details of Alternate Treatment Technology being adopted by the State/UT	Nil
XI. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	3 drain is identified & monitored & the drain is connected to nearby wet well to pump the same to STP.
XII. Details of Nodal Officer appointed by Chief	-

	Secretary in the State/UT:	
XIII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-
XIV.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
XV.	Ground water regulation:	The ground water resources assessment is carried out on Taluka wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources. In respect of semi critical area action plan will be executed with the District Administration to restore the Ground Water Table.
XVI.	Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures: I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally.
XVII.	Rain Water Harvesting:	- Rain water harvesting system is completed at TMC office building, Dr. B.R. Ambidkar Bhavan, near welsely bridge, Gandhinagar JSRY Community Hall at Ranganathnagar & water filter house at Ganjam Shishu Vihara at K.G. Road, Ganjam will be completed 15th finance tide grant. - As per the details submitted by Sr. Geologist, District Ground Water Authority, to improve the ground water situation rain water harvesting structure and some of the other artificial recharge structures are recommended to be constructed in their premises while giving the permission to extract ground water from the authority.
XVIII.	Demarcation of Floodplain and removal of illegal encroachments:	--
XIX.	Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not submitted
XX.	Plantation activities along the rivers:	Forest Department is requesting to submit the action plan for plantation of saplings on the bank of polluted river stretch of Cauvery the same is not yet submitted.
XXI.	Development of biodiversity park:	-
XXII.	Reuse of Treated Water:	The treated water from the STP is being partially disposed to onland for irrigation.
XXIII.	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-

XXIV. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXV. Regulation of Mining Activities in the State/UT:	-
XXVI. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	-
XXVII. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	<u>Sewage Treatment Plant:</u> TMC Srirangatapna - The KUWS&DB, Mandya Division had sanctioned Rs. 16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 3000 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD is completed and it is under operation. <u>Solid Waste Management Details:</u> DPR for Rs. 4.40 Crores is approved for processing of entire MSW. Presently, the work is assigned to contractor. All civil works are completed at integrated development of SWM site and erection of machinery is under progress.

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

©	Details of Water Quality Monitoring locations as per NWMP	Month	DO (mg/l)	BOD (mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of river Cauvery in Ranganathittu Bird sanctuary, SR Patna Taluk, Mandya District	Sep-2025	7.1	2	92	940
2	D/s of left bank of river Cauvery in Mandya Water Supply Intake Point near SR Patna Taluk, Mandya District.	Sep-2025	6.5	2.6	110	1300
3	D/s of right bank of river Cauvery in Srirangapatna Water Supply Intake Point near Wellesly Bridge TMC SR Patna, Mandya District	Sep-2025	6.8	2.2	92	1100
4	D/S of river Cauvery in Mysore-Bangalore Road Bridge of TMC Srirangapatna, Mandya District	Sep-2025	6.6	2.4	120	1400

ANNEXURE-2

XIV Status of Ground Water Resource Assessment in Annexure-2

District	Taluka	Net Annual Ground Water Availability (HAM)	Total Ground Water Draft (HAM)	Gap between availability and Draft (HAM)	Stage of Ground Water Development (%)*	Category
Mandya	Srirangapatna	6769.77	2960.12	3809.65	44%	*Safe (≤ 70)
Note:- The ground water resources assessment is carried out on Taluk wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources.						

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) for the State of Karnataka

Name of the River	Cauvery
Polluted river stretch	Ranganathittu to Sattégala Bridge
Priority	IV
Status as on	September 2025

Overall status of the State:

Particulars		TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura&Harle e Village)	CMC Kollegala	GP Sattégala (Yedkuri Village)	Total
I.	Total Population: Urban Population & Rural Population separately	25069	24430	31498	5671	3264	57149	428	147509
II.	Estimated Sewage Generation (MLD):	2.7	2.63	3.40	0.24	0.14	6.19	0.018	15.318

III. Details of Sewage Treatment Plant:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura & Harle Village)	CMC Kollegala	GP Sattégala (Yedkuri Village)	Total capacity in MLD
Existing no. of STPs and Treatment Capacity (in MLD):	3.6	3.31	5.5	Nil	Nil	9	Nil	21.41
Capacity Utilization of existing STPs:	2.7	2.63	3.40	Nil	Nil	6	Nil	14.73
MLD of sewage being treated through Alternate technology:	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Gap in Treatment Capacity in MLD:	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil
No. of Operational STPs:	1	1	1	Nil	Nil	1	Nil	4
No. of Complying STPs:	1	1	1	Nil	Nil	1	Nil	4
No. of Non-complying STPs:	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

- Note:** GP Mullur, GP Harale (Dasanapura & Harle Village) & GP Sattégala (Yedkuri Village) does not have STP and the Sewage effluent from the individual houses are being disposed off in to Septic tank and soak pits.

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC Srirangapatna	Ganjam, Srirangapatna	3.6 MLD	2.7 MLD	Yes	Complied
TMC, T Narasipura	Sy. No. 65/1, Byrapura&Algudu Village, T.N.Pura Taluk, Mysuru	5.5 MLD	3.8 MLD	Operational	STP is under stabilization & not receiving full quantum of sewage
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, BannurHobli, Bannur, Mysuru	3.31 MLD	2.36 MLD	Operational	STP consisting of WSP not maintained & operated in scientific manner
CMC, Kollegala	Sy No.930, 934, 946 & 935, Mullur Road, Kollegal Taluk	9.0 MLD	4.5 MLD	4.5 MLD	9 MLD STP is under operation& not receiving full quantum of sewage because of the missing links. UGD works iscompleted but the house to sewer network connection is partially completed. As per the MPR submitted by the CMCKollegala the connection of entire sewer network and other sources of generation of sewage have been connected to the STP barring the isolated areas of HosaAnagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu. The earlier proposed wet wells have been dropped at HosaAnagalli, Shankanapura, Upparamole and

					Bendarahalli and Boodittu and new technology based decentralized local treatment units in the form of mini STP have been proposed for the said area. Hence CMC kollegala has sought time till Aug 2021 for the establishment and commissioning of the proposed mini STP's.
--	--	--	--	--	--

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
TMC Srirangapatna	Ganjam, Srirangapatna.	Up gradation of existing 3.6 MLD STP to 5 MLD with SBR Technology	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 300 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD. The DPR is yet to be approved.	Proposals submitted to Government for taking up I&D works to re connect the sewage in to nearby wetwells and household UGD connections for 3000 houses.	31-03-2021
TMC, T Narasipura	Sy. No. 65/1, Byrapura&Algudu Village, T.N.Pura Taluk, Mysuru	Nil	Nil	4 drains carrying sullage effluent is to be connected to wet well before Micro STP. Work is in Progress. DPR has been prepared and yet to be approved.	31-03-2021
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, BannurHobli, Bannur, Mysuru	0.49 MLD	DPR prepared by KUWS&DB, Mysuru for Rs. 58 Crores for laying UGD network for new extension and to upgrade the existing STP to 3.8 MLD with SBT Technology. The construction work is completed.	50% of the town limit is connected to UGD & the remaining houses are yet to be connected. The sewage effluent from Makanahalli Extension is disposed off in to Septic tank and the same is transported to STP for further treatment & disposal.	31-03-2021
GP, Mulluru	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage	31-03-2021

				joining to river. The Executive Officer, Taluk Panchayath, Kollegalahas submitted a letter stating that under Swatch Bharathmission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullagefor the villages located along the banks of Cauvery river. No Work is in Progress.	
GP Harale (Dasanapura & Harle Village)	-	-	-	Do	31-03-2021
CMC, Kollegala	Sy No.930, 934, 946 & 935, Mullur Road, Kollegal Taluk	9 MLD	80% is completed. since Out of the planned 7 wet wells serving each of the 7 collection networks zones, the construction of 03 wet wells one each for Uppara mole, shankanapura and Hosanagalli is yet to be taken up by the implementing agency i.e., KUWS&DB. The construction of Shankanapura collection zones wet well is delayed has the land issue of the wet well site as enter into illegal litigation in the Karnataka High Court.	KUWS & DB have completed the construction of 9 MLD STP for treatment of sewage generated within the town limit and the same is in operation. As per the MPR submitted by the CMC Kollegala the connection of entire sewer network and other sources of generation of sewage have been connected to the STP barring the isolated areas of HosaAnagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu. The earlier proposed wet wells have been dropped at HosaAnagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu and new technology based decentralized local treatment units in the form of mini STP have been proposed for the said area. Hence CMC kollegala has sought time till Aug 2021 for the establishment and commissioning of the proposed mini STP's.	31-03-2021
Yedkuri Village (GP Satthegala)	-	-	-	Proposed to provide Common Septic tank and soak pit by diverting the sullage joining to river. The Executive Officer, Taluk Panchayath, Kollegala has	31-03-2021

				submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river. No Work is in Progress.	
--	--	--	--	---	--

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC Srirangapatna	Chandagalu Road, Ganjam, Srirangapatna.	Up gradation of existing 3.6 MLD STP to 5.0 MLD.	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 16.30 Crores to divert the sewage discharged in to river through storm water drain. Connecting household to UGD by 300 houses. Up gradation of existing 3.6 MLD STP to 5.0 MLD. The DPR is yet to be approved.	March - 2021
TMC, T Narasipura	Sy. No. 65/1, Byrapura&Algudu Village, T.N.Pura Taluk, Mysuru	Nil	Nil	Nil
TMC, Bannur	Sy. No. 174/1, 174/2, Yedahalli Village, BannurHobli, Bannur, Mysuru	Upgradation of existing STP to 3.8 MLD with SBT Technology.	Upgradation of existing STP to 3.8 MLD with SBT Technology work is completed.	March - 2021
GP, Mulluru	GP, Mulluru	2 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Feb 2021.	The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river	March - 2021
GP Harale (Dasanapura&Harle Village)	GP Harale (Dasanapura&Harle Village)	5 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Feb 2021	Do	March - 2021

Yedkuri Village (GP Saththegala)	Yedkuri Village (GP Saththegala)	1 drains is identified & monitored. ZP Chamarajanagar has earmarked an amount of Rs. 3.0 Lakhs for providing Common Sewage collection tank & Common septic tank and soak pit. No physical progress in Field is made upto Feb 2021.	The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharath mission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river	March - 2021
CMC, Kollegala	CMC, Kollegala	New STP is under operation	New STP is under operation As per the MPR submitted by the CMC Kollegala the connection of entire sewer network and other sources of generation of sewage have been connected to the STP barring the isolated areas of HosaAnagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu. The earlier proposed wet wells have been dropped at HosaAnagalli, Shankanapura, Upparamole and Bendarahalli and Booditittu and new technology based decentralized local treatment units in the form of mini STP have been proposed for the said area. Hence CMC kollegala has sought time Aug 2021 for the establishment and commissioning of the proposed mini STP's.	-

IV. Details of Industrial Pollution:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura&Harle Village)	CMC Kollegala	GP Saththegala (Yedkuri Village)
No. of industries in the State:	6	4	34	Nil	Nil	14	Nil
No. of water polluting industries in the State:	1	3	22	Nil	Nil	5	Nil
Quantity of effluent generated from the industries in MLD:	0.0196	0.027	0.027	Nil	Nil	0.021	Nil

Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil	Nil	Nil	Nil	Nil	0	Nil
Number of industrial units having ETPs:	1	3	22	Nil	Nil	5	Nil
Number of industrial units connected to CETP:	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-1, Capacity-0.022 Under construction-0, Capacity-0 Proposed-0. Capacity-0	No. of ETP-3, Capacity-0.027 Under construction-0, Capacity-0 Proposed-0. Capacity-0	No. of ETP-22, Capacity-0.027 Under construction-0, Capacity-0 Proposed-0. Capacity-0	Nil	Nil	No. of ETP-5, Capacity-0.021 Under construction-0, Capacity-0 Proposed-1. Capacity-0.018	Nil
Compliance status of the ETPs:	Complied	Nil	Nil	Nil	Nil	Complied	Nil
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC Srirangapatna	Nil	Nil	Nil	Nil
TMC, T Narasipura	Nil	Nil	Nil	Nil
TMC, Bannur	Nil	Nil	Nil	Nil
GP, Mulluru	Nil	Nil	Nil	Nil
GP Harale (Dasanapura&Harle Village)	Nil	Nil	Nil	Nil
CMC, Kollegala	Nil	Nil	Nil	Nil
Yedkuri Village (GP Sathhegala)	Nil	Nil	Nil	Nil

V. Solid Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura&Harle Village)	CMC Kollegala	GP Sathhegala (Yedkuri Village)
Total number of Urban Local Bodies and their Population	25069	24430	31498	5671	3264	57149	428
Current Municipal Solid Waste Generation	11.17 TPD	8.9	10	1.2	0.6	21.0	0.1

Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc	• Composting Existing – 1.5Gap – 3.0 TPD • Sanitary landfill Existing–Nil Gap – 2.34 TPD	• Composting Existing – 1.5 Gap – 0.64 TPD • Sanitary landfill Existing–Nil Gap – 2.13 TPD	• Composting Existing – Nil Gap – 4.1 TPD • Sanitary landfill Existing–Nil Gap – 2.4 TPD	Nil	Nil	• Composting Existing – 2.0 Gap – 6.61TPD • Sanitary landfill Existing–Nil Gap – 5.0 TPD	Nil
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 4.43 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment.	DPR for Rs. 1.06 Crores is approved to provide compost plant & sanitary land fill site. The work is under progress. At present the solid waste is dumped in the site without any treatment.	DPR for Rs. 4.13 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. One zero waste management site has been established. At present the solid waste is dumped in the site without any treatment.	Nil	Nil	DPR is approved for Rs. 2.5 Crores for procurement of machinery & other accessory to initiate composting & sanitary land fill site maintenance.	Nil
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 23/23 Wards. • Segregation practice-19 Wards	• Door to door collection 23/23 Wards. • Segregation practice-13 Wards	• Door to door collection 23/23 Wards. • Segregation practice-6 wards	Nil	Nil	• Door to door collection 31/31 Wards. • Segregation practice-28	Nil
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil	Nil	Nil	Nil	Nil	Nil	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil	Nil	Nil	Nil	Nil	Nil	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil	Nil	Nil	Nil	Nil	Nil	Nil

No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains 3 Nos. of drains having floating racks / screen – Nil	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil	Nos. of drains 4 Nos. of drains having floating racks / screen – Nil	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil	Nos. of drains 5 Nos. of drains having floating racks / screen – Nil	Nos. of drains1 Nos. of drains having floating racks / screen – Nil	Nos. of drains 1 Nos. of drains having floating racks / screen – Nil
---	---	---	---	---	---	--	---

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	ExistingMSWfacilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC Srirangapatna	11.17	1.5	Pit Composting	1.5	DPR for Rs. 4.40 Crores is approved for processing of entire MSW & currently work is assigned to contractor is going on.
TMC, T Narasipura	10	0	Pit Composting	0	SWM DPR prepared under swaccha Bharath Mission is approved and action is being taken up as per DPR . One zero waste management site has been established. Timeline -30-03-2021
TMC, Bannur	8.9	1.5	Pit Composting,	1.5	DPR has been prepared under SBM and it is in the implementation stage. The work is under progress. Timeline - 30-03-2021
GP, Mulluru	1.2	0	Nil	0	No action plan
GP Harale (Dasanapura&Harle Village)	0.6	0	Nil	0	No action plan
CMC, Kollegala	21.0	2.0	Pit Composting	2.0	As per the MPR submitted by CMC kollegala for Feb 2021 Electrification , drilling of Borewell, installation of macheries are under tender process. Windrow composting method June 2021
Yedkuri Village (GP Saththegala)	0.1	0	Nil	0	No action plan
Total	52.97	5.0		5.0	

VI. Bio-medical Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura&Harle Village)	CMC Kollegala	GP Sathhegala (Yedkuri Village)
Total Bio-medical generation in Kgs/day	54.45 Kg/day	16 Kg/day	119.5 Kgs/day	Nil	Nil	103.44 kg/day	Nil
No. of Hospitals and Health Care Facilities:	Bedded: 3 Non Bedded: 19	Bedded: 1 Non Bedded: 4	Bedded: 15 Non Bedded:18	Nil	Nil	Bedded: 09 Non Bedded:31	Nil
Status of Treatment Facility/ CBMWTF:	CBMWTF	CBMWTF	CBMWTF	Nil	Nil	CBMWTF	Nil

VII. Hazardous Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura&Harle Village)	CMC Kollegala	GP Sathhegala (Yedkuri Village)
Total Hazardous Waste generation:	Nil	Nil	Nil	Nil	Nil	0.805 TPA	Nil
No. of Industries generating Hazardous waste	Nil	Nil	Nil	Nil	Nil	01	Nil
Treatment Capacity of all TSDFs	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	Nil	Nil	Nil	Nil	Nil	Nil	Nil
Details of on-going or proposed TSDF	Nil	Nil	Nil	Nil	Nil	Nil	Nil

VIII. Plastic Waste Management:

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura&Harle Village)	CMC Kollegala	GP Sathhegala (Yedkuri Village)
Total Plastic Waste generation:	0.69	0.2	0.36	Nil	Nil	0.5 TPD	Nil
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil	Nil	Nil	Nil	Nil	Nil	Nil

Particulars	TMC Srirangapatna	TMC Bannur	TMC Narasipura	GP Mullur	GP Harale (Dasanapura&H arle Village)	CMC Kollegala	GP Sathhegala (Yedkuri Village) Total
IX. Details of Alternate Treatment Technology being adopted by the State/UT	Nil	Nil	Nil	Nil	Nil	Nil	Nil

X.	Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	3 drain is identified & monitored & the drain is connected to nearby wet well to pump the same to STP.	2 Drains identified and monitored periodically	4 Drains identified and monitored periodically	2 drains is identified & monitored. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharathmission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river	5 drains is identified & monitored. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharathmission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river	1 drain is identified & monitored. CMC Kollegala is providing UGD network for the entire town & after completion of the same the sewage & sullage entering the said drains is diverted to STP for further treatment & disposal. The UGD work is under progress.	1 drain is identified & monitored. The Executive Officer, Taluk Panchayath, Kollegala has submitted a letter stating that under Swatch Bharathmission budget is sanctioned for providing septic tank and soak pit and phyto remediation technique for treatment of sullage for the villages located along the banks of Cauvery river
XI.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-						
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-						
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	<u>Latest water quality of polluted river stretch for the month of September- 2025 in Annexure-1</u>						
XIV.	Ground water regulation:	CMC Kollegala : As per the details submitted by Sr. Geologist, District Ground Water Authority, Chamarajanagar for the month of Feb 2021, as per the circular KGA/NOC/2019-20 dated 29-05-2019 with reference to Karnataka Act 2011 U/s 17 (K), so as to fulfill						

	the objectives of the Act, in notified taluks and non notified taluks for NOC for the purpose of industrial, commercial, entertainment, infrastructure, mining and others is made compulsory. This subject was discussed in District Ground Water Authority meeting. In this regard, as per the directions, notices has been issued to obtain NOC for extracting groundwater from Karnataka Ground Water Authority / District Ground Water Authority.
XV. Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures: I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally. As per the details submitted by Kaveri Neeravari Nigama for the month of August 2020, Canal System are partially lined, so as to minimize seepage losses. In view of this a DPR proposed from the irrigation department of Kollegala taluk for the work related to Distributaries (D-56 to D-62) under Kabini Right Bank Canal (KRBC). Total cost of Rs.20 crores for modernization of
XVI. Rain Water Harvesting:	As per the details submitted by Sr. Geologist, District Ground Water Authority, Chamarajanagar for the month of October 2020, to improve the ground water situation rain water harvesting structure and some of the other artificial recharge structures are recommended to be constructed in their premises while giving the permission to extract ground water from the authority.
XVII. Demarcation of Floodplain and removal of illegal encroachments:	--
XVIII. Maintaining minimum e-flow of river:	Flow data given by Chief Engineer CNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Cauvery . As per the report the inflow of the Cauvery river is 7260 cusecs as on 04.12.2021
XIX. Plantation activities along the rivers:	Social Forestry Department, Chamarajanagar district in its letter reads that the proposed plan for plantation of saplings on the bank of Cauvery river for about 14.5 Kms in the ensuing monsoon season. The project is yet to be approved and sanctioned. Hence no progress made.
XX. Development of biodiversity park:	As of now, there is no biodiversity parks on T Narasipura Taluk. The Forest Department is requested to submit action plan for the proposed bio diversity parks. The status of the existing and proposed bio diversity parks and its implementations will be executed by March 2021 in coordination with the Forest Department
XXI. Reuse of Treated Water:	-
XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-
XXIII. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXIV. Regulation of Mining Activities in the State/UT:	-
XXV. Action against identified polluters, law violators and officers responsible for	-

failure for vigorous monitoring	
XXVI. Overall progress of the month:Please provide overall progress achieved in terms of all the above points compared to previous month.	a) With respect to treatment & disposal of sewage effluent the LB's have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is yet to be approved by the Government. b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for expanding the same along with sanitary land fill sites construction are under progress. c) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP d) As per the proceedings of the meeting conducted on 24.09.2021 under the chairmanship of Hon`ble Subhash Adi Former Judge, High Court of Karnataka and Upa Lokayuktha, Government of Karnataka and Chairperson National Green Tribunal State Level Committee Karnataka Constituted by Hon`ble NGT in OA No 606/2018 , "the missing links sewage effluent discharged into storm water drain shall be diverted to nearby STPs /Wet wells by providing interception and diversion system by adopting low cost treatment facilities" the same is communicated to ULB's for further action. e) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions f) Work Order issued by Executive Engineer, KUWS &DB, Mysuru to the M/s. CVK Construction Pvt Ltd., Vide letter dated 08.11.2021 to proceed with the contract for providing/ rejuvenation of UGD scheme to Bannur Town as per NGT standards including O&M for 5 years at a tender price of Rs. 43,10,72,922 as approved by Chief Engineer, KUWS& DB, Mysuru . g) Flow data given by Chief Engineer CNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Cauvery . As per the report the inflow of the Cauvery river is 7260 cusecs as on 04.12.2021 h) The DPR has been prepared and yet to be approved for connecting the missing links across the T Narasipura town to wet well . i) Upgradation of existing Bannur STP to 3.8 MLD with SBT Technology work is completed. j) Obtained Consent for establishment from the Board for upgraded STP of 3.8 MLD capacity vide order No. CTE-349929 dated: 31/07/2025 and valid upto- 31/07/2030

Environmental Officer
RO-2, Mysuru(Rural)

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Month	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of river Cauvery in Ranganathittu Bird sanctuary, SR Patna Taluk, Mandya District					
2	D/s of left bank of river Cauvery in Mandya Water Supply Intake Point near SR Patna Taluk, Mandya District					
3	D/s of right bank of river Cauvery in Srirangapatna Water Supply Intake Point near Wellesly Bridge TMC SR Patna, Mandya District					
4	D/S of river Cauvery in Mysore-Bangalore Road Bridge of TMC Srirangapatna, Mandya District					
5	D/S of river Cauvery Bannur TMC Water supply intake point near Mysore- Bannur Road bridge, T. Narasipura Taluk, Mysore District	Sep-25	6.7	2.3	110	1300
6	D/S of river Cauvery near Mullur Village, Kollegala Taluk, Chamarajanagar District					
7	D/S of Cauvery river near Dasanapura Village, Kollegala Taluk, Chamarajanagar District					
8	D/S of Cauvery river near Sathegala Bridge, Kollegala Taluk, Chamarajanagar District					

****As per the CPCB classification the river water sample false under Class “C” – Drinking Water Source with conventional treatment followed by disinfection.**

**Environmental Officer
RO-2, Mysuru (Rural)**

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	Kabini
Polluted river stretch	Nanjangud to Hejjige
Priority	IV
Status as on	Sep 2025

Overall status of the State:

	Particulars	CMC Nanjangud
I.	Total Population: Urban Population & Rural Population separately	50137
II.	Estimated Sewage Generation (MLD):	5.41

III. Details of Sewage Treatment Plant:

Particulars	CMC Nanjangud
Existing no. of STPs and Treatment Capacity (in MLD):	7
Capacity Utilization of existing STPs:	2
MLD of sewage being treated through Alternate technology:	Nil
Gap in Treatment Capacity in MLD:	3.41
No. of Operational STPs:	1
No. of Complying STPs:	1
No. of Non-complying STPs:	Nil

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	7 MLD	2 MLD	Operational	Complied

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	Nil	Nil	60% house hold connections is completed & remaining works is under progress. DPR for Rs. 36.86 Crores is approved for laying UGD network for new extensions & to upgrade the existing STP to SBT Technology. Work is under completion stage	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Nanjangud	Sy. No. 24/1, Golur Village, Nanjangud Taluk	Nil	DPR is approved for Rs.36.86 crores for up gradation of SBT Technology. Work is under completion stage	31.03.2021

IV. Details of Industrial Pollution:

Particulars	
No. of industries in the State:	38
No. of water polluting industries in the State:	38
Quantity of effluent generated from the industries in MLD:	9.03
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil
Number of industrial units having ETPs:	38
Number of industrial units connected to CETP:	Nil
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-38, Capacity-9.43 Under construction-0, Capacity-0 Proposed-0. Capacity-0
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	Nil

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Nanjangud	NIL	NIL	NIL	NIL

V. Solid Waste Management:

Particulars	CMC Nanjangud
Total number of Urban Local Bodies and their Population	50137
Current Municipal Solid Waste Generation	26 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	Compost Plant around 6 TPD.
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	Composting gap Existing-6 TPD, Gap-4.66 TPD Sanitary landfill site Existing- Nil, Gap-6.24 TPD
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Nil
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	31 wards, all are with door to door collection and source segregation is practiced in 24 wards.
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	DPR for Rs. 5.16 Crores is approved to provide sanitary land fill site to dispose 6.24 TPD of rejects and around 9.1 TPD of Dry Waste is segregated and sold in the Market. Proposals for providing 10 TPD compost plant is to be prepared & got it approved. The work of construction of sanitary landfill site is in progress.
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	NIL
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	5 nos. of drains out of which 2 drains are connected to nearby wet well and 3 drains works are yet to be undertaken.

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Nanjangud	26	6	1	6	31.03.2021.

Bio-medical Waste Management:

Particulars	CMC Nanjangud
Total Bio-medical generation:	0.217 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 35 Non Bedded: 50
Status of Treatment Facility/ CBMWTF:	CBMWTF

VI. Hazardous Waste Management:

Particulars	CMC Nanjangud
Total Hazardous Waste generation:	22117 TPA
No. of Industries generating Hazardous waste	10
Treatment Capacity of all TSDFs	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	4888 TPA
Details of on-going or proposed TSDF	Nil

VII. Plastic Waste Management:

Particulars	CMC Nanjangud
Total Plastic Waste generation:	4 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil

Particulars	CMC Nanjangud
VIII. Details of Alternate Treatment Technology being adopted by the State/UT	-
IX. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	06 drains identified and monitored periodically

X.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-
I.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-
II.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
III.	Ground water regulation:	As per the District Ground water Authority data submitted for the year 2020 in their Hand Book CMC Nanjangud comes under safer zone as per ground water resources assessment and there is no over exploitation of ground water in the region.
IV.	Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures: I. General Government Practice of Irrigation is maintained. II. Farmers are made aware to use water optimally.
V.	Rain Water Harvesting:	Rain water harvesting is made mandatory for new constructions, CMC has taken up awareness programmes to educate the people about river flooding during Monsoon
VI.	Demarcation of Floodplain and removal of illegal encroachments:	Nil
VII.	Maintaining minimum e-flow of river:	Flow data given by Chief Engineer CNNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Kabini. As per the report the inflow of the Kabini river is 1707 cusecs as on 04.12.2021
VIII.	Plantation activities along the rivers:	As of now there are no plantations on the banks of river Kabini in the polluted stretch since the area is confined to CMC limit
IX.	Development of biodiversity park:	As of now, there are no Bio diversity parks in this stretch
X.	Reuse of Treated Water:	--
XI.	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	--
XII.	Status of Preparation of Action Plan by the 13 Coastal States:	NA
XIII.	Regulation of Mining Activities in the State/UT:	Nil
XIV.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XV.	Overall progress of the month:	a) With respect to treatment & disposal of sewage effluent the LB has taken steps to operate the

Please provide overall progress achieved in terms of all the above points compared to previous month.

- existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is yet to be approved by the Government.
- b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for expanding the same along with sanitary land fill sites construction are under progress.
 - c) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP
 - d) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions
 - e) As per the proceedings of the meeting conducted on 24.09.2021 under the chairmanship of Hon`ble Subhash Adi Former Judge, High Court of Karnataka and Upa Lokayuktha, Government of Karnataka and Chairperson National Green Tribunal State Level Committee Karnataka Constituted by Hon`ble NGT in OA No 606/2018 , “Missing links sewage effluent discharged into storm water drain shall be diverted to nearby STPs /Wet wells by providing interception and diversion system by adopting low cost treatment facilities”, the same is communicated to ULB’s for further action.
 - f) Flow data given by Chief Engineer CNNL Irrigation South Mysore, Cauvery Neeravari Nigama Limited wrt daily Gauge report of Kabini. As per the report the inflow of the Kabini river is 1707 cusecs as on 04.12.2021
 - g) DPR approved by the Government for laying UGD network for new extensions & to upgrade the existing STP for Rs. 36.86 Crores.
 - h) The tender of Rs. 2731,13,999.00/- has been accepted from M/s Akhil Infra Projects Pvt Ltd, Ballari on 31-12-2021 for the work of “ Providing/Rejuvenation of UGD scheme to Nanjangud city as per NGT standards including O&M for 5 years
 - i) STP Up gradation to SBT Technology Work is at completion stage and laying UGD network for new extensions work is under progress.
 - j) **Obtained Consent for establishment from the Board for upgraded STP of 8 MLD capacity vide order No. CTE-349927 dated: 31/07/2025 and valid upto- 31/07/2030.**

Environmental Officer
RO-2, Mysuru(Rural)

Annexure-1
XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Particulars of sampling locations as per NWMP	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/s of Kabini at Nanjangud Water Supply Intake Point near Debur	Sep-25	7.3	2.0	78	940
2	D/S of Kabini from KIADB W/s Intake Point Kallahalli	Sep-25	6.7	2.3	140	1700
3	D/s of Kabini near Bathing Ghat, Nanjangud	Sep-25	6.7	2	170	1500

As per the CPCB classification the river water sample falls under **Class "C" - Drinking Water Source with conventional treatment followed by disinfection.

Environmental Officer
RO-2, Mysuru(Rural)

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter

OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : KAGINA RIVER
Polluted river stretch : Shahabad to Hongunta -10KM
Priority : IV
Status as on : 05.10.2025

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately : **47,582**

II. Estimated Sewage Generation (MLD): **7.06MLD**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **Nil**
- Capacity Utilization of existing STPs: **Nil**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **7.06MLD**
- No. of Operational STPs: **Nil**
- No. of Complying STPs: **Nil**
- No. of Non-complying STPs: **Nil**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
-	-	-	-	-	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
-	-	-	-	-	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Shahabad	13.5	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State: **Nil** (There are no industry located in the river stretch)
- No. of water polluting industries in the State: **Nil**
- Quantity of effluent generated from the industries in MLD: **Nil**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **Nil**
- Number of industrial units having ETPs: **Nil**
- Number of industrial units connected to CETP: **Nil**
- Number and total capacity of ETPs (details of existing/ under construction / proposed): **Nil**
- Compliance status of the ETPs: **Nil**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) : **Nil**
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
-	-	-	-	-

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population : **City Municipal Council Shahabad having population of 47,582**
- Current Municipal Solid Waste Generation: **17.44MT/day, Dry waste – 11MT/day and Wet waste – 5.44MT/day.**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc: **Dry waste from the CMC Shahabad is sent to Cement industry for co-processing in cement kiln and Wet waste is converted into composted by local body in the designated/authorised solid waste processing site.**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **Nil**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Proposed**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : **27**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) : **Dry waste from the CMC Shahabad is sent to Cement industry for co-processing in cement kiln.**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: **Nil**
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : **Nil**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers : **1**

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	17.44MT/day	17.44MT/day	1	17.44MT/day	-

VI. Bio-medical Waste Management:

- Total Bio-medical generation: **12 Kg/day**
- No. of Hospitals and Health Care Facilities: **4 Bedded HCFs and 20 Non Bedded HCFs**
- Status of Treatment Facility/ CBMWTF: **The CBWTFs has provided online continuous monitoring system to incinerator for monitoring of emission. CBWTF has already upgraded their incinerator to meet revised emissions standards as per MOEF Notification 2016.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **Nil**
- No. of Industries generating Hazardous waste: **Nil**
- Treatment Capacity of all TSDFs: **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **Nil**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **2TPD**

Treatment/ Measures adopted for reduction or management of plastic waste:
Segregated Plastic waste from the CMC Shahabad is sent to Cement industry for

co-processing in cement kiln. Draft Policy and Plan for plastic waste management has been prepared by the ULBD and accordingly plastic waste shall be collected from un-organized sectors and from house hold/commercial sectors. Plastic raids (Sales & Shops) were conducted from time to time by Local Body.

- IX. Details of Alternate Treatment Technology being adopted by the State/UT : **Nil**
- X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: **Identified**
- XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ---
- XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----
- XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.
- XIV. Ground water regulation: ---
- XV. Good irrigation practices being adopted by the State: ---
- XVI. Rain Water Harvesting: ----
- XVII. Demarcation of Floodplain and removal of illegal encroachments: ----
- XVIII. Maintaining minimum e-flow of river: ----
- XIX. Plantation activities along the rivers: ---
- XX. Development of biodiversity park: ---
- XXI. Reuse of Treated Water: ---
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: ---
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: **NA**
- XXIV. Regulation of Mining Activities in the State/UT: ---
- XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: **Nil**

XXVI. Overall progress of the month: ---

Please provide overall progress achieved in terms of all the above points compared to previous month.

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Krishna
Polluted river stretch : Yadurwadi to Tintinibridge (200 km)
Priority : IV
Status as on : September -2025

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately: **Enclosed as Annexure-1**

II. Estimated Sewage Generation (MLD): **Enclosed as Annexure-1**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD): **01 and 2x1.25 MLD**
- Capacity Utilization of existing STPs: **1.4 MLD**
- MLD of sewage being treated through Alternate technology: **Treated sewage is being reused in the process & Extended Aeration System**
- Gap in Treatment Capacity in MLD: **Nil**
- No. of Operational STPs: **01**
- No. of Complying STPs: **01 (Partially Complied)**
- No. of Non-complying STPs: **Nil**

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Hutti Notified Area, Lingasugur	2x1.25 MLD	1.4 MLD	01	-

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Nil	Nil	Nil	Nil	Nil

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Town Municipal Council, Lingsugur-Tq, Raichur-Dist.	6.82	Submitted to Govt. by MD, KUWS&DB, Bangalore for administrative approval vide letter no 897/2019-20, dated 04/10/2019, Awaiting approval from Govt.	-
2	Town Municipal Council, Deodurga, RaichurDist	5	Submitted to Govt. by MD, KUWS&DB, Bangalore for administrative approval vide letter no 49/2020-21, dated 08/04/2020, Awaiting approval from Govt.	-

IV. Details of Industrial Pollution:

- No. of industries in the State:
- No. of water polluting industries in the State:**01 (M/s Hutti Gold Mines Co., Ltd, Hutti Village, Lingasugur-Tq, Dist- Raichur.**
- Quantity of effluent generated from the industries in MLD:**0.0455 MLD**
- Quantity of Hazardous Sludge generated from the Industries in TPD:**Nil**
- Number of industrial units having ETPs:**M/s Hutti Gold Mines Co. Has installed CSTP of capacity 2.5 MLD.**
- Number of industrial units connected to CETP:**There are no CETP's**
- Number and total capacity of ETPs (details of existing/ under construction / proposed) :**01 M/s Hutti Gold Mines Co. Has installed CSTP of capacity 2.5 MLD (Existing)**

- Compliance status of the ETPs:**Complied**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) :**Nil**
- Status of compliance and operation of the CETPs :**Nil**

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Lingasugur	M/s Hutti Gold Mines Co., Ltd, Hutti Village, Lingasugur-Tq, Dist-Raichur.	0.46 MLD	2x1.25 MLD capacity Common Treatment Plant (Effluent/Sewage)	Existing

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population :**Enclosed as Annexure- II**
- Current Municipal Solid Waste Generation: **Enclosed as Annexure- II**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc: **Enclosed as Annexure- II**
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) :**Nil**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction): **Nil**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source :**60 No. of Wards**

- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) :----
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills:--
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers: --
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers: ---

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC- Deodurga, DeodurgaTq, Raichur Dist.	6 T	0	MSW Site Existing	---	Directions were given to all the concerned Local Bodies to take immediate action to comply with SWM Rules, 2016 from time to time. Target date to comply is 31.12.2020.
TMC Lingasugur, LingasugurTq, Raichur Dist.	14.4 T	0	MSW Site Existing	---	
HuttiTP, LingasugurTq, Raichur Dist.	6 T	0	MSW Site Existing	---	
Hutti Notified Area, LingasugurTq, Raichur Dist.	8 T	0	MSW siteexisting. Further, in Hutti Gold Mines, the wet waste is being digested and bio gas is being produced and utilized for canteen.	---	

VI. Bio-medical Waste Management:

- Total Bio-medical generation:133.5 Kg/day
- No. of Hospitals and Health Care Facilities:**Devadurga Tq-59 HCE's ,Lingasugur Tq- 106HCE's, Hutti TP- 04 Nos &**

Hutti Notified Area- 01.

- Status of Treatment Facility/ CBMWTF: **Above BMW waste is treated in RIMACT facility, Raichur.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation:
 1. **Cyanide Tailing- 6,38,540 Tons & stowing sand of 79,152 Tons, (Total 5,59,388 Tons of Cyanide treated ore waste impound in tailing dump).**
 2. **Used Oil- 74 liters**
 3. **Discarded Containers-7112 nos.**
(As per Annual Report From-IV submitted for the year 2019-20).
- No. of Industries generating Hazardous waste: **01**
- Treatment Capacity of all TSDFs :**Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated :**Nil**
- Details of on-going or proposed TSDF: **Nil**

VIII. Plastic Waste Management:

- Total Plastic Waste generation:
 1. **TMC Devadurga-2TPA (0.005 TPD)**
 2. **TMC Lingasugur- 6.1Ton/A (0.016,TPD)**
 3. **HuttiTP - 0.5TP/A (0.001,TPD)**
 4. **Hutti Notified Area -0.38 TP/A (0.001 TPD)**
- Treatment/ Measures adopted for reduction or management of plastic waste: ---

IX. Details of Alternate Treatment Technology being adopted by the State/UT : ----

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:**Enclosed as Annexure-III**

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: ----

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: ----

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: **Enclosed as Annexure-IV**

- XIV. Ground water regulation: ----
- XV. Good irrigation practices being adopted by the State: -----
- XVI. Rain Water Harvesting: -----
- XVII. Demarcation of Floodplain and removal of illegal encroachments: ----
- XVIII. Maintaining minimum e-flow of river: -----
- XIX. Plantation activities along the rivers: -----
- XX. Development of biodiversity park: -----
- XXI. Reuse of Treated Water: -----
- XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: -----
- XXIII. Status of Preparation of Action Plan by the 13 Coastal States: -----
- XXIV. Regulation of Mining Activities in the State/UT: -----
- XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring : ----
- XXVI. Overall progress of the month: -----

Please provide overall progress achieved in terms of all the above points compared to previous month.

National Mission for Clean Cauvery

Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	River Lakshmantheertha
Polluted river stretch	Hunsur to Kattemalavadi
Priority	III
Status as on	September 2025

Overall status of the State:

	Particulars	CMC Hunsur
I.	Total Population: Urban Population & Rural Population separately	50850
II.	Estimated Sewage Generation (MLD):	5.5 MLD

III. Details of Sewage Treatment Plant:

	Particulars	CMC Hunsur
	Existing no. of STPs and Treatment Capacity (in MLD):	3.91 MLD
	Capacity Utilization of existing STPs:	3.91 MLD
	MLD of sewage being treated through Alternate technology:	0
	Gap in Treatment Capacity in MLD:	1.59 MLD
	No. of Operational STPs:	1
	No. of Complying STPs:	0
	No. of Non-complying STPs:	1

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
CMC Hunsur	Kalukunike Village, Hunsur Taluk	3.91 MLD	3.91 MLD	Operational	Not Complied

Details of under construction STPs in the State

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
CMC Hunsur	Kalukunike Village, Hunsur Taluk	Nil	Nil	50% house hold connections is completed & remaining works is under progress DPR for Rs. 80.0 Crores is prepared for laying UGD network for new extensions & to upgrade the existing STP to SBR Technology.	31-03-2021

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
CMC Hunsur	Kalukunike Village, Hunsur Taluk	Up gradation of existing 3.91 MLD + 4.09 MLD. STP	Revised DPR is prepared by KUWS&DB, Mysuru Division for Rs. 26.80 Crores to divert the sewage discharged in to river through storm water drain by providing additional 2 Nos. of wetwell for 2 drains. Upgradation of existing UGD networks. Upgradation of existing STP 3.91 MLD to 8.0 MLD with SBR Technology. DPR is approved and upgradation work is at completion stage.	March - 2021

IV. Details of Industrial Pollution:

Particulars	CMC Hunsur
No. of industries in the State:	7 Nos.
No. of water polluting industries in the State:	4
Quantity of effluent generated from the industries in MLD:	0.019 MLD
Quantity of Hazardous Sludge generated from the Industries in TPD:	0.007572 TPD
Number of industrial units having ETPs:	4Nos
Number of industrial units connected to CETP:	0
Number and total capacity of ETPs (details of existing/ under construction / proposed)	No. of ETP-4, Capacity-0.019 Under construction-0, Capacity-0 Proposed-0. Capacity-0
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	0

Status of compliance and operation of the CETPs

Town	No. of industries	Industrial Discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
CMC Hunsur	Not Applicable			

V. Solid Waste Management:

Particulars	CMC Hunsur
Total number of Urban Local Bodies and their Population	50850
Current Municipal Solid Waste Generation	23 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	• Composting Existing – 9.43 Gap – Nil • Sanitary landfill Existing–Nil Gap – 5.52
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	DPR for Rs. 1.76 Crores is approved to provide compost plant & sanitary land fill site & the same is to be undertaken. At present the solid waste is dumped in the site without any treatment.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	0
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 31/31 Wards.
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Segregationpractice-20 Wards
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains 2 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
CMC Hunsur	23	10	1	10	DPR for Rs. 1.76 Crores is approved for processing of entire MSW & currently work is assigned to contractor is going on.

VI. Bio-medical Waste Management:

Particulars	CMC Hunsur
Total Bio-medical generation:	0.1597 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 18 Non Bedded: 50
Status of Treatment Facility/ CBMWTF:	CBMWTF

VII. Hazardous Waste Management:

Particulars	CMC Hunsur
Total Hazardous Waste generation:	0.007575 TPA
No. of Industries generating Hazardous waste	3Nos
Treatment Capacity of all TSDFs	NA
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	NA
Details of on-going or proposed TSDF	NA

VIII. Plastic Waste Management:

Particulars	CMC Hunsur
Total Plastic Waste generation:	0.45 TPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Nil

Particulars	CMC Hunsur
IX. Details of Alternate Treatment Technology being adopted by the State/UT	-
X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	2 drain is identified & monitored & the drain is yet to be connected.
XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	--
I. Details of meetings carried under the Chairmanship Chief of Secretary in the	--

State/UT:	
II. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
III. Ground water regulation:	As per the District Ground water Authority data submitted for the year 2020 in their Hand Book CMC Hunsur comes under safer zone as per ground water resources assessment and there is no over exploitation of ground water in the region.
IV. Good irrigation practices being adopted by the State:	---
V. Rain Water Harvesting:	Rain water harvesting is made mandatory for new constructions, CMC has taken up awareness programmes to educate the people about river flooding during Monsoon
VI. Demarcation of Floodplain and removal of illegal encroachments:	During the month of September Paper advertisements were issued to the residents located on the banks on the river Lakshmanatheertha about flooding by CMC and early warning arrangement in consultation with revenue department from Cauvery Neeravari Nigam Ltd is carried out
VII. Maintaining minimum e-flow of river:	Flow data of Hydrological observation Sites is available in Central water commission Website and further implementation from irrigation department will be initiated
VIII. Plantation activities along the rivers:	As of now there are no plantations on the banks of river Lakshmantheertha in the polluted stretch since the area is confined to CMC limit
IX. Development of biodiversity park:	As of now, there are no Bio diversity parks in this stretch
X. Reuse of Treated Water:	--
XI. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	--
XII. Status of Preparation of Action Plan by the 13 Coastal States:	NA
XIII. Regulation of Mining Activities in the State/UT:	Nil
XIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XV. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	a) With respect to treatment & disposal of sewage effluent the LB's have taken steps to operate the existing STPs & action plan for up gradation of the existing STPs is being prepared by KUWS&DB & the same is approved by the Government. b) With respect to Solid Waste Management by Municipalities, steps have been taken process the Solid Waste with the existing compost facilities and works followed by tendering for

	expanding the same along with sanitary land fill sites construction are under progress. c) District level meeting on Polluted river stretches was held on 3-3-2021 under the Chairmanship of Minister C.P Yogeshwar. As per the directions of Minister Local Bodies were directed to use the available funds of the CMC to divert the Missing links of sewage to STP d) As per the proceedings of the meeting conducted on 24.09.2021 under the chairmanship of Hon`ble Subhash Adi Former Judge, High Court of Karnataka and Upa Lokayuktha, Government of Karnataka and Chairperson National Green Tribunal State Level Committee Karnataka Constituted by Hon`ble NGT in OA No 606/2018 , “the missing links sewage effluent discharged into storm water drain shall be diverted to nearby STPs /Wet wells by providing interception and diversion system by adopting low cost treatment facilities” the same is communicated to ULB`s for further action. e) DPR approved by the Government to divert the sewage discharge into river through storm water drain by providing additional 2 Nos. of wetwell for 2 drains, Upgradation of existing STP 3.91 MLD to 8 MLD with SBR technology and UGD networks for Rs. 26.8 Crores. f) Short term tender notification has been called by the KUWS&DB through E-procurement portal tender no: KUWSDB/2021-22/WS/WORK_INDENT2943 on 06-04-2021 with respect to rejuvenation of UGD systems, construction/ upgradation of STPs, providing sewer networks and outfall sewer lines, construction of wetwells, providing rising mains and other related works along with operation and maintenance of STPs as per NGT directions. Qualified tender agencies proposal has to be placed for technical evaluation committee for approval. g) The tender of Rs. 20,12,49,000/- has been assigned to M/s Akhil Infra Projects Pvt Ltd, Ballari on 31-12-2021 for the work of “ Providing/Rejuvenation of UGD scheme to Hunsur city as per NGT standards including O&M for 5 years. h) Upgradation of existing STP 3.91 MLD to 8 MLD with SBR technology is at completion stage and UGD networks work is under progress. i) Obtained Consent for establishment from the Board for upgraded STP of 8 MLD capacity vide order No. CTE-346781 dated: 02/01/2025 and valid upto- 02/01/2030 and yet to operate the STP.
--	--

Environmental Officer
RO-2, Mysuru (Rural)

Annexure-1

XIII Status of Water Quality Assessment of polluted rivers in Annexure-1

Sl. No.	Location	Year	DO(mg/l)	BOD(mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of Lakshmantheertha in New road bridge of Bengaluru-Bhantwala Road at Hunsur town	Sep-25	6.8	2.1	140	1300
2	D/S of Lakshmantheertha at water barrage near Kattemalalavadi Village	Sep-25	6.7	2.3	110	1300

****As per the CPCB classification the river water sample falls under Class " C "- Drinking Water Source with conventional treatment followed by disinfection.**

**Environmental Officer
RO-2, Mysuru(Rural)**

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka (Netravathi)

Overall status of the State: KARNATAKA (Dakshina Kannada)		
Name of The River		Netravathi
Polluted River Stretch		Netravathi
Priority		Priority - V
Status as on		September-2025
Overall status of the State:		
I	Total Population : Urban Population & Rural Population Separately	55,073 (As per 2011 census) <i>(The Population is considered within the polluted river stretch of length 50KM)</i>
	Urban Population	47,901
	Rural Population	7,172
II	Estimated Sewage Generation (MLD):	5.95 MLD
III Details of Sewage Treatment Plant		
Existing no. of STPs and Treatment Capacity (in MLD)		There is no Existing STPs in jurisdiction of Bantwala and one STP of 6 KLD in Belthangady TMC. The Bantwala TMC has taken up construction work of providing UGD and the work is under progress
Capacity Utilization of existing STPs		NA
MLD of sewage being treated through Alternate technology		NA
Gap in Treatment Capacity in MLD: No. of Operational STPs:		Since there are no STPS, there is a need to establish STP of adequate capacity to treat the total quantity of sewage (i.e 5.95 MLD) generated from these local bodies.
No. of Complying STPs:		NA
No. of Non-complying STPs:		NA

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
Not Applicable					

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
NIL					

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in	Status of Project (at DPR Stage/ Under	Likely Date of Completion
-----	----------	---------------------------------	--	---------------------------

		MLD	Tendering/ Work to be Awarded)	
Nil				

IV Details of Industrial Pollution

No. of industries in the State (D.K District)	There are no waste water generating industries within the purview of local bodies situated on the bank of Netravathi River (on the identified polluted river stretch)
No. of water polluting industries in the State	NA
Quantity of effluent generated from the industries in MLD	NA
Quantity of Hazardous Sludge generated from the Industries in TPD	NA
Number of industrial units having ETPs	NA
Number of industrial units connected to CETP	NA
Number and total capacity of ETPs (details of existing/ under construction / proposed)	NA
Compliance status of the ETPs	NA
Number and total capacity of CETPs (details of existing/ under construction / proposed)	There are no CETP's in the Local bodies situated on the polluted River Stretches.
Status of compliance and operation of the CETPs	NA

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Not applicable				

V Solid Waste Management

Total number of Urban Local Bodies and their Population

The total number of Urban Local Bodies on the bank of Netravathi River along with the population are submitted as below;

Sl No	Local Bodies	Population
1	Town Municipal council, Bantwala, Dakshina Kannada District.	40155
2	Town Panchyath, Belthangadi Taluk, Dakshina Kannada District	7746

Current Municipal Solid Waste Generation	13.89 MT/day
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), Bio-methanation, MRF etc	- The local bodies are practicing the system of door to door collection of segregated municipal solid waste. - The dry recyclable waste such as Paper, wood, Glass etc are being segregated and sent to recyclers.

Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	All local bodies have submitted action plan with time line to bridge gap between Installed Capacity and Current Utilization of processing facilities through District environmental plan as per the NGT Order w.r.t O.A.360 of 2018.
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	There are no C&D waste processing plants.
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	Total No. of wards-38 Door to Door Collection-35 Segregation at Source-23 (As submitted by ULBs in DEP)
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	Nil
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	Nil
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	Nil
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	7

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Bantwala TMC	14	12.2	- Windrows System is adopted for management of wet waste - Management of Material Receiving Facility for dry waste recycling.	100%	There are no Proposed MSW Facilities in this jurisdiction.

VI Bio-medical Waste Management

Total Bio-medical generation:	180 Kg/day
No. of Hospitals and Health Care Facilities	132
Status of Treatment Facility/ CBMWTF	The Bio medical Waste generated from hospitals and HCEs are being handed over to CBMWTF facility provided by M/s. Ramky Enviro Tech Pvt. Ltd., Mulki, D.K. and M/s. Ayush Enviro tech Pvt. Ltd., Padubidre Udupi further treatment and disposal

VII Hazardous Waste Management

Total Hazardous Waste Generation	Nil
No of Industries Generating Hazardous Waste	Nil
Treatment Capacity of all TSDFS	There are No TSDF facility proposed in the jurisdiction of RO-Mangalore. The Hazardous waste generated in the District is being sent to TSDF, situated at Bangalore for final treatment & disposal. the other facility like incinerators, Co-processors & Recyclers across the state are also being used for treatment & disposal of Hazardous waste generated from the industries.
Average Quantity of Hazardous Waste reaching the TSDFS and treated	
Details of on-going or proposed TSDF	

<u>VIII Plastic Waste Management</u>		
	Total Plastic Waste generation	382 MT/A
	Treatment/ Measures adopted for reduction or management of plastic waste	- The Single use plastic is totally banned in Karnataka as per GoK Notification No: No. FEE/17EPC2012, Bangalore, dated: 11-03-2016. - There are two waste plastic reprocessing industries in the jurisdiction of RO-Mangalore.
IX	Details of Alternate Treatment Technology being adopted by the State/UT	NA
X	Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment	- In the ULB limit most of individual houses are have provided ST & SP for treatment of domestic sewage generated from individual houses. - Revised river rejuvenation action plan submitted on 08.05.2020 with directions to all the stakeholder for complying with the direction issued in the District Level Special Surveillance Task Force(DLSETF) - Proposal for providing Underground drainage system in all areas with terminal STP for 100% treatment of waste water. - Untreated sewage entering in to the rivers should be reduced by laying the drainage network & connecting the domestic sewage in to the terminal sewage treatment plant. - To install STP's for treatment of domestic sewage and scientific disposal facilities for solid waste generated from the villages & town located on the bank of Netravathi River
XI	Details of Nodal Officer appointed by Chief Secretary in the State/UT	NA
XIII	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	NA
XIII	Latest water quality of polluted	

	river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Attached as Annexure
XIV	Ground water regulation	The industry authorities are directed to obtain NOC from State/ District Ground water Authority as applicable.
XV	Good irrigation practices being adopted by the State	NA
XVI	Rain Water Harvesting	During the District Level meeting of DLSESTF a directions were given from District Commissioner to all the Concerned Departments to implement the Comprehensive Rain Water System and submit an action taken report.
XVII	Demarcation of Floodplain and removal of illegal encroachments	Directions have been given to Forest Department and Revenue Department to submit details about flood plain zone and to carry out massive plantation and also to notify the Flood Plain Zone (FPZ).Gazing station at Bantwala through District Environmental Plan (DEP)
XVIII	Maintaining minimum flow of river	During the District Level meeting of DLSESTF a directions was given from District Commissioner to all the Concerned Departments to maintaining minimum flow of river and submit an action taken report.
XIX	Plantation activities along the rivers	During the District Level meeting of DLSESTF a directions was given from District Commissioner to all the Concerned Departments to take up Plantation activities along the rivers and submit an action taken report.
XX	Development of biodiversity park	NA
XXI	Reuse of Treated Water	Treated sewage will be reused once STP put into operation.
XXII	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards	If the State identifies the model river, the Action Proposed for achieving the bathing quality standards the directions will be followed.
XXIII	Status of Preparation of Action Plan by the 13 Coastal States	Submitted. Copy of Coastal plan enclosed. Information furnished in the prescribed format for OA No. 829/2019 vide letter dated: 03.01.2020.
XXIV	Regulation of Mining Activities in the State/UT	Regulated by Department of Mines and Geology.
XXV	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	Nil
XXVI	Please provide overall progress achieved in terms of all the above points compared to previous month ➤ Effective implementation of Door to Door collection of solid waste is being done by the ULBs.	

	➤ The household plastic waste is collected and handed over to Authorized plastic waste recyclers. ➤ TMC Bantwala has started processing their wet waste through windrows composting. ➤ This office has issued notices to all the urban local bodies to identify site for establishing C&D waste processing facility and obtain the Authorization under C&D Waste management Rules, 2016. ➤ The Meeting of District Level Special Task Force (STF) was held on 29.12.2021 under the Chairmanship of Deputy Commissioner, D.K (Meeting conducted by Sri Channabasappa, ADC, D.K District) to review the progress with respect to implementation Solid Waste Management Rules 2016. ➤ In view of the declaration of Dharmastala No Plastic City by Govt of India the meeting was convened with all the State holder who are consuming/using single use plastic in their day to day activities. ➤ The meeting was attended by Hotel association, Gram Panchayath president, vice president, members, Officials from Zilla panchayath, Grama panchayath Officer, Shop/Commercial establishment, yathiri nivas, maintenance people personal, General publics, Karnataka State Pollution Control Board Officials and selected NGOs of Dharmastala who are engaged in solid waste management at Dharmastala. Each represented have submitted their action plan to be implemented by every State holder including General Public and Travelers for effective implication of ban of single use plastic in the City. ➤ 75 shops, Hotels, Tourist lodge within Gram Panchyat limit of Dharmastala were inspected on 23.11.2023 and upto 400 Kgs of plastics were seized and Rs 15400/- fine was levied on single use plastics ban violators. ➤ Dharamastala Grama Panchayath has conducted SUP Awareness through voice clippings in all the door to door solid waste collection vehicles to make regular announcement and to give awareness among general public on day to day solid waste collection vehicles and Conducting regular raids and imposing fine for the violators. ➤ On 05.02.2024 Dharmasthal Gram Panchayath was declared as SUP Plastic free village by Hon'ble Minister of Forest, Ecology & Environmental Sri Eshwari Khandre and in presence Dr.D.Veerendra Heggade, Member of Parliament in Rajya Sabha. ➤ News Paper article was published in local Udayavani News paper regarding ban of SUPs and announcement of Dharmastala as single use plastic prohibited city on 06.02.2024 as part of awareness among general public ➤ Meeting wrt Preparation of action plan on implementation of ban on single use plastic in Mangalore City and Dharmastala Gram Panchayath Mangalore City held on 25.06.2024 at 3rd floor Conference Hall DC Office, Mangalore. ➤ Formation of task force committee for on implementation of ban on single use plastic in Mangalore City, Dharmastala and All ULB's of Dakshina Kannada District. ➤ Attended resource person program on ban on SUP organized by Zilla Panchayat, Dakshina Kannada at Belthangadi for all village Panchayath PDOs and Presidents. ➤ This Office issued direction for local bodies to remove the flex banners.
--	---

Sd/-
ENVIRONMENTAL OFFICER
KSPCB,MANGALURU

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020) For the State of Karnataka

Name of the River	SHIMSHA
Polluted river stretch	Yediyur to Halagur bridge
Priority	IV
Status as on	Sep - 2025

Overall status of the State:

	Particulars	TMC Maddur
I.	Total Population: Urban Population & Rural Population separately	28,902
II.	Estimated Sewage Generation (MLD):	3.5

III. Details of Sewage Treatment Plant:

Particulars	TMC Maddur
Existing no. of STPs and Treatment Capacity (in MLD):	3.5 MLD
Capacity Utilization of existing STPs:	3.5 MLD
MLD of sewage being treated through Alternate technology:	-
Gap in Treatment Capacity in MLD:	Nil
No. of Operational STPs:	01
No. of Complying STPs:	01
No. of Non-complying STPs:	-

Details of each existing STP in the State

Name of the Local Body	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	3.5 MLD	3.5 MLD	Yes	Complied

Details of under construction STPs in the State:

Name of the Local Body	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House sewer connections	Completion Timeline
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	Up gradation of existing 3.5 MLD STP to 6.0 MLD with Aeration Technology	Revised DPR is prepared by KUWS&DB, Mandya Division for Rs. 50.15 Crores to divert the sewage discharged into river through storm water drain. Connecting household to UGD by 4000 houses & construction of 2 nos. of wet wells. Upgradation of existing 3.5 MLD STP to 6.0 MLD. The DPR is approved & work has been assigned to KUWS&DB by the Government. The tender is invited by KUWSSB for execution of the work.	<u>Sewage Treatment Plant:</u> UP-gradation of STP work is completed and it is under operation. But other related works like laying network in extension area & household connection etc., are 70 % completed & rest of the work will be completed shortly. Work order for extension of UGD networks in out growth area and extended area gap analysis has done by KUWS&DB. The authorities have operating the STP of capacity 6.0 MLD at Hole Anjaneyaswamy temple Road, Maddur Taluk, Mandya District. The TMC authorities have not obtained CFE-expansion and operation for up gradation of STP of capacity 3.0MLD to 6.0MLD and also not applied for renewal of consent under Water Act, 1974.	14-04-2022

Details of proposed STPs in the State

Name of the Local Body	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
TMC Maddur	Hole Anjanaiah swamy Temple Road, Maddur	Up gradation of existing 3.5 MLD STP to 6.0 MLD.	<u>Sewage Treatment Plant:</u> UP-gradation of STP work is completed and it is under operation. But other related works like laying network in extension area & household connection etc., are 70 % completed & rest of the work will be	14-04-2022

			completed shortly. Work order for extension of UGD networks in out growth area and extended area gap analysis has done by KUWS&DB. The authorities have operating the STP of capacity 6.0 MLD at Hole Anjaneyaswamy temple Road, Maddur Taluk, Mandya District. The TMC authorities have not obtained CFE-expansion and operation for up gradation of STP of capacity 3.0MLD to 6.0MLD and also not applied for renewal of consent under Water Act, 1974.	
--	--	--	---	--

IV. Details of Industrial Pollution:

Particulars	TMC Maddur
No. of industries in the State:	1
No. of water polluting industries in the State:	1
Quantity of effluent generated from the industries in MLD:	2.9
Quantity of Hazardous Sludge generated from the Industries in TPD:	Nil
Number of industrial units having ETPs:	01
Number of industrial units connected to CETP:	-
Number and total capacity of ETPs (details of existing/ under construction / proposed)	2.9
Compliance status of the ETPs:	Complied
Number and total capacity of CETPs (details of existing/ under construction / proposed)	-

Status of compliance and operation of the CETPs:

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
TMC Maddur	-	-	-	-

V. **Solid Waste Management:**

Particulars	TMC Maddur
Total number of Urban Local Bodies and their Population	28,902
Current Municipal Solid Waste Generation	10 TPD
Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio-methanation, MRF etc	• Composting Existing – 0.0 Gap – 4.1 TPD • Sanitary landfill Existing–Nil Gap – 2.4 TPD • The 70 % of the wet waste is being composted at source level through home composting and 30 % is in a decentralized waste processing plant. • Dry waste is collected by the pourakarmikas and sold to scrap dealers.
Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	<u>Solid Waste Management Details:</u> With respect to Solid Waste Management by Municipalities, under 15th finance (2021-22) grant Tender was given & provided the facility as per SWM Rules at Sy. No. 623 RS & 733 RS, Huthgere Village, Athguru Hobli, Maddur Taluk, Mandya District in an area of 3.0 Acres 32 Guntas in the Sy.No. of 623RS and 3.0 Acres 31 Guntas in the Sy.No.733RS. The total land fill site is about 7.0 Acres 23 Guntas. The authorization was expired on 31.12.2021
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Land identification is in progress
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	• Door to door collection 23/23 Wards. • Segregation practice-18 Wards
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	DPR for integrated solid waste management is approved for 5.25 Crores, currently civil work is assigned to the contractor and 70 % of the work is completed.
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	3 acres, sanitary landfill is under construction
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	-
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Nos. of drains - 1 Nos. of drains having floating racks / screen – Nil

Status of ULB wise Management of Solid Waste

Name of the ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
TMC Maddur	10	3.0	De centralized pit composting	3.0	DPR for Rs. 5.25 Crores (Civil work- 4 crore & vehicles 1.25 crores) with 12 % GST & work order for processing of entire MSW waste is issued on 23-03-2020 and currently the civil work is assigned to the contractor and about 70% of the work is completed.

a. Bio-medical Waste Management:

Particulars	TMC Maddur
Total Bio-medical generation:	81.7 Kg/day
No. of Hospitals and Health Care Facilities:	Bedded: 03 Non Bedded: 26
Status of Treatment Facility/ CBMWTF:	Disposed to CBMWTF (M/s. Maridi Eco Solutions)

b. Hazardous Waste Management:

Particulars	TMC Maddur
Total Hazardous Waste generation.	-
No. of Industries generating Hazardous waste	-
Treatment Capacity of all TSDFs	-
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	-
Details of on-going or proposed TSDF	-

c. Plastic Waste Management:

Particulars	TMC Maddur
Total Plastic Waste generation:	3.6 MTPD
Treatment/ Measures adopted for reduction or management of plastic waste:	Awareness programme was carried out to minimize the usage of plastic & regular raid will be carried out.

Particulars	TMC Maddur
VI. Details of Alternate Treatment Technology being adopted by the State/UT	-
VII. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:	One drain is identified & monitored. The analysis reports of the same is awaited.
VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:	-
IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	-
X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	Status of water quality of polluted rivers in Annexure-1.
XI. Ground water regulation:	The ground water resources assessment is carried out on Taluka wise (Administrative Units) The State Govt. has taken up various Recharge/Water Conservation Schemes like for augmentation of ground water resources. In respect of semi critical area action plan will be executed with the District Administration to restore the Ground Water Table.
XII. Good irrigation practices being adopted by the State:	The Dept. of Agriculture has submitted action plan for implementation of following measures. • General Government Practice of Irrigation is maintained in the Maddur Tq. • Farmers are made aware to use water optimally.
XIII. Rain Water Harvesting:	The Department of Revenue and Irrigation have prepared District Disaster Management Plan for the Flood Plains of river Shimsha which is also covered under polluted river stretch. In order to overcome Flood Plains people of nearby villages are warned through early warning arrangement in consultation with revenue department. Further measures required for Flood Plain Management in
XIV. Demarcation of Flood plain and removal of illegal encroachments:	

	the polluted river stretch will be implemented.
XV. Maintaining minimum e-flow of river:	The Cauvery Neeravari Nigam Ltd., is requested to submit the action plan as per MoEF & CC norms during monsoon seasons and same is not yet submitted
XVI. Plantation activities along the rivers:	The Forest Department is requested submit the action for plantation of saplings on the banks of polluted river stretch of Shimsha and the same is not yet submitted
XVII. Development of biodiversity park:	As of now, there is one Bird Sanctuary in Kokkare bellur in Shimsha river stretch of Maddur Taluk. The Forest Department is requested to submit action plan for the proposed bio diversity parks and the same is not yet submitted. The status of the existing and proposed bio diversity parks and its implementations will be executed in coordination with the Forest Department.
XVIII. Reuse of Treated Water:	Treated water is used on land for irrigation.
XIX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	-
XX. Status of Preparation of Action Plan by the 13 Coastal States:	-
XXI. Regulation of Mining Activities in the State/UT:	-
XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	-
XXIII. Overall progress of the month: Please provide overall progress achieved in terms of all the above points compared to previous month.	<u>Sewage Treatment Plant:</u> UP-gradation of STP work is completed and it is under operation. But other related works like laying network in extension area & household connection etc., are 70 % completed & rest of the work will be completed shortly. Work order for extension of UGD networks in out growth area and extended area gap analysis has done by KUWS&DB. The authorities have operating the STP of capacity 6.0 MLD at Hole Anjaneyaswamy temple Road, Maddur Taluk, Mandya District. The TMC authorities have not obtained CFE-expansion and operation for up gradation of STP of capacity 3.0MLD to 6.0MLD and also not applied for renewal of consent under Water Act, 1974.

Solid Waste Management Details:

With respect to Solid Waste Management by Municipalities, under 15th finance (2021-22) grant Tender was given & provided the facility as per SWM Rules at Sy. No. 623 RS & 733 RS, Huthgere Village, Athguru Hobli, Maddur Taluk, Mandya District in an area of 3.0 Acres 32 Guntas in the Sy.No. of 623RS and 3.0 Acres 31 Guntas in the Sy.No.733RS. The total land fill site is about 7.0 Acres 23 Guntas. The authorization was expired on 31.12.2021

Annexure-1

XIII. Latest water quality of polluted river stretch for the month of Nov-2025

Sl. No.	Details of Water Quality Monitoring locations as per NWMP	Year	DO (mg/l)	BOD (mg/l)	Fecal Coliform (MPN/100 ml)	Total coliform (MPN/100 ml)
1	D/S of river Shimsha near Bangalore-Mysore Road Bridge Maddur, Maddur Tq, Mandya District	Sep-2025	6.5	2.7	140	1700
2	D/s of river shimsha near Halgur Road Bridge, Malavalli Tq, Mandya District	Sep- 2025	6.5	3	130	1500

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA

No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Name of the River : Tunga River
Polluted river stretch : 10Km
Priority : V
Status as on : 31.09.2025

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Shivamogga City Corporation Population is 322650 (As on 2011 census)

II. Estimated Sewage Generation (MLD): 47.79MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Existing 2 no of capacity STP of 35.58 MLD STP at Thyvarechatnhalli, & 5.13MLD at Purle Village, Shivamogga Tq & Dist is under operation.

- Capacity Utilization of existing STPs:14.52MLD
- MLD of sewage being treated through Alternate technology: --
- Gap in Treatment Capacity in MLD:33.27
- No. of Operational STPs: 2
- No. of Complying STPs:2
- No. of Non-complying STPs: Nil

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Sy.no.27/1,28P,32,33, 34,35 & 36, Thyvarechatnhalli,	35.58 MLD	14MLD	Working	Complied

	Shivamogga Tq & Dist				
2	City Corporation, Shivamogga, Sy.No.33/ P1, Purle village, Shivamogga Tq & Dist	5.13MLD	0.52 MLD	Working	Complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Ghandi Park, Shivamogga City, Shivamogga	0.05MLD	100%	-	Work Completed. But not commissioned

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
-	-	-	-	-

IV. Details of Industrial Pollution:

- No. of industries in the State:

There are no large industries located on the bank of the Tunga River.

- No. of water polluting industries in the State: -
- Quantity of effluent generated from the industries in MLD: -
- Quantity of Hazardous Sludge generated from the Industries in TPD: -
- Number of industrial units having ETPs: -
- Number of industrial units connected to CETP: Nil
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
: -
- Compliance status of the ETPs: -

- Number and total capacity of CETPs (details of existing/ under construction / proposed) :Not Applicable (Shivamogga Dist. is not having any CETP).
- Status of compliance and operation of the CETPs

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	Nil			

V. **Solid Waste Management:**

- Total number of Urban Local Bodies and their Population:
1 - City Corporation, Shivamogga. Population is 322650
- Current Municipal Solid Waste Generation is about **170TPD**.
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bimethanation, MRF etc : City Corporation, Shivamogga is having MSW site at Sy No.198, 202 to 206, 208 to 210, Anupinakatte Village, Shivamogga. Installed capacity is 75TPD (Considering 8 hr Shift) and they operate the unit in two shifts (6.00AM to 10.00PM) to process the MSW.
- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) : --
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) : NIL
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source : There are 35 wards in Shivamogga Corporation. All 35 wards are covered under Door to Door Collection. All 35 Wards are doing source segregation.

- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)-**Nil**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.: --
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers : --
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers: 7 drains.

Smart City Shivamogga has taken up 7 works (Drains) to divert during summer season. (I & D Work).

Additionally, KUWS&DB, Shivamogga, has taken on I and D (Interception & Diversion) works, with 75% of the construction finished and work scheduled to be finished in December 2023.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
1	170TPD	150 TPD (2 Shifts)	windrow platform, composting ,leachate treatment is provided.	75TPD(Considering 8 hr Shift) and they operate the unit in two shifts to process the MSW	Nil

VI. Bio-medical Waste Management:

- Total Bio-medical generation : 1174 Kg/day
- No. of Hospitals and Health Care Facilities: Total No of Hospitals and Health Care Facilities is 431 including 90 No bedded HCF,336 No non bedded HCF and 5 Veterinary Hospital.
- Status of Treatment Facility/ CBMWTF : The Shivamogga Dist is having one CBMWTF i.e.M/s.Shushrutha Biomedical Waste Management Society®, Plot.No.31/C, Machenahalli Indl Area, Bhadravathi Tq,Shivamogga Dist. The unit has obtained Consent and Authorization from the Board for the

period up to 30.06.2025.

VII. Hazardous Waste Management:

- No. of Industries generating Hazardous waste : 38
- Treatment Capacity of all TSDFs:
Not Applicable (Shivamogga Dist. is not having TSDF)
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: Not Applicable
- Details of on-going or proposed TSDF: Not Applicable

VIII. Plastic Waste Management:

- Total Plastic Waste generation: 4318 TPA
- Treatment/ Measures adopted for reduction or management of plastic waste:

The City Corporation, Shivamogga has prepared By laws for Plastic Waste Management Rule. Plastic raids on Commercial activities are conducted from time to time from City Corporation Shivamogga and KSPCB.

IX. Details of Alternate Treatment Technology being adopted by the State/UT --

X. Identification of polluting sources including drains contributing to river pollution and

action as per NGT order on insitu treatment:--This Office has indentified 7 points where drains contributing the river pollution and legal sample was collected on 26.06.2023 the analysis reports are herewith attached for kind perusal and the locations are as follows:

1. Harakere Left Bank of Tunga river Shivamogga
2. Uragadur (Right Bank of Tunga River), Shivamogga :
3. Near Purle , Right Bank of Tunga River), Shivamogga
4. Holebenavalli (Right bank) Shivamogga,
5. Goravinakatte (Left bank)Kudli Suguru Shivamogga,
6. SPM Road, New Mandli, Malavagoppa south Shivamogga Dist,

7. Thevarchatnahalli Shivamogga

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:--

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:--

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;

This Office is collecting the River Water Samples every month at 2 Locations.

September- 2025 month analysis report enclosed as Annexure-1.

XIV. Ground water regulation:

District Ground Water Office has reported that Shivamogga Dist lies under safe zone (There are no over exploited Taluk)

XV. Good irrigation practices being adopted by the State:

Adoption of micro irrigation practices such as drip/sprinkler.

XVI. Rain Water Harvesting:

Shivamogga Urban Development Authority (SUDA) is insisting residential Buildings/Commercial Buildings to adopt Rain Water Harvesting in its approval.

XVII. Demarcation of Floodplain and removal of illegal encroachments:

Flood plain zone encroachment details are sought from the Revenue Department.

XVIII. Maintaining minimum e-flow of river:

Karnataka Water Resources Department is the concerned Department and it is maintaining the flow as per the Norms.

XIX. Plantation activities along the rivers:

The Deputy Commissioner has informed the Forest Department Officers to take suitable action for plantation in flood plain zone.

XX. Development of biodiversity park:

The Deputy Commissioner instructed the Irrigation Department Officials to verify the encroachment if any on the river banks and informed to take suitable action on this issue along with the concerned Department

XXI. Reuse of Treated Water: --

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: Not Applicable

XXIV. Regulation of Mining Activities in the State/UT:

Mines & Geology Dept is monitoring Sand Mining activity

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:---

XXVI. Overall progress of the month:---This Office issued Show cause notice to City Corporation ,Shivamogga with respect to the non-compliances and discharging of untreated sewage into the Tunga river and letter also furnished to Board Office for calling CC, Shivamogga for personal hearing at Board Office.

All 3 STPs in City Corporation ,Shivamogga were inspected in the month of June and with respect to the non-compliances recommended to Board to call all ULB authorities for personal hearing at Board Office. Conducted awareness programmes and Tunga river bank cleaning work along with CC, Shivamogga on December -2023 month.

The Meeting was conducted with concerned department with the chairmanship of the DC, Shivamogga on dated 15.11.2023.

The Meeting was conducted with concerned department with the chairmanship of the DC, Shivamogga on dated 11.07.2024.

Sd/-

Environmental Officer,(I/C)
KSPCB,Shivamogga

National Mission for Clean Ganga

Format for submission of Monthly Progress Report in the NGT Matter OA No.

673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Karnataka

Pertaining to KSPCB Regional Office, Davangere.

Name of the River : Tungabhadra
Polluted river stretch : Honnali to Haralahalli Bridge
Priority : - -
Status as on : 30.09.2025

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately (as per 2011 census data)

1) Davangere (CC): 4,34,971 2) Harihara (CMC): 77,447

3) Honnali (TMC): 17,928

II. Estimated Sewage Generation (MLD): **62.84 MLD and details are as follows;**

CC Davangere – 51.6 MLD

CMC Harihara – 8.84 MLD

TMC Honnali – 2.4 MLD

Total – 62.84 MLD

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity (in MLD):

Davangere: 4 No's of STPs of capacities 14.8 MLD, 20 MLD, 20 MLD & 5 MLD.

Harihara : 18 MLD.

Honnali : 3.3 MLD.

- Capacity Utilization of existing STPs: **62.84 MLD.**
- MLD of sewage being treated through Alternate technology: **Nil**
- Gap in Treatment Capacity in MLD: **Nil**
- No. of Operational STPs: **4 No's**

(Out of 6 STPs only 2 STP has valid CFO)

- No. of Complying STPs: 3 No's
- No. of Non-complying STPs: 2 No's

Details of each existing STP in the State

No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Operational Status of STP	Compliance Status of STP
1	CC, Davangere (Kundawada Village)	14.8 (WSP)	9	Partially Operating	Not complied
2	CC, Davangere (shivanagara)	20 (SBR)	16	Operating	Complied
3	CC, Davangere (shivanagara)	20 (SBR)	16	Operating	Complied
4	CC, Davangere (Avaragere)	5 (SBR)	3	Operating	Complied
5	CMC, Harihara	18 (FAL)	8.84	Started operating	Not Complied
6	TMC, Honnali	3.3 (NEBR)	1.8	Under Modification (obtained CFExp for change in Technology from WSP to NEBR)	Not Complied

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	TMC, Honnali	3.3 MLD	90 %	Authenticated data Not provided	-

Details of proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
Nil				

IV. Details of Industrial Pollution: (RO, Davangere Revenue District)

- No. of industries in the State: **373 (R+O+G pertaining to Davangere Revenue Dist).**
- No. of water polluting industries in the State: **2. (2 major industries located on River bank, viz; M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries. These two industries are located in Revenue limits of Haveri District)**
- Quantity of effluent generated from the industries in MLD: **Consented effluent generation is 49.840 MLD and average quantity effluent generated is 32.5 MLD. (This information is pertaining to M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries. These two industries are located in Revenue limits of Haveri District)**
- Quantity of Hazardous Sludge generated from the Industries in TPD: **0.0 TPD.**
- Number of industrial units having ETPs: **2. (This information is pertaining to M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries. These two industries are located in Revenue limits of Haveri District)**
- Number of industrial units connected to CETP: **0**
- Number and total capacity of ETPs (details of existing/ under construction / proposed)
 - **2 ETPs of capacities – 20 MLD of M/s. Grasiline Division (GRD) and 40 MLD of M/s. Harihara Poly fibers (HPF). (These two industries are located in Revenue limits of Haveri District)**
- Compliance status of the ETPs: **Complied with effluent standards.**
- Number and total capacity of CETPs (details of existing/ under construction / proposed) - **NIL**
- Status of compliance and operation of the CETPs - **Nil**

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Kumarapattnum, Ranebennur Tq, Haveri Dist.	2 (M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries.)	32.5 MLD	Operating and Complied with the Consent conditions	NIL

V. Solid Waste Management:

- Total number of Urban Local Bodies and their Population: **3 No's (pertaining to River stretch)**

Davangere CC – **4,34,971**
Harihar CMC – **77,447**
Honnali TMC – **17,928**

- Current Municipal Solid Waste Generation –

Davangere CC – 170 TPD

Harihar CMC - 30 TPD

Honnalli TMC - 8 TPD

- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio methanation, MRF etc..

Sl. No	ULB	Installed capacity	Type of processing
1	CC Davangere	200 TPD	Segregation using trammel/vibratory screen machineries in to RDF, inhort and Bio soil is started and also segregation of legacy waste is started.
2	CMC Harihara	35 TPD	
3	TMC Honnali	8 TPD	Segregation of dry waste and wet waste is started.

- Action plan to bridge gap between installed Capacity and Current Utilization of processing facilities (if Gap > 20%): **Nil**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) – **Nil**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source -

ULBs	No of wards	No of wards having door to door collection service	no. of wards practicing segregation at source
Davangere CC	45	45	45
Harihar CMC	31	31	26
Honnali TMC	23	23	22

Note: As per the details submitted by DUDC Davangere.

- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) – **Nil**.
- Number and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills. - **Not reported.**
- Number and area (in acres) of legacy waste within 1km buffer of both side of the rivers -- **Nil**
- Number of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers

Sl. No	Number of drains falling into rivers	Number of drains having floating racks/screens
1	4	0

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Davangere CC	190 TPD	190 TPD	Segregation using trammel/vibratory screen machineries in to RDF, inhort and Bio soil is started and also segregation of legacy waste is started.	190 TPD	-
Harihar CMC	30 TPD	30 TPD		30 TPD	-
Honnali TMC	8.5 TPD	8.5 TPD	Composting	8.5 TPD	-

Note: As per the details submitted by DUDC Davangere.

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: **1.77 TPD (As per the 2024-25 Annual report submitted by CBMWTF In Davangere district)**
- Number of Hospitals and Health Care Facilities: **27 (Bedded Hospitals > 30 beds)**
- Status of Treatment Facility/ CBMWTF: The Biomedical wastes generated from the Davangere District is being collected, treated and disposed by **M/s. Sushanth Environmental Technologies., Amaravathi Village, Harihara Taluk, Davangere.**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **(2 major industries located on River bank, viz; M/s. Harihara Poly fibers and M/s. Grasiline Division of Grasim Industries)**
ETP sludge – **Nil**
Cotton waste & Used oil filters– **2.0 MT/A.**
Used oil – **8.9 KL/Annum.**
- Number of Industries generating Hazardous waste: **2.**
- Treatment Capacity of all TSDFs: **Nil (There is no TSDF in Davangere limits)**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **Nil**
- Details of on-going or proposed TSDF: **NIL**

VIII. Plastic Waste Management:

There are no plastic waste generating industries in the said Polluted River stretch.

- Total Plastic Waste generation: **Nil**

- Treatment/ Measures adopted for reduction or management of plastic waste: Nil

IX. Details of Alternate Treatment Technology being adopted by the State/UT –

Nil

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment: **following are the points where drains contributing towards river;**

Sl. No	Location	Type of sewage
1	Ukkadagathri village (Left bank), Harihara Tq, Davangere	Village sewage
2	Harihara Town (Right bank)	City sewage
3	Chikkabidari Village & Sarathi halla (Right bank), Harihara Tq, Davangere.	Village sewage
4	Didagur village (Left bank) & Honnali town, Davangere	Village sewage and Honnali city sewage

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT: --

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:
No meeting conducted in September Month.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; **September** Month river water analysis report enclosed as **Annexure 1.**

XIV. Ground water regulation: --

XV. Good irrigation practices being adopted by the State: --

XVI. Rain Water Harvesting: --

XVII. Demarcation of Floodplain and removal of illegal encroachments: --

XVIII. Maintaining minimum e-flow of river: --

XIX. Plantation activities along the rivers: ---

XX. Development of biodiversity park: ---

XXI. Reuse of Treated Water:

District level special Environment surveillance Task force committee chairman has directed M/s. Grasim industries (HPF & GRD) authorities to utilize the

treated effluent maximum for various purpose in unit premises and agricultural purpose during the meeting held on 30.11.2022. I/A have informed that, they have established full-fledged ETP comprising of primary treatment, secondary treatment based on Extended Aeration Activated Sludge Process and Tertiary treatment for effluent color removal. The color of the effluent was purely due to lignin in the colloidal suspension form, which is nontoxic to the eco system. However, lignin in small quantity in the effluent imparts a brownish tinge to the effluent thereby creating aesthetic impact on river water.

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: --

XXIII. Status of Preparation of Action Plan by the 13 Coastal States: --

XXIV. Regulation of Mining Activities in the State/UT: --

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring ---

XXVI. Overall progress of the month:

Please provide overall progress achieved in terms of all the above points compared to previous month -

Monitoring of river water was carried out on 09.09.2025 and 23.09.2025, analysis report is enclosed.

Sd/-
Environmental Officer
KSPCB, Davangere.