

MAHARASHTRA POLLUTION CONTROL BOARD

Phone No. 24010437 / 24020781

Visit us at : <http://mpcb.gov.in>

Email : jdwater@mpcb.gov.in



Kalptaru Point 2nd floor,
Sion Matunga Scheme Road
No. 8, Infant of Sion Circle,
Sion (E),
Mumbai – 400 022.

"Your Service is our Duty"

No./MPCB/JD(WPC)/250812-FIS-0176

Date 12/08/2025

To,
✓ **The Secretary,**
Ministry of Jal Shakti,
Shram Shakti Bhawan,
Rafi Marg, New Delhi-110001

Sub: Submission of Monthly Progress Report of compliance of H'ble NGT Order in O.A. No. 673/2018 in the matter of news item published in The Hindu authored by Shri Jacob Koshy titled, "More river stretches are now critically polluted: CPCB".(for the month July – 2025)

Ref: Office Memorandum dtd. 22.01.2020 by National Mission for Clean Ganga, Ministry of Jal Shakti.


Respected Sir,

Hon'ble National Green Tribunal in order dtd. 06.12.2019 in O. A. No. 673/2018 directed Chief Secretaries of all states to submit Monthly Progress Report to Secretary, Ministry of Jal Shakti, GoI along with copy to CPCB.

In view of the same, Monthly Progress Reports of Maharashtra State have been submitted up to June 2025. We are submitting herewith Monthly Progress Report for month of July 2025 in prescribed format.

This is submitted in prejudice of Hon'ble Supreme Court Order vide dtd. 14.02.2020, in which Hon'ble Supreme court has stayed impinged order dtd. 08.04.2019 of Hon'ble NGT.

Yours faithfully,


(Dr. Avinash Dhakne, IAS)
Member Secretary

Copy Submitted in favor of information to:

Hon'ble Chairman Maharashtra Pollution Control Board, Mumbai.

Copy submitted for information to:

1. Principal Secretary, Environment Department, GoM, Mantralaya, Mumbai
2. Member Secretary, Central Pollution Control Board, New Delhi

Copy for information to:

Joint Director (WPC)/RO HQ, MPCB, Mumbai

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of
2018 (in compliance to NGT order dated 24.09.2020)
For the State of Maharashtra (**July** -2025)

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately:

Rural: 6,15,45,441, Urban: 5,08,27,531 Estimated Sewage Generation (MLD): **9190.10 MLD.**

Details of Sewage Treatment Plant (entire State): As per Annexure-II

- Existing no. of STPs and Treatment Capacity (in MLD): **171** STPs with treatment capacity of **7140.75 MLD**

- **Capacity Utilization of existing STPs : 4986.85 MLD**

MLD of sewage being treated through Alternate technology: Faecal Sludge Treatment Plant- 15
FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.

(No of under construction STP=40, No of Proposed STP=115)

Gap in Treatment in MLD : $(9190.10 - 4986.85) = 4203.25$ MLD

Gap in STP installed capacity in MLD: $(9190.10 - 7140.75 = 2049.35)$

No. of STPs installed- 171

- **No. of Operational STPs :164**
- **No. of Complying STPs : 107**
- **No. of Non-complying STPs : - 57**
- **Non. Operational STP : 6 Nos .**
- **STP Plant under Upgradation : 1 Nos.**

- **Along 53 Polluted Rivers (in Priority I - 9, II - 6, III - 14, IV - 10, V – 14)** MPR submitted for Year 2020, 2021,2022, 2023, & up to June 2025.
 - Total sewage generation in PRS – 2728.65 MLD
 - No. of STPs-64
 - Sewage treatment existing in PRS – 2024.16 MLD
 - Gap in Treatment Capacity- 704.49
 - Capacity Utilization – 1676.07 MLD
 - STPs proposed/ ongoing – 1279.70 MLD
- (Pls refer Annexure-I for river wise progress of STP work)

Details of 171 existing STP in the State

Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Compliance Status (Comply / Non-Comply /)
1.	Municipal Corporation of Greater Mumbai	Colaba WWTF Nr Afgan Church Colaba Mumbai -05 Tel No.22150723	41	Operational	31	Non-Comply
2.	Municipal Corporation of Greater Mumbai	LGP WWTF-IPS 89,Dr.A.B. Road Worli Mumbai 18. Tel No.24933697	757	Operational	309	Comply
3.	Municipal Corporation of Greater Mumbai	Malad STP Marve Road, Mith Chawky, Malad (W), Mumbai-95 Tel : 28820860	280	Operational	204	Non-Comply
4.	Municipal Corporation of Greater Mumbai	Charkop STP MHADA, Sector 8 & 9, Kandivali(W), Mumbai- 400067 Tel : 28681357	6	Operational	5.0	Non-Comply
5.	Municipal Corporation of Greater Mumbai	Bhandup WWTF Off eastern Express Highway Near Airoli Bridge Traffic Signal Bhandup East Tel No. 8286226994	280	Operational	102	Non-Comply
6.	Municipal Corporation of Greater Mumbai	Ghatkopar WWTF Off eastern Express Highway Near Pant Nagar Traffic Signal Ghatkopar East. Tel No. 9082820120	386	Operational	116	Non-Comply
7.	Municipal Corporation of Greater Mumbai	Versova STP J.P. Road Jn.,Link Road, Near Apnana Bazar, Andheri (W), Mumbai-53 Tel : 26366881	180	Operational	113	Non-Comply
8.	Municipal Corporation of Greater Mumbai	Influent Pumping Station Bandra, Mahim (West), Mumbai 400016.Tel. No. 24464750	797	Operational	572	Comply
9.	Municipal Corporation of Greater Mumbai	WSP compound, Powai STP	8	Operational	8	Non-Comply
10.	Thane Municipal Corporation	TMC STP Kopri, Thane	120	Operational	60.0	Comply

11.	Thane Municipal Corporation	TMC STP Mumbra, Thane	32	Operational	13.0	Comply
12.	Thane Municipal Corporation	TMC STP Vartak Nagar	0.9	Operational	0.3	Comply
13.	Thane Municipal Corporation	Vitava	8.45	Operational	5.0	Comply
14.	Thane Municipal Corporation	Everest World, Kolshet	23.06	Operational	8.0	Comply
15.	Thane Municipal Corporation	Lodha	22.02	Operational	16.0	Comply
16.	Thane Municipal Corporation	Nagla Bunder	7	Operational	3.5	Comply
17.	Thane Municipal Corporation	Kharegaon	46.76	Operational	40	Comply
18.	Thane Municipal Corporation	Hiranandani	59	Operational	50	Non-Comply
19.	Mira- Bhaindar Municipal Corporation	Bhayander (W) near Garden Court Tower	8	Operational	8.0	Non - Comply
20.	Mira- Bhaindar Municipal Corporation	Golden Nest Road, Bhayander (E) Goddev	12	Operational	7.0	Non-Comply
21.	Mira- Bhaindar Municipal Corporation	Kanakia, Mira Road (E)	17	Operational	10.0	Non-Comply
22.	Mira- Bhaindar Municipal Corporation	Shanti Park - Mira road - Sanghavinagar	13	Operational	8.0	Non-Comply
23.	Mira- Bhaindar Municipal Corporation	Mhada- shanti garden- Mira Penkarpadagavthan (Mhada Colony)	7	Operational	7.0	Comply
24.	Mira- Bhaindar Municipal Corporation	Shanti nagar Mira road station, Near ayappamandir,	11	Operational	6.0	Comply
25.	Mira- Bhaindar Municipal Corporation	Ghodbunder- Kashigaon, Mashachhapada Bhayander, Survey No. 233	14	Operational	14.0	Non-Comply
26.	Mira- Bhaindar Municipal Corporation	Jesal park	2	Operational	2.0	Non-Comply
27.	Mira- Bhaindar Municipal Corporation	Near Corporation Garden, Kashmiria Road, Reservation 170	12	Operational	12.0	Non-Comply
28.	Mira- Bhaindar Municipal Corporation	Shrushti complex, Mira Road	1.5	Operational	1.5	Non - Comply
29.	Vasai-Virar Municipal Corporation	Bolinge Village STP - 2,	30	Operational	30.0	Non - Comply
30.	Kalyan Dombivali Municipal Corporation	Adharwadi	25	Operational	22.0	Comply
31.	Kalyan Dombivali Municipal Corporation	Barave	15	Operational	10.0	Comply
32.	Kalyan Dombivali Municipal Corporation	Motagaon-1	40	Non Operational	5.0	Non Operational
33.	Kalyan Dombivali Municipal Corporation	Motagaon-2	40	Operational	40	Comlpy
34.	Kalyan Dombivali Municipal Corporation	Chinchpada	40	Operational	15.0	Comply
35.	Kalyan Dombivali Municipal Corporation	Manda Titwala 2.0 MLD.(E)	2	Operational	1.0	Comply
36.	Kalyan Dombivali Municipal Corporation	Manda Titwala 1.0 MLD (W)	1	Operational	0.5	Comply
37.	Kalyan Dombivali Municipal Corporation (Vadavali STP)	Vadavali, STP)	21	Operational	10	Comply

38.	Kalyan Dombivali Municipal Corporation(Vadeghar STP)	(Vadeghar STP)	26	Operational	10	Comply
39.	Bhiwandi Nizampur Municipal Corporation	Katai-1	13	Operational	13.0	Comply
40.	Bhiwandi Nizampur Municipal Corporation	Katai-2	17	Non-Operational	-	Non Operational
41.	Bhiwandi Municipal Corporation Idgah Slaughter House STP	Idgah Slaughter House STP	30	Operational	30	Comply
42.	Ambernath Municipal Council	Vadalgaon STP	45	operational	22	Comply
43.	Ambernath Municipal Council	Chikloli STP	9	Operational	2.5	Comply
44.	Kulgaon Badalapur Municipal Council	Rameshwadi - Badlapur STP	26	Operational	21.5	Comply
45.	Ulhasnagar Municipal Corporation	Shanti Nagar-1	31.26	Operational	15	Comply
46.	Ulhasnagar Municipal Corporation	Shanti Nagar-2	15	Operational	6.0	Comply
47.	Ulhasnagar Municipal Corporation	Vadholgaon	20.7	Operational	15.0	Comply
48.	Ulhasnagar Municipal Corporation	Khade govil	8	Operational	8	Comply
49.	Navi Mumbai Municipal Corporation	Sec-12 C.B.D.	19.00	Operational	12.0	Comply
50.	Navi Mumbai Municipal Corporation	Sec-50, Nerul	100.00	Operational	32.9	Comply
51.	Navi Mumbai Municipal Corporation	Sec-18, Vashi	100.00	Operational	21.6	Comply
52.	Navi Mumbai Municipal Corporation	Sec-20, Sanpada	37.50	Operational	18.9	Comply
53.	Navi Mumbai Municipal Corporation	Sec-15, Ghansoli	30.00	Operational	11.9	Comply
54.	Navi Mumbai Municipal Corporation	Sec-14, Koparkhairane	87.50	Operational	30.8	Comply
55.	Navi Mumbai Municipal Corporation	Sec-18, Airoli	80.00	Operational	27.3	Comply
56.	Panvel Municipal Corporation	Bandar Road, Panvel, Dist. Raigad.	14	Operational	12.0	Comply
57.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	25	Non-operational	8.0	Non-operational
58.	Panvel Municipal Corporation	Sector-16, Kharghar, Tal. Panvel, Dist. Raigad.	70	Operational	32.0	Comply
59.	Panvel Municipal Corporation	Sector-32, , Kamothe, Tal. Panvel, Dist. Raigad.	85	Operational	42.4	Comply
60.	Panvel Municipal Corporation	Sector-12,Kalamboli, Tal. Panvel, Dist. Raigad.	50	Operational	30.0	Comply
61.	Panvel Municipal Corporation	Sector-06, Ulwe, Tal. Panvel, Dist. Raigad.	32	Operational	2.0	Comply
62.	Panvel Municipal Corporation	Kalundre, Kalundre Gaon, Panvel, Navi Mumbai	2	Operational	2	Comply
63.	Panvel Municipal Corporation	CIDCO Karanjade	28	Operational	2.0	Comply
64.	Panvel Municipal Corporation	Plot No. 73, Navade Colony	3.5	Operational	3.5	Comply

65.	Panvel Municipal Corporation	CIDCO Taloja phase-I	32	Operational	7	Comply
66.	Nashik Municipal Corporation	Chehedi STP	22	Operational	22.0	Comply
67.	Nashik Municipal Corporation	Chehedi STP	21	Operational	21.0	Comply
68.	Nashik Municipal Corporation	Panchak	7.5	Operational	7.5	Comply
69.	Nashik Municipal Corporation	Panchak	21	Operational	21.0	Comply
70.	Nashik Municipal Corporation	Panchak	32	Operational	32.0	Comply
71.	Nashik Municipal Corporation	Tapvan	78	Operational	78.0	Comply
72.	Nashik Municipal Corporation	Tapvan	52	Operational	52.0	Comply
73.	Nashik Municipal Corporation	Agar Takali	70	Operational	70.0	Comply
74.	Nashik Municipal Corporation	Agar Takali	40	Operational	40.0	Comply
75.	Nashik Municipal Corporation	Municipal STP Gangapur	18	Operational	18.0	Comply
76.	Nashik Municipal Corporation-	Municipal STP Pimpalgaon Baswant	32	Operational	32.0	Comply
77.	Nashik Cantonment Board, Deolali	Deolali, Nashik	11	Operational	6.5	Non-Comply
78.	Tryambakeshwar Municipal Council	Municipal Council Tryambak	1	Operational	1.0	Non-Comply
79.	Jalgoan City Municipal Corporation	Shivajinagar, Jalgaon	48	Operational	12	Non-Comply
80.	Shirpur Municipal Council	Municipal Council - Shirpur, Tq Shirpur Dist Dhule	12.5	Operational	6	Comply
81.	Nandurbar Municipal Council	Municipal Council - Nandurbar, Tq and Dist Nandurbar	17.5	Operational	9.3	Non-Comply
82.	Shrirampur Municipal Council	Shrirampur, Tal. A'Nagar	6	Operational	6	Comply
83.	Shirdi Nagarpanchayat	Shirdi, Tal-- Rahata, Dist- Ahmednagar	16	Operational	4.2	Comply
84.	Pune Municipal corporation	Erandwane STP, S.No.3&4 Erandwane	50	Operational	50.0	Comply
85.	Pune Municipal corporation	Bopodi STP, S.No.2A, 2B, 2C, 2D &6 (P) Bopodi	18	Operational	18.0	Comply
86.	Pune Municipal corporation	Tanajiwadi S.No.24, Shivajinagar	17	Operational	17.0	Comply
87.	Pune Municipal corporation	Bhairoba STP, Final plot No.330 S.No.33A, 33B Koregaon Park	130	Operational	130.0	Comply
88.	Pune Municipal corporation	Mundhawa STP, S.No.2,3A,4 Mundhawa	45	Operational	45.0	Non-Comply
89.	Pune Municipal corporation	Vithalwadi STP, S.No.20(P) Hingane	32	Operational	32.0	Comply
90.	Pune Municipal corporation	Baner STP, S.No.221 To 227 Baner	30	Operational	30.0	Comply

91.	Pune Municipal corporation	Kharadi STP, S.No.74, 75 Kharadi	40	Operational	40.0	Comply
92.	Pune Municipal corporation	New Naidu STP, S.No.439 To 444 Pune final Plot No. 98 Knndy Road	115	Operational	115.0	Comply
93.	Baramati Munucipal council	Gunawadi Road, Baramati	11.5	Operational	11.5	Non-Comply
94.	Saswad Municipal Council	Saswad Municipal council STP	2	Non Operational, Demolished	2	Non Operational
95.	Dehu Nagarpanchayat, Dist. Pune	Dehu, Pune	3	Operational	3	Comply
96.	Lonavala Municipal Council	Dongar Gaon, Lonavala	6.0	Operational	6.0	Non-Comply
97.	Shirur Municipal Council	Sr. No. 269, Sonar Ali, Shirur	6	Operational	5.2	Non-Comply
98.	Pune Cantonment Board	900 Boottee Street, Pune-!	20	Operational	9	Comply
99.	Khadaki Cantonment Board	Gaddi Adda, Ward No. Tamela Chawl, Khadaki.	8	Operational	6	Non-Comply
100.	Khadaki Cantonment Board	East Khadali, Near Lokmanya Tilak Highschool	1.2	Operational	1	Non-Comply
101.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase I	16	Operational	11.5	Comply
102.	Pimpri Chinchwad Municipal Corporation	Chikhali Phase II	16	Operational	11.5	Comply
103.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase I (Bhatnagar)	30	Operational	29.1	Non-Comply
104.	Pimpri Chinchwad Municipal Corporation	Chinchwad Phase II	30	Operational	29.1	Comply
105.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase I	10	Operational	8.0.	Non-Comply
106.	Pimpri Chinchwad Municipal Corporation	Kasarwadi I	40	Operational	32.7	Comply
107.	Pimpri Chinchwad Municipal Corporation	Kasarwadi II	40	Operational	32.7	Comply
108.	Pimpri Chinchwad Municipal Corporation	Kasarwadi III	40	Operational	32.7	Comply
109.	Pimpri Chinchwad Municipal Corporation	Pimple Nilekh	20	Operational	18.5	Comply
110.	Pimpri Chinchwad Municipal Corporation	Ravet	20	Operational	12.4	Comply
111.	Pimpri Chinchwad Municipal Corporation	Akurdi	30	Operational	17.8	Comply
112.	Pimpri Chinchwad Municipal Corporation	Sangvi Phase II (Dapodi)	20	Operational	16.7	Comply
113.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase I	21	Operational	17.9	Comply
114.	Pimpri Chinchwad Municipal Corporation	Chahroli Phase II	20	Operational	17.9	Comply
115.	Pimpri Chinchwad Municipal Corporation	S. NO. 217, Bhosari	7	Operational	7	Comply
116.	Pimpri Chinchwad Municipal Corporation	STP on Ramdara Nalla, Kudalwadi, Chikhali	3	Operational	3	Comply
117.	Pimpri Chinchwad Municipal Corporation	Gat no.91,92,93, near river residency, Dehu-Alandi road, Chikhali-Moshi, Pune	12	Operational	12	Comply
118.	Pimpri Chinchwad Municipal Corporation	Ankushrao	5	Operational	5	Comply

		Landge Natyagruha Bhosari				
119	Pimpri Chinchwad Municipal Corporation	Walhekarwadi Survey no 94, Tal-Haveli, Dist- Pune.	4	Operational	4	Comply
120	Pimpri Chinchwad Municipal Corporation	Pimple- Nilakh (Phase- II)	15	Operational	15	Comply
121	Solapur Municipal Corporation	Degaon STP	75.00	Operational	68.0	Comply
122	Solapur Municipal Corporation	Kumathe STP	12.50	Operational	12.5	Comply
123	Solapur Municipal Corporation	Pratap Nagar STP	15.00	Operational	15.0	Non-Comply
124	Barshi Municipal Council	Aatri krushi mandir, kasarwadi road barshi	18.5	Operational	8.5	Non-Comply
125	Mahabaleshwar Municipal Council	Compartment no. 79(City Survey no.257/1) behind Karmachari Vasahat, At- Mahabaleshwar, Tal- Mahabaleshwar, Dist- Satara	4	Operational	22	Comply
126	Mahabaleshwar Municipal Council	at Survey No.626, near Dhobi Ghat, At- Mahabaleshwar, Tal- Mahabaleshwar, Dist- Satara	1	Operational	0.5	Comply
127	Panchagani Municipal Council	Survey No. 83/2 near Siddharthnagar, At- Panchgani, Tal- Mahabaleshwar, Dist- Satara	0.65	Operational	0.5	Comply
128	Panchagani Municipal Council	Plot no. 497/4 & 5 near Shivajinagar, At- Panchgani, Tal- Mahabaleshwar, Dist- Satara	0.35	Operational	0.28	Comply
129	Panchagani Municipal Council	Hindu Crematorium, At- Panchgani, Tal- Mahabaleshwar, Dist- Satara	1.5	Operational	1.0	Comply
130	Karad Municipal Council	Bara Dabari, Karad, Tal- Karad, Dist-Satara	12.5	Operational	9.5	Non Comply
131	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	5	Operational	4	Comply
132	Malkapur Municipal Council	A/p-Malkapur Tal Karad Dist-Satara	3	Operational	2	Comply
133	Pandharpur Municipal Council	STP Gopalpur, Pandharpur	15.5	Operational	12	Non-Comply
134	Pandharpur Municipal Council	STP, 65 Acre, Pandharpur	2.5	Operational	0.5	Non-Comply
135	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (76 MLD)Kasaba Bavada, Kolhapur	76	Operational	75.0	Comply
136	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (17 MLD)Dudhali, Kolhapur	17	Operational	16.0	Comply
137	Kolhapur Municipal Corporation, Kolhapur	4 MLD -Kasba Bavada	4	Operational	4	comply

138	Sangli Municipal Corporation	Dhulgaon STP 27 MLD (Oxidation pond)	27	Non-Operational	27.0	Not in operation
139	Sangli Municipal Corporation	STP at Miraj-9 MLD (Oxidation pond)	9	Operational	9	Non-Comply
140	Sangli Municipal Corporation	Hamumannagar STP 100 Footy road(Commising date- 23/7/2018)	23.5	Operational	16.0	Comply
141	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD) Old Sangli Naka, Ichalkaranji	20	Operational	16	Comply
142	Chhatrapati Sambhajnagar Municipal Corporation	Kanchanwadi Chhatrapati Sambhajnagar	161	Operational	70.0	Non Comply
143	Chhatrapati Sambhajnagar Municipal Corporation	Padegaon	10	Operational	2.5	Non-Comply
144	Chhatrapati Sambhajnagar Municipal Corporation	Salim Ali Lake	5	Presently upgradation of STP is in progress and sewage is diverted to Kanchanwadi STP which has sufficient capacity.	0	Under Upgradation work
145	Chhatrapati Sambhajnagar Municipal Corporation	At Zalta,	35	Operational	7.5	Non-Comply
146	Nanded Waghala Municipal Corporation	Elichpur	30	Operational	12.0	Non Comply
147	Nanded Waghala Municipal Corporation	Bondar	87	Operational	35.0	Non Comply
148	Nanded Waghala Municipal Corporation	Sangvi	15	Operational	10.0	Non Comply
149	Nagpur Municipal corporation	Bhandewadi	200	Operational	200.0	Non-Comply
150	Nagpur Municipal corporation	Bhandewadi	130	Operational	130.0	Non-Comply
151	Nagpur Municipal corporation	Mankapur	5	Operational	5.0	Non-Comply
152	Nagpur Municipal corporation	Mokshadham	5	Operational	5.0	Non-Comply
153	Nagpur Municipal corporation	Kachimet (NIT)	1	Operational	1.0	Non-Comply
154	Nagpur Municipal corporation	Sonegaon (NIT)	0.3	Operational	0.3	Non-Comply
155	Nagpur Municipal corporation	Hazari Pahad (NIT)	4	Operational	4.0	Non-Comply
156	Nagpur Municipal corporation	Somalwada-1(work by NIT)	20	Operational	20.0	Non-Comply
157	Nagpur Municipal corporation	Dabha(NIT)	5	Operational	5.0	Non-Comply
158	Nagpur Municipal corporation	Ambazari	3.2	Operational	3.2	Non-Comply
159	Nagpur Municipal corporation	Itabhatti	10	Operational	10	Non-Comply
160	Nagpur Municipal corporation	Somalwada-2 (NIT)	20	Operational	20	Non-Comply

	Hinganghat Municipal Council	Pili Mazid Bhimnagar Ward, Hinganghat, Dist. Wardha	10	Operational	6.25	Non-Comply
161	Hinganghat Municipal Council	3.5 MLD STP, Hinganghat, Dist. Wardha	3.5	Non Operational	6.25	Non Operational
162	Amravati Municipal Corporation	STP-1 –Lalkhadi,	44	Operational	44.0	Non Comply
163	Amravati Municipal Corporation	STP-2-Lalkhadi	30.5	Operational	30.5	Non Comply
164	Shegaon Municipal Council	S.No. 752/1, Charmor, Shegaon, Dist.-Buldana	7	Operational	3.5	Non Comply
165	Shegaon Municipal Council	Alasana, Phase-2, Shegaon, Dist.-Buldana	2	Operational	2	Non Comply
166	Washim Municipal Council	Opposite to Chamunda Devi Mandir, Nimazaga Washim	8	Operational	4	Non Comply
167	Akola Municipal Corporation	Shiloda	30	Operational	30	Non Comply
168	Akola Municipal Corporation	PDKV	7	Operational	7	Non Comply
169	Chandrapur Municipal Corporation	Pathanpura	45	Operational	24.0	Comply
170	Chandrapur Municipal Corporation	Rehmat Nagar	25	Operational	22.0	Comply
171	Chandrapur Municipal Corporation	Azad Garden	0.5	Operational	0.5	Comply
			7140.75		4986.85	

Details of under construction STPs - List of 40 STP

Sr. No.	Name of the City/Town	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline	SRO-MPCB
1	Pimpri Chinchwad Municipal Corporation	Chikhli Phase-III, Near Riverside Society.	12	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
2	Sangli Miraj Kupwad Municipal Corporation	SMKC Bedag road Miraj	22.5	Civil & Electrical work completed at presently under trial	Civil & Electrical work completed at presently under trial	Aug or Sep-2025	Sangli
3	Pachora Municipal Council	Pachora Municipal Council STP	9	Civil work is completed, machinery yet not installed.	Drainage network work is under progress.	Dec 2025	Jalgaon
4	Kolhapur Municipal Corporation, Kolhapur	Kolhapur Municipal Corporation STP (6 MLD) Dudhali, Kolhapur	6	95% work completed	Drainage network work is under progress.	Sep 2025	Kolhapur
5	Ichalkaranji Municipal Council	Ichalkaranji Municipal Council (STP 18 MLD)	18	95% work completed	Drainage network work is under progress.	Aug 2025	Kolhapur

		Ichalkaranji STP Takawade					
6	Roha Municipal Council	Survay No. 128/3A at Vill. Ashtami, about 120 mtrs.	1	1MLD and 4 MLD capacity of STP proposed.	Drainage network work is under progress.	Mar 2027	Raigad II
7	Nanded Waghala Municipal Corporation	Chunal Nalla (Dunkin STP)	10	100 %	100 % Work completed., Under Trial	Completed. Under Trial.	Nanded
8	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	Work order for STP is awarded to contractor. Foundation work is started.	40% work of main drainage line has been completed. The work of internal drainage is yet to start.	<u>Dec 2025</u>	<u>Chandrapur</u>
9	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Work completed up to PCC level.		<u>Dec 2025</u>	<u>Raigad I</u>
10	Amalner Municipal Council	Amalner Municipal Council STP	12.6	15% work completed	Total Sewage network length is 80km, till date work completed is 21km.	<u>Dec 2025</u>	<u>Jalgaon</u>
11	Dhule Municipal Corporation	Dhule Municipal Corporation STP	17	88% of Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 90 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	The Sewer network is completed upto 130 Km and 16 Km network is under progress..	<u>Apr 2026</u>	<u>Dhule</u>
12	Dhule Municipal Corporation	Dhule Municipal Corporation STP	40				
13	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	7.5	Work Order for STP awarded and excavation work in under progress	Drainage pipeline of 54.09 kms is proposed in the zone-I of Ballarpur City. Zone-II of Ballarpur City is having old drainage network & same will be utilized.	<u>Dec 2026</u>	<u>Chandrapur</u>
14	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	8.5				
15	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Preliminary works in progress - Cleaning, survey, design, trial bore	1.Hendrepada nalla- 2.5km 2. Joveli nalla- 1km	<u>July. 2026</u>	<u>Kalyan II</u>

16	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	10	etc. 80 % Civil work completed.	3. Eramjad nalla-550mtr. 4. Badlapur gaon nalla- 1.5km 5. Sonivali Nalla-700mtr. 6. Near WTP barrage road nalla-2km		
17	Solapur Municipal Corporation	Desai Nagar STP	20	work civil work is completed, Electrical and mechanical work likely to be completed in december 2025		December 2025	Solapur
18	Pune Municipal corporation	Ramtekadi	10	10 % work civil work is completed.	Existing sewage network	March 2026	Pune - I
19	Saswad unicipal Council	Saswad phase-I	3	90 % work is completed		Dec 2025	Pune - I
20	Saswad unicipal Council	Saswad phase-2	3	10 % work is completed		2027	Pune - I
21	Degloor Municipal Council, Dist- Nanded	Gat No-70,71,72,73, Degloor, Tal- Degloor, Dist- Nanded	8	Electrical work remaining.	House connection to drainage line/chamber remaining.	Dec 2025	Nanded
22	Pimpri Chinchwad Municipal Corporation	Bhatnagar	15	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad Pimpri Chinchwad
23	Pimpri Chinchwad Municipal Corporation	Bopkhel	5	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
24	Pimpri Chinchwad Municipal Corporation	Pimple- Nilakh (Phase-II)	15	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
25	Pimpri Chinchwad Municipal Corporation	Chikli	12	About 98 % work completed.	About 98 % work completed.	Oct-2025.	Pimpri Chinchwad
	Amrut-I scheme below STP work in progress						
26	Ahilyanagar (Previously Ahmednagar) Municipal Corporation	Ahilyanagar Municipal Corporation	57	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	March 2026	Ahilyanagar

27	Gondia Municipal Council	Gondia	12	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Bhandara
28	Jalna Municipal Council	Jalna	50	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2028	Jalna
29	Latur Corporation	Latur	32	About 80% work completed (Amrut-I scheme)	About 80 % work completed (Amrut-I scheme)	Dec-2025	Latur
30	Malegaon Corporation	Malegaon	63	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Nashik
31	Satara Council	Satara	05	About 95 % work completed (Amrut-I scheme)	About 95% work completed (Amrut-I scheme)	2025	Satara
32	Wardha Council	Wardha	18	About 90 % work completed (Amrut-I scheme)	About 90 % work completed (Amrut-I scheme)	2026	Nagpur II
33	Yavatmal Council	Yavatmal	27.5	About 50 % work completed (Amrut-I scheme)	About 50 % work completed (Amrut-I scheme)	2027	Chandrapur
	SBM 2.0 STP Work Started						
34	Chopda Council	District Jalgaon	15	Ground Leveling work started. Work order issued to Surjit construction on 04.10.2024.	Ground Leveling work started. Work order issued to Surjit construction on 04.10.2024.	2026	Jalgaon
35	Pamchгани Council	District Satara	0.6	Ground Leveling work started. Work order issued to Bharat Kiran construction .	Ground Leveling work started. Work order issued to Bharat Kiran construction .	2026	Satara
36	Rahimatpur Council	District Satara	3	Ground Leveling work started. Work order issued to Miral Infra.	Ground Leveling work started. Work order issued to Miral Infra.	2026	Satara
37	Wai Council	District Satara	6	Ground Leveling work started. Work order issued to Miral Infra.	Ground Leveling work started. Work order issued to Miral Infra.	2026	Satara
38	Vita Council	District Sangli	8.5	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued ..	2026	Sangli
39	Murgud Council	District Kolhapur	1.5	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued .	2026	Kolhapur
40	Ajara Council	District Kolhapur	1.65	Ground Leveling work started. Work order issued .	Ground Leveling work started. Work order issued .	2026	Kolhapur

Details of Proposed STPs in the State (List of 115 STP)-

Sr. No.	Name of the Town with no. of STP	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion	SRO MPCB
1.	Municipal Corporation of Greater Mumbai	Worli STP, MCGM, Mumbai	500	Proposed	Mar-26	Mumbai
2.	Municipal Corporation of Greater Mumbai	Bandra STP, MCGM, Mumbai	360	Proposed	Mar-26	Mumbai
3.	Municipal Corporation of Greater Mumbai	Dharavi STP, MCGM, Mumbai	418	Proposed	Mar-26	Mumbai
4.	Municipal Corporation of Greater Mumbai	Ghatkopar STP, MCGM, Mumbai	337	Proposed	Mar-25	Mumbai
5.	Municipal Corporation of Greater Mumbai	Versova	180	Proposed	Mar-25	Mumbai
6.	Municipal Corporation of Greater Mumbai	Bhandup	215	Proposed	Mar-25	Mumbai
7.	Municipal Corporation of Greater Mumbai	Malad STP, MCGM, Mumbai	454	Proposed	Mar-27	Mumbai
8.	Mira- Bhaindar Municipal Corporation	Bhayander West	8	Proposed	Sep-2026	Thane - II
9.	Vasai-Virar Municipal Corporation	Chikhal dongri	13	Proposed	Dec-2027	Thane - II
10.	Vasai-Virar Municipal Corporation	Nalla sopara (East)	30.5	Proposed		

11.	Vasai-Virar Municipal Corporation	Nalla sopara (West)	49	Proposed		
12.	Vasai-Virar Municipal Corporation	Navghar Manikpur	7.1	Proposed		
13.	Vasai-Virar Municipal Corporation	Navghar Manikpur	33.85	Proposed		
14.	Vasai-Virar Municipal Corporation	Vasai	11.57	Proposed		
15.	Bhiwandi Nizampur Municipal Corporation	Bhadwad	9	Proposed	Dec-2025	
16.	Bhiwandi Nizampur Municipal Corporation	Stepping Garden	31	Proposed	Dec-2025	Bhiwandi
17.	Panvel Municipal Corporation	CIDCO Pushpak Nagar	45	Proposed	Apr 2027	Raigad I
18.	Roha Municipal Council	Kundalika River Left Bank, at Survy No. 211/1/2/3/4/8/9/10/11(0.43A) at Roha.	4	Proposed	Dec 2026	Raigad II
19.	Ahmednagar Municipal Corporation	Ahmednagar, Tal & Dist- Ahmednagar	57	Proposed	Mar 2027	Ahilyanagar
20.	Pune Municipal corporation	Pune Municipal Corporation, Botanical Garden, Pune	10	Proposed - Work order issued	2026	SRO Pune-1
21.	Pune Municipal corporation	Pune Municipal Corporation, Baner,	25	Proposed - Work order issued	2026	SRO Pune-1
22.	Pune Municipal corporation	Pune Municipal Corporation, Warje, Pune	28	Proposed - Work order issued	2026	SRO Pune-1
23.	Pune Municipal corporation	Pune Municipal Corporation, Vadgaon, Pune	26	Proposed - Work order issued	2026	SRO Pune-1
24.	Pune Municipal corporation	Pune Municipal Corporation, Tanaji Wadi,	15	Proposed - Work order issued	2026	SRO Pune-1
25.	Pune Municipal corporation	Pune Municipal Corporation, Naidu,	127	Proposed - Work order issued	2026	SRO Pune-1
26.	Pune Municipal corporation	Pune Municipal Corporation, Dhanori, Pune	33	Proposed - Work order issued	2026	SRO Pune-1
27.	Pune Municipal corporation	Pune Municipal Corporation, Bhairoba, Pune	75	Proposed - Work order issued	2026	SRO Pune-1

28.	Pune Municipal corporation	Pune Municipal Corporation, Mundhva, Pune	20	Proposed - Work order issued	2026	SRO Pune-1
29.	Pune Municipal corporation	Pune Municipal Corporation, Kharadi, Pune	30	Proposed - Work order issued	2026	SRO Pune-1
30.	Pune Municipal corporation	Pune Municipal Corporation, Matsyabij Kendra, Pune	7	Proposed - Work order issued	2026	SRO Pune-1
31.	Alandi Municipal Council	Alandi Municipal Council STP	4	Proposed	Mar 2026	Pune II
32.	Satara Municipal Council	STP	17.5	Proposed	Mar 2026	Satara
33.	Wai Municipal Council	Wai Municipal Council STP	6	Proposed	Mar 2027	Satara
34.	Ashta Municipal Council	Ashta Municipal Council STP	6.7	-	-	Sangli
35.	Islampur Municipal Council	Islampur Municipal Council STP	17.5	DPR Completed Under Technical Sanction approval	March 2026	Sangli
36.	Malvan Municipal Council	Malvan Council	4	Proposed		
37.	Chhatrapati Sambhajinagar Municipal Corporation	Banewadi	10	Proposed		
38.	Paithan Municipal Council	Paithan Municipal Council STP	8.8	Proposed		
39.	Beed Municipal Council	Beed Municipal Council, STP	35	Proposed		
40.	Latur Municipal Corporation	Latur Municipal Corporation Proposed STP	40	Proposed		
41.	Kamptee Municipal Council	Kamptee Municipal Council STP	12.5	Proposed		
42.	Bhandara Municipal Council	Bhandara Municipal Council STP	15	Proposed	March 2026.	Bhandara
43.	Pauni Municipal Council	Pauni Municipal Council STP	7	Proposed	March 2026.	Bhandara
44.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	16	Proposed	Dec 2026	
45.	Amravati Municipal Corporation	Amravati Municipal Corporation Proposed STP	12	Proposed		
46.	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	7	Proposed		
47.	Rajura Municipal Council	Rajura Municipal Council STP	5.5	Proposed		

	Municipal Corporation of Greater Mumbai					
48.	Solapur Municipal Corporation	Desai Nagar STP	20	Civil work completed, Electricl & mechanical work likely to be completed in Dec 2025		
49.	Bhiwandi Nizampur Municipal Corporation (Bakra Bazar-Bhiwandi)	Bakra Bazar- Bhiwandi	29	Proposed (90% work completed)	Dec 25	Bhiwandi
50.	Khalapur Nagar Panchayat	Khalapur Nagar Panchayat STP	3	Proposed	Dec 25	Raigad I
61	Kulgaon Badalapur Municipal Council	Kulgaon Badalapur Municipal Council Proposed STP	12	Proposed	Sept. 2026	Kalyan II
62	Bhokar Municipal Council, Tal-Bhokar, Dist-Nanded	Bhokar M.Council STP	6.0	Proposed (DPR Prepared & send to MJP for Technical Sanction)	Mar 2027	Nanded
63	Mudkhed Municipal Council, Tal-Mudkhed, Dist-Nanded	Mudkhed M.Council STP	4.5	Proposed (DPR Prepared & send to MJP for Technical Sanction)	March 2027	Nanded
64	Ardhapur Nagar Panchayat, Gat No-698, Ardhapur,Tal-Ardhapur, Dist-Nanded.	Ardhapur M.Council STP	5.5	Proposed (DPR Approved. Technical sanction- 10.03.2022, Administrative Approval dated 22.04.2022. Amount Rs.42.88 Crs. Fund yet not release. E-tendering is in process)	March 2027	Nanded
65	Pune Municipal corporation	Keshavagar	12	Proposed - Work order issued	Sep-26	Pune I
66	Pune Municipal corporation	Manjari bk	93.5	Proposed - Work order issued	Sep-26	Pune I

67	Parbhani Municipal Corporation	Karegaon Road	2.5	Proposed	March 2027	Parbhani
68	Parbhani Municipal Corporation	Vangi Road	18	Proposed	March 2027	Parbhani
69	Parbhani Municipal Corporation	Agri. Univerisity	32	Proposed	March 2027	Parbhani
70	Parli Vaijnath Municipal Council	Parli Vaijnath STP	17	Proposed	March 2027	Parbhani
71	Pimpri Chinchwad Municipal Corporation	Tathawade	40	Proposed	Mar -2028	Pimpri Chinchwad
72	Pimpri Chinchwad Municipal Corporation	Kiwale	20	Proposed	Mar -2028	Pimpri Chinchwad
73	Pimpri Chinchwad Municipal Corporation	Mamurdi	20	Proposed	Mar -2028	Pimpri Chinchwad
74	Pimpri Chinchwad Municipal Corporation	CME	45	Proposed	Mar -2028	Pimpri Chinchwad
75	Pimpri Chinchwad Municipal Corporation	Pimpri	20	Proposed	Mar -2028	Pimpri Chinchwad
76	Pimpri Chinchwad Municipal Corporation	Punawale	50	Proposed	Mar -2028	Pimpri Chinchwad
77	Pimpri Chinchwad Municipal Corporation	Wakad	40	Proposed	Mar -2028	Pimpri Chinchwad
78	Pimpri Chinchwad Municipal Corporation	Chikhali	40	Proposed	Mar -2028	Pimpri Chinchwad
79	Pimpri Chinchwad	Dudulgaon	20	Proposed	Mar -2028	Pimpri Chinchwad

	Municipal Corporation					
	Pimpri Chinchwad Municipal Corporation	Charholi	100	Proposed	Mar -2028	Pimpri Chinchwad
80	Kolhapur Municipal Corporation	Jayanti Nalla	9	Work Order issued	Oct. 2026	Kolhapur
81	Kolhapur Municipal Corporation	Bapat Camp	15	Work Order issued	Oct. 2026	Kolhapur
82	Kolhapur Municipal Corporation	Dudhali Maskuti Talav	19.5	Work Order issued	Oct. 2026	Kolhapur
83	Ichalkaranji Municipal Corporation	Near Boudh Vihar, Takawade Ves	19.5	Work Order issued	Dec. 2027	Kolhapur
84	Ichalkaranji Municipal Corporation	Chandur, Ichalkaranji, Dist- Kolhapur	13	Work Order issued	Dec. 2027	Kolhapur
85	Kurundwad Municipal Council, Dist- kolhapur	Kurundwad Municipal Council, Dist- kolhapur	4	DPR preparation is under progress	Dec. 2027	Kolhapur
86	Shirol Municipal Council, Dist- kolhapur	Shirol Municipal Council, Dist- kolhapur	6	DPR preparation is under progress	Dec. 2027	Kolhapur
87	Hupari Municipal Council, Dist- kolhapur	Hupari Municipal Council, Dist- kolhapur	5.9	DPR preparation is under progress	Dec. 2027	Kolhapur
88	Hatkanangale Nagarpanchayat, Dist- kolhapur	Hatkanangale Nagarpanchayat, Dist- kolhapur	2.5	DPR preparation is under progress	Dec. 2027	Kolhapur
STP Proposed under Amrut 2.0 Scheme						
89	Nagpur Corporation	NMRDA – Sewerage Project for 2 Urban Sectors (South – B , East – A .	68	DPR preparation is under progress	2028	Nagpur I
90	Nagpur Corporation	Pollution of abatement of Pohra river	45	Contract awarded	2028	Nagpur I

91	Pune Corporation	STP for newly merged 23 villages in PMC Pune	141	DPR preparation is under progress	2028	Pune I
92	Pune Corporation	STP by PPP/HAM model	89	DPR preparation is under progress	2028	Pune I
93	Thane Corporation	Nalla Interception at various locations in TMC	40	DPR preparation is under progress	2028	Thane I
94	Thane Corporation	STP for Diwa Shil Area (Under Ground Sewage Scheme Phase V)	106	DPR preparation is under progress	2028	Thane I
97	Navi Mumbai	2 MLD CAPACITY AT YADAVNAGAR IN AIROLI WARD	2	Contract Awarded	2028	Navi Mumbai II
98	Vasai Virar	VASAI VIRAR SEWERAGE PROJECT ZONE 3	103	Contract Awarded	2028	Thane II
99	Akola	UNDERGROUND SEWAGE SCHEME	71	Contract Awarded	2028	Akola
105	Latur	LATUR CITY MUNICIPAL CORPORATION SEWAGE MANAGEMENT	53	Contract Awarded	2028	Latur
106	Malegaon	SEWAGE SCHEME PHASE II UNDER AMRUT 2.0 INCLUDING 22.50 MLD STP AND COLLECTION AND CONVEYANCE NETWORK	22.5	Contract Awarded	2028	Nashik
107	Mira-Bhayandar	UNDERGROUND SEWERAGE SCHEME PHASE-II (PART - I)	48	Contract Awarded	2028	Thane II
108	Mira-Bhayandar	UNDERGROUND SEWERAGE SCHEME PHASE -II (PART -II)	6.5	Contract Awarded	2028	Thane II
110	Panvel	CONSTRUCTION OF STP-15.50 MLD-PANVEL CITY	15.5	Contract Awarded	2028	Raigad I
111	Parbhani	UNDER GROUND DRAINAGE SYSTEM FOR PARBHANI CITY	53	Contract Awarded	2028	Parbhani
112	Sangli	DRAINAGE INFORMATION, SANGLI	27		2028	Sangli
113	Ulhasnagar	ULHASNAGAR SEWERAGE SCHEME UNDER AMRUT MISSION-II	19.5	Contract Awarded	2028	Kalyan II
114	Gondia	GONDIA CITY UNDERGROUND SEWERAGE SCHEME NORTH ZONE AND REMAINING COMPONENTS OF ZONE 2 (SOUTH)	9.5	Contract Awarded	2028	Bhandara
115	Hinganghat	HINGANGHAT UNDERGROUND SEWERAGE SCHEME PHASE II	7	Contract Awarded	2028	Nagpur II

Information of FSTPs-along polluted river stretches in Maharashtra State

Sr. No.	River Stretch	Name of city	Capacity of FSTP (KLD)	Technology used
1	Kanhan	Mouda	20	Sludge Drying Bed
2	Krishna	Wai	70	MBBR
3	Bori	Amalner	20	Sludge Drying Bed
4	Girna	Jalgaon	20	Sludge Drying Bed
5	Krishna	Islampur	15	Sludge Drying Bed
6	Darna	Igatpuri	10	Sludge Drying Bed
7	Panzara	Dhule	20	Sludge Drying Bed
8	Patalganga	Khopoli	15	Sludge Drying Bed
9	Kundalika	Roha	5	Sludge Drying Bed
10	Savitri	Mahad	10	Anaerobic Buffered Reactor
11	Wardha	Ballarpur	45	Sludge Drying Bed, MBR
12	Bindusar	Beed	20	Sludge Drying Bed
13	Godavari	Gangakhed	10	Sludge Drying Bed
14	Gomai	Shahada	10	Sludge Drying Bed
15	Rangavali	Navapur	10	Sludge Drying Bed

II. Details of Industrial Pollution:

- No. of industries in the State: 128000
- No. of water polluting industries in the State: 16597
- Quantity of effluent generated from the industries in MLD:2100 MLD
- Quantity of Hazardous Sludge generated from the Industries in TPD: 2738.53
- Number of industrial units having ETPs: 16597
- Number of industrial units connected to CETP: 7856
- Number and total capacity of ETPs (details of existing/ under construction / proposed) No. of ETPs- 16597 with capacity of 2100 MLD
- Compliance status of the ETPs: 16417 complied and 180 non-complied
- Number and total capacity of CETPs (details of existing/ under construction / proposed)- 26 Nos of CETPs with capacity of 244.85 MLD
- Status of compliance and operation of the CETPs: 23 CETPs are complied, one is non-complied, one is not in operation and one is under stabilization.

CETP Details

Sr. No.	Town	No. of industries	Industrial Discharge (MLD)	Status of CETPs (existing, under construction & proposed)
1.	Additional Ambernath CETP, Dist. Thane	113	7.5	Existing and under stabilization
2.	Butibori CETP Pvt. Ltd., Dist. Nagpur	450	5	Existing
3.	SMS Waluj CETP Pvt Ltd, Dist. Chhatrapati Sambhajinagar	224	10	Existing
4.	Greenfield CET Plant P. Ltd, Dist. Solapur	36	1.0	Existing
5.	Ichalkaranji Textile Development Cluster Ltd. – Laxmi Industrial Estate (1 MLD), Dist. Kolhapur	11	1	Existing
6.	Ichalkaranji Textile Development Cluster Ltd. (12 MLD), Dist. Kolhapur	191	12	Existing
7.	Kagal-Hatkanangale C.E.T.P., Dist. Kolhapur	5	10	Existing
8.	L.K. Akiwate Industrial Co Op, Estate Ltd, Dist. Kolhapur	15	0.8	Existing
9.	Hydro Air Tectonics (PCD), Dist. Pune	1	4	Existing
10.	Kurkumbh Environment Protection Co op Society, Dist. Pune	65	1	Existing
11.	Ranjangaon CETP, Dist. Pune	117	3	Existing
12.	Lote Parshuram Environment Protection Co-op Societ, Dist. Ratnagiri	190	10	Existing
13.	MMA-CETP Co Operative Society Ltd., Dist. Raigad	73	7.5	Existing
14.	RIA CETP Co-op. Society Ltd., Dist. Raigad	41	22.5	Existing
15.	PRIA CETP (I) Ltd., Dist. Raigad	18	15	Existing
16.	Taloja CETP Co Operative Society, Dist. Thane	941	22.5	Existing
17.	Thane-Belapur Association, Dist. Thane	3309	27	Existing
18.	Badlapur CETP Association, Dist. Thane	263	8	Existing
19.	Chikhholi-Morivali Effluent Treatment, Dist. Thane	130	0.8	Existing
20.	ACMA - CETP-Co-operative Society Ltd, Dist. Thane	61	0.25	Existing
21.	Dombivli CETP (Chemical) (Phase-II), Dist. Thane	118	1.5	Existing
22.	Dombivli Better Environment System Association, Dist. Thane	148	16	Existing
23.	Tarapur Environment Protection	1176	25	Existing (at Plot No. AM – 29)

	Society CETP, Dist. Thane (at Plot No. AM – 29)			
24.	Akkalkot Cerp, Dist.	222	3	Existing
25.	Additional Amravati Industrial Area, Dist. Amravati	5	5	Existing
26.	Tarapur Environmental Protection Society, Tarapur, Palghar - Phase II, (at Plot No. OS – 30)	1176	25	Existing (Expansion from 25 to 50) (at Plot No. OS – 30)
27.	Private CETP (One at Auric)			
28.	Auric Chh. Sambhaji Nagar (Near Shendra MIDC)	5	4	
29.	List of 8 Proposed CETP			
30.	Satpur in District Nashik	--	1	Proposed
31.	Krishna Valley Envirotech (P) Ltd. Plot No J-MIDC kupwada Sangali-Miraj Industrial Area Dist- Sangali	--	0.64	Proposed
32.	Ichalkaranji in Kolhapur District (For Parvati Industrial Estate)	--	5	Proposed (For Parvati Industrial Estate)
33.	Butibori CETP Pvt. Ltd., Dist. Nagpur (Additional Butibori MIDC)	--	5	Proposed (Additional Butibori MIDC)
34.	MIDC Saravali, Bhiwandi, Thane	--	15	Proposed
35.	Pimpri- Chichwad MIDC CETP, Pimpri Chichwad, Pune.	--	3	Proposed
36.	Sinnar Taluka Audyogic Vasahat CETP, STICE, Dist – Nashik.	--	0.5	Proposed
37.	MIDC, Waluj, Chh. Sambhajnagar, (Only for Electroplating units)	--	2	Proposed

III. Solid Waste Management:

- Total number of Urban Local Bodies and their Population- No. of ULBs-418 Population- 5,08,27,531.
- Current Municipal Solid Waste Generation- 25,278 (MT/D).
- Current Municipal Solid Waste Treatment- 20,530 (MT/D).
- Number, installed capacity and utilization of existing MSW processing facilities in TPD: ULBs installed 601 composting and vermicomposting plants as a waste processing facility. 57 bio-methanization plants are installed, 04 waste to Energy plant and 23 RDF plant installed. The 382 landfill sites are identified and 43 sites under construction phase.
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)- In Operation 1 with capacity 300 TPD

Proposed 4 Nos with Capacity of 1750 TPD

Sr. No.	Name of Municipal Corporation	Plant capacity (TPD)	Present Status
1	Thane Municipal Corporation	300	In operation.
2	Pimpri-Chinchwad Municipal Corporation	200	Work order issued. Proposed plant.

3	Navi Mumbai Municipal Corporation	150	Proposed plant.
4	Municipal Corporation of Greater Mumbai	1200	E-Tendered. Proposed Plant.
5	Pune Municipal Corporation	200	Proposed Plant.

- Total no. of wards-12420, no. of wards having door to door collection service-12333, no. of wards practicing segregation at source -10229.

IV. Bio-medical Waste Management:

- Total Bio-medical generation: **77,862** Kg/Day
- No. of Hospitals and Health Care Facilities: **76,413**
- Status of Treatment Facility/ CBMWTF: 31 CTFs are operating in Maharashtra State covering 36 Districts. All 31 are Incineration Based.

V. Hazardous Waste Management:

- Total Hazardous Waste generation (for 2023-2024): 14,41,800 MT
- Landfilable -3,87,274
- Incinerable – 76,783
- Recyclable – 8,98,504
- Utilizable – 79, 239
- No. of Industries generating Hazardous waste: 9109
- Landfil capacity of MWML, Taloja is 3,50,000 MT
- Landfil capacity of MEPL, Ranjangaon is 60,000 MT
- Landfil capacity of MEPL, Butibori-Nagpur is 60,000 MT
- Landfil capacity of all TSDF = 4,70,000 MT
- Quantity of HW disposed in the year 2023-2024 for landfil = 3,88,872 MT.
- Quantity of HW disposed in the year 2023-2024 for incineration = 78,360 MT.
- Treatment Capacity of all TSDFs:
 - Capacity of 03 Nos of Incinerator Facilities (MT/Hour) - 7.0
- Details of on-going or proposed TSDF- NA.

VI. Plastic Waste Management:

- Total Plastic Waste generation: **4.27** Lacs MT
- Total Plastic Waste collected back : **3.61** Lacs MT
- Treatment/ Measures adopted for reduction or management of plastic waste:
 - Plastic waste recyclers- **330** Nos
 - following are main modes of use:
 - Plastic waste used for Refuse Derived Fuel (RDF) = 171790 tonnes
 - Plastic waste sent for co-processing- Cement Ind. = 10614 tonnes
 - Plastic waste used for granule making = 72000 tonnes
 - Plastic waste used for pyrolysis = 920 tonnes
 - Plastic waste used for road construction = 967 tonnes

- Plastic waste sent to landfilling facility = 68873 tonnes
 -
 - **6487** number of Extended Producers Responsibility (EPR) registrations are issued by MPCB.
 - Issued GR to use waste plastic in to the construction of the road at the tune of 7%.
- VII.** Details of Alternate Treatment Technology being adopted by the State/UT:
- Faecal Sludge Treatment Plant- 15 FSTPs have been installed along polluted river stretches, with total capacity of 300 KLD.
- VIII.** Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: Polluting sources including drains have been identified contributing to river pollution. Demonstration project has been started by MPCB for in-situ treatment of wastewater at Kotwali village drain on Vashisthi River to explore the possibilities and viability of the interim measures as resources of the Government are very much limited.
- IX.** Details of Nodal Officer appointed by Chief Secretary in the State/UT: Member Secretary, Maharashtra Pollution Control Board
- X.** Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Ten meetings were held under the chairmanship of Hon'ble Chief Secretary to take review of the compliance in the matter OA 673/2018.
- XI.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Status of Polluted River Stretches			
Priority	No. of stretches declared by CPCB in 2018 (On the basis of data 2016 & 2017)	No. of stretches declared by CPCB in 2022 (On the basis of data 2019 & 2021)	No. of stretches by MPCB in April 2024 to March 2025
Priority I	9	4	4
Priority II	6	5	4
Priority III	14	18	15
Priority IV	10	17	15
Priority V	14	11	16
Non Polluted	-	1	2
Dry	-	-	0
Total	53	56	56

WATER QUALITY STATUS OF POLLUTED RIVER STRETCHES IN MAHARASHTRA

(April 2024 to March 2025)

Sr. No.	NAME OF RIVER	POLLUTED STRETCH	BOD (mg/l)		Current Priority AS Per MPCB
			Min	Max	
Priority I					
1	GODAVARI	SOMESHWAR TEMPLE TO RAHED	4	20	III
2	KALU	Along ATALE VILLAGE	30	30	II
3	KUNDALIKA	SALAV TO ROHA	4	16	III
4	MITHI	POWAI TO DHARAVI	80	80	I
5	MORNA	AKOLA TO TAKALIJALAM	28.5	28.5	II
6	MULA	BOPODI TO AUNDH GAON	25.6	27.6	II
7	MUTHA	SHIVAJI NAGAR TO KHADAKWASLA DAM	4.6	65	I
8	NIRA	SANGAVI TO SHINDEWADI	6.2	20	II
9	VEL	NHAVARE TO SHIKARPUR	8.8	8.8	IV

Priority II					
1	BHIMA	VITHALWADI TO TAKLI	9.5	41.2	I
2	INDRAYANI	MOSHIGAON TO ALANDIGAON	15.4	16.1	III
3	MULA-MUTHA	THEUR TO MUNDHWA BRIDGE	22	26.1	II
4	PAWANA	DAPODI TO RAVET	7.4	41.2	I
5	WAINGANGA	TUMSA TO ASHTI	3.4	9.1	IV
6	WARDHA	GHUGHUS TO RAJURA	3.5	7.4	IV
Priority III					
1	GHOD	ANNAPUR TO SHISHUR	18.4	18.4	III
2	KANHAN	BHANDARA TO NAGPUR	3.8	9.8	IV
3	KOLAR (MAH)	Along Koradi	7.1	7.1	IV
4	KRISHNA	SHINDI TO KURUNDWAD	3.4	8	IV
5	MOR	JALGAON TO AMODA	12	12	III
6	PATALGANGA	KHADEPADA TO KOPOLI	4	12	III
7	PEDHI	NARAYANPUR TO BHATKULI	6.5	6.5	IV
8	PENGANGA	MEHKAR TO UMARKHED	3.4	7.1	IV
9	PURNA	DHUPESHWAR TO ASEGAON	3.8	20	III
10	TAPI	RAVER TO SHAHADA	7.5	12	III
11	URMODI	DHANGARWADI TO NAGTHANE	8.4	8.4	IV
12	VENNA	MAHABALESHWAR TO MAHULI	5.1	11.7	III
13	WAGHUR	SUNASGAON TO SAKEGAON	4.8	4.8	V
14	WENA	KAWADGHAT TO HINDANGHAT	4.0	4.2	V
Priority IV					
1	BINDUSAR	SWARAJ NAGAR TO SNEHNAGAR	6	6	V
2	BORI	Along AMALNER	3.6	3.6	V
3	CHANDRABHAGA	PANDHARPUR TO SHEGAON DHUMALA	10.7	12.2	III
4	DARNA	IGATPURI TO SANSARI	3.5	9	IV
5	GIRNA	MALEGAON TO JALGAON	4	7.6	IV
6	HIWARA	PACHORA TO NIMBORA	3	3	Non Polluted
7	KOYNA	KARAD TO PAPDARDE	6.2	6.2	IV
8	PELHAR	PELHAR DAM TO GOLANI NAKA	3	3	Non Polluted
9	SINA	SOLAPUR TO BANKALAGI	16.6	16.6	III
10	TITUR	Along CHALISGAON, JALGAON	3.8	3.8	V
Priority V					
1	AMBA	BENSE TO ROHA	3.2	3.2	V
2	BHATSA	SHAHAPUR TO BHADANE	3	3.2	V
3	GOMAI	LONKHEDA TO SHAHDA	11	11	III
4	KAN	KAVATHE TO SAKARI	7.4	7.4	IV
5	MANJARA	LATUR TO NANDED BRIDGE	5.4	5.4	V
6	PANCHGANGA	SHIROL TO KOLHAPUR	3	10	IV
7	PANZARA	VARKHEDE TO DHULE	4.4	4.4	V
8	RANGAVALI	TINTEMBA TO NAVAPUR	8.5	8.5	IV

9	SAVITRI	DADLI TO MUTHAVALI	3.2	14	III
10	SURYA	DHAMNI DAM TO PALGHAR	3.2	6	V
11	TANSA	Along Thane	3.2	3.2	V
12	ULHAS	KALYAN TO BADLAPUR	4	4	V
13	VAITARNA	GANDHRE TO SARASHI	3.4	3.4	V
14	VASHISHTHI	KHERDI TO DALVATNE	3	3.6	V

Non-polluted Rivers	BOD (mg/l) Min	BOD (mg/l) Max	Current Priority
1. BURAI	18	18	III
2. MUCHKUNDI	3.8	3.8	V
3. AMRAVATI	5.2	5.2	V

XII. Ground water regulation:

- In Maharashtra State Ground Water is regulated under Maharashtra Groundwater (Development and Management) Act, 2009. Groundwater Surveys and Development Agency (GSDA).
- GSDA concerned with groundwater surveys, exploration, assessment, monitoring, development, management and regulation of groundwater resources for irrigation, drinking and industrial needs. It also undertakes periodic ground water assessment in order to regulate the ground water use and guide ground water developmental activities on scientific basis.
- GSDA also works towards ensuring sustainability of ground water resources, on a long-term basis. It acts as a custodian, for the implementation of ground water legislation, within the State of Maharashtra.

XIII. Good irrigation practices being adopted by the State:

- 82% of water is used for irrigation purpose in State.
- As per MWRRA notification dated 25 Jun 2015, it is mandatory to supply water through micro-irrigation for selected irrigation projects in State.
- Government of Maharashtra has adopted Piped Irrigation Network policy from Jan 2017, in which it is aimed to achieve 20 % increase in irrigation efficiency. Several projects are undertaken by the Government in order to supply water through piped net work.

XIV. Rainwater Harvesting:

- Maharashtra Govt. is implementing "Shivkalin Pani Sathawan Yojana", the scheme for augmentation the availability of water for Drinking and Domestic use and Strengthening of Drinking Water Sources by utilising Rainwater.
- RRC has already requested to Water Resource Dept, GoM water shed management. All concerned local bodies located along the riverbanks are mandated to implement Water shed management, rain water harvesting,

XV. Demarcation of Floodplain and removal of illegal encroachments: Water resource Department and Local Bodies ensure Demarcation of Floodplain and removal of illegal encroachments.

XVI. Maintaining minimum e-flow of river: Rainwater Harvesting: RRC has already requested to Water Resource Dept, GoM for maintaining minimum E-flows the rivers.

XVII. Plantation activities along the rivers: RRC has already requested to Water Resource Dept, GoM for plantation on both sides of the river. All concerned local bodies located along the riverbanks are mandated for plantation at both sides of the river and setting up biodiversity parks in their jurisdiction.

XVIII. Development of biodiversity park: RRC has already requested to Water Resource Dept, GoM for setting up of biodiversity parks. All concerned local bodies located along the riverbanks are mandated for setting up biodiversity parks in their jurisdiction.

XIX. Reuse of Treated Water:

- At present 395 MLD sewage is recycled for Industrial purpose
- Water resource department, GoM has prepared integrated State Water Plan, which includes recycling of Treated sewage.
- MPCB has submitted Action plan for Utilization of Treated Sewage to CPCB, in which it is mandated to utilize treated sewage for different class of users like Thermal Power Plants, Industrial Units, Construction activities, non-potable municipal uses, Agriculture-Irrigation, etc. depending on its availability.
- The Infrastructure Projects are mandated by MPCB to recycle 60% of treated sewage for secondary use by providing dual pipeline.
- The Local Bodies will be encouraged to reuse treated sewage for various purposes including construction and gardening.

XX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

GOM, has announced Namami Chandrabhaga Abhiyan on 18/03/2016 to revive and rejuvenate the river Chandrabhaga and to restore its historic glory. The aim of the Namami Chandrabhaga Abhiyan is to make the Chandrabhaga river pollution free and conserve its purity and sanctity up to year 2026 and others are as mentioned below:

- To maintain the permanent minimum continuous flow of water in the river bed.
- To construct weirs in the river bed for maintaining water level.
- To maintain & keep minimum environmental flow of water.
- To make available sufficient public bathrooms & toilets as well as mobile bio-toilets to the publics during Pandharpur yatras.
- To install STP's for treatment of domestic wastes and scientific disposal facilities for solid waste generated from the villages & cities located on the bank of Chandrabhaga river.
- To carry out the beautification & forestation of river banks.
- To make reuse/recycle of treated industrial water generated from the industries and industrial estates located in the catchment area of Chandrabhaga river.
- As per the local need to work for public participation and development of pilgrimage area.

“Namami Chandrabhaga Pradhikaran” established under the Chairmanship of Hon’ble Chief Minister, GoM & Co-Chairmanship of Hon’ble Finance Minister, GoM, having Divisional Commissioner, Pune as Member Secretary.

“High Power Committee” established under the Chairmanship of Hon’ble Chief Secretary, GoM of Maharashtra having Divisional Commissioner, Pune as Member Secretary.

The Maharashtra Government intends to cleanse and make the holy river Chandrabhaga pollution free by the year 2026.

XXI. Status of Preparation of Action Plan by the 13 Coastal States:

In compliance to Hon’ble NGT order dated 21.09.2020 passed in OA No 829/2019 in the matter of Lt.Col. Sarvadaman Vs UoI & Ors, Maharashtra has prepared comprehensive district wise action plans of six coastal districts – Mumbai, Palghar, Thane, Raigad, Ratnagiri, Sindhudurg and submitted to CPCB on 08.06.2021. The action plan includes all the aspects of pollution viz. MSW, C&D waste, plastic waste, BMW, Hazardous waste, E-waste, water quality and air quality aspects.

Maharashtra has also updated the action plans based on the inputs received from CPCB. The updated action plans will be sent to CPCB.

In Compliance of Hon'ble NGT Order dtd. 29/01/2021 in the matter of O.A. No. 360/2018 filed by Shree Nath Sharma V/s Union of India, the state has requested Hon'ble Justice V.M. Kanade to monitor the implementation of both State and district environment plans (including coastal district action plans).

XXII. Regulation of Mining Activities in the State/UT: All mining activities are regulated by issuing consent to Establish and consent to Operate along with post approval periodic monitoring of mining activities. All Coal mines are regulated by DGMS (Director General Mines and Safety), Dhanbad and other mines are regulated by Indian Bureau of Mines, Nagpur and Goa.

XXIII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

MPC Board issued directions to 15 Municipal Corporations, 29 Municipal Councils and one Cantonment Board to provide adequate sewage treatment plant and to achieve the consented standards prescribed by MoEFCC, GoI and to implement short term and long term measures for treatment of sewage and restrict the discharge of untreated/partially treated sewage to the rivers.

In compliance with the Hon'ble NGT order dtd. 28.08.2019 in the matter of OA No. 593/2017 Paryavaran Suraksha Samiti v Union of India, the MPC Board has issued directions to 01 Mega city, 09 Million plus cities, 254 Class I cities/towns and 122 Nagar Panchayats as to why Environmental Compensation shall not be levied after the stipulated timeline.

XXIV. Municipal Corporation of Greater Mumbai Corporation (MCGM) details of up gradation of Proposed STP Network Details-

As per order of Hon'ble Supreme Court in Civil Appeal no. 5036/2019 dated 01/02/2022, Municipal Commissioner had submitted the affidavit dated 11/02/2022 giving detail timeline about re-invitation of the tenders. The status report about the WWTF works was submitted to Hon'ble Supreme Court on 15.07.2022 and the same was taken on record by Hon'ble Supreme Court in the hearing on 04.08.2022. the updated status report of STPs is as under :

Timeline of WwTF Projects:

Sr. No.	Name of WwTF	Plant capacity in MLD	Tertiary Treatment in MLD	Design, Build Period in years	Date of Issue of LOA	Expected Date of completion w.r.t. Commencement Date
1	Worli	500	250	5	30.05.2022	04.07.2027
2	Bandra	360	180	5	31.05.2022	04.07.2027
3	Dharavi	418	209	5	27.05.2022	04.07.2027
4	Versova	180	90	4	31.05.2022	04.07.2026
5	Malad	454	227	6	30.05.2022	04.07.2028
6	Ghatkopar	337	169	4	31.05.2022	04.07.2026
7	Bhandup	215	108	4	13.07.2022	22.08.2026
	Total	2464	1233			

The status of each individual STP project is summarized below:

(1) Worli WWTF :

- i. As per tender condition, the Joint Venture of M/s. Suez India Private Limited & M/s. Suez International has formed a Special Purpose Vehicle (SPV), under name M/s. Suez Ultrafor Pvt. Ltd. for execution of the Worli WwTF work.
- ii. The contract for Worli WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The old and redundant structures are being removed. Condition structural assessment of existing plant is completed and the repair works of the same are in progress. The underground utilities survey is also in progress.
- iii. The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(2) Dharavi WwTF:

- (i) The Joint Venture of M/s. Welspun Enterprises Limited & M/s. EDAC Engineers Limited has formed a Special Purpose Vehicle (SPV) under name M/s. Welspun EDAC JV Pvt. Ltd. for execution of the Dharavi WwTF work.
- (ii) The contract for Dharavi WwTF is executed. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has also carried out tree survey.

(3) Bandra WwTF:

- (i) The contract for Bandra WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey, Geotechnical survey, Soil investigation and submitted Basic Engineering Package (BEP) which is under review. The abandoned structures are partially removed. Condition structural assessment of existing plant and underground utility survey is in progress. Temporary fencing is partially completed. Consent to Operate from MPCB is received.
- (ii) The contractor has also carried out tree survey. The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(4) Ghatkopar WwTF:

- (i) The contract for Ghatkopar WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed the tree survey, topography survey. Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) are submitted which is under review. Temporary fencing is partially completed. Consent to Establish is received from MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.
- (iii) The contractor had submitted plant layout and has been directed to revise the same in order to save maximum number of trees.

(5) Versova WwTF:

- (i) The contract for Versova WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and submitted topography survey, Soil investigation and Basic Engineering Package (BEP) which is under review. The contractor has applied for Consent to Operate and Consent to Establish from MPCB.

- (ii) The existing site has 2 streams of 3 lagoons each. The sewage is treated in 1 stream (3 lagoons). The new plant will be constructed in balance 1 stream (2 lagoons). For this 1 stream (2 lagoons), Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

(6) Malad WwTF:

- (i) The contract for Malad WwTF is executed. The contractor has mobilized the site. Basic Engineering Package (BEP) is submitted which is under review.
- (ii) As the land proposed for Malad WwTF work is covered with mangroves, the requisite permission from Forest department i.e Stage -II Forest Clearance (final approval) is received from regional office, WCZ, MOEF&CC, GOI on 03.02.2023. Order for Diversion of land for non-forest purpose is received on 31.03.2023 from department of Revenue & Forest, GOM. The compliance of the conditions mentioned in the permissions is in process.

(7) Bhandup WwTF:

- (i) The contract for Bhandup WwTF is executed. The operation and maintenance of existing plant is being carried out by the contractor. The contractor has mobilized the site and completed topography survey, Geotechnical survey, Soil investigation and Basic Engineering Package (BEP) is submitted which is under review. Consent is granted by MPCB.
- (ii) The existing site has 4 lagoons. The sewage is treated in 2 lagoons and the new plant will be constructed in balance 2 lagoons. For these 2 lagoons, Dewatering and Desludging activity is being carried out. The removed sludge is being treated for disposal.

Annexure-I for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretcha	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
1	Godavari	Someswar Temple to Rahed	504	I	IV	Tryambakeshwar Municipal Council	Municipal Council	1) Local Nallas	4.00	1.40	2.60	1.40	2.60	5.00	Proposed two STP of 4.5 & 0.5 MLD. Work is under construction and will be commissioned in 2026 (At presently about 25 % Civil work completed.)	will be commissioned in 2026 (At presently about 25 % Civil work completed.)	2026	will be commissioned in 2026 (At presently about 25 % Civil work completed.)	...	Temporary treatment on Nalla	Nashik	Nashik
2					II	Nashik Municipal Corporation	Municipal Corporation	1) Chikhali Nalla 2) Gangapur Nalla 3) Bardan phata Nalla. 4) Someswar Nalla. 5) Chopda Nalla	413.00	392.00	21.00	350.00	63.00	142.00	New 4 additional STP in Nashi City are sanctioned by GOM for upcoming Kumbhmela.. Work order to them is recently issued. Expected to complete by Dec 2026. (Extra Information related to Kopargan town on the bank og Godavari River:- 32.00 MLD STP Commissioned. For Kopargan City (Dist. Ahilyanagar) 10 MLD additional STP for Kopargan Town is also Proposed & Tender is in process..	STP capacity about 200 MLD	2026	2026	1600 km sewer network completed 210km sewer network work under progress is 80% completed , Final date for completion is yet not finalised.	1600 km sewer network completed 210km sewer network work under progress is 80% completed , Final date for completion is yet not finalised.	Nashik	Nashik
3					II	Paithan Municipal Council	Municipal Council	1) Local Nallas	5.00	0.00	5.00	0.00	5.00	8.80	Permission for flashing of tender is to obtained considering finance allocation. After approval to carry further tender process from Paithan Apegaon Vikas Pradhikaran Committee, tender for STP Construction and allied work will be done	Sewer line construction is under process	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	23-05-2023 (Already Expired), Final date for completion is yet not finalised.	In zone-1 drainage network of DWC and RCC pipe of various dia. of length 19304 m is laid. In zone-2, which is currently in progress 32000 m drainage network of DWC and RCC pipe are laid. About 3 km drainage network is balance. Site for wet well no.2 is now finalised by by M. C. Paithan on 9-6-2020.	Budget 46 Cr Sanctioned.	Chhatrapati Sambhaji nagar	Chhatrapati Sambhaji nagar
3					II	Gangakhed Municipal Council	Municipal Council	1) Local Nallas	4	0	4	0	4	10	Funds of Rs. 20 Cr received under swach Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted to MAHARASHTRA JIVAN PRADHIKARN for technical approval.	Construction not started	--	--	Construction not started	Construction not started	Parbhani	Chhatrapati Sambhaji nagar
					II	Nanded Wagha Municipal Corporation	Municipal Corporation	North side Nalla - 1.Chunai Nalla 2.Bhimghat Nalla East 3.Shani Mandir Nalla. 4.Govardhan Ghat Nalla East 5. Govardhan Ghat Nalla West 6. Balgiri Nalla -1 7. Balgiri Nalla - 2 8. Gadipura Nalla Harijan Wasti 9. Gadipura Nalla Badi dargha 10. Gadipura Habib Talkiz 11. Sidhi Ghat Nalla 12. Killa Center Nalla 13.Killa East Nalla 14. BurodGalli Nalla 15. NawGhat Nalla 16. Karbala Nalla 17. Chouphala Nalla 18 Bialal nagar Nalla 19 Kudbenagar Nalla 20.Bhimghat Nalla west 21. Laxmi nagar Malli area Nalla - 1 22. Laxmi nagar Malli area Nalla - 2	70.00	132.00	0.00	62.00	8.00	10.00	Funds of Rs. 20 Cr received under swach Bharat Mission for STP of capacity 10 MLD and revised DPR will be submitted to MAHARASHTRA JIVAN PRADHIKARN for technical approval.	Work of Dankin STP of capacity 10 MLD Completed recently and STP is under trial					Sub Regional Office Nanded	Chhatrapati Sambhaji nagar
4	Kalu	Along Atale village	2.5		IV	Kalyan-Dombivali	Municipal Corporation	1) Neptune Nalla, 2) Balakrishna Paper Mill Nalla, 3) Shiv Mandir Nalla, 4) Balyani Nalla	7.60	5.00	2.60	0.00	2.60	21.00	NA	Construction work of Ambivali (Vadavali) STP is completed. Sequential Batch Reactor technology (SBR).	STP is brought into operation.	NA	As said area is having less population, under ground network is not proposed. Sewage collection is proposed by nalla intersection at Sewage pumping station followed by treatment at STP. Civil Structure of pumping at all the nallals are completed. At present 10 MLD sewage is being treated.	At present 10 MLD sewage is being treated entire sewage generated from this area will be treated by Dec 2024. As mentioned from the 4 nallals 7.60 MLD sewage is flowing out of which 5 MLD has been diverted to Ambivali (Vadavali) STP.	Kalyan-1	Kalyan

Annexure-I for Month of July-2025

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
5	Kundalika	Roha to Salav	35.5	I	III	Roha Municipal Council	Municipal Council	1) Local nallas	2.80	0.00	2.80	0.00	2.80	5.00	Roha Municipal Council has given a work order for Roha underground sewerage scheme under Maharashtra Suvam Jayanti Nagarathan dtd. 06.09.2024. Council has proposed to install 5 MLD STP of SBR Technology. The stipulated time period for the completion of project is 18 months. Currently Roha Municipal underground sewerage scheme work has been started by contractor.	Work order is issued dtd. 06.09.2024	18 months	18 months	Drainage network 60% completed.	Roha MC has stipulated the condition of provision of Septic tank & soak pit while granting the building permission. Rest water is discharged in to saline water zone of Kundalika.	Raigad2	Raigad
6	Mithi	Powai to Dharavi	17.8	I	I	Mumbai Municipal Corporation	Municipal Corporation	1) Local Nallas	286.00	8.00	278.00	8.00	278.00	0.00	STP of 8.0 MLD capacity completed and in operation.	Completed	3/1/2024, timeline not finalised.	3/1/2024, timeline not finalised.		Construction of STP of 8 MLD capacity and WSP compound. 144+134=278MLD will be diverted to existing STPs at Bandra and Charkopar by March 2024 Out of Total 286 MLD of Dry weather flow, the work of construction of STP of 8 MLD capacity from Filterpada to WSP Compound is in progress. Dry Weather Flow of 97 MLD (from WSP Compound to CST Bridge) and 37 MLD (from CST Bridge to WSP Compound) is in progress.	Mumbai2	Mumbai
7	Morna (Dist-Akola)	Akola to Takalijalam	6	I	IV	Akola Municipal Corporation	Municipal Corporation	1) Khadki Nalla at Vidrupa river 2) Hingna Nalla 3) Khadan Nalla 4) Kailash tekdi 5) Nimwadi Nalla 6) Luxury Bus stand Nalla 7) Anicut Nalla 8) Kholebhor nalla 9) Ganesh Ghat Nalla 10) Shalini Talkies Nalla 11) Savatram Nalla 12) Masum Shah baba Nalla 13) Mohata Mill Smashan Nalla 14) najuk nagar Nalla 15) Naigaon nalla at nagina masjid trust 16) River Junction Naigaon Nalla 17. Shanawajpur Naigaon Nalla 18. Najuk Nagar nalla 19. Sidhartha nagar at Idgah Nalla 20. Rahul Nagar Harihar Peth nalla 21. Akkalkot Nalla 22. Khidki Pura Nalla 23. Takiya nagar nalla 24. Takiya Islampura Nalla	37.00	37.00	0.00	37.00	0.00	30+7=37	Operational	The STP of capacity 7 MLD & The STP of capacity 30 MLD are commissioned and operational.	Complied		The underground drainage scheme is designed for the population left bak at old akola city 2.27km and nalla intercept (15No.). Right bak of morna river length 10.93 km and nalla intercept 18 no., Bapu nagar to Kharap length 1.91km nalla interception 2 nos., Construction of pumping station with Wetwell at Old city River Bak (Wet well at old city river bank)	Provided 02 STPs of total Capacity 37 MLD . At present sewage generation is 37 MLD. M.C. has installed 37 MLD capacities STPs.	Akola	Amravati
8	Mula	Bopodi to Aundh Gaon	2.7	I	III	Pune Municipal Corporation	Municipal Corporation	1) Botanical Garden Nallah in Pune City	97.00	73.00	24.00	73.00	24.00	50.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will completed up to 2024.	Construction work is not yet started	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will completed within next three years.	01 STPs with capacity 10. MLD proposed on this stretch and will be completed by 2025. existing 1 STPs having capacity 18 MLD is in operation. Total Sewage generation from PMC area is 883 MLD. PMC has proposed 14 STPs with capacity 511.50 MLD	Pune1	Pune

Annexure-1 for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
						Pimpri-Chinchwad Municipal Corporation	Pimpri-Chinchwad Municipal Corporation	-	37.00	35.00	2.00	32.00	5.00	5 MLD + 40 MLD	1) 5 MLD STP at Bopkhel is near completion 2) 40 MLD Proposed STP at Wakad	-	-	-	-	-	PCMC	Pune
9	Murtha	Shivaji Nagar to Khadakwasla Dam	16	I	II	Pune Municipal Corporation	Municipal Corporation	1)Warje nalla 2)wadgaon bk nalla 3) Hingne nalla 4)Erantwana nalla 5)Nagari nalla 6)Ambli odha nalla	151.00	94.00	57.00	94.00	57.00	54.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2024.	Work of STP (10 MLD) at Ramtekadi is in progress, will be completed up to 2024.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will be completed within next three years.	02 STPs with capacity of 26 MLD & 28 MLD are proposed & will be completed by 2025. Existing 2 STPs having Erandwane- 50 MLD and Vitthalwadi- 32 MLD capacity i.e. total 82 MLD. Total Sewage generation from PMC area is 750 MLD, PMC has proposed 14 STPs.	Pune1	Pune
10	Mula-Murtha	Theur to Mundhwa Bridge	15	II	III	Pune Municipal Corporation	Municipal Corporation	1) Keshavnagar Nalla 2) Nalla at Bhapkar Mala 3) Rangicha Odha at Bhapkar Mala	496.00	400.00	96.00	400.00	96.00	259.00	Work order issued for JICA STP on 03.03.2022, within next three years work of STP will be completed, remaining work of two STPs of Keshavagar (12 MLD) and Manjari bk (93.5 MLD) will be completed up to 2026. Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will be completed up to July 2023	Work of STP (10 MLD) at Ramtekadi is in progress 50 % completed will be completed up to July 2023, however further timeline is not yet finalised.	2025	2025	PMC has proposed provision of new drainage line of 168 Km length, repairing of existing drainage line of 14 KM and work will be completed within next three years.	02 STPs with capacity of 93.5 MLD & 12 MLD have been proposed & will be completed by 2025. Existing STP of 45 MLD is provided at Mundhwa. Total Sewage generation from PMC area is 750 MLD, PMC has proposed 14 STPs with capacity 511.50 MLD.	Pune1	Pune
11																						
12																						
13	Nira	Sangavi to Shindewadi	43	I	III	Akluj Gram Panchayat	Gram Panchayat	1) local nallas	1.30	0.00	1.30	0.00	1.30	0.00	NEERI prepared Camus Soil Bio Technology Treatment base STP . The Proposal is submitted to Jeevan Pradhikaran which is under progress.	Nil	Timeline not finalised.	Timeline not finalised.		Gap in the Treatment capacity is 1.3 MLD. 8 MLD STPs is proposed in Phaltan. MPC Board will provide financial & technical assistance to Akluj in next three years.	Solapur	Pune
14				I	III	Phaltan Municipal Council	Municipal Council	1) Khadakkhira nala from Phaltan 2) Dagadi khan nalla near dinti naka	7.00	0.00	7.00	0.00	7.00	8.00	Work in progress of STP 2.5 MLD located at Shivaji nagar Open space & 5.5 MLD STP located at Dagdi Khan Sheti Shala	2.5 MLD STP - 40 % of work of STP completed. 5.5 MLD-90 % of work of STP completed.	Timeline not finalised.	Timeline not finalised.	Underground drainage network line work is under progress. Total 76 km sewage line is under development out of that 23 Km of sewage line is completed. (Issue of Pumping station Land)	8MLD (2 STPs: 2.5 + 5.5) grant from Maharashtra suvarna jayanti nagarorhan Mahaabhiyan yojana of 72.76 Cr.	Satara	Pune
15	Vel (Dist-Pune)	Nhavare to Shikarpur	10	I	III	Shikrapur Gram Panchayat	Gram Panchayat	1) local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	NA	Timeline not finalised.	Timeline not finalised.		Shikrapur is Gram panchayat & there is no proposal of STP. MPC Board will provide financial & technical assistance to small towns to install STPs	Pune	Pune
16	Pawana	Dapodi to Ravet	20	II	II	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ravet Nalla Near Ravet STP 2) Garware Nalla Near Bhamagar 3) Kalasagar Nalla 4) Chinchwad Nalla Near SBR 30 MLD STP 5) Gavade Colony Nalla Near Manikbag (Chinchwad Station Nalla Nearby Bombay Selection) 6) Nalla Near Sandvik	270.00	280.00	0.00	240.00	30.00	1. Bhatnagar (Chinchwad Ph-1) 15 MLD additional capacity 2. PCMC Proposed 6 STPs of total 195 MLD Capacity on Pawana River basin	1) DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now upgradation work is near completion	Bhatnagar 30 MLD to 45 MLD upgradation work is near completion	Aug-25	47848	Drainage Network in Pawana River 1. Existing-733 KM 2. Proposed -103 KM 3. Nala Estoration-20 KM 4. Replacement of old drainage lines 215 KM 32 KM Intercepted line along bank of Pawana River is Completed.	DPR prepared for Augmentation of 30 MLD Bhatnagar STP to 45 MLD. Now upgradation work is near completion	PCMC	Pune

Annexure-I for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO									
17	Indrayani	Moshigao to Alandiigaon	4.62	II	III	Pimpri-Chinchwad Municipal Corporation	Municipal Corporation	1) Ramdara Nalla 2) Moshi Nalla	110.00	76.00	34.00	70.00	40.00	12 MLD	Work of installation of 12 MLD STP at Chikhali is near completion	Previous STP work was stoped and structure demolished as per Hon'ble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed , Revised DPR sanctioned Tender flotted and foundation work is in progress	5/1/2024, revised final date is yet not finalised.	5/1/2024, revised final date is yet not finalised.	Work is in progress	Previous STP work was stoped and structure demolished as per Hon'ble NGT Order, alternative land at sr. No. 92 & 93 having STP capacity 12 MLD is proposed , Revised DPR sanctioned Tender flotted and foundation	PCMC	Pune									
18															7 MLD (Alandi STP)	PCMC has recently started civil work for -7MLD-STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	PCMC has recently started civil work for -7MLD-STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	8/23/2023, revised final date is yet not finalised.	---	3)PCMC has recently started civil work for -7MLD-STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	3)PCMC has recently started civil work for -7MLD-STP at bhosi Survey no 217, the work is in progress & will be completed upto Feb-2023. PCMC has recently, applied for Consent to Establish to Board office.	Pune-II	Pune								
				II	IV	Alandi Municipal Council	Municipal Council	local nallas	2.50	0.00	2.50	0.00	2.50	4.00	Work not yet started	Funds sanctioned under Pilgrimis Development Scheme. Work order issued, 80 percent work of underground drainage network has been complied. STP plant construction is remaining.	Timeline not provided	Timeline not provided	Alandi Municipal Council completed 80% work of underground sewage network lines.	DPR prepared for STP at Alandi. DPR is prepared for Alandi Municipal council.	SRO-Pune-	Pune									
19	Wainganga	Tumsar to Ashti	98	II	III	Desaiganj Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	0.00	STP yet not proposed	-----		Timeline not provided	--	DPR preparation is also yet not started. Project cost of 50 Cr including the drainage network cost. Proposal submitted by Municipal Council to UDD. But UDD has yet not given any approval.	Chandrapu	Chandrapur									
20							III	Gadchiroli Municipal Council	Municipal Council	1) local nallas	7.58	7.58	0.00	7.58	0.00	12.50	STP in operation			--	99% work of main drainage line has been completed. The work of internal drainage line is in progress.	MJP is the overall Project Consultant for this. Project cost of 96.5 Cr including the drainage network cost and this is approved UDD. As on today, Rs. 20 Crore has already been spent. Out of 96.5 Crore, Rs. 84.5 Crore are for drainage work.	Chandrapu	Chandrapur							
21							III	Bramhapuri Municipal Council	Municipal Council	1) local nallas	3.50	0.00	3.50	0.00	3.50	7.00	7.0 MLD STP is proposed. DPR is under consideration of MJP.			---	STP Project cost of approx. 70 Cr including the drainage network cost. DPR is prepared by private agency through tender process. This DPR submitted to MJP for approval. MJP has yet not given approval. (Note:- Distance of Bramhapuri City is approx. 10 km)	Chandrapu	Chandrapur								
22							III	Bhandara Municipal Council	Municipal Council	1) Bhandara town drain coming from Sant Tukdoji Ward, Town Bhandara, Dist- Bhandara.	5.50	0.00	5.50	0.00	5.50	15.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.			5/1/2024 futher time line not given	---		STP of capacity 13.5 MLD is 95% completed.	Bhandara	Nagpur						
23				III	Pauni Municipal Council	Municipal Council	1) Pauni town drain	1.00	0.00	1.00	0.00	1.00	7.00	Land allotted for STP. DPR approved. Approved DPR has been sent to MJP for technical sanction.			31/9/2025	---		STP of capacity 5 MLD is 90 % completed.	Bhandara	Nagpur									
24			42	III	Chandrapur	Municipal Corporation	1) Confluence of Erai & Wardha River near Hadasti Village 2) Tail end of Amal nalla meeting to Wardha River near Sasti Opencast Mines	35.00	70.50	0.00	35.00	0.00	0.00	NA	NA	NA	Complied	---	Total sewage network length is 176 km, completed 141km, balance 35km. Balance could not be completed currently by CCMC due to no NOC from forest dept., Archeological dept. and other gov. dept..	Chandrapur has Sewage Treatment capacity of 70.5 MLD. But, inadequate drainage network. Presently 80% sewage generated is treated in STP and balance 20% alongwith the 80% treated sewage is discharged in Erai River, which later meets Wardha river.	Chandrapu	Chandrapur									

River wise Gap Analysis in Sewage Generation & Treatment

[illegible]

Annexure-1 for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
32	Nagpur					Chicholi	Gram Panchayat	1) Chicholi Village Major Drain	0.25	0.00	0.25	0.00	0.25	0.00			Timeline not provided	---	...	Meeting was conducted under the Chairmanship of the Hon'ble Minister Env regarding pollution of Nag River on 01/03/2021 in this regard letter is received	Nagpur-1	Nagpur
33						Mahadula	Nagar Panchayat	1) Drain coming from side pond No. 3 Koradi TPS.	1.40	0.00	1.40	0.00	1.40	0.00	No STP is proposed by ULB as STP is already constructed by Mahagenco.	No construction & installation activity.	Timeline not provided	Timeline not provided	Open Drain	RO Nagpur, issued letter to Mahadula Nagar Panchayat vide dated 14/08/2020 to submit details of DPR, Time line. Also meeting was conducted under chairmanship of Hon'ble Divisional Commissioner where in	Nagpur-1	Nagpur
34	Krishna	Shindi to Kurundwad	106	IV		Sangli Miraj Kupwad	Municipal Corporation	1) Sheri Nalla, Sangli. 2) Sidharth Nagar Nalla, Sangli. 3) Haripur Nalla, Sangli. 4) Miraj Nalla, Miraj 5) Other Major drain	58.70	32.70	26.00	32.70	26.00	22.50	All civil & electrical work completed. At present under trial run.	All civil & electrical work completed. At present under trial run.	Civil & Mechanical work is completed at present under trial run & commissioning up to Aug. or 2025	Civil & Mechanical work is completed at present under trial run & commissioning up to Aug. or 2025	Total 164.9 KM sewer line is proposed out of that 116.5 KM wok completed	03 STPs (1 STP & 2 Nos Oxidation Pond) having capacity of 59.7 MLD (9.2 & 23.5) are in operation with actual utilization of 32.7 MLD (23.5 MLD STP at Hanuman Nagar is operating at 23.5 MLD). One STP of	Sangli	Kolhapur
								Sangliwadi	3.00	3.00	0.00	0.00	3.00	3.00	NA	Proposed	Time line not provided	Time line not provided	..	Time line not provided	Sangli	Kolhapur
								Vakharbhag	22.00	22.00	0.00	0.00	22.00	22.00	NA	Proposed	Time line not provided	Time line not provided	..	Time line not provided	Sangli	Kolhapur
35					IV	Islampur	Municipal Council	8 km distance from city 1) Islampur Municipal Council Local Nalla.	9.00	0.00	9.00	0.00	9.00	17.00	DPR complited. Under Technical Saction approval.	electric supply & connection of drainage line under progress.	Time line not provided	Time line not provided	Pumping station land acquisition under process.	30% sewer network completed, land acquisition under progress for STP. 23.58 Cr grant from govt and 21.0 Cr aswell is received. 7MLD+4.5MLD STP by March 2022.	Sangli	Kolhapur
36					IV	Asha	Municipal Council	Krishna River 6 Km away from city 1) Local Nallas	2.50	0.00	2.50	0.00	2.50	5.50	Land acquisition under progress	NA	Timeline not provided	Time line not provided	Connected all drains to RCC constructed Cannel. The cannel were block because of farmas had diverted that water and the cannel is very narrow.	No construction. DPR sent for approval	Sangli	Kolhapur
					IV	Panchgani	Municipal Council	Valley	2.00	2.50	0.00	2.00	0.00		DPR complited. Under Technical Saction approval.	Proposed	Proposed	Proposed				
37					IV	Wai	Municipal Council	1) Gangapuri nalla 2) Siddheshwar Nalla 3) Other small nalla	4.00	0.00	4.00	0.00	4.00	6.00	DPR forwarded to MJP Pune for technical sanctioning, 6 MLD STP work is in process	Timeline not provided	Timeline not provided	---	..	Land acquisition for STP is in process. Technical sanction of STP & underground networking is in progress. Presently no fund sanctioned work will be commenced	Satara	Pune
38	Mor (Dis-jalgaon)	Jalgaon to Amoda	20	III	V	Marul	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	No	No	Timeline not provided	---	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Marul, Nhavi & Padase villages. MPCB given work order for Financial assistance to 03 Gram Panchayats for preparation of DPR for Sewage treatment	Jalgaon	Nashik
39					IV	Nhavi	Gram Panchayat	1) Local Nallas	0.50	0.00	0.50	0.00	0.50	0.00	No	No	Timeline not provided	---	NA		Jalgaon	Nashik

Annexure-1 for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under constrction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
40					IV	Padalse	Gram Panchayat	1) Local Nallas	0.26	0.00	0.26	0.00	0.26	0.00	No	No	Timeline not provided	---	NA	facilities, 2 Lakhs each.	Jalgaon	Nashik
41	Patalganga	Khadepada to Kopoli	20	III	III	Khopoli	Municipal Council	1) Bazarpeth Nalla	11	0	11	0	11	13	Tender of 13 MLD STP was allotted to M/s. Acquatch Solutions Pvt. Ltd., Work of 13 MLD capacity STP (SBR Technology) in progress.	-	3/24/2023, revised final date is yet not finalised.	--	...	DPR sanctioned tendering process is under progress.	Raigad 1	Raigad
42					III	Khalapur	Nagar Panchayat	1) Lendi Nalla 2) Bazarpeth Nalla	1.6	0	1.6	0	1.6	3	Tender work of allotment of STP is in progress	-	Timeline not provided	--	...	DPR Prepration work is inprogress	Raigad1	Raigad
43	Pedhi (Dist-Amravati)	Narayanpur to Bharkuli	3.2	III	V	Amravati Municipal Corporation	Municipal Corporation	1) Drain from Village Narayanpur 2) Drain from Village Bharkuli 3) Amba Nalla from Amravati City 4) Frizapura Nalla 5) Prashant Nagar Nalla 6) Minor Nalla 7) rathi nagar 8) Retigaon nalla 9) Nawetbe nalla 10) Bhartiya Mahavidya Nalla 11) Narsari malla	93.00	74.50	18.50	74.50	18.50	28.00	DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided	---		DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati
44	Purna (Dist-Amravati)	Asegaon to Dhupeshwar	223.2	III	IV	Amravati Municipal Corporation	Municipal Corporation	1. Drain from Village Asegaon Purna 2. Drain from Village Purna Nagar 3. Drain From Village Sawalapur 4. Drain From Village Nerul Ganagamai 5. Drain From Village Nerul Wathoda 6. Drain From Village Shukleshwar 7. Drain From Village Darapur 8. Drain From Village Chaudaswadi							DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals		Timeline not provided	---		DPR Prepared by MJP Amravati and submitted to Higher Authorities of MJP for necessary approvals	Amravati1	Amravati
45	Penganga	Mehkar to Umarkhed	7.65	III	V	Mehkar Municipal Council	Municipal Council	1) Mehkar to umarkhed Lendi nalla	3.77	0.00	3.77	0.00	3.77	0.00	DPR Preparation under progress		3/1/2023, revised final date is yet not finalised.	---		MC appointed PMC to prepared DPR for under ground drainage and STPs.	Amravati	Amravati
46	Penganga	Mehkar to Umarkhed		III	IV	Umarkhed	Municipal Council	1) Mehkar to umarkhed Lendi nalla	4.10	0.00	4.10	0.00	4.10	9.60	Full-fledged STP is not proposed. However, Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology.		Timeline not provided		STP Project cost of 33 Cr including the drainage network cost was done by NEEERI Nagpur. Then this proposal was submitted to MJP for technical sanction. MJP has not given technical sanction. Hence, administrative approval is not given by UDD. Then Municipal Council has worked out a proposal of Rs. 10.0 Lakhs based on Phyto-Plankton Technology. Now Municipal Council says that, Penganga River is 18 km. away from the city. Lendi Nalla is just at the boundary of the	Chandrapur	Chandrapur	

Annexure-I for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
47	Tapi	Raver to Shahada	58	III	IV	Bhusawal	Municipal Council	1) Local Nallas	11.00	0.00	11.00	0.00	11.00	12.50	Proposal for closed drain system and STP is submitted to Government for approval.	No	Timeline not provided	---	NA	Gap in the treatment capacity is 11 MLD. At present no treatment facility at Bhusawal, proposal for closed drain system and STP is	Jalgaon	Nashik
48						Shirpur	Municipal Council	1) Local Nallas	5.00	12.50	0.00	5.00	0.00	0.00	Shirpur Municipal Council is having STP and is in working condition	---	Complied	---	Total existing sewage network length 74km	O&M technology of STP is SBR - level of treatment aeration and chlorination.	Dhule	Nashik
49	Urmodi (Dist-Satara)	Dhangarwadi to Nagthane	18	III	V	Valse	Gram Panchayat	1) Valse nalla	0.40	0.00	0.40	0.00	0.40	0.00	NA	NA	Timeline not provided	----	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued	Satara	Pune
50						Nagthane	Gram Panchayat	1) Nagthane nalla	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	----	SRO Satara office has issued letter to Gram Panchayat for installation of STP	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. SRO Satara, has issued letter to Gram Panchayat for	Satara	Pune
51	Venna (Dist-Satara)	Mahabaleshwar to Mahuli	47	III	IV	Mahabaleshwar	Municipal Council	Valley	2.50	5.00	0.00	2.50	0.00	0.00	Not Applicable	Not Applicable	Not Applicable					
								Local nalla							No treatment provided	No treatment provided		----		No treatment provided		
						Medha	Nagar Panchayat		0.6	0	0.6	0	0.6	0			No treatment provided		No treatment provided		Satara	Pune
						Satara	Municipal Council	1) Ranmala Nala, Karanje	12.80	0.00	12.80	0.00	12.80	17.50	Work in progress of STP 5.5 MLD located at Survey No.387 A, Opp.Akashwani, Karanje, Satara	5.5 MLD STP - 20 % of work of STP completed.	5/24/2023, revised final date is yet not finalised.	----	Under ground drainage system work is under process (96.27 % work completed).	DPR approved vide letter no.Amrit-20222-P.K-24/Navi-33 dtd.28/04/2022..	Satara	Pune
52	Waghur (Dist-Jalgaon)	Sunasgaon to Sakegaon	98	III	V	Pahur, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.45	0.00	0.45	0.00	0.45	0.00	DPR not Prepared	NA	Timeline not provided	NA	NA	Zilla Parishad, Jalgaon, given proposal for Financial & Technical Assistance from MPCB for provision of STP at the Pahur, Neri and Sakegaon, Nhavi & Padase villages. MPCB	Jalgaon	Nashik
53						Neri, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---		has approved fund of Rs. 2 Lakh for each Gram Panchayats.	Nashik	Nashik
54						Sakegaon, Dist. Jalgaon	Gram Panchayat	1) Local Nallas	0.00	0.00	0.00	0.00	0.00	0.00	NA	NA	Timeline not provided	---			Nashik	Nashik
55	Wena (Dist-Wardha-SRO Nagpur-2)	Kawadghat to Hinganghat	1	III	V	Hinganghat	Municipal Council	1) Hinganghat town drain coming to Wena River near Railway Bridge 2) Hinganghat town drain coming to Wena River from Ghat	13.60	10 + 3.5	0.10	6.25	7.35	0.00	1) 10 mld STP in operation since, March-2022. 2) 3.5 STP in operation since March 2024	NA	NA	NA		01 STPs of 10 MLD is in operational since March -22. 2nd STP of Capacity 3.5 MLD in Operational since March 2024	Nagpur2	Nagpur

Annexure-I for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
56	Bindusar (Dist Beed SRO)	Swarajnagar to Snehanagar	0.7	IV	IV	Beed Municipal Council	Municipal Council	1) Subhash Road nalla at Sathe Chowk, Sneha Nagar, Beed.	22.00	0.00	22.00	0.00	22.00	35.00	Proposed .As per letter received from CO, MC Beed the land is yet not finalize and at present there is no any physical progress at site.	Land issue	8/22/2023 (Already expired), however revised final date is yet not finalised.	----	Work of drainage work yet not be started	No Treatment Facility. 01 STP is proposed with capacity of 35 MLD. Budget 165 Cr Sanctioned. 50%-GOI, 25%-GOM & 25%-MC. WO already released, but the letter received from Chief Officer, Municipal Council Beed regarding progress report of proposed STP site at Jirewadi, Tal. Dist.	Jalna	Chhatrapati Sambhaji Nagar
57	Bori	Along Amalner	20	IV	V	Amalner	Municipal Council	1) Local nalla coming from Amalner city	10.00	0.00	10.00	0.00	10.00	12.60	STP Under Construction	95% Civil work completed, Machinery installation pending	Timeline not provided	NA	Total Sewage network length is 80km, till date work completed is 21km.	Sanction work order for 12.6 MLD Capacity STP. FSTP of capacity 25 KLPD is provided.	Jalgaon	Nashik
58	Chandrabhaga	Pandharpur to Shegaon Dhumala	3.5	IV	III	Pandharpur	Municipal Council	1) Gopalpur Nalla coming from Pandharpur.	22.00	18.00	4.00	18.00	4.00	13.00	DPR submitted for technical sanction	Nil	Timeline not provided	Timeline not provided	1) Drainage network of 85% completed, Total length in current phase 60km 2) DPR proposal for 13 MLD at Gopalpur and additional drainage network submitted for T.S.	--	Solapur	Pune
59	Darna	Igatpuri to Sansari	35	IV	IV	air	Gram Panchayat	1) Ghoti Village Nalla	0.87	0.00	0.87	0.00	0.87	0.00	No	No	Timeline not provided	NA	...	MPC Board will provide financial & technical assistance to small towns in next three years to comply with waste management.	Nashik	Nashik
60						Bhagur	Municipal Council	1) Bhagur Village Nalla,	0.74	0.00	0.74	0.00	0.74	0.00	No	No	Timeline not provided	NA	...		Nashik	Nashik
61						Sansari Village	Gram Panchayat	1) Sansari Nalla.	0.42	0.00	0.42	0.00	0.42	0.00	No	No	Timeline not provided	NA	...		Nashik	Nashik
62	Girna	Malegaon to Jalgaon	110	IV	V	Jalgaon	Municipal Corporation	1) Local nalla coming from the Jalgaon city	48.00	0.00	48.00	0.00	48.00	48.00	STP will be operational by the June 2024	100% Civil Construction, 100% Mechanical Work & 95% under sewageline completed. STP will be operational by June 2024	6/1/2024, revised final date is yet not finalised.	46722	95 % Under sewage network completed	STP Work has been started at site of work at Gat No.413,390 Jalgaon Shiwar having capacity of 48.00 MLD. FSTP of capacity 70 KLPD is provided.	Jalgaon	Nashik
63						Bhadgaon	Municipal Council	1) Kolha nalla coming from the Bhadgaon City	2.00	0.00	2.00	0.00	2.00	0.00	No	No	Timeline not provided	NA	NA	MPC Board will provide financial & technical assistance to villages in next three	Jalgaon	Nashik
64	Hiwara (Dist-Jalgaon)	Pachora to Nimbora	57	IV	V	Pachora	Municipal Council	1) Local nalla coming from Pachora city.	3.00	0.00	3.00	0.00	3.00	9.00	STP Under Construction	Civil work is completed and Machinery yet not installed.	Timeline not provided	NA	Drainage network work is under progress.	Civil work is completed	Jalgaon	Nashik
65	Koyana (Dist-Satara)	Karad to Paparde	29.6	IV	IV	Malkapur	Municipal Council	1) Local nalla	6.14	8.00	0.00	6.14	0.00	0.00	-	-	Complied	---	Total Network 59 km and construction work of Network 51km done	Malkapur STP completed and rest of nalla will divert to STP by March 2020.	Satara	Pune
66						Karad	Municipal Council	1) Local nalla	8.50	8.50	0.00	8.50	0.00	0.00	-	-	Complied	NA	---	Instructions given to MC for upgradation of existing STP.	Satara	Pune
67	Sina (Dist-solapur)	Solapur to Bankalagi	6	IV	III	Solapur	Municipal Corporation	1) Degaon Nalla.	103.60	102.50	1.10	68.16	0.00	20 MLD - Desai Nagar, 49 MLD- Degaon	Desai Nagar 20 MLD Capacity STP under construction	-	Dec-25	46022	3 STPs provided with treatment capacity of 75 MLD and 15 MLD & 12.50 MLD respectively. 01 STP of 20 MLD At Desai nagar under construction, 49 MLD STP proposed at Degaon	--	Solapur	Pune
69	Tinur (Dist-Jalgaon)	Along dist. of Jalgaon Kodgaon Dam, Tal. Chalisgaon, Dist Jalgaon	35	IV	V	Chalisgaon	Municipal Council	1) Local nallas	13.63	0.00	13.63	0.00	13.63	19.00	STP Under Construction	65 % Work Completed of 6 MLD STP	Timeline not provided	NA	Drainage network work is under progress.	Two STPs of capacity 13 MLD and 6 MLD are proposed. Administrative approval pending	Jalgaon	Nashik

Annexure-I for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretches	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
71	Bhatasa	Shahapur to Bhadane	23.4	V		Shahapur	Nagar Panchayat	1) Local nallas	2.50	0.00	2.50	0.00	2.50	0.00	Shahapur Nagar Panchayat has proposed to provide STP. However, DPR not yet prepared	Not Started	Timeline not provided	---	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
72						Vashind Village	Gram Panchayat	1) Local nallas	0.20	0.00	0.20	0.00	0.20	0.00	Nil	Nil	Timeline not provided	----	No drainage system	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
73	Gomai (SRO Dhule)	Lonkheda to Shahda	7	V	V	Shahada	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00	NA	FSTP of 10 KLD Installed	Complied	--		1) Inlet water supply for Shahda City is less than 135 LPCD so STP is not proposed for Shahada Municipal Council. FSTP is approved for Shahda Municipal Council of capacity 10 KLD (0.01 MLD) and now in operation 2) Technology used for FSTP- Sludge	Dhule	Nashik
74	Kan (SRO Dhule)	Kavarhe to Sakari	10	V	V	Sakri	Nagar Panchayat	1) Local nallas	1.20	0.00	1.20	0.00	1.20	0.00	ULB has passed resolution for preparing DPR for STP after procuring of land only. So, ULB has submitted proposal for land to the Collector Dhule. Preparation of DPR and STP project will be start after availability of land and after acquiring required funds from the government.	NA	Process for purchase of land not yet completed.	---		Process for purchase of land not yet completed. STP project will be started after availability of this land and after acquiring required funds from the government.	Dhule	Nashik
75	Manjara (SRO Latur)	Latur to Nanded Bridge	8	V	IV	Latur Municipal Corporation	Municipal Corporation	1) Siddheshwar Nalla	32.00	32.00	32.00	0.00	32.00	32.00	Work in Progress	Civil Construction work of 80% is completed	Mar-26	--	...	Civil Construction work of 80% is completed River Manjara is 7 km away from Latur city, except monsoon water never meet to the river, it is being used by the farmers.	Latur	Chhatrapati Sambhajinagar
76	Panchganga	Shirol to Kolhapur	67	V	Less Polluted	Kolhapur	Municipal Corporation	1) Lakshirthi Nall 2) Jayanti Nalla 3) Dudhali Nalla 4) Jamdar Club Nalla 5) Siddharth Nagar Nalla 6) CPR hospital Nalla 7) Rajhans Nalla 8) Ramanmala Nalla 9) Dream World Nalla 10) Line Bazar Nalla 11) Kasba Bavada Nalla 12) Bapat Camp Nalla 13) Kala Odha Nalla 14) Gandhinagar Nalla 15) Valiwade Nalla 16) Tilawani/Rui Nalla 17) Hupri Nalla 18) Shirdhon Nalla 19) Shirol Nalla	149.10	106.70	42.40	106.70	42.40	43.50	Proposed 3 Nos STP with total 43.5 MLD capacity. 1. 19.5 MLD - Dudhali, Maskuti Talav 2. 15 MLD - Bapat Camp 3. 9 MLD - Jayanti Nalla	1) STP- Dudhali- 6 MLD- 80% work completed (foundation) (2) STP- Kasaba Bavad- 4 MLD, commissioned on 16.12.2023	06 MLD - Sept. 2025 19.5 MLD - Oct. 2026 15 MLD - Oct. 2026 9 MLD - Oct. 2026	4 MLD STP work is completed December - 2023 & 6 MLD STP work will be complete till Sept. 2025 19.5 MLD - Oct. 2026 15 MLD - Oct. 2026 9 MLD - Oct. 2026	Work of balance 5 nallas diversion work to STP in progress and expected to be completed by 2025.	Temporary measures by means of bleaching powder dosing manually and traditional Phytoremediation.	Kolhapur	Kolhapur
77						Ichalkaranji Kurundwad Shirol Hupari Hatkanangale	Municipal Corporation Municipal Councils & Nagarpanchayat	Nallas in Municipal Council Areas	45.50	20.00	25.50	20.00	25.50	18.00	1. 19.5 MLD - Near Boudh Vihar, Takawade Ves 2. 13 MLD - Chandur 3. 04 MLD - Kurundwad 4. 06 MLD - Shirol 5. 5.9 MLD - Hupari 6. 2.5 MLD - Hatkanangale	18 MLD STP under construction will be commissioning up to Dec. 2025	18 MLD - Aug. 2025 19.5 MLD - Dec. 2027 13 MLD - Dec. 2027 18 MLD - Aug. 2025 19.5 MLD - Dec. 2027 13 MLD - Dec. 2027 04 MLD - Dec. 2027 06 MLD - Dec. 2027 5.9 MLD - Dec. 2027 2.5 MLD - Dec. 2027	18 MLD - Aug. 2025 19.5 MLD - Dec. 2027 13 MLD - Dec. 2027 04 MLD - Dec. 2027 06 MLD - Dec. 2027 5.9 MLD - Dec. 2027 2.5 MLD - Dec. 2027	4 nallas are connected to river without treatment.	s	Kolhapur	Kolhapur

Annexure-I for Month of July-2025
River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
78						39 Other villages	Gram Panchayat	1) Local nallas	23.00	0.00	23.00	0.00	23.00	0.00			Timeline not provided	---		----	Kolhapur	Kolhapur
79	Panzara	Varkhede to Dhule	7	V	V	Dhule	Municipal corporation	1. Moti Nalla 2. Hagara Nalla 3. Sushli Nalla 4. Londhi Nalla 5. G.T.B Nalla 6. Hamal Nalla	36.00	0.00	36.00	0.00	36.00	57.00	Two STPs of 40 MLD and 17 MLD capacity are under construction.	Total 147 km Swage network 132 km is Underground drainage work completed, 92% construction work of 40 MLD STP is completed and 98 % construction work of 17 MLD STP is completed Technology- SBR Funding details- Amrut Mission.	Oct-26	---	Sewer network is completed upto 132 Km out of 147 Km	Sewer network is completed upto 132 Km out of 147 Km and remaining will be completed by 31-03-2026. Approved fund allocated Funding details- GOI-65.77 Cr., GoM 32.89 Cr. & ULB/MC-57.32 Cr. Total 155.98 Cr. Amrut Mission implimentation Agency maharshtra Jeevan pradhikaran Dhule.	Dhule	Nashik
80	Rangavali (SRO Dhule)	Tintemba to Navapur	3.2	V	V	Navapur	Municipal Council	1) Local nallas	2.00	0.00	2.00	0.00	2.00	0.00		FSTP of 10 KLD Installed	Complied	---		Inlet water supply for Navapur City is less than 135 LPCD so FSTP of 10 KLD installed and now in opeartion	Dhule	Nashik
81	Savitri	Dadli to Shedav	3.5	V	Less Polluted	Mahad	Municipal Council	1. Local Nallas from Chamthar khind to fish market 2. Local Nallas from Navenagar to prabhat colony crematorium 3. Local Nallas from Koteshwari lend vahal	3.2	0	3.2	0	3.2	5	As per Urban development Department GR Dated 14/02/2023 Project management consultancy for DPR preparation is appointed and DPR preparation is under progress.	As per Urban development Department GR Dated 14/02/2023 Project Management Consultancy is appointed for DPR Preparation. Work order is given on dated 10/03/2023 to the GeoSpatial Studio LLP Pune for the Preparation of DPR. DPR Preparation is under Progress	3/24/2023, however date is not yet finalised.	NA	1. Local Nallas from Chamthar khind to fish market 2. Local Nallas from Navenagar to prabhat colony crematorium 3. Local Nallas from Koteshwari lend vahal	Under Swachh Bharat Mission - Urban 2.0, Under City Sanitation Action Plan Mahad Municipal Council has got approval for 5 MLD Sewage Treatment Plant and for construction of STP Rs. 5.85 crore are sanctioned. Geo Special Studios LLP Pune is appointed by the Mahad Municipal Council and work order is given on dated 10/03/2023 for DPR Preparation. DPR Preparation is under Progress.	Mahad	Raigad
83	Tansa River	Along Thane	10	V	V	1) Met Village	Gram Panchayat	No major drain as only small villages are located along the river stretch.	0.23	0	0.23	0	0.23	0	Nil	Nil		NA		The generated sewage is being soaked in to soakpits provided by indivisual residents of village due to which sewage is not leading to Tansa River	Kalyan3	Kalyan
84						2) Uchat Village,	Gram Panchayat														Kalyan3	Kalyan
85						3) Kondhale Village,	Gram Panchayat														Kalyan3	Kalyan
86						4) Mhaswal Village,	Gram Panchayat														Kalyan3	Kalyan
																	S		No Drainage as only small villages			

Annexure-I for Month of July-2025

River wise Gap Analysis in Sewage Generation & Treatment

Sr. no.	Name of the River	River Stretchs	Length in Km	Priority CPCB Report 2018	Priority CPCB Jan to Dec 2020	Cities/Towns	Type of Local Body	Major Drains	Sewage Generation (MLD)	Sewage Treatment Capacity (MLD)	Gap in Treatment Capacity (MLD)	Actual Treatment (MLD)	Gap in Treatment (MLD)	Capacity of Proposed STP (MLD)	Stage of Proposed STP	Stage of Under construction STP	Timeline for completion of STPs for current requirement.	Timeline for completion of STPs for future need.	ULB wise information of drainage network	Remarks	SRO	RO
87						5) Bersheti	Gram Panchayat														Kalyan3	Kalyan
88						6) Jaale	Gram Panchayat														Kalyan3	Kalyan
89						7) Kuyalu	Gram Panchayat														Kalyan3	Kalyan
90						8) Nehal Pada	Gram Panchayat														Kalyan3	Kalyan
91						Ulhasnagar	Municipal Corporation	1) Local nallas	75.00	74.96	0.04	36.00	39.00	-	New STP namely Shanti Nagar Phase-III of 19.5 MLD is under construction, About 95 % civil work completed.	1) Vadol STP Capacity-20.72 MLD in operation. 2) Shanti Nagar STP 1- capacity - 31.26 MLD.- in operation . 3) Shanti Nagar STP 2 capacity -15 MLD in operation. 4) Khadegaivali STP- 8 MLD in operation	All STPs are in operation.	All STPs are in operation. New STP namely Shanti Nagar Phase-III of 19.5 MLD is under construction, About 95 % civil work completed.	1) 112 km old network. 2) Only 50% is in working & 228 km new network proposed under Anrus 2.0	Ulhasnagar MC has total 04 STPs with capacity of 74.96 MLD. 1 STP - 20.7 MLD In Operation 2 STP - 15 MLD- In Operation 3 STP- 31.26 MLD-In ---	Kalyan2	Kalyan
92						Ambernath	Municipal Council	1) Local nallas	28.00	54.00	0.00	28.00	0.00	0.00	New STP near Shiv Mandir of 20 MLD is under construction, About 10 % civil work completed.	1) Vadolgaon STP having capacity - 45 MLD 2) Chikholi STP having capacity- 9 MLD	Completed	All STPs are in operation.	70% area of the city has been covered by underground sewerage network.	---	Kalyan-2	Kalyan
93	Ulhas	Kalyan to Badlapur	22.5	V	V	Kulgaon Badlapur	Municipal Council	1.Hendrepada nalla 2. Joveli nalla 3. Eramjad nalla 4. Badlapur gaon nalla 5. Sonivai Nalla 6. Near WTP barrage road nalla	26.00	22.00	4.00	21.50	4.50	22.00	95 % constuction work of both the STP is completed. Electrical & Mechanical work is in progress. As per information received, the work will be completed upto to 2025.	1) Shirgaon STP- 12 MLD 2) Sonivai STP- 10 MLD 95 % construction work is completed as on date of both 12 MLD and 10 MLD STPs	30/09/2024	NA	82.50 km underground sewerage network covered.	likely date of completion : As Per work Order March 2021 technology : SBR. Note: As Per Government Order this Sewerage Project Handover to Maharashtra Jeevan Prashikaran (MJP) as an Implementing Agency.As Per MJP Officer discussion date of Completion likely extended upto be March-2025 Funding Details- Central 50% (Approved 23.58, received 9.43), State 25% (Approved 11.79, received 4.71), MC 25% (Approved 11.79, received 4.71)	Kalyan-2	Kalyan
94						Sarsi Village	Gram Panchayat	1) Local nallas							No STP proposed yet			NA	No Drainage as only small villages	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management.	Kalyan3	Kalyan
95	Vaitarana	Gandhre to Sarashi	5-10	V	V	Gandhre Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00			Timeline not provided		No Drainage as only small villages		Kalyan3	Kalyan
96						Pimproli Village	Gram Panchayat	1) Local nallas											No Drainage as only small villages		Kalyan3	Kalyan
97						Koyna Village	Gram Panchayat	1) Local nallas											No Drainage as only small villages		Kalyan3	Kalyan
98						Kherdi Village	Gram Panchayat	1) Local nallas	0.19	0.00	0.19	0.00	0.19	0.00	No proposed STP	NA		NA	...	MPC Board will provide financial & technical assistance to villages in next three years to comply with waste management. MPCB had proposed wetland phytoreid project at Dalvatne village. This office had issued letter dtd. 05-01-2022 to Grampanchayats to submit action plan for proposed STP	Chiplun	Kolhapur
99	Vashishthi	Kherdi to Dalvatne	3	V	Less Polluted	Dalvatne Village	Gram Panchayat	1) Local nallas										NA			Chiplun	Kolhapur

River wise Gap Analysis in Sewage Generation & Treatment

[illegible]

Annex-II July 2025																				
Sr. No.	Name of the Town with no. of STP	Location of the Sewage Treatment Plant (STP)	Sewage Treatment Plant (STP) Installed Capacity (MLD) STP wise	Coordinates (Latitude & Longitude) of STP	Consent Status	STP Commissioned in (Year)	Status (Operational / Non-Operational / Under Construction)	Present capacity/ utilization (MLD)	Technology	Use of Treated sewage with Quantity (MLD)	Discharge of treated sewage (Waterbody) (MLD)	Present Gaps in Sewage Management (MLD)	Action plan for Gaps in Sewage Management (MLD)	Compliance Status (in mg/Lit except pH)				Compliance Status (Comply / Non-Comply)	Time line for prposed STPs	SRO Jurisdiction
RO Chandrapur																				
235	Chandrapur Municipal Corporation	Pathanpura	45	19°56'02"N 79°17'55"E	Board has granted consent C to 1st Operate vide no Format1.0/CC /UAN No.MPCBCO NSENT-0000139507/CO/22110023 49 dtd. 28/11/2022 valid upto 31/10/2025	2014	Operational	24.0	MBBR	0	24	0	0	7.5	18	8	24	comply		Chandrapur
236	Chandrapur Municipal Corporation	Rehmat Nagar	25	19°57'08"N 79°17'02"E	Board has granted consent C to 1st Operate vide no Format1.0/CC /UAN No.MPCBCO NSENT-0000139507/CO/22110023 49 dtd. 28/11/2022 valid upto 31/10/2025	2014	Operational	22.0	MBBR					7.5	11	7.5	16	Comply		
237	Chandrapur Municipal Corporation	Azad Garden	0.5	Non Operational	-	-	Non Operational	0.5	MBBR	-	-	-	-	-	-	-	-	City effluent is treated in sewage		
238	Gadchiroli Municipal Council	Bormala Road, Gadchiroli	11.5	20°11'50"N 79°58'59"E			Operational	5	SBR					...	...	...	...	NA	STP recently started, its JVS will be collected	
239	Ballarpur Municipal Council	Near Solid Waste Management Plant, Survey No. 22	0	19°50'18.34"N 79°21'23.03"E			Proposed 7.5							...	...	...	...	NA	Dec-25	
240	Ballarpur Municipal Council	Visapur Road, Survey No. 86/2	0	19°51'28.04"N 79°20'17.00"E			Proposed 8.5							...	...	...	...	NA	Dec-25	
241	Bramhapuri Municipal Council	Bramhapuri Municipal Council STP	0				Proposed 7						DPR submitted to MJP for approval	...	...	...	...	NA		
242	Rajura Municipal Council	Rajura Municipal Council STP	0				Proposed 5.5 mld.						DPR prepared by MJP	...	...	...	...	NA		
243	Ghuggus Nagar Parishad, Dist- Chandrapur	Ghuggus Nagar Parishad, Dist Chandrapur	0				Proposed 3.6 mld.						DPR prepared by MJP					NA	2028	