

Projects Status as on 30th April 2019								
SI No	Projects Undertaken	No of Projects	Sanction Cost (Rs in Cr)	No of Projects Completed	No of Projects Under Progress	No of Projects Under Tendering	AA&ES issued	Total Expenditure (Rs in Cr)
<b>Sewage Infrastructure</b>								
1	Sewage Infrastructure	150	23130.95	42	60	47	1	4521.88
2	Modular STPs Decentralized Treatment	1	410.00	0	0	1	0	0.00
<b>Entry Level Activites</b>								
3	Old Ghats & Crematoria ( Projects under NRCP/NGRBA-in State of West Bengal )	24	204.39	24	0	0	0	180.16
	Ghats & Crematoria(New Projects under Namami Gange Programme)	48	883.61	15	25	3	5	447.93
4	River Front Development	1	336.73	0	1	0	0	267.88
5	Ghats Cleaning	3	43.87	0	3	0	0	11.77
6	River Surface Cleaning	1	33.53	0	1	0	0	7.75
	<b>Sub Total</b>	<b>77</b>	<b>1502.13</b>	<b>39</b>	<b>30</b>	<b>3</b>	<b>5</b>	<b>915.49</b>
<b>Institutional Development (Non -Infrastructure)</b>								
7	Ganga Knowledge Center	4	135.78	1	3	0	0	23.40
8	Ganga Monitoring Center	1	46.69	0	1	0	0	0.00
9	CPCB (1.Pollution Inventorization, Assessment and Surveillance on Ganga river,2.Strengthening of Environmental Regulator,3.Water Quality Monitoring system for River Ganga, 4. Strengthening of laboratories, 5.)Inspectuion & Monitoring of Industries,STPs & CETPs, 6.Upgradation of Infrastructure of Existing CETP	12	964.58	0	11	1	0	48.82
10	District Ganga Committee	1	2.30	0	1	0	0	0.00
	<b>Sub Total</b>	<b>18</b>	<b>1149.35</b>	<b>1</b>	<b>16</b>	<b>1</b>	<b>0</b>	<b>72.22</b>
<b>Project Implementation Support/Research &amp; Study Projects/Public Relations and Public Outreach</b>								

Projects Status as on 30th April 2019								
SI No	Projects Undertaken	No of Projects	Sanction Cost (Rs in Cr)	No of Projects Completed	No of Projects Under Progress	No of Projects Under Tendering	AA&ES issued	Total Expenditure (Rs in Cr)
11	Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach	10	152.74	4	3	0	3	88.62
<b>Biodiversity</b>								
12	Educating Schools & Communities for conserving habitat of Ganga River Dolphin	1	1.28	1	0	0	0	1.11
13	Assessment of fish & fisheries of the Ganga river system for developing suitable conservation & restoration plan	3	7.31	1	2	0	0	3.86
14	Biodiversity Conservation	4	29.09	0	3	0	1	22.84
	<b>Sub Total</b>	<b>8</b>	<b>37.68</b>	<b>2</b>	<b>5</b>	<b>0</b>	<b>1</b>	<b>27.81</b>
<b>Afforestation</b>								
15	Afforestation	16	236.56	10	6	0	0	155.61
<b>Composite Ecological Task Force</b>								
16	Composite Ecological Task Force	2	167.70	0	2	0	0	37.04
<b>Bioremediation</b>								
17	Bioremediation	15	242.92	0	9	4	2	0.00
<b>Construction of IHHL across Gram Panchayats near Ganga River</b>								
18	Construction of toilets across Gram Panchayats near Ganga River ( States-UK, UP,BH,JH,WB)	1	1421.26	0	1	0	0	1020.00
<b>GrandTotal</b>		<b>298</b>	<b>28451.29</b>	<b>98</b>	<b>132</b>	<b>56</b>	<b>12</b>	<b>6838.67</b>



Sewage Infrastructure							
Projects Status as on 30th April 2019							
Name of State	Project Under	No of works Taken up	Total Cost of Project (Rs in Cr )	Completed	Under Progress	Under Tendering	AA&ES Issued
UK	Non EAP	13	139.35	13	0	0	0
	EAP	2	238.45	0	2	0	0
	National Ganga Plan	19	766.97	9	7	3	0
	<b>Sub Total</b>	<b>34</b>	<b>1144.77</b>	<b>22</b>	<b>9</b>	<b>3</b>	<b>0</b>
UP	Non EAP	4	569.34	3	1	0	0
	EAP	17	2948.25	11	6	0	0
	National Ganga Plan	29	6745.69	1	11	16	1
	<b>Sub Total</b>	<b>50</b>	<b>10263.28</b>	<b>15</b>	<b>18</b>	<b>16</b>	<b>1</b>
BH	Non EAP	0	0	0	0	0	0
	EAP	15	4090.85	0	10	5	0
	National Ganga Plan	13	1095.70	0	5	8	0
	<b>Sub Total</b>	<b>28</b>	<b>5186.55</b>	<b>0</b>	<b>15</b>	<b>13</b>	<b>0</b>
JH	Non EAP	0	0	0	0	0	0
	EAP	2	156.12	0	2	0	0
	National Ganga Plan	0	0	0	0	0	0
	<b>Sub Total</b>	<b>2</b>	<b>156.12</b>	<b>0</b>	<b>2</b>	<b>0</b>	<b>0</b>
WB	Non EAP	3	455.06	3	0	0	0
	EAP	8	1687.59	0	6	2	0
	National Ganga Plan	11	1647.06	0	1	10	0
	<b>Sub Total</b>	<b>22</b>	<b>3789.71</b>	<b>3</b>	<b>7</b>	<b>12</b>	<b>0</b>
Haryana	Non EAP	2	217.87	2	0	0	0
	EAP	0	0	0	0	0	0
	National Ganga Plan	0	0	0	0	0	0
	<b>Sub Total</b>	<b>2</b>	<b>217.87</b>	<b>2</b>	<b>0</b>	<b>0</b>	<b>0</b>
Delhi	Non EAP	0	0	0	0	0	0
	EAP	8	1435.96	0	9	0	0
	National Ganga Plan	3	925.12	0	0	2	0
	<b>Sub Total</b>	<b>11</b>	<b>2361.08</b>	<b>0</b>	<b>9</b>	<b>2</b>	<b>0</b>
Himachal Pradesh	National Ganga Plan	1	11.57	0	0	1	0
GrantTotal (UK+UP+BH+JH+WB+ Haryana+Delhi+HP)	Non EAP	22	1381.62	21	1	0	0
	EAP	52	10557.22	11	35	7	0
	National Ganga Plan	76	11192.11	10	24	40	1
	<b>Sub Total</b>	<b>150</b>	<b>23130.95</b>	<b>42</b>	<b>60</b>	<b>47</b>	<b>1</b>

Sewage Infrastructure Projects Status as on 30th April 2019 State-Uttarakhand																			Rs. in crores		
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share			Total expenditure incurred (including State share)			Overall Physical progress (%)	Brief Physical Status - T- Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O & M	Total								GoI	State	Total	GoI	State	Total			
Component A (Approved Projects prior to 13/05/2015)																					
Component B (Approved Projects after 13/05/2015)																					
1	Badrinath	Non-EAP	7.26	0.00	7.26	7.26	16.10.08	Interception and Diversion (I&D)			7.53	7.53	5.08	2.17	7.25	5.08	2.17	7.25	100	Completed.(C) Work completed in Aug 2017	
2	Badrinath	NGP	9.13	9.10	18.23	11.95	Original AA&ES 22.08.08 Revised AA&ES Date: 29.03.17	Pollution Abatement works (Interception and Diversion with STP)	1.01				6.43	0.00	6.43	6.43	0.00	6.43	70	Work in progress	May-2019
Sub Total			16.39	9.10	25.49	19.21			1.01	0.00	7.53	7.53	11.51	2.17	13.68	11.51	2.17	13.68			
3	Devprayag	Non-EAP	3.66	0.00	3.66	3.49	22.07.09	Sewage Treatment Plant (STP)	1.40	1.40			2.45	1.05	3.50	2.45	1.05	3.50	100	Completed.(C) Completed on July 2016	
4	Devprayag	Non-EAP	7.27	0.00	7.27	6.71	08.07.09	Interception and Diversion (I&D)			7.60	7.60	5.01	2.15	7.16	5.01	2.15	7.16	100	Completed.(C) Completed on October 2017	
5	Devprayag	Non-EAP	4.50	0.00	4.50	4.10	25.06.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Devprayag					1.48	2.62	4.10	1.48	2.62	4.10	100	Completed.(C) .Completed on Aug 2016	
SubTotal			15.43	0.00	15.43	14.30			1.40	1.40	7.60	7.60	8.94	5.82	14.76	8.94	5.82	14.76			
6	Joshimath	Non-EAP	9.61	0.00	9.61	9.93	17.03.10	Interception and Diversion (I&D)			27.66	27.66	6.62	2.84	9.46	6.62	2.84	9.46	100	Completed. Completed on March 2016	
7	Joshimath	NGP	28.38	20.04	48.42	43.33	16.03.17	Interception and Diversion (I&D)with STP	3.78		2.50	1.42	17.98	0.00	17.98	17.98	0.00	17.98	52	Work in progress	Aug-2019
SubTotal			37.99	20.04	58.03	53.26			3.78		30.16	29.08	24.6	2.84	27.44	24.6	2.84	27.44			
8	Gopeshwar	Non-EAP	10.18	0.00	10.18	9.73	18.03.10	Interception and Diversion (I&D)			35.63	35.63	6.81	2.92	9.73	6.81	2.92	9.73	100	Completed. Completed on March 2017	
9	Chamoli-Gopeshwar	NGP	31.13	30.70	61.83	45.49	29.03.17	Interception & Diversion and STP, at Chamoli	4.38		1.04	0.27	19.08	0.00	19.08	19.08	0.00	19.08	71	Work in progress	May-2019
SubTotal			41.31	30.70	72.01	55.22			4.38		36.67	35.90	25.89	2.92	28.81	25.89	2.92	28.81			
10	Rishikesh	Non-EAP	3.84	3.39	7.23	7.23	23.03.11	Sewerage Scheme at Triveni Ghat			1.02	1.02	4.36	1.87	6.23	4.36	1.87	6.23	100	Completed (C) and O & M Stage(O) O & M start from 01.06.2015.	
11	Rishikesh	EAP-World Bank	100.90	57.10	158.00	126.37	16.03.17	Interception and Diversion (I&D)with STP	26.00		2.50	0.17	21.44	0.00	21.44	21.44	0.00	21.44	38	Work in progress	Nov-2019
SubTotal			104.74	60.49	165.23	133.60			26		3.52	1.19	25.8	1.87	27.67	25.8	1.87	27.67			

Projects Status as on 30th April 2019																					
State-Uttarakhand																					
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share			Total expenditure incurred (including State share)			Overall Physical progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O & M	Total								GoI	State	Total	GoI	State	Total			
			Rs. in crores	Rs. in crores	Rs. in crores								Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores			
12	Tapovan (Tehri)	Non-EAP	15.30	8.82	24.12	24.12	23.03.11	Sewerage system and STP for Tapovan area	3.50	3.50	11.04	11.04	11.48	4.91	16.39	11.48	4.91	16.39	100	Completed (C) and O & M Stage(O). Completed on May 2016	
13	Tapovan (Tehri)	NGP	1.44	0.75	2.19	1.02	16.03.17	upgradation of 3.50 MLD STP					0.66	0.00	0.66	0.66	0.00	0.66	100	Completed (C). Completed on April 2018	
SubTotal			16.74	9.57	26.31	25.14			3.50	3.50	11.04	11.04	12.14	4.91	17.05	12.14	4.91	17.05			
14	Haridwar	Non-EAP	16.94	7.90	24.84	13.69	23.03.11	Sewerage Scheme at Ahbab Nagar Jwalapur Zone E-2 at Haridwar			13.49	13.49	12.89	5.53	18.42	12.89	5.53	18.42	100	Completed (C) and O & M Stage(O) from 28.12.2014	
15	Haridwar	Non-EAP	17.88	7.03	24.91	20.81	23.03.11	Construction of 18 mld STP at Sarai, Haridwar	18.00	18.00			18.76	8.04	26.80	18.76	8.04	26.80	100	Completed (C) and O & M Stage(O) from 01.04.2014.	
16	Haridwar	NGP	135.27	138.10	273.37	171.53	16.03.17	Sewage Treatment Plant (STP) at Jagjeetpur(68MLD) & Sarai(14MLD)	82.00				64.50	0.00	64.50	64.50	0.00	64.50	90	Work in progress	Aug-2019
17	Haridwar	NGP	13.66	18.99	32.65	21.28	16.03.2017 Revised AA&ES date: 16.01.2018	Tertiary treatment of existing 27 MLD STP at Jagjeetpur & Upgradation of existing 18 MLD STP at Sarai					10.31	0.00	10.31	10.31	0.00	10.31	90	Work in progress	Jun-2019
18	Haridwar	NGP	93.91	22.37	116.28	75.05	16.03.17	Interception and Diversion works at Sarai & Jagjeetpur			17.10	17.10	82.99	0.00	82.99	82.99	0.00	82.99	100	Completed. Completed on April 2019	
19	Haridwar	NGP	4.68	0.00	4.68	2.21	16.01.2018	Laying of Sewer Lines in Arihant Vihar & New Vishnu Garden, Kankhal in Haridwar			3.65	3.65	1.78	0.00	1.78	1.78	0.00	1.78	100	Completed (C). Completed on December 2018	
SubTotal			282.34	194.39	476.73	304.57			100	18	34.24	34.24	191.23	13.57	204.80	191.23	13.57	204.80			
20	Gangotri	Non-EAP	8.29	2.19	10.48	6.54	23.03.11	Sewerage System and STP for Gangotri Dham	1.00	1.00	2.75	2.75	5.33	2.28	7.61	5.33	2.28	7.61	100	Completed (C) and O & M Stage(O). Completed on October 2017	
21	Gangotri	Non-EAP	0.45	0.00	0.45	0.45	25.06.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Gangotri					0.32	0.13	0.45	0.32	0.13	0.45	100	Completed.(C). Completed on October 2016	
SubTotal			8.74	2.19	10.93	6.99			1	1	2.75	2.75	5.65	2.41	8.06	5.65	2.41	8.06			
22	Uttarkashi	Non-EAP	4.84	0.00	4.84	4.84	23.07.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Uttarkashi					2.37	1.02	3.39	2.37	1.02	3.39	100	Completed (C) . Work completed on September 2017	

Projects Status as on 30th April 2019																					
State-Uttarakhand																					
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share			Total expenditure incurred (including State share)			Overall Physical progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O & M	Total								GoI	State	Total	GoI	State	Total			
23	Uttarkashi	NGP	3.98	6.05	10.03	7.59	16.03.17	Upgradation of 2MLD STP(Gyansu)					3.62	0.00	3.62	3.62	0.00	3.62	100	Completed (C) . Completed on December 2018	
Sub Total			8.82	6.05	14.87	12.43							5.99	1.02	7.01	5.99	1.02	7.01			
24	Karanprayag	NGP	11.60	0.49	12.09	8.83	Original AA&ES: 24.12.08 Revised AA&ES issued on 16.03.17	Interception and Diversion (I&D)	0.35		4.73	2.97	0.66	0.28	0.94	0.66	0.28	0.94	12	Scheme of I&D for Karanprayag was sanctioned on 20.07.2009 for 3.5 KM of I&D works with an	Jun-2019
							Sewage Treatment Plant (STP)						4.72	0.00	4.72	4.72	0.00	4.72	82	Work in progress	
Sub Total			11.60	0.49	12.09	8.83			0.35	0.00	1.23	2.97	5.38	0.28	5.66	5.38	0.28	5.66			
25	Rudraprayag	NGP	7.55	5.59	13.14	10.36	Original AA&ES: 22.09.09 Revised AA&ES issued on 16.03.17	Interception and Diversion (I&D)			6.69	1.62	0.47	0.20	0.67	0.47	0.20	0.67	12	Scheme of I&D for Rudraprayag was sanctioned on 22.09.2009 for 6.69 KM	Jun-2019
							Sewage Treatment Plant (STP)	0.52					4.67	0.00	4.67	4.67	0.00	4.67	85	Work in progress	
Sub Total			7.55	5.59	13.14	10.36			0.52	0.00	6.69	1.62	5.14	0.20	5.34	5.14	0.20	5.34			
26	Kirtinagar	NGP	1.95	2.28	4.23	3.77	16.03.17	Pollution Abatement works for River Alaknanda (STP creation of 10KLD & 50KLD)	0.06	0.06			1.88	0.00	1.88	1.88	0.00	1.88	100	Completed.(C). Completed on July 2018	
Sub Total			1.95	2.28	4.23	3.77			0.06	0.06			1.88	0.00	1.88	1.88	0.00	1.88			
27	Srinagar	NGP	12.80	9.71	22.51	20.73	29.03.17	Interception & Diversion and STP	1.00	1.00	2.30	2.30	13.87	0.00	13.87	13.87	0.00	13.87	100	Completed. Completed on April 2019	
28		NGP	7.29	8.11	15.40	6.05	29.03.17	Upgradation of Existing STP (3.5 MLD )					3.33	0.00	3.33	3.33	0.00	3.33	100	Completed.(C). Completed on February 2019	
Sub Total			20.09	17.82	37.91	26.78			1.00	1.00	2.30	2.30	17.20	0.00	17.20	17.20	0.00	17.20			
29	Nandprayag	NGP	3.36	3.10	6.46	4.36	29.03.17	Interception & Diversion and STP	0.15	0.15	0.38	0.38	2.76	0.00	2.76	2.76	0.00	2.76	100	Completed (C). Completed on April 2019	
Sub Total			3.36	3.10	6.46	4.36			0.15	0.15	0.38	0.38	2.76	0.00	2.76	2.76	0.00	2.76			
30	Muni Ki Reti	EAP-World Bank	43.33	37.12	80.45	67.02	29.03.17	Rising main (500m) and STP of 12.5MLD	12.50		3.50	3.15	15.74	0.00	15.74	15.74	0.00	15.74	62	Work in progress	Aug-2019
Sub Total			43.33	37.12	80.45	67.02			12.50		3.50	3.15	15.74	0.00	15.74	15.74	0.00	15.74			
31	Swargashram (Paudi Garhwal)	NGP	2.16	3.04	5.20	4.13	29.03.17 Revised AA&ES issued on 12.01.2018	Upgradation of Existing STP (3.0 MLD )					2.09	0.00	2.09	2.09	0.00	2.09	100	Completed.(C). Completed on December 2018	
Sub Total			2.16	3.04	5.20	4.13							2.09	0.00	2.09	2.09	0.00	2.09			

Projects Status as on 30th April 2019																						
State-Uttarakhand																						
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share			Total expenditure incurred (including State share)			Overall Physical progress (%)	Brief Physical Status - T- Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion	
			Capital	O & M	Total								GoI	State	Total	GoI	State	Total				
32	Dehradun (Rispana & Bindal River)	NGP	55.10	4.90	60.00		13.09.2018	Interception & Diversion Works for Rispana & Bindal River in Dehradun (under Namami Gange Programme)	1.00		31.00										Tendering. Retendered. Bid received	Sep-2019
Sub Total			55.10	4.90	60.00				1.00		31.00	0.00	0.00	0.00	0.00	0.00	0.00					
33	Ramnagar (Kosi River)	NGP	30.19	22.21	52.40		15.02.2019	Interception & Diversion of Nallas Discharging in Kosi River at Ramnagar	8.50		1.70										Tendering. NIT published	Feb-2020
34	Srikot-Gangnali (River Alaknanda)	NGP	4.45	3.41	7.86		08.03.2019	Pollution Abatement of River Alaknanda at Srikot-Gangnali Part A	0.13												Under Tendering Process.	Aug-2020
Sub Total			30.19	22.21	52.40				8.50		1.70											
Component A Sub Total			100.23	29.33	129.56	109.51			23.90	23.90	106.72	106.72	78.79	33.76	112.55	78.79	33.76	112.55				
Component B Sub Total			612.05	403.16	1015.21	640.46			141.38	1.21	77.09	33.03	283.15	4.25	287.40	283.15	4.25	287.40				
Grand Total (Component A+B)			712.28	432.49	1144.77	749.97			165.28	25.11	183.81	139.75	361.94	38.01	399.95	361.94	38.01	399.95				



Sewage Infrastructure																						
Projects Status as on 30th April 2019																						
State - Uttar Pradesh																						
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mid)	STP capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (km)	Total Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O & M	Total									GoI	State	Total	GoI	State	Total			
			Rs. in crores	Rs. in crores	Rs. in crores									Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores			
Component A (Approved Projects prior to 13/05/2015)																						
Component B (Approved Projects after 13/05/2015)																						
1	Allahabad	Non-EAP	199.26	0.00	199.26	118.02	6.05.10	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District- 'B' & 'E' of Allahabad	85.00		85.00	10.88	10.88	116.78	50.05	166.83	116.78	50.05	166.83	100	Completed (C). Completed on March 2016	
2	Allahabad	EAP-World Bank	106.08	0.00	106.08	97.95	6.05.10	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District- 'A' of Allahabad	20.00		20.00	9.24	9.24	62.87	26.95	89.82	62.87	26.95	89.82	100	Completed (C). Completed on March 2016	
3	Allahabad	EAP-World Bank	133.27	8.73	142.00	128.64	22.02.11	Sewerage work in Sewerage District-E				109.20	109.20	91.97	39.41	131.38	91.97	39.41	131.38	100	Completed (C) O & M Stage (O). Completed on June 2016	
4	Allahabad	EAP-World Bank	25.68	16.72	42.40	53.39	27.11.13	14 mid STP at Salori, Allahabad	14.00		14.00			18.86	8.07	26.93	18.86	8.07	26.93	100	Completed (C) O & M Stage (O). Completed on September 2016	
5	Allahabad	EAP-World Bank	138.86	8.01	146.87	120.82	27.11.13	Sewerage System in Sewerage District-C & Allahpur, Allahabad				134.19	134.19	68.24	29.24	97.48	68.24	29.24	97.48	100	Completed. Completed on January 2019	
6	Allahabad	EAP-World Bank	267.75	21.19	288.94	288.94	20.02.14	Sewerage Works in Sewerage District-A of Allahabad				241.63	239.46	115.28	49.41	164.69	115.28	49.41	164.69	94	Under Progress (P); Network (99%); SPS(94%)	Jun-2019
7	Allahabad	EAP-World Bank	255.18	10.68	265.86	265.86	30.12.14	Sewerage system with Sewer network- (District B)				214.88	214.88	139.41	59.75	199.16	139.41	59.75	199.16	100	Completed. Completed on April 2019	
8	Allahabad	EAP-World Bank	52.78	0.00	52.78	43.56	28.09.2016	Sewer Network in District E of Allahabad -Part 2 (Additional Work) under Component "A"				42.66	42.66	38.96	0.00	38.96	38.96	0.00	38.96	100	Completed. Completed on May 2018	
9	Allahabad	EAP-World Bank	301.80	465.79	767.59		19.05.2017	Interception, Diversion and Treatment Works for Naini (District G) Phaphamau (District F) and Jhansi Area District - Allahabad (under Hybrid annuity based PPP model- Namami Gange Programme) STP- 42 MLD Naini, 16 MLD Jhansi and 14 MLD Phaphamau	72			13.21		0.00	0.00	0.00	0.00	0.00	0.00		Under Progress (P)	2020-21
10	Allahabad	NGP	58.15	845.85	904.00	908.16	09.03.2018	Rehabilitation and Operation & Maintenance of existing Sewerage Treatment Infrastructure at Allahabad (under Hybrid annuity based PPP model- Namami Gange Programme)- Rehabilitation of Naini SPT (80 MLD)		80.00				0.00	0.00	0.00	0.00	0.00	0.00		Under Progress (P)	2020-21
Sub Total			1538.81	1376.97	2915.78	2025.34			191.00	80.00	119.00	775.89	760.51	652.37	262.88	915.25	652.37	262.88	915.25			
11	Varanasi	EAP-JICA	199.19	0.00	199.19	641.19	14.07.10 Revised AA&ES issued on 17.11.2017	JICA assisted Ganga Action Plan Phase- III Project at Varanasi (EAP - JICA) Construction of 140 MLD STP at Dinapur	140.00		140.00			429.22	78.58	507.80	429.22	78.58	507.80	100	Completed (C). Completed on Nov 2018	
12			165.76	0.00	165.76			Construction of interceptor sewers, relieving trunk sewer & rising mains			28.00	28.00	100							Completed (C). Completed on Nov 2018		
13			39.57	0.00	39.57			Construction of 3 pumping stations (Chaukaghat, Phulwariya & Sariya)					100							Completed (C). Completed on Nov 2018		
14			89.95	0.00	89.95			Rehabilitation of old trunk sewer					87							Under Progress (P).	Jul-2019	
15			20.52	0.00	20.52			Rehabilitation of 5 Ghat pumping stations and STPs at Dinapur & Bhagwanpur												Under Progress (P).	Jul-2019	
16			126.20	0.00	126.20			Non Sewerage, Institutional Development & Other works												Under Progress (P).	Jul-2020	
Sub Total			641.19	0.00	641.19	641.19		140.00			28.00	28.00	429.22	78.58	507.80	429.22	78.58	507.80				
17	Garmukteshwar	Non EAP	43.93	2.58	46.51	34.46	24.02.11	Sewerage system & STP works	9.00		9.00	69.00	69.00	25.49	10.93	36.42	25.49	10.93	36.42	100	Completed. Completed on April 2018	
Sub Total			43.93	2.58	46.51	34.46			9		9	69	69	25.49	10.93	36.42	25.49	10.93	36.42			

Projects Status as on 30th April 2019																							
State - Uttar Pradesh																							
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (km)	Total Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Rs. in crores Actual / Tentative year of completion	
			Capital	O & M	Total									GoI	State	Total	GoI	State	Total				
18	Moradabad (Ramganga)	Non EAP	256.90	23.01	279.91	279.91	24.02.11	Sewerage system & STP works (Phase I)	58.00		58.00	264.25	200.59	164.10	23.04	187.14	164.10	23.04	187.14	95	Under Progress (P); Network (86%); SPS (93%); STP (100%).	May-2019	
19	Moradabad (Ramganga)	NGP	57.05	61.64	118.69		23.07.2018	Pollution Abatement Works for River Ram Ganga at Moradabad under Moradabad Municipality (Interception & diversion with STP) under Hybrid annuity based PPP model-Namami Gange Programme)	25.00												Tendering (T)-Retendering	2020-21	
Sub Total			313.95	84.65	398.60	279.91			83.00		58.00	264.25	200.59	164.10	23.04	187.14	164.10	23.04	187.14				
20	Kannauj (Kali)	Non EAP	41.40	2.26	43.66	39.65	24.02.11	Sewerage system & STP works (Phase II)	1.00		1.00	62.50	62.50	25.33	10.86	36.19	25.33	10.86	36.19	100	Completed. Completed on April 2018		
Sub Total			41.40	2.26	43.66	39.65			1.00		1.00	62.50	62.50	25.33	10.86	36.19	25.33	10.86	36.19				
21	Bulandshahr	EAP-World Bank	28.66	19.79	48.45	34.87	04.04.14 Revised AA&ES issued on 09.05.2018	Sewerage scheme at Narora, Bulandshahr	4.00		4.00	21.03	21.03	24.95	10.70	35.65	24.95	10.70	35.65	100	Completed. Completed on April 2018.		
Sub Total			28.66	19.79	48.45	34.87			4		4	21.03	21.03	24.95	10.70	35.65	24.95	10.70	35.65				
22	Anup Shahar	EAP-World Bank	72.39	3.40	75.79	78.89	19.05.14	Sewerage Works in Anup Shahar, Buland Shahar	2.50		2.50	58.88	58.88	33.65	14.42	48.07	33.65	14.42	48.07	100	Completed. Completed on February 2019.		
Sub Total			72.39	3.40	75.79	78.89			2.50		2.50	58.88	58.88	33.65	14.42	48.07	33.65	14.42	48.07				
23	Bithoor, Kanpur nagar	NGP	10.95	2.45	13.40	9.99	26.12.13 , Revised AA&ES issued on 10.10.2017	Sewerage scheme and STP at Bithoor Kanpur nagar, (UP)	2.00					1.23	0.00	1.23	1.23	0.00	1.23	28	Under Progress (P)	May-2019	
Sub Total			10.95	2.45	13.40	9.99			2.00					1.23	0.00	1.23	1.23	0.00	1.23				
24	Varanasi	NGP	110.16	51.15	161.31	161.31	02.03.2017	Sewerage Treatment Plant (STP) for Assi-BHU Sewerage District at Ramana (under Hybrid annuity based PPP model-Namami Gange Programme)	50.00					26.03	0.00	26.03	26.03	0.00	26.03	58	Work in progress(P). STP(38%)	Nov-2019	
25		NGP	25.63	47.28	72.91	69.41	28.07.2017	Interception,diversion of Drains & Sewage Treatment works at Ramnagar	10.00			0.44			0.00	0.00	0.00	0.00	0.00	0.00	6	Under Progress (P). Survey, Design & Drawing is under progress	Dec-2019
Sub Total			135.79	98.43	234.22	230.72			60.00		0.44			26.03	0.00	26.03	26.03	0.00	26.03				
26	Kanpur City	NGP	62.25	1.55	63.80	57.12	03.10.2016	Interception/Diversion of Sisamau Nala of Kanpur City under Component "B" of Namami Gange Programme				1.63	1.63	42.94	0.00	42.94	42.94	0.00	42.94	100	Completed. Completed on April 2019	Jun-2019	
27	Kanpur ( District 1 )	EAP-World Bank	330.91	39.49	370.40	309.11	18.10.2016	Sewerage Works in Sewerage District 1 of Kanpur				401.50	16.10	126.62	0.00	126.62	126.62	0.00	126.62	40	Under Progress (P). SPS (67 %)Network (47)	Jul-2020	
28	Pankha-Kanpur	NGP	248.39	718.84	967.23		12.03.2018	Rehabilitation of existing Sewerage Treatment Infrastructure , Development of sewage Treatment Plant at Pankha (30 MLD) along with appurtenant works, and 15 years O & M at Kanpur in the State of Uttar Pradesh under Hybrid Annuity based PPP mode under Namami Gange Program. Rehabilitation, Operation & Maintenance of 130 MLD STP in Jajmau Zone	30.00	130.00		16.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00			Under Progress (P)	Mar-2020
Sub Total			641.55	759.88	1401.43	366.23			30.00	130.00		419.63	17.73	169.56	0.00	169.56	169.56	0.00	169.56				
29	Vrindavan	NGP	18.81	15.01	33.82		29.03.2017	Rehabilitation of Sewerage Infrastructure & Augmentation/Upgradation of STP (5MLD)		4				0.70	0.00	0.70	0.70	0.00	0.70	26	Under Progress (P)	Jun-2019	
Sub Total			18.81	15.01	33.82				4					0.70	0.00	0.70	0.70	0.00	0.70				
30	Unnao	NGP	46.95	55.25	102.20	816.24	28.07.2017	Interception,diversion of Drains & Sewage Treatment works at Unnao (under Hybrid annuity based PPP model-Namami Gange Programme)	13			3.3	0.00	0.00	0.00	0.00	0.00	0.00	0.00			Under Progress (P). Survey Work is under progress	Jul-2020

Projects Status as on 30th April 2019																							
State - Uttar Pradesh																							
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion	
			Capital	O & M	Total									GoI	State	Total	GoI	State	Total				
			Rs. in crores	Rs. in crores	Rs. in crores									Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores	Rs. in crores				
31	Shuklaganj, Distt-Unnao	NGP	27.83	37.35	65.18		28.07.2017	Interception, diversion of Drains & Sewage Treatment works at Shuklaganj (under Hybrid annuity based PPP model-Namami Gange Programme)	6			0.15	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	Under Progress (P). Survey Work is under progress	Feb-2020
Sub Total			74.78	92.6	167.38	816.24			19			3.45	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
32	Mirzapur	NGP	49.91	65.02	114.93		14.11.2017	Interception, Diversion and Treatment Works for abatement of Pollution of River Ganga at Mirzapur Town (under Hybrid annuity based PPP model-Namami Gange Programme)	17													Tendering (T) NIT published.	Jun-2020
33	Chunar	NGP	2.70	0.00	2.70		07.03.2019	Faecal Sludge Management for pollution abatement at Chunar	0.01													AA&ES issued on 07.03.2019	Mar-2020
Sub Total			52.61	65.02	117.63				17.01			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
34	Farrukhabad	NGP	107.34	106.28	213.62	57.23	16.10.2017	Interception, Diversion & Sewage Treatment Works in Farrukhabad-Fateganj (under Hybrid annuity based PPP model-Namami Gange Programme)	35			5.76	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00		Under Progress	Oct-2019
Sub Total			107.34	106.28	213.62	57.23			35.00			5.76	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
35	Ghaziपुर	NGP	43.38	47.43	90.81		16.11.2017	Sewerage, Sewage Treatment & Disposal works in Ghaziपुर City (under Hybrid annuity based PPP model-Namami Gange Programme)	21													Tendering (T) NIT published.	Nov-2019
Sub Total			43.38	47.43	90.81				21			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
36	Mathura	NGP	250.67	209.78	460.45	437.95	13.12.2017	Rehabilitation/Renovation of Mathura sewerage scheme : Construction of 30 MLD STP at Masani (under Hybrid annuity based PPP model-Namami Gange Programme)	30.00	37.30				25.06	0.00	25.06	25.06	0.00	25.06	7		Under Progress	Dec-2020
Sub Total			250.67	209.78	460.45	437.95			30.00	37.30				25.06	0.00	25.06	25.06	0.00	25.06				
37	Ayodhya-Faizabad (Saryu-River)	NGP	17.36	20.31	37.67	29.02	11.06.2018	Interception & Diversion (I&D) of drains at Ayodhya, District-Faizabad				5.00	1.45	1.83	0.00	1.83	1.83	0.00	1.83	29		Under Progress (P)	2019-20
Sub Total			17.36	20.31	37.67	29.02						5.00	1.45	1.83	0.00	1.83	1.83	0.00	1.83				
38	Sultanpur (Gomti River)	NGP	39.25	25.51	64.76		24.12.2018	Interception & Diversion with STP at Sultanpur (Construction of New 7 mld & Upgradation of existing 5 mld to 10 mld)	17.00			8.00										Tendering (T)	December-2020
Sub Total			39.25	25.51	64.76				17.00			8.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00				
39	Kasganj (Kali river)	NGP	39.09	37.64	76.73		24.12.2018	Interception & Diversion with STP at Kasganj	15.00			2.80										Tendering (T)	December-2020
Sub Total			39.09	37.64	76.73				15.00			2.80	0.00	0.00	0.00	0.00	0.00	0.00	0.00				
40	Agra (Yaumna-River)	NGP	474.56	382.70	857.26		24.12.2018	Interception & Diversion with Rehabilitation of sewerage scheme at Agra	175.38			17.61										Tendering (T)	December-2020
41	Agra (Yaumna-River)	NGP	14.82	302.37	317.19		01.03.2019	Agra Sewerage Scheme I & Works (Part 2) in Agra														Tendering (T)	March-2021
Sub Total			489.38	685.07	1174.45				175.38			17.61	0.00	0.00	0.00	0.00	0.00	0.00	0.00				
42	Muzaffarnagar (Hindon-River)	NGP	129.27	102.52	231.79		02.01.2019	Interception & Diversion works and STP at Muzaffarnagar	54.50	32.50		5.91										Tendering (T)	January-2021
43	Budhana	NGP	26.80	21.96	48.76		18.02.2019	Interception & Diversion works and STP at Budhana	10.00			1.00	0.00									Tendering (T)	February-2021

Projects Status as on 30th April 2019																						
State - Uttar Pradesh																						
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O & M	Total									GoI	State	Total	GoI	State	Total			
			Rs. in crores																			
Sub Total			156.07	124.48	280.55			64.50	32.50		6.91	0.00	0.00	0.00	0.00	0.00	0.00					
44	Bareilly (Ram Ganga-River)	NGP	150.14	121.25	271.39		03.01.2019	Interception & Diversion works and STP at Bareilly	63.00			0.00	0.00							Tendering (T)	January-2021	
Sub Total			150.14	121.25	271.39			63.00			0.00	0.00	0.00	0.00	0.00	0.00	0.00					
45	Jaunpur (River Gomti)	NGP	142.14	63.91	206.05		12.02.2019	Interception & Diversion works and STP at Jaunpur	30.00											Tendering (T)	February-2021	
Sub Total			142.14	63.91	206.05			30.00					0.00	0.00	0.00	0.00	0.00	0.00				
46	Meerut (River Kalikat)	NGP	363.78	318.00	681.78		19.02.2019	Pollution Abatement Works for River Kalikat Meerut under Meerut Municipality (Interception & Diversion with STP)	214.00											Tendering (T).NIT published	February-2021	
Sub Total			363.78	318.00	681.78			214.00					0.00	0.00	0.00	0.00	0.00	0.00				
47	Baghpat (River Yamuna)	NGP	41.38	35.98	77.36		19.02.2019	Interception & Diversion and STP works of Baghpat Town	14.00			2.35								Tendering (T)	November-2020	
Sub Total			41.38	35.98	77.36			14.00			2.35	0.00	0.00	0.00	0.00	0.00	0.00	0.00				
48	Firozabad (River Yamuna)	NGP	25.55	25.53	51.08		01.03.2019	Firozabad Sewerage Scheme (Interception & Diversion) works				2.50								Tendering (T).NIT published	June-2020	
Sub Total			25.55	25.53	51.08						2.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00				
49	Etawah	NGP	60.75	79.85	140.60		28.02.2019	Sewerage Scheme (Interception & Diversion) works	21.00	23.95										Tendering (T).NIT published	August-2020	
Sub Total			60.75	79.85	140.60			21.00	23.95				0.00	0.00	0.00	0.00	0.00	0.00				
50	Lucknow (River Gomti)	NGP	104.29	193.83	298.12		02.03.2019	Interception & Diversion and STP works at Lucknow	40.00	42.00										Tendering (T).NIT published	March-2021	
Sub Total			104.29	193.83	298.12			40.00	42.00				0.00	0.00	0.00	0.00	0.00	0.00				
Component A SubTotal			2210.55	116.37	2326.92	2182.59		333.50	0.00	333.50	1223.68	1157.85	1316.15	411.41	1727.56	1316.15	411.41	1727.56				
Component B SubTotal			3434.84	4501.52	7936.36	2899.10		964.89	349.75	0.00	530.32	61.84	263.37	0.00	263.37	263.37	0.00	263.37				
Grand Total (Component A+B)			5645.39	4617.89	10263.28	5081.69		1298.39	349.75	333.50	1754.00	1219.69	1579.52	411.41	1990.93	1579.52	411.41	1990.93				

Status of Sewage Infrastructure																							
Projects Status as on 30th April 2019																							
State - Bihar																							
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Rs. in crores	
			Capital	O&M	Total									GoI	State	Total	GoI	State	Total				
Component A (Approved Projects prior to 13/05/2015)																							
Component B (Approved Projects after 13/05/2015)																							
1	Begusarai	EAP-World Bank	172.53	57.53	230.06		Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Network, SPS and STP	17.00			114.00	16.00	7.97	2.97	10.94	7.97	2.97	10.94	14	16 km sewer network already laid in the previous contract. In the new contract 98km sewer network and 17 mld STP to be created.	Jan-2020	
Sub Total			172.53	57.53	230.06			0.00	17.00	0.00	0.00	114.00	16.00	7.97	2.97	10.94	7.97	2.97	10.94		Tendering (T) Bid received and under evaluation		
2	Buxar	EAP-World Bank	74.95	0.00	74.95	74.95	08.03.10	Sewer Networks, SPS and STP	16.00			95.21	39.00	11.60	5.69	17.29	11.60	5.69	17.29	39		Jun-2019	
Sub Total			74.95	0	74.95	74.95			16			95.21	39.00	11.60	5.69	17.29	11.6	5.69	17.29		Under Progress (P)		
3	Hajipur (Gandak)	NGP	228.56	76.63	305.19		Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Networks, SPS and STP	22			189.30	50.40	16.20	17.72	33.92	16.20	17.72	33.92	27	50.40 km sewer network already laid in the previous contract. In the new contract 138.90km sewer network and 22mld STP to be created.	Jan-2020	
Sub Total			228.56	76.63	305.19				22			189.30	50.40	16.20	17.72	33.92	16.20	17.72	33.92		Tendering (T)		
4	Munger	EAP-World Bank	212.65	81.37	294.02		Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Networks, SPS and STP	30			174.75	9.02	2.24	1.00	3.24	2.24	1.00	3.24	21	9.02 km sewer network already laid in the previous contract. In the new contract 165.73km sewer network and 30mld STP to be created.	Jan-2020	
Sub Total			212.65	81.37	294.02				30			174.75	9.02	2.24	1.00	3.24	2.24	1.00	3.24		Tendering (T) NIT published		
5	Patna-Beur	EAP-World Bank	54.84	13.32	68.16	77.85	15.07.14	Sewage Treatment Plant - Beur for Patna, Bihar	23.00	20.00				30.97	13.27	44.24	30.97	13.27	44.24	94		Work in Progress.(B)	Dec-2019
6	Patna Beur	EAP-World Bank	203.71	22.06	225.77	398.90	30.12.14	Sewerage system with Sewer network, Patna Beur				179.74	103.01	104.18	44.64	148.82	104.18	44.64	148.82	55		Work in Progress.(B)	Mar-2020
7	Patna-Karmalichak	EAP-World Bank	62.11	14.93	77.04	73.61	15.07.14	Sewage Treatment Plant - Karmalichak for Patna, Bihar	33.00	4.00				27.27	11.68	38.95	27.27	11.68	38.95	90		Work in Progress.(B)	Dec-2019
8	Patna-Saidpur	EAP-World Bank	153.34	31.59	184.93	184.93	01.04.15	Saidpur STP and adjoining Network for Patna, Bihar	60.00			55.1	40.65	73.47	31.48	104.95	73.47	31.48	104.95	73		Work in Progress.(B)	Dec-2019
9	Patna-Saidpur	EAP-World Bank	245.91	22.72	268.63	431.21	01.04.15	Saidpur Sewer Network, Patna, Bihar				172.5	42.20	78.22	33.52	111.74	78.22	33.52	111.74	24		Work in Progress.(B)	Jan-2021
10	Patna-Karmalichak	EAP-World Bank	257.67	19.75	277.42	253.98	Original AA&ES Date: 30.12.14 Revised AA&ES Date:16.03.17	Sewerage system with Sewer network, Patna Karmalichak				96.54	43.00	29.55	12.66	42.21	29.55	12.66	42.21	33		Work in Progress.(B)	Mar-2020

Status of Sewage Infrastructure																						
Projects Status as on 30th April 2019																						
State - Bihar																						
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O&M	Total									GoI	State	Total	GoI	State	Total			
11	Patna-Pahari	EAP-World Bank	111.57	80.05	191.62	147.65	Original AA&ES Date:26.12.13 Revised AA&ES Date: 19.05.2017	Sewage Treatment Plant at Pahari - Patna, Bihar	35.00	25.00				17.37	0.00	17.37	17.37	0.00	17.37	13	Work in Progress.(B)	May-2020
12	Patna-Pahari	EAP-World Bank	154.22	30.64	184.86	167.80	Original AA&ES Date:26.12.13 Revised AA&ES Date: 22.05.2017	Sewerage scheme at Pahari (Zone IVA (S)), Patna, Bihar				87.69	35.87	53.88	0.00	53.88	53.88	0.00	53.88	38	Work in Progress.(B)	May-2020
13	Patna-Pahari	EAP-World Bank	300.73	55.64	356.37	364.90	Original AA&ES Date:20.02.14 Revised AA&ES Date: 22.05.2017	Sewerage scheme at Pahari Zone V, Patna, Bihar				115.93	20.00	36.99	0.00	36.99	36.99	0.00	36.99	17	Work in Progress.(B)	May-2020
14	Patna-Mokama	NGP	18.75	42.16	60.91		28.07.2017 Revised Date 06.03.2019	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	8.00					0.06	0.00	0.06	0.06	0.00	0.06		Under Progress (P)	Jun-2019
15	Patna-Barh	NGP	22.07	36.19	58.26	53.91	10.08.2017	I&D and STP Project under Namami Gange Programme	11					2.71	0.00	2.71	2.71	0.00	2.71		Under Progress (P)Boundary wall of STP site under progress	Dec-2019
16	Patna-Kankarbagh	EAP-World Bank	376.67	202.22	578.89		11.08.2017	Sewage Treatment Plant (50MLD) and Sewerage Network(150 km)in Kankarbagh-Patna(under Hybrid annuity based PPP mode-Namami Gange Programme)	50.00			150		0.29	0.00	0.29	0.29	0.00	0.29		Tendering (T)- Bid evaluation in progress.	Feb-2021
17	Patna -Digha	EAP-World Bank	563.20	260.80	824.00		11.08.2017	Sewage Treatment Plant (100MLD) and Sewerage Network(288 km)in Digha-Patna(under Hybrid annuity based PPP mode-Namami Gange Programme)	100.00			288		0.41	0.00	0.41	0.41	0.00	0.41		Tendering (T)- Bid evaluation in progress.	Dec-2021
18	Maner-Patna	NGP	17.36	24.00	41.36		02.01.2019	Interception & Diversion & Sewage Treatment Plant for Maner Town	6.50			3.00									Tendering (T)Bid received and under evaluation	Jun-2020
19	Danapur-Patna	NGP	59.13	44.14	103.27		08.02.2019	Interception & Diversion & Sewage Treatment Plant for Danapur Town	25.00												Tendering (T) NIT published	Aug-2020

Status of Sewage Infrastructure																						
Projects Status as on 30th April 2019																						
State - Bihar																						
Sl No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mid)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O&M	Total									GoI	State	Total	GoI	State	Total			
20	Phulwari shariff-Patna	NGP	24.06	22.19	46.25		08.02.2019	Interception & Diversion & Sewage Treatment Plant for Phulwarishariff Town	13.00												Tendering (T) NIT published	Aug-2020
Sub Total			2625.34	856.07	3398.22	2154.74			364.50	49.00	0.00	1148.50	284.73	455.37	147.25	602.62	455.37	147.25	602.62			
21	Sultanganj	NGP	22.89	37.33	60.22	50.90	01.08.2017	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	10.00					0.05	0.00	0.05	0.05	0.00	0.05		Under Progress (P) Design and Drawing of STP Components under progress	Dec-2019
22	Naugachia	NGP	24.24	36.55	60.79		01.08.2017	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	9.00					3.56	0.00	3.56	3.56	0.00	3.56		Under Progress (P) Design and Drawing of STP Components under progress	Dec-2019
23	Bhagalpur	EAP-World Bank	136.34	117.79	254.13		12.10.2017	Interception and Diversion and STP works in Bhagalpur (under Hybrid annuity based PPP mode-Namami Gange Programme)	45.00					0.05	0.00	0.05	0.05	0.00	0.05		Tendering (T)-Bid received and under evaluation	Oct-2020
Sub Total			183.47	191.67	375.14	50.90			64.00					3.61	0.00	3.61	3.61	0.00	3.61			
24	Sonepur	NGP	18.58	12.35	30.93		14.09.2018	Interception and Diversion and STP works in Sonepur Town (under Namami Gange Programme)	3.50												Work Awarded.	Feb-2020
Sub Total			18.58	12.35	30.93				3.50				0.00	0.00	0.00	0.00	0.00	0.00	0.00			
25	Chhapra	NGP	115.46	120.69	236.15		30.11.2018	Interception and Diversion and STP works in Chhapra (under Namami Gange Programme)	32.00			18.95									Tendering (T)	May-2020
Sub Total			115.46	120.69	236.15				32.00			18.95	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
26	Fatuha	NGP	18.76	16.73	35.49		24.12.2018	Interception and Diversion and STP works in Fatuha (under Namami Gange Programme)	7.00												Tendering (T)	Jun-2020
Sub Total			18.76	16.73	35.49				7.00					0.00	0.00	0.00	0.00	0.00	0.00			
27	Bakhtiyarpur	NGP	20.27	15.61	35.88		24.12.2018	Interception and Diversion and STP works in Bakhtiyarpur (under Namami Gange Programme)	10.00												Tendering (T)-Bid received and under evaluation	Jun-2020
Sub Total			20.27	15.61	35.88				10.00					0.00	0.00	0.00	0.00	0.00	0.00			

Status of Sewage Infrastructure																							
Projects Status as on 30th April 2019																							
State - Bihar																							
Sl No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion	
			Capital	O&M	Total									GoI	State	Total	GoI	State	Total				
			Rs. in crores																				
28	Khagaria	NGP	12.20	8.80	21.00		24.12.2018	Interception and Diversion and STP works in Khagaria (under Namami Gange Programme)	4.50			2.00										Tendering (T)	Jun-2020
Sub Total			12.20	8.80	21.00				4.50			2.00		0.00	0.00	0.00	0.00	0.00	0.00				
Component A Sub Total			794.86	104.62	899.48	1241.45			132.00	24.00	0.00	502.55	300.28	352.12	161.97	514.09	352.12	161.97	514.09				
Component B Sub Total			2887.91	1399.16	4287.07	1039.14			438.50	25.00	0.00	1237.16	98.87	144.92	12.66	157.58	144.92	12.66	157.58				
Grand Total (Component A+B)			3682.77	1503.78	5186.55	2280.59			570.50	49.00	0.00	1739.71	399.15	497.04	174.63	671.67	497.04	174.63	671.67				



Sewage Infrastructure																					
Projects Status as on 30th April 2019																					
State - Jharkhand																					
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O&M	Total								GoI	State	Total	GoI	State	Total			
Component A (Approved Projects prior to 13/05/2015)																					
Component B (Approved Projects after 13/05/2015)																					
1	Sahibganj	EAP-World Bank	89.36	10.00	99.36	146.60	26.12.13	Sewerage scheme and STP	12.00	12.00	55.00	49.50	56.81	24.35	81.16	56.81	24.35	81.16	94	Under Progress.(P) STP Completed 100%. Sewer Network under progress. Network Laid 49.5 km. Construction of Manhole 1963 68.90 % Renovation of existing LCS 11 Completed . Construction of New LCS 4 work Completed . 5 MLD STP-1 100.00 % Structure work (SBR Tank, Electrical building, Staff quarter , Admin building ) in Progress 7 MLD STP-2 100.00 % Structure work (SBR Tank, Electrical building, Staff quarter , Admin building) in Progress Electro mechanical Zone1 & Zone 2 114 supplied and inspected House Connection = 4489 Road restoration = 37984.83 Sq m	Jul-2016
Sub Total			69.55	29.81	99.36	146.60			12.00	12.00	55.00	49.50	56.81	24.35	81.16	56.81	24.35	81.16			
2	Rajmahal	EAP-World Bank	44.42	12.34	56.76	52.97	30.03.17	Sewerage scheme and STP	3.50		34.21	8.75	6.85	0.00	6.85	6.85	0.00	6.85	23	Under Progress.(P) Boundary wall completed, Blower room , SBR tank footing Pcc work in progress. Network pipe laying in progress - 8.75 Km of 160mm dia Upvc Pipe.	Dec-2019
Sub Total			44.42	12.34	56.76	52.97			3.50		34.21	8.75	6.85	0.00	6.85	6.85	0.00	6.85			
Component A Sub Total			69.55	29.81	99.36	146.60			12.00	12.00	55.00	49.50	56.81	24.35	81.16	56.81	24.35	81.16			
Component B Sub Total			44.42	12.34	56.76	52.97			3.50		34.21	8.75	6.85	0.00	6.85	6.85	0.00	6.85			
Grand Total (Component A+B)			113.97	42.15	156.12	199.57			15.50	12.00	89.21	58.25	63.66	24.35	88.01	63.66	24.35	88.01			

Sewage Infrastructure																							
Projects Status as on 30th April 2019																							
State - West Bengal																							
Sl. No.	Town	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (in Km)	Funds released by GoI & State			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O&M	Total										GoI	State	Total	GoI	State	Total			
			Rs. in crores																				
Component A (Approved Projects prior to 13/05/2015)																							
Component B (Approved Projects after 13/05/2015)																							
1	Gayeshpur	Non-EAP	160.47	8.20	168.67	150.30	22.02.2011	Sewerage system & STP	8.23		8.23		61.00	61.00	102.50	43.94	146.44	102.50	43.94	146.44	100	Completed (C). Completed on January 2017.	
Sub Total			160.47	8.20	168.67	150.30			8.23		8.23		61	61	102.5	43.94	146.44	102.50	43.94	146.44			
2	Kalyani	Non-EAP	43.57	14.30	57.87	121.10	01.03.2011	Sewerage system & STP	4	17	4	17	46.33	46.33	40.53	73.39	113.92	40.53	73.39	113.92	100	Completed (C). Completed on December 2017	
Sub Total			43.57	14.30	57.87	121.10			4	17	4	17	46.33	46.33	40.53	73.39	113.92	40.53	73.39	113.92			
3	Bhatpara	Non-EAP	208.15	20.37	228.52	332.05	01.03.2011	Sewerage system & STP	31		31		125	125	145.71	134.83	280.54	145.71	134.83	280.54	100	Completed (C). Completed on November 2018	
Sub Total			208.15	20.37	228.52	332.05			31		31		125.00	125.00	145.71	134.83	280.54	145.71	134.83	280.54			
4	Halisahar	EAP-World Bank	238.82	35.94	274.76	275.29	28.02.2014	Sewerage scheme & STP Halisahar	16				226.99	213.37	98.22	42.09	140.31	98.22	42.09	140.31	83	Under Progress. (P) STP - 72 %, Network - 94 % and Pumping Station - 69 %	Jun-2019
Sub Total			238.82	35.94	274.76	275.29			16				226.99	213.37	98.22	42.09	140.31	98.22	42.09	140.31			
5	Budge-Budge	EAP-World Bank	121.55	24.43	145.98	190.06	11.07.2014	Sewerage System and STP at Budge-Budge	9.30				131.59	126.32	61.09	26.18	87.27	61.09	26.18	87.27	81	Under Progress. (P) STP - 94%, Network - 96% and Pumping Station - 85 %	Oct-2019
Sub Total			121.55	24.43	145.98	190.06			9.30	0	0		131.59	126.32	61.09	26.18	87.27	61.09	26.18	87.27			
6	Barrackpore	EAP-World Bank	229.41	42.91	272.32	266.60	30.12.2014	Sewerage system with Sewer network and STP -	24				247.14	205.12	101.65	43.57	145.22	101.65	43.57	145.22	72	Under Progress. (P) STP - 78%, Network - 83 % and Pumping Station - 42 %	Dec-2019
Sub Total			229.41	42.91	272.32	266.60			24				247.14	205.12	101.65	43.57	145.22	101.65	43.57	145.22			
7	Kancharapara (Barrackpore)	NGP	25.36	23.41	48.77		28.11.2018	Interception & Diversion with STP(Upgradation of existing 13 MLD STP to 18 MLD capacity)	18				2.50									Tendering (T)	Nov-2020
Sub Total			25.36	23.41	48.77				18				2.50	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
8	Tolly's Nullah (Adi Ganga)	EAP-World Bank	235.62	71.50	307.12		17.08.2017	Abatement & Rehabilitation of Tolly's Nullah (Adi Ganga), Kolkata- (Interception & Diversion with PS and STP) (under Hybrid annuity based PPP mode- Namami Gange Programme)	26.10				114.00									Tendering (T)Retendering	Feb-2020
Sub Total			235.62	71.50	307.12				26.10				114.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			
9	Howrah	EAP-World Bank	92.22	93.00	185.22		23.08.2017	Pollution Abatement Works for River Ganga at Howrah(Interception & Diversion with STP) (under Hybrid annuity based PPP mode- Namami Gange Programme)	65													Under Progress. (P)	Feb-2020
Sub Total			92.22	93.00	185.22				65														
10	Bally	EAP-World Bank	90.07	74.86	164.93		10.10.2017	Pollution Abatement Works for River Ganga at Bally under Howrah Municipal Corporation (Interception & Diversion with STP (under Hybrid annuity based PPP mode- Namami Gange Programme)	40													Under Progress. (P)	Jan-2020
Sub Total			90.07	74.86	164.93				40														
Sub Total			182.29	167.86	350.15				105.00				0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00			



Projects Status as on 30th April 2019																												
State - West Bengal																												
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T- Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion					
			Capital	O&M	Total										GoI	State	Total	GoI	State	Total								
Sub Total			101.85	58.15	160.00			29.30	78.90			20.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00									
18	Jangipur Municipality	NGP	36.66	31.81	68.47		11.06.2018	Pollution Abatement Works for River Ganga at Jangipur (Interception & Diversion with STP)	13.00				11.38									Tendering (T) NIT published	2020-21					
Sub Total			36.66	31.81	68.47				13.00			11.38	0.00	0.00	0.00	0.00	0.00	0.00	0.00									
19	Burdwan	NGP	162.42	71.89	234.31		24.12.2018	Interception & Diversion with STP at Burdwan	50.00				19.00									Tendering (T) NIT published	December-2020					
20	Durgapur	NGP	172.06	115.47	287.53		03.01.2019	Interception and Diversion Network for Drains including Pumping Stations and STP under Durgapur Municipality	80.00				11.39									Tendering (T) NIT published	January-2021					
21	Asansol & Kulti (River Damodar & Barakar)	NGP	205.40	179.56	384.96		12.02.2019	Interception and Diversion Sewerage System & STP for Asansol & Kulti towns	95.00				4.50									Tendering (T) NIT published	August-2021					
Sub Total			539.88	366.92	521.84				225.00			34.89	0.00	0.00	0.00	0.00	0.00	0.00	0.00									
22	Naihati	NGP	45.04	20.50	65.54	08.03.2019	Rejuvenation of existing STPs alongwith lifting stations & pumping stations	18.06														Under Tendering Process	March-2020					
	Garulia							4.10																				
	Titagarh							9.08																				
	Panihati							12.00																				
	Khardah Municipality							3.00																				
Sub Total			45.04	20.50	65.54				46.24					0.00	0.00	0.00	0.00	0.00	0.00									
Component A Sub Total			1001.97	146.15	1148.12	1335.40			92.53	17.00	43.23	17.00	838.05	777.14	549.70	364.00	913.70	549.70	364.00	913.70								
Component B Sub Total			1515.14	1126.45	2641.59	0.00			517.50	237.64	0.00	0.00	201.02	0.00	0.00	0.00	0.00	0.00	0.00	0.00								
Grand Total			2517.11	1272.60	3789.71	1335.40			610.03	254.64	43.23	17.00	1039.07	777.14	549.70	364.00	913.70	549.70	364.00	913.70								

Sewage Infrastructure																						
Projects Status as on 30th April 2019																						
State - Haryana																						
Sl. No	Towns	Non EAP/EAP / NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/ Nature of Works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in MLD)	STP Capacity created in(MLD)	STP created through rehabilitation of old STP (in MLD)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State			Total Expenditure incurred (GOI +State share)			Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed
			Capital	O&M	Total										GoI	State	Total	Central	State	Total		
			Component A (Approved Projects prior to 13/05/2015)																			
1	Panipat	Non EAP	129.51	0	129.51	76.53	17.07.2012	Sewerage and Sewage Treatment Plant (STP)	45 (20+25)	45 (35+10)	45 (35+10)	45 (35+10)	24.19	36.48	89.37	39.08	128.45	89.37	39.08	128.45	100	Completed (C). Work completed on January 2018.
2	Sonepat	Non EAP	88.36	0	88.36	85.11	17.07.2012	Sewerage and Sewage Treatment Plant (STP)	25	30	25	30	16.78	15.14	58.90	30.59	89.49	58.90	30.59	89.49	100	Completed (C). Work completed on June 2018.
<b>Total</b>			<b>217.87</b>	<b>0</b>	<b>217.87</b>	<b>161.64</b>			<b>70</b>	<b>75</b>	<b>70</b>	<b>75</b>	<b>40.97</b>	<b>51.62</b>	<b>148.27</b>	<b>69.67</b>	<b>217.94</b>	<b>148.27</b>	<b>69.67</b>	<b>217.94</b>		

Sewage Infrastructure																							
Projects Status as on 30th April 2019																							
State - Delhi (Central Share : 85% and State Share: 15%)																							
SI No.	Town	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/ Nature of Works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in MLD)	STP Capacity created (in MLD)	Sewer network to be created (Rehabilitation) (in Km)	Sewer Network created (km)	Funds released by GoI & State			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M	Actual / Tentative year of completion	
			Capital	O&M	Total									GoI	State	Total	GoI	State	Total				
<b>Component A (Approved Projects prior to 13/05/2015)</b>																							
1	Delhi -YAP-III - Kondli zone (K1)	EAP	87.43	0.00	87.43	55.42	05.05.2016	Rehabilitation of Trunk Sewer No.4				8.49		21.15	1.98	23.13	11.22	1.98	13.20	37	Under Progress (P)		
2	Delhi -YAP-III - Kondli zone (K2)		83.40	0.00	83.40	74.35	06.05.2016	Rehabilitation of Trunk Sewer No.5				7.71		36.44	4.45	40.89	25.24	4.45	29.69	52	Under Progress (P)		
3	Delhi -YAP-III - Kondli zone (K3)		239.11	0.00	239.11	306.09	05.05.2016	Rehabilitation and upgradation of Kondli Phase-I STP (45 MLD), Phase-II STP (114 MLD) & Phase-III STP (45 MLD)		204				37.70	5.06	42.76	28.70	5.06	33.76	10	Under Progress (P)		
4	Delhi -YAP-III - Kondli zone (K4)		59.13	0.00	59.13	42.9	16.03.2017	Rehabilitation of Rising Mains					8.13		20.40	0.79	21.19	4.47	0.79	5.26	27	Under Progress (P)	
5	Delhi -YAP-III -Rithala zone (R1a)		43.92	0.00	43.92	30.71	05.05.2016	Rehabilitation of Trunk Sewers					5.09		11.70	1.62	13.32	9.21	1.62	10.83	50	Under Progress (P)	
6	Delhi -YAP-III -Rithala zone (R1b)		45.40	0.00	45.40	37.58	16.03.2017	Rehabilitation of Rising Main					6.16		19.40	1.09	20.49	6.19	1.09	7.28	38	Under Progress (P)	
7	Delhi -YAP-III -Rithala zone (R2)		211.79	0.00	211.79	220.19	05.05.2016	Rehabilitation and up-gradation of Phase-I STP (182 MLD)		182				39.40	3.57	42.97	20.24	3.57	23.81	24	Under Progress (P)		
8	Delhi -YAP-III - Okhla zone (O)		665.78	0.00	665.78		16.03.2017	Construction of 564 MLD (124 MGD) Waste Water Treatment Plant (WWTP) with Effluent Standards of BOD - 10mg/l, TSS - 10 mg/l or better and Power Generation on DBO basis at Okhla on Turnkey Basis and Demolition of Existing 136 MLD (Phase-I), 55 MLD (Phase-II), 204 MLD (Phase-III) and 168 MLD (Phase-IV) WWTPs	564.00					30.8	0.02	30.82	0.11	0.02	0.13	0	Tendering (T)		
<b>Total</b>			<b>1435.96</b>	<b>0.00</b>	<b>1435.96</b>	<b>767.24</b>			<b>564</b>	<b>386</b>	<b>0</b>	<b>35.58</b>	<b>0</b>	<b>216.99</b>	<b>18.58</b>	<b>235.57</b>	<b>105.38</b>	<b>18.58</b>	<b>123.96</b>				
<b>Under Mailey se Nirmal Yaumna Revitalisation Plan Phase-1 with Direction of Hon'ble NGT (Central share: 70% and State Share : 30%)</b>																							
SI No.	Town	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/ Nature of Works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in MLD)	STP Capacity created (in MLD)	Sewer network to be created (Rehabilitation) (in Km)	Sewer Network created (km)	Funds released by GoI & State			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M	Actual / Tentative year of completion	
			Capital	O&M	Total									GoI	State	Total	GoI	State	Total				
<b>Component B (Approved Projects after 13/05/2015)</b>																							
1	Najafgarh	NGP	344.81	0.00	344.81	322.28	26.05.2017	Construction of 7 Nos .prioritized STPs, 1 No. SPS & Peripheral Sewers in Command area of Najafgarh Drain (Dhansa to Keshopur)-(under Namami Gange Programme)	94			90		45.20	0.00	45.20	0.00	0.00	0.00	Pkg-2 =6.02 % Pkg-3 = 2.00%	Under Progress (P)	2019-20	
2	Chattarpur	NGP	48.88	16.36	65.24		28.11.2018	Construction of SPSs and 9 Nos of Decentralized STPs in Chattarpur	22.50												Under Tendring Process	2020-21	

Sewage Infrastructure																						
Projects Status as on 30th April 2019																						
State - Delhi (Central Share : 85% and State Share: 15%)																						
SI No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Awarded Cost	Date of Sanction	Name/ Nature of Works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in MLD)	STP Capacity created (in MLD)	Sewer network to be created (Rehabilitation) (in Km)	Sewer Network created (km)	Funds released by GoI & State			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - T- Tendering N: Work yet to start P: Under Progress C: Completed O: O & M	Actual / Tentative year of completion
			Capital	O&M	Total									GoI	State	Total	GoI	State	Total			
			Rs. in crores																			
3	Coronation Pillar, Delhi	NGP	415.8	99.27	515.07		03.12.2018	Construction of 318 MLD (70 MGD) WWTP with 10 years O & M on DBO basis at Coronation Pillar, Delhi	318.00					120.00	57.86	177.86	57.86	57.86	115.72	48	Under Progress (P)	2021-22
<b>Total</b>			<b>809.49</b>	<b>115.63</b>	<b>925.12</b>	<b>322.28</b>			<b>434.50</b>	<b>0</b>	<b>0</b>	<b>90</b>	<b>0</b>	<b>165.20</b>	<b>57.86</b>	<b>223.06</b>	<b>57.86</b>	<b>57.86</b>	<b>115.72</b>			
<b>Grand Total (Component A+B)</b>			<b>2245.45</b>	<b>115.63</b>	<b>2361.08</b>	<b>1089.52</b>			<b>998.50</b>	<b>386.00</b>	<b>0.00</b>	<b>125.58</b>	<b>0.00</b>	<b>382.19</b>	<b>76.44</b>	<b>458.63</b>	<b>163.24</b>	<b>76.44</b>	<b>239.68</b>			

Sewage Infrastructure																				
Projects Status as on 30th April 2019																				
State - Himachal Pradesh																				
																		Rs. in crores		
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost			Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI			Total expenditure			Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Capital	O&M	Total							GoI	State	Total	GoI	State	Total			
<b>Component B (Approved Projects after 13/05/2015)</b>																				
1	Paonta Sahib (District - Sirmour) (Yaumna-River)	NGP	4.72	6.85	11.57	31.12.2018	Sewerage scheme for Zone II & III of Paonta Town in Tehsil Paonta Sahib, District Sirmour, Himachal Pradesh	1.72				0.00	0.00	0.00	0.00	0.00	0.00		Under Tendering Process	Dec-2020
<b>Total</b>			<b>4.72</b>	<b>6.85</b>	<b>11.57</b>			<b>1.72</b>				<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>	<b>0.00</b>			



<b>Entry Level Activites (Ghats/Crematoria)</b>									
<b>Projects Status as on 30th April 2019</b>									
<b>SI No</b>	<b>States</b>	<b>Component A/B</b>	<b>No of Projects</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Completed</b>	<b>Under Progress</b>	<b>Under Tendering</b>	<b>AA&amp;ES issued</b>	<b>Total Expenditure (Rs in Cr)</b>
<b>1</b>	<b>Budget Allocation Projects</b>	Component B (New initiatives)	6	221.97	3	1	2	0	153.81
<b>2</b>	<b>Uttarakhand</b>	Component B (New initiatives)	7	121.07	7	0	0	0	110.60
<b>3</b>	<b>Uttar Pradesh</b>	Component B (New initiatives)	10	261.70	3	6	0	1	114.54
<b>4</b>	<b>Bihar</b>	Component B (New initiatives)	10	103.14	1	5	0	4	24.75
<b>5</b>	<b>Jharkhand</b>	Component B (New initiatives)	4	62.07	1	3	0	0	35.16
<b>6</b>	<b>WestBengal</b>	Component A (Old initiatives)	24	204.39	24	0	0	0	180.16
		Component B (New initiatives)	4	16.77	0	4	0	0	7.72
<b>7</b>	<b>Clean Ganga Fund Projects</b>	Component B (New initiatives)	7	96.89	0	6	1	0	1.35
<b>Total (Budget Allocation, UK,UP,BH,JH,WB,CGF)</b>		Component A (Old initiatives)	24	204.39	24	0	0	0	180.16
		Component B (New initiatives)	48	883.61	15	25	3	5	447.93
<b>Grand Total (Budget Allocation,UK,UP,BH,JH,WB,CGF)</b>		<b>Component A+B</b>	<b>72</b>	<b>1088.00</b>	<b>39</b>	<b>25</b>	<b>3</b>	<b>5</b>	<b>628.09</b>
<b>Component A (Approved Projects prior to 13/05/2015)</b>									
<b>Component B (Approved Projects after 13/05/2015)</b>									

Entry Level Activities (Ghats/ Crematoria)																
Component B (New initiatives) (Approved Projects after 13/05/2015)																
Progress as on 30th April 2019																
SI No	States	No of Projects	No of Ghats		Kunds/ Ponds	Total (G+C+K)	Sanction Cost (Rs in Cr)	Status								
			Ghats (G)	Crematoria ©				Completed			Under Progress			Under Tendering		
							Ghats	Crematoria	Kunds	Ghats	Crematoria	Kunds	Ghats	Crematoria	Kunds	
1	Budget Allocation Projects	6	58	6	0	64	221.97	33	6	0	23	0	0	2	0	0
2	Uttarakhand	7	20	21	0	41	121.07	20	21	0	0	0	0	0	0	0
3	Uttar Pradesh	10	38	7	0	45	261.70	24	0	0	10	10	0	1	0	0
4	Bihar	10	24	3	0	27	103.14	8	0	0	6	1	0	10	2	0
5	Jharkhand	4	13	3	0	16	62.07	8	2	0	5	1	0	0	0	0
6	West Bengal	4	9	3	0	12	16.77	6	0	0	3	3	0	0	0	0
	<b>Sub Total</b>	<b>41</b>	<b>162</b>	<b>43</b>	<b>0</b>	<b>205</b>	<b>786.72</b>	<b>99</b>	<b>29</b>	<b>0</b>	<b>47</b>	<b>15</b>	<b>0</b>	<b>13</b>	<b>2</b>	<b>0</b>
7	Clean Ganga Fund Projects	7	23	6	10	39	96.89	0	0	0	15	4	0	8	2	10
	<b>Grand Total</b>	<b>48</b>	<b>185</b>	<b>49</b>	<b>10</b>	<b>244</b>	<b>883.61</b>	<b>99</b>	<b>29</b>	<b>0</b>	<b>62</b>	<b>19</b>	<b>0</b>	<b>21</b>	<b>4</b>	<b>10</b>

<b>River Front Development Projects</b>							
<b>Status of River Front Development Projects as on 30th April 2019</b>							
<b>SI No</b>	<b>States</b>	<b>Component A/B</b>	<b>No of Projects</b>	<b>sanction Cost (Rs in Cr)</b>	<b>Total Fund Released (Rs in Cr)</b>	<b>Total Expenditure (Rs in Cr)</b>	<b>No of Projects Completed</b>
<b>1</b>	<b>Bihar</b>	Component A (Old initiatives)	1	336.73	267.88	267.88	0

**Component A (Approved Projects prior to 13/05/2015)**

**Component B (Approved Projects after 13/05/2015)**

River Front Development															
Projects Status as on 30th April 2019															
State- Bihar															
Component A (Approved Projects prior to 13/05/2015)															
Sl. No.	State/ Town	Non-EAP/EAP	Approved Project cost			Date of Sanction	Name/Nature of works	Funds released by GoI & State		Total Fund Released (GOI+State)	Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - Not yet started (A), On-going (B), Completed (C), O&M stage (D) & Bidding Stage (X)
			Capital	O&M	Total			GoI	State		Total	GoI	State		
1	Patna	(EAP - World Bank)	336.73	0	336.73	19.06.13 Revised AA&ES date 26.02.2019	Ganga River Front Development	187.51	80.37	267.88	187.51	80.37	267.88	92	<b>Under Progress.</b> Phase -I Completed on January 2019 (16 Ghats,1 Crematoria , 3 building & 4.9km promenadecompleted) . Phase -II under Progress(4 ghats & 1.7km promenade under progress)
	<b>Total</b>		<b>336.73</b>	<b>0</b>	<b>336.73</b>			<b>187.51</b>	<b>80.37</b>	<b>267.88</b>	<b>187.51</b>	<b>80.37</b>	<b>267.88</b>		

<b>Ghats Cleaning</b>						
<b>Projects Status as on 30th April 2019</b>						
<b>Sl No</b>	<b>States</b>	<b>Component A/B</b>	<b>No of Projects</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Total Fund Released (Rs in Cr)</b>	<b>Total Expenditure (Rs in Cr)</b>
<b>1</b>	<b>Uttarakhand</b>	<b>Component B (New initiatives)</b>	1	15.90	0.00	0.00
<b>2</b>	<b>UttarPradesh</b>		2	27.97	11.77	11.77
<b>Total</b>			<b>3</b>	<b>43.87</b>	<b>11.77</b>	<b>11.77</b>

**Component B (Approved Projects after 13/05/2015)**

<b>Ghats Cleaning</b>									
<b>Projects Status as on 30th April 2019</b>									
<b>Rs. in crores</b>									
<b>Component B (Approved Projects after 13/05/2015)</b>									
<b>Sl No</b>	<b>Name of Project</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Date of Sanction</b>	<b>Duration of project</b>	<b>Nature of works</b>	<b>Funds released by GoI (Rs in Cr)</b>	<b>Total expenditure incurred (Rs in Cr)</b>	<b>Brief Status on Physical Progress</b>	<b>Tentative year of completion</b>
<b>1</b>	Cleaning of the 84 Ghats at Varanasi- <b>Executing Agency Varanasi Nagar Nigam</b>	15.00	17.10.2016	1 yrs (To be Renewed annually for maxium 3 yrs)	Cleaning of the 84 Ghats along with the adjoining area up to 100m from the River Ganga at Varanasi -By Varanasi Nagar Nigam, Excuting Agency- IL&FS Environmental and Services Ltd	11.77	11.77	<b>Under Progress.</b> Non- Infrastructure Projects (Ongoing continuous cleaning activites)	<b>2019-20</b>
<b>2</b>	Ghat cleaning Project at 4 towns of Bithoor,Kanpur,Allahabad, Mathura-Vrindavan- <b>Executing Agency: Nagar Panchayat-Bithoor, Nagar Nigam-Kanpur,Allahabad,Mathura-Vrindavan</b>	12.97	20.07.2018	3yrs	Cleaning of the 87 Ghats ( Bithoor-19 Ghats, Kanpur-20 Ghats , Allahabad-21 Ghats , Mathura-Vrindavan-27 Ghats)	0.00	0.00	<b>Under Progress.</b>	<b>2020-21</b>
<b>3</b>	Cleaning of the 72 Ghats at Haridwar - <b>Executing Agency Hardiwar Nagar Nigam</b>	15.90	17.07.2018	3yrs	Cleaning of the 72 Ghats at Haridwar-By Nagar Nigam Hardiwar	0.00	0.00	<b>Under Progress.</b>	<b>2020-21</b>
	<b>Total</b>	<b>43.87</b>				<b>11.77</b>	<b>11.77</b>		

<b>Institutional Development (Non -Infrastructure)</b>						
<b>Projects Status as on 30th April 2019</b>						
<b>SI No</b>	<b>Project Name</b>	<b>Component A/B</b>	<b>No of Projects</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Total Fund Released (Rs in Cr)</b>	<b>Total Expenditure (Rs in Cr)</b>
<b>1</b>	<b>GKC</b>	Component A (Old initiatives)	2	48.54	2.15	2.15
		Component B New initiatives)	2	87.24	21.25	21.25
<b>2</b>	<b>GMC</b>	Component B New initiatives)	1	46.69	0	0
<b>3</b>	<b>Central Pollution Control Board</b>	Component A (Old initiatives)	3	245.18	47.64	47.64
		Component B New initiatives)	9	719.4	31.43	1.18
<b>4</b>	<b>DGC(District Ganga Committee)</b>	Component B New initiatives)	1	2.30	0	0
<b>Total (GKC+GMC+CPCB+DGC)</b>		Component A (Old initiatives)	5	293.72	49.79	49.79
		Component B (New initiatives)	13	855.63	52.68	22.43
<b>Grand Total</b>		<b>Component A+ B</b>	<b>18</b>	<b>1149.35</b>	<b>102.47</b>	<b>72.22</b>

**Component A (Approved Projects prior to 13/05/2015)**

**Component B (Approved Projects after 13/05/2015)**

Institutional Development Projects									
Status of the Institutional Development Projects as on 30th April 2019									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
<b>GKC</b>									
<b>Component A (Approved Projects prior to 13/05/2015)</b>									
1	Setting up 'Ganga Knowledge Centre' (EAP-World Bank)	24.84	19.09.2013	8 years		1.28	1.28		
2	Collection and Computerization of legacy data at 'Ganga Knowledge Centre'	23.70	24.04.2014	4 years	Collection of legacy data on river Ganga pertaining to Environmental, Scientific, Administrative Technical, Developmental, agricultural, industrial, social, cultural and systemic issues.	0.87	0.87	<b>Project Completed</b>	
<b>SubTotal</b>		<b>48.54</b>				<b>2.15</b>	<b>2.15</b>		
<b>Component B (Approved Projects after 13/05/2015)</b>									
1	Reconstructing the Ganga of the Past from Corona archival imagery- (By IIT Kanpur)	0.40	11.05.2018	2 years	1. A web--based archive of corrected historic images of the Ganga River 2. Atlas of the Ganga showing comparative images and description for important locations	0.25	0.25	<b>Work in Progress:</b> Classification of data & Atlas preparation is under progress.	<b>2019-20</b>
2	Generation of High Resolution DEM and GIS Ready Database for part of River Ganga for NMCG (By Survey of India)	86.84	14.05.2018	1.3yrs	GIS Ready datasets including high resolution DEM would facilitate major support to Ganga River basin Management by embedding GIS in different aspects of - planning and implementation at national/state/local levels; bringing GIS support in decision-making; enable a sound process of monitoring development and identifying critical hotspots.	21.00	21.00	<b>Work in Progress:</b> Data model & Ground truthing is completed for Uttarakhand, UP, Bihar, Jharkhand and West Bengal.	<b>2019-20</b>
<b>SubTotal</b>		<b>87.24</b>				<b>21.25</b>	<b>21.25</b>		
<b>SubTotal (Component A+B)</b>		<b>135.78</b>				<b>23.40</b>	<b>23.40</b>		
<b>GMC</b>									
1	Establishment of Ganga Monitoring Centers	46.69	18.08.2017	3 years	Establishment of Ganga Monitoring Centers	0.00	0.00	1.First Meeting on GMC for Comprehensive Assessment Study of Quality and Quantity of Drains Discharging Wastewater in River Ganga / Tributaries and Their Impact on Water Quality held on April 24, 2019 in NMCG 2. The representatives of participating institutions comprising of NMCG, AMU, WII, CIFRI, NEERI,PCRI, CWC, NIH,IITRC and NABL deliberated on the Memorandum of Understanding between NMCG and 5 institutions initially.	<b>2020-21</b>
<b>Total</b>		<b>46.69</b>				<b>0.00</b>	<b>0.00</b>		
<b>CPCB</b>									
	Pollution Inventorization, Assessment and Surveillance on Ganga river- <b>Non EAP</b>	34.77	29.03.2011	5 Years	Pollution Inventorization, Assessment and Surveillance.-	15.60	15.60	Project completed and activities continues in new PIAS project.Project completed on 28th Sep 2017	Project completed on 28th Sep 2017
		3.8	29.06.2016	1 years	Similar activities with few additions such as increased no. and frequency in sampling.				



Institutional Development Projects									
Status of the Institutional Development Projects as on 30th April 2019									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
1	Pollution Inventorization, Assessment and Surveillance on Ganga river- <b>Funding Head-NGP</b>	42.9	02.11.2017	3 years	Pollution Inventorization, Assessment and Surveillance.-	9.70	9.70	<b>Under Progress</b> 1. The number of GPIs revised to 1072 based on reinventorisation carried in 2019. 2. As on 30th April, 2019, Online Continuous Effluent Monitoring Stations (OCEMS) connectivity established to CPCB server in 800 out of 961 GPIs. 3. Second round of inspection of GPIs completed in 2018 with 100 % coverage of GPIs. Out of 961 GPIs, 952 GPIs have been inspected by TPIs and 9 GPIs have been inspected by CPCB. 4. 961 inspections reports have been processed by SPCBs. As on 07th May, 2019, out of 961 GPIs, 636 are complying and 110 are non-complying and 215 are self-closed. Action has been taken on 110 non-complying industries in which 110 GPIs are issued closure directions under Section 5 of the E(P) Act.	2020-21
2	Strengthening of Environmental Regulator – CPCB (EAP - World Bank)	69.26	19.06.2013	8 Years	Capacity building of CPCB including manual monitoring of Ganga water quality through 134 manual monitoring stations.	8.56	8.56	<b>Under Progress</b> 1. CPCB has been carrying out manual water quality monitoring at 94 locations which is being continued. 2. Infrastructure development as per requirements is under progress.	2021-22
3	Water Quality Monitoring system for River Ganga (EAP - World Bank)	94.45	19.06.2013	7 Years	Real time water quality monitoring through 113 monitoring stations, Bio-monitoring, Community monitoring of Ganga water quality.	13.78	13.78	<b>Under Progress</b> 1. 36 Real Time Water Quality Monitoring Stations (RTWQMS) have been operationalised. 2. Modified Request for Proposal (RFP) for engaging Data Qualification Services Consultant in light of the World Bank observations has been forwarded to the World Bank for approval. 3. Online Bids for 40 RTWQM Stations were opened on 23.04.2019 on e-procurement portal of CPCB. Evaluation of bids is under progress. 4. 31 NOCs have been received (17 NOCs received previously and 14 NOCs provided recently by Inland Waterways Authority of India (IWAI)). 5. A total of 311 sampling events were carried out from 2014 – 2019 during 6 rounds of biomonitoring completed and 7th round of biomonitoring which is under progress on entire stretch of River Ganga.	2020-21
<b>Total</b>		<b>245.18</b>				<b>47.64</b>	<b>47.64</b>		
<b>Component B (Approved Projects after 13/05/2015)</b>									
1	Strengthening of laboratories of Uttarakhand Environment Protection and Pollution Control Board (UEPPCB)- <b>Funding under NGP</b>	16.21	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	8.13	0.00	<b>Under Progress.</b>	2023-24

Institutional Development Projects									
Status of the Institutional Development Projects as on 30th April 2019									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
2	Strengthening of laboratories of Uttar Pradesh Pollution Control Board (UPPCB)-Funding under NGP	36.08	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	14.81	0.68	Under Progress	2023-24
3	Strengthening of laboratories of Bihar State Pollution Control Board (BSPCB)-Funding under NGP	10.92	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	2.31	0.00	Under Progress	2023-24
4	Strengthening of laboratories of Jharkhand State Pollution Control Board (BSPCB)-Funding under NGP	9.83	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	4.44	0.00	Under Progress	2023-24
5	Strengthening of laboratories of West Bengal Pollution Control Board (WBPCB)-Funding under NGP	12.93	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	1.19	0.06	Under Progress	2023-24
6	20 MLD CETP for Tannery cluster at Jajmau, Kanpur-Funding under NGP	617.02	24.07.2018 Revised AA&ES date 11.02.2019	2 years	20 MLD CETP for Jajmau Tannery cluster	0.00	0.00	Under Progress. For construction of CETP the Work was awarded and the contract agreement signing is under progress. For engagement of Project Engineer the letter of award was issued on 9th Mar 2019 and the contract agreement signing is under progress.	2020-21
7	Inspection and Monitoring of Industries, STPs and CETPs by Third Party Institutions-Funding under NGP	2.31	28.11.2018 Revised AA&ES Date 21.01.2019	5 months	Inspection and Monitoring of Industries, STPs and CETPs by Third Party Institutions	0.49	0.38	Under Progress. Monitoring of drains, CETPs and GPIs before and during Kumbh'2019 completed by Third Party Technical Institutions. Interim Report submitted.	
8	Upgradation of Infrastructure of Existing CETP for Textile Printing Units at Mathura Industrial Area, Mathura-	13.87	28.11.2018	8 months	Component-A > Upgradation of Collection & Conveyance and Installation of Distribution System Component -B> Civil, Electrical and Mechanical System of Upgradation/Installation of CETP treatment units, Component-C > Project monitoring and other administrative, IEC activities.	0.00	0.00	Under Tendering. Bid received and under evaluation.	June, 2019

<b>Institutional Development Projects</b>									
<b>Status of the Institutional Development Projects as on 30th April 2019</b>									
<b>Sl. No.</b>	<b>Name of Project</b>	<b>Approved project cost (Rs in Cr)</b>	<b>Date of Sanction</b>	<b>Duration of project</b>	<b>Nature of works</b>	<b>Funds released by GoI (Rs in Cr)</b>	<b>Total expenditure incurred (Rs in Cr)</b>	<b>Brief Status on Physical Progress</b>	<b>Tentative year of completion</b>
9	Study for quality check of Water Quality Data of River Ganga- <b>Funding under NGP</b>	0.23	30.11.2018	6 months	Water Quality Data Analysis, trend visuaqlization using Statistical Tools	0.06	0.06	<b>Under Progress</b>	<b>May-19</b>
<b>Total</b>		<b>719.40</b>				<b>31.43</b>	<b>1.18</b>		
<b>SubTotal (Component A+B)</b>		<b>964.58</b>				<b>79.07</b>	<b>48.82</b>		
<b>DGC (District Ganga Committee) -Component B (Approved Projects after 13/05/2015)</b>									
1	Devolution of roles, responsibilities and financial authority to District Ganga Committee (DGC) - <b>Funding under NGP</b>	2.30	31.07.2018		1. Devolution of roles & responsibilities as per authority order dated 07.10.2016. 2. Provision for budgetary allocation to DGC. 3. Grant to DGC.	0.00	0.00	<b>Under Progress</b>	
<b>Total</b>		<b>2.30</b>				<b>0.00</b>	<b>0.00</b>		
<b>GrandTotal(GKC+GMC+CPCB+DGC)</b>		<b>1149.35</b>				<b>102.47</b>	<b>72.22</b>		

**Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach**

**Projects Status as on 30th April 2019**

SI No	Project Name	Component A/B	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Biodiversity	Component A (Old initiatives)	1	1.28	1.11	1.11
		Component B (New initiatives)	7	36.40	26.78	26.70
2	Afforestation	Component A(Old initiatives)	0	0.00	0.00	0
		Component B (New initiatives)	16	236.56	181.22	155.61
4	Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach	Component A(Old initiatives)	1	5.00	5.00	5.00
		Component B (New initiatives)	9	147.74	84.75	83.62
Total		Component A(Old initiatives)	2	6.28	6.11	6.11
		Component B (New initiatives)	32	420.7	292.75	265.93
Total		Component(A+B)	34	426.98	298.86	272.04

Component A (Approved Projects prior to 13/05/2015)

Component B (Approved Projects after 13/05/2015)

Project Implementation Support/Research & Study Projects									
Projects Status as on 30th April 2019									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
<b>Biodiversity</b>									
<b>Component -A</b>									
1	Educating Schools and Communities for conserving habitat of Ganga River Dolphin (EAP)-Centre for Environment Education	1.28	04.03.2014	3 years	Educating Schools and Communities for conserving habitat of Ganga River Dolphin	1.11	1.11	<b>Project Completed.</b> Final Report submitted.	
<b>Component -B</b>									
1	Assessment of fish & fisheries of the Ganga river system for developing suitable conservation & restoration plan- <b>Central Inland Fisheries Research Institute</b>	5.80	13.07.2015	60 months	Exploring survey of river Ganga for identification of suitable sampling sites through experimental cruise( wherever possible)	3.14	3.14	<b>Under Progress.</b> Exploratory survey of river Ganga for assessment of fish and fisheries.Stock assesment of selected fish species. Assessment of requirement of key habitat variables in relation to fish distribution and various biological activities of the fishes.	<b>2019-20</b>
2	Exploratory survey on Hilsa (Tenuolosa ilisha) catch and life stages availability along up/down stream of Farakka barrage- <b>Central Inland Fisheries Research Institute</b>	0.24	23.01.2017	4 months	Exploratory survey on Hilsa (Tenuolosa ilisha) catch and life stages availability along up/down stream of Farakka barrage	0.24	0.24	<b>Project Completed.</b> Final Report submitted.	
3	Hilsa fisheries improvement in river Ganga at Farakka- <b>Central Inland Fisheries Research Institute</b>	1.27	02.11.2018	1 years	1. Ranching of wild collected Hilsa seed/ juveniles upstream of Farakka barrage. 2. Study and monitor Hilsa migration in river Ganga	0.48	0.48	<b>Under Progress.</b>	<b>2019-20</b>
4	Biodiversity Conservation and Ganga Rejuvenation, Part-1 under the Namami GangeProgramme -( <b>Wildlife Instutute of India</b> )	7.69	27.6.2016	3Yrs	COMPONENT 1: ESTABLISHMENT OF GANGA AQUALIFE CONSERVATION MONITORING CENTRE COMPONENT 2: CAPACITY BUILDING OF FOREST DEPARTMENT AND OTHER STAKEHOLDERS COMPONENT 3: ESTABLISHMENT OF AQUATIC WILDLIFE RESCUE AND REHABILITATION CENTRES	7.70	7.70	<b>Under Progress.</b> A training website has been developed with a retrievable database as a single point source where all capacity building related information such as details about taringing programmes , taringing reports, schedules is availabe in the website.	<b>2019-20</b>
5	Biodiversity Conservation and Ganga Rejuvenation, Part-2 under the Namami GangeProgramme -( <b>Wildlife Instutute of India</b> )	17.14	27.09.16	3 yrs	1.Planning aquatic species restoration for Ganga River 2. Community based conservation programmes for species restoration in Ganga River.3. Nature interpretation and education for biodiversity conservation of Ganga River	15.14	15.14	<b>Under Progress.</b> List of prsentation topic both oral and e-poster for Annual Research Seminar and the Ganga Seminar held in September 2018.	<b>2019-20</b>

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
6	Planning and Management for aquatic species conservation and maintenance of ecosystem services in the Ganga River Basin for a clean Ganga-Under the Namami GangeProgramme (By Wildlife Institute of India)	1.13	08.03.2019	5 yrs	1. To strengthen the aquatic biodiversity conservation measures at six identified biodiversity hotspots along the Ganga river 2. To explore the natural and assisted colonization of species of conservation significance to other stretches of main stem Ganga River. 3. To determine the current state of aquatic environment and biodiversity of the major tributaries and wetlands in Ganga basin.	0.00	0.00	AA&ES issued on 08.03.2019.	Mar-2024
7	Expanding conservation breeding program of freshwater turtles and Gharial Rehabilitation Centre-Under the Namami GangeProgramme (By Uttar Pradesh Forest Department)	3.13	08.03.2019	3 yrs	1. Procurement of breeding individuals 2. Development of captive breeding infrastructure at KGRC 3. Head -start 500 Gharial and 1000 turtles each year 4. Conduct post release monitoring to investigate survival rate of Gharials and turtles. 5. Education, Awareness and Training programmes.6. Develop and follow relevant husbandry protocols of national and international standards.	0.08	0.00	Under Progress	Mar-2022
<b>Total</b>		<b>36.40</b>				<b>26.78</b>	<b>26.70</b>		
<b>SubTotal Component (A+B)</b>		<b>37.68</b>				<b>27.89</b>	<b>27.81</b>		
<b>Afforestation (Component -B)</b>									
1	Preparation of DPR of Forestry Intervention for Ganga	1.18	22.09.2015	1 Yrs	Preparation of DPR	1.19	1.19	Completed.	
	Afforestation programme in Uttarakhand-under the Namami GangeProgramme Uttarakhand Forest Department)	15.92	14.7.2016	1 Yrs	Plantation of indigenous species of trees	15.92	15.92		
2	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)	9.52	14.7.2016	1 Yrs	Plantation of indigenous species of trees	9.52	9.52	Completed.	
3	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)	6.03	14.7.2016	1 Yrs	Plantation of indigenous species of trees	6.03	6.03	Completed.	
4	Afforestation programme in Jharkhand-under the Namami GangeProgramme (Jharkhand Forest Department)	7.99	14.7.2016	1 Yrs	Plantation of indigenous species of trees	7.99	7.99	Completed.	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
5	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)	11.16	27.06.2016	1 yrs	Plantation of indigenous species of trees	11.16	11.16	Completed.	
6	Afforestation programme in Uttarakhand-under the Namami GangeProgramme (Uttarakhand Forest Department)	19.56	21.6.2017	1Yrs	Nursery development and Plantation of indigenous species of trees	19.56	19.56	Completed.	
7	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)	9.13	21.6.2017	1 Yrs	Plantation of indigenous species of trees	9.13	9.13	Completed.	
8	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)	18.88	21.6.2017	1 Yrs	Plantation of indigenous species of trees	17.36	17.36	Completed.	
9	Afforestation programme in Jharkhand-under the Namami GangeProgramme (Jharkhand Forest Department)	5.43	21.6.2017	1 Yrs	Plantation of indigenous species of trees	5.43	5.43	Completed.	
10	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)	8.48	21.6.2017	1 yrs	Plantation of indigenous species of trees	7.48	4.29	Completed.	
11	Afforestation programme in Uttarakhand-under the Namami GangeProgramme (Uttarakhand Forest Department)-Funding under Clean Ganga Fund	28.49	01.06.2018	1 yrs	Nursery development and Plantation of indigenous species of trees	25.50	23.53	Plantation work in progress.	2019-20
12	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)-Funding under Clean Ganga Fund	21.86	01.06.2018	1 yrs	Plantation of indigenous species of trees	8.14	5.63	Plantation work in progress.	2019-20
13	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)-Funding under Clean Ganga Fund	20.69	06.06.2018	1 yrs	Plantation of indigenous species of trees	18.18	14.61	Plantation work in progress.	2019-20
14	Afforestation programme in Jharkhand-under the Namami GangeProgramme (Jharkhand Forest Department)-Funding under Clean Ganga Fund	6.69	06.06.2018	1 yrs	Plantation of indigenous species of trees	4.68	4.26	Plantation work in progress.	2019-20

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
15	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)Funding under Clean Ganga Fund	10.09	06.06.2018	1 yrs	Plantation of indigenous species of trees	6.86	0.00	Plantation work in progress.	2019-20
16	Promotion of Cultivation of Medicinal Plant on Ganga Basin in Uttar Pradesh under Namami Gange Programme (Uttar Pradesh Forest Department) Funding under NGP	35.46	29.08.2018	2 yrs	Plantation of Medicinal Plants along Ganga Basin in Uttar Pradesh	7.09	0.00	Plantation work in progress.	2019-20
<b>SubTotal</b>		<b>236.56</b>				<b>181.22</b>	<b>155.61</b>		
<b>Project Implementation Support/Research &amp; Study Projects/Public Realties and Public Outreach</b>									
<b>Component -A</b>									
1	Assessment of Water Quality and Sediment Analysis to understand the special property of river Ganga (Non-EAP)-NEERI	5.00	10.03.2015	15 months	Water & Sediment Water Quality Monitoring	5.00	5.00	Project Completed.	
<b>Component -B</b>									
1	A Detail Study to Understand the Non-Putrefying Property of River Ganga in both Water and Sediment and "-(NGP)-NEERI	4.96	21.08.2017	24 months	COMPONENT 1. Water quality monitoring 2. Dissolved Oxygen Studies 3. Sediment Characterization 4.Geochemical partitioning of trace metals and their influence on non-putrefying propertise of river Ganga ecosystem 5.Investigation of chemobiological interactions of plant-originated organics for self-purification properties of River Ganga	1.97	1.97	Under Progress	2019-20
2	Addition of component 'Study on impact of pollution caused by Tannery cluster at Jajmau on health of people in the vicinity' (NGP)-NEERI	0.13	02.01.2019		Study on impact of pollution caused by Tannery cluster at Jajmau on health of people in the vicinity	0.00	0.00	AA&ES issued on 02.01.2019	2019-20
3	Community Toilets for cleanliness and Sanitation in Kumbh Mela 2019 Allahabad-(NGP)-Health Deptt. Allahabad	113.00	20.07.2018		Community Toilets for cleanliness and Sanitation	79.10	79.10	Completed.	
4	Procurement of Dustbins and Lining Bags for Solid Waste Collection in Kumbh Mela 2019 Allahabad (NGP)-Health Deptt. Allahabad	3.60	25.07.2018		Procurement of Dustbins and Lining Bags for Solid Waste Collection	2.52	2.52	Completed.	



Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
5	Procurement and Installation of Green Organic Waste composter Machine at Uttarakhand Secretariat, Dehradun (NGP)	0.03	24.12.2018		Procurement and Installation of Green Organic Waste composter Machine at Uttarakhand Secretariat, Dehradun	0.03	0.03	Completed. Project completed as on January 2019	
6	Addressing the Urban Drivers of River Health in the Ganga River Basin- By National Institute of Urban Affairs, New Delhi (Funding under NGP)	4.04	06.03.2019	2 years	1. Develop strategic guidelines to mainstream urban river management into city's Master Plan 2. Support one selected Class-I town for the systematic preparation of an urban river management plan 3. Roll out three different capacity-building modules for selected Urban Local Bodies and other stakeholders in the knowledge and application of matters related to river health management	1.01	0.00	Under Progress.	March-2021
7	Urban Wetland Management Guidelines-A Toolkit for Local Stakeholders-By School of Planning and Architecture, New Delhi (Funding under NGP)	0.48	07.03.2019	6 months	1. Draft Urban Wetland Management Toolkit within 3 months of signing of Agreement 2. Final Urban Wetland Management Toolkit within next 3 months after receiving feedback from stakeholders and experts	0.12	0.00	Under Progress	Sep-2019
8	Public Relations and Public Outreach of Yamuna Action Plan III-under JICA assisted Yamuna Action Plan Phase-III (Funding under EAP-JICA)	20.46	08.03.2019	42 months	1. Mass media 2. YAP Information Management Centre 3. Outreach Program	0.00	0.00	AA&ES issued on 08.03.2019	2022-23
9	Environmental Flow Assessment for Yamuna River from Hathnikund Barrage to Okhla Barrage- By National Institute of Hydrology, Roorkee (Funding under EAP-NGP)	1.04	09.03.2019	12 months	1. Assessment of Environmental Flow for Yamuna River from Hathnikund Barrage to Okhla Barrage. 2. To suggest the management options for maintaining the recommended e-Flows.	0.00	0.00	AA&ES issued on 09.03.2019	Mar-2020
<b>Total</b>		<b>147.74</b>				<b>84.75</b>	<b>83.62</b>		
<b>SubTotal Component (A+B)</b>		<b>152.74</b>				<b>89.75</b>	<b>88.62</b>		

<b>River Surface Cleaning</b>						
<b>Projects Status as on 30th April 2019</b>						
<b>SI No</b>	<b>Project Name</b>	<b>Component A/B</b>	<b>No of Projects</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Total Fund Released (Rs in Cr)</b>	<b>Total Expenditure (Rs in Cr)</b>
<b>1</b>	<b>River Surface Cleaning (In States of -Uttarakhand, Delhi, Uttar Pradesh, Bihar, Jharkhand &amp; West Bengal)</b>	Component B New initiatives)	1	33.53	7.75	7.75
	<b>Total</b>		<b>1</b>	<b>33.53</b>	<b>7.75</b>	<b>7.75</b>

**Component B (Approved Projects after 13/05/2015)**

River Surface Cleaning								
Projects Status as on 30th April 2019								
								Rs. in crores
Sl No	Name of Project	Sanction Cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Tentative year of completion
1	River Surface Cleaning (In -Uttarakhand,U.P, Bihar, Jharkhand and West Bengal,Delhi)	33.53	09.12.2016	3 years	Trash skimmers are being deployed to collect all kinds of floating waste materials in the river such as flowers, coconuts, plastic bottles/bags, food packets, dead bodies (human & animal), algae, logs, bamboos and any other wood material, water hyacinth, other aquatic flora (plants) and any other floating waste.	7.75	7.75	2019-20
<b>Total</b>		<b>33.53</b>				<b>7.75</b>	<b>7.75</b>	

Location of the Trash skimmers		
Sl No	States	Location
1	Uttarakhand	Haridwar
2	Delhi	Okhla Zone
3	Uttar Pradesh	Allahabad
		Garhmukteshwar
		Kanpur
		Mathura-Vrindavan
4	Bihar	Patna
5	Jharkhand	Sahibganj
6	West Bengal	Howrah
		Nabadwip

<b>Composite Ecological Task Force (CETF)</b>						
<b>Projects Status as on 30th April 2019</b>						
<b>SI No</b>	<b>Project Name</b>	<b>Component A/B</b>	<b>No of Projects</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Total Fund Released (Rs in Cr)</b>	<b>Total Expenditure (Rs in Cr)</b>
<b>1</b>	<b>Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme</b>	Component B New initiatives)	2	167.70	37.04	37.04
<b>Total</b>			<b>2</b>	<b>167.70</b>	<b>37.04</b>	<b>37.04</b>

**Component B (Approved Projects after 13/05/2015)**

<b>Composite Ecological Task Force (CETF)</b>									
<b>Projects Status as on 30th April 2019</b>									
									<b>Rs. in crores</b>
<b>Sl No</b>	<b>Name of Project</b>	<b>Approved project cost (Rs in Cr)</b>	<b>Date of Sanction</b>	<b>Duration of project</b>	<b>Nature of works</b>	<b>Funds released by GoI</b>	<b>Total expenditure incurred</b>	<b>Brief Status on Physical Progress</b>	<b>Tentative year of completion</b>
<b>1</b>	Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme	167.00	10.08.2017	4 years	1. Plantation of trees to check soil erosion 2. Management of public awareness/ participation campaigns. 3. Patrolling of sensitive river areas for biodiversity protection 4. Monitoring of River Pollution. 5. Assist local Civil Administration/Police in Management of Ghats. 6. Assist during floods/natural calamity in the region	36.80	36.80	At present 07 officers, 05 Junior commissioned Officers & 129 other Ranks (including the temporary attach personnel) has already reported to the unit at Allahabad	<b>2021-22</b>
<b>2</b>	Eco-skills and Capacity Building Training for Ganga Mitra-under the Namami Gange Programme	0.70	20.07.2018	6 months	Eco-skills and Capacity Building Training for Ganga Mitra (Task force at grass root level) to help in Rejuvenating the Ganga and its Accociated water Bodies	0.24	0.24	Work in progress	<b>2019-20</b>
<b>Total</b>		<b>167.70</b>				<b>37.04</b>	<b>37.04</b>		

<b>Bioremediation</b>						
<b>Projects Status as on 30th April 2019</b>						
<b>Sl No</b>	<b>Project Name</b>	<b>Component A/B</b>	<b>No of Projects</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Total Fund Released (Rs in Cr)</b>	<b>Total Expenditure (Rs in Cr)</b>
<b>1</b>	<b>Bioremediation</b>	Component B New initiatives)	15	242.92	0.00	0.00
<b>Total</b>			<b>15</b>	<b>242.92</b>	<b>0.00</b>	<b>0.00</b>

**Component B (Approved Projects after 13/05/2015)**

Bioremediation									
Projects Status as on 30th April 2019									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
1	Treatment of Danapur Cantt. Drain at Patna using Bioremediation - (M/s Enviroway Bio sciences Pvt Ltd)	0.73	25.09.2017	1 years	Treatment of Danapur Cantt. Drain at Patna using Bioremediation	0.00	0.00	Under Progress	2019-20
2	Treatment of Nehru Drain , Allahabad using Bioremediation - (M/s Greenway Technologies Pvt Ltd)	0.90	25.09.2017	1 years	Treatment of Nehru Drain , Allahabad using Bioremediation	0.00	0.00	Under Progress	2019-20
3	Treatment of Laksar Drain at Haridwar using Bioremediation - (M/s Nualgi Nano Biotech Pvt Ltd)	13.00	17.04.2018	1 years	Treatment of Laksar Drain at Haridwar using Bioremediation	0.00	0.00	Under Progress	2019-20
4	Treatment of Digha Ghat Drain at Patna using Bioremediation - (M/s InNow India Pvt Ltd)	0.69	17.04.2018	1 years	Treatment of Digha Ghat Drain at Patna using Bioremediation	0.00	0.00	Cancelled	2019-20
5	Treatment of Rajapura Drain at Patna using Bioremediation - (M/s J M Enviro Technologies Pvt Ltd)	2.43	17.04.2018	1 years	Treatment of Rajapura Drain at Patna using Bioremediation	0.00	0.00	Under Progress	2019-20
6	Treatment of Galaothi Drain at Bulandshahr using Bioremediation - (M/s Bhagwati Gas Ltd)	0.74	26.04.2018	1 years	Treatment of Galaothi Drain at Bulandshahr using Bioremediation	0.00	0.00	Under Progress	2019-20
7	Treatment of Ramnagar Drain at Varanasi using Bioremediation - (M/s Bint Biotech Pvt. Ltd)	4.32	26.04.2018	1 years	Treatment of Ramnagar Drain at Varanasi using Bioremediation	0.00	0.00	Under Progress	2019-20
8	Treatment of Assi River at Varanasi using Bioremediation - (M/s Indian National Trust for Art and Cultural Heritage (INTACH)	4.13	26.04.2018	1 years	Treatment of Assi River at Varanasi using Bioremediation	0.00	0.00	stopped	2019-20

Bioremediation									
Projects Status as on 30th April 2019									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
9	Treatment of 23 Drains in Allahabad and its upstream reaches	9.71	25.09.2018	8 months	Treatment of 23 Drains in Allahabad and its upstream reaches	0.00	0.00	Under Progress	Jun-19
10	Treatment of 30 Drains in Uttar Pradesh and Third Party Monitoring of 123 drains	100.00	09.11.2018	6 months	Third Party Monitoring and Analysis of BOD,TSS and Fecal Coliform in outlets and Inlets of 123 drains	0.00	0.00	Under Progress	Jun-19
11	Treatment of Rampur Drain, Rampur using bio-remediation -By M/s TechAirMart.Com	14.16	09.11.2018	12 months	Treatment of Rampur Drain using Bio-remediation	0.00	0.00	Under Progress	Nov-19
12	In-situ/ex-situ treatment of drains going into river Ganga & its tributaries-under Namami Gange Scheme	60.13	09.11.2018	5 years	Treatment of drains going into river Ganga & its tributaries- 1. Moksha dham drain-Moradabad by M/s. DNP infrastructures Pvt Ltd. 2.Hapur drain-I (city drain)-Hapur by M/s. DNP infrastructures Pvt Ltd. 3.Kasganj Drain -Kasganj by M/s. DNP infrastructures Pvt Ltd. 4.Chauri drain,Bhadohi & Barbaspur drain- Bhadohi by M/s Primove Infra.	0.00	0.00	Under Tendering	2023-24
13	In-situ/ex-situ treatment of two drains (Dhobi basti and Shamshan ghat drain) of Budhana district-under Namami Gange Scheme	9.10	06.12.2018 Revised AA&ES Date 28.02.2019	1 years	Treatment of Two drains - 1. Shamshan Ghat Drain -by M/s FIL-Ingeo-SS JV, 2. Dhobi Basti Area Drain - by M/s FIL-Ingeo-SS JV	0.00	0.00	Under Tendering	Dec-2023
14	In-situ/ex-situ treatment of drain at Titagarh, West Bengal (Package-5)-under Namami Gange Scheme	3.11	06.12.2018	5 years	Treatment of Titagarh drains - by M/s. Enviroway Bio-Science Pvt Ltd.	0.00	0.00	Under Tendering	Dec-2023



<b>Bioremediation</b>									
<b>Projects Status as on 30th April 2019</b>									
									<b>Rs. in crores</b>
<b>SI No</b>	<b>Name of Project</b>	<b>Approved project cost (Rs in Cr)</b>	<b>Date of Sanction</b>	<b>Duration of project</b>	<b>Nature of works</b>	<b>Funds released by GoI</b>	<b>Total expenditure incurred</b>	<b>Brief Status on Physical Progress</b>	<b>Tentative year of completion</b>
<b>15</b>	In-situ/ex-situ treatment of two drains (Taar nalla, Babaganj and Ganda nalla,Raiyapur) of Kunda, Uttar Pradesh (Package - 14 )-under Namami Gange Scheme	19.77	06.12.2018	5 years	Treatment of two drains - 1. Taar nalla, Babaganj - by M/s Ozone - M.M Enviro P. Ltd . JV, 2.Ganda Nala, Raiyapur- by M/s Ozone - M.M. Enviro P. Ltd. JV	0.00	0.00	Under Tendering	<b>Dec-2023</b>
<b>Total</b>		<b>242.92</b>				<b>0.00</b>	<b>0.00</b>		

**Construction of IHHL across Gram Panchayats near Ganga River**

**Projects Status as on 30th April 2019**

<b>Sl No</b>	<b>Project Name</b>	<b>Component B</b>	<b>No of Projects</b>	<b>Sanction Cost (Rs in Cr)</b>	<b>Total Fund Released (Rs in Cr)</b>	<b>Total Expenditure (Rs in Cr)</b>
<b>1</b>	<b>Construction of toilets across Gram Panchayats near Ganga River (5 States-Uttarakhand, Uttar Pradesh, Bihar, Jharkhand and West Bengal)-through Ministry of Drinking Water &amp; Sanitation</b>	Component B (New initiatives)	1	1421.26	1020.00	1020.00
<b>Total</b>			<b>1</b>	<b>1421.26</b>	<b>1020.00</b>	<b>1020.00</b>

**Component B (Approved Projects after 13/05/2015)**

<b>Construction of IHHL across Gram Panchayats near Ganga River</b>			
<b>Ministry of Drinking Water and Sanitation has taken up construction of IHHLs, liquid waste management for all 1662 Gram Panchayats.</b>			
<b>Statewise construction of Toilets across Gram Panchayats near river Ganga</b>			
<b>SI No</b>	<b>States Name</b>	<b>Completed IHHL</b>	<b>Villages (Near Ganga) Declared as ODF</b>
<b>1</b>	<b>Uttarakhand</b>	9540	222
<b>2</b>	<b>Uttar Pradesh</b>	3,88,340	1,604
<b>3</b>	<b>Jharkhand</b>	24977	66
<b>4</b>	<b>Bihar</b>	3,21,324	468
<b>5</b>	<b>West Bengal</b>	3,39,507	2105
<b>Total</b>		<b>10,83,688</b>	<b>4465</b>

**IHHL: Individual House Hold Latrines**