

Projects Status as on 31st, March, 2021								
SI No	Projects Undertaken	No of Projects	Sanction Cost (Rs in Cr)	No of Projects Completed	No of Projects Under Progress	No of Projects Under Tendering	AA&ES issued	Total Expenditure (Rs in Cr)
Sewage Infrastructure								
1	Sewage Infrastructure	157	23900.72	61	75	19	2	8095.55
2	Modular STPs Decentralized Treatment	1	410.00	0	0	1	0	0.00
Entry Level Activites								
3	Ghats & Crematoria	78	1095.27	54	20	3	1	762.08
4	River Front Development	1	336.73	0	1	0	0	311.05
5	Ghats Cleaning	3	49.28	0	3	0	0	25.74
6	River Surface Cleaning	1	33.53	0	1	0	0	17.88
	Sub Total	83	1514.81	54	25	3	1	1116.75
Institutional Development (Non -Infrastructure)								
7	Ganga Knowledge Center	7	145.77	1	5	0	1	30.33
8	Ganga Monitoring Center	1	46.69	0	1	0	0	0.00
9	Industrial Pollution Abatement (1.Pollution Inventorization, Assessment and Surveillance on Ganga river, 2.Strengthening of Environmental Regulator, 3.Water Quality Monitoring system for River Ganga, 4. Strengthening of laboratories, 5.)Inspectuion & Monitoring of Industries, STPs & CETPs, 6.Upgradation of Infrastructure of Existing CETP	15	1267.37	0	13	2	0	214.62
10	District Ganga Committee	1	2.30	0	1	0	0	0.00
	Sub Total	24	1462.13	1	20	2	1	244.95
Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach								
11	Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach	21	273.98	5	13	0	3	99.94
Biodiversity								

Projects Status as on 31st, March, 2021								
SI No	Projects Undertaken	No of Projects	Sanction Cost (Rs in Cr)	No of Projects Completed	No of Projects Under Progress	No of Projects Under Tendering	AA&ES issued	Total Expenditure (Rs in Cr)
12	Educating Schools & Communities for conserving habitat of Ganga River Dolphin	1	1.28	1	0	0	0	1.28
13	Assessment of fish & fisheries of the Ganga river system for developing suitable conservation & restoration plan	4	20.83	3	1	0	0	7.16
14	Biodiversity Conservation	4	141.95	2	2	0	0	36.24
	Sub Total	9	164.06	6	3	0	0	44.68
Afforestation								
15	Afforestation	27	393.39	15	12	0	0	233.94
Composite Ecological Task Force & Ganga Mitra								
16	Composite Ecological Task Force and Ganga Mitra	5	199.29	3	2	0	0	76.86
Bioremediation								
17	Bioremediation	16	250.52	2	11	0	3	35.49
Construction of IHHL across Gram Panchayats near Ganga River								
18	Construction of toilets across Gram Panchayats near Ganga River (States-UK, UP,BH,JH,WB)	1	1421.26	0	1	0	0	1020.44
GrandTotal		344	29990.16	147	162	25	10	10968.60

Sewage Infrastructure												
Projects Status as on 31st, March, 2021												
SI No	States	No of Projects	sanction Cost (Rs in Cr)	STP Capacity to be created (In MLD)	Creation of STP capacity through rehabilitation of Old STP in MLD	STP Capacity Created	STP capacity created through rehabilitation of Old STP in MLD	Sewer Network to be laid (in km)	Sewer Network laid (in km)	Total Fund Released (Rs in Cr)	Total Rpenditure (Rs in Cr)	No of Projects Completed
1	Uttarakhand	35	1159.85	164.50		153.17		184.33	152.17	567.09	567.09	30
2	Uttar Pradesh	51	10301.84	1333.61	319.95	335.50	4.00	1832.65	1694.14	3367.64	3367.64	20
3	Bihar	30	5487.76	631.50		140.00		1753.56	697.55	1647.13	1647.13	3
4	Jharkhand	3	217.17	30.50		12.00		89.86	82.57	127.10	127.10	1
5	West Bengal	23	3885.10	614.13	254.64	43.23	17.00	1039.07	830.33	1152.98	1152.98	3
6	Haryana	2	217.87	70	75	70	75	41	52	217.94	217.94	2
7	Delhi	11	2361.08	998.50	386			127.32	29.90	1085.01	956.37	2
8	Himachal Pradesh	1	11.57	1.72	0					1.25	1.08	0
9	Rajasthan	1	258.48	36.00		0.00		146.00	17.34	77.14	58.22	0
Total		157	23900.72	3880.46	1035.59	753.90	96.00	5213.76	3555.62	8243.28	8095.55	61

Sewage Infrastructure						
Projects Status as on 31st, March, 2021						
Name of State	No of works Taken up	Total Cost of Project (Rs in Cr)	Completed	Under Progress	Under Tendering	AA&ES Issued
Uttarakhand	35	1159.85	30	5	0	0
Uttar Pradesh	51	10301.84	20	25	5	1
Bihar	30	5487.76	3	21	6	0
Jharkhand	3	217.17	1	1	0	1
West Bengal	23	3885.10	3	13	7	0
Haryana	2	217.87	2	0	0	0
Delhi	11	2361.08	2	8	1	0
Himachal Pradesh	1	11.57	0	1	0	0
Rajasthan	1	258.48	0	1	0	0
Total	157	23900.72	61	75	19	2

Sewage Infrastructure															
Projects Status as on 31st, March, 2021															
State-Uttarakhand															
Rs. in crores															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
1	Badrinath	Non-EAP	7.26	7.26	16.10.08	Interception and Diversion (I&D)			7.53	7.53	7.25	7.25	100	Completed.(C) Work completed in Aug 2017	
2	Badrinath	NGP	18.23	11.95	Original AA&ES 22.08.08 Revised AA&ES Date: 29.03.17	Pollution Abatement works (Interception and Diversion with STP)	1.01	1.01			8.93	8.93	100	Completed.(C) Completed on July 2020	
3	Devprayag	Non-EAP	3.66	3.49	22.07.09	Sewage Treatment Plant (STP)	1.40	1.40			3.50	3.50	100	Completed.(C) Completed on July 2016	
4	Devprayag	Non-EAP	7.27	6.71	08.07.09	Interception and Diversion (I&D)	0.22	0.22	7.60	7.60	7.18	7.18	100	Completed.(C) Completed on October 2017	
5	Devprayag	Non-EAP	4.50	4.10	25.06.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Devprayag					4.10	4.10	100	Completed(C) .Completed on Aug 2016	
6	Joshimath	Non-EAP	9.61	9.93	17.03.10	Interception and Diversion (I&D)			27.66	27.66	9.46	9.46	100	Completed. Completed on March 2016	
7	Joshimath	NGP	48.42	43.33	16.03.17	Interception and Diversion (I&D)with STP	3.78	1.08	2.50	2.50	24.11	24.11	68	Under Progress (P)	Apr-2021
8	Gopeshwar	Non-EAP	10.18	9.73	18.03.10	Interception and Diversion (I&D)			35.63	35.63	9.73	9.73	100	Completed. Completed on March 2017	
9	Chamoli-Gopeshwar	NGP	61.83	45.49	29.03.17	Interception & Diversion and STP, at Chamoli	4.38	4.38	1.04	0.99	29.19	29.19	100	Completed. Completed on February 2021	

Projects Status as on 31st, March, 2021															
State-Uttarakhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
											Total	Total			
			Total	Total											
10	Rishikesh	Non-EAP	7.23	7.23	23.03.11	Sewerage Scheme at Triveni Ghat			1.02	1.02	4.36	4.36	100	Completed (C) and O & M Stage(O) O & M start from 01.06.2015.	
11	Rishikesh	EAP-World Bank	158.00	126.37	16.03.17	Interception and Diversion (I&D)with STP	26.00	26.00	2.50	2.15	79.00	79.00	89	Under Progress (P)	Apr-2021
12	Tapovan (Tehri)	Non-EAP	24.12	24.12	23.03.11	Sewerage system and STP for Tapovan area	3.50	3.50	11.04	11.04	15.55	15.55	100	Completed (C)and O & M Stage(O). Completed on May 2016	
13	Tapovan (Tehri)	NGP	2.19	1.02	16.03.17	upgradation of 3.50 MLD STP					0.66	0.66	100	Completed (C).Completed on April 2018	
14	Haridwar	Non-EAP	24.84	13.69	23.03.11	Sewerage Scheme at Ahbab Nagar Jwalapur Zone E-2 at Haridwar			13.49	13.49	16.98	16.98	100	Completed (C) and O & M Stage(O) from 28.12.2014	
15	Haridwar	Non-EAP	24.91	20.81	23.03.11	Construction of 18 mld STP at Sarai, Haridwar	18.00	18.00			20.69	20.69	100	Completed (C) and O & M Stage(O) from 01.04.2014.	
16	Haridwar	NGP	273.37	171.53	16.03.17	Sewage Treatment Plant (STP) at Jagjeetpur(68MLD) & Sarai(14MLD)	82.00	82.00			80.45	80.45	100	Completed. Completed on February 2020	
17	Haridwar	NGP	32.65	21.28	16.03.2017 Revised AA&ES date: 16.01.2018	Tertiary treatment of existing 27 MLD STP at Jagjeetpur & Upgradation of existing 18 MLD STP at Sarai					14.59	14.59	100	Completed. Completed on September 2019	
18	Haridwar	NGP	116.28	75.05	16.03.17	Interception and Diversion works at Sarai & Jagjeetpur			17.10	17.10	94.67	94.67	100	Completed. Completed on April 2019	

Projects Status as on 31st, March, 2021															
State-Uttarakhand															
															Rs. in crores
Sl. No.	Towns	Non EAP/EAP/NGP	Approve d Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total							Total	Total			
19	Haridwar	NGP	4.68	2.21	16.01.2018	Laying of Sewer Lines in Arihant Vihar & New Vishnu Garden, Kankhal in Haridwar			3.65	3.65	3.35	3.35	100	Completed (C). Completed on December 2018	
20	Gangotri	Non-EAP	10.48	6.54	23.03.11	Sewerage System and STP for Gangotri Dham	1	1	2.75	2.75	7.83	7.83	100	Completed (C) and O & M Stage(O). Completed on October 2017	

Projects Status as on 31st, March, 2021															
State-Uttarakhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
											Total	Total			
21	Gangotri	Non-EAP	0.45	0.45	25.06.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Gangotri					0.45	0.45	100	Completed.(C). Completed on October 2016	
22	Uttarkashi	Non-EAP	4.84	4.84	23.07.15	Restoration and Reconstruction of Sewerage Scheme due to disaster in Uttarkashi					3.48	3.48	100	Completed (C) . Work completed on September 2017	
23	Uttarkashi	NGP	10.03	7.59	16.03.17	Upgradation of 2MLD STP(Gyansu)					3.94	3.94	100	Completed (C) . Completed on December 2018	
24	Karanprayag	NGP	12.09	8.83	Original AA&ES: 24.12.08 Revised AA&ES issued on 16.03.17	Interception and Diversion (I&D)	0.35	0.35	4.73	4.73	0.94	0.94	12	Scheme of I&D for Karanprayag was sanctioned on 20.07.2009 for 3.5 KM of I&D works with an	
						Sewage Treatment Plant (STP)					6.50	6.50	100	Completed.(C). Completed on February 2020	
25	Rudraprayag	NGP	13.14	10.36	Original AA&ES: 22.09.09 Revised AA&ES issued on 16.03.17	Interception and Diversion (I&D)	0.52	0.52	0.52	0.52	0.67	0.67	12	Scheme of I&D for Rudraprayag was sanctioned on 22.09.2009 for 6.69 KM	
						Sewage Treatment Plant (STP)					7.26	7.26	100	Completed.(C). Completed on November, 2020	
26	Kirtinagar	NGP	4.23	3.77	16.03.17	Pollution Abatement works for River Alaknanda (STP creation of 10KLD & 50KLD)	0.06	0.06			2.16	2.16	100	Completed.(C). Completed on July 2018	
27	Srinagar	NGP	22.51	20.73	29.03.17	Interception & Diversion and STP	1.00	1.00	2.30	2.30	16.31	16.31	100	Completed. Completed on April 2019	

Projects Status as on 31st, March, 2021															
State-Uttarakhand															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project Cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	STP Capacity created (in MLD)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State Share	Total expenditure incurred (including State share)	Overall Physical progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Rs. in crores
															Actual / Tentative year of completion
															Total
28		NGP	15.40	6.05	29.03.17	Upgradation of Existing STP (3.5 MLD)					4.19	4.19	100	Completed.(C). Completed on February 2019	
29	Nandprayag	NGP	6.46	4.36	29.03.17	Interception & Diversion and STP	0.15	0.15	0.38	0.38	4.43	4.43	100	Completed (C). Completed on April 2019	
30	Muni Ki Reti	EAP-World Bank	80.45	67.02	29.03.17	Rising main (500m) and STP of 12.5MLD	12.50	12.50	3.50	3.50	39.55	39.55	100	Completed (C). Completed on September 2020	
31	Muni Ki Reti	NGP	8.67		08.10.2020	Sludge Management Plant at Chorepani, Muni Ki Reti Uttarakhand State, under Namami Gange Programme								Work Awarded	Apr-2021
32	Swargashram (Paudi Garhwal)	NGP	5.20	4.13	29.03.17 Revised AA&ES issued on 12.01.2018	Upgradation of Existing STP (3.0 MLD)					2.21	2.21	100	Completed.(C). Completed on December 2018	
33	Dehradun (Rispana & Bindal River)	NGP	63.75	57.81	13.09.2018 Revised AA&ES 20.12.2019	Interception & Diversion Works for Rispana & Bindal River in Dehradun (under Namami Gange Programme)			31.00	4.65	8.01	8.01	35	Under Progress (P)	Jun-2021
34	Ramnagar (Kosi River)	NGP	55.06	50.09	15.02.2019 Revised AA&ES date 03.12.2019	Interception & Diversion of Nallas Discharging in Kosi River at Ramnagar	8.50		1.70	1.36	21.96	21.96	90	Under Progress (P)	Apr-2021
35	Srikot-Gangnali (River Alaknanda)	NGP	7.86	6.70	08.03.2019	Pollution Abatement of River Alaknanda at Srikot-Gangnali Part A	0.13				3.45	3.45	100	Completed.(C). Completed on Feb 2021	
Total			1159.85	864.57			164.50	153.17	184.33	152.17	567.09	567.09			

Sewage Infrastructure																	
Projects Status as on 31st March, 2021																	
State - Uttar Pradesh																	
Sl. No.	Town	NON-EAP/EAP/NGP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation on (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
1	Allahabad	Non-EAP	199.26	118.02	6.05.10	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District-'B' & 'E' of Allahabad	85.00		85.00		10.88	10.88	174.63	174.63	100	Completed (C).Completed on March 2016	
2	Allahabad	EAP-World Bank	106.08	97.95	6.05.10	Sewerage & Non-Sewerage schemes for Pollution abatement of River Ganga at District-'A' of Allahabad	20.00		20.00		9.24	9.24	89.85	89.85	100	Completed (C) Completed on March 2016	
3	Allahabad	EAP-World Bank	132.86	128.64	22.02.11	Sewerage work in Swerage District-E					109.20	109.20	137.22	137.22	100	Completed (C) O & M Stage (O).Completed on June 2016	
		Non-EAP	9.14														
4	Allahabad	EAP-World Bank	42.40	53.39	27.11.13	14 mld STP at Salori, Allahabad	14.00		14.00				33.27	33.27	100	Completed (C) O & M Stage (O).Completed on September 2016	
5	Allahabad (Prayagraj)	EAP-World Bank	170.95	120.82	27.11.13, Revised AA&ES 13.09.2019	Sewerage System in Sewerage District-C & Allahpur, Allahabad (Prayagraj)					134.19	134.19	143.01	143.01	100	Completed.Completed on January 2019	
6	Allahabad	EAP-World Bank	299.40	288.94	20.02.14 Revised AA&ES 11.11.2019	Sewerage Works in Sewerage District-A of Allahabad					241.63	241.63	269.68	269.68	100	Completed.Completed on October 2019	
7	Allahabad	EAP-World Bank	300.84	265.86	30.12.14 Revised Date 11.11.2019	Sewerage system with Sewer network- (District B)					214.88	214.88	289.80	289.80	100	Completed.Completed on April 2019	
8	Allahabad	EAP-World Bank	52.78	43.56	28.09.2016	Sewer Network in District E of Allahabad Part 2 (Additional Work) under Component "A"					42.66	42.66	50.31	50.31	100	Completed.Completed on May 2018	
9	Allahabad	EAP-World Bank	767.59	908.16	19.05.2017	Interception, Diversion and Treatment Works for Naini (District G) Phaphamau (District F) and Jhansi Area District : Allahabad (under Hybrid annuity based PPP model-Namami Gange Programme) STP-42 MLD Naini, 16 MLD Jhansi and 14 MLD Phahphamau	72				13.21		76.71	76.71	44	Under Progress (P)	Sep-2021
10	Allahabad	NGP	904.00		09.03.2018	Rehabilitation and Operation & Maintenance of existing Sewerage Treatment Infrastructure at Allahabad (under Hybrid annuity based PPP model-Namami Gange Programme)- Rehabilitation of Naini SPT (80 MLD)		80.00						136.55	136.55	95	Under Progress (P)
11	Varanasi	EAP-JICA	246.44	688.44	14.07.10 Revised AA&ES issued on 17.11.2017	JICA assisted Ganga Action Plan Phase-II Project at Varanasi (EAP - JICA) Construction of 140 MLD STP at Dinapur	140.00		140.00				566.44	566.44	100	Completed (C).Completed on Nov 2018	
12			165.76			Construction of interceptor sewers, relieving trunk sewer & rising mains			28.00	28.00	100	Completed (C).Completed on Nov 2018					
13			39.57			Construction of 3 pumping stations (Chaukaghat, Phulwariya & Sariya)					100	Completed (C).Completed on Nov 2018					
14			89.95			Rehabilitation of old trunk sewer					98	Under Progress (P).			Apr-2021		
15			20.52			Rehabilitation of 5 Ghat pumping stations and STPs at Dinapur & Bhagwanpur					100	Completed (C).Completed on July 2020					
16			126.20			Non Sewerage, Institutional Development & Other works					98	Under Progress (P).			Apr-2021		
17	Garmukteshwar	Non EAP	46.51	34.46	24.02.11	Sewerage system & STP works	9.00		9.00		69.00	69.00	39.95	39.95	100	Completed.Completed on April 2018	

Projects Status as on 31st March, 2021																	
State - Uttar Pradesh																	
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation on (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
18	Moradabad (Ramganga)	Non EAP	330.05	330.05	24.02.11 Revised AA&ES issued on 31.07.2020	Sewerage system & STP works (Phase I)	58.00		58.00		264.25	264.25	244.84	244.84	99	Under Progress (P);	
19	Moradabad (Ramganga)	NGP	118.69		23.07.2018	Pollution Abatement Works for River Ram Ganga at Moradabad under Moradabad Municipality (Interception & diversion with STP) under Hybrid annuity based PPP model-Namami Gange Programme)	25.00									Under Progress (P)	Feb-2022
20	Kannauj (Kali)	Non EAP	43.66	39.65	24.02.11	Sewerage system & STP works (Phase II)	1.00		1.00		62.50	62.50	37.05	37.05	100	Completed. Completed on April 2018	
21	Bulandshahr	EAP-World Bank	48.45	34.87	04.04.14 Revised AA&ES issued on 09.05.2018	Sewerage scheme at Narora, Bulandshahr	4.00		4.00		21.03	21.03	36.21	36.21	100	Completed. Completed on April 2018.	
22	Anup Shahar	EAP-World Bank	75.79	78.89	19.05.14	Sewerage Works in Anup Shahar, Buland Shahar	2.50		2.50		58.88	58.88	65.02	65.02	100	Completed. Completed on February 2019.	
23	Bithoor, Kanpur	NGP	13.40	9.99	26.12.13, Revised AA&ES issued on 10.10.2017	Sewerage scheme and STP at Bithoor Kanpur, (UP)	2.00		2.00				10.00	10.00	100	Completed. Completed on February 2020.	
24	Ramana (Varanasi)	NGP	161.31	161.31	02.03.2017	Sewerage Treatment Plant (STP) for Assi-BHU Sewerage District at Ramana (under Hybrid annuity based PPP model-Namami Gange Programme)	50.00						91.38	91.38	95	Under Progress (P)	Apr-2021
25	Ramnagar (Varanasi)	NGP	72.91	69.41	28.07.2017	Interception, diversion of Drains & Sewage Treatment works at Ramnagar	10.00				0.44	0.35	19.39	19.39	90	Under Progress (P).	Apr-2021
26	Kanpur City	NGP	63.80	57.12	03.10.2016	Interception/Diversion of Sisamau Nala of Kanpur City under Component "B" of Namami Gange Programme					1.63	1.63	60.10	60.10	100	Completed. Completed on April 2019	
27	Kanpur (District 1)	EAP-World Bank	430.49	309.11	18.10.2016 Revised AA&ES 10.12.2019	Sewerage Works in Sewerage District 1 of Kanpur					401.50	353.32	376.22	376.22	98	Under Progress (P).	Apr-2021
28	Pankha-Kanpur	NGP	967.23	Awarded cost included with Unnao & Shuklaganj	12.03.2018	Rehabilitation of existing Sewage Treatment Infrastructure, Development of sewage Treatment Plant at Pankha (30 MLD) along with appurtenant works, and 15 years O & M at Kanpur in the State of Uttar Pradesh under Hybrid Annuity based PPP mode under Namami Gange Program. Rehabilitation, Operation & Maintenance of 130 MLD STP in Jajmau Zone	30.00	130.00			16.50	3.30	40.59	40.59	41	Under Progress (P)	Oct-2021
29	Vrindavan	NGP	42.82	33.50	29.03.2017 Revised AA&ES 11.12.2019	Rehabilitation of Sewerage Infrastructure & Augmentation/Upgradation of STP (5MLD)		4		4			18.58	18.58	100	Completed. Completed on February 2020.	
30	Unnao	NGP	102.20	816.24	28.07.2017	Interception, diversion of Drains & Sewage Treatment works at Unnao (under Hybrid annuity based PPP model-Namami Gange Programme)	15				3.3	2.31	14.81	14.81	39	Under Progress (P).	Oct-2021
31	Shuklaganj, Distt-Unnao	NGP	65.18		28.07.2017	Interception, diversion of Drains & Sewage Treatment works at Shuklaganj (under Hybrid annuity based PPP model-Namami Gange Programme)	5				0.15	0.00	2.13	2.13	2	Under Progress (P).	Oct-2021

Projects Status as on 31st March, 2021																	
State - Uttar Pradesh																	
Sl. No.	Town	NON-EAP/EAP/NGP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Rs. in crores Actual / Tentative year of completion
			Total	Total									Total	Total			
32	Mirzapur	NGP	129.08		28.05.2020	Interception, Diversion and Treatment Works for abatement of Pollution of River Ganga at Mirzapur Town (under Hybrid annuity based PPP model-Namami Gange Programme)	18				2.07		0.02	0.02		Under Progress (P).	Jun-2022
33	Chunar	NGP	2.70	2.04	07.03.2019	Faecal Sludge Management for pollution abatement at Chunar	0.01						0.96	0.96	94	Under Progress	Apr-2021
34	Farrukhabad	NGP	261.12	57.23	16.10.2017 Revised AA&ES date 09.02.2021	Interception, Diversion & Sewage Treatment Works in Farrukhabad-Fategarh (under Hybrid annuity based PPP model-Namami Gange Programme)	45	2.70			5.76	0.00	0.00	0.00		Under Tendering	Mar-2022
35	Mathura	NGP	460.45	437.95	13.12.2017	Rehabilitation/Renovation of Mathura sewerage scheme : Construction of 30 MLD STP at Masani (under Hybrid annuity based PPP model-Namami Gange Programme)	30.00	37.30					216.89	216.89	89	Under Progress	Apr-2021
36	Ayodhya-Faizabad (Saryu-River)	NGP	37.67	29.02	11.06.2018	Interception & Diversion (I&D) of drains at Ayodhya, District-Faizabad					5.00	5.00	15.58	15.58	100	Completed. Completed on February 2020.	
37	Sultanpur (Gomti River)	NGP	70.18		24.12.2018 Revised AA&ES 04.12.2019	Interception & Diversion with STP at Sultanpur (Construction of New 7 mld & Upgradation of existing 5 mld to 10 mld)	17.00				8.00	0.80	12.01	12.01	29	Under Progress (P)	Nov-2021
38	Kasganj (Kali river)	NGP	76.73	67.56	24.12.2018	Interception & Diversion with STP at Kasganj	15.00				2.80	2.52	23.01	23.01	71	Under Progress (P)	Jul-2021
39	Agra (Yamuna-River)	EAP	842.25		06.05.2020	Interception & Diversion with Rehabilitation of sewerage scheme at Agra (under Hybrid annuity based PPP model-Namami Gange Programme)	177.60				17.61					Tendering (T). Retendering	Jun-2022
40	Muzaffarnagar (Hindon-River)	NGP	234.03	246.39	02.01.2019 Revised AA&ES 13.01.2020	Interception & Diversion works and STP at Muzaffarnagar (under Hybrid annuity based PPP model-Namami Gange Programme)	54.50				5.91				7	Under Progress (P)	Dec-2021
41	Budhana	NGP	48.76		18.02.2019	Interception & Diversion works and STP at Budhana (under Hybrid annuity based PPP model-Namami Gange Programme)	10.00				1.00	0.00			6	Under Progress (P)	Dec-2021
42	Bareilly (Ram Ganga-River)	NGP	271.39		03.01.2019	Interception & Diversion works and STP at Bareilly	63.00				0.00	0.00				Tendering (T). Retendering	Aug-2021
43	Jaunpur (River Gomti)	NGP	206.05	164.00	12.02.2019	Interception & Diversion works and STP at Jaunpur	30.00						21.10	21.10	20	Under Progress (P)	Oct-2021
44	Meerut (River Kaliat)	EAP	690.71		06.05.2020	Pollution Abatement Works for River Kalikat Meerut under Meerut Municipality (Interception & Diversion with STP) (under Hybrid annuity based PPP model-Namami Gange Programme)	220.00									Tendering (T). Retendering	Jun-2022
45	Baghpat (River Yamuna)	NGP	77.36		19.02.2019	Interception & Diversion and STP works of Baghpat Town	14.00				2.35	0.82	9.32	9.32	36	Under Progress (P)	Apr-2021
46	Firozabad (River Yamuna)	NGP	51.08	42.42	01.03.2019	Firozabad Sewerage Scheme (Interception & Diversion) works					2.50	2.05	14.78	14.78	81	Under Progress (P)	May-2021

Projects Status as on 31st.March, 2021																	
State - Uttar Pradesh																	
Sl. No.	Towns	NON-EAP/EAP/NGP	Approve Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP capacity created (in MLD)	STP capacity created through rehabilitation (in mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Total Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
47	Etawah	NGP	140.60	119.94	28.02.2019	Sewerage Scheme (Interception & Diversion) works	21.00	23.95			75.28	55.70	30.23	30.23	73	Under Progress (P)	Apr-2021
48	Lucknow (River Gomti)	NGP	213.91		02.03.2019 Revised AA&ES 06.05.2020	Interception & Diversion and STP works at Lucknow	40.00	42.00								Work Awarded	Jun-2022
49	Ghazipur	NGP	152.83		06.05.2020	Sewerage,Sewage Treatment works at Ghazipur city(under Hybrid annuity based PPP model-Namami Gange Programme)	21.00				1.30					Work Awarded	Jun-2022
50	Kairana	NGP	78.42		07.12.2020	Interception & Diversion works for Kairana Town, Distt- Shamli, Uttar Pradesh State under Namami Gange Programme	15.00									Under Tendering	Dec-2022
51	Bijnor	NGP	0.29		14.12.2020	Faecal Sludge Management (Co-treatment) for abatement of pollution in River Ganga at Bijnor										AA&ES issued on 14.12.2020	June-2021
Total			10301.84	5854.93			1333.61	319.95	335.50	4.00	1832.65	1694.14	3367.64	3367.64			

Status of Sewage Infrastructure																	
Projects Status as on 31st, March, 2021																	
State - Bihar																	
Rs. in crores																	
Sl No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (in MLD)	STP capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
1	Begusarai	EAP-World Bank	230.06	236.85	Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Network, SPS and STP	17.00				114.00	16.00	10.94	10.94	14	16 km sewer network already laid in the previous contract. In the new contract 98km sewer network and 17 mld STP to be created.	Jul-2021
												49.72	73.63	73.63	33	Under Progress	
2	Buxar	NGP	164.23		08.03.10 Revised AA&ES 31.12.2019	Sewer Networks, SPS and STP	16.00				106.06	39.00	17.29	17.29	39	39 km sewer network already laid in the previous contract. In the new contract 66.62km sewer network and 16 mld STP to be created.	
																Tendering (T). Under Tendering Process	
3	Hajipur (Gandak)	NGP	305.19		Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Networks, SPS and STP	22				189.30	50.40	33.92	33.92	27	50.40 km sewer network already laid in the previous contract. In the new contract 138.90km sewer network and 22mld STP to be created.	
																Tendering (T). Bid under evaluation	
4	Munger	EAP- World Bank	294.02		Original AA&ES 08.03.10 Revised AA&ES Date: 05.03.2018	Sewer Networks, SPS and STP	30				174.75	9.02	3.24	3.24	21	9.02 km sewer network already laid in the previous contract. In the new contract 165.73km sewer network and 30mld STP to be created.	
																Tendering (T)	
5	Patna-Beur	EAP-World Bank	68.16	77.85	15.07.14	Sewage Treatment Plant - Beur for Patna, Bihar	43						54.90	54.90	100	Completed. Completed on July 2020	
6	Patna Beur	EAP-World Bank	225.77	398.90	30.12.14	Sewerage system with Sewer network, Patna Beur					179.74	143.94	276.57	276.57	79	Under Progress (P)	May-2021
7	Patna-Karmalichak	EAP-World Bank	77.04	73.61	15.07.14	Sewage Treatment Plant - Karmalichak for Patna, Bihar	37						52.25	52.25	100	Completed. Completed on October 2019	
8	Patna-Saidpur	EAP-World Bank	184.93	184.93	01.04.15	Saidpur STP and adjoining Network for Patna, Bihar	60.00				55.1	55.1	155.47	155.47	100	Completed. Completed on February 2021	Jun-2021
9	Patna-Saidpur	EAP-World Bank	268.63	431.21	01.04.15	Saidpur Sewer Network, Patna, Bihar					172.5	96.79	296.97	296.97	72	Under Progress (P)	Jun-2021
10	Patna-Karmalichak	EAP-World Bank	277.42	253.98	Original AA&ES Date: 30.12.14 Revised AA&ES Date: 16.03.17	Sewerage system with Sewer network ,Patna Karmalichak					96.54	79.12	146.23	146.23	72	Under Progress (P)	May-2021

Status of Sewage Infrastructure																	
Projects Status as on 31st, March, 2021																	
State - Bihar																	
Rs. in crores																	
Sl No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (in MLD)	STP capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
11	Patna-Pahari	EAP-World Bank	191.62	147.65	Original AA&ES Date:26.12.13 Revised AA&ES Date: 19.05.2017	Sewage Treatment Plant at Pahari - Patna, Bihar	60.00						54.96	54.96	89	Under Progress (P)	May-2021
12	Patna-Pahari	EAP-World Bank	184.86	167.80	Original AA&ES Date:26.12.13 Revised AA&ES Date: 22.05.2017	Sewerage scheme at Pahari (Zone IVA (S)), Patna, Bihar					87.69	88.78	152.78	152.78	99	Under Progress (P)	May-2021
13	Patna-Pahari	EAP-World Bank	356.37	364.90	Original AA&ES Date:20.02.14 Revised AA&ES Date: 22.05.2017	Sewerage scheme at Pahari Zone V, Patna, Bihar					115.93	57.62	93.34	93.34	50	Under Progress (P)	Apr-2021
14	Patna-Mokama	NGP	60.91	59.17	28.07.2017 Revised Date 06.03.2019	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	8.00						20.85	20.85	59	Under Progress (P)	Mar-2021
15	Patna-Barh	NGP	58.26	53.91	10.08.2017	I&D and STP Project under Namami Gange Programme	11						17.70	17.70	77	Under Progress (P)	Jun-2021
16	Patna-Kankarbagh	EAP-World Bank	578.89	1187.86	11.08.2017	Sewage Treatment Plant (50MLD) and Sewerage Network(150 km)in Kankarbagh-Patna(under Hybrid annuity based PPP mode- Namami Gange Programme)	50.00				150		80.18	80.18		Under Progress (P)	Jun-2022
17	Patna -Digha	EAP-World Bank	824.00		11.08.2017	Sewage Treatment Plant (100MLD) and Sewerage Network(288 km)in Digha-Patna(under Hybrid annuity based PPP mode- Namami Gange Programme)	100.00				288	12.06			1	Under Progress (P)	Jun-2022
18	Maner-Patna	NGP	41.36	40.83	02.01.2019	Interception & Diversion & Sewage Treatment Plant for Maner Town	6.50				3.00		1.06	1.06		Under Progress (P)	Jun-2021

Status of Sewage Infrastructure																	
Projects Status as on 31st, March, 2021																	
State - Bihar																	
Sl No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (in MLD)	STP capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
19	Danapur-Patna	NGP	103.27		08.02.2019	Interception & Diversion & Sewage Treatment Plant for Danapur Town	25.00									Under Progress (P)	Apr-2022
20	Phulwari shariff-Patna	NGP	46.25		08.02.2019	Interception & Diversion & Sewage Treatment Plant for Phulwarishariff Town	13.00						4.50	4.50		Under Progress (P)	Apr-2022
21	Fatuha	NGP	35.49		24.12.2018	Interception and Diversion and STP works in Fatuha (under Namami Gange Programme)	7.00									Under Progress (P)	Apr-2022
22	Sultanganj	NGP	60.22	50.90	01.08.2017	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	10.00						21.46	21.46	70	Under Progress (P)	Jun-2021
23	Naugachia	NGP	60.79	61.89	01.08.2017	Interception, Diversion & Sewage Treatment Plant works under Namami Gange Programme	9.00						20.65	20.65	80	Under Progress (P)	Jun-2021
24	Bhagalpur	NGP	413.29		12.10.2017 Revised AA&ES Date 10.11.2020	Interception and Diversion and STP works in Bhagalpur (under Hybrid annuity based PPP mode- Namami Gange Programme)	45.00						0.05	0.05		Under Progress (P)	Jan-2023
25	Kahalgaon	NGP	25.77		30.12.2019	Interception and Diversion and STP scheme in Kahalgaon (under Namami Gange Programme)	6.00									Tendering (T) NIT published	Dec-2022
26	Sonepur	NGP	30.93	29.35	14.09.2018	Interception and Diversion and STP works in Sonepur Town (under Namami Gange Programme)	3.50						9.32	9.32	74	Under Progress (P).	Jun-2021

Status of Sewage Infrastructure																	
Projects Status as on 31st, March, 2021																	
State - Bihar																	
Sl No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (in MLD)	STP capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State share	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
27	Chhapra	NGP	236.15	244.39	30.11.2018	Interception and Diversion and STP works in Chhapra (under Namami Gange Programme)	32.00				18.95		46.50	46.50	48	Under Progress (P).	Jun-2021
28	Bakhtiyarpur	NGP	35.88	36.04	24.12.2018	Interception and Diversion and STP works in Bakhtiyarpur (under Namami Gange Programme)	10.00						2.26	2.26	12	Under Progress (P)	Mar-2022
29	Khagaria	NGP	21.00		24.12.2018	Interception and Diversion and STP works in Khagaria (under Namami Gange Programme)	4.50				2.00		0.11	0.11		Tendering (T) NIT published	Jun-2022
30	Barahiya	NGP	27.00		30.12.2019	Interception and Diversion and STP works in Barahiya (under Namami Gange Programme)	6.00									Tendering (T) NIT published	2021-22
Total			5487.76	4102.02			631.50	0.00	140.00	0.00	1753.56	697.55	1647.13	1647.13			

Sewage Infrastructure															
Projects Status as on 31st, March, 2021															
State - Jharkhand															
Sl. No	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer Network to be laid (km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T: Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total			Total	Total							
1	Sahibganj	EAP-World Bank	99.36	146.60	26.12.13	Sewerage scheme and STP	12.00	12.00	55.00	55.00	103.76	103.76	100	Completed (C).	
2	Rajmahal	EAP-World Bank	56.76	52.97	30.03.17	Sewerage scheme and STP	3.50		34.21	27.57	23.34	23.34	83	Under Progress.(P) STP 95% work Completed SPS-01 & SP2-01 71 % work Completed SPS-03 78 % work Completed . Network pipe laying in progress – 27.57 Km of 160mm dia Upvc Pipe. Construction of Manhole 916 House Connection =1130	Apr-2021
3	Phusro	NGP	61.05		15.12.2020	I & D and STP Project	15.00		0.65					AA&ES issued on 15.12.2020	May-2023
Total			217.17	199.57			30.50	12.00	89.86	82.57	127.10	127.10			

Sewage Infrastructure																	
Projects Status as on 31st, March, 2021																	
State - West Bengal																	
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
			Rs. in crores														
1	Gayeshpur	Non-EAP	168.67	150.30	22.02.2011	Sewerage system & STP	8.23		8.23		61.00	61.00	148.97	148.97	100	Completed (C). Completed on January 2017.	
2	Kalyani	Non-EAP	57.87	121.10	01.03.2011	Sewerage system & STP	4	17	4	17	46.33	46.33	115.49	115.49	100	Completed (C). Completed on December 2017	
3	Bhatpara	Non-EAP	228.52	332.05	01.03.2011	Sewerage system & STP	31		31		125	125	308.28	308.28	100	Completed (C). Completed on November 2018	
4	Halisahar	EAP-World Bank	274.76	275.29	28.02.2014	Sewerage scheme & STP Halisahar	16				226.99	222.45	201.30	201.30	95	Under Progress. (P)	May-2021
5	Budge-Budge	EAP-World Bank	145.98	190.06	11.07.2014	Sewerage System and STP at Budge-Budge	9.30				131.59	130.27	128.29	128.29	94	Under Progress. (P)	May-2021
6	Barrackpore	EAP-World Bank	272.32	266.60	30.12.2014	Sewerage system with Sewer network and STP -	24				247.14	239.72	214.52	214.52	93	Under Progress. (P)	May-2021
7	Kancharapara (Barrackpore)	NGP	48.77	49.63	28.11.2018	Interception & Diversion with STP (Upgradation of existing 13 MLD STP to 18 MLD capacity)	18				2.50	0.67	7.70	7.70	35	Under Progress. (P)	Nov-2021
8	Barrackpore Municipality	NGP	0.93		08.10.2020	Design and Build of I & D structure. including Lock Gate and it's all appurtenant structures as well as allied works at Barrackpore Municipality, North 24 Parganas, West Bengal State										Under Progress. (P)	Apr-2021
9	Tolly's Nullah (Adi Ganga)	EAP-World Bank	307.12		17.08.2017	Abatement & Rehabilitation of Tolly's Nullah (Adi Ganga), Kolkata- (Interception & Diversion with PS and STP) (under Hybrid annuity based PPP mode- Namami Gange Programme)	26.10				114.00					Tendering (T) Retendering	Sep-2022
10	Howrah	EAP-World Bank			23.08.2017 Revised AA&ES Date 10.02.2021	Pollution Abatement Works for River Ganga at Howrah (Interception & Diversion with STP) (under Hybrid annuity based PPP mode- Namami Gange Programme)	65						0.00	0.00		Under Progress. (P)	Dec-2021

Projects Status as on 31st, March, 2021																	
State - West Bengal																	
Sl. No.	Towns	Non EAP/EAP/NGP	Approve d Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed Q: Q & M Stage	Rs. in crores
			Total	Total									Total	Total			Actual / Tentative year of completion
11	Bally	EAP-World Bank	595.72	595.72	10.10.2017 Revised AA&ES Date 10.02.2021	Pollution Abatement Works for River Ganga at Bally under Howrah Municipal Corporation (Interception & Diversion with STP (under Hybrid annuity based PPP mode- Namami Gange Programme)	40						0.00	0.00		Under Progress. (P)	Dec-2021
12	Kamarhati and Baranagar Municipalities	EAP-World Bank			17.01.2018 Revised AA&ES Date 10.02.2021	STP & Sewer network - (under Hybrid annuity based PPP mode- Namami Gange Programme)	60.00				9.00		0.00	0.00		Under Progress. (P)	Dec-2021
13	Nabadwip	NGP	61.23	58.32	18.01.2018 Revised AA&ES 10.02.2019	DPR of Interception & Diversion Network for existing drains falling in river Ganges including STP at Nabadwip Municipality	9.50	10.50			4.00	2.96	19.72	19.72	65	Under Progress. (P)	Jun-2021

Projects Status as on 31st, March, 2021																	
State - West Bengal																	
Sl. No.	Towns	Non EAP/EAP/NGP	Approve d Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed Q: Q & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
14	Berhampore	NGP	51.21	119.45	17.01.2018	Pollution Abatement works for River Ganga at Behrampore-Municipal Town (Interception & Diversion)	3.50				5.25	0.00	2.70	2.70	0	Under Progress. (P)	May-2022
15	Jangipur Municipality	NGP	68.47		11.06.2018	Pollution Abatement Works for River Ganga at Jangipur (Interception & Diversion with STP)	13.00				11.38	1.93	4.68	4.68	5	Under Progress. (P)	
16	Kolkata	EAP-World Bank	165.16		05.03.2018	Rehabilitation of Garden Reach STP, 57 MLD Capacity and Keorapukur STP, 45 MLD capacity including 15 years O&M at Kolkata (under Hybrid annuity based PPP mode)		102.00								Revised	June-2022
17	Maheshtala Town	NGP	224.69		28.05.2020	Pollution Abatement works for River Ganga at Maheshtala-Municipal Town (Interception & Diversion with STP) under Hybrid Annuity based PPP mode	35.00									Tendering (T) Retendering	Jun-2022
18	Hooghly-Chinsurah	NGP	154.73		10.05.2018 Revised AA&ES 23.09.2020	Pollution Abatement works for River Ganga at Hooghly Chinsurah-Municipal Town (Interception & Diversion with STP)	26.50				20.00					Tendering (T)	Oct-2022
19	Chandanagar	NGP	86.61	50.86	08.03.2019	Rejuvenation of existing STPs alongwith lifting stations & pumping station		22.70					1.33	1.33	20	Under Progress (P)	Jun-2021
	Bansberia						1.00										
	Uttarpara-Kortung-Konnagar						22.00										
	Baidyabati						6.00										
	Bhadreswar						7.60										

Projects Status as on 31st, March, 2021																	
State - West Bengal																	
Sl. No.	Towns	Non EAP/EAP/NGP	Approve d Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	Creation of capacity through rehabilitation of old STP (in mld)	STP Capacity created (mld)	STP Capacity created through rehabilitation of old STP (in mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: Q & M Stage	Actual / Tentative year of completion
			Total	Total									Total	Total			
			Total	Total									Total	Total			
	Serampore						18.60										
	Champdani						1.00										
20	Burdwan	NGP	234.31		24.12.2018	Interception & Diversion with STP at Burdwan	50.00				19.00					Tendering (T) (Revised DPR under Progress)	Apr-2022
21	Durgapur	NGP	287.53		03.01.2019	Interception and Diversion Network for Drains including Pumping Stations and STP under Durgapur Municipality	80.00				11.39					Tendering (T) (Revised DPR under Progress)	Apr-2022
22	Asansol & Kulti (River Damodar & Barakar)	NGP	384.96		12.02.2019	Interception and Diversion Sewerage System & STP for Asansol & Kulti towns	95.00				4.50					Tendering (T) (Revised DPR under Progress)	Apr-2022
23	Naihati	NGP	65.54	52.99	08.03.2019	Rejuvenation of existing STPs alongwith lifting stations & pumping stations	18.06								20	Under Progress. (P)	Jun-2021
	Garulia						4.10										
	Titagarh						9.08										
	Panihati						12.00										
	Khardah Municipality						3.00										
Total			3885.10	2262.37			614.13	254.64	43.23	17.00	1039.07	830.33	1152.98	1152.98			

Sewage Infrastructure																
Projects Status as on 31st, March, 2021																
State - Delhi (Central Share : 85% and State Share: 15%)																
Rs. in crores																
Sl No.	Town	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/ Nature of Works	STP Capacity to be created (in MLD)	Creation of capacity through rehabilitation of old STP (in MLD)	STP Capacity created (in MLD)	Sewer network to be created (Rehabilitation) (in Km)	Sewer Network created (km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total									Total	Total			
Component A (Approved Projects prior to 13/05/2015)																
1	Delhi -YAP-III - Kondli zone (K1)	EAP	87.43	55.42	05.05.2016	Rehabilitation of Trunk Sewer No.4				8.60	6.60	45.91	35.27	87.00	Under Progress (P)	30.04.2021
2	Delhi -YAP-III - Kondli zone (K2)		83.40	74.35	06.05.2016	Rehabilitation of Trunk Sewer No.5				7.61	7.61	85.64	72.49	100	Completed (C).Completed on February 2021	
3	Delhi -YAP-III - Kondli zone (K3)		239.11	306.09	05.05.2016	Rehabilitation and upgradation of Kondli Phase-I STP (45 MLD), Phase-II STP (114 MLD) & Phase-III STP (45 MLD)		204				143.48	129.67	57.00	Under Progress (P)	31.12.2022
4	Delhi -YAP-III - Kondli zone (K4)		59.13	42.9	16.03.2017	Rehabilitation of Rising Mains				9.60	6.32	39.29	37.05	87.00	Under Progress (P)	30.04.2021
5	Delhi -YAP-III -Rithala zone (R1a)		43.92	30.71	05.05.2016	Rehabilitation of Trunk Sewers				5.09	2.95	21.32	15.27	79.00	Under Progress (P)	30.04.2021
6	Delhi -YAP-III -Rithala zone (R1b)		45.40	37.58	16.03.2017	Rehabilitation of Rising Main				6.42	6.42	52.00	48.49	100	Completed (C).Completed on February 2021	
7	Delhi -YAP-III -Rithala zone (R2)		211.79	220.19	05.05.2016	Rehabilitation and up-gradation of Phase-I STP (182 MLD)		182				90.83	87.31	44.00	Under Progress (P)	31.12.2022
8	Delhi -YAP-III - Okhla zone (O)		665.78		16.03.2017	Construction of 564 MLD (124 MGD) Waste Water Treatment Plant (WWTP) with Effluent Standards of BOD - 10mg/l, TSS - 10 mg/l or better and Power Generation on DBO basis at Okhla on Turnkey Basis and Demolition of Existing 136 MLD (Phase-I), 55 MLD (Phase-II), 204 MLD (Phase-III) and 168 MLD (Phase-IV) WWTPs	564.00					208.20	194.55	30.00	Under Progress (P)	31.12.2022
9	Najafgarh	NGP	344.81	322.28	26.05.2017	Construction of 7 Nos .prioritized STPs, 1 No. SPS & Peripheral Sewers in Command area of Najafgarh Drain (Dhansa to Keshopur)-(under Namami Gange Programme)	94			90		45.20	0.00	Pkg-2 =6.02 % Pkg-3 = 2.00%	Under Progress (P)	
10	Chattarpur	NGP	65.24		28.11.2018	Construction of SPSs and 9 Nos of Decentralized STPs in Chattarpur	22.50								Under Tendering Process	2020-21
11	Coronation Pillar, Delhi	NGP	515.07	515.07	03.12.2018	Construction of 318 MLD (70 MGD) WWTP with 10 years O & M on DBO basis at Coronation Pillar, Delhi	318.00					353.14	336.27	86.00	Under Progress (P)	30.06.2021
Total			2361.08	1604.59			998.50	386.00	0.00	127.32	29.90	1085.01	956.37			

Sewage Infrastructure															
Projects Status as on 31st, March, 2021															
State - Himachal Pradesh															
Rs. in crores															
Sl. No.	Towns	Non EAP/EAP/NGP	Approved Project cost	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds released by GoI & State	Total expenditure incurred (including State share)	Overall Physical Progress (%)	Brief Physical Status - N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total								Total	Total			
1	Paonta Sahib (District - Sirmour) (Yaumna-River)	NGP	11.57	9.64	31.12.2018	Sewerage scheme for Zone II & III of Paonta Town in Tehsil Poanta Sahib, District Sirmour, Himachal Pradesh	1.72				1.25	1.08	71	Under Progress(P).	May-2021
Total			11.57	9.64			1.72				1.25	1.08			

Sewage Infrastructure															
Projects Status as on 31st, March, 2021															
State - Rajasthan															
														Rs. in crores	
Sl. No.	Towns	Non EAP/EAP/NGP	Approv	Awarded Cost	Date of Sanction	Name/Nature of works	STP Capacity to be created (mld)	STP Capacity created (mld)	Sewer network to be laid (in Km)	Sewer network laid (Km)	Funds	Total	Overall Physical Progress (%)	Brief Physical Status - T-Tendering N: Work yet to start P: Under Progress C: Completed O: O & M Stage	Actual / Tentative year of completion
			Total								Total	Total			
Component B (Approved Projects after 13/05/2015)															
1	Kota	NGP	258.48		Revised AA&ES Date 25.02.2021	Environmental Improvement Plan for River Chambal at Kota	36.00		146.00	17.34	77.14	58.22	11.00	Under Progress (P)	May-2022
Total			258.48				36.00		146.00	17.34	77.14	58.22			

Entry Level Activites (Ghats/Crematoria)								
Projects Status as on 31st, March, 2021								
SI No	States	No of Projects	Sanction Cost (Rs in Cr)	Completed	Under Progress	Under Tendering	AA&ES issued	Total Expenditure (Rs in Cr)
1	Budget Allocation Projects	9	233.66	4	3	2	0	165.55
2	Uttarakhand	7	121.07	7	0	0	0	110.60
3	Uttar Pradesh	10	193.91	10	0	0	0	141.05
4	Bihar	10	103.14	4	6	0	0	63.32
5	Jharkhand	4	62.07	3	1	0	0	46.55
6	WestBengal	28	221.16	24	4	0	0	192.80
7	Clean Ganga Fund Projects	8	130.41	2	6	0	0	42.21
8	CSR Projects	2	29.85	0	0	1	1	0.00
Grand Total (Budget Allocation,UK,UP,BH,JH,WB, CGF,CSR)		78	1095.27	54	20	3	1	762.08

Entry Level Activities (Ghats/ Crematoria)																
Component B (New initiatives) (Approved Projects after 13/05/2015)																
Progress as on 31st, March, 2021																
SI No	States	No of Projects	No of Ghats		Kunds/ Ponds	Total (G+C+K)	Sanction Cost (Rs in Cr)	Status								
			Ghats (G)	Crematoria ©				Completed			Under Progress			Under Tendering		
							Ghats	Crematoria	Kunds	Ghats	Crematoria	Kunds	Ghats	Crematoria	Kunds	
1	Budget Allocation Projects	9	59	10	0	69	233.66	53	6	0	4	1	0	2	3	0
2	Uttarakhand	7	20	21	0	41	121.07	20	21	0	0	0	0	0	0	0
3	Uttar Pradesh	10	32	6	0	38	193.91	32	6	0	0	0	0	0	0	0
4	Bihar	10	24	3	0	27	103.14	11	1	0	13	2	0	0	0	0
5	Jharkhand	4	13	3	0	16	62.07	12	3	0	1	0	0	0	0	0
6	West Bengal	4	9	3	0	12	16.77	6	0	0	3	3	0	0	0	0
	Sub Total	44	157	46	0	203	730.62	134	37	0	21	6	0	2	3	0
7	Clean Ganga Fund Projects	8	24	4	9	37	130.41	4	2	0	20	2	9	0	0	0
8	CSR Projects	2	2	1	0	3	29.85	0	0	0	0	0	0	2	1	0
	Grand Total	54	183	51	9	243	890.88	138	39	0	41	8	9	4	4	0

River Front Development Projects						
Status of River Front Development Projects as on 31st, March, 2021						
Sl No	States	No of Projects	sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)	No of Projects Completed
1	Bihar	1	336.73	311.05	311.05	0

River Front Development															
Projects Status as on 31st, March, 2021															
State- Bihar															
Sl. No.	State/ Town	Non-EAP/EAP	Approved Project cost			Date of Sanction	Name/Nature of works	Funds released by GoI & State			Total expenditure incurred (including State share)			Overall Physical Progress (%)	Brief Physical Status - Not yet started (A), On-going (B), Completed (C), O&M stage (D) & Bidding Stage (X)
			Capital	O&M	Total			GoI	State	Total	GoI	State	Total		
1	Patna	(EAP - World Bank)	336.73	0	336.73	19.06.13 Revised AA&ES date 26.02.2019	Ganga River Front Development	217.73	93.32	311.05	217.73	93.32	311.05	93	Under Progress
Total			336.73	0	336.73			217.73	93.32	311.05	217.73	93.32	311.05		

Ghats Cleaning					
Projects Status as on 31st, March, 2021					
SI No	States	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Uttarakhand	1	15.90	2.07	2.07
2	UttarPradesh	2	33.38	23.67	23.67
Total		3	49.28	25.74	25.74

Ghats Cleaning									
Projects Status as on 31st, March, 2021									
Rs. in crores									
Sl No	Name of Project	Sanction Cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
1	Cleaning of the 84 Ghats at Varanasi- Executing Agency Varanasi Nagar Nigam	20.41	17.10.2016 Revised Date 16.01.2020	1 yrs (To be Renewed annually for maxium 3 yrs)	Cleaning of the 84 Ghats along with the adjoining area up to 100m from the River Ganga at Varanasi -By Varanasi Nagar Nigam, Executing Agency- IL&FS Environmental and Services Ltd	20.04	20.04	Under Progress. Non- Infrastructure Projects (Ongoing continuous cleaning activites)	2020-21
2	Ghat cleaning Project at 4 towns of Bithoor,Kanpur,Allahabad, Mathura-Vrindavan- Executing Agency: Nagar Panchayat-Bithoor, Nagar Nigam-Kanpur,Allahabad,Mathura-Vrindavan	12.97	20.07.2018	3yrs	Cleaning of the 87 Ghats (Bithoor-19 Ghats, Kanpur-20 Ghats , Allahabad-21 Ghats , Mathura-Vrindavan-27 Ghats)	3.63	3.63	Under Progress.	2020-21
3	Cleaning of the 72 Ghats at Haridwar - Executing Agency Hardiwar Nagar Nigam	15.90	17.07.2018	3yrs	Cleaning of the 72 Ghats at Haridwar-By Nagar Nigam Hardiwar	2.07	2.07	Under Progress.	2020-21
	Total	49.28				25.74	25.74		

Institutional Development (Non -Infrastructure)					
Projects Status as on 31st, March, 2021					
SI No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	GKC	7	145.77	46.87	30.33
2	GMC	1	46.69	0	0
3	Industrial Pollution Abatement	15	1267.37	244.38	214.62
4	DGC(District Ganga Committee)	1	2.30	0	0
Grand Total		24	1462.13	291.25	244.95

Institutional Development Projects									
Status of the Institutional Development Projects as on 31st, March, 2021									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
GKC									
1	Setting up 'Ganga Knowledge Centre' (EAP-World Bank)	24.84	19.09.2013	8 years		1.28	1.28		
2	Collection and Computerization of legacy data at 'Ganga Knowledge Centre'	23.70	24.04.2014	4 years	Collection of legacy data on river Ganga pertaining to Environmental, Scientific, Administrative Technical, Developmental, agricultural, industrial, social, cultural and systemic issues.	0.87	0.87	Project Completed	
3	Reconstructing the Ganga of the Past from Corona archival imagery- (By IIT Kanpur)	0.40	11.05.2018	2 years	1. A web--based archive of corrected historic images of the Ganga River 2. Atlas of the Ganga showing comparative images and description for important locations	0.40	0.31	Work in Progress: Complete Set of images have been processed for the entire project area. Classification of data (Land-Use Land-Cover Change maps, Channel Morphology/ Geomorphology maps, map showing lateral extent of the river channel, statistics of the LULC and geomorphological changes for 1965 and 2019 respectively) & atlas preparation is under progress. Narora, Kanpur, Haridwar, Patna, Bhagalpur atlas window are ready.	March 2021
4	Generation of High Resolution DEM and GIS Ready Database for part of River Ganga for NMCG- (By Survey of India)	79.34	14.05.2018	1.3yrs	GIS Ready datasets including high resolution DEM would facilitate major support to Ganga River basin Management by embedding GIS in different aspects of - planning and implementation at national/state/local levels; bringing GIS support in decision-making; enable a sound process of <u>monitoring development and identifying</u>	41.00	27.30	Work in Progress: Data model & collection of available public drainage network is completed for Uttarakhand, UP, Bihar, Jharkhand and West Bengal. Total Acquired area 16000 (Sq. Km.)	March 2021
5	GIS -based Mapping of Microbial Diversity across the Ganges for Ecosystem Services - (By NEERI, Nagpur) , Funding under NGP	9.33	06.09.2019	2yrs	GIS -based Mapping of Microbial Diversity across the Ganges for Ecosystem Services	2.75	0.00	Under Progress	2020-21
6	Data generation for aquifer mapping with focus on paleo-channels in parts of Ganga Yamuna Doab in Kaushambi-Kanpur stretch, Uttar Pradesh, Funding under NGP	6.34	03.12.2019	1.6 yrs	1. Tracking the inferred paleo-channel further northward. 2. 3D mapping of Principal Aquifers system, 3. Establishing linkages between aquifer system including paleo-channel with river system. 4. Estimating age profile of paleo river and climate conditions. 5. Development of a plan for Managed Aquifer Recharge.	0.57	0.57	Under Progress.	2020-21
7	Geomorphic and Ecological Impacts of Sand Mining in Large Rivers as revealed from high resolution historical remote sensing data and drone surveys: Assessment, Analysis and Mitigation under Namami Gange Program	1.82	27.03.2021	36 months	Remote Sensing/Drone Technology related R & D project- 'Geomorphic and Ecological Impacts of Sand Mining in Large Rivers as revealed from high resolution historical remote sensing data and drone surveys: Assessment, Analysis and Mitigation under Namami Gange Program	0.00	0.00	AA&ES issued on 27.03.2021	2023-24
Total		145.77				46.87	30.33		
GMC									

Institutional Development Projects									
Status of the Institutional Development Projects as on 31st, March, 2021									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
1	Establishment of Ganga Monitoring Centers	46.69	18.08.2017	3 years	Establishment of Ganga Monitoring Centers	0.00	0.00	First Meeting on GMC for Comprehensive Qualitative & Quantitative Study on Drains Discharging Wastewater in River Ganga / Tributaries and their Impact on Water Quality was held on April 24, 2019 in NMCG. The proposals received earlier have been revised for allocation of work related to monitoring of major sources of pollution like drains, STPs, ETPs, CETPs and their impact on water quality of river Ganga. NMCG received fresh proposals from Aligarh Muslim University (AMU), Wildlife Institute of India (WII), Central Inland Fisheries Research Institute (CISR-CIFRI), National Environmental Engineering Research Institute (CSIR-NEERI), Pollution Control Research Institute-BHEL (PCRI) and Indian Institute of Toxicology Research (CRIR-IITR) Technical scope vis a vis financial outlay of the project proposal for GMC-A from institutes viz. PCRI-BHEL; CSIR-NEERI; CSIR-CIFRI; AMU; WII is under review.	2020-21
Total		46.69				0.00	0.00		
Industriail Pollution Abatement (CPCB)									
1	Pollution Inventorization, Assessment and Surveillance on Ganga river- Non EAP	34.77	29.03.2011	5 Years	Pollution Inventorization, Assessment and Surveillance.-	15.60	15.60	Project completed and activities continues in new PIAS project. Project completed on 28th Sep 2017	Project completed on 28th Sep 2017
		3.8	29.06.2016	1 years	Similar activities with few additions such as increased no. and frequency in sampling.				
1	Pollution Inventorization, Assessment and Surveillance on Ganga river- Funding Head- NGP	42.9	02.11.2017	3 years	Pollution Inventorization, Assessment and Surveillance.-	35.20	35.20	Under Progress. 1. In 2020, the number of GPIs have been inventorised as 1080 on main stem of river Ganga and its tributaries and 1277 in the Yamuna Basin. In the fourth round of Sugar mills, inspection was commenced on 01.12.2019, out of 122 Sugar mills, 118 mills have been inspected in crushing season 2019-20 and remaining 04 were closed by SPCBs. Out of 118 GPIs inspected, 83 were found complying, 30 GPIs were found non-complying, 04 GPIs were found temporarily closed and 01 was found permanently closed. 28 Show Cause Notices and 02 closure directions have been issued to non-complying units by respective SPCBs. 2. The fourth round of GPIs inspection by third party technical institutions has resumed w.e.f. 21.10.2020. As on 31.03.2021, 2349 GPIs out of 2357 GPIs have been inspected on River Ganga and its tributaries and in river Yamuna basin and total 1810 reports are available and action has been completed on 1350 GPIs of which 705 GPIs are complying, 404 GPIs are self-closed, 241 GPIs are non-complying and closure directions have been issued to 9 GPIs and show cause directions have been issued to 232 GPIs. 3. As on 31.03.2021, in Hindon basin, out of 389 GPIs in river Hindon basin, 383 GPIs have been inspected by TPis. Rest 6 GPIs were deleted as per new inventory of 2020. Out of 382 GPIs, action against 378 GPIs have been taken by respective SPCBs out of which, 107 GPIs are self-closed, 135 are complying and 136 are non-complying wherein closure directions have been issued to 21 GPIs and Show cause notices have been issued to 115 GPIs. 4. As on 31.03.2021, Online Continuous Effluent Monitoring System (OCEMS) connectivity established to CPCB server in 948 GPIs out of 1080 GPIs in Ganga basin and 285 GPIs out of 1631 GPIs in Yamuna Basin.	2020-21
2	Strengthening of Environmental Regulator – CPCB (EAP - World Bank)	69.26	19.06.2013	8 Years	Capacity building of CPCB including manual monitoring of Ganga water quality through 134 manual monitoring stations.	15.74	15.74	Under Progress 1. CPCB has been carrying out manual water quality monitoring at 97 locations which is being continued. 2. Infrastructure development as per requirements is under progress.	2021-22
3	Water Quality Monitoring system for River Ganga -Phase I (EAP - World Bank)	94.45	19.06.2013	7 Years	Real time water quality monitoring through 113 monitoring stations, Bio-monitoring, Community monitoring of Ganga water quality.	22.20	22.20		2020-21

Institutional Development Projects									
Status of the Institutional Development Projects as on 31st, March, 2021									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
4	Water Quality Monitoring for River Ganga-CPCB Phase II for the period 2020-2026' Funding under World Bank	126.17	27.08.2020	6 years	Water Quality Monitoring for River Ganga-CPCB Phase II	4.10	4.10	1. 36 Real Time Water Quality Monitoring Stations (RTWQMS) have been operationalised. 2. RFP for the engagement of Data Qualification Services Consultant issued to the shortlisted firms.Pre-bid meeting held and response to the pre-bid queries and amendments have been uploaded on the CPP portal. Technical bids were opened on CPP Portal. Evaluation of Technical bids is under progress. 3.Contract for setting up 40 RTWQM was awarded to the responsive and the lowest eligible bidder firm. Contract was signed between CPCB and the selected firm. 4.Data Service Provider informed that data transmission has been started from RTWQM station at River Yamuna at U/s of Sangam (Prayagraj) and Fafamau, Lord Curzon Bridge 5. Biomonitoring of river Ganga has been carried in the stretch from Haridwar (Uttarakhand) to Garden Reach (West Bengal) at 33 locations to assess the biological water quality using benthic macro-invertebrates. Besides main stem of river Ganga, biomonitoring has also been carried out at 08 locations of 07 tributaries excluding Yamuna river. For river Yamuna, this study has been carried out at 12 locations in the stretch from Panipat (Haryana) to Prayagraj (Uttar Pradesh). A total of 421 sampling events were carried out till date from 2014 – 2021 during 10 rounds of biomonitoring on entire stretch of River Ganga. For river Yamuna, total 45 sampling events have been undertaken till date. Around 160 number of benthic macroinvertebrate families have been observed during various rounds of study.	2020-26
5	Strengthening of laboratories of Uttarakhand Environment Protection and Pollution Control Board(UPEPCB)- Funding under NGP	16.21	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	8.13	1.42	Under Progress.	2023-24
6	Strengthening of laboratories of Uttar Pradesh Pollution Control Board(UPPCB)- Funding under NGP	36.08	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	20.81	9.28	Under Progress	2023-24
7	Strengthening of laboratories of Bihar State Pollution Control Board(BSPCB)- Funding under NGP	10.92	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	2.31	1.12	Under Progress	2023-24
8	Strengthening of laboratories of Jharkhand State Pollution Control Board(BSPCB)- Funding under NGP	9.83	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	4.44	0.05	Under Progress	2023-24
9	Strengthening of laboratories of West Bengal Pollution Control Board(WBPCB)- Funding under NGP	12.93	06.06.2018	5 Years	Microbiological and Biological monitoring and Analysis	1.87	1.76	Under Progress	2023-24

Institutional Development Projects									
Status of the Institutional Development Projects as on 31st, March, 2021									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
10	20 MLD CETP for Tannery cluster at Jajmau, Kanpur- Funding under NGP	617.02	24.07.2018 Revised AA&ES date 11.02.2019	2 years	20 MLD CETP for Jajmau Tannery cluster	113.00	107.17	Construction of CETP is under progress.	2020-21
11	Inspection and Monitoring of Industries, STPs and CETPs by Third Party Institutions- Funding under NGP	2.31	28.11.2018 Revised AA&ES Date 21.01.2019	5 months	Inspection and Monitoring of Industries, STPs and CETPs by Third Party Institutions	0.80	0.80	Under Progress. Monitoring of drains, CETPs and GPIs before and during Kumbh'2019 completed by Third Party Technical Institutions. Review meeting held on 20th June, 2019 in NMCG wherein the presentations were given by the technical institutes. Consolidated report submitted.	
12	Upgradation of Infrastructure of Existing CETP for Textile Printing Units at Mathura Industrial Area, Mathura-	13.87	28.11.2018	8 months	Component-A > Upgradation of Collection & Conveyance and Installation of Distribution System Component -B> Civil, Electrical and Mechanical System of Upgradation/Installation of CETP treatment units, Component-C > Project monitoring and other administrative , IEC activities.	0.00	0.00	LOA issued	
13	Short term study on "Water Quality data analysis, trend visualisation using Statistical tools"- Funding under NGP	0.24	30.11.2018	6 months	Water Quality Data Analysis, trend visualisation using Statistical Tools	0.18	0.18	Final report submitted.	
14	Upgradation of 4.5 MLD CETP for Banthar Leather Technology Park at Banthar, U.P - Funding under NGP	108.93	21.02.2020	24 months	Up-gradation of 4.5 MLD CETP for Banthar Leather Technology Park at Banthar, U.P (Sanction Cost Rs 108.93 Crores) 81.7 Crores GOI share and 27.23 Crores BIPCC share	0.00	0.00	Under Tendering Process.	2021-22
15	Upgradation of 2.15 MLD CETP to 2.6 MLD located at Unnao Industrial Area, Unnao, Unnao District - Uttar Pradesh-- Funding under NGP	67.68	22.06.2020	24 months	Upgradation of 2.15 MLD CETP to 2.6 MLD located at Unnao Industrial Area, Unnao, Unnao District - Uttar Pradesh--	0.00	0.00	Under Tendering Process.	2022-23
Total		1267.37				244.38	214.62		
DGC (District Ganga Committee) -									
1	Devolution of roles, responsibilities and financial authority to District Ganga Committee (DGC) - Funding under NGP	2.30	31.07.2018		1. Devolution of roles & responsibilities as per authority order dated 07.10.2016. 2. Provision for budgetary allocation to DGC.3. Grant to DGC.	0.00	0.00	Under Progress	
Total		2.30				0.00	0.00		

Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach					
Projects Status as on 31st, March, 2021					
SI No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Biodiversity	9	164.06	64.03	44.68
2	Afforestation	27	393.39	304.21	233.94
3	Project Implementation Support/Research & Study Projects/Public Relations and Public Outreach	21	273.98	103.22	99.94
Total		57	831.43	471.46	378.56

Project Implementation Support/Research & Study Projects									
Projects Status as on 31st, March, 2021									
Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
Biodiversity									
1	Educating Schools and Communities for conserving habitat of Ganga River Dolphin (EAP)-Centre for Environment Education	1.28	04.03.2014	3 years	Educating Schools and Communities for conserving habitat of Ganga River Dolphin	1.28	1.28	Project Completed. Final Report submitted.	
2	Assessment of fish & fisheries of the Ganga river system for developing suitable conservation & restoration plan-Central Inland Fisheries Research Institute	5.80	13.07.2015	60 months	Exploring survey of river Ganga for identification of suitable sampling sites through experimental cruise(wherever possible)	5.80	5.67	Project Completed.	
3	Exploratory survey on Hilsa (Tenuolosa ilisha) catch and life stages availability along up/down stream of Farakka barrage-Central Inland Fisheries Research Institute	0.24	23.01.2017	4 months	Exploratory survey on Hilsa (Tenuolosa ilisha) catch and life stages availability along up/down stream of Farakka barrage	0.24	0.24	Project Completed. Final Report submitted.	
4	Hilsa fisheries improvement in river Ganga at Farakka-Central Inland Fisheries Research Institute	1.28	02.11.2018	1 years	1. Ranching of wild collected Hilsa seed/ juveniles upstream of Farakka barrage. 2. Study and monitor Hilsa migration in river Ganga	1.27	1.25	Project Completed.	
5	Biodiversity Conservation and Ganga Rejuvenation, Part-1 under the Namami GangeProgramme -(Wildlife Institute of India)	7.69	27.6.2016	3Yrs	COMPONENT 1: ESTABLISHMENT OF GANGA AQUALIFE CONSERVATION MONITORING CENTRE COMPONENT 2: CAPACITY BUILDING OF FOREST DEPARTMENT AND OTHER STAKEHOLDERS COMPONENT 3: ESTABLISHMENT OF AQUATIC WILDLIFE RESCUE AND REHABILITATION CENTRES	7.70	7.70	Completed.	
6	Biodiversity Conservation and Ganga Rejuvenation, Part-2 under the Namami GangeProgramme -(Wildlife Institute of India)	17.14	27.09.16	3 yrs	1.Planning aquatic species restoration for Ganga River 2. Community based conservation programmes for species restoration in Ganga River.3. Nature interpretation and education for biodiversity conservation of Ganga River	17.14	17.14	Completed.	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
7	Planning and Management for aquatic species conservation and maintenance of ecosystem services in the Ganga River Basin for a clean Ganga-Under the Namami GangeProgramme (By Wildlife Institute of India)	113.99	08.03.2019	5 yrs	1. To strengthen the aquatic biodiversity conservation measures at six identified biodiversity hotspots along the Ganga river 2. To explore the natural and assisted colonization of species of conservation significance to other stretches of main stem Ganga River. 3. To determine the current state of aquatic environment and biodiversity of the major tributaries and wetlands in Ganga basin.	26.32	9.94	Under Progress	Mar-2024
8	Expanding conservation breeding program of freshwater turtles and Gharial Rehabilitation Centre-Under the Namami GangeProgramme (By Uttar Pradesh Forest Department)	3.13	08.03.2019	3 yrs	1. Procurement of breeding individuals 2. Development of captive breeding infrastructure at KGRC 3. Head -start 500 Gharial and 1000 turtles each year 4. Conduct post release monitoring to investigate survival rate of Gharials and turtles. 5. Education, Awareness and Training programmes.6. Develop and follow relevant husbandry protocols of national and international standards.	1.92	1.25	Under Progress	Mar-2022
9	Fish stock enhancement including Hilsa and livelihood improvement for sustainable fisheries and conservation in river Ganga -Under the Namami -GangeProgramme (By Central Inland Fisheries Research Institute)	13.51	01.09.2020	3 yrs	1. To restore selected fish species (IMC & Masheer) of river Ganga Through ranching. 2. To assess the stock of selected fishes (IMC & Masheer) of river Ganga 3. create awarness among stakeholders regarding sustainable fisheries	2.36	0.21	Under Progress	Aug-2023
Total		164.06				64.03	44.68		
Afforestation									
1	Preparation of DPR of Forestry Interventaion for Ganga	1.18	22.09.2015	1 Yrs	Preparation of DPR	1.18	1.18	Completed.	
	Afforestation programme in Uttarakhand-under the Namami GangeProgramme Uttarakhand Forest Department)	15.92	14.7.2016	1 Yrs	Plantation of indigenous species of trees	15.92	15.81		

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
2	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)	9.52	14.7.2016	1 Yrs	Plantation of indigenous species of trees	9.52	9.13	Completed.	
3	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)	6.03	14.7.2016	1 Yrs	Plantation of indigenous species of trees	6.03	5.28	Completed.	
4	Afforestation programme in Jharkhand-under the Namami GangeProgramme (Jharkhand Forest Department)	7.99	14.7.2016	1 Yrs	Plantation of indigenous species of trees	7.99	7.93	Completed.	
5	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)	11.16	27.06.2016	1 yrs	Plantation of indigenous species of trees	4.66	4.66	Completed.	
6	Afforestation programme in Uttarakhand-under the Namami GangeProgramme (Uttarakhand Forest Department)	19.56	21.6.2017	1Yrs	Nursery development and Plantation of indigenous species of trees	19.56	19.56	Completed.	
7	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)	9.13	21.6.2017	1 Yrs	Plantation of indigenous species of trees	8.13	8.13	Completed.	
8	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)	18.88	21.6.2017	1 Yrs	Plantation of indigenous species of trees	17.36	17.36	Completed.	
9	Afforestation programme in Jharkhand-under the Namami GangeProgramme (Jharkhand Forest Department)	5.43	21.6.2017	1 Yrs	Plantation of indigenous species of trees	4.94	4.94	Completed.	
10	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)	8.48	21.6.2017	1 yrs	Plantation of indigenous species of trees	7.48	7.48	Completed.	
11	Afforestation programme in Uttarakhand-under the Namami GangeProgramme (Uttarakhand Forest Department)-Funding under Clean Ganga Fund	28.49	01.06.2018	1 yrs	Nursery development and Plantation of indigenous species of trees	25.50	24.57	Completed.	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
12	Afforestation programme in Uttar Pradesh-under the Namami GangeProgramme (Uttar Pradesh Forest Department)-Funding under Clean Ganga Fund	21.86	01.06.2018	1 yrs	Plantation of indigenous species of trees	16.28	15.12	Completed.	
13	Afforestation programme in Bihar-under the Namami GangeProgramme (Bihar Forest Department)-Funding under Clean Ganga Fund	20.69	06.06.2018	1 yrs	Plantation of indigenous species of trees	19.16	17.42	Completed.	
14	Afforestation programme in Jharkhand-under the Namami GangeProgramme (Jharkhand Forest Department)-Funding under Clean Ganga Fund	6.69	06.06.2018	1 yrs	Plantation of indigenous species of trees	4.68	3.92	Completed.	
15	Afforestation programme in West Bengal-under the Namami GangeProgramme (West Bengal Forest Department)Funding under Clean Ganga Fund	10.09	06.06.2018	1 yrs	Plantation of indigenous species of trees	6.86	6.61	Completed.	
16	Promotion of Cultivation of Medicinal Plant on Ganga Basin in Uttar Pradesh under Namami Gange Programme (Uttar Pradesh Forest Department)-Funding under NGP	35.46	29.08.2018	2 yrs	Plantation of Medicinal Plants along Ganga Basin in Uttar Pradesh	7.09	4.43	Plantation work in progress.	2020-21
17	Forestry Interventions for Ganga in Uttarakhand-under the Namami Gange Programme Uttarakhand Forest Department)-Funding under NGP	19.19	24.09.2019	1 yrs	Plantation of indigenous species of trees	19.19	16.28	Advance soil work & maintenance work under progress	2020-21
18	Forestry Interventions for Ganga in Uttar Pradesh-under the Namami Gange Programme (Uttar Pradesh Forest Department)- Funding under NGP	22.33	24.09.2019	1 yrs	Plantation of indigenous species of trees	19.23	11.24	Advance soil work & maintenance work under progress	2020-21
19	Forestry Interventions for Ganga in Bihar-under the Namami Gange Programme (Bihar Forest Department)-Funding under NGP	18.23	24.09.2019	1 yrs	Plantation of indigenous species of trees	18.23	15.40	Advance soil work & maintenance work under progress	2020-21

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
20	Forestry Interventions for Ganga in Jharkhand-under the Namami Gange Programme (Jharkhand Forest Department)- Funding under NGP	4.28	24.09.2019	1 yrs	Plantation of indigenous species of trees	4.28	4.20	Advance soil work & maintenance work under progress	2020-21
21	Forestry Interventions for Ganga in West Bengal-under the Namami Gange Programme (West Bengal Forest Department)- Funding under NGP	5.72	24.09.2019	1 yrs	Plantation of indigenous species of trees	4.29	3.10	Advance soil work & maintenance work under progress	2020-21
22	Forestry Interventions for Ganga in Uttarakhand-under the Namami Gange Programme Uttarakhand Forest Department)- Funding under NGP	39.95	24.09.2020	1 yrs	Plantation of indigenous species of trees	33.00	7.05	Advance soil work & maintenance work under progress	2020-21
23	Forestry Interventions for Ganga in Uttar Pradesh-under the Namami Gange Programme (Uttar Pradesh Forest Department)- Funding under NGP	12.46	24.09.2020	1 yrs	Plantation of indigenous species of trees	4.89	0.00	Under Progress	2020-21
24	Forestry Interventions for Ganga in Bihar-under the Namami Gange Programme (Bihar Forest Department)- Funding under NGP	28.50	24.09.2020	1 yrs	Plantation of indigenous species of trees	14.25	0.00	Advance soil work & maintenance work under progress	2020-21
25	Forestry Interventions for Ganga in Jharkhand-under the Namami Gange Programme (Jharkhand Forest Department)- Funding under NGP	2.46	24.09.2020	1 yrs	Plantation of indigenous species of trees	1.38	1.38	Advance soil work & maintenance work under progress	2020-21
26	Forestry Interventions for Ganga in West Bengal-under the Namami Gange Programme (West Bengal Forest Department)- Funding under NGP	2.60	24.09.2020	1 yrs	Plantation of indigenous species of trees	2.68	1.76	Advance soil work & maintenance work under progress	2020-21
27	Mid-Term evaluation of Forestry Plantaion funded by NMCG- Funding under NGP	1.11	17.02.2021	10 months	Mid-Term evaluation of Forestry Plantaion	0.45	0.00	Under Progress	2021-22
SubTotal		393.39				304.21	233.94		

Project Implementation Support/Research & Study Projects/Public Realties and Public Outreach

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
Component -A									
1	Assessment of Water Quality and Sediment Analysis to understand the special property of river Ganga (Non-EAP)-NEERI	5.00	10.03.2015	15 months	Water & Sediment Water Quality Monitoring	5.00	5.00	Project Completed.	
2	A Detail Study to Understand the Non-Putrefying Property of River Ganga in both Water and Sediment and "-(NGP)-NEERI	4.96	21.08.2017	24 months	COMPONENT 1. Water quality monitoring 2. Dissolved Oxygen Studies 3. Sediment Characterization 4. Geochemical partitioning of trace metals and their influence on non-putrefying property of river Ganga ecosystem 5. Investigation of chemobiological interactions of plant-originated organics for self-purification properties of River Ganga	3.57	3.57	Under Progress	2020-21
	Addition of component 'Study on impact of pollution caused by Tannery cluster at Jajmau on health of people in the vicinity' (NGP)-NEERI	0.13	02.01.2019		Study on impact of pollution caused by Tannery cluster at Jajmau on health of people in the vicinity	0.00	0.00	Under Progress	2020-21
3	High-resolution climate scenarios for basin scale water resource management applications - (NGP)-IIT Delhi	1.31	07.03.2019	3 years	High-resolution climate scenarios for basin scale water resource management applications	0.78	0.78	Under Progress	2021-22
4	Community Toilets for cleanliness and Sanitation in Kumbh Mela 2019 Allahabad- (NGP)-Health Deptt. Allahabad	113.00	20.07.2018		Community Toilets for cleanliness and Sanitation	79.10	79.10	Completed.	
5	Procurement of Dustbins and Lining Bags for Solid Waste Collection in Kumbh Mela 2019 Allahabad (NGP)-Health Deptt. Allahabad	3.60	25.07.2018		Procurement of Dustbins and Lining Bags for Solid Waste Collection	2.52	2.52	Completed.	
6	Procurement and Installation of Green Organic Waste composter Machine at Uttarakhand Secretariat, Dehradun (NGP)	0.03	24.12.2018		Procurement and Installation of Green Organic Waste composter Machine at Uttarakhand Secretariat, Dehradun	0.03	0.03	Completed.	
7	Proposal to document Cultural Heritage along river Ganga from Gaumukh to Ganga Sagar (Bay of Bengal) By INTACH	3.20	15.10.2018	25 months	Proposal to document Cultural Heritage along river Ganga from Gaumukh to Ganga Sagar (Bay of Bengal)	1.45	1.45	Under Progress.	

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
8	Involvement of Youth in Namami Gange programme - by NYKS (Funding under NGP)	11.82	15.05.2017	3 years	Involvement of Youth in Namami Gange programme	4.00	2.89	Under Progress.	
9	Involvement of Youth in Namami Gange programme (Phase-II) -by NYKS (Funding under NGP)	7.03	01.01.2021	12 months	Involvement of Youth in Namami Gange programme	0.00	0.00	AA&ES issued on 01.01.2021	
10	Census Survey of Water Bodies in Ganga Bain by Quality Council of India (Funding under NGP)	2.77	22.01.2020	4.5 months	Census Survey of Water Bodies in Ganga Bain by Quality Council of India	0.51	0.51	Under Progress	
11	Addressing the Urban Drivers of River Health in the Ganga River Basin- By National Institute of Urban Affairs, New Delhi (Funding under NGP)	4.04	06.03.2019	2 years	1. Develop strategic guidelines to mainstream urban river management into city's Master Plan 2. Support one selected Class-I town for the systematic preparation of an urban river management plan 3. Roll out three different capacity-building modules for selected Urban Local Bodies and other stakeholders in the knowledge and application of matters related to river health management	2.22	0.70	Under Progress.	Mar-2021
12	Urban Wetland Management Guidelines-A Toolkit for Local Stakeholders-By School of Planning and Architecture, New Delhi (Funding under NGP)	0.48	07.03.2019	6 months	1.Draft Urban Wetland Management Toolkit within 3 months of signing of Agreement 2. Final Urban Wetland Management Toolkit within next 3 months after receiving feedback from stakeholders and experts	0.48	0.48	Completed.	
13	Conserving and Sustainably Managing Gangetic Floodplain Wetlands of Uttar Pradesh (Funding under NGP)	4.15	16.10.2019	1 years	Conserving and Sustainably Managing Gangetic Floodplain Wetlands of Uttar Pradesh	1.86	1.56	Under Progress	
14	Public Relations and Public Outreach of Yamuna Action Plan III-under JICA assisted Yamuna Action Plan Phase-III (Funding under EAP-JICA)	20.46	08.03.2019	42 months	1.Mass media 2.YAP Information Management Centre 3. Outreach Program	0.00	0.00	Under Progress	2022-23

Sl. No.	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI (Rs in Cr)	Total expenditure incurred (Rs in Cr)	Brief Status on Physical Progress	Tentative year of completion
15	Environmental Flow Assessment for Yamuna River from Hathnikund Barrage to Okhla Barrage- By National Institute of Hydrology, Roorkee (Funding under-NGP)	1.04	09.03.2019	12 months	1. Assessment of Environmental Flow for Yamuna River from Hathnikund Barrage to Okhla Barrage. 2. To suggest the management options for maintaining the recommended e-Flows.	0.52	0.52	Under Progress	
16	Rejuvenation of dying springs in Tokoli Gad catchment of Tehri Garhwal District using Geo-chemical & Geo-physical techniques, By IIT Roorkee (Funding under -NGP)	1.35	20.12.2019	36 months	Rejuvenation of dying springs in Tokoli Gad catchment of Tehri Garhwal District using Geo-chemical & Geo-physical techniques	0.68	0.33	Under Progress. Sample Analysis going on ERT equipments procure.	Dec-2022
17	Community Toilets for cleanliness and Sanitation in Kumbh Mela 2020 Prayagraj- (NGP)-Health Deptt. Allahabad	5.84	27.12.2019	45 days	Community Toilets for cleanliness and Sanitation	0.00	0.00	Under Progress	
18	Community Toilets for Toilets, Sanitation & in Haridwar Kumbh Mela 2021 Uttarakhand- (NGP)	79.12	14.12.2020	48 days	Community Toilets, Urinals, Dustbins & IEC activities for Cleanliness and Sanitation in Haridwar Kumbh 2021	0.00	0.00	Under Progress	
19	Continuous Learning and Activity Portal (CLAP) and Ganga Quest-EAP funded	2.95	19.01.2021	29 Months	Continuous Learning and Activity Portal (CLAP) and Ganga Quest	0.00	0.00	AA&ES issued on 19.01.2021	Jun-2023
20	To develop a framework model for Implementation of Arth Ganga concept	1.70	15.01.2021	9 Months	To develop a framework model for Implementation of Arth Ganga concept-Sustainable Economic Development of Ganga Districts linked to river conservation in 5 states(UK,UP,BH,JH,WB)	0.50	0.50	Under Progress	
21	Formulation of Environment Technology Verification (ETV) Policy to test the readiness and adoption of Global state of art technologies-	0.00	05.02.2021		Formulation of Environment Technology Verification (ETV) Policy to test the readiness and adoption of Global state of art technologies-	0.00	0.00	AA&ES issued on 05.02.2021. Policy under formulation	
Total		273.98				103.22	99.94		

River Surface Cleaning					
Projects Status as on 31st, March, 2021					
Sl No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	River Surface Cleaning (In States of -Uttarakhand, Delhi, Uttar Pradesh, Bihar, Jharkhand & West Bengal)	1	33.53	17.88	17.88
	Total	1	33.53	17.88	17.88

River Surface Cleaning								
								Rs. in crores
Sl No	Name of Project	Sanction Cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Tentative year of completion
1	River Surface Cleaning (In -Uttarakhand,U.P, Bihar, Jharkhand and West Bengal,Delhi)	33.53	09.12.2016	3 years	Trash skimmers are being deployed to collect all kinds of floating waste materials in the river such as flowers, coconuts, plastic bottles/bags, food packets, dead bodies (human & animal), algae, logs, bamboos and any other wood material, water hyacinth, other aquatic flora (plants) and any other floating waste.	17.88	17.88	
Total		33.53				17.88	17.88	

Location of the Trash skimmers		
Sl No	States	Location
1	Uttarakhand	Haridwar
2	Delhi	Okhla Zone
3	Uttar Pradesh	Allahabad
		Garhmukteshwar
		Kanpur
		Mathura-Vrindavan
4	Bihar	Patna
5	Jharkhand	Sahibganj
6	West Bengal	Howrah
		Nabadwip

Composite Ecological Task Force (CETF) & Ganga Mitra					
Projects Status as on 31st, March, 2021					
SI No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme	2	197.34	75.78	75.78
2	Eco-skills and Capacity Building Training for Ganga Mitra	3	1.95	1.08	1.08
	Total	5	199.29	76.86	76.86

Composite Ecological Task Force (CETF)									
Projects Status as on 31st, March, 2021									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
1	Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme-Part I	30.34	01.07.2016	1yrs	1. Plantation of trees to check soil erosion 2. Management of public awareness/ participation campaigns. 3. Patrolling of sensitive river areas for biodiversity protection 4. Monitoring of River Pollution.	30.34	30.34	completed	
2	Rising of one composite ecological task force (CETF) Battalion Territorial Army for National Mission for Clean Ganga under the Namami Gange programme -Part-II	167.00	10.08.2017	4 years	1. Plantation of trees to check soil erosion 2. Management of public awareness/ participation campaigns. 3. Patrolling of sensitive river areas for biodiversity protection 4. Monitoring of River Pollution. 5. Assist local Civil Administration/Police in Management of Ghats. 6. Assist during floods/natural calamity in the region	45.44	45.44	At present 07 officers, 05 Junior commissioned Officers & 129 other Ranks (including the temporary attach personnel) has already reported to the unit at Allahabad	2021-22
3	Eco-skills and Capacity Building Training for Ganga Mitra- under the Namami Gange Programme	0.63	20.07.2018	6 months	Eco-skills and Capacity Building Training for Ganga Mitra (Task force at grass root level) to help in Rejuvenating the Ganga and its Accociated water Bodies	0.63	0.63	Completed	
4	Eco-skills and Capacity Building Training for Ganga Mitra- under the Namami Gange Programme	0.53	23.09.2019	6 months	Eco-skills and Capacity Building Training for Ganga Mitra (Task force at grass root level) to help in Rejuvenating the Ganga and its Accociated water Bodies	0.37	0.37	Completed	
5	Eco-skills and Capacity Building Training for Ganga Mitra(Task force at grass root level)- under the Namami Gange Programme	0.79	25.09.2020	9 months	Eco-skills and Capacity Building Training for Ganga Mitra (Task force at grass root level)	0.08	0.08	Under Progress	Jun-2021
Total		199.29				76.86	76.86		

Bioremediation					
Projects Status as on 31st, March, 2021					
Sl No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Bioremediation	16	250.52	35.49	35.49
	Total	16	250.52	35.49	35.49

Bioremediation									
Projects Status as on 31st, March, 2021									
Rs. in crores									
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
1	Treatment of Danapur Cantt. Drain at Patna using Bioremediation - (M/s Enviroway Bio sciences Pvt Ltd)	0.73	25.09.2017	1 years	Treatment of Danapur Cantt. Drain at Patna using Bioremediation	0.05	0.05	Under Progress	2020-21
2	Treatment of Nehru Drain , Allahabad using Bioremediation - (M/s Greenway Technologies Pvt Ltd)	0.90	25.09.2017	1 years	Treatment of Nehru Drain , Allahabad using Bioremediation	0.07	0.07	completed	
3	Treatment of Laksar Drain at Haridwar using Bioremediation - (M/s Nualgi Nano Biotech Pvt Ltd)	13.00	17.04.2018	1 years	Treatment of Laksar Drain at Haridwar using Bioremediation	0.00	0.00	Stopped	2020-21
4	Treatment of Rajapura Drain at Patna using Bioremediation - (M/s J M Enviro Technologies Pvt Ltd)	2.43	17.04.2018	1 years	Treatment of Rajapura Drain at Patna using Bioremediation	1.01	1.01	Under Progress	2020-21
5	Treatment of Galaothi Drain at Bulandshahr using Bioremediation - (M/s Bhagwati Gas Ltd)	0.74	26.04.2018	1 years	Treatment of Galaothi Drain at Bulandshahr using Bioremediation	0.00	0.00	Stopped	2020-21
6	Treatment of Ramnagar Drain at Varanasi using Bioremediation - (M/s Bint Biotech Pvt. Ltd)	4.32	26.04.2018	1 years	Treatment of Ramnagar Drain at Varanasi using Bioremediation	1.79	1.79	Under Progress	2020-21
7	Treatment of Assi River at Varanasi using Bioremediation - (M/s Indian National Trust for Art and Cultural Heritage (INTACH)	4.13	26.04.2018	1 years	Treatment of Assi River at Varanasi using Bioremediation	0.00	0.00	stopped	2020-21
	Treatment of (30 +23) Drains in Uttar Pradesh and Third Party Monitoring of 152 drains		25.09.2018	8 months	Treatment of 23 Drains in Allahabad and its upstream reaches				

Bioremediation									
Projects Status as on 31st, March, 2021									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
8		109.71	09.11.2018	6 months	Third Party Monitoring and Analysis of BOD,TSS and Fecal Coliform in outlets and Inlets of 123 drains	28.42	28.42	completed	
9	Treatment of Rampur Drain, Rampur using bio-remediation -By M/s TechAirMart.Com	14.16	09.11.2018	12 months	Treatment of Rampur Drain using Bio-remediation	4.15	4.15	Under Progress	
10	In-situ/ex-situ treatment of drains going into river Ganga & its tributaries-under Namami Gange Scheme	60.13	09.11.2018	5 years	Treatment of drains going into river Ganga & its tributaries- 1. Moksha dham drain-Moradabad by M/s. DNP infrastructures Pvt Ltd. 2.Hapur drain-I (city drain)-Hapur by M/s. DNP infrastructures Pvt Ltd. 3.Kasganj Drain -Kasganj by M/s. DNP infrastructures Pvt Ltd. 4.Chauri drain,Bhadohi & Barbaspur drain- Bhadohi by M/s Primove Infra.	0.00	0.00	Work Awarded	2023-24
11	In-situ/ex-situ treatment of two drains (Dhobi basti and Shamshan ghat drain) of Budhana district-under Namami Gange Scheme	9.10	06.12.2018 Revised AA&ES Date 28.02.2019	1 years	Treatment of Two drains - 1. Shamshan Ghat Drain -by M/s FIL-Ingeo-SS JV, 2. Dhobi Basti Area Drain - by M/s FIL-Ingeo-SS JV	0.00	0.00	Work Awarded	Dec-2023
12	In-situ/ex-situ treatment of drain at Titagarh, West Bengal (Package-5)-under Namami Gange Scheme	3.11	06.12.2018	5 years	Treatment of Titagarh drains - by M/s. Enviroway Bio-Science Pvt Ltd.	0.00	0.00	Work Awarded	Dec-2023
13	In-situ/ex-situ treatment of two drains (Taar nalla, Babaganj and Ganda nalla,Raiyapur) of Kunda, Uttar Pradesh (Package - 14)-under Namami Gange Scheme	19.77	06.12.2018	5 years	Treatment of two drains - 1. Taar nalla, Babaganj - by M/s Ozone - M.M Enviro P. Ltd . JV, 2.Ganda Nala, Raiyapur- by M/s Ozone - M.M. Enviro P. Ltd. JV	0.00	0.00	Work Awarded	Dec-2023

Bioremediation									
Projects Status as on 31st, March, 2021									
									Rs. in crores
SI No	Name of Project	Approved project cost (Rs in Cr)	Date of Sanction	Duration of project	Nature of works	Funds released by GoI	Total expenditure incurred	Brief Status on Physical Progress	Tentative year of completion
14	Treatment of Tuglakabad Drain, Delhi using bio-remediation	4.31	24.09.2020	11 months	Treatment of Tuglakabad Drain, Delhi using bio-remediation	0.00	0.00	AA&ES issued on 24.09.2020	Jul-2021
15	In-situ/ex-situ treatment of untapped drains identified in the 09 polluted river stretches of Uttarakhand by Bio-remediation Technologies -under Namami Gange Scheme	2.59	14.12.2020	4 months	Treatment of untapped drains identified in the 09 polluted river stretches of Uttarakhand by Bio-remediation Technologies	0.00	0.00	AA&ES issued on 14.12.2020	Apr-2021
16	Treatment of Kosi Drain, Vrindavan using Bio-remediation Technologies-By M/s BioXGreen Technology Pvt Ltd	1.39	18.12.2020	11 months	Treatment of Kosi Drain, Vrindavan using Bio-remediation Technologies-By M/s BioXGreen Technology Pvt Ltd	0.00	0.00	AA&ES issued on 18.12.2020	Jun-2021
Total		250.52				35.49	35.49		

Construction of IHHL across Gram Panchayats near Ganga River					
Projects Status as on 31st, March, 2021					
SI No	Project Name	No of Projects	Sanction Cost (Rs in Cr)	Total Fund Released (Rs in Cr)	Total Expenditure (Rs in Cr)
1	Construction of toilets across Gram Panchayats near Ganga River (5 States-Uttarakhand, Uttar Pradesh, Bihar, Jharkhand and West Bengal)-through Ministry of Drinking Water & Sanitation	1	1421.26	1020.44	1020.44
	Total	1	1421.26	1020.44	1020.44

Construction of IHHL across Gram Panchayats near Ganga River			
Ministry of Drinking Water and Sanitation has taken up construction of IHHLs, liquid waste management for all 1662 Gram Panchayats.			
Statewise construction of Toilets across Gram Panchayats near river Ganga			
SI No	States Name	Completed IHHL	Villages (Near Ganga) Declared as ODF
1	Uttarakhand	9540	222
2	Uttar Pradesh	3,88,340	1,604
3	Jharkhand	24977	66
4	Bihar	3,21,324	468
5	West Bengal	3,39,507	2105
Total		10,83,688	4465

IHHL: Individual House Hold Latrines