

**National Mission for Clean Ganga**  
**Monthly Progress Report for the Month of December, 2020**  
(In compliance to NGT order dated 24.09.2020 in O.A No. 673 of 2018)

Sr. No.	Information Sought	Reply by Punjab State
<b>Overall status of the State:</b>		
I.	Total Population: Urban Population & Rural Population separately	<ul style="list-style-type: none"> <li>• Total Population: 2.77 Cr. (2011 census)</li> <li>• Rural- 173.3 Lakh,</li> <li>• Urban- 103.74 Lakh</li> </ul>
II.	Estimated Sewage Generation (MLD):	2, 111MLD
III.	<b><u>Details of Sewage Treatment Plant:</u></b>	
	<ul style="list-style-type: none"> <li>• Existing no. of STPs and Treatment Capacity (in MLD)</li> </ul>	116 STPs (1628.5 MLD)
	<ul style="list-style-type: none"> <li>• Capacity Utilization of existing STPs:</li> </ul>	80%
	<ul style="list-style-type: none"> <li>• MLD of sewage being treated through Alternate technology:</li> </ul>	2 STPs of 500 KLD each
	<ul style="list-style-type: none"> <li>• Gap in Treatment Capacity in MLD</li> </ul>	648 MLD
	<ul style="list-style-type: none"> <li>• No. of Operational STPs:</li> </ul>	115+1 (STP Jamalpur- Non-Operational)
	<ul style="list-style-type: none"> <li>• No. of STPs monitored:</li> </ul>	102
	<ul style="list-style-type: none"> <li>• No. of Complying STPs:</li> </ul>	58
	<ul style="list-style-type: none"> <li>• No. of Non-complying STPs:</li> </ul>	44
	<b>Details of each existing STP in the State</b>	Information on existing 116 STPs in the State is provided in <b>Annexure -I.</b>
	<b>Details of Non-Compliant STPs</b>	The list of Non-Compliant STPs in the State is provided in <b>Annexure -II.</b> The concerned departments are in the process of identifying the reasons for Non-Compliance.
	<b>Details of under construction STPs in the State</b>	Information on STPs under construction in the State is provided in <b>Annexure -III.</b>

	<b>Details of proposed STPs in the State</b>	Information on STPs proposed & to be set up in State is provided in <b>Annexure -IV</b> .
<b>IV</b>	<b><u>Details of Industrial Pollution:</u></b>	
	<ul style="list-style-type: none"> <li>No. of industries in the State:</li> </ul>	22925
	<ul style="list-style-type: none"> <li>No. of water polluting industries in the State:</li> </ul>	4055
	<ul style="list-style-type: none"> <li>Quantity of effluent generated from the industries in MLD:</li> </ul>	402
	<ul style="list-style-type: none"> <li>Quantity of Hazardous Sludge generated from the Industries in TPD:</li> </ul>	130.33
	<ul style="list-style-type: none"> <li>Number of industrial units having ETPs</li> </ul>	1760
	<ul style="list-style-type: none"> <li>Number of industrial units connected to CETP/Re-Processors</li> </ul>	2264
	<ul style="list-style-type: none"> <li>Number and total capacity of ETPs (details of existing/ under construction / proposed)</li> </ul>	1760 & 398.327 MLD
	<ul style="list-style-type: none"> <li>Compliance status of the ETPs:</li> </ul>	Compliant= 1648 Non-Compliant=112
	<ul style="list-style-type: none"> <li>Number and total capacity of CETPs (details of existing/ under construction / proposed)</li> </ul>	<p>Existing CETPs- 4 (20.535 MLD)  1 CETP for Dyeing, Ludhiana =15 MLD  1 CETP for electroplating industries in Ludhiana = 0.5 MLD.  1 CETP for Leather Complex Jalandhar= 5 MLD.  1 CETP Phillaur, Jalandhar = 0.035 MLD</p> <p>Note: -  The CETP installed by Malerkotla Electroplating Association, is now just collection center for collection of trade effluent generated by tiny electroplating units. The trade effluent collected by Association is got lifted to CETP, Ludhiana, being operated by M/s J.B.R Technology, Ludhiana)</p> <p>Under Const. CETPs:-3 (90.15 MLD)</p>

		<p>1 CETP, Ludhiana = 50 MLD  1 CETP, Ludhiana = 40 MLD  1 CETP, Jalandhar= 0.15 MLD</p>
	<ul style="list-style-type: none"> <li>Status of compliance and operation of the CETP</li> </ul>	<p>Out of 4 CETPs, 1 CETP is found to be non-compliant.</p> <p>The details of CETPs is provided in <b>Annexure-V</b>.</p>
<b>V.</b>	Total number of Urban Local Bodies and their Population	
	<ul style="list-style-type: none"> <li>Current Municipal Solid Waste Generation</li> </ul>	4100 TPD
	<ul style="list-style-type: none"> <li>Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc</li> </ul>	<ul style="list-style-type: none"> <li>7722 Aerobic Compost Pits (including 508 pits of BWGs &amp; others) having total capacity of 1000 TPD constructed. In addition to this, a central compost facility of 800 TPD at MC Ludhiana and 200 TPD at Bathinda has been constructed. On-site composting of horticulture waste is also being carried out in 2290 parks/ green belts/ institutions.</li> <li>235 MRFs and a central facility of 800 TPD at MC Ludhiana and 200 TPD at Bathinda has been constructed for management of dry waste.</li> <li>1 RDF facility exists at Bathinda</li> </ul>
	<ul style="list-style-type: none"> <li>Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap &gt; 20%)</li> </ul>	<p>Out of total quantity of MSW generated i.e. 4100 TPD, total quantity of 3053 TPD (74%) is processed.</p> <p>ULB wise Action Plan to bridge the gap between the installed capacity and current utilization of the processing facilities i.e (Aerobic Composting Pits, Material Recovery Facilities and Sanitary Landfill Sites) is attached as <b>Annexure-VI</b>. The said Annexure mentions the ULB wise details of the processing facilities to be installed for environmentally sound management of the solid waste in the State.</p> <p>100% physical targets of composting units-pits &amp; MRFs and 100% processing of waste coupled with source segregation shall be achieved by 31<sup>st</sup> March, 2021.</p>

		<p>Special Emphasis is being laid on following activities to achieve the target within the stipulated timelines:</p> <ul style="list-style-type: none"> <li>• Handholding support, capacity building and behaviour change IEC at various levels i.e. State, Regional, District, ULBs and ward level.</li> <li>• A dedicated team of 140 Community Facilitators and 350+ Motivators is deployed at ULB's level exclusively for conducting various behavior change, IEC activities and capacity building of the stakeholders.</li> </ul>
	<ul style="list-style-type: none"> <li>• No. and capacity of C&amp;D waste processing plants in TPD (existing, proposed and under construction)</li> </ul>	<p>Necessary machineries have been purchased in 62 ULBs and Micro Units have been set up by 43 ULBs including 5 TPD at MC Bathinda. Remaining ULBs are in process of purchasing/ installation of machineries. MC Amritsar, Jalandhar and Ludhiana are in process of tender. C&amp;D waste management projects of ULBs approved by State Level Advisory Committee/ SBM-U and funds are releasing to the remaining ULBs as per their demand.</p>
	<ul style="list-style-type: none"> <li>• Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source</li> </ul>	<ul style="list-style-type: none"> <li>• Total no. of wards- 3117</li> <li>• No. of wards having D to D facility- 3100 (covering around 99% of total households)</li> <li>• No. of wards practicing source segregation- 2786. (covering around 87% of total households)</li> </ul>
	<ul style="list-style-type: none"> <li>• Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)</li> </ul>	<ul style="list-style-type: none"> <li>• 1587 Aerobic Composting Pits are to be constructed (Against revised Target of 8801 Pits).</li> <li>• 74 MRFs to be installed</li> <li>• 3 WTE facilities to be installed</li> </ul> <p>ULB wise details are attached as <b>Annexure- VI.</b></p>
	<ul style="list-style-type: none"> <li>• No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.</li> </ul>	<p>There are 174 dump sites (approx 552 acre) in 163 ULBs. Sanitary landfill already set up in SLF already set up in 5 ULBs (Derrabassi, Fazilka, Longowal, Ludhiana and Moonak) and under construction in 13 ULBs ( Batala, Chamkaur Sahib, Ferozpur, Mehraj, Mohali, Morinda, Mudki,</p>

		Nangal, Samana, Sardulgarh, Nakodar, Rajpura and Sultanpur Lodhi).
	<ul style="list-style-type: none"> <li>No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers</li> </ul>	There is no legacy waste within 1km buffer of both sides of the rivers.
	No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	172 vulnerable points near water bodies were identified, out of which arrangements have been made at 123 points to prevent entry of solid waste. ULBs are working continuously to cover such 100% points.
<b>Status of ULB wise Management of Solid Waste</b>		Information attached at <b>Annexure VI</b> .
<b>VI.</b>	<b><u>Bio-medical Waste Management:</u></b>	
	Total Bio-medical generation:	16 TPD
	No. of Hospitals and Health Care Facilities:	13702 HCFs
	Status of Treatment Facility/ CBMWTF:	5 common Bio-medical Waste treatment facilities exist and operational at Mohali, Pathankot, Ludhiana, Mukatsar and Amritsar.
<b>VII.</b>	<b><u>Hazardous Waste Management:</u></b>	
	Total Hazardous Waste generation:	<ul style="list-style-type: none"> <li>Landfillable = 28113.7822 MT</li> <li>Incinerable = 4581.297 MT</li> <li>Recyclable = 23721.974 MT</li> <li>Utilizable = 31974.2 MT</li> </ul>
	No. of Industries generating Hazardous waste	3427
	Treatment Capacity of all TSDFs	One treatment facility namely Punjab Waste Management Project (Unit - Ramky Enviro Engineers Limited) exists at Vill. Nimbuan, Dera Bassi. The capacity of the unit to cater the HW generation is 5.4 lac Ton.

	Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	Around 2083 MT/Month
	Details of on-going or proposed TSDF	The existing CTSDF at vill. Nimbuan, Dera Bassi is in process of installation of incinerator in its premises for incinerating the Hazardous Waste and the same is likely to be installed by the end of this financial year i.e. 31.03.2021.
VIII.	<b><u>Plastic Waste Management:</u></b>	
	Total Plastic Waste generation:	327 TPD
	Treatment/ Measures adopted for reduction or management of plastic waste:	<ul style="list-style-type: none"> <li>• Manufacturing, sale and usage of plastic carry bags have been banned in the State w.e.f. 1<sup>st</sup> April 2016.</li> <li>• Usages of Single Use Plastic Items including water bottles have been banned in the offices of ULBs.</li> <li>• Cloth banners are being used and wall paintings are being made preferably to the flex banners.</li> <li>• Usage of cloth bags, paper bags and metal utensils and pattals/ done are being promoted.</li> <li>• In process of channelization of plastic wastes (municipal solid waste) by involving plastic waste re-cyclers.</li> </ul>
IX	Details of Alternate Treatment Technology being adopted by the State/UT	<p>Alternate Technology being adopted for wastewater treatment includes in-situ bioremediations of various drains and STPs:</p> <ul style="list-style-type: none"> <li>• The work for in-situ remediation of the Sirhind Choe (near Bhadson, District Patiala), with the demonstration of Constructing Wet Land Technology has been completed. The performance of the technology is under</li> </ul>

		<p>evaluation and will be replicated in rest of the drains in depending upon its success.</p> <ul style="list-style-type: none"> <li>• In-situ remediation of Bhulana drain carried out by Punjab Pollution Control Board with installing bioremediation, phyto-remediation enhanced through Nano Bubble Technology on Pilot basis and is under evaluation.</li> <li>• WSP based STP at Bhulath has been upgraded by adding Nano Bubble Technology. The performance of the technology is under evaluation and will be replicated in rest of the drains in depending upon its success.</li> <li>• The work on piloting low cost ecofriendly on 500 KLD STP for Banur, based on modified constructed wetland approach, is near completion.</li> </ul>
X	<ul style="list-style-type: none"> <li>• Identification of polluting sources including drains contributing to river pollution</li> </ul>	<p>Various polluted sources include:</p> <ul style="list-style-type: none"> <li>• Domestic sewage including Dairy Waste</li> <li>• Industrial wastewater</li> <li>• Agriculture run-off</li> </ul>
	<ul style="list-style-type: none"> <li>• Actions as per NGT order on in-situ treatment of drains:</li> </ul>	<p>In-situ treatment of drains:</p> <ul style="list-style-type: none"> <li>• The work for in-situ remediation of the Sirhind Choe (near Bhadson, District Patiala), with the demonstration of Constructing Wet Land Technology has been completed. The performance of the technology is under evaluation and will be replicated in rest of the drains in depending upon its success.</li> <li>• In-situ remediation of Bhulana drain carried out by Punjab Pollution Control Board with installing bioremediation, phyto-remediation enhanced through Nano Bubble Technology on Pilot basis and is under evaluation.</li> <li>• WSP based STP at Bhulath has been upgraded by adding Nano Bubble Technology. The performance of the technology is under evaluation and will be replicated in rest of the drains in depending upon its success.</li> </ul>

		<ul style="list-style-type: none"> <li>The work on piloting low cost ecofriendly on 500 KLDSTP for Banur, based on modified constructed wetland approach, is near completion.</li> </ul>
XI	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	Directorate of Environment and Climate Change (DECC), Govt. of Punjab is the Nodal Department for rendering technical services & acting as Environmental Management Cell to O/o Chief Secretary in compliance of NGT Orders
XII	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	<ul style="list-style-type: none"> <li>Progress w.r.t implementation of various Environmental Action Plans is being reviewed regularly by State Apex Committee constituted under the Chairpersonship of Chief Secretary, Punjab.</li> <li>10<sup>th</sup> meeting of State Level Apex Committee under the chairpersonship of Chief Secretary, Punjab was held on 03.09.20.</li> </ul>
XIII	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	<ul style="list-style-type: none"> <li>4 polluted river stretches and major drains contributing to rivers identified.</li> <li>The range of water quality of polluted river stretches monitored by PPCB in the month of December, 2020 as per under <ul style="list-style-type: none"> <li>Sutlej (Roopnagar to Harike Bridge): C to E (Priority-I)</li> <li>Ghaggar (Sardulgarh to Mubarkpur): D to E(Priority-I)</li> <li>Beas (Along Mukerian): B (Priority-V)</li> <li>Beas (Sultanpur Lodhi to Confluence point to Beas): B (Priority-IV)</li> </ul> </li> </ul> <p>The latest water quality of the polluted water stretches along with the flow details is attached at <b>Annexure VII</b>.</p>

XIV	Ground water regulation:	<ul style="list-style-type: none"> <li>• Government of Punjab notified Punjab Water Regulation and Development Authority in June, 2020 for the management and regulation of water resources to ensure judicious, equitable and sustainable utilization of water.</li> <li>• Directorate of Ground Water Management set up by State with the prime objective of conserving and managing water resources.</li> <li>• In order to deal with the problems of falling water table, increasing surface water pollution and water logging in the south-west Punjab etc., Govt. of Punjab signed an agreement with M/s Mekorot, National Water Company, Israel on 23<sup>rd</sup> October, 2018 to formulate Water Conservation and Management Master Plan (WCMMP) for the State of Punjab. M/s Mekorot will give recommendation to State on Current Situation of the water Sector, water-based economy regulations, projection of water resources viz-a-viz demand, alternative water supply schemes.</li> </ul>
XV	Good irrigation practices being adopted by the State:	<ul style="list-style-type: none"> <li>• Good irrigation practice such as drip irrigation, sprinkler irrigation, laser leveling, etc are being adopted and promoted in the State by Department of Agriculture and Department of Soil and Water Conservation.</li> </ul>
XVI	Rain Water Harvesting:	<ul style="list-style-type: none"> <li>• Rain water harvesting is being carried out by Department of Soil and Water Conservation in Kandi area of Punjab by constructing check dams, rain water harvesting structures, silt detention structures, stream bank protection, contour bunding, runoff check and drop structures etc.</li> <li>• The State Government has made rainwater harvesting mandatory for all public and commercial establishments and all properties in plots covering more than 500 sq. m in urban areas.</li> </ul>

XVII	Demarcation of Floodplain and removal of illegal encroachments:	Department of Water Resources informed that flood protection embankment has been already constructed on both sides of the river in state. As the rivers are already channelized, therefore flood plain zoning is not technically feasible.
XVIII	Maintaining minimum e-flow of river:	<ul style="list-style-type: none"> <li>• Minimum 15% of average lean season flow is being maintained in river Sutlej (640 cusecs) &amp; Beas (370 cusec) by Department of Water Resources in compliance of NGT order dated 9.8.2017 in O.A. No. 498 of 2015 in the matter of "Pushp Saini Vs MoEF&amp;CCGoI.</li> <li>• As per Department of Water Resources, there is no regulation point in the State for Ghaggar, which is not a perennial river. As per Department of Water Resources, there is no regulation point in the State for Ghaggar, which is not a perennial river.</li> <li>• Chief Engineer/Canals vide his office Memo No. 522-23 dated 27.7.2020 has requested Engineer-in-Chief/ Irrigation and Water Resources, Govt. of Haryana for release of water from Kaushalya Dam for maintaining E-Flow in River Ghaggar.</li> </ul>
XIX	Plantation activities along the rivers:	<ul style="list-style-type: none"> <li>• Plantation is regularly being carried by Department of Forest on the side slopes of embankments and berms of rivers which help in checking erosion of embankments and river berms/edges.</li> <li>• Municipal Corporation, Ludhiana planted 4270 saplings of various plants including Shady, Medicinal, Fruit and Flowering trees at various sites across the catchment area of Buddha Nallah.</li> </ul>
XX	Development of biodiversity park:	<ul style="list-style-type: none"> <li>• Municipal Corporation, Ludhiana selected 6 sites for development of Biodiversity Parks at Ludhiana.</li> <li>• Matter is being taken up with Department of Forest to explore the feasibility of using CAMPA funds for setting up of Bio-diversity</li> </ul>

		<p>parks and plantation purposes in the catchment areas of the rivers to enhance the biodiversity.</p>
XXI	Reuse of Treated Water:	<ul style="list-style-type: none"> <li>• The Government of Punjab has Notified "The State Treated Waste Water Policy 2017" to promote recycling and reuse of treated sewerage for non- potable applications. Till date, 47 number projects have been completed by Department of Soil &amp; Water Conservation, Punjab for using 243.3 MLD treated wastewater of STPs. These projects have been implemented by laying underground pipeline system for irrigation water conveyance covering an area of 7652 hectares.</li> <li>• The Department further proposes to utilize 1238.8 MLD of treated wastewater from 164 existing, under progress and proposed/new STPs for irrigation purposes for an agricultural area of 37,683 hectares. Others relevant Departments are also exploring various options to promote utilization of the treated wastewater of STPs for non-potable use such as domestic use, construction activities, industrial processes, urban landscaping &amp; green belts, etc.</li> <li>• A separate State Action Plan for Reuse of Treated Sewage has been submitted to CPCB in compliance of NGT Orders dated 21.05.20 in O.A. No. 593/2017 with O.A. No. 148/2016.</li> </ul>
XXII	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	<p>Beas. The river is meeting the B Class Water Quality Criteria of CPCB.</p>
XXIII	Status of Preparation of Action Plan by the 13 Coastal States:	Not Applicable
XXIV	Regulation of Mining Activities in the State/UT	The mining operations is being strictly carried out in accordance with the approved mining plan and after complying with all the conditions stipulated in Environmental & Other Statutory Clearance.

		Mine owner shall follow the operational procedure (for sale, dispatch, storage, reserve reconciliation and transportation) as per terms of agreement with the Department of Mining, Punjab.
XXV	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.	Action against the non-compliant units is taken regularly from time to time by the PPCB.

## Details of the each Existing STP in the State of Punjab

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for December,2020
<b>River Towns</b>									
1	Sutlej	Ludhiana	Jamalpur	MCL	48	UASB	48	Non-Operational	Not Applicable
2	Sutlej	Ludhiana	Bhattian-I	MCL	111	UASB	111	Operational	Non-Compliant
3	Sutlej	Ludhiana	Bhattian-II	MCL	50	SBR	50	Operational	Non-Compliant
4	Sutlej	Ludhiana	Balloke-I	MCL	152	UASB	117	Operational	Non-Compliant
5	Sutlej	Ludhiana	Balloke-II	MCL	105	SBR	101	Operational	Compliant
6	Sutlej	Jalandhar	Pholriwal-I	MCJ	100	UASB	100	Operational	Non-Compliant
7	Sutlej	Jalandhar	Pholriwal-II (Girdhari Lal)	MCJ	25	SBR	25	Operational	Compliant
8	Sutlej	Jalandhar	Pholriwal-III (Eco Chem)	MCJ	25	SBR	25	Operational	Compliant
9	Sutlej	Jalandhar	Basti Peer Dad	MCJ	50	SBR	50	Operational	Non-Compliant
10	Sutlej	Jalandhar	BambianWali Cantt	MCJ	10	SBR	4	Operational	Compliant
11	Sutlej	Jalandhar	Jaitawali	MCJ	25	SBR	18	Operational	Compliant
12	Sutlej	Kapurthala	Phagwara-I	PWSSB	20	UASB	20	Operational	Non-Compliant
13	Sutlej	Kapurthala	Phagwara-II (Hadibad)	PWSSB	8	MBBR	8	Operational	Compliant
14	Sutlej	Kapurthala	Phagwara-III (Palahi Road)	PWSSB	8	MBBR	8	Operational	Compliant

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for December,2020
15	Sutlej	Jalandhar	Phillaur-I	PWSSB	3	MBBR	-	Operational	Compliant
16	Sutlej	Jalandhar	Phillaur-II	PWSSB	2.6	WSP	2.6	Operational	Non-Compliant
17	Sutlej	Jalandhar	Nakodar	PWSSB	6	SBR	-	Operational	Compliant
18	Sutlej	SBS Nagar	Nawashahar	PWSSB	6	SBR	6	Operational	Compliant
19	Sutlej	SBS Nagar	Banga	PWSSB	3	SBR	-	Operational	Compliant
20	Sutlej	Hoshiarpur	Hoshiarpur	PWSSB	30	MBBR	18	Operational	Not-Monitored
21	Sutlej	Rupnagar	Nangal	PWSSB	8	ASP	8	Operational	Compliant
22	Sutlej	Rupnagar	Bruari Nangal	PWSSB	5	ASP	-	Operational	Compliant
23	Sutlej	Ludhiana	Machhiwada	PWSSB	4	SBR	2	Operational	Not-Monitored
24	Sutlej	Ludhiana	Sahnewal	PWSSB	7	SBR	4.5	Operational	Not-Monitored
25	Sutlej	Rupnagar	Ropar-I	PWSSB	10	SBR	10	Operational	Non-Compliant
26	Sutlej	Rupnagar	Ropar-II (Rasoolpur)	PWSSB	2.5	SBR	2.5	Operational	Compliant
27	Sutlej	Rupnagar	Ropar-III (Sadabarat)	PWSSB	2	SBR	2	Operational	Compliant
28	Sutlej	Ludhiana	Jagraon-I	PWSSB	12	SBR	-	Operational	Non-Compliant
29	Sutlej	Ludhiana	Jagraon-II	PWSSB	16	SBR	10	Operational	Non-Compliant
30	Sutlej	Bathinda	Goniana	PWSSB	3	WSP	3	Operational	Compliant
31	Sutlej	Moga	Moga	PWSSB	27	SBR	27	Operational	Compliant
32	Sutlej	Fazilka	Abohar	PWSSB	25	SBR	22.5	Operational	Compliant
33	Sutlej	Muktsar	Malout-I	PWSSB	3	WSP	3	Operational	Non-Compliant
34	Sutlej	Muktsar	Malout-II	PWSSB	10	MBBR	7	Operational	Non-Compliant
35	Sutlej	Moga	Dharamkot	PWSSB	4	SBR	3.5	Operational	Compliant
36	Sutlej	Ferozepur	Makhu	PWSSB	4	SBR	1.2	Operational	Compliant
37	Sutlej	Ferozepur	Talwandi	PWSSB	4	SBR	2	Operational	Compliant

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for December,2020
			Bhai						
38	Sutlej	Ferozepur	Zira	PWSSB	8	MBBR	8	Operational	Compliant
39	Sutlej	Fazilka	Jalalabad	MC	8	MBBR	6	Operational	Non-Compliant
40	Sutlej	Muktsar	Muktsar Sahib-I	DWSS	8.7	MBBR	-	Operational	Non-Compliant
41	Sutlej	Muktsar	Muktsar Sahib-II	DWSS	5.7	MBBR	-	Operational	Non-Compliant
42	Sutlej	Muktsar	Muktsar Sahib-III	DWSS	3.5	MBBR	-	Operational	Not-Monitored
43	Sutlej	Rupnagar	Anandpur Sahib	DWSS	8	MBBR	-	Operational	Compliant
44	Sutlej	Mohali	Kurali	GMADA	5	SBR	-	Operational	Compliant
45	Sutlej	Rupnagar	Nangal	BBMB	6.7	ASP	-	Operational	Not-Monitored
46	Sutlej	Jalandhar	East Jalandhar Cantt-I	MES	3	MBBR	-	Operational	Compliant
47	Sutlej	Jalandhar	East Jalandhar Cantt-II	MES	3	MBBR	-	Operational	Compliant
48	Sutlej	Jalandhar	East Jalandhar Cantt-III	MES	0.4	MBBR	-	Operational	Compliant
49	Sutlej	Jalandhar	West Jalandhar Cantt-I	MES	1.5	MBBR	-	Operational	Compliant
50	Sutlej	Jalandhar	West Jalandhar Cantt-II	MES	1.5	MBBR	-	Operational	Compliant

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for December,2020
51	Beas	Pathankot	Pathankot	PWSSB	27	SBR	-	Operational	Compliant
52	Beas	Gurdaspur	Sri Hargobindpur	PWSSB	1	WSP	1	Operational	Non-Compliant
53	Beas	Hoshiarpur	Mukerian	PWSSB	5	MBBR	2	Operational	Compliant
54	Beas	Hoshiarpur	Tanda	PWSSB	4	MBBR	2	Operational	Compliant
55	Beas	Kapurthala	Begowal	PWSSB	2.5	SBR	2.5	Operational	Compliant
56	Beas	Kapurthala	Bholath	PWSSB	4	WSP	4	Operational	Non-Compliant
57	Beas	Hoshiarpur	Dasuya	MC	4	WSP	3.5	Operational	Non-Compliant
58	Beas	Kapurthala	Kapurthala	MC	25	UASB	25	Operational	Non-Compliant
59	Beas	Kapurthala	Sultanpur Lodhi	MC	2.6	WSP	1.8	Operational	Non-Compliant
60	Beas	Hoshiarpur	Sham Chuarasi	MC	1	WSP	1	Operational	Non-Compliant
61	Beas	Hoshiarpur	Talwara	BBMB	8	SBR	-	Operational	Compliant
62	Beas	Gurdaspur	GE, Air Force Pathankot	MES	3	MBBR	-	Operational	Non-Compliant
63	Beas	Gurdaspur	GE, South Mammon (Lal TikkuKhadArea)	MES	2		-	Operational	Compliant
64	Beas	Gurdaspur	GE, West Pathankot	MES	8	MBBR	-	Operational	Compliant
65	Beas	Gurdaspur	GE, South Mammon Pathankot	MES	2	MBBR	-	Operational	Compliant
66	Beas	Gurdaspur	GE, South Basanter Line Area	MES	2	MBBR	-	Operational	Compliant

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for December,2020
67	Ghaggar	Mohali	Banur	PWSSB	4	MBBR	4	Operational	Non-Compliant
68	Ghaggar	Mansa	Baretta	PWSSB	3	WSP	3	Operational	Non-Compliant
69	Ghaggar	Mansa	Bhikhi	PWSSB	3	WSP	3	Operational	Non-Compliant
70	Ghaggar	Mansa	Budhlada	PWSSB	6.5	MBBR	6.5	Operational	Non-Compliant
71	Ghaggar	Sangrur	Khanauri	PWSSB	3	SBR	3	Operational	Compliant
72	Ghaggar	Sangrur	Lehragaga	PWSSB	4	SBR	4	Operational	Compliant
73	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	PWSSB	25	SBR	25	Operational	Compliant
74	Ghaggar	Sangrur	Moonak	PWSSB	3	SBR	3	Operational	Compliant
75	Ghaggar	Patiala	Patran	PWSSB	4	SBR	4	Operational	Compliant
76	Ghaggar	Patiala	Samana	PWSSB	10	SBR	10	Operational	Compliant
77	Ghaggar	Mansa	Sardulgarh	PWSSB	4	WSP	4	Operational	Non-Compliant
78	Ghaggar	Sangrur	Sunam	PWSSB	8	MBBR	8	Operational	Compliant
79	Ghaggar	Mohali	Zirakpur	PWSSB	17	SBR	17.3	Operational	Non-Compliant
80	Ghaggar	Patiala	Rajpura-I	PWSSB	7	SBR	7	Operational	Compliant
81	Ghaggar	Patiala	Rajpura-II	PWSSB	10	SBR	10	Operational	Compliant
82	Ghaggar	Mohali	Mohali	GMADA	45.4	UASB	-	Operational	Compliant
83	Ghaggar	Mohali	Lalru	GMADA	1.5	SBR	1.5	Operational	Compliant
84	Ghaggar	Patiala	Patiala-I	MC	46	SBR	46	Operational	Compliant
85	Ghaggar	Patiala	Patiala-II	MC	10	SBR	10	Operational	Compliant
86	Ghaggar	Patiala	Patiala-III	PUDA	13	FAB	-	Operational	Compliant
87	Ghaggar	Mohali	DeraBassi	PSIEC	2	MBBR	3	Operational	Not-Monitored
88	Ghaggar	Mohali	DeraBassi	MC	4	SBR	-	Operational	Compliant
89	Sutlej	Rupnagar	Morinda	PWSSB	5.5		-	Operational	Compliant
90	Sutlej	Muktsar	Gidderbaha	PWSSB	7		-	Operational	Compliant
91	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	PSIEC	3	MBBR	-	Operational	Not-Monitored
92	Ghaggar	Patiala	Nabha	PSIEC	2.5	SBR	-	Operational	Under Stabilization

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for December,2020
									(Not-Monitored)
93	Beas	Kapurthala	Kapurthala	MES	1	MBBR	-	Operational	Not-Monitored
<b>Non- River Towns</b>									
94	Non-River	Amritsar	Amritsar (North)	PWSSB	95.00	ASP	178.00	Operational	Not-Monitored
95	Non-River	Amritsar	Amritsar (South)	PWSSB	95.00	ASP		Operational	Not-Monitored
96	Non-River	Bathinda	Bathinda	PWSSB	52.00	SBR	53.00	Operational	Compliant
97	Non-River	Bathinda	Bhucho	PWSSB	3.00	WSP	3.00	Operational	Non-Compliant
98	Non-River	Bathinda	Kot Fatta	PWSSB	1.50	WSP	1.50	Operational	Non-Compliant
99	Non-River	Bathinda	Maur	PWSSB	5.00	MBBR	4.95	Operational	Compliant
100	Non-River	Bathinda	Rampura Phul	PWSSB	7.00	MBBR	7.00	Operational	Not-Monitored
101	Non-River	Bathinda	Sangat	PWSSB	1.50	WSP	1.50	Operational	Under stabilization (Not-Monitored)
102	Non-River	Bathinda	Talwandi Sabo	PWSSB	3.00	MBBR	3.00	Operational	Non-Compliant
103	Non-River	Tarn Taran	Tarn Taran	PWSSB	9.00	SBR	11.00	Operational	Not-Monitored
104	Non-River	Fazilka	Fazilka	MC	8.00	WSP	8.00	Operational	Non-Compliant
105	Non-River	Gurdaspur	Dera Baba Nanak	PWSSB	1.50	WSP	1.50	Operational	Non-Compliant
106	Non-	Jalandhar	Nurmahal	GLADA	2.60	MBB	0.80	Operational	Non-Compliant

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for December,2020
	River					R			
107	Non-River	Ludhiana	Maloud	GLADA	1.50	MBB R	1.30	Operational	Non-Compliant
108	Non-River	Ludhiana	Mullanpur Dakha	GLADA	3.00	MBB R	2.70	Operational	Non-Compliant
109	Non-River	Ludhiana	Payal	GLADA	1.50	MBB R	1.20	Operational	Non-Compliant
110	Non-River	Ludhiana	Doraha	GLADA	2.80	MBB R	2.70	Operational	Compliant
111	Non-River	Ludhiana	Doraha	GLADA	1.00	MBB R	0.60	Operational	Non-Compliant
112	Non-River	Ludhiana	Doraha	GLADA	1.00	MBB R	0.60	Operational	Non-Compliant
113	Non-River	Mansa	Mansa	PWSSB	14.00	MBB R	14.00	Operational	Non-Compliant
114	Non-River	Ropar	Chamkaur Sahib	PWSSB	1.70	WSP	1.70	Operational	Non-Compliant
115	Non-River	Sangrur	Bhawanigarh	PWSSB	4.00	SBR	3.20	Operational	Under stabilization (Not-Monitored)
116	Non-River	SAS Nagar	Kharar	PWSSB	11.00	SBR	10.70	Operational	Compliant

\*PWSSB- Punjab Water Supply & Sewerage Board, GLADA- Greater Ludhiana Area Development Authority, MCJ- municipal Corporation Jalandhar, MCL- Municipal Corporation, MES- Military Engineering Services, DWSS- Department of water supply & Sanitation, GMADA- Greater Mohali Area Development Authority, PSIEC- Punjab Small Industries & Export Corporation

**Details of non-compliant STPs monitored in River Towns during the month of December,2020**

<b>Sr. No.</b>	<b>Name of STP/ Town</b>	<b>Capacity (MLD)</b>	<b>Tech.</b>	<b>Concerned Department</b>
1	Phagwara-I	20	UASB	PWSSB
2	Phagwara-III	8	MBBR	PWSSB
3	Phillaur-II	2.6	WSP	PWSSB
4	Banga	3	SBR	PWSSB
5	Hoshiarpur	30	MBBR	PWSSB
6	Machhiwada	4	SBR	PWSSB
7	Begowal	2.5	SBR	PWSSB
8	Jagraon-I	12	SBR	PWSSB
9	Jagraon-II	16	SBR	PWSSB
10	Malout-I	3	WSP	PWSSB
11	Malout-II	10	MBBR	PWSSB
12	Sri Hargobindpur	1	WSP	PWSSB
13	Bholath	4	WSP	PWSSB
14	Banur	4	MBBR	PWSSB

15	Baretta	3	WSP	PWSSB
16	Bhikhi	3	WSP	PWSSB
17	Budhlada	6.5	MBBR	PWSSB
18	Moonak	3	SBR	PWSSB
19	Sardulgarh	4	WSP	PWSSB
20	Bhattian-I	111	UASB	MCL
21	Bhattian-II	50	SBR	MCL
22	Baloke-I	152	UASB	MCL
23	Baloke -II	105	SBR	MCL
24	Pholriwal-I	100	UASB	MCJ
25	East Jalndhar Cantt-I	3	MBBR	MES
26	East Jalndhar Cantt-II	3	MBBR	MES
27	West Jalandhar Cantt-I	1.5	MBBR	MES
28	West Jalandhar Cantt-II	1.5	MBBR	MES
29	Jalalabad	8	MBBR	MC
30	Dasuya	4	WSP	MC
31	Kapurthala	25	UASB	MC
32	Sultanpur Lodhi	2.6	WSP	MC

33	Muktsar Sahib-I	8.7	MBBR	DWSS
34	Muktsar Sahib-II	5.7	MBBR	DWSS
35	GE South Mammon	2	MBBR	MC
36	Derra Bassi	2	MBBR	PSIEC
37	Bhucho	3	WSP	PWSSB
38	Kot Fatta	1.5	WSP	PWSSB
39	Maur	5	MBBR	PWSSB
40	Talwandi Sabo	3	MBBR	PWSSB
41	Dera Baba Nanak	1.5	WSP	PWSSB
42	Doraha	1	MBBR	GLADA
43	Mansa	14	MBBR	PWSSB
44	Chamkaur Sahib	1.7	WSP	PWSSB

## Details of under construction STPs in Punjab

Sr. No.	River	District	ULB	Location of STP	Capacity of STP (MLD)	Physical Progress in % for month of November,20	Status of I& D or House sever connections	Completion Timeline	Incremental Progress during December,2020 as compared to previous month
<b>River Towns</b>									
1	Sutlej	Jalandhar	Jalandhar	Pholriwal	50	5%	98%	30.06.22	5%
2	Sutlej	Ferozepur	Ferozepur	Ferozepur	18	Under stabilization	90%	31.12.20	Under stabilization
3	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	1	40%work completed	33%	30.06.21	0%
4	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	4	20%work completed		30.06.21	0%
5	Sutlej	Faridkot	Jaito	Jaito	6	Under testing	61%	31.12.20	Under testing
6	Sutlej	Faridkot	Kotakpura	Kotakpura	8	92%work completed	58%	31.03.21	0%
7	Sutlej	Faridkot	Kotakpura	Kotakpura	6	90%work completed		31.03.21	0%
8	Sutlej	Faridkot	Faridkot	Faridkot	14	Tenders under process.	21%	31.12.22	Tenders under process.
9	Sutlej	Moga	Baghapurana	Baghapurana	4	Work Under Process	85%	31.03.21	Work under Progress

Sr. No.	River	District	ULB	Location of STP	Capacity of STP (MLD)	Physical Progress in % for month of November,20	Status of I& D or House sever connections	Completion Timeline	Incremental Progress during December,2020 as compared to previous month
10	Beas	Tarn Taran		Goindwal Sahib	1.3	Work Under Process (5%)	70%	31.12.20	Work under Progress
11	Ghaggar	Mansa	Boha	Boha	2	70%	Sewer laying in progress (on commissioned)	31.03.21	0%
12	Ghaggar	Patiala	Nabha	Nabha	12	STP-Design Submitted by Agency. Excavation of MPS started.	31%	31.03.22	STP-Design Submitted by Agency. Excavation of MPS started.
13	Ghaggar	Sangrur	Dhuri	Dhuri	5	28%	66%	31.12.21	0%,
14	Ghaggar	Sangrur	Dhuri	Dhuri	6	Land identified andPrice fixation is under process		31.12.22	Land identified andPrice fixation is under process
15	Ghaggar	Sangrur	Sangrur	Sangrur	4	45%	61 %	31.12.21	0%,
16	Ghaggar	Sangrur	Sangrur	Sangrur	11	Land acquisition in process.		31.12.22	Land acquisition in process.
17	Ghaggar	Fatehgarh Sahib	BassiPathana	BassiPathana	3	14%	42%	31.12.21	0%
18	Ghaggar	Fatehgarh Sahib	BassiPathana	BassiPathana	0.2	Land identified andPrice fixation is under process		31.12.21	Land identified andPrice fixation is under process

Sr. No.	River	District	ULB	Location of STP	Capacity of STP (MLD)	Physical Progress in % for month of November,20	Status of I& D or House sever connections	Completion Timeline	Incremental Progress during December,2020 as compared to previous month
19	Ghaggar	Sangrur	Longowal	Longowal	5	Design submitted by Agency.	96%	30.06.22	Design submitted by Agency.
20	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	2	Pond water diversion in progress.		31.12.21	Pond water diversion in progress.
21	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	4	12% work completed		31.12.21	0%
22	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	5	20% work completed		30.09.21	0%
23	Ghaggar	Mohali	Banur	Banur (Bassilsse Khan)	0.5	20%	85%	31.03.22	5%
24	Ghaggar	Patiala	Patiala	Shermajra	15	80%	82%	30.04.21	0%
25	Ghaggar	Patiala	Bahadurgarh	Bahadurgarh	4	Work under Progress	-	30.09.21	Work under Progress
26	Beas	Pathankot	Pathankot	FP, Pathankot	2	Work under Progress	63%	30.09.21	Work under Progress
27	Beas		Haryana	Haryana	2	Work allotted		30.04.22	Work allotted
28	Sutlej		Raikot	Raikot	7	Work allotted		30.06.22	Work allotted
29	Sutlej		jamalpur	jamalpur	225 MLD (including 48 MLD rehabilitation)	Survey done, design under check		31.12.2022	Wok allotted on 02.12. 2020.Survey done, design under check

Sr. No.	River	District	ULB	Location of STP	Capacity of STP (MLD)	Physical Progress in % for month of November,20	Status of I& D or House sever connections	Completion Timeline	Incremental Progress during December,2020 as compared to previous month
30	Sutlej		Balloke	Balloke	50 MLD (New)	Survey done, design under check		31.12.2022	Wok allotted on 02.12. 2020.Survey done, design under check
31	Ghaggar	Patiala	Sanour		4	Started		30.09.22	work allotted by PDA as wastewater of this town has been taken in badi Nadi & Choti Nadi Project.
<b>Non- River Towns</b>									
32	Non-River	Barnala	Barnala	Barnala	20	Under stabilisation	88%	31.12.22	Under stabilization
33	Non-River	Barnala	Tappa	Tappa	3	Design to be resubmitted by Agency	86%	30.09.22	Design to be resubmitted by Agency
34	Non-River	Bathinda	Bathinda	Bathinda	4.5	75%	88%	31.03.21	5%
35	Non-River	Gurdaspur	Batala	Batala	28	2%	57%	31.12.22	2%
36	Non-River	Jalandhar	Shahkot	Shahkot	3	Under testing	86%	31.03.21	Under testing
37	Non-River	Ludhiana	Khanna	Khanna	29	STP completed	38%	31.12.20	STP completed
38	Non-River	Sangrur	Malerkotla	Malerkotla	22	5%	85%	31.12.22	5%

Sr. No.	River	District	ULB	Location of STP	Capacity of STP (MLD)	Physical Progress in % for month of November,20	Status of I& D or House sever connections	Completion Timeline	Incremental Progress during December,2020 as compared to previous month
39	Non-River	Sangrur	Ahmedgarh	Ahmedgarh	5	Design to be resubmitted by Agency	77%	31.12.22	Design to be resubmitted by Agency
40	Non-River	Tarn Taran	Tarn Taran	Tarn Taran	4	Under stabilisation	70%	31.12.20	Under stabilization
41	Non-River	Amritsar	Amritsar	Amritsar (South East Zone)	27.5	Under stabilisation	87%	31.12.20	Under stabilization
42	Non-River			Longowal	5	Design to be resubmitted by Agency			Design to be resubmitted by Agency
43	Non-River			Samrala	3	Work allotted			Work allotted
44	Non-River			Gardhiwala	1	Work allotted			Work allotted

## Details of Proposed STPs in Punjab

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
<b>A. Details of STPs - River Towns</b>												
1	Sutlej	Jalandhar	Jalandhar	Basti Peer Dad	MCJ	15	Tender Stage	Approved			30.08.22	Tender called and shall be opened on 29.01.2021.
2	Sutlej	Ferozepur	Ferozepur	Ferozepur	PWSSB	1	DPR Stage	Approved	31.08.2021	30.09.2021	31.12.22	Land identified. Funds are being arranged.
3	Sutlej	SBS Nagar	Balachaur	Balachaur	PWSSB	4	Tender Stage	Approved	01.03.2021	31.03.2021	30.06.22	Tenders under process.
4	Sutlej	Hoshiarpur	Garshankar	Garshankar	PWSSB	3	Tender Stage	Approved	01.03.2021	31.03.2021	30.06.22	Tender called several times but not received. Now tender called again and is due on 12.01.2021
5	Sutlej	Rupnagar	Kiratpur	Kiratpur Sahib	PWSSB	2	Tender Stage	Approved	01.03.2021	31.03.2021	30.06.22	Tenders to be recalled

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
6	Sutlej	Bathinda	Maluka	Maluka	PWSSB	1	Tender Stage	Approved	01.03.2021	31.03.2021	30.06.22	Tenders to be recalled
7	Sutlej	SBS Nagar	Rahon	Rahon	PWSSB	3	Tender Stage	Approved	01.03.2021	31.03.2021	30.06.2022	Tender called several times but not received. Now tender called again and is due on 12.01.2021
8	Sutlej	Tarn Taran	Patti	Patti	PWSSB	8	DPR Stage	Approved	31.05.2021	30.06.2021	31.12.22	Land acquired. DNIT approved. Tender called again .To be opened on 14.01.2021
9	Sutlej	Fazilka	Arniwala	Arniwala	PWSSB	2	Tender Stage	Approved	Completed	31.03.2021	30.06.22	Funds are being arranged.
10	Sutlej	Muktsar	Barriwala	Barriwala	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR under approval, sewerage system does not exist.
11	Sutlej	Bathinda	BhagtaBhaikhe	BhagtaBhaikhe	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR under approval, sewerage system does not exist.

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
12	Sutlej	Bathinda	Bhai Roopa	Bhai Roopa	PWSSB	4	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR under preparation.
13	Sutlej	Bathinda	Kotha Guru	Kotha Guru	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR under preparation.
14	Sutlej	Hoshiarpur	Mahilpur	Mahilpur	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR prepared and under approval
15	Sutlej	Ferozepur	Mallanwala	Mallanwala	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR prepared and under approval
16	Sutlej	Ferozepur	Mamdot	Mamdot	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR prepared and under approval
17	Sutlej	Ferozepur	Mudki	Mudki	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR prepared and under approval
18	Sutlej	Moga	Nihal Singh Wala	Nihal Singh Wala	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR prepared and under approval
19	Sutlej	Muktsar Sahib	Muktsar Sahib	Muktsar Sahib	DWSS	15	DPR Stage				01.12.21	Work under Progress
20	Sutlej	SBS Nagar	Nawanshahr	Nawanshahr	PWSSB	4	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	DPR under preparation.
21	Beas	Kapurthala	Sultanpur Lodhi	Sultanpur Lodhi	PWSSB	1.4	Tender Stage	Approved	31.05.2021	30.06.2021	30.09.22	Tenders opened, technical & Financial evaluation

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
												done. Under approval
22	Beas	Kapurthala	Sultanpur Lodhi	Sultanpur Lodhi	PWSSB	1	Tender Stage	Approved	31.05.2021	30.06.2021	30.09.22	Tenders opened, technical & Financial evaluation done. Under approval
23	Beas	Jalandhar	Kartapur	Kartarpur	PWSSB	4	Tender Stage	approved	01.03.2021	31.03.2021	30.06.22	Tender received but rates were on higher side. So tender to be recalled.
24	Beas	Kapurthala	Dhilwan	Dhilwan	PWSSB	2.5	Tender Stage	approved	31.05.2021	30.06.2021	30.09.22	Land acquired recently. Tender called again and to be opened on 15.01.2021
25	Beas	Pathankot	Pathankot	Kothi Pandita	PWSSB	2	Tender Stage	approved	31.08.2021	30.09.2021	31.12.22	DNIT under preparation.
26	Beas	Pathankot	Pathankot	Adarash Nagar	PWSSB	1.2	Tender Stage	approved	31.08.2021	30.09.2021	31.12.22	DNIT under preparation.
27	Beas	Gurdaspur	Sujanpur	Sujanpur	PWSSB	5.5	DPR Stage	31.08.2021	31.08.2022	30.09.2022	31.12.23	DPR is under approval, S/S does not exist.

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
28	Beas	Hoshiarpur	Talwara	Talwara	PWSSB	4	DPR Stage	approved	31.08.2021	30.09.2021	31.12.22	DPR under approval, S/S does not exist.
29	Beas	Kapurthala	Kapurthala	Rawal & Colonies	PWSSB	3	Tender Stage	prepared. Under approval.	--	100% completed	30.06.22	Completed
30	Beas			FP,Goindwal Sahib	PSIEC	2	Tender Stage	31.12.19			30.09.21	
31	Ghaggar	Sangrur	Cheema	Cheema	PWSSB	2	Tender Stage	approved	01.03.2021	31.03.2021	30.06.22	tenders has been called again and last date is 09.01.2021
32	Ghaggar	Patiala	Bhadson	Bhadson	PWSSB	3	DPR Stage	31.08.2021	31.08.2022	30.09.2022	31.12.23	DPR under approval, sewerage system does not exist. Funds not available.
33	Ghaggar	Fatehgarh Sahib	Amlah	Amlah	PWSSB	3	DPR Stage	approved	01.03.2021	31.03.2021	30.06.22	Land acquired. DNIT approved. Tender being called and to be opened on 12.01.2021
34	Ghaggar	Mohali	DeraBassi	Mirpur, Derabassi	PWSSB	2	Tender Stage	approved			30.04.22	Tender were recalled being higher rate.
									01.03.2021	31.03.2021		

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
												Again called and to be opened on 15.01.2021.
35	Ghaggar	Mohali	DeraBassi	Issapur, Derabassi	PWSSB	2	Tender Stage	approved	01.03.2021	31.03.2021	30.04.22	Tender were recalled being higher rate. Again called and to be opened on 15.01.2021.
36	Ghaggar	Mohali	Lalru	Dappar ,Lalru	PWSSB	1	Tender Stage	approved	01.03.2021	31.03.2021	30.04.22	Tender were recalled being higher rate. Again called and to be opened on 15.01.2021.
37	Ghaggar	Mohali	Lalru	Lalru Mandi	PWSSB	1.5	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	land has been identified. Resolution has been passed. Revised estimate prepared and being sent to GMADA.
38	Ghaggar	Mohali	Lalru	Lalru	PWSSB	0.15	Tender Stage	approved	31.08.2021	30.09.2021	31.12.22	DNIT being prepared and

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
												tenders will be called shortly.
39	Ghaggar	Patiala	Ghanaur	Ghanaur	PWSSB	2	Tender Stage	approved	01.03.2021	31.03.2021	30.06.22	Tender recalled being higher rate. Due date 15.01.2021
40	Ghaggar	Mohali	Lalru	Gholumajra (Lalru)	PWSSB	0.3	Tender Stage	approved	31.08.2021	30.09.2021	31.12.22	DNIT being prepared and tenders will be called shortly.
41	Ghaggar	Mohali	Lalru	Chaundheri & Samalheri, (Lalru)	PWSSB	0.3	Tender Stage	approved	31.08.2021	30.09.2021	31.12.22	DNIT prepared and tenders will be called shortly.
42	Ghaggar	Mohali	Zirakpur	Zirakpur	PWSSB	17	DPR Stage	approved	01.03.2021	31.03.2021	30.09.22	DNIT approved. Tender called again, to be opened on 08.01.2021
43	Ghaggar	Mohali	Banur	Banur (Fauji Colony)	PWSSB	0.15	Tender Stage	approved	31.05.2021	30.06.2021	30.09.22	DNIT being prepared.
44	Ghaggar			Patiala	MES	6	Tender Stage	Approved	Under Process		31.10.21	
<b>Non-River Towns</b>												
45	Non-River	Amritsar	Ajnala	Ajnala	PWSSB	4	Tender Stage	Approved	01.03.2021	31.03.2021	31.03.22	Tender several times. Called again, to be

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
												opened on 12.01.2021
46	Non-River	Amritsar	Jandiala Guru	Jandiala Guru	PWSSB	5	Tender Stage	Approved	30.05.2022	30.06.2022	31.12.23	DNIT under preparation
47	Non-River	Amritsar	Majitha	Majitha	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Land Issue
48	Non-River	Amritsar	Raja Sansi	Raja Sansi	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system does not exist.DPR under preparation
49	Non-River	Amritsar	Ramdass	Ramdass	PWSSB	1.5	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system does not exist.DPR under preparation
50	Non-River	Amritsar	Rayya	Rayya	PWSSB	3.5	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	land issue
51	Non-River	Barnala	Bhadaur	Bhadaur	PWSSB	3	Tender Stage	Approved	31.05.2021	30.06.2021	30.09.22	DNIT approved. Tender called again , to be opened on 18.01.2021
52	Non-River	Barnala	Dhanaula	Dhanaula	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	land arranged. DNIT under approval.
53	Non-River	Barnala	Handiaya	Handiaya	PWSSB	2	Tender Stage	Approved	31.05.2021	30.06.21	30.09.22	DNIT prepared & under check.

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
54	Non-River	Bathinda	Mehraj	Mehraj		3	DPR Stage				30.09.22	67%
55	Non-River	Bathinda	Rama Mandi	Rama Mandi	PWSSB	3	Tender Stage	Approved	30.05.2022	30.06.2022	31.12.23	Tender called again and to be opened on 08.02.2021
56	Non-River	Bathinda	BallianWali	BallainWali	DWSS	1	DPR Stage				31.12.23	Work under Progress
57	Non-River	Bathinda	Chauke	Chauke	DWSS	1.5	DPR Stage				31.12.23	Work under Progress
58	Non-River	Bathinda	Kotshamir	Kotshair	DWSS	1.5	DPR Stage				31.12.23	Work under Progress
59	Non-River	Bathinda	LehraMohabat	LehraMohabat	DWSS	1.5	DPR Stage				31.12.23	Work under Progress
60	Non-River	Bathinda	Mandi Kalan	Mandi Kalan	DWSS	1.5	DPR Stage				31.12.23	Work under Progress
61	Non-River	Bathinda	Nathana	Nathana	DWSS	1	DPR Stage				31.12.23	Work under Progress
62	Non-River	Bathinda	Rampura	Rampura	DWSS	1	DPR Stage				31.12.23	Work under Progress
63	Non-River	Amritsar	Budha Theh	Budha Theh	DWSS	2.8	Tender Stage	Approved			31.12.23	Work under Progress
64	Non-River	Gurdaspur	Ghuman	Ghuman	DWSS	1.25	Tender Stage	Approved			31.03.21	Work under Progress
65	Non-River	Fatehgarh Sahib	Khamano	Khamano	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist
66	Non-River	Gurdaspur	Dhariwal	Dhariwal	PWSSB	3	DPR Stage	30.06.2021	30.05.2022	30.06.2022	31.12.23	DPR under preparation.

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
67	Non-River	Gurdaspur	Dina Nagar	Dina Nagar	PWSSB	5	Tender Stage	Approved	31.08.2021	30.09.2021	31.12.22	Tenders under evaluation
68	Non-River	Gurdaspur	FatehgarhChurrian	Fatehgarh Churrian	PWSSB	3.5	DPR Stage	30.06.2021	30.05.2022	30.06.2022	31.12.23	land issue
69	Non-River	Gurdaspur	Gurdaspur	Gurdaspur	PWSSB	20	DPR Stage	30.06.2021	30.05.2022	30.06.2022	31.12.23	land issue
70	Non-River	Gurdaspur	Quadian	Quadian	PWSSB	4	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist
71	Non-River	Jalandhar	Adampur	Adampur	PWSSB	3	Tender Stage	Approved	30.09.2021	31.10.2021	31.12.2022	Tender to be recalled
72	Non-River	Jalandhar	Alawalpur	Alawalpur	PWSSB	1	DPR Stage	30.06.2021	30.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist
73	Non-River	Jalandhar	Bhogpur	Bhogpur	PWSSB	2.5	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist
74	Non-River	Jalandhar	Goraya	Goraya	PWSSB	4	Tender Stage	Approved	31.08.2021	30.09.2021	31.12.22	DNIT approved. Tender called a gain, to be opened on 21.01.2021.
75	Non-River	Jalandhar	Lohian	Lohian	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist
76	Non-River	Jalandhar	Mahitpur	Mahitpur	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
76	Non-River	Jalandhar	Bilga	Bilga	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist
77	Non-River	Kapurthala	Nadala	Nadala	PWSSB	1	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist
78	Non-River	Mansa	Joga	Joga	PWSSB	0.5	DPR Stage	30.06.2021	30.05.2022	30.06.2022	30.09.23	Sewerage system do not Exist. DPR under preparation
79	Non-River	Moga	Badhni Kalan	Badhni Kalan	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist. DPR under preparation
80	Non-River	Moga	Fatehgarh Panjtaur	Fatehgarh Panjtaur	PWSSB	1	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist. DPR under preparation
81	Non-River	Moga	Kot Ise Khan	Kot Ise Khan	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist. DPR under preparation
82	Non-River	Patiala	Ghagga	Ghagga	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist. DPR

Sr. No.	River	District	ULB	Location	Department	Cap. (MLD)	Status of Project (DPR Stage/Under Tendering/ Work to be Awarded)	Date of approval of DPR	Date of award of Tender	Date of start of work	Date of Completion	Progress
												under preparation
83	Non-River	Ropar	NarotJaimal Singh	NarotJaimal Singh	PWSSB	3	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist. DPR under preparation
84	Non-River	Sangrur	Amargarh	Amargarh	PWSSB	1	Tender Stage	Approved	31.05.2021	30.06.21	30.09.22	DNIT approved. Tender called again , to be opened on 18.01.2021
85	Non-River	Sangrur	Dirba	Dirba	PWSSB	3	Tender Stage	Approved	31.05.2021	30.06.21	30.09.22	DNIT approved. Tender called again , to be opened on 18.01.2021
86	Non-River	SAS Nagar	Nayan Gaon	Nayan Gaon	PWSSB	8	DPR Stage	30.06.2021	30.05.2022	30.06.2022	31.12.23	land issue. Sewerage system do not exist
87	Non-River	Tarn Taran	Bhikhiwind	Bhikhiwind	PWSSB	2	DPR Stage	31.05.2021	31.05.2022	30.06.2022	31.12.23	Sewerage system do not Exist. DPR under preparation
88	Non-River	Tarn Taran	Khem Karan	Khem Karan	PWSSB	2	DPR Stage	30.06.2021	30.05.2022	30.06.2022	31.12.23	Land is being identified

## Status of Compliance and Operation of CETPs

Sr.No	Town	Name of CETP	No. of Industries	Industrial Discharge	Cap. (MLD)	Status
1.	Ludhiana	M/s. J.B.R Tech. Focal Point, Ldh.	1677	0.45	0.5	Compliant
2.	Jalandhar	Leather Complex, Jalandhar	61	3.5	5	Samples not collected due to shut down of Leather Complex, Jalandhar as per order of Hon'ble Punjab & Haryana High Court, Chandigarh
3.	Jalandhar	Leather Association Phillaur	19	0.008	0.035	Compliant
4.	Ludhiana	CETP of 15 MLD for Bahadurke Road, Ludhiana	22	10	15	Under Stabilization and observation
5.	Ludhiana	40 MLD CETP for Dyeing Cluster of Focal Point, Ludhiana	-	-	40	Hydraulic Testing of CETP started. Likely to be made operational by 28.02.2021.
6.	Ludhiana	50 MLD CETP for the Dyeing Cluster of Tajpur Road and Rahon Road, Ludhiana	-	-	50	Civil Work is 95% completed. Overall, 80% Work completed
7.	Jalandhar	0.15 MLD CETP at Focal Point, Jalandhar	-	-	0.15	A CWP no. 1483 of 2020 has been filed in the Hon'ble Punjab & Haryana High Court, Chandigarh against the decisions taken by PSIEC to de-reserve land maintained as Green Belt in Industrial Area Focal Point Extension for setting up of STP. The Hon'ble Court has issued notice of motion and has also ordered status quo as on date. The next hearing is fixed for 15.02.2021.

**ANNEXURE VI**

**Status of ULB wise Management of Solid Waste**

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
1	Abohar	50	39	80	94	Mar-21	3	1	Mar-21	-	1	Mar-22
2	Adampur	5	4	24	1	Mar-21	1	NA	NA	-	1	Mar-22
3	Ahmedgarh	8	5	38	NA	NA	2	NA	NA	-	1	Mar-22
4	Ajnala	5	3	32	NA	NA	0	1	Mar-21	-	1	Mar-22
5	Alawalpur	2	1	12	NA	NA	0	1	Mar-21	-	1	Mar-22
6	Amargarh	2	2	21	NA	NA	1	NA	NA	-	1	Mar-22
7	Amloh	4	3	22	NA	NA	1	NA	NA	-	1	Mar-22
8	Amritsar	681	539	67	8	Mar-21	5	NA	NA	-	1	Mar-22
9	Anandpur Sahib	4	3	25	NA	NA	1	NA	NA	-	1	Mar-22
10	Arniwala	2	1	10	1	Mar-21	1	NA	NA	-	1	Mar-22
11	Badhni Kalan	2	2	12	NA	NA	1	NA	NA	-	1	Mar-22
12	Baghapurana	6	5	16	14	Mar-21	0	1	Mar-21	-	1	Mar-22
13	Balachaur	5	4	30	NA	NA	0	1	Mar-21	-	1	Mar-22
14	Ballianwali	2	2	12	NA	NA	1	NA	NA	-	1	Mar-22
15	Banga	5	4	50	NA	NA	1	NA	NA	-	1	Mar-22
16	Banur	5	3	22	1	Mar-21	1	NA	NA	-	1	Mar-22

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
17	Bareta	4	3	26	NA	NA	1	1	Mar-21	-	1	Mar-22
18	Bariwala	2	2	13	NA	NA	1	NA	NA	-	1	Mar-22
19	Barnala	37	26	116	24	Mar-21	2	NA	NA	-	1	Mar-22
20	BassiPathana	5	3	31	NA	NA	1	NA	NA	-	1	Mar-22
21	Batala	50	23	115	75	Mar-21	2	5	Mar-21	Under Construction	1	Mar-21
22	Bathinda	118	100	1	NA	NA	1	NA	NA	-	1	Mar-22
23	Begowal	2	2	14	NA	NA	1	NA	NA	-	1	Mar-22
24	Bhadaur	5	3	25	NA	NA	0	1	Mar-21	-	1	Mar-22
25	Bhadson	2	2	24	NA	NA	2	NA	NA	-	1	Mar-22
26	Bhagta Bhai	4	3	24	NA	NA	1	NA	NA	-	1	Mar-22
27	Bhai Roopa	4	3	13	5	Mar-21	1	NA	NA	-	1	Mar-22
28	Bhawanigarh	6	5	27	NA	NA	1	NA	NA	-	1	Mar-22
29	Bhikhi	4	3	27	NA	NA	2	NA	NA	-	1	Mar-22
30	Bhikhi Wind	5	4	31	NA	NA	1	NA	NA	-	1	Mar-22
31	Bhogpur	4	3	29	NA	NA	1	NA	NA	-	1	Mar-22
32	Bhucho Mandi	4	3	23	NA	NA	1	NA	NA	-	1	Mar-22
33	Bhulath	3	2	15	3	Mar-21	1	NA	NA	-	1	Mar-22
34	Bilga	2	2	16	NA	NA	1	NA	NA	-	1	Mar-22
35	Boha	3	2	9	6	Mar-21	1	1	Mar-21	-	1	Mar-22
36	Budhlada	6	5	30	1	Mar-21	1	NA	NA	-	1	Mar-22
37	Chamkaur Sahib	3	2	23	NA	NA	1	NA	NA	Under Construction	1	Mar-21
38	Chauke	3	2	8	3	NA	1	NA	NA	-	1	Mar-22

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
39	Cheema	2	1	12	2	NA	1	NA	NA	-	1	Mar-22
40	Dasuya	6	3	18	12	Mar-21	0	1	Mar-21	-	1	Mar-22
41	Dera Baba Nanak	2	2	33	NA	NA	1	NA	NA	-	1	Mar-22
42	DeraBassi	6	5	91	NA	NA	3	NA	NA	1	NA	NA
43	Dhanaula	5	4	35	NA	NA	1	NA	NA	-	1	Mar-22
44	Dharamkot	5	4	29	NA	NA	1	NA	NA	-	1	Mar-22
45	Dhariwal	4	3	21	NA	NA	1	NA	NA	-	1	Mar-22
46	Dhilwan	2	1	16	NA	NA	1	NA	NA	-	1	Mar-22
47	Dhuri	16	11	43	23	Mar-21	2	NA	NA	-	1	Mar-22
48	Dina Nagar	6	5	43	NA	NA	1	NA	NA	-	1	Mar-22
49	Dirba	4	3	26	NA	NA	1	NA	NA	-	1	Mar-22
50	Doraha	6	5	39	NA	NA	1	NA	NA	-	1	Mar-22
51	Faridkot	28	20	142	NA	NA	1	NA	NA	-	1	Mar-22
52	FatehgarhPanjtoor	1	1	13	NA	NA	1	NA	NA	-	1	Mar-22
53	FatehgarhChurian	3	2	69	NA	NA	1	1	Mar-21	-	1	Mar-22
54	Fazilka	22	16	90	2	Mar-21	4	NA	NA	1	NA	NA
55	Ferozepur	37	11	130	2	NA	2	NA	NA	Under Construction	1	Mar-21
56	Garhdiwala	2	2	12	NA	NA	1	NA	NA	-	1	Mar-22
57	Garhshankar	4	3	24	NA	NA	1	NA	NA	-	1	Mar-22
58	Ghagga	3	3	15	NA	NA	1	NA	NA	-	1	Mar-22
59	Ghanaur	2	2	12	NA	NA	1	NA	NA	-	1	Mar-22
60	Gidderbaha	13	11	38	16	Mar-21	2	NA	NA	-	1	Mar-22
61	Goniana	4	3	27	NA	NA	1	NA	NA	-	1	Mar-22

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
62	Goraya	4	3	24	NA	NA	1	NA	NA	-	1	Mar-22
63	Gurdaspur	23	11	70	24	Mar-21	2	2	Mar-21	-	1	Mar-22
64	Guru Harsahai	4	3	24	NA	NA	1	NA	NA	-	1	Mar-22
65	Handiaya	3	2	22	NA	NA	1	NA	NA	-	1	Mar-22
66	Haryana	2	1	12	NA	Mar-21	0	1	Mar-21	-	1	Mar-22
67	Hoshiarpur	54	42	68	134	Mar-21	2	NA	NA	-	1	Mar-22
68	Jagraon	19	16	78	NA	Mar-21	3	NA	NA	-	1	Mar-22
69	Jaitu	9	7	24	21	Mar-21	1	NA	NA	-	1	Mar-22
70	Jalalabad	10	7	39	8	Mar-21	1	1	Mar-21	-	1	Mar-22
71	Jalandhar	510	288	524	113	Mar-21	9	3	Mar-21	-	1	Mar-22
72	Jandiala Guru	7	4	34	1	Mar-21	1	NA	NA	-	1	Mar-22
73	Joga	3	3	14	NA	NA	1	NA	NA	-	1	Mar-22
74	Kapurthala	35	22	76	43	Mar-21	0	1	Mar-21	-	1	Mar-22
75	Kartarpur	6	4	30	1	Mar-21	1	NA	NA	-	1	Mar-22
76	Khamano	3	2	26	NA	NA	1	NA	NA	-	1	Mar-22
77	Khanauri	3	2	18	NA	NA	1	NA	NA	-	1	Mar-22
78	Khanna	43	31	102	52	Mar-21	1	NA	NA	-	1	Mar-22
79	Kharar	22	15	66	23	Mar-21	6	1	Mar-21	-	1	Mar-22
80	Khemkaran	3	2	20	NA	NA	0	1	Mar-21	-	1	Mar-22
81	Kiratpur	1	1	13	NA	NA	1	NA	NA	-	1	Mar-22
82	Kotisse Khan	3	2	19	NA	NA	1	NA	NA	-	1	Mar-22
83	Kotfatta	2	2	19	NA	NA	1	NA	NA	-	1	Mar-22
84	Kotha Guru	2	2	15	NA	NA	1	NA	NA	-	1	Mar-22
85	Kotkapura	29	21	80	30	Mar-21	1	NA	NA	-	1	Mar-22

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
86	KotShamir	3	3	17	NA	NA	1	NA	NA	-	1	Mar-22
87	Kurali	8	7	47	NA	NA	1	NA	NA	-	1	Mar-22
88	Lalru	5	4	60	NA	NA	2	5	Mar-21	-	1	Mar-22
89	LehraMohabbat	2	2	15	NA	NA	1	NA	NA	-	1	Mar-22
90	Lehragaga	6	5	34	NA	NA	1	NA	NA	-	1	Mar-22
91	LohianKhas	3	2	5	7	Mar-21	0	1	Mar-21	-	1	Mar-22
92	Longowal	6	6	25	4	NA	1	NA	NA	1	NA	NA
93	Ludhiana	951	776	1	NA	NA	9	9	Mar-21	1	NA	NA
94	Machiwara	6	5	38	NA	NA	1	NA	NA	-	1	Mar-22
95	Mahilpur	3	2	19	NA	NA	1	NA	NA	-	1	Mar-22
96	Majitha	4	1	18	NA	NA	0	1	Mar-21	-	1	Mar-22
97	Makhu	4	3	22	NA	NA	1	NA	NA	-	1	Mar-22
98	Malerkotla	46	31	120	43	Mar-21	2	2	Mar-21	-	1	Mar-22
99	Mallanwala	4	3	25	NA	NA	1	NA	NA	-	1	Mar-22
100	Maloud	2	2	11	NA	NA	1	NA	NA	-	1	Mar-22
101	Malout	24	18	41	57	Mar-21	1	1	Mar-21	-	1	Mar-22
102	Maluka	2	2	10	NA	NA	1	NA	NA	-	1	Mar-22
103	Mamdot	2	2	13	NA	NA	1	NA	NA	-	1	Mar-22
104	Mandi Gobindgarh	24	18	60	39	Mar-21	2	NA	NA	-	1	Mar-22
105	Mansa	24	20	102	NA	NA	4	1	Mar-21	-	1	Mar-22
106	Maur	8	7	16	22	NA	2	NA	NA	-	1	Mar-22
107	Mehatpur	1	0	23	NA	NA	1	NA	NA	-	1	Mar-22

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
108	Mehraj	4	3	25	NA	NA	1	NA	NA	Under Construction	1	Mar-21
109	Moga	52	32	150	46	Mar-21	2	1	Mar-21	-	1	Mar-22
110	Mohali	53	45	200	NA	NA	20	NA	NA	-	1	Mar-22
111	Moonak	4	3	18	4	Mar-21	1	NA	NA	1	NA	NA
112	Morinda	6	5	29	NA	Mar-21	2	NA	NA	Under Construction	1	Mar-21
113	Mudki	3	2	22	NA	NA	0	1	Mar-21	Under Construction	1	Mar-21
114	Mukerian	7	5	47	NA	NA	1	NA	NA	-	1	Mar-22
115	Muktsar	41	31	72	68	Mar-21	3	NA	NA	-	1	Mar-22
116	MullanpurDakha	4	3	20	NA	NA	1	NA	NA	-	1	Mar-22
117	Mundia Kalan	2	2	8	3	Mar-21	1	NA	NA	-	1	Mar-22
118	Nabha	20	16	73	9	Mar-21	0	1	Mar-21	-	1	Mar-22
119	Nadala	2	2	14	NA	NA	1	NA	NA	-	1	Mar-22
120	Nakodar	9	8	44	NA	NA	0	1	Mar-21	Under Construction	1	Mar-21
121	Nangal	14	12	103	NA	NA	2	NA	NA	Under Construction	1	Mar-21
122	NarotJaimal Singh	1	1	8	NA	NA	1	NA	NA	-	1	Mar-22
123	Nathana	2	1	27	NA	NA	0	1	Mar-21	-	1	Mar-22
124	Nawanshahr	14	9	75	NA	NA	1	NA	NA	-	1	Mar-22
125	NayaGaon	15	12	3	58	Mar-21	0	1	Mar-21	-	1	Mar-22
126	Nihal Singh Wala	2	2	19	NA	NA	1	NA	NA	-	1	Mar-22
127	Nurmahal	4	3	22	NA	NA	0	1	Mar-21	-	1	Mar-22

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
128	Pathankot	31	18	88	100	Mar-21	1	6	Mar-21	-	1	Mar-22
129	Patiala	262	223	403	132	NA	7	NA	NA	-	1	Mar-22
130	Patran	7	6	7	27	Mar-21	1	NA	NA	-	1	Mar-22
131	Patti	10	9	43	6	Mar-21	0	1	Mar-21	-	1	Mar-22
132	Payal	2	1	7	3	Mar-21	1	NA	NA	-	1	Mar-22
133	Phagwara	31	20	4	113	Mar-21	0	4	Mar-21	-	1	Mar-22
134	Phillaur	6	5	37	NA	NA	1	NA	NA	-	1	Mar-22
135	Quadian	6	4	28	NA	NA	0	1	Mar-21	-	1	Mar-22
136	Rahon	4	3	30	NA	NA	1	NA	NA	-	1	Mar-22
137	Raikot	7	5	44	NA	NA	1	NA	NA	-	1	Mar-22
138	Raja Sansi	4	3	34	NA	NA	1	NA	NA	-	1	Mar-22
139	Rajpura	29	25	150	NA	NA	7	NA	NA	Under Construction	1	Mar-21
140	Raman	6	5	38	NA	NA	1	NA	NA	-	1	Mar-22
141	Ramdass	2	1	12	NA	NA	0	1	Mar-21	-	1	Mar-22
142	Rampura	2	2	14	NA	NA	1	NA	NA	-	1	Mar-22
143	Rampura Phul	15	13	48	13	Mar-21	1	NA	NA	-	1	Mar-22
144	Rayya	4	2	12	5	Mar-21	0	1	Mar-21	-	1	Mar-22
145	Ropar	16	12	110	NA	NA	2	NA	NA	-	1	Mar-22
146	Sahnewal	6	5	34	NA	NA	1	NA	NA	-	1	Mar-22
147	Samana	16	12	65	NA	NA	1	NA	NA	Under Construction	1	Mar-21
148	Samrala	5	4	30	NA	NA	1	NA	NA	-	1	Mar-22
149	Sanaur	5	4	25	NA	NA	1	NA	NA	-	1	Mar-22

Sr. No.	Name of ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities								
				Compost pits			MRFs			Sanitary Landfill Sites		
				Total no. of existing Compost pits and its utilization	Total no. of proposed Compost pits	Timeline to complete the proposed pits	Total no. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs	Total no. of existing SLFs and area in acres	Total no. of proposed SLFs and area in acres	Timeline to develop the proposed SLFs
150	Sangat Mandi	1	1	5	NA	NA	1	NA	NA	-	1	Mar-22
151	Sangrur	28	18	71	35	Mar-21	4	NA	NA	-	1	Mar-22
152	Sardulgarh	5	4	19	4	Mar-21	1	NA	NA	Under Construction	1	Mar-21
153	Shahkot	4	2	22	NA	NA	0	1	Mar-21	-	1	Mar-22
154	Shamchurasi	1	1	10	NA	NA	1	NA	NA	-	1	Mar-22
155	Sirhind	17	13	50	20	Mar-21	1	NA	NA	-	1	Mar-22
156	Sri Hargobindpur	2	1	13	NA	NA	1	NA	NA	-	1	Mar-22
157	Sujanpur	7	4	43	NA	NA	1	1	Mar-21	-	1	Mar-22
158	Sultanpur Lodhi	4	3	26	NA	NA	0	1	Mar-21	Under Construction	1	Mar-21
159	Sunam	20	17	70	13	NA	0	2	Mar-21	-	1	Mar-22
160	TalwandiBhai	4	3	26	NA	NA	0	1	Mar-21	-	1	Mar-22
161	TalwandiSabo	5	4	38	NA	NA	1	NA	NA	-	1	Mar-22
162	Talwara	5	3	20	3	Mar-21	1	NA	NA	-	1	Mar-22
163	Tapa	6	4	28	NA	NA	1	NA	NA	-	1	Mar-22
164	Tarntaran	20	12	71	9	Mar-21	0	2	Mar-21	-	1	Mar-22
165	UrmarTanda	6	5	36	NA	NA	3	NA	NA	-	1	Mar-22
166	Zira	9	7	47	NA	NA	1	NA	NA	-	1	Mar-22
167	Zirakpur	30	21	147	NA	NA	3	NA	NA	-	1	Mar-22

## Water Quality of the Polluted River Stretches

Sr.No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification of stretch as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
1	Sutlej		Rupnagar to Harike Bridge	Priority-I			
i	Sutlej	Ropar Head-Works	--do--	Priority-I	Not monitored along the stretches	6984	C
ii	Sutlej	D/S of Rishab- Paper Mills	--do--	Priority-I	Not monitored along the stretches	878	C
iii	Sutlej	U/S Buddha Nallah	--do--	Priority-I	Not monitored along the stretches	867	D
iv	Sutlej	100 m D/S Budha Nallah confluence	--do--	Priority-I	Not monitored along the stretches	1467	E
v	Sutlej	Boat Bridge, DharamkotNakodar Road	--do--	Priority-I	Not monitored along the stretches	1467	E
vi	Sutlej	D/S East Bein	--do--	Priority-I	Not monitored along the stretches	1567	E

Sr.No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification of stretch as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
vii	Sutlej	Satluj at Harike before confluence	--do--	Priority-I	Not monitored along the stretches	14341	C
<b>2</b>	<b>Beas</b>		<b>Beas along mukerian</b>				
i.	Beas	1km D/S effluent discharge point at Mukerian	--do--	Priority-V	Not monitored along the stretches	-	B
<b>3.</b>	<b>Beas</b>		<b>From Sultanpur Lodhi to confluence point at Harike</b>				
i.	Beas	Beas at Harike before confluence of River Sutlej	--do--	Priority-IV	Not monitored along the stretches	-	B
ii.	Beas	G.T. Road, under Bridge, Beas	--do--	Priority-IV	Not monitored along the stretches	-	B
<b>4</b>	<b>Ghaggar</b>		<b>Mubarakpur to Sardulgarh</b>	<b>Priority-I</b>			
i.	Ghaggar	Mubarikpur Rest house	--do--	Priority-I	Not monitored along the stretches	*	D
ii.	Ghaggar	Bhankarpur Bridge	--do--	Priority-I	Not monitored along the stretches	300	E

Sr.No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification of stretch as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
iii.	Ghaggar	Chattbir	--do--	Priority-I	Not monitored along the stretches	*	E
iv	Ghaggar	U/S JharmalNadi	--do--	Priority-I	Not monitored along the stretches	*	E
v	Ghaggar	D/S JharmalNadi	--do--	Priority-I	Not monitored along the stretches	*	E
vi	Ghaggar	U/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	E
vii	Ghaggar	D/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	250	E
viii	Ghaggar	Rattanheri	--do--	Priority-I	Not monitored along the stretches	*	E
ix	Ghaggar	U/S Sagar para Drain	--do--	Priority-I	Not monitored along the stretches	*	E
x	Ghaggar	D/S Sagar para Drain	--do--	Priority-I	Not monitored along the stretches	*	E
xi	Ghaggar	Khanauri	--do--	Priority-I	Not monitored along the stretches	170	E

Sr.No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification of stretch as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
Xii	Ghaggar	Moonak	--do--	Priority-I	Not monitored along the stretches	*	E
Xiii	Ghaggar	U/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
xiv	Ghaggar	D/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D

\* Very less flow, not measurable