



Madhya Pradesh Pollution Control Board
Paryavaran Parisar, E-5, Arera Colony, Bhopal – 462016 (M. P.)
Tel: 0755-2464428, 2466191 Fax: 0755-2463742 Web: www.mppcb.nic.in

By E-Mail

No. **77** PRS-Monitoring/HO/MPPCB/2025

Bhopal, Dt: **04** /12/2025

To,

Executive Director (Technical)
National Mission for Clean Ganga,
Ministry of Jal Shakti, GOI,
New Delhi- 110002

Subject:- Submission of Monthly Progress Report of October, 2025 of Polluted River Stretches in M.P. for the Compliance of Hon'ble NGT order passed on dated 06/12/2019 in OA No. 673/2018.

Ref. :- (1) Your O.M. no. L-34 / 2014 -15 / legal /2019 (Part)
(2) UADD's letter no 13694 dtd. 28/11/2025 (received by e-mail)

Respected Sir,

With reference to the above subject, please find enclosed here with the Monthly Progress Report regarding Polluted River Stretches in Madhya Pradesh in the revised format for the month of **October, 2025** in compliance of Hon'ble NGT order dated 06/12/2019 in case of OA no. 673/2018.

Enclosed: - As above


(A. A. Mishra)
Member Secretary

Copy to :-

For information and necessary action please.

1. Additional Chief Secretary, Environment, GoMP, Mantralaya, Vallabh Bhawan, Bhopal.
2. Principal Secretary, Urban Development and Housing Department, GoMP, Mantralaya, Vallabh Bhawan, Bhopal.
3. Commissioner, Directorate of Urban Administration and Development Department, Shivaji nagar, Bhopal.
4. Engineer in Chief, WRD, Narmada Bhawan, Bhopal.
5. Principal Chief Conservator of Forest, Satpura Bhawan, Bhopal.
6. Regional Director, CGWD, Paryawas Bhawan, Bhopal.
7. Divisional Head, WQM-I Division. Central Pollution control Board, Delhi for information in reference of letter no. A14011/O.A.673/2020 WQM-112235 dt. 04/02/2020.
8. All Regional Officers MPPCB for verification of facts & reporting to HO.

National Mission for Clean Ganga
Format for submission of Monthly Progress Report of October, 2025
in the NGT Case No. 673 of 2018
(in compliance to NGT order dated 24.09.2020)

For the State of Madhya Pradesh

Overall Status of the State:

- I. Total Population: 7,26,26,809 (As per Census 2011)**
 Urban Population: 2,00,66,787
 Rural Population: 5,25,60,022
- II. Estimated Sewage Generation For Urban Population (MLD): 2183.65 MLD**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity: **72 Nos & 1461MLD**
- Capacity Utilization of existing STPs: **995 MLD**
- Gap in Treatment Capacity in MLD: **466 MLD**
- No. of Operational STPs: **72**
- No. of Complying STPs: **72**
- No. of Non-complying STPs: **00**
- No. of Non- Operational STPs: **00**

Details of Operational STPs in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
	Enclosed as Annexure -I				

Details of Under Construction/Under Trial Run STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House sewer connections	Completion Timeline
	Enclosed as Annexure -II				

Details of Proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
	Enclosed as Annexure -III			

Details of Household Service Connections in the State

Enclosed as Annexure -IV				
---------------------------------	--	--	--	--

IV. Details of Industrial Pollution

- No. of industries in the State :- 20831 nos. (Stone Crushers located in Mining Area are Merged)
- No. of water polluting industries in the State: 2140 nos.
- Quantity of effluent generated from the industries in MLD: 532.073 (Approx.)
- Quantity of Hazardous Sludge generated from the Industries:- 2,42,014.39 MT/Y
- Number of industrial units having ETPs: 2140
- Number of industrial units connected to CETP: 269
- Number and total capacity of ETPs : 2140 and approx - 759.8 MLD (Details of existing / under construction / proposed)
- Compliance status of the ETPs: Being complied : 2139
- Number and total capacity of CETPs : 05 & 9.3 MLD
- Status of compliance and operation of the CETPs

Town	No. of Industries	Industrial discharge	Status of CETPs	Status of CETPs (existing, under construction & proposed)
1 Govindpura Industrial Area, Bhopal	26	0.2 MLD approx.	Operational	Compliant
2.Sanwer Road, Indore	168	4.0 MLD approx.	Operational	Compliant
3. Burhanpur	51	4.5 MLD approx.	Closed*	Non Compliant
4. Meghnagar, Jhabua	10	0.4 MLD capacity	Operational	Compliant **
5. Common CETP Rangwasa Indore	14	0.2 MLD Capacity	Operational	Compliant

* Burhanpur CETP Is Closed, as per information received by Municipal Corporation Burhanpur's letter no. 50 dated 13.05.2025.

** No discharge outlets from CETP Meghnagar Jhabua due to Multiple Effect Evaporator (MEE) Technique .

V. Solid Waste Management :

- Total number of Urban Local Bodies and their Population: 413 & 1,93,40,256 respectively
(As per Census 2011 excluding five Cantonment Boards).
- Current Municipal Solid Waste Generation : 6898.24 TPD
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi- composting, decentralized pit composting), Biomethanation, MRF etc.

S. No.	Name of the Facility	SWM facilities (Number)	Existing Capacity
1	MRFs Waste segregation facility	360 MRFs (No. ULBs covered- 401)	5964 TPD
2	Biodegradable waste (Bio-Methanation & Composting)	Composting- No. ULBs covered - 401 Biomethanation- 06	Composting- 4988 TPD Bio-Methanation -547 TPD
3	Non bio- degradable	Recycling- 360 MRFs (No. ULBs covered- 401)	Recycling- 5964 TPD
4	Recycling, RDF, WTE	RDF- (As RDF is the Byproduct of Dry waste. Hence it is already covered in MRF Capacity) Waste to Energy- 1 (No. of ULB Covered- 16)	WTE- 600 TPD (Jabalpur plant functional) Installed Capacity- 11.2 MW

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) :- **Annexure - V-(A)**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) - **Annexure - V-(A)**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source. - **Annexure -V-(A)**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)- **Annexure-V-(B)**
- **There are 12 ULBs which are yet to setup MSW facilities** -for further details are as **Annexure -V-(B)**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills. **Pl. refer Ann.-V-(C)**
- No. and area (in acres) of legacy waste within 1 km buffer of both side of the rivers **Pl. refer Ann.-V-(C)**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers. **Pl. refer Ann.-V-(C)**

Status of ULB wise Management of Solid Waste
(As per UADD ULB's Wise List)

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
413	6898.24	6898.24	Out of 413 ULBs, only 7 ULBs don't have treatment facility. Need to setup.	Details are as per Annexure-V-(B)	Details are as per Annexure-V-(B)

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: **20.90 TPD (As per Annual Report – 2024)**
- No. of Hospitals and Health Care Facilities: **12261 nos.**
- Status of Treatment Facility/CBMWTF: **20 CBWTFs operating**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **215494.66 MT/Y(As per Annual Report 2024-25)**
- No. of Industries generating Hazardous waste **4872 nos.**
- Treatment Capacity of all TSDFs :- **01 TSDF**
 - 1-Incinerator Capacity: - **1.5-2.5 T/hr.**
 - 2- Incinerator Capacity:-**5.5 Mk. Cal.**
 - 3 - Land fill site:-**1,75,000 MT /A**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: as per above
- Details of on-going or proposed TSDF: As per **Annexure VI**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **495.70 TPD(As per Annual Report 2023-24)**
- Treatment/ Measures adopted for reduction or management of plastic waste: Co-processing in Cement plants and utilization in Road Construction. **Annexure-VII**

IX. Details of Alternate Treatment Technology being adopted by the State/UT: Annexure-VII

X. Identification of polluting sources including drains contributing river pollution and action as per NGT order on in-situ treatment:

XI. The In-Situ Bio remediation has been started in two cities Mandideep and Nagda on pilot basis. On successful implementation of in-situ bioremediation in these two towns; it will be replicated to other towns also.

- XII.** Details of Nodal Officer appointed by Chief Secretary in the State/UT: PS ,UADD
- XIII.** Details of meetings carried under the Chairmanship of Chief Secretary in the State/UT: Latest meeting on dated: 17.07.2020 In O.A. no. 606/2018.
- XIV.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Latest river water quality is enclosed as **Annexure- VIII**
- XV.** Ground water regulation: Being done **Annexure-IX**
- XVI.** Good irrigation practices being adopted by the State: Yes
- XVII.** Rain Water Harvesting: **Annexure-IX**
- XVIII.** Demarcation of Floodplain and removal of illegal encroachments: **Annexure-IX**
- XIX.** Maintaining minimum e-flow of river: Most of the rivers are non perennial hence difficult to maintain minimum flow of rivers.
- XX.** Plantation activities along the rivers: **Annexure-IX**
- XXI.** Development of biodiversity park: **Annexure - IX**
- XXII.** Reuse of Treated Water: Being done: **Annexure –IX**
- XXIII.** Model River being adopted by the State & Action Proposed for achieving the bathing quality standards : **Annexure – IX**
- XXIV.** Status of Preparation of Action Plan by the 13 Coastal States: No coastal area so, not applicable
- XXV.** Regulation of Mining Activities in the State/UT: Being done
- XXVI.** Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: Time to time appropriate action taken against violator

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
1	Bhopal (M Corp.) - Maholi Damkheda (Bhojwet Land)	35	17.50	5.00	Amrut 1.0 Operational	Compliant
2	Bhopal (M Corp.) - Bawariya Kalan	13.56	13.50	11.70	PHE operational	Compliant
3	Bhopal (M Corp.) - Mata Mandir	4.51	2.00	1.50	PHE operational	Compliant
4	Bhopal (BHEL)	4.5	1.5	0.50	B.H.E.L	Compliant
5	Bhopal (M Corp.) - Badwai	16.67	16.50	4.00	ADB operational	Compliant
6	Bhopal (M Corp.) - Gondarmau	2.36	2.20	1.70	ADB operational	Compliant
7	Bhopal (M Corp.) - Kotra	10	8.00	0.50	Bhoj Wetland	Compliant
8	Bhopal (M Corp.) - Ekant Park	8	7.00	1.00	Bhoj Wetland	Compliant
9	Bhopal (M Corp.) - Shirin River (Kohefiza) (Bhojwetland)	5	4.70	0.50	Amrut 1.0 Operational	Compliant
10	Bhopal (Char Imli ,Shahpura)	4.5	2.00	1.00	Amrut 1.0 Operational	Compliant
11	Bhopal (Neelbad, Shahpura)	6	3.00	1.50	Amrut 1.0 Operational	Compliant
12	Bhopal (Sankhedi, Kolar)	32	19.00	15.00	Amrut 1.0 Operational	Compliant
13	Bhopal (Behind Bansal Hospital,Shahpura)	9.5	5.00	1.00	Amrut 1.0 Operational	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
14	Bhopal (Professor's Colony, Bhojwetland)	2	1.00	0.85	Amrut 1.0 Operational	Compliant
15	Bhopal (JamoniyaChir Shahpura)	3.5	3.00	2.00	Amrut 1.0 Operational	Compliant
16	Bhopal (Makshi, Kolar)	20.5	6.00	5.80	Amrut 1.0 Operational	Compliant
17	Indore (M Corp.) - Kabit Khedi	12	9.89	0.00	NRCP 2004 & 2006	Compliant
18	Indore (M Corp.) - Kabit Khedi	245	206.71	75.17	JNNURM 2016 operational	Compliant
19	Indore (M Corp.) - Kabit Khedi	78	67.86	0.00	NRCP 2004 & 2006	Compliant
20	Indore (M Corp.) - HukmaKhedi (Indore-1)	7	6.23	3.33	Amrut 1.0 Operational	Compliant
21	Indore (M Corp.) - Prateek Setu (Indore-1)	8	7.02	3.38	Amrut 1.0 Operational	Compliant
22	Indore (M Corp.)-Radhaswami (Indore-1)	6	4.72	2.55	Amrut 1.0 Operational	Compliant
23	Indore (M Corp.)-Zoo (Indore-1)	35	21.74	8.80	Amrut 1.0 Operational	Compliant
24	Indore (M Corp.)-Naharbhandara (Indore-1)	11	10.16	6.43	Amrut 1.0 Operational	Compliant
25	Indore (M Corp.)-C.P.Shekhar	10	7.58	4.95	Smart city operational	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
	Nagar					
26	Burhanpur (M Corp.)-Boharda	21	14.85	4.72	European Union operational	Compliant
27	Burhanpur (M Corp.)	4.5	2.30	0.46	Amrut 1.0 Operational	Compliant
28	Dewas (M Corp.) - Nanda Nagar, Mendki	14	2.30	0.80	UIDSSMT operational	Compliant
29	Dewas (M Corp.) - Balawali	12	2.32	2.00	UIDSSMT operational	Compliant
30	Dewas (Saroday Nagar)	22	5.10	1.78	UIDSSMT operational	Compliant
31	Ujjain (M Corp.)	83	78.00	0.00	Operational	Compliant
32	Ujjain (Salsa Village)	92.5	22	0.89	Amrut 1.0 Operational	Compliant
33	Neemuch (Bus Stand)	7	2.71	0.34	Amrut 1.0 Operational	Compliant
34	Neemuch (Ravanrundi)	9.5	2.90	0.12	Amrut 1.0 Operational	Compliant
35	Ratlam (Khetalpur)	16	13.10	3.89	Amrut 1.0 Operational	Compliant
36	Ratlam (Trenching Ground)	21.5	9.21	2.76	Amrut 1.0 Operational	Compliant
37	Khargone (M)-Ward No.14	17.6	4.9	1.50	Amrut 1.0 Operational	Compliant
38	Jabalpur (M Corp.) - Gwarighat	0.55	0.24	0.22	Amrut 1.0 Operational	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
39	Jabalpur (M Corp.) - Ranital	5	3.81	2.00	Amrut 1.0 Operational	Compliant
40	Jabalpur (Zone II Khatonda)	32	25.51	5.00	Amrut 1.0 Operational	Compliant
41	Jabalpur Zone three and four at Lalpur	34	24.82	4.9	Amrut 1.0 Operational	Compliant
42	Jabalpur Zone 5 Tewar	29	18.98	3.80	Amrut 1.0 Operational	Compliant
43	Mandla	0.5	0.4	0.12	Amrut 1.0 Operational	Compliant
44	Gwalior (M Corp.) - Jalalpur (Lashkar)	145	130.00	90.20	Amrut 1.0 Operational	Compliant
45	Gwalior (M Corp.)-Laltipara (Morar)	65	64	53.00	Amrut 1.0 Operational	Compliant
46	Gwalior (M Corp.)- Shatabdipuram (Morar)	8	7	5.00	Amrut 1.0 Operational	Compliant
47	Gwalior (Lashkar)	4	3.40	2.90	Amrut 1.0 Operational	Compliant
48	Morena (M)-Ward No. 4 Atarsuma Area	25	8.16	5.00	Amrut 1.0 Operational	Compliant
49	Bhind	12	7.74	7.00	Amrut 1.0 Operational	Compliant
50	Datia (Ward 14, Nr Sewda)	12	5.10	1.02	Amrut 1.0 Operational	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
51	Sagar (Patharia Hat)	43	18.00	4.60	Amrut 1.0 Operational	Compliant
52	Satna (Zone I Dhawari)	15	5	1.50	Amrut 1.0 Operational	Compliant
53	Vidisha (M)-Haripur Peria Nalla	22.25	11.20	4.48	Amrut 1.0 Operational	Compliant
54	Sehore (M) - Junia Wada	12	6.00	1.20	Amrut 1.0 Operational	Compliant
55	Rewa (Baba Ghat)	0.2	0.10	0.02	Amrut 1.0 Operational	Compliant
56	Singrauli (NTPC)	28.22	15.40	3.08	NTPC Operational	Compliant
57	Dharampuri	2	1.40	0.90	World Bank operational	Compliant
58	Bhedaghat (panchwati)	0.43	0.38	0.37	World Bank operational	Compliant
59	Bhedaghat (lametaghat)	0.12	0.084	0.08	World Bank operational	Compliant
60	Bhedaghat(gopalpur)	0.22	0.151	0.14	World Bank operational	Compliant
61	Bhedaghat (bhadpura)	0.06	0.041	0.03	World Bank operational	Compliant
62	Bhedaghat (Lameta village)	0.06	0.043	0.04	World Bank operational	Compliant
63	Shajapur	11.2	7.10	0.25	World Bank operational	Compliant
64	Chhindwara	28	11.23	9.50	World Bank operational	Compliant
65	Omkareshwar (Near	0.55	0.39	0.38	Vishesh Nidhi Operational	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
	Vridhashram)					
66	Omkareshwar (Trenching Ground,)	0.45	0.32	0.31	Vishesh Nidhi Operational	Compliant
67	Amarkantak	1.2	0.53	0.12	Vishesh Nidhi Operational	Compliant
68	Budhni (Near Dindayal convent school)	2.2	1.48	1.35	Vishesh Nidhi Operational	Compliant
69	Budhni (Vill-Mana)	1.08	0.69	0.05	ADB operational	Compliant
70	Saikheda	2.6	1.00	0.30	ADB operational	Compliant
71	Anjad(Gram Panchayat Palasia)	3.66	1.10	0.33	ADB operational	Compliant
72	Barwaha(Near Trenching Ground, Ward no. 2)	3.75	1.00	0.3	ADB operational	Compliant
Total		1461	995.28	382		

Details of Under Trial Run STPs in the State

S. No.	Name of ULBs	Location	Capacity in MLD	Scheme
1	Shivpuri	Ghasari	20	PHE
2	Guna	P H E Guest House	7.6	Amrut I
3	Guna	Saket Pura	14.65	Amrut I
4	Nemawar	Village Nemawar	1	KFW
5	Narsingpur	Dedwara Region, Near WTP	6.25	KFW
6	Narsingpur	Naktua Region, Near Jail	2.75	KFW
7	Dindori	Vill-Sukharmaal	3.85	VISHESH NIDHI
8	Mandla	Mandla	7.75	KFW
	Total		63.85	

Annexure - II**Details of Under Construction STPs in the State**

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
1	Murwara (Katni)	Madhav Nagar	7.5	89.43	Balance Work in progress	Dec-25	AMRUT 1.0
2	Murwara (Katni)	Katyaghat	6	40.56	Balance Work in progress	Mar-26	
3	Murwara (Katni)	Kuthla Bus Stand	11	35.16	Balance Work in progress	Mar-26	
4	Rewa	Vivekanand Nagar Nallah	6.5	85	Balance Work in progress	Dec-25	
5	Rewa	Bichiya Laxman Bagh Road	6.5	98	Balance Work in progress	Dec-25	
6	Rewa	Vibhishan Nagar	3	0	Land issue	Dec-25	
7	Rewa	Laxman Bagh Road	9	72	Balance Work in progress	Dec-25	
8	Rewa	Nepaniya	0.4	60	Balance Work in progress	Dec-25	
9	Rewa	-	12	-	STP completed under JNNURM, Network Under AMRUT remaining	Dec-25	
10	Satna	Zone II Nazirabad Mela Mod	16	81	Balance Work in progress	Dec-25	
11	Satna	Zone III Kripalpur	11	90	Balance Work in progress	Dec-25	
12	Singrauli	Ward 43 Near Nirvah Colony	11	95	Balance Work in progress.	Dec-25	
13	Singrauli	Ward 29 Near Devera Village	10	35	Balance Work in progress.	Dec-25	

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
14	Singrauli	Ward 32 Navjivan Vihar Colony	10	93	Balance Work in progress.	Dec-25	AMRUT 1.0
15	Jabalpur (Civil Lines)	Civil Line	5	2	Land issue	Dec-25	
16	Nasrullaganj	Ward No.6	4.2	90	Due to non-performance by the contractor, the contract has been cancelled and work order has been issued for the remaining work on 16.05.2025.	Dec-25	WORLD BANK
17	Shahdol	Near Murna Nalla	17	62	Work in progress	Dec-25	WORLD BANK
18	Mandleshwar	Mandleshwar	3	73	Work in progress	Dec-25	VISHESH NIDHI
19	Chitrakoot	Village Manjhgawa	4.7	91	Work in progress	Dec-25	VISHESH NIDHI
20	Hoshangabad	Kishanpur, Rashulia	21	38	Work in progress	Dec-25	VISHESH NIDHI
21	Mandla	Village Gaunjhi	1.75	92	Work in progress	Dec-25	KFW
22	Badwani	Bheelkhera	9	77	Work in progress	Dec-25	KFW
23	Sanavad	Sanavad	5.58	42	The ADB loan period has been completed on 31.12.2024, and the process of foreclosing this project is being done. The remaining work will be completed under some other scheme of the government.	Dec-25	KFW
24	Khajuraho	Khajuraho	4.56	27.5	Work in progress	Aug-26	KFW
25	Rajnagar	Rajnagar	2.82	26.7	Work in progress	Aug-26	KFW
26	Maihar	Maihar	14.5	74	Work in progress	Sep-26	ADB

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
27	Sanchi	Sanchi	2.1	5	Work in progress	Jul-27	ADB
28	Dhamnod	Dhamnod	6.68	68	Work in progress	Aug-26	ADB
29	Khurai	Khurai	10	62	Work in progress	Dec-25	ADB
30	Unhel	Unhel	1.6	0	Work in progress	Jun-27	ADB
31	Maksi (NP)	Maksi (NP)	1.6	0	Work in progress	Jun-27	ADB
32	Meghnagar	Meghnagar	1	0	Work in progress	Jun-27	ADB
33	Mangrauni	Mangrauni	1	0	Work in progress	Sep-27	ADB
34	Alirajpur (M)	Alirajpur (M)	3	0	Work in progress	Jun-27	SBM 2.0
35	Nowgong	Nowgong	5.5	0	Work in progress	Jun-27	SBM 2.0
36	KHACHROD	KHACHROD	3.5	0	Work in progress	Jun-27	SBM 2.0
37	Badarwas (NP)	Badarwas (NP)	1	0	Work in progress	Sep-27	SBM 2.0
38	Chaurai Khas (M)	Chaurai Khas (M)	1.5	0	Work in progress	Jun-27	SBM 2.0
39	Damua (M)	Damua (M)	2.9	0	Work in progress	Jun-27	SBM 2.0
40	Lodhikheda (NP)	Lodhikheda (NP)	1.3	0	Work in progress	Jun-27	SBM 2.0
41	Tarana (NP)	Tarana (NP)	2.5	0	Work in progress	Sep-27	SBM 2.0
42	GARHAKOTA	GARHAKOTA	4	0	Work in progress	Jun-27	SBM 2.0
43	Soyatkalan (NP)	Soyatkalan (NP)	1	0	Work in progress	Sep-27	SBM 2.0
44	MANAVAR	MANAVAR	4.5	0	Work in progress	Jun-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
45	JHABUA	JHABUA	5	0	Work in progress	Sep-27	SBM 2.0
46	Niwas (NP)	Niwas (NP)	1	0	Work in progress	Jun-27	SBM 2.0
47	Chandameta- Butaria (NP)	Chandameta- Butaria (NP)	1.5	0	Work in progress	Jun-27	SBM 2.0
48	Bichua	Bichua	0.7	0	Work in progress	Jun-27	SBM 2.0
49	Barghat (NP)	Barghat (NP)	1.3	0	Work in progress	Sep-27	SBM 2.0
50	Katangi (NP)	Katangi (NP)	2.6	0	Work in progress	Sep-27	SBM 2.0
51	Neuton Chikhli Kalan (NP)	Neuton Chikhli Kalan (NP)	1	0	Work in progress	Jun-27	SBM 2.0
52	REHLI	REHLI	3.4	0	Work in progress	Jun-27	SBM 2.0
53	RADHOGARH	RADHOGARH	8.5	0	Work in progress	Sep-27	SBM 2.0
54	Akodia (NP)	Akodia (NP)	0.85	0	Work in progress	Jun-27	SBM 2.0
55	Kanad (NP)	Kanad (NP)	0.7	0	Work in progress	Jun-27	SBM 2.0
56	Pankhedi (Kalapipal)	Pankhedi (Kalapipal)	1	0	Work in progress	Jun-27	SBM 2.0
57	Sitamau (NP)	Sitamau (NP)	1	0	Work in progress	Jun-27	SBM 2.0
58	AGAR	AGAR	3.35	0	Work in progress	Sep-27	SBM 2.0
59	Tal (NP)	Tal (NP)	1.2	0	Work in progress	Sep-27	SBM 2.0
60	Kasrawad (NP)	Kasrawad (NP)	2.5	0	Work in progress	Dec-27	SBM 2.0
61	Kewlari	Kewlari	1.5	0	Work in progress	Sep-27	SBM 2.0
62	Badkuhi (NP)	Badkuhi (NP)	1	0	Work in progress	Sep-27	SBM 2.0
63	Thikari	Thikari	2	0	Work in progress	Sep-27	SBM 2.0
64	Niwali Burjurg	Niwali Burjurg	1.5	0	Work in progress	Sep-27	SBM 2.0
65	Jamai (M)	Jamai (M)	3	0	Work in progress	Jun-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
66	Chichli	Chichli	1.65	0	Work in progress	Sep-27	SBM 2.0
67	Harrai (NP)	Harrai (NP)	1.3	0	Work in progress	Sep-27	SBM 2.0
68	NEPANAGAR	NEPANAGAR	3.7	0	Work in progress	Sep-27	SBM 2.0
69	SIDDHI	SIDDHI	5.1	0	Work in progress	Sep-27	SBM 2.0
70	Kurwai (NP)	Kurwai (NP)	1.25	0	Work in progress	Sep-27	SBM 2.0
71	Obedullaganj (NP)	Obedullaganj (NP)	2.7	0	Work in progress	Sep-27	SBM 2.0
72	Palsud (NP)	Palsud (NP)	0.8	0	Work in progress	Sep-27	SBM 2.0
73	Runji-Gautampura (NP)	Runji-Gautampura (NP)	1	0	Work in progress	Jun-27	SBM 2.0
74	Barhi (NP)	Barhi (NP)	1.5	0	Work in progress	Sep-27	SBM 2.0
75	Baihar (NP)	Baihar (NP)	1.5	0	Work in progress	Sep-27	SBM 2.0
76	Bhaurasa (NP)	Bhaurasa (NP)	1	0	Work in progress	Sep-27	SBM 2.0
77	Bistaan	Bistaan	0.8	0	Work in progress	Sep-27	SBM 2.0
78	Petlawad (NP)	Petlawad (NP)	1	0	Work in progress	Sep-27	SBM 2.0
79	MALAJKHAND	MALAJKHAND	3	0	Work in progress	Sep-27	SBM 2.0
80	Khetia (NP)	Khetia (NP)	2	0	Work in progress	Sep-27	SBM 2.0
81	DONGAR PARASIYA	DONGAR PARASIYA	4	0	Work in progress	Sep-27	SBM 2.0
82	Salichouka(Bawaikalan)	Salichouka(Bawaikalan)	0.8	0	Work in progress	Sep-27	SBM 2.0
83	Betma (NP)	Betma (NP)	0.8	0	Work in progress	Sep-27	SBM 2.0
84	MHOWGAON	MHOWGAON	3	0	Work in progress	Sep-27	SBM 2.0
85	Gotegaon (NP)	Gotegaon (NP)	3.5	0	Work in progress	Sep-27	SBM 2.0
86	BARELI	BARELI	3.5	0	Work in progress	Sep-27	SBM 2.0
87	Katangi (NP)	Katangi (NP)	1.5	0	Work in progress	Sep-27	SBM 2.0
88	Khujner (NP)	Khujner (NP)	0.6	0	Work in progress	Sep-27	SBM 2.0
89	Aantri	Aantri	0.5	0	Work in progress	Sep-27	SBM 2.0
90	Vankhedi	Vankhedi	1	0	Work in progress	Sep-27	SBM 2.0
91	Jobat (NP)	Jobat (NP)	0.75	0	Work in progress	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
92	Bhainsdehi	Bhainsdehi	0.6	0	Work in progress	Sep-27	SBM 2.0
93	Pali (NP)	Pali (NP)	1.5	0	Work in progress	Sep-27	SBM 2.0
94	Nowrozabad (Khodargama) (NP)	Nowrozabad (Khodargama) (NP)	1.3	0	Work in progress	Sep-27	SBM 2.0
95	Sirali	Sirali	0.7	0	Work in progress	Sep-27	SBM 2.0
96	BIJURI	BIJURI	1.65	0	Work in progress	Sep-27	SBM 2.0
97	Chand	Chand	1.1	0	Work in progress	Sep-27	SBM 2.0
98	Mohgaon (NP)	Mohgaon (NP)	1	0	Work in progress	Sep-27	SBM 2.0
99	Badagaon (NP)	Badagaon (NP)	0.5	0	Work in progress	Sep-27	SBM 2.0
100	Badod (NP)	Badod (NP)	1	0	Work in progress	Sep-27	SBM 2.0
101	Bamhani (NP)	Bamhani (NP)	1	0	Work in progress	Sep-27	SBM 2.0
102	Panagar (M)	Panagar (M)	3.8	0	Work in progress	Sep-27	SBM 2.0
103	Namli (NP)	Namli (NP)	0.7	0	Work in progress	Dec-27	SBM 2.0
104	Susner (NP)	Susner (NP)	1	0	Work in progress	Sep-27	SBM 2.0
105	Patan (NP)	Patan (NP)	1	0	Work in progress	Sep-27	SBM 2.0
106	BADNAGAR	BADNAGAR	4	0	Work in progress	Sep-27	SBM 2.0
107	Sailana	Sailana	1	0	Work in progress	Sep-27	SBM 2.0
108	Manasa (NP)	Manasa (NP)	3.12	0	Work in progress	Dec-27	SBM 2.0
109	Pansemal (NP)	Pansemal (NP)	0.8	0	Work in progress	Dec-27	SBM 2.0
110	Chapara	Chapara	1.3	0	Work in progress	Sep-27	SBM 2.0
111	Lakhnadon (NP)	Lakhnadon (NP)	2.3	0	Work in progress	Sep-27	SBM 2.0
112	Sausar (M)	Sausar (M)	3	0	Work in progress	Sep-27	SBM 2.0
113	Shahpur (NP)	Shahpur (NP)	1	0	Work in progress	Jun-27	SBM 2.0
114	Ranapur (NP)	Ranapur (NP)	0.6	0	Work in progress	Sep-27	SBM 2.0
115	Piparai	Piparai	1.5	0	Work in progress	Sep-27	SBM 2.0
116	Mungaoli (NP)	Mungaoli (NP)	4	0	Work in progress	Sep-27	SBM 2.0
117	Ichhawar (NP)	Ichhawar (NP)	1	0	Work in progress	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
118	Polaykalan (NP)	Polaykalan (NP)	0.9	0	Work in progress	Sep-27	SBM 2.0
119	Tendukheda (NP)	Tendukheda (NP)	1.6	0	Work in progress	Sep-27	SBM 2.0
120	Bichhiya (NP)	Bichhiya (NP)	1	0	Work in progress	Dec-27	SBM 2.0
121	Jhundpura (NP)	Jhundpura (NP)	1	0	Work in progress	Sep-27	SBM 2.0
122	Bairad	Bairad	1	0	Work in progress	Sep-27	SBM 2.0
123	Bhitarwar (NP)	Bhitarwar (NP)	1,1	0	Work in progress	Sep-27	SBM 2.0
124	Badnawar (NP)	Badnawar (NP)	3	0	Work in progress	Sep-27	SBM 2.0
125	Aron (NP)	Aron (NP)	1.5	0	Work in progress	Sep-27	SBM 2.0
126	RAISEN	RAISEN	5	0	Work in progress	Sep-27	SBM 2.0
127	Machalpur (NP)	Machalpur (NP)	0.6	0	Work in progress	Sep-27	SBM 2.0
128	Kumbhraj (NP)	Kumbhraj (NP)	0.5,1.5	0	Work in progress	Sep-27	SBM 2.0
129	Gormi (NP)	Gormi (NP)	3	0	Work in progress	Dec-27	SBM 2.0
130	Alot (NP)	Alot (NP)	2.1	0	Work in progress	Dec-27	SBM 2.0
131	Piplanarayanwar (NP)	Piplanarayanwar (NP)	1.1	0	Work in progress	Dec-27	SBM 2.0
132	Bagli (NP)	Bagli (NP)	0.5	0	Work in progress	Dec-27	SBM 2.0
133	Suwasara (NP)	Suwasara (NP)	0.9	0	Work in progress	Dec-27	SBM 2.0
134	Vijayraghavgarh (NP)	Vijayraghavgarh (NP)	1.2	0	Work in progress	Dec-27	SBM 2.0
135	Piplodha	Piplodha	0.6	0	Work in progress	Dec-27	SBM 2.0
136	Rampur Baghelan (NP)	Rampur Baghelan (NP)	0.7	0	Work in progress	Dec-27	SBM 2.0
137	Khategaon (NP)	Khategaon (NP)	3.5	0	Work in progress	Dec-27	SBM 2.0
138	Bhikangaon (NP)	Bhikangaon (NP)	1.5	0	Work in progress	Sep-27	SBM 2.0
139	PANDHURNA	PANDHURNA	4	0	Work in progress	Dec-27	SBM 2.0
140	Badoda (NP)	Badoda (NP)	1	0	Work in progress	Dec-27	SBM 2.0
141	CHANDERI	CHANDERI	3,1	0	Work in progress	Dec-27	SBM 2.0
142	Shahpur (NP)	Shahpur (NP)	1.5	0	Work in progress	Jun-27	SBM 2.0
143	Shahganj	Shahganj	0.5	0	Work in progress	Sep-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
144	Sardarpur (NP)	Sardarpur (NP)	0.5	0	Work in progress	Sep-27	SBM 2.0
145	Nainpur (M)	Nainpur (M)	2	0	Work in progress	Dec-27	SBM 2.0
146	Waraseoni	Waraseoni	2	0	Work in progress	Sep-27	SBM 2.0
147	Jeerapur (NP)	Jeerapur (NP)	2.5	0	Work in progress	Dec-27	SBM 2.0
148	SABALGARH	SABALGARH	6	0	Work in progress	Dec-27	SBM 2.0
149	Unchahara	Unchahara	0.8	0	Work in progress	Dec-27	SBM 2.0
150	RAHATGARH	RAHATGARH	3.75	0	Work in progress	Dec-27	SBM 2.0
151	Patharia (NP)	Patharia (NP)	2.35	0	Work in progress	Dec-27	SBM 2.0
152	Harpalpur (NP)	Harpalpur (NP)	0.9	0	Work in progress	Dec-27	SBM 2.0
153	Narwar (NP)	Narwar (NP)	2	0	Work in progress	Dec-27	SBM 2.0
154	Malhargarh	Malhargarh	1	0	Work in progress	Dec-27	SBM 2.0
155	Rannod	Rannod	0.8	0	Work in progress	Sep-27	SBM 2.0
156	PIPARIYA_M	PIPARIYA_M	4.9	0	Work in progress	Dec-27	SBM 2.0
157	Shamshabad (NP)	Shamshabad (NP)	0.8	0	Work in progress	Dec-27	SBM 2.0
158	Pichhore (NP)	Pichhore (NP)	0.7	0	Work in progress	Dec-27	SBM 2.0
159	Rajpur (NP)	Rajpur (NP)	1.5	0	Work in progress	Dec-27	SBM 2.0
160	BEGUMGANJ	BEGUMGANJ	3.5	0	Work in progress	Sep-27	SBM 2.0
161	Lateri (NP)	Lateri (NP)	2	0	Work in progress	Dec-27	SBM 2.0
162	DHANPURI	DHANPURI	1.7	0	Work in progress	Dec-27	SBM 2.0
163	UMARIYA	UMARIYA	1.2	0	Work in progress	Dec-27	SBM 2.0
164	Chandia (NP)	Chandia (NP)	0.8	0	Work in progress	Dec-27	SBM 2.0
165	Dabhoura	Dabhoura	0.5	0	Work in progress	Dec-27	SBM 2.0
166	Jaisinghnagar (NP)	Jaisinghnagar (NP)	0.6	0	Work in progress	Sep-27	SBM 2.0
167	Manpur	Manpur	1	0	Work in progress	Sep-27	SBM 2.0
168	Kailaras (NP)	Kailaras (NP)	4.5	0	Work in progress	Dec-27	SBM 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
169	Baandri	Baandri	4	0	Work in progress	Dec-27	SBM 2.0
170	Ghodadogri	Ghodadogri	0.6	0	Work in progress	Dec-27	SBM 2.0
171	Kolaras (NP)	Kolaras (NP)	1	0	Work in progress	Dec-27	SBM 2.0
172	ASHTA	ASHTA	6.5	0	Work in progress	Dec-27	SBM 2.0
173	Badi (NP)	Badi (NP)	2.3	0	Work in progress	Dec-27	SBM 2.0
174	BERASIA	BERASIA	3	0	Work in progress	Dec-27	SBM 2.0
175	HARDA	HARDA	8	0	Work in progress	Dec-27	SBM 2.0
176	MULTAI	MULTAI	0.85	0	Work in progress	Dec-27	SBM 2.0
177	Timarni (NP)	Timarni (NP)	2.4	0	Work in progress	Dec-27	SBM 2.0
178	Shahpura (NP)	Shahpura (NP)	1	0	Work in progress	Mar-28	SBM 2.0
179	Lanji (NP)	Lanji (NP)	1.5	0	Work in progress	Dec-27	SBM 2.0
180	Chicholi (NP)	Chicholi (NP)	0.5	0	Work in progress	Dec-27	SBM 2.0
181	Chhapiheda (NP)	Chhapiheda (NP)	0.65	0	Work in progress	Dec-27	SBM 2.0
182	Kothri (NP)	Kothri (NP)	0.6	0	Work in progress	Dec-27	SBM 2.0
183	Kukdeshwar	Kukdeshwar	1	0	Work in progress	Dec-27	SBM 2.0
184	Karera (NP)	Karera (NP)	2	0	Work in progress	Dec-27	SBM 2.0
185	Manpur (NP)	Manpur (NP)	0.5	0	Work in progress	Dec-27	SBM 2.0
186	Jiran	Jiran	1.07	0	Work in progress	Dec-27	SBM 2.0
187	Dhamnod_R	Dhamnod_R	0.55	0	Work in progress	Dec-27	SBM 2.0
188	Jawad (NP)	Jawad (NP)	1.8	0	Work in progress	Dec-27	SBM 2.0
189	Shamgarh (NP)	Shamgarh (NP)	3	0	Work in progress	Dec-27	SBM 2.0
190	Bilhara	Bilhara	1	0	Work in progress	Dec-27	SBM 2.0
191	SIHORA	SIHORA	4	0	Work in progress	Dec-27	SBM 2.0
192	Mohna	Mohna	1.7	0	Work in progress	Dec-27	SBM 2.0
193	JAURA	JAURA	5	0	Work in progress	Dec-27	AMRUT 2.0

Annexure - II

S. No.	Name of ULBs	Location	Capacity of the Plant in MLD	Physical Progress in Oct %	Status	Completion Timeline	Scheme
194	Thandla (NP)	Thandla (NP)	1	0	Work in progress	Dec-27	AMRUT 2.0
195	SHEOPUR	SHEOPUR	6	0	Work in progress	Dec-27	AMRUT 2.0
196	Pandhana (NP)	Pandhana (NP)	1	0	Work in progress	Dec-27	NMCG
197	JHABUA	JHABUA	5	0	Work in progress	Aug-26	NMCG
198	Vidisha	Vidisha	1	0	Work in progress	Dec-26	NMCG
199	Ujjain	Ujjain	8	0	Work in progress	Feb-27	AMRUT 2.0
200	INDORE	INDORE	120	0	Work in progress	Mar-27	AMRUT 2.0
201	INDORE	INDORE	40	0	Work in progress	Mar-27	SBM 2.0
202	INDORE	INDORE	35	0	Work in progress	Mar-27	SBM 2.0
203	Nagda	Juna Nagda	1.35	0	Work in progress	Aug-27	SBM 2.0
204	Khandwa	Trenching ground Khandwa	36	0	Work in progress	Jul-27	SBM 2.0
205	Mandsaur	Mandsaur	24	0	Work in progress	Jul-27	SBM 2.0
206	Pithampur	Pithampur	31	0	Work in progress	Jul-27	SBM 2.0
207	Bhopal	Bhopal	4.5	0	Work in progress	Jul-27	SBM 2.0
208	Sehore	Sehore	2	0	Work in progress	Jul-27	SBM 2.0
209	Vidisha	Vidisha	8	0	Work in progress	Jul-27	SBM 2.0
210	Katni	Katni	6	0	Work in progress	Jul-27	SBM 2.0
		Total	866				

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
1	Ujjain	2	24.38	Re-tendered	NMCG
2	Chhatarpur	2	23.4	Tender in Progress	Amrut 2.0
3	Dewas	3	3	Tender in Progress	Amrut 2.0
4	Bhopal (Package 3)	5	171	LoA issued	Amrut 2.0
5	Burhanpur	1	18	Tender in Progress	Amrut 2.0
6	Bhind	1	17.9	Tender in progress	Amrut 2.0
7	Datia	1	20	Tender in progress	Amrut 2.0
8	Morena	2	21	Tender in progress	Amrut 2.0
9	Sehore	1	2	Tender in progress	Amrut 2.0
10	Seoni M	4	17.4	Tender in progress	Amrut 2.0
11	Majholi (NP)	1	1	Under Approval	SBM 2.0
12	Seondha (NP)	2	1.6	Under Approval	SBM 2.0
13	Buxwaha (NP)	1	0.55	Under Approval	SBM 2.0
14	Hatod (NP)	1	1	Rate Approved By SLTC	SBM 2.0
15	MAHIDPUR	1	4	Under Approval	SBM 2.0
16	Indergarh (NP)	1	1	Under Approval	SBM 2.0
17	Gurh (NP)	1	1	Rate Approved By SLTC	SBM 2.0
18	Nalkheda (NP)	1	2	Tender Live	SBM 2.0
19	Mihona (NP)	1	2.7	LOA pending	SBM 2.0
20	Bijaypur	2	1.25	Under Approval	SBM 2.0
21	Tonk Khurd	1	0.85	Under Approval	SBM 2.0
22	Badawada (NP)	1	0.6	Under Approval	SBM 2.0
23	Pichhore (NP)	1	1	LOA pending	SBM 2.0
24	Madhusudangarh	1	1.5	Under Approval	SBM 2.0
25	HATTA	1	3.6	Under Approval	SBM 2.0
26	AMLA	2	2.2	Retender	SBM 2.0
27	Pasan (M)	1	2.5	Under Approval	SBM 2.0
28	Shahpur	2	0.7	Under Approval	SBM 2.0
29	Jaitwara (NP)	1	0.5	Under Approval	SBM 2.0
30	SEONI MALWA	1	3	LOA Issued	SBM 2.0
31	Athner (NP)	1	0.65	LOA pending	SBM 2.0
32	Khirkiya (NP)	1	1.3	Tender Live	SBM 2.0
33	Nayagaon	1	1	Under Approval	SBM 2.0
34	GANJBASODA	1	9.5	Tender Live	SBM 2.0
35	Babai (NP)	1	1.8	LOA Issued	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
36	Sohagpur	2	2.5	Under Approval	SBM 2.0
37	BAMORE	1	3.5	Rate Approved By SLTC	SBM 2.0
38	Gohad	5	9	Under Approval	SBM 2.0
39	Amarpatan (NP)	1	0.75	Retender	SBM 2.0
40	Khand(Bansagar) (NP)	1	0.7	LOA pending	SBM 2.0
41	Chakghat (NP)	1	1	Under Approval	SBM 2.0
42	JAWARA	1	5	Under Approval	SBM 2.0
43	Shadora	1	1	Under Approval	SBM 2.0
44	Anuppur (M)	2	1.95	Under Approval	SBM 2.0
45	Khaniyadhana (NP)	1	1	Under Approval	SBM 2.0
46	Udaipura (NP)	1	1.7	Under Approval	SBM 2.0
47	Pachore (NP)	1	3	Under Approval	SBM 2.0
48	Mangawan (NP)	1	1	Rate Approved By SLTC	SBM 2.0
49	Bhainsoda Mandi	1	1.6	Under Approval	SBM 2.0
50	Phuphkalan (NP)	1	1	Under Approval	SBM 2.0
51	SIRONJ	1	5.5	Under Approval	SBM 2.0
52	Ghuwara (NP)	1	0.7	Under Approval	SBM 2.0
53	GADARWARA	1	5.5	Retender	SBM 2.0
54	Bada Malhera (NP)	1	1.3	Under Approval	SBM 2.0
55	Rampur Naikin (NP)	1	1	Under Approval	SBM 2.0
56	Rehti	1	1.35	LOA Issued	SBM 2.0
57	Bijawar (NP)	1	1.5	Under Approval	SBM 2.0
58	Warigarh	1	0.5	Under Approval	SBM 2.0
59	Garhi - Malhera (NP)	1	0.9	Under Approval	SBM 2.0
60	Akoda (NP)	1	1.3	Tender Live	SBM 2.0
61	Rajgarh (NP)	1	2.3	Under Approval	SBM 2.0
62	Alampur (NP)	1	0.7	Under Approval	SBM 2.0
63	Daboh (NP)	1	2	LOA Issued	SBM 2.0
64	LAHAR	2	4	Tender Live	SBM 2.0
65	Kakarhati (NP)	1	1	Retender	SBM 2.0
66	Amanganj (NP)	1	1	Tender Live	SBM 2.0
67	Sultanpur (NP)	1	1.2	Under Approval	SBM 2.0
68	Hindoria (NP)	1	1.65	Draft Document prepared	SBM 2.0
69	Mundi (NP)	1	0.75	Draft Document prepared	SBM 2.0
70	Jaithari (NP)	1	0.89	Under Approval	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
71	Jawar (NP)	1	0.5	Tender Live	SBM 2.0
72	Bangawan (Rajnagar)	1	0.8	Draft Document prepared	SBM 2.0
73	Depalpur (NP)	3	1.15	Under Approval	SBM 2.0
74	Kari (NP)	1	1	Under Approval	SBM 2.0
75	Itarsi	1	12	-	SBM 2.0
76	BIAORA	1	5	-	SBM 2.0
77	NARSINGHGARH	1	3.5	-	SBM 2.0
78	RAJGARH_R	1	4	-	SBM 2.0
79	SARANGPUR	1	4	-	SBM 2.0
80	Mandideep	5	10	Draft Document prepared	SBM 2.0
81	Khilchipur (NP)	1	2	-	SBM 2.0
82	Silwani (NP)	1	2	-	SBM 2.0
83	Deori	1	1.5	Draft Document Under Preparation	SBM 2.0
84	Betul-Bazar (NP)	1	0.5	Tender Live	SBM 2.0
85	Boda (NP)	1	1	-	SBM 2.0
86	Talen (NP)	1	1.04	-	SBM 2.0
87	Suthaliya (NP)	1	1.12	Draft Document Under Preparation	SBM 2.0
88	Kurawar	1	1.67	-	SBM 2.0
89	ASHOKNAGAR	1	11	Draft Document Under Preparation	SBM 2.0
90	AMBAH	1	5.5	-	SBM 2.0
91	Porsa	1	5	Tender Live	SBM 2.0
92	Raun	1	2.5	-	SBM 2.0
93	Pohari	1	2	-	SBM 2.0
94	Isagarh (NP)	1	1.5	-	SBM 2.0
95	Badoni (NP)	1	1	-	SBM 2.0
96	Mehgaon (NP)	1	3.5	Tender Live	SBM 2.0
97	Mau (NP)	1	2.5	Draft Document Under Preparation	SBM 2.0
98	Malanpur	1	1.34	Draft Document Under Preparation	SBM 2.0
99	Chachaura-Binaganj (NP)	1	2.5	-	SBM 2.0
100	Bilaua (NP)	1	1.12	Draft Document Under Preparation	SBM 2.0
101	Bhander (NP)	1	3	Draft Document Under Preparation	SBM 2.0
102	DHAR	1	12	Draft Document prepared	SBM 2.0
103	RAU	1	5	-	SBM 2.0
104	Kukshi	1	3.5	Tender Live	SBM 2.0
105	Chhanera (NP)	1	2.5	-	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
106	Bhavra (NP)	1	1.5	-	SBM 2.0
107	Mandav (NP)	1	1.5	-	SBM 2.0
108	Punasa	1	1.5	-	SBM 2.0
109	KARAH I PADLIYA KHURD	1	1	-	SBM 2.0
110	Dahi (NP)	1	1	-	SBM 2.0
111	Balaghat	4	8	Tender Live	SBM 2.0
112	KARELI	1	3.25	-	SBM 2.0
113	Kymore (NP)	1	2.01	-	SBM 2.0
114	Barela (NP)	1	1.15	Draft Document Under Preparation	SBM 2.0
115	Amarwara (M)	1	1.33	Draft Document Under Preparation	SBM 2.0
116	Teonthar (NP)	1	2	Draft Document Under Preparation	SBM 2.0
117	Mauganj (NP)	1	3	Draft Document Under Preparation	SBM 2.0
118	Bargaon	1	3	-	SBM 2.0
119	Beohari (NP)	1	3.5	-	SBM 2.0
120	New Ramnagar	1	2.5	Draft Document Under Preparation	SBM 2.0
121	Majhauri (NP)	1	1.5	-	SBM 2.0
122	Bakho	1	2.5	-	SBM 2.0
123	Bargaon (Amlai)	1	2.2	-	SBM 2.0
124	Sarai	1	2.5	-	SBM 2.0
125	Burhar (NP)	1	2.5	-	SBM 2.0
126	Semaria (NP)	1	1.5	Draft Document Under Preparation	SBM 2.0
127	Sirmour (NP)	1	1.5	Draft Document Under Preparation	SBM 2.0
128	Govindgarh (NP)	1	1	Draft Document Under Preparation	SBM 2.0
129	Naigarhi (NP)	1	1.2	Draft Document Under Preparation	SBM 2.0
130	Kotar (NP)	1	1	Draft Document Under Preparation	SBM 2.0
131	Dumarkachar	1	1	-	SBM 2.0
132	Dola	1	1	-	SBM 2.0
133	Kothi (NP)	1	1	-	SBM 2.0
134	Hanumana (NP)	1	2	Draft Document Under Preparation	SBM 2.0
135	Churhat (NP)	1	2	-	SBM 2.0
136	Birsinghpur (NP)	1	1.35	Draft Document Under Preparation	SBM 2.0
137	Baikunthpur (NP)	1	1.2	Draft Document Under Preparation	SBM 2.0
138	PANNA	1	9	-	SBM 2.0
139	BANDA	1	3.5	-	SBM 2.0
140	BINA ETAWA	1	8	-	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
141	MAKRONIA	1	8	-	SBM 2.0
142	TIKAMGARH	1	11	-	SBM 2.0
143	Satai (NP)	1	1.03	Draft Document Under Preparation	SBM 2.0
144	Pawai (NP)	1	1.4	Draft Document Under Preparation	SBM 2.0
145	Patera	1	0.98	-	SBM 2.0
146	Maharajpur (NP)	1	2.5	Draft Document Under Preparation	SBM 2.0
147	Lavkush Nagar (NP)	1	2.5	Draft Document Under Preparation	SBM 2.0
148	Prithvipur (NP)	1	3	Draft Document Under Preparation	SBM 2.0
149	Deori (M)	1	3	-	SBM 2.0
150	Niwari (NP)	1	2.45	-	SBM 2.0
151	Malthaun	1	1.5	-	SBM 2.0
152	BARODIYA KALAN	1	2	-	SBM 2.0
153	Karrapur	1	1.5	-	SBM 2.0
154	Surakhi	1	2	-	SBM 2.0
155	Jatara (NP)	1	2	Draft Document Under Preparation	SBM 2.0
156	Palera (NP)	1	2	-	SBM 2.0
157	Ajaigarh (NP)	1	2	-	SBM 2.0
158	Shahgarh (NP)	1	2	-	SBM 2.0
159	Khargapur (NP)	1	1.54	-	SBM 2.0
160	Tendukheda (NP)	1	1.5	-	SBM 2.0
161	Lidhora Khas (NP)	1	1.5	-	SBM 2.0
162	Devendranagar (NP)	1	1.5	-	SBM 2.0
163	Gunnor	1	1.5	-	SBM 2.0
164	Orchha (NP)	1	1.5	-	SBM 2.0
165	Jeron Khalsa (NP)	1	1	-	SBM 2.0
166	Badgaon	1	0.96	-	SBM 2.0
167	Baldeogarh (NP)	1	1	-	SBM 2.0
168	Chandla (NP)	1	1.25	Draft Document Under Preparation	SBM 2.0
169	SHUJALPUR	1	8	Draft Document Under Preparation	SBM 2.0
170	Sonkatch	1	1.59	-	SBM 2.0
171	Singoli (NP)	1	0.95	Draft Document Under Preparation	SBM 2.0
172	Satwas (NP)	1	1.36	-	SBM 2.0
173	Sarwaniya Maharaj	1	1	Draft Document Under Preparation	SBM 2.0
174	Ratangarh	1	1	-	SBM 2.0
175	Rampura (NP)	1	2	-	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
176	Piplyamandi	1	1.46	-	SBM 2.0
177	Pipalrawan (NP)	1	1.1	-	SBM 2.0
178	Narayangarh (NP)	1	1.02	-	SBM 2.0
179	Nagri (NP)	1	1	-	SBM 2.0
180	Loharda (NP)	1	0.98	-	SBM 2.0
181	Karnawad (NP)	1	1.09	-	SBM 2.0
182	Kantaphod (NP)	1	1.12	-	SBM 2.0
183	Kannod (NP)	1	2	-	SBM 2.0
184	Hatpiplya (NP)	1	1.82	-	SBM 2.0
185	Garoth (NP)	1	1.43	-	SBM 2.0
186	Makdon (NP)	1	1.5	-	SBM 2.0
187	Bhanpura (NP)	1	2.5	Draft Document Under Preparation	SBM 2.0
188	Athana	1	1	-	SBM 2.0
189	Diken	1	1	-	SBM 2.0
190	SARNI	1	2.7	Draft Document prepared	SBM 2.0
191	KOTMA	1	3.4	Draft Document prepared	SBM 2.0
192	Nagod (NP)	1	2	Draft Document prepared	SBM 2.0
193	Shahpura (NP)	1	1	Draft Document prepared	SBM 2.0
194	Gairatganj (NP)	1	0.9	Under Approval	SBM 2.0
195	Tarichar Kalan (NP)	1	0.75	Under Approval	SBM 2.0
Total		227	746		

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
1	Jabalpur	0	96900	76750	20150	5913	82663	82663
2	Gwalior	131458	38414	38977	0	0	38977	170435
3	Morena	0	22231	22231	0	0	22231	22231
4	Satna	0	50000	9944	40056	0	9944	9944
5	Sagar	0	60173	28400	31773	0	28400	28400
6	Rewa	3000	42933	250	42683	0	0	250
7	Katni	9000	29000	0	29000	0	0	0
8	Singrauli	8404	35000	0	35000	0	0	0
9	Chhindwara	0	0	0	0	22650	22650	22650
10	Bhind	0	12585	13800	0	0	13800	13800
11	Guna	0	26000	23295	2705	0	23295	23295
12	Shivpuri	0	0	0	0	0	0	0
13	Chhatarpur	0	0	0	0	0	0	0
14	Damoh	0	0	0	0	0	0	0
15	Seoni	0	0	0	0	0	0	0
16	Datia	0	10000	9223	777	0	9223	9223
17	Dabra	0	0	0	0	0	0	0
18	Betul	0	0	0	0	0	0	0
19	Bhopal	91717	76820	80206	0	30000	110206	122747
20	Burhanpur	1593	23520	23520	0	1500	25020	25020
21	Dewas	7500	0	0	0	22852	22852	25500
22	Hoshangabad	1100	0	0	0	459	459	1600

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
23	Indore	263812	500000	425102	0	0	425102	425102
24	Khandwa	0	0	0	0	0	0	0
25	Khargone	300	9349	9349	0	0	9349	9649
26	Mandsaur	4840	0	0	0	0	0	0
27	Nagda	0	0	0	0	0	0	0
28	Neemuch	500	16222	16222	0	0	16222	16222
29	Omkareshwar	0	0	0	0	1818	1818	1820
30	Pithampur	6455	0	0	0	0	0	0
31	Ratlam	1000	43273	43273	0	3000	46273	47273
32	Sehore	500	14200	14200	0	0	14800	14800
33	Ujjain	0	60320	14315	46005	0	14315	14315
34	Vidisha	700	18406	18406	0	0	18406	18406
35	Shajapur	0	0	0	0	13457	13645	13645
36	Bhedaghat	0	0	0	0	1123	1123	1123
37	Nasrullaganj	0	0	0	0	3503	3503	3503
38	Chitrakoot	0	0	0	0	1250	1250	1250
39	Mandla	0	0	0	0	14009	14009	14009
40	Narsinghpur	0	0	0	0	14550	14550	14550
41	Barwani	0	0	0	0	486	486	486
42	Sendhwa	0	0	0	0	12030	12030	12030
43	Barwaha	0	0	0	0	5230	5230	5230
44	Anjad	0	0	0	0	5230	5230	5230
45	Saikheda	0	0	0	0	2470	2470	2470

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
46	Budhni	0	0	0	0	2804	2804	2804
47	Dharampuri	0	0	0	0	2309	2309	2309
48	Nemawar	0	0	0	0	1019	1019	1019
49	Amarkantak	0	0	0	0	1520	1520	1520
50	Mandleshwar	0	0	0	0	1157	1157	1157
51	Dindori	0	0	0	0	2028	2028	2028
52	Sanawad	0	0	0	0	1021	1021	1021
53	Maheshwar	0	0	0	0	2007	2007	2007
54	Dhamnod	0	0	0	0	2082	2082	2082
55	Rajnagar	0	0	0	0	0	0	0
56	Shahdol	0	0	0	0	2100	2100	2100
57	Sanchi	0	0	0	0	0	0	0
58	Khajuraho	0	0	0	0	0	0	0
59	Maihar	0	0	0	0	0	0	0
60	Khurai	0	0	0	0	310	310	313
Total		531879	1185346	867463	248149	179887	1047888	1197231

Annexure - V-A

- **Action plan to bridge gap between installed capacity and Current Utilization of processing facilities (if Gap > 20%)**

Quantity of MSW generated (TPD)	6898.24
Quantity of MSW processed (TPD)	6325.91
Quantity of MSW disposed in secured land fill site (TPD)	260

We are processing more than 99% of the waste generated currently.

- **No. and capacity of C & D waste processing plants in TPD (existing, proposed and under construction)**

Head	No. of plants	Name of ULB	Plant capacity (In TPD)
Existing	1	Indore	100
	1	Bhopal	100
	1	Ujjain	100
	1	Jabalpur	50
	1	Rewa	50
	1	Sagar	50
	1	Singrauli	30
	1	Gwalior	50
Note: 07 newly formed ULBs don't have any provisions for C&D waste management & remaining 398 ULBs have dedicated storage cum manual segregation units for C&D Waste. It is not financially viable for setting up C&D waste processing plant in ULBs with <100 TPD of C&D waste generation rate.			

- **Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source.**

Total no. of wards	No. of wards having door to door collection service	No. of wards practicing segregation at source
7591	7586	99%

Status of ULB Wise Management of Solid Waste

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
1	AGAR	802237	8.39	8.39	8.39	Yes	100%
2	BADAGAON_A	802235	1.03	1.03	1.03	Yes	100%
3	BARODE	802236	4.39	4.39	4.1	Yes	93%
4	KANAD	802238	1	1	1	Yes	100%
5	NALKHEDA	802234	4.39	4.39	4.39	Yes	100%
6	SOYATKALAN	802232	4.03	4.03	4.03	Yes	100%
7	SUSNER	802233	3.35	3.35	3.35	Yes	100%
8	ALIRAJPUR	802433	7.26	7.26	7.26	Yes	100%
9	BHAVRA	802431	3.73	3.72	3.72	Yes	100%
10	JOBAT	802432	3.77	3.63	3.63	Yes	96%
11	AMARKANTAK	802421	1.61	1.61	1.61	Yes	100%
12	ANUPPUR	802419	3.26	3.26	3.23	Yes	99%
13	BANGAWAN (RAJNAGAR)	900691	5.81	5.81	5.2	Yes	90%
14	BIJURI	802416	3.16	3.16	3.16	Yes	100%
15	Bargawan (Amlai)	New ULB	8.59	5.35	5.35	Yes	62%
16	DOLA	900692	0.65	0.65	0.65	Yes	100%
17	DUMARKACHAR	900693	1.61	1.61	1.61	Yes	100%
18	JAITHARI	802420	1.94	1.94	1.94	Yes	100%
19	KOTMA	802417	2.03	2.03	2.03	Yes	100%
20	PASAN	802418	5.42	5.42	5.42	Yes	100%
21	ASHOKNAGAR	802408	18.55	18.55	18.55	Yes	100%
22	CHANDERI	802407	9.58	9.58	9.58	Yes	100%
23	ESAGARH	802406	1.94	1.94	1.94	Yes	100%
24	MUNGAOLI	802409	8.53	8.53	8.53	Yes	100%
25	PIPARAI	900682	1.38	1.38	1.13	Yes	82%
26	SHADORA	900156	4.39	4.39	4.39	Yes	100%
27	BAIHAR	802398	2.68	2.68	2.68	Yes	100%
28	BALAGHAT	802397	16.45	16.45	16.45	Yes	100%
29	KATANGI_B	802395	2	2	2	Yes	100%
30	LANGI	802400	2	2	2	Yes	100%
31	MALAJKHAND	802399	11.61	11.61	11.61	Yes	100%
32	WARASEONI	802396	4.65	4.65	4.65	Yes	100%
33	ANJAD	802286	4.39	4.39	4.26	Yes	97%
34	BADWANI	802285	27.88	27.88	27.88	Yes	100%
35	KHETIA	802290	3.42	3.42	3.42	Yes	100%
36	NIWALI BURJURG	900677	3.65	3.65	3.65	Yes	100%
37	PALSOOD	802288	3.49	3.49	3.49	Yes	100%
38	PANSEMAL	802289	3.35	3.35	3.35	Yes	100%
39	RAJPUR_M	802287	6.84	6.84	6.84	Yes	100%
40	SENDHWA	802291	19.39	19.39	19.39	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
41	THIKARI	900678	3.06	3.06	3.06	Yes	100%
42	AMLA	802340	10.06	10.06	10.06	Yes	100%
43	ATHNER	802334	1.69	1.69	1.69	Yes	100%
44	BETUL	802335	36.19	36.19	36.19	Yes	100%
45	BETUL BAZAAR	802336	4.03	4.03	4.03	Yes	100%
46	BHAINSDEHI	802333	2.32	2.32	2.32	Yes	100%
47	CHICHOLI	802337	1.21	1.21	1.21	Yes	100%
48	GHODADOGRI	900702	1.74	1.74	1.2	Yes	69%
49	MULTAI	802339	6.29	6.29	6.29	Yes	100%
50	SARNI	802338	29.74	29.74	29.74	Yes	100%
51	SHAHPUR	900703	0.08	0.08	0.08	Yes	100%
52	AKODA	802091	3.34	3.34	3.34	Yes	100%
53	ALAMPUR	802098	4.84	4.84	4.84	Yes	100%
54	BHIND	802090	71.09	64.64	64.64	Yes	91%
55	DABOH	802099	6.16	6.16	6.16	Yes	100%
56	GOHAD	802094	12.48	12.48	12.48	Yes	100%
57	GORMI	802093	6.23	6.23	6.23	Yes	100%
58	LAHAR	802097	8.32	8.32	8.32	Yes	100%
59	MALANPUR	900680	3.18	3.18	3.18	Yes	100%
60	MAU	802095	6.23	6.23	6.23	Yes	100%
61	MEHGAON	802092	7.13	7.13	7.13	Yes	100%
62	MIHONA	802096	6.19	6.19	6.19	Yes	100%
63	PHUPHKALAN	802089	3.43	3.43	3.43	Yes	100%
64	RAUN	900681	3.43	3.43	3.43	Yes	100%
65	BERASIA	802311	3.43	3.41	3.41	Yes	100%
66	BHOPAL	802312	823.3	823.3	823.3	Yes	100%
67	BURHANPUR	802439	59.68	59.68	59.68	Yes	100%
68	NEPANAGAR	802441	8.32	8.32	8.32	Yes	100%
69	SHAHPUR_B	802440	3.52	3.52	3.52	Yes	100%
70	BADALMALHERA	802142	3.2	3.2	3.2	Yes	100%
71	BIJAWAR	802145	6.39	6.39	6.39	Yes	100%
72	BUXWAHA	802146	3.87	3.87	3.87	Yes	100%
73	CHANDALA	802134	2.81	2.81	2.81	Yes	100%
74	CHHATARPUR	802139	34.06	34.06	34.06	Yes	100%
75	GADIMALHARA	802137	4.06	4.05	4.05	Yes	100%
76	GHUWARA	802143	2.94	2.94	2.94	Yes	100%
77	HARPALPUR	802135	4.15	4.15	4.15	Yes	100%
78	KHAJURAO	802141	4.95	4.95	4.95	Yes	100%
79	LAVKUSH NAGAR	802133	3.6	3.6	3.6	Yes	100%
80	MAHARAJPUR	802138	5.65	5.65	5.65	Yes	100%
81	NOGAON	802136	6.04	6.04	6.04	Yes	100%
82	RAJNAGAR	802140	3.92	3.92	3.92	Yes	100%
83	SATAI	802144	3.36	3.36	3.36	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
84	WARIGARH	802132	2.94	2.94	2.94	Yes	100%
85	AMARWARA	802377	3.72	3.72	3.72	Yes	100%
86	BADKUHI	802385	2.79	2.79	2.79	Yes	100%
87	BICHHUA	900160	1.91	1.91	1.91	Yes	100%
88	CHAND	900161	2.77	2.77	2.77	Yes	100%
89	CHANDAMETA BUTARIA	802384	4.21	4.21	4.21	Yes	100%
90	CHHINDWARA	802386	55.55	55.55	55.55	Yes	100%
91	CHORAI	802379	1.3	1.3	1.3	Yes	100%
92	DAMUA	802381	9.15	9.15	9.15	Yes	100%
93	DONGAR PARASIYA	802383	18.11	18.11	18.11	Yes	100%
94	HARRAI	802378	2.23	2.23	2.23	Yes	100%
95	JUNNARDEO	802380	10.1	10.1	10.1	Yes	100%
96	LODHIKHEDA	802389	3.18	3.18	3.18	Yes	100%
97	MOHGAON	802388	2.97	2.97	2.97	Yes	100%
98	NEWTONCHIKHLI	802382	2.09	2.09	2.09	Yes	100%
99	PANDHURNA	802391	13.55	13.55	13.55	Yes	100%
100	PIPLANARAYANWAR	802390	1.84	1.84	1.84	Yes	100%
101	SAUSAR	802387	5.44	5.44	5.44	Yes	100%
102	DAMOH	802167	26.16	26.16	26.16	Yes	100%
103	HATTA	802164	3.55	3.55	3.55	Yes	100%
104	HINDORIYA	802166	4.46	4.46	4.46	Yes	100%
105	PATERA	900165	4.55	4.55	4.55	Yes	100%
106	PATHARIYA	802165	4.01	4.01	4.01	Yes	100%
107	TENDUKHEDA_D	802168	3.51	3.51	3.51	Yes	100%
108	BADONI	802110	5.81	5.81	5.81	Yes	100%
109	BHANDER	802111	7.52	7.52	7.52	Yes	100%
110	DATIA	802109	32.52	32.52	32.52	Yes	100%
111	INDERGARH_MP	802108	8.32	8.32	8.32	Yes	100%
112	SEONDHA	802107	8.39	8.39	8.39	Yes	100%
113	BAGLI	802254	3.41	3.41	3.41	Yes	100%
114	BHAURASA	802245	2.4	2.4	2.4	Yes	100%
115	DEWAS	802248	105	105	105	Yes	100%
116	HATPIPLIYA	802255	3.77	3.77	3.77	Yes	100%
117	KANNOD	802249	3.81	3.81	3.81	Yes	100%
118	KANTHAPHOD	802251	2.8	2.8	2.8	Yes	100%
119	KARNAWAD	802253	2.9	2.9	2.9	Yes	100%
120	KHATEGAON	802256	3.84	3.84	3.84	Yes	100%
121	LOHARDA	802250	2.3	2.3	2.3	Yes	100%
122	NEEMAWAR	900166	1.76	1.76	1.76	Yes	100%
123	PIPALRAWAN	802247	3.27	3.27	3.27	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
124	SATWAS	802252	3.9	3.9	3.9	Yes	100%
125	SONKATCH	802246	3.32	3.32	3.32	Yes	100%
126	TONKHURD	802244	2.63	2.63	2.63	Yes	100%
127	BADNAWAR	802257	3.55	3.55	3.55	Yes	100%
128	DAHI	802264	2.31	2.31	2.31	Yes	100%
129	DHAMNOD_D	802266	6.94	6.94	6.94	Yes	100%
130	DHAR	802260	38.71	38.71	38.71	Yes	100%
131	DHARAMPURI	802267	5.32	5.32	5.32	Yes	100%
132	KUKSHI	802263	8.16	8.16	8.16	Yes	100%
133	MANAVAR	802265	9.52	9.52	9.52	Yes	100%
134	MANDAV	802262	2.46	2.46	2.46	Yes	100%
135	PITHAMPUR	802261	42.97	42.97	42.97	Yes	100%
136	RAJGARH_D	802258	4.94	4.94	4.94	Yes	100%
137	SARDARPUR	802259	3.74	3.74	3.74	Yes	100%
138	DINDORI_D	802371	4.32	4.32	4.32	Yes	100%
139	SHAHPURA_D	802370	2.47	2.47	2.47	Yes	100%
140	ARON	802404	5.17	5.17	5.17	Yes	100%
141	CHACHODABINAG ANJ	802405	5.47	5.47	5.47	Yes	100%
142	GUNA	802401	52.9	52.9	52.9	Yes	100%
143	KUMBHRAJ	802403	7.13	7.13	7.13	Yes	100%
144	MADHUSUDANGA RH	900683	2.96	2.96	2.96	Yes	100%
145	RADHOGARH	802402	6.86	6.86	6.86	Yes	100%
146	ANTRI	802106	4.03	4.03	4.03	Yes	100%
147	BILAUA	802102	4.1	4.1	4.1	Yes	100%
148	BITARWAR	802105	5.65	5.65	5.65	Yes	100%
149	DABRA	802104	16.75	16.75	16.75	Yes	100%
150	GWALIOR	802100	551.66	551.66	551.66	Yes	100%
151	MOHNA	900684	3.71	3.71	3.71	Yes	100%
152	PICHHORE	802103	6.48	6.48	6.48	Yes	100%
153	HARDA	802342	22.9	22.9	22.9	Yes	100%
154	KHIRKIYA	802341	3.77	3.77	3.77	Yes	100%
155	SIRALI	900704	4.11	4.11	4.11	Yes	100%
156	TIMARNI	802343	3.13	3.13	3.13	Yes	100%
157	BABAI	802347	4.48	4.48	4.48	Yes	100%
158	BANKHEDI	900171	4.45	4.45	4.45	Yes	100%
159	HOSHANGABAD	802346	23.87	23.87	23.87	Yes	100%
160	ITARSI	802345	20.9	20.9	20.9	Yes	100%
161	PIPARIYA_M	802349	3.29	3.29	3.29	Yes	100%
162	SEONI MALWA	802344	4.06	4.06	4.06	Yes	100%
163	SOHAGPUR	802348	3.82	3.82	3.82	Yes	100%
164	BETMA	802270	4.32	4.32	4.32	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
165	DEPALPUR	802269	9.68	9.68	9.68	Yes	100%
166	GAUTAMPURA	802268	5.34	5.23	5.23	Yes	98%
167	HATHOD	802271	3.18	3.18	3.18	Yes	100%
168	INDORE	802273	1,013.1	1,013.1	1,013.1	Yes	100%
169	MANPUR	802277	2.32	2.32	2.32	Yes	100%
170	MHOWGAON	802276	7.19	7.19	7.19	Yes	100%
171	RAU	802274	13.71	13.71	13.71	Yes	100%
172	SANWER	802272	3.29	3.29	3.29	Yes	100%
173	BERALA_M	802363	3.97	3.97	3.97	Yes	100%
174	BHEDAGHAT	802362	0.97	0.97	0.97	Yes	100%
175	JABALPUR	802361	517.89	517.89	25.36	Yes	5%
176	KATANGI_J	802357	5.37	5.37	5.37	Yes	100%
177	MANJHOLI_J	802356	3.39	3.39	3.39	Yes	100%
178	PANAGAR	802364	7.08	7.08	7.08	Yes	100%
179	PATAN_MP	802358	2.91	2.91	2.91	Yes	100%
180	Punasa	New ULB	4.3	4.	4.	Yes	93%
181	SHAHPUR BHITONI	802359	3.55	3.55	3.55	Yes	100%
182	SIHORA	802355	15	15	15	Yes	100%
183	JHABUA	802429	9.84	9.84	9.84	Yes	100%
184	MEGHNAGAR	900157	4.35	4.35	4.35	Yes	100%
185	PETLAWAD	802428	4.94	4.94	4.94	Yes	100%
186	RANAPUR	802430	3.55	3.55	3.55	Yes	100%
187	THANDLA	802427	3.87	3.87	3.87	Yes	100%
188	CHHANERA	802434	4.03	4.03	4.03	Yes	100%
189	KHANDWA	802435	43.15	43.15	43.15	Yes	100%
190	MUNDI	802437	7.1	7.1	7.1	Yes	100%
191	OMKARESHWAR	802436	3.45	3.45	3.45	No	100%
192	PANDHANA	802438	4	4	4	Yes	100%
193	BARWAHA	802278	7.41	7.41	7.41	Yes	100%
194	BHIKANGAON	802283	4.13	4.13	4.13	Yes	100%
195	BISTAAN	900679	2.58	2.58	2.58	Yes	100%
196	KARHI PANDLYA	900158	2.59	2.59	2.59	Yes	100%
197	KASRAWAD	802282	6.59	6.59	6.59	Yes	100%
198	KHARGONE	802284	40.32	40.32	40.32	Yes	100%
199	MAHESHWAR	802280	6.9	6.9	6.9	Yes	100%
200	MANDLESHWAR	802281	3.74	3.74	3.74	Yes	100%
201	SANAWAD	802279	10.58	10.58	10.58	Yes	100%
202	BAMHANI	802374	5.04	5.04	5.04	Yes	100%
203	BHUA BHICHHIA	802375	3.81	3.81	3.81	Yes	100%
204	MANDLA	802373	19.03	19.03	19.03	Yes	100%
205	NAINPUR	802376	9.5	9.5	9.5	Yes	100%
206	NIWAS	802372	3.03	3.03	1.84	Yes	61%
207	BHAINSODA	900701	3.08	3.08	3.08	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
	MANDI						
208	BHANPURA	802205	6.47	6.47	6.47	Yes	100%
209	GAROTH	802209	1.3	1.3	1.3	Yes	100%
210	MALHARGARH	802206	0.94	0.94	0.94	Yes	100%
211	MANDSAUR	802211	27.42	27.42	27.42	Yes	100%
212	NAGRI_M	802212	1.35	1.35	1.35	Yes	100%
213	NARAYANGARH	802207	1.29	1.29	1.29	Yes	100%
214	PIPALYA MANDI	802208	1.94	1.94	1.94	Yes	100%
215	SHYAMGARH	802210	1.23	1.23	1.23	Yes	100%
216	SITAMAU	802213	1.23	1.23	1.23	Yes	100%
217	SUWASRA	802214	1.03	1.03	1.03	Yes	100%
218	AMBAH	802081	11	11	11	Yes	100%
219	BAMORE	802084	8.22	8.22	8.22	Yes	100%
220	JAURA	802085	10.13	10.13	10.13	Yes	100%
221	JHUNDPURA	802087	3.45	3.45	3.45	Yes	100%
222	KAILARAS	802086	6.76	6.76	6.76	Yes	100%
223	MORENA	802083	77.81	77.81	23.89	Yes	31%
224	PORSA	802082	9.94	9.94	9.94	Yes	100%
225	SABALGARH	802088	0.32	0.32	0.32	Yes	99%
226	BARHI	802352	4.39	4.39	4.39	Yes	100%
227	KATNI	802351	125.73	125.73	125.73	Yes	100%
228	KYMORE	802353	5.39	5.39	5.39	Yes	100%
229	VIJAY RADHOGARH	802354	4.29	4.29	4.29	Yes	100%
230	CHICHLI	900163	3.03	3.03	3.03	Yes	100%
231	GADARWARA	802366	10.94	10.94	10.94	Yes	100%
232	GOTEGAON	802365	9.5	9.5	9.5	Yes	100%
233	KARELI	802368	9.78	9.78	9.78	Yes	100%
234	NARSINGHPUR	802367	14.89	14.89	14.89	Yes	100%
235	SAINKHEDA	900159	3.16	3.16	3.16	Yes	100%
236	SALICHOKA	900162	2.97	2.97	2.97	Yes	100%
237	TENDUKHEDA_N	802369	3.55	3.52	3.52	Yes	99%
238	ATHANA	900167	1.08	1.08	1.08	Yes	100%
239	DIKEN	802196	0.98	0.98	0.98	Yes	100%
240	JAWAD	802197	2	2	2	Yes	100%
241	JEERAN	802201	0.18	0.16	0.13	Yes	74%
242	KUKDESHWAR	802204	2.55	2.55	2.55	Yes	100%
243	MANASA	802203	6.61	6.61	6.61	Yes	100%
244	NAYAGAON	900168	1.75	1.75	1.75	Yes	100%
245	NEEMUCH	802200	33.23	33.23	33.23	Yes	100%
246	RAMPURA	802202	3.1	3.1	3.1	Yes	100%
247	RATANGARH_N_M	802199	1	1	1	Yes	100%
248	SARWANIA	900169	0.73	0.73	0.73	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
	MAHARAJ						
249	SINGOLI	802198	0.97	0.97	0.97	Yes	100%
250	JERON KHALSA	802122	4.97	4.96	4.96	Yes	100%
251	NIWARI	802120	3.42	3.42	3.42	Yes	100%
252	ORCHHA	802121	3.51	3.51	3.51	Yes	100%
253	PRITHVIPUR	802123	4.48	4.48	4.48	Yes	100%
254	TARICHARKALA	802119	3.42	3.42	3.42	Yes	100%
255	AJAIGARH	802147	3.31	3.31	3.31	Yes	100%
256	AMANGANJ	802151	3.84	3.84	3.84	Yes	100%
257	DEVENDRA NAGAR	802149	4.65	4.65	4.65	Yes	100%
258	GUNNOR	900696	4.29	4.29	4.29	Yes	100%
259	KIKRATHI	802150	4.42	4.42	4.42	Yes	100%
260	PANNA	802148	11.57	11.57	11.57	Yes	100%
261	PAWAI	802152	4.33	4.33	4.33	Yes	100%
262	BAADI	802330	4.9	4.9	4.9	Yes	100%
263	BARELI	802329	4.9	4.9	4.9	Yes	100%
264	BEGUMGANJ	802325	4.19	4.19	4.19	Yes	100%
265	Deori	New ULB	4.98	4.	4.	Yes	80%
266	GAIRATGANJ	802324	1.35	1.35	1.35	Yes	100%
267	MANDIDEEP	802327	8.61	8.61	8.58	Yes	100%
268	OBEDULLAGANJ	802328	6.3	6.3	6.3	Yes	100%
269	RAISEN	802323	4.9	4.9	4.85	Yes	99%
270	SANCHI	802322	3.73	3.73	3.73	Yes	100%
271	SILWANI	802331	4.35	4.35	4.35	Yes	100%
272	SULTANPUR_R	802326	3.1	3.1	3.1	No	100%
273	UDAIPURA	802332	4.98	4.98	4.98	Yes	100%
274	BIAORA	802299	6.53	6.53	6.53	Yes	100%
275	BODA	802302	0.89	0.89	0.89	Yes	100%
276	CHHAPIHEDA	802295	0.97	0.97	0.97	Yes	100%
277	JEERAPUR	802293	2.28	2.28	2.28	Yes	100%
278	KHILCHIPUR	802294	2.06	2.06	2.06	Yes	100%
279	KHUJNER	802297	3.43	3.43	3.43	Yes	100%
280	KURAWAR	900154	3.55	3.55	3.47	Yes	98%
281	MACHALPUR	802292	0.94	0.94	0.94	Yes	100%
282	NARSINGHGARH	802301	4.78	4.78	4.78	Yes	100%
283	PACHORE	802303	6.72	6.72	6.72	Yes	100%
284	RAJGARH_R	802296	6.06	6.06	6.06	Yes	100%
285	SARANGPUR	802300	4.67	4.67	4.67	Yes	100%
286	SUTHALIA	802298	2.26	2.26	2.26	Yes	100%
287	TALEN	802304	0.95	0.95	0.95	Yes	100%
288	ALOT	802218	4.62	4.62	4.62	Yes	100%
289	BADAWADA	802217	3.39	3.39	3.39	Yes	100%
290	DHAMNOD_R	802223	3.24	3.24	3.24	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
291	JAWARA	802216	18	18	18	Yes	100%
292	NAMLI	802221	2.33	2.33	2.33	Yes	100%
293	PIPLODHA	802215	3.29	3.29	3.29	Yes	100%
294	RATLAM	802222	126.35	126.35	126.35	Yes	100%
295	SAILANA	802220	1.77	1.77	1.77	Yes	100%
296	TAL	802219	2.59	2.59	2.59	Yes	100%
297	BAIKUNTHPUR_M	802183	2.48	2.48	2.48	Yes	100%
298	CHAKGHAT	802180	2.97	2.96	2.96	Yes	100%
299	DABHOURA	900690	0.06	0.06	0.036	Yes	64%
300	GOVINDGARH	802190	2.39	2.39	2.39	Yes	100%
301	GURH	802191	3.87	3.84	3.84	Yes	99%
302	HANUMANA	802186	3.45	3.42	3.42	Yes	99%
303	MANGAVA	802184	2.61	2.61	2.61	Yes	100%
304	MAUGANJ	802187	8.06	8.06	8.06	Yes	100%
305	NAI GARHI	802188	2.68	2.68	2.68	Yes	100%
306	REWA	802189	113.04	113.04	113.04	Yes	100%
307	SEMARIA	802185	2.48	2.48	2.48	Yes	100%
308	SIRMOUR	802182	2.74	2.74	2.74	Yes	100%
309	THEOTHAR	802181	2.87	2.87	2.87	No	100%
310	BAANDRI	900697	3.55	3.55	3.55	No	100%
311	BANDA	802155	7.87	7.87	7.87	Yes	100%
312	BILHARA	900698	4.32	4.32	4.32	Yes	100%
313	Badodiyakalan	New ULB	8.62	7.9	7.9	Yes	92%
314	karrapur	New ULB	7.46	6.3	6.3	Yes	84%
315	Bargawan	New ULB	10.51	9.11	9.11	Yes	87%
316	BINA ETAWA	802153	17.04	17.04	17.04	Yes	100%
317	DEORI_S	802163	5.5	5.5	5.5	Yes	100%
318	GARHAKOTA	802161	5.11	5.11	5.11	Yes	100%
319	KHURAI	802154	23.42	23.42	23.42	Yes	100%
320	MAKRONIA	900172	5.68	5.68	5.68	Yes	100%
321	MALTHAUN	900699	4.32	4.32	4.32	Yes	100%
322	RAHATGARH	802157	8.68	8.68	8.68	Yes	100%
323	REHLI	802162	4.15	4.15	4.15	Yes	100%
324	SAGAR	802159	185.32	185.32	185.32	Yes	100%
325	SHAHGARH	802156	5.84	5.84	5.84	Yes	100%
326	SHAHPUR_S	802158	3.67	3.67	3.67	No	100%
327	SURAKHI	900700	7.55	7.55	7.55	No	100%
328	AMARPATAN	802178	3.83	3.79	3.79	Yes	99%
329	BIRSINGHPUR	802172	3.35	3.35	3.35	Yes	100%
330	CHITRAKOOT	802171	2.9	2.9	2.88	Yes	99%
331	JAITWARA	802173	1.94	1.94	1.94	Yes	100%
332	KOTAR	802177	3.3	3.27	3.27	Yes	99%
333	KOTHI	802169	2.9	2.9	2.9	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
334	MAIHAR	802179	5.4	5.35	5.35	Yes	99%
335	NAGOD	802174	8.36	8.36	8.36	Yes	100%
336	NEW RAMNAGAR	900164	2.81	2.48	2.48	Yes	89%
337	RAMPUR BHAGHELAN	802176	4.32	4.28	4.28	Yes	99%
338	SATNA	802170	135.06	135.06	135.06	Yes	100%
339	UCHEHRA	802175	3.39	3.39	3.39	Yes	100%
340	ASHTA_MP	802315	14.52	14.52	14.52	Yes	100%
341	BUDNI	802320	5.87	5.87	5.87	Yes	100%
342	ICHHAWAR	802318	1.32	1.32	1.32	Yes	100%
343	JAWAR	802317	3.17	3.17	3.17	Yes	100%
344	KOTHRI	802316	3.06	3.06	3.06	Yes	100%
345	NASRULLAGANJ	802319	4.03	4.03	4.03	Yes	100%
346	REHTI	802321	3.45	3.45	3.45	Yes	100%
347	SEHORE	802314	20.41	20.41	20.41	Yes	100%
348	SHAHGANJ	900127	3.4	3.4	3.4	Yes	100%
349	BARGHAT	802394	2.26	2.26	2.26	Yes	100%
350	CHAPARA	900688	2.42	2.42	2.42	Yes	100%
351	KEWLARI	900689	2.32	2.32	2.32	Yes	100%
352	LAKHNADOAN	802392	3.74	3.74	3.74	Yes	100%
353	SEONI_M	802393	19.35	19.35	19.35	Yes	100%
354	BAKHO	900694	0.65	0.65	0.65	Yes	100%
355	BEOHARI	802411	2.58	2.58	2.58	Yes	100%
356	BURHAR	802414	2.92	2.92	2.92	Yes	100%
357	DHANPURI	802415	7.04	7.04	7.04	Yes	100%
358	JAYSINGH NAGAR	802412	1.83	1.83	1.83	Yes	100%
359	KHAND	802410	2.09	2.09	2.09	Yes	100%
360	SHAHDOL	802413	29.71	29.71	29.71	Yes	100%
361	AKODIA	802242	3.12	3.12	3.12	Yes	100%
362	MAKSHI	802240	3.48	3.48	3.48	Yes	100%
363	PALAYKALA	802243	3.06	3.06	3.06	Yes	100%
364	PANKHEDI KALAPIPAL	900170	3.94	3.94	3.94	Yes	100%
365	SHAJAPUR	802239	18.88	18.88	18.88	Yes	100%
366	SHUJALPUR	802241	13.06	13.06	13.06	Yes	100%
367	BADODA	802080	6.77	6.77	6.77	Yes	100%
368	BIJAYPUR	802078	5.65	5.65	5.65	Yes	100%
369	SHEOPUR	802079	14.52	12.9	12.9	Yes	89%
370	BADARWAS	802116	2.1	2.1	2	Yes	95%
371	BAIRAD	900155	6.61	6.58	6.58	Yes	100%
372	KARERA	802114	7.1	7.1	7.1	Yes	100%
373	KHANIADHANA	802118	5.32	5.32	5.32	Yes	100%
374	KOLARAS	802115	2.26	2.26	2.26	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
375	MANGRAUNI	900685	4.84	4.84	4.84	Yes	100%
376	NARWAR	802113	6.48	6.48	6.48	Yes	100%
377	PICHHOR	802117	4.19	4.19	0.19	Yes	5%
378	Sarai	New ULB	8.48	6.83	6.83	Yes	81%
379	POHARI	900686	4.48	4.48	4.48	Yes	100%
380	RANNOD	900687	3.55	3.55	3.55	Yes	100%
381	SHIVPURI	802112	78.06	78.06	78.06	Yes	100%
382	CHURHAT	802423	4	4	4	Yes	100%
383	MANJHOLI_S	802425	1.94	1.94	1.94	Yes	100%
384	RAMPURNEKIN	802422	2.81	2.81	2.81	Yes	100%
385	SIDDHI	802424	11.99	11.99	11.99	Yes	100%
386	SINGRAULI	802426	92.63	92.63	92.63	No	100%
387	BADAGAON_T	802131	2.1	2.1	2.1	Yes	100%
388	BALDEVGARH	802127	2.91	2.91	2.91	Yes	100%
389	JATARA	802125	3.72	3.72	3.72	Yes	100%
390	KARI	802129	3.29	3.29	3.29	Yes	100%
391	KHARGAPUR	802128	3.6	3.6	3.6	Yes	100%
392	LIDHORAKHAS	802124	3.5	3.5	3.5	Yes	100%
393	PALERA	802126	4.12	4.12	4.12	Yes	100%
394	TIKAMGARH	802130	10.17	10.17	10.17	Yes	100%
395	BADNAGAR	802231	5.65	5.65	5.65	Yes	100%
396	KHACHROD	802224	6.96	6.96	6.96	Yes	100%
397	MAHIDPUR	802227	12.65	12.65	12.65	Yes	100%
398	MAKDONE	802229	3.55	3.55	3.55	Yes	100%
399	NAGDA	802225	36.39	36.39	36.39	Yes	100%
400	TARANA	802228	4.52	4.52	4.52	Yes	100%
401	UJJAIN	802230	234.56	234.56	234.56	Yes	100%
402	UNHEL	802226	3.9	3.9	3.9	Yes	100%
403	CHANDIA	802193	3.55	3.55	3.55	Yes	100%
404	MANPUR-U	900695	4.42	4.42	4.42	Yes	100%
405	NAWROZABAD	802195	3.66	3.63	3.63	Yes	99%
406	PALI_M	802194	5	5	5	Yes	100%
407	UMARIYA	802192	9.71	9.71	9.71	Yes	100%
408	GANJBASODA	802308	11.35	11.35	11.35	Yes	100%
409	KURWAI	802307	1.23	1.23	1.23	Yes	100%
410	LATERI	802305	2.89	2.89	2.89	Yes	100%
411	SHAMSHABAD	802309	3.21	3.21	3.21	Yes	100%
412	SIRONJ	802306	4.61	4.61	4.61	Yes	100%
413	VIDISHA	802310	52.58	52.58	52.58	Yes	100%

1. No. & Area (In Acres) of uncontrolled garbage dumpsites and sanitary landfills:-

Currently, In the State 9 sanitary landfills are available either at individual ULB level or on a cluster basis, which covers around 65 ULBs. UADD has further proposed 44 common regional sanitary landfills to set up in different locations to meet the requirement. There are total 413 ULBs in the state, but presently open dumpsites are available in 109 ULBs only and the total area covered by all these dump sites of 86 ULBs is approx. 590 acres.

2. No. and Area of legacy waste within 1 km buffer of both side of the rivers:-

11 ULBs dumpsites are coming within 1 km buffer of river out of these 86 ULBs and they have prepared their proposals for 5.32 Lack tons Legacy Waste remediation, which have been submitted to MoHUA for their approval and fund transfer to State. Currently, all 86 ULBs have floated tenders for the appointment of contractors to commence the dumpsite remediation work in the ULB.

3. No. of drains falling into rivers and no. of drains having floating racks/screen installed to prevent solid waste from falling into the rivers:-

There are total 1310 storm water drains identified in the state and 2089 wire mash have been installed on them to prevent floating solid from joining the stream.

Annexure- VI

Proposed Project Information's

S.No.	Description	Details
1	Project Name	Integrated Common Hazardous Waste , Treatment, Storage, Disposal & Recycling Facility
2	Address:	Plot no 2- Sector B-1 (P-H) at Industrial Growth Centre (IGC), Maneri , Dist. Mandla (MP)
3	Land Area	19.77 acres [Allotted by MPIDC (formerly MPAKVN) in notified Industrial Area]
4	Status of Environmental Clearance (EC)	Obtained from MoEF & CC (EC no-Letter No.F.No.10-40/2019-IA-III; Dated 15 th October 2020-under Project / Activity 7 (d) CHWTSDf, Category "A"
5	Project Cost	INR- 40 .0 Cr
6	Water Demand	120 KLD sources rom MPIDC supply
7	Power Requirement	325 KVA from MPMKVCL- Jabalpur & power back up provision of DG Set
8	Green Belt	33% of total area
9	Water Pollution Control	Zero Liquid Discharge (ETP & LCP)
10	Air Pollution Control	Dust Control System, Scrubber followed by Stack of appropriate height of respective sources for Incinerator, DG Set, SPL, E-waste etc
11	Objective of Project	Resources Management Facility under Environmental Sustainability approach
12	EMP Cost	INR 4 cr for EMP for Proposed Project

Annexure- VI



CTE Application – Proposed Waste Treatment & Recycle with Capacity

S. No.	Facility	Capacity	Remark
1	Secured Landfill (Direct Landfill)	250 TPD	Direct Landfill as per waste acceptance CPCB criteria
2	Landfill after Treatment	400 TPD	Landfill after treatment as per CPCB guidelines
3	Common Incineration (for hazardous waste and bio-medical waste)	55 TPD	Common Incinerator for HZW & BMW (Modular Type)
4	Bio Medical Waste Treatment	12.5 TPD	In line of CBMWTF guidelines
5	Alternative Fuel and Raw Material Facility (AFRF)	55 TPD	Collection, mixing, blending, drying, bagging & packing for reuse in line of CPCB guidelines
6	E-Waste Recycling Facility (Dry Process)	82 TPD	Dry Process Only-Collection, Dismantling, Segregation & resale to authorized vendors
7	Drum Decontamination Plant	10 TPD	De-contamination, cutting & granulation
8	Used / Spent Oil Recycling Facility	54 KLD	Standard Operating Plant as per CPCB SOP
9	Lead Recycling Facility	65 TPD	Standard Operating Plant as per CPCB SOP
10	Paper Recycling Facility	10 TPD	Dry Process-Collection, de-contamination, shredding, bailing & resale to authorized vendors
11	Plastics Recycling Facility	10 TPD	Standard Operating Plant as per CPCB SOP
12	Aluminium Dross Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
13	Spent Pot Liner (Carbon Portion) Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
14	Spent Pot Liner (Refractory Portion) Reprocessing and Disposal Facility	165 TPD	Standard Operating Plant as per CPCB SOP
15	Solvent Recovery Facility	27 KLD	Proposed Development Based on market demand development
16	Renewable Energy	2 MW	Proposed under Non-conventional green energy plan
17	Waste to Energy	2 MW	Proposed utilized in-house energy sources

(I) Plastic Waste Management in the state of Madhya Pradesh (as per Annual Report 2023-24):-

1. Municipal Solid Waste (MSW) generation from the State :- **6898.24 MT/day.**
2. Average Plastic waste generation as a part of the Municipal Solid Waste (7.23% of MSW) :-**495.70 MT/day.**
3. Composition of Plastic waste generated from the state:
 - (a) Recyclable :- 371.77 MT/day.**
(Utensils, toys, domestic goods, pet bottles, storage items, mechanical parts, other containers etc)
 - (b) Non Recyclable:- 123.92 MT/day.**
(Carry bags, packaging materials, cutlery items, decoration, thermocol items etc.)

(II) The Plastic waste is being used in the Cement kilns for co-processing for energy utilization from 2008-09, around 84,194 MT plastic waste has been co processed during 2022-23. Around 1,07,016 MT plastic waste co-processed during 2023-24.

(III) There are 152 plastic waste recyclers in the state; they recycled 4,06,213.1 MT plastic waste during 2023-24.

(IV) As per the overall status, total generation is 1,80,932.7 MT and total utilization is 4,06,420.32 MT during 2023-24.

(V) Action taken for implementation of the Rules in the state:

- (a)** The state government has imposed complete ban on the production, storage, transportation, sale and use of plastic carry bags in the entire state of Madhya Pradesh from 24/05/2017 under the Madhya Pradesh Jaiv Anashya Apshishtha (Niyantaran) Adhiniyam, 2004.
- (b)** The Government of India has imposed ban on Single Use Plastic (SUP) vide notification dated 12/08/2021. In compliance of which Madhya Pradesh Pollution Control Board has given direction to all 29 Single Use Plastic manufacturing units established in the Madhya Pradesh state stop the production up to 15/08/2022.
- (c)** Regular awareness programmes are being conducted by the Urban Local Bodies of the State to make aware all the stake holders to comply with the regulations. Raids & seizure actions are being taken and penalty have been imposed on the violators during 2023-24 as follows:
 1. No. of awareness program conducted by MPPCB/ULBs:- 28,139
 2. No. of raids conducted by MPPCB/ULBs:- 46,822
 3. Polythene seized (MT):- 98.67
 4. Penalty imposed (Rs.): - 73,71,122/-

(VI) The Madhya Pradesh Pollution Control Board identified 362 Producers/Brand owners/Importers working in the state and requiring registration from the State Pollution Control Board out of which 71 Producers/Brand owners obtained registration from the Board & 41 MSME exempted as per rules.



M.P. Pollution Control Board
Water Quality Status of 19 Polluted Rivers Stretches in M.P. -OCT. -2025

Annexure-VIII

S.No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	Dissolved Oxygen	BOD	Fecal Coliform	Total Coliform	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100m	<5000 MPN/100m	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Ind.Area-1,Mandideep	M.P.	MPPCB	7.8	2.5	540	1600	SATISFACTORY
		2121	River Betwa near road bridge, Bhojpur, Distt. Raisen	M.P.	MPPCB	8.2	1.4	26	280	SATISFACTORY
		2124	River Betwa near Charantrithghat,Vidisha	M.P.	MPPCB	6.6	2.8	31	210	SATISFACTORY
		2125	River Betwa D/S after mixing of Bais River at Vidisha	M.P.	MPPCB	6.8	3	38	280	SATISFACTORY
		30080	River Betwa at Kanjia road bridge Ashoknagar (M.P.)	M.P.	CPCB	*				
2	Bichiya River	2117	River Bicchiya at Distt.Rewa	M.P.	MPPCB	7.4	1.6	3.6	49.0	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km D/s Nagda	M.P.	MPPCB	6.2	4	350	1600	NOT SATISFACTORY
		3309	River Chambal at Tal Ratlam	M.P.	MPPCB	6.8	2.2	1.8	70	SATISFACTORY
		30060	River Chambal at Fish Farm Gandhisagar (M.P.)	M.P.	CPCB	*				
4	Chamla River	3310	River Chamla at Badnagar Ujjain	M.P.	MPPCB	***				
5	Hiran River	3829	River Hiran, NH-12, road bridge, Vikrampur, Distt- Narsinghpur	M.P.	MPPCB	6.2	1.5	12.0	39	SATISFACTORY
		4613	River Hiran after mixing pariyat near road bridge at vill.Ganiyari	M.P.	MPPCB	7.4	3.0	26.0	120.0	SATISFACTORY
6	Johila River	1611	River Johila Near road bridge at Nawrozabad	M.P.	MPPCB	6.8	2.0	1.8	50	SATISFACTORY
7	Kailsoat River	2120	River Kailsoat near road bridge, Mandideep	M.P.	MPPCB	7.6	2.4	220	940	SATISFACTORY
8	Kanhan River	3312	River Kanhan at before mixing boregaon growth centre nalla, Chhindwara	M.P.	MPPCB	7.8	2.0	3	12	SATISFACTORY
9	Khan River	1367	River Khan at Kabit Khedi Indore	M.P.	MPPCB	Nil	10	540	2100	NOT SATISFACTORY
		2110	River Khan at Shakkarkhedi, Indore	M.P.	MPPCB	Nil	11	900	3100	NOT SATISFACTORY
		2111	River Khan at Sanwer Indore	M.P.	MPPCB	5.5	5.0	390	1120	NOT SATISFACTORY
10	Kshipra River	1370	River Kshipra at 1k.m. d/s Triveni,Ujjain	M.P.	MPPCB	6.8	8	1600	1600	NOT SATISFACTORY
		3315	River Kshipra at Gaughat,Ujjain	M.P.	MPPCB	6.8	7	920	1600	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB	7	7	920	1600	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur Ujjain	M.P.	MPPCB	7	3	350.0	920	NOT SATISFACTORY
		1468	River Kshipra at Siddhwat,Ujjain	M.P.	MPPCB	6.8	9	1600	1600	NOT SATISFACTORY
11	Kunda River	2114	River Kunda at Khargone	M.P.	MPPCB	7.4	1.8	5.6	63	SATISFACTORY
12	Mahi River	30058	River Mahi at vill.Bajna (M.P.)	M.P.	CPCB	*				
13	Maleni	2104	River Maleni at Jaora Ujjain	M.P.	MPPCB	***				
14	Mandakini	1372	River Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB	6.7	2.2	1.8	110	SATISFACTORY
15	Neewaj River	3319	River Neewaj at Shujalpur	M.P.	MPPCB	***				
		3320	River Neewaj at U/S near W/S intake point.Rajgarh .	M.P.	MPPCB	7.5	1.0	17	280	SATISFACTORY
16	Parwati River	1432	River Parwati , near vill. Bataodapar (Dharnawada)	M.P.	MPPCB	7.3	1.7	2	26	SATISFACTORY
17	Sone River	30082	River Sone, Deora U/S Rihand (M.P.)	M.P.	CPCB	*				
18	River Tapti	10	River Tapti at Pipalghat Burhanpur	M.P.	MPPCB	7.4	1.2	3.5	70	SATISFACTORY
19	River Wardha	30059	River Wardha at Bangon village near Pandhurna (M.P.)	M.P.	CPCB	*				

*

These locations are not covered under NWMP by MPPCB

**

Maximum BOD is less than 3.0 mg/l

Sampling point is not under MPPCB monitoring schedule in this month

A. Groundwater Management and Rain Water Harvesting (RWH):

Under the State Action Plan named “Akshay Jal Sanchay Yojna”, the current number of installed rainwater harvesting structures in the urban area of State is 47564. The work of further installation is also going on.

In the first phase of the mission 29 cities were chosen from 11 water scarce districts in Madhya Pradesh as pilot cities. Concentrated efforts were made not only for the selected districts under the mission, but the purview of the project was also extended to all the other districts of the State. The National position of Madhya Pradesh was 3rd in the first phase of the program. MP has also incorporated RWH in its Building By-laws and the mandatory provision is made in MP Bhumi Vikas Nigam-2012 for installation of RWH on all building structures covered over 140 m² land area.

Jal Shakti Abhiyan was launched in July 2019 with following components:

- Renovation of old Rainwater Harvesting (RWH) Structures and creation of new RWH structures.
- Tree plantation.
- Clean water channels & use that for recharge of aquifers through wells.
- Identification and rejuvenation of water bodies.
- Reuse of treated wastewater.
- Creation of permeable green spaces.
- Jal Shakti” park (Rainwater Harvesting parks) in big/ capital cities.

Jal shakti Abhiyan 3 (Catch the Rain 3) was launched on March 4th 2023 by the Honorable Prime Minister. In the second phase the intervention was extended to all the cities and likewise in Madhya Pradesh all the 418 ULBs are the part of the mission. The Progress made under the mission under various tasks are as follows:

S.No	Component	Progress
1	No. of RWH structures renovated	17611
2	No. of RWH structures constructed	125131
3	Number of Establishments using Treated Wastewater	1850
4	Total Treated Wastewater Reused (in KLD)	179521
5	Number of Water Bodies Rejuvenated	969
6	Total Number of Saplings Planted	2566063

B. Demarcation of Floodplain and removal of illegal encroachments:-

Many Actions have been taken in this matter. Municipal corporations and councils have been instructed by UADD through letter no. 4589 dated 14.05.2020 to take appropriate action for the removal of illegal encroachments. This is a continuous process.

C. Plantation activities along the rivers:-

Plantation is done every year by the ULBs. Around 11,40,000 nos., 13,20,000 and 14,80,000 nos. of trees have been planted in year 2021, 2022 and 2023, respectively by different ULBs. No. of Saplings planted till date is 25,66,063.

D. Development of Biodiversity park:-

This activity comes under Madhya Pradesh State Biodiversity Board, which is constituted under the Department of Forest, Govt. of MP. As per the information available on website of MPSBB biodiversity, the Biodiversity parks are being developed in Sagar, Rewa, Ujjain, Indore, Shahdol, Dewas, Burhanpur and Hoshangabad through Forest Department. Representative floral species of the area and rare, endangered and threatened species of the area are being conserved under biodiversity park.

E. Reuse of Treated Water:-

At present 382 MLD of treated water is being used for irrigation/gardening purpose. Twenty percent of the total cumulative capacity of the STPs under construction under AMRUT is proposed to be reused for irrigation and other purposes.

F. Model river being adopted by the State & Action proposed for achieving the bathing quality standards:

For River Khan, total quantity of sewage affecting the river is 350 MLD. For preventing pollution in the river, 9 STPs having cumulative capacity of 412 MLD are operational. These include 4 new STPs having cumulative capacity of 62 MLD which were commissioned in March 2021 (3 STPs under AMRUT and one under Smart City project). Therefore, total 412 MLD cumulative capacity of STPs are now operational for preventing River Khan from pollution and will satisfy the bathing quality standards of the river stream.