



HEAD OFFICE
CHHATTISGARH ENVIRONMENT CONSERVATION BOARD
PARYAWAS BHAWAN, SECTOR- 19
NAVA RAIPUR ATAL NAGAR, RAIPUR (C.G.)
Email - hocecb@gmail.com

No. / TECH / H.O./ CECB/ 2025 Nava Raipur Atal Nagar, Raipur, Dated: / / 2025
To,

Secretary,
Government of India,
Ministry of Jal Shakti,
Department of Water Resources,
River Development & Ganga Rejuvenation,
Shram Shakti Bhawan, Rafi Marg,
New Delhi - 110 001

Sub. : - Submission of information by the states in the matter of Hon'ble NGT O.A. No. 673/2018.

Ref. : - 1. Minutes of the 1st meeting of Central Monitoring Committee held on 08/01/2020.
2. Your letter no. D.O. No.Legal / OA / 673/ 2018/ NMCG / 2019 Dated 22/01/2020.

-----00-----

With reference to your letter on the above subject, the compliance report of action plan prepared in the matter of Hon'ble NGT O.A. No. 673/2018 in prescribed format for the month of August, 2025 is enclosed with this letter for your information and necessary action please.

Enclosed :- As above.

Member Secretary

Chhattisgarh Environment Conservation Board
Nava Raipur Atal Nagar, Raipur (C.G.)

Endt. No. 8945 / TECH/ H.O./CECB /2025 Nava Raipur Atal Nagar, Raipur, Dated: 6 / 11/ 2025
Copy to :-

1. Secretary, Govt. of Chhattisgarh, Housing and Environment Department, Mantralaya, Mahanadi Bhawan, Nava Raipur Atal Nagar for information please.
2. Member Secretary, Central Pollution Control Board, 'Parivesh Bhawan' C.B.D.Cum-Office Complex, East Arjun Nagar, Shahdara, Delhi for information please.

Member Secretary

Chhattisgarh Environment Conservation Board
Nava Raipur Atal Nagar, Raipur (C.G.)

**Monthly Progress Report for the month of August, 2025 in the
matter of Hon'ble NGT OA No. 673 of 2018 order Dated
24/09/2020 for the State of Chhattisgarh**

Overall status of the State

- I. **Total Population** : Urban Population – 57.17 Lakhs (as per 2011 census)
Present Urban Population – 76.7 Lakhs
Rural Population – 1,96,07,961 (as per 2011 census)

II. **Estimated Sewage Generation (MLD)** : 726.45 MLD

- a. In the state of Chhattisgarh having 192 ULBs, sewerage network is only available in 01ULB i.e., Bilaspur Municipal Corporation. There are 03 functional STPs in Bilaspur with 77 MLD capacity. In addition to that. 2 STPs are under construction with combined capacity of 16 MLD. As there is no sewerage system in other ULBs of the State, so the sewage generations have been calculated considering the sewage flow in the major drains of the ULBs. Raipur Municipal Corporation has developed 04 STPs of combined capacity 206 MLD based on SBR technology at Chandandih-75 MLD, Kara-35 MLD, Nimora-90 MLD and Bhatagaon-6.0 MLD near River kharun to treat the waste water from 17 major drains of 70 wards of Raipur. In Kawardha, one STP of 2.1MLD capacity is operational at Mini Mata Chowk. State has developed 04 STPs of 63.2 MLD capacity under AMRUT mission in Raigarh, Rajnandgaon & Jagdalpur 07 STPs of 58.2 MLD capacity from the state budget in Nawapara, Rajim, Dhamtari & Nava Raipur. State is developing 01 STP of 33 MLD capacity in co-ordination with M/s NTPC at Korba.
- b. The state has developed about 827.0 MLD capacity of STP for the treatment of used water from the urban households through
- i. 23 Operational STPs (452 MLD),
 - ii. 04 Under Construction STPs (31.3 MLD) and
 - iii. 13 STPs (343.7 MLD) under planning stage.
- c. In Chhattisgarh, most of the urban households are relied on on-site sanitation systems such as Septic Tanks, Pits latrines and twins pits. So, all ULBs have established Faecal sludge treatment facility for the treatment for the treatment of septage generated from the households of the ULBs. A total number of 160 ULBs have Faecal Sludge Treatment Plants(FSTP) based on Low-cost gravity based planted drying beds for the treatment of black water generated in these ULBs. The 10 ULBs namely Raipur, Raigarh, Bilaspur, Durg, Risali, Bhilai, Korba, Jagdalpur, Kawardha and Kirodimal Nagar are using nearby STPs for co-treatment of septage.
- d. 4 STPs in ULBs namely Sakti (4MLD), Shivrinarayan (2.2 MLD), Dantewada (2.8 MLD) and Chandrapur (1.7 MLD) are proposed under state dudget and STPs in 05 AMRUT cities namely Durg (77.0 MLD), Bhilai (150 MLD), Korba (33 MLD) and Ambikapur (32.0 MLD) and

Rajnandgaon (41 MLD) are proposed under AMRUT budget, which will further reduce the gap and strengthen the waste water management facilities in the State of Chhattisgarh.

- e. Therefore, there is zero gap in wastewater management in Urban areas of Chhattisgarh and the total sewage & septage generated from all the households of the ULBs is being treated by the STPs and FSTPs respective.

III. Details of Sewage Treatment Plant

- **Existing no. of STPs and Treatment Capacity (in MLD) :** 23 STPs with total treatment capacity of 452 MLD
- **Capacity Utilization of existing STPs :** 311.78 MLD.
- **No. of Under Construction STPs and Treatment Capacity (in MLD):** 04 STPs with total treatment capacity of 31.3 MLD.
- **No. of Proposed STPs and Treatment Capacity (in MLD):** 13 STPs with total treatment capacity of 343.7 MLD.
- **MLD of sewage being treated through Alternate technology :** 160 ULBs is being treated through FSTPs (Low-cost gravity based Planted Drying Bed) and in 09 ULBs treatment of faecal sludge from septic tank is done through co-treatment with STPs. **Annexure – 1.**
- **Gap in Treatment Capacity in MLD :** 414.67 MLD
- **No. of Operational STPs :** 23
- **No. of Complying STPs :** 23
- **No. of Non-complying STPs :** 0

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Capacity Being Utilization	Operational Status of STP	Compliance Status of STP
1.	Chilhathi (Bilaspur)	17 MLD	14.22 MLD	Operational	Complied
2.	Domuhani (Bilaspur)	54 MLD	24.86 MLD	Operational	Complied
3.	Koni C (Bilaspur)	6.0 MLD	2.0 MLD	Operational	Complied
4.	Mini Mata Chowk (Kawardha)	2.1 MLD	1.8 MLD	Operational	Complied
5.	Bhatagaon (Raipur)	6.0 MLD	5.96 MLD	Operational	Complied
6.	Kara(Raipur)	35 MLD	34.31 MLD	Operational	Complied
7.	Nimora(Raipur)	90 MLD	76.89 MLD	Operational	Complied
8.	Chandandih(Raipur)	75 MLD	60.94 MLD	Operational	Complied
9.	Banjipali (Raigarh)	25 MLD	22.5 MLD	Operational	Complied
10.	Bade Atarmoda (Raigarh)	07 MLD	5.5 MLD	Operational	Complied
11.	Balikota (Jagdalpur)	25 MLD	14.5 MLD	Operational	Complied
12.	Mohad (Rajnandgaon)	6.2 MLD	3.0 MLD	Operational	Complied
13.	Nawapara	7.6 MLD	2.8 MLD	Operational	Complied
14.	Rajim	2.8 MLD	0.7 MLD	Operational	Complied
15.	Dhamtari	19.6 MLD	4.0 MLD	Operational	Complied
16.	Nava Raipur-Zone 2	10 MLD	2.0 MLD	Operational	Complied
17.	Nava Raipur-Zone 3	7 MLD	0.6 MLD	Operational	Complied
18.	Nava Raipur-Zone 4	10.0 MLD	4.0 MLD	Operational	Complied
19.	Nava Raipur-Zone Sector 19	1.2 MLD	1.2 MLD	Operational	Complied
20.	Bhilai Steel Plant (Bhilai)	30 MLD	26 MLD	Operational	Complied
21.	Kirodimalnagar	5 MLD	1 MLD	Operational	Complied
22.	Kanker	7.7 MLD	2.3 MLD	Operational	Complied
23.	Simga	2.8 MLD	0.7 MLD	Operational	Complied
Total		452 MLD	311.78 MLD	Operational	

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline	Remark
1.	Nava Raipur-Zone 1(Raipur)	10 MLD	98% completed.	50%	-	To complete the remaining sewerage work, the proposed alignment needs to be re-routed. preparation / invitation of tender is under way.
2.	Champa	5.3 MLD	100% completed	100%	31.05.2025	Trail Run Started
3.	Mangla B (Bilaspur)	10 MLD	72% completed	0%	31.10.2025	Civil work completed
4.	Mangla D (Bilaspur)	6 MLD	90% completed	0%	31.10.2025	Electro Mechanical Work is under Progress
TOTAL		31.3 MLD	-			

Details of proposed STPs in the State

Sr.No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Korba	20.5 MLD	➤ A meeting has been conducted under the Chairmanship of Additional Chief Secretary, Govt. of Chhattisgarh on 12/01/2021. In this meeting, it has requested to M/s NTPC Korba to follow the tariff policy published in the Gazette of India and enter into an agreement with Municipal Corporation Korba, so the Hon'ble NGT order may be complied. ➤ In this context, a letter has been sent to Ministry of Power, Govt. of India & Ministry of Jal Shakti, Govt. of India for their intervention on this matter and kindly direct M/s NTPC Korba to take immediate action, so the direction of Hon'ble N.G.T. can be complied	3 years after approval of DPR by NTPC Authority

			with. ➤ In the 2nd meeting under the chairmanship of Secretary, CGUAD through video conferencing on 19.08.2021, M/s NTPC has agreed with the new proposal of STP with capacity of 20.5 MLD. With the new proposal all the above mentioned issues raised by M/s NTPC were resolved. M/s NTPC has given its confirmation about the fund allocation (25% of project cost) for the construction of STP. DPR preparation for the 20.5 MLD STP in Fixed Cost Model is in progress.	
--	--	--	---	--

Detail of other under construction/proposed STPs in the State

Sr. No.	Location	Capacity of the plant in MLD	Current Status	Expected Completion Timeline
2	Sakti	4.0 MLD	3 rd call of tender is invited Dated 10.07.2025	Under Tendering process, 2 Year from date of Tender Award
3	Shivrinarayan	2.2 MLD		
4	Dantewada	2.8 MLD		
5	Chandrapur	1.7 MLD		
6	Durg (Zone 1)	47.0 MLD	4 rd call of tender is invited Dated 07.07.2025 (LOI yet to be issued)	Under Tendering process, ECT: 27 Months form date of contract Award
7	Durg (Zone 2)	30.0 MLD		
8	Bhilai	150 MLD	Work order issued Dated 10.07.2025	ECT: 27 Months form date of contract Award
9	Korba	33 MLD	Work Order Issued Dated 05.08.2025	
10	Ambikapur (STP 1)	2.0 MLD	Work order issued Dated 23.07.2025	
11	Ambikapur (STP 2)	14.0 MLD		
12	Ambikapur (STP 3)	16.0 MLD		
13	Rajnandgaon (Zone 1)	15.0 MLD	Work order issued Dated 31.07.2025	
14	Rajnandgaon (Zone 2)	26.0 MLD		
	Total	343.7 MLD		

Polluted River Stretches wise STPs Status					
River Stretch	ULB Name	STP Location	STP capacity	Status of STPs	Expected Completion Timeline
River Kharoon (Bhatagaon to Bendri)P-II	Raipur	Bhatagaon	06 MLD	Operational	Completed
		Kara	35 MLD		
		Nimora	90 MLD		
		Chandandih	75 MLD		
	Nava Raipur	Zone 2	10 MLD	Operational	Completed
		Zone 3	7 MLD		
		Sector 19	1.2 MLD		
		Zone 4	10 MLD		
	Dhamtari	Zone 1	10 MLD	Under Construction	Stay by Hon'ble High Court, Bilaspur
		Mujgahan	19.6 MLD	Operational	Completed
River Kelo (Raigarh to Kanaktora)P-V	Raigarh	Banjipali	25 MLD	Operational	Completed
		Bade Atarmoda	07 MLD		

River Hasdeo (Korba to Urga) P-V	Korba	Korba	33 MLD	Proposed	Tender Invited, ETC: 27 month form date of Contract Award
	Champa	Champa	5.3 MLD	Under Trail Run	Completed
River Mahanadi (Sihawa to Aarang) P-V	Kanker	Kanker	7.7 MLD	Operational	Completed
	Nawapara	Nawapara	7.6 MLD	Operational	Completed
	Rajim	Rajim	2.8 MLD	Operational	
River Seonath (Bemta to Simga) P-IV	Simga	Simga	2.8 MLD	Operational	Completed
Arpa River (Bilaspur) P-IV	Bilaspur	Chilhathi	17 MLD	Operational	Completed
		Domuhani	54 MLD		
		Mangla B	10 MLD	Under Construction	30.09.2025
		Mangla D	6 MLD		30.09.2025
		Koni C	6 MLD	Under Trail Run	Completed
TOTAL			448 MLD		

IV. Details of Industrial Pollution :

- **No. of industries in the State : 6475**
- **No. of water polluting industries in the State : 1068**
- **No. of water polluting industries in the polluted river stretches : 178**
- **Quantity of effluent generated from the industries in polluted river stretches in MLD : 132.42 MLD**
- **Quantity of ETP Sludge generated from the Industries in TPD : 138.5 kg per tonnes of production in plant where ETP has been provided**
- **Number of industrial units having ETPs : 1063**
- **Number of industrial units connected to CETP : There is no CETP is in the state of Chhattisgarh. All the water polluting industries have their own ETPs.**
- **Compliance status of the ETPs : All the ETPs which are operational are complying with the effluent standards.**
- **Number and total capacity of CETPs (details of existing/ under construction / proposed) : Presently there is no CETP is under construction.**
- **Status of compliance and operation of the CETPs : Not Applicable**

Town	No. of industries	Industrial discharge	Status of ETPs	Status of CETPs (existing, under construction & proposed)
NA	NA	NA	NA	NA

V. Solid Waste Management

- **Total number of Urban Local Bodies and their Population :** There are total 192 Urban Local Bodies with a population of 57.17 Lakhs as per census 2011.
- **Current municipal solid waste generation :** 2525 TPD of solid waste is generated from 192 ULBs.
 - a. MSW Collected: 2390 TPD
 - b. MSW Processed: 2390 TPD
- c. **Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc :** In 167 ULBs (375 MRFs, 208 decentralized composting unit) and in Raipur & Bilaspur ULBs (2 Integrated Solid Waste Management facility) are operational.
 - a. Total Installed Treatment Capacity for Dry Waste Management: 2392 TPD
 - b. Total Installed Treatment Capacity for Wet Waste Management: 1785 TPD

Details of Solid Waste Management in Chhattisgarh

192 ULBs	375 Nos. of MRF	208 Nos. of Composting Sheds	02 Nos. of Integrated Solid Waste Management facility in Raipur & Bilaspur	95% Door to Door collection of waste in all 3255 wards of state	169 C&D waste collection facility in existing SLRM centres of each ULB
-------------	-----------------------	------------------------------------	---	---	---

- d. **Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) :** The MSW treatment facilities are designed considering future population growth of the ULBs and necessary infrastructures for proper solid waste management in 23 newly formed ULBs notified in the year 2023-25 will be developed within 3 years.
- e. **No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) :** 65 TPD capacity at Raipur and 12 TPD capacity at Bilaspur, 20 TPD Capacity at Korba Municipal corporation and 05 TPD capacity at Ambikapur Municipal corporation.
- f. **Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source :** There are 3255 wards door to door collection services and source segregation are being practiced.
- g. **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology) :** MSW treatment facilities are constructed and operational in all the ULBs and there is no such MSW treatment facilities proposed or under construction at present.
- h. **No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills :** NIL

(As Mission Clean City (MCC) model is implemented in all the ULBs of the state)

- i. No. and area (in acres) of legacy waste within 1km buffer of both sides of the rivers :

Sr. No.	River Name	ULB	No. of Legacy waste dump site	Area of Legacy Waste	Expected Completion Timeline	Remarks
1	Kharun	Raipur	1	28.85 Acre	31.12.2025	Under Progress
2	Kelo	Raigarh	1	06.65 Acre	Completed	100% Remediated
3	Hasdeo	Korba	1	10.20 Acre	Completed	100% Remediated

- j. No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers: 77 drains are falling into the 6 river stretches from 9 ULBs and a total of 138 screens are installed covering all the 6 rivers to prevent falling of solid waste into them.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW Facilities (No.s)	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Raipur	739.47 TPD	732.15 TPD	1 ISMM Facility	1200 TPD	Complied MSW treatment facilities are construction and operational in all the ULBs and there is no such MSW treatment facilities proposed or under construction at present
Dhamtari	22.84 TPD	22.84 TPD	11	70 TPD	
Raigarh	33.56 TPD	33.56 TPD	14	77.2 TPD	
Korba	142 TPD	142 TPD	23	142 TPD	
Kanker	7.9 TPD	7.9 TPD	4	18.5 TPD	
Nawapara	11.83 TPD	11.83 TPD	4	18.5 TPD	
Rajim	5.30 TPD	4.97 TPD	2	9.5 TPD	
Simga	4.8 TPD	4.8 TPD	2	9.9 TPD	
Bilaspur	260 TPD	260 TPD	18 MRF, 1 ISMM Facility	592.2 TPD	

10

- **Total Bio-medical generation:** 9.418 Tonnes per day
- **No. of Hospitals and Health Care Facilities :** No.of Bedded Hospital 2498
No. of Health Care Facilities 7230
- **Status of Treatment Facility/ CBMWTFs :** Out of 9.418 TPD of Bio-Medical Wastes, about 8.29 TPD wastes is being disposed off in the CBWTF operating in the State. Remaining wastes i.e. 1.128 TPD is disposed off in the premises of HCFs only.

03 new CBWTFs are to be established in the State. After their installation and commissioning all the Bio-Medical Wastes generated in the State is expected to be disposed off fully in the CBWTF itself only.

Bastar : Environmental Clearance and Consent to Establish issued for CBWTFs facility at Kondagaon, Bastar Division. Construction work of CBWTEs has stopped due to objection of local people. Now matter is in high Court.

Raigarh: CBWTFs facility has been installed and the authorization application of Bio Medical waste is under process.

Korba: Public hearing was held on 13.03.2024 final EC is pending. IMA Korba has filed a write WPC-1415 of 2024 date 11.03.2024 court case is pending.

VII. Hazardous Waste Management :

- **Total Hazardous Waste generation per year :** 152074 Metric Tonnes
- **No. of Industries generating Hazardous waste :** 587
- **Treatment Capacity of all TSDFs :** NIL
- **Avg. Quantity of Hazardous waste reaching the TSDFs and Treated :** NIL
- **Details of on-going or proposed TSDF :** Owing to the continuous follow up and pursuance of CECB, the setting-up of Common Hazardous Waste TSDF has been initiated by Chhattisgarh State Industrial Development Corporation (CSIDC) under the guidance of Department of Commerce and Industry, Govt. of Chhattisgarh. As per the information received from CSIDC the expected timelines are as follows:
 - Execution of the Agreement between the operator (M/s Ramky Enviro Engineers) and CSIDC by 15/12/2020.
 - Incorporation of the JV Company by 30/12/2020.
 - Execution of the Concession Agreement by 11/01/2021.
 - Handling over of the possession of the land to JV by 18/01/2021.
 - EC and CTE has been obtained by Facility CTO application is under process. TSDF Facility will be expected to start by December 2024.

VIII. Plastic Waste Management

- **Total Plastic Waste generation:** 140 TPD (Estimated).
- **Treatment/ Measures adopted for reduction or management of plastic waste :** Recyclable plastic waste is being sold to authorized recycles and the non-recyclable plastic waste is being sent to Cement industries for coprocessing in Cement Kiln.

IX. Details of Alternate Treatment Technology being adopted by the State/UT : FSTP based on Low-cost gravity based Phytorid technology are operational in all ULBs for treatment of Septage generated in the ULBs.

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment: All the polluting sources under the ULB limits have been identified and installation of floating racks/screens to prevent solid waste from falling into the rivers has been done.

Progress by UAD			
ULB Name	No. of Drains	No. of Drains having screens	No of screens Installed
Raipur	6	6	29
Dhamtari	4	4	7
Raigarh	12	12	12
Korba	19	19	35
Kanker	7	7	7
Nawapara	7	7	12
Rajim	4	4	4
Simga	4	4	4
Bilaspur	14	14	28
TOTAL	77	77	138

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT :

- The following Secretaries are responsible for the compliance of order dated 06/12/2019 in the matter of Hon'ble NGT 673/2018.
 1. Secretary, Agriculture Department
 2. Secretary, Urban Administration and Development
 3. Secretary, Department of Forest
 4. Secretary, Department of Water Resource
 5. Secretary, Department of Housing and Environment
 6. Secretary, Department of Home (Transport)
 7. Member Secretary, Chhattisgarh Environment Conservation Board.
- Also, Chief Secretary has formed Implementation Cell in their office vide order dated 25/05/2019 for implementation of orders and action plans prepared.

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: :

Chief Secretary takes review meeting of the secretaries of the concerned department from time to time. Last meeting under the Chairmanship of Chief Secretary, Government of Chhattisgarh has been held on 08/12/2020.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river :

Attached as Annexure – 2.

XIV. Ground water regulation: State Government has adopted a unique scheme Narwa, Garuwa, Ghuruwa and Badi in which under the Narwa component Water Resource Department has proposed various structures on small and big nallahs of all the 146 blocks of the state for recharging ground water.

XV. Good irrigation practices being adopted by the State:

- Water Resource Department is encouraging practices for optimum utilization of irrigation water and adopting micro irrigation schemes which results in more crop per drop as per available resources.
- An action plan has been prepared with the help of Agricultural Scientists. The use of water per hectare will be reduced by installation of drip in 1606 hectare area and sprinkler in 3800 hectare area in selected river stretches. Presently, 66.30 hectare area is covered by drip and 257.21 hectare area is covered by sprinkler system for different crops.

XVI. Rainwater Harvesting:

Progress by UAD				
ULB Name	Target	Completed	In Progress	Timeline
Raipur	10936	9577	1359	March - 2026
Dhamtari	866	587	279	Dec - 2025
Raigarh	894	670	224	March - 2026
Korba	1932	1732	200	Dec - 2025
Kanker	157	134	23	Dec - 2025
Nawapara	147	147	0	Achieved
Rajim	270	270	0	Achieved
Simga	184	115	69	Aug - 2025
Bilaspur	4685	3432	1251	Mar - 2026
Total	20071	16666	3405	-

- Installation of rain water harvesting structure is under progress. Status of installation is as follows:-
- **By industries:** CECB has imposed condition regarding rain water harvesting by industries within their premises and the same is being followed by the concerned industries. Regular monitoring is being

carried out for verification of the same. As per information available, with CECB rain water harvesting system has been installed 425 large/medium industries and 1420 small scale industries. In addition, it has been decided to keep space (5% of total areas / minimum 05 plots) for rain water harvesting in future industrial areas.

XVII. Demarcation of Floodplain and removal of illegal encroachments:

Progress by UAD			
River Stetch	ULB Name	Encroachment identified	Encroachment removed
River Kharoon (Bhatagaon of Bendri) P-IV	Raipur	Nil	Nil
	Dhamtari	Nil	Nil
River Kelo (Raigarh of Kanaktora) P-V	Raigarh	14	14
River Hasdeo (Korba to Urga) P-IV	Korba	8	8
River Mahanadi (Sihawa to Arang) P-IV	Kanker	1	1
	Nawapara	Nil	Nil
	Rajim	Nil	Nil
River Seonath (Bemta to Simga) P-IV	Simga	4	4
Arpa River (Bilaspur) P-IV	Bilaspur	36	36
TOTAL		63	63

XVIII. Maintaining minimum e-flow of river : : There is no mandatory law specifying the level of e-flow to be maintained in the river. Water resource department is maintaining e-flow depending on the availability of water in the structure and conditional requirement. Also Water Resource Department had prepared standard operating procedures (SOP) for the five rivers Seonath, Mahanadi, Kharun, Kelo and Hasdeo for maintaining e-flow in the rivers and the same is being followed.

XIX. Plantation activities along the rivers : The present status of plantation is as follows :-

Hasdeo: 6.50 hectare (7150 no. of plants) has been covered with plantation in Korba to Urga river Stretch of Hasdeo.

Kharun: 141.160 hectare (248602 no. of plants) has been covered with plantation in Kharun river stretches.

Mahanadi: 13 hectare (14300 no. of plants) has been covered with plantation in Sihawa to Aarang river stretch.

Kelo: 8.50 hectare (16388 no. of plants) has been covered with plantation in Raigarh to Kankatora river Stretch.

Seonath: Area not available for plantation between Bemta to Simga river stretch of Seonath

Progress by UAD			
River Stetch	ULB Name	Identified area (Flood zone) along the rivers	Plantation activities done by ULBs
River Kharoon (Bhatagaon of Bendri) P-IV	Raipur	10	Nil All the flood zones are in low lying places
	Dhamtari	Nil	Nil
River Kelo (Raigarh of Kanaktora) P-V	Raigarh	1	7700
River Hasdeo (Korba to Urga) P-IV	Korba	4	3600
River Mahanadi (Sihawa to Arang) P-IV	Kanker	5	250
	Nawapara	6	1600
	Rajim	2	520
River Seonath (Bemta to Simga) P-IV	Simga	2	50
Arpa River (Bilaspur)	Bilaspur	Nil	Nil
TOTAL		30	13720

- XX. **Development of biodiversity park on flood plains by removing encroachments** : : Status of Identification and removal of encroachment from banks of the river is given above. After removal of all encroachments the plantation shall be done along the banks of the river.

XXI. Reuse of Treated Water :

Sr. No.	ULB Name	STP Name & Capacity	Nmae of Industries with whom MoU is signed/ Planned for Reuse of Treated water	Mou sign Date	If MoU not signed, then tentati ve date of MoU	Quantit y of water Demand ed by Industry as per MoU (MLD)	Quantity of water Supplied from STP (MLD) to the industry	Water Supply Start Date	Name of pendingworks, if any	Timeline for the completi on of pending works
1.	Raipur Municipal Corporation	Nimora 90 MLD	M/s. Alok Ferro Alloys Ltd	19.06.2025	-	3 MLD	3 MLD	26.01.2025	Sump well & pumping station, interconnection work is under construction by the industry	Septemb er2025
			M/s. API Ispat & Powertech Pvt. Ltd.	23.05.2025	-	5 MLD	-	-	Pipe alignment and design is being carried out by the industry	March 2026
		Kara 35 MLD	M/s. Maa Kudargarhi power & Ispat Pvt. Ltd	03.11.2023	-	2 MLD	-	-		Decembe r 2025
			M/s. Vrajesh Steel Ltd	02.01.2024	-	7 MLD	-	-		
		Chandandih 75 MLD	M/s. NSPCL, Bhialia	24.05.2025	-	18 MLD	-	-	RMC is preparation DPR and it will be finalized before October 2025.	Decembe r 2026
2.	Korba Municipal Corporation	Pragati Nagar 33 MLD	M/s. NTPC Korba	29.04.2025	-	20 MLD	-	16.06.2027	STP construction work is under progress	15.06.20 27
3.	Raigarh Municipal Corporation	Banjhipali 25 MLD	M/s. NTPC Lara	-	-	-	-	-	The discussion between ULB & the official of the industries is ongoing for having an MoU	-
		Bade Atarmoda 07 MLD	M/s. RR Energy Ltd M/s, Jindal Steel							

- Raipur Municipal Corporation (RMC) has signed MoU on 19.06.2024 with industry M/s. Alok Ferro Alloys Ltd. For utilizing total 3 MLD treated water from Nimora STP for industrial purpose. the industry has started taking 3 MLD treated water from 90 MLD Nimora STP from 26.01.2025. the construction of sump well and pumping station, interconnection work is underway will be completed by september 2025.
- RMC has signed MoU on 23.05.2025 with the industries M.s. API Ispat& Powertech Pvt. LTD. for 5 MLD treated water to utilize from the 90 MLD Nimora STP. pending work of pipe alignment and design is being carried out by the industry whose time of completion is march 2026.
- RMC has signed MoU on 03.11.2023 with Maa Kudargarhi Industry for 2 MLD treated water and with Vrajesh Steel Industry on 02.01.2024 for 7 MLD treated water from 35 MLD STP at Kara. pending work of pipe alignment and design is being carried out by the industry whose time of completion is march 2026.
- RMC has signed an MoU to NSPCL, Bhiali on 24.05.2025 to use 18 MLD treated water from the Chandandih STP. RMC is preparing DPR and it will be finalized before October 2025 and time of completion of other pending works is December 2026.
- Bilaspur Municipal corporation has identified M/s NTPC, sipat as a potential buyer of treated water from its two STPs and is currently in discussions with the concerning authority to sign an MoU with the industry.
- Korba Municipal Corporation (KMC) has signed an MoU with M/s. NTPC korba form the 33 MLD STP pragati nagar Korba on 29.04.2025 for utilizing 20 MLD treated water. the pending work of STP construction is under progress which will be completed by 15.06.2027.
- Raigarh Municipal Corporation and District collector had a meeting with the officials of the industries (M/s. NTPC Lara, RR Energy Ltd and Jindal Steel) to have a MoU and to explore the potential users for reuse of the treated water from its two STPs having capacity of 25 MLD & 7 MLD.

Other works, apart from the above table:

- This discussions are ongoing with Adani Power Plant by RMC for use of 68 MLD treated water from 90MLD capacity STP at Nimora.
- The survey work by Godawari power and iron ltd. for use of treated water from 35 MLD STP at Kara is under process. the survey for pipeline installation has been conducted, and the DPR preparation is in progress by the industry.
- Apart from the above, currently the treated water from STP is beingh utilized in road washing and landscaping works by ULB itself.

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: : State government has prepared action plan for 05 identified polluted river stretches of Chhattisgarh State. Actions as per the action plan are being implemented to achieve the bathing quality standards

for the polluted river Stretches. State government has identified Hasdeo River * to develop as model River in the State of Chhattisgarh.

XXIII. Status of Preparation of Action Plan by the 13 Coastal States :

Not applicable for the State of Chhattisgarh.

XXIV. Regulation of Mining Activities in the State/UT : At present Double carbon printed copies of the Transit Passes are checked by the field staff and members of Flying Squad. In cases where the Transit Passes are tempered in anyways viz, cutting or overwriting, the vehicles are seized for Illegal Mining/Transportation. However, the State would like to submit that for effective monitoring of Sand Mines, amply equipped Modernized Check Posts and Departmental Monitoring Units with new Departmental Officers/Inspectors and new Departmental technical staff at all levels is needed. As per MMDR, 1957 Act 21, cases of Illegal Mining and Transportation are registered.

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring : Urban local bodies are regularly registering cases and imposing fines/penalties against identified polluters and law violators for disposal of waste in rivers as well as in municipal drains.

Details of case registered, and amount of fines/penalties collected are as follows: -

Progress by UAD		
ULB Name	No. of Cases registered	Amount of fine collected (INR)
Raipur	12160	32,48,450
Dhamtari	496	1,29,900
Raigarh	6353	13,98,020
Korba	1093	5,37,610
Kanker	503	1,05,100
Nawapara	148	89,510
Rajim	94	18,200
Simga	60	5350
Bilaspur	3145	26,15,440
TOTAL	24052	81,47,580

Annexure 1

Utilization capacity of STP's (co treatment) in treatment of Sewage:

Sr. No.	DLB Name	Type of Treatment Plant	Remainable Capacity for treatment of STP (in KLD)	Capacity Utilized (in KLD)
1	Bhulaj Nagar	Co treatment with STP	144	440
2	Bilaspur	Co treatment with STP	7100	965
3	Durg	Co treatment with STP	70	65
4	Kayardaha	Co treatment with STP	210	100
5	Korba	Co treatment with STP	400	180
6	Raigarh	Co treatment with STP	350	41
7	Rampur	Co treatment with STP	657	452
8	Risali	Co treatment with STP	50	15
TOTAL			18681 KLD	1271.5 KLD

Utilization capacity of FSTP's in treatment of Sewage:

Sr. No.	DLB Name	Type of Treatment Plant	Capacity of FSTP (KLD)	Capacity Utilized (in KLD)
1	Kamadi	FSTP	3.0	2.7
2	Akhanpur	FSTP	3.0	2.7
3	Akhar	FSTP	3.0	2.0
4	Ahivara	FSTP	5.0	4.5
5	Akhar	FSTP	5.0	4.1
6	Ambaghat Chowk	FSTP	3.0	1.4
7	Ambikapur	FSTP	20.0	13.5
8	Antulgarh	FSTP	4.0	2.7
9	Arang	FSTP	5.0	4.5
10	Arjunda	FSTP	3.0	2.7
11	Bade Bachell	FSTP	5.0	4.5
12	Bagbahara	FSTP	15.0	13.5
13	Bagicha	FSTP	3.0	3.0
14	Balkumthapur	FSTP	3.0	3.0
15	Balod	FSTP	5.0	4.5
16	Baloda	FSTP	3.0	1.4
17	Baloda Bazar	FSTP	8.0	7.2
18	Balrampur	FSTP	3.0	3.0
19	Baramkela	FSTP	3.0	1.2
20	Barsur	FSTP	3.0	2.7
21	Basra	FSTP	3.0	2.7
22	Bastar	FSTP	3.0	2.7
23	Bemchara	FSTP	3.0	4.5

(13)

Sr No.	ULB Name	Type of Treatment Plant	Capacity of FSTP (KLD)	Capacity Utilized (in KLD)
24	Berla	FSTP	3.0	2.7
25	Bhairamgarh	FSTP	3.0	2.7
26	Bhakhara	FSTP	3.0	2.7
27	Bhanupratappur	FSTP	3.0	2.7
28	Bhatapara	FSTP	3.0	2.7
29	Bhatgaon	FSTP	8.0	7.2
30	Bhatgaon	FSTP	8.0	2.7
31	Bhilai Cheroda	FSTP	3.0	3.0
32	Bhopalpattnam	FSTP	40.0	35.0
33	Bijapur	FSTP	3.0	2.7
34	Bilalgarh	FSTP	5.0	3.8
35	Bilha	FSTP	3.0	2.7
36	Birgaon	FSTP	3.0	2.7
37	Bishrampur	FSTP	63.0	25.0
38	Bodla	FSTP	9.0	3.0
39	Bodri	FSTP	3.0	2.7
40	Champa	FSTP	3.0	2.7
41	Chandrapur	FSTP	5.0	3.8
42	Charama	FSTP	3.0	2.2
43	Chhuikhadan	FSTP	3.0	2.7
44	Chhura	FSTP	3.0	1.4
45	Chhurikala	FSTP	3.0	2.7
46	Chhurija	FSTP	3.0	1.4
47	Chikhaldasi	FSTP	5.0	1.2
48	Chirmiri	FSTP	3.0	2.7
49	Dabhra	FSTP	5.0	5.0
50	Dalli-Rajhara	FSTP	3.0	1.8
51	Dantewada	FSTP	5.0	4.5
52	Daundi Lohara	FSTP	5.0	4.5
53	Devkar	FSTP	3.0	3.0
54	Dhamdha	FSTP	3.0	2.7
55	Dhamtari	FSTP	3.0	2.3
56	Dharanjalgadh	FSTP	8.0	7.2
57	Dipka	FSTP	3.0	2.7
58	Dongargaon	FSTP	5.0	5.0
59	Dongargadh	FSTP	3.0	2.7
60	Domopal	FSTP	5.0	3.5
61	Doundi	FSTP	3.0	2.7
62	Farasgaon	FSTP	3.0	2.7
63	Pingeshwar	FSTP	3.0	2.7
64	Gandai	FSTP	3.0	2.7

Sr. No.	DLR Name	Type of Treatment Plant	Capacity of PSTP (MLD)	Capacity Utilized (in MLD)
65	Garlyaband	PSTP	3.0	2.7
66	Gaurella	PSTP	3.0	2.1
67	Geddani	PSTP	3.0	2.7
68	Gharghoda	PSTP	3.0	2.8
69	Gobra Nawapara	PSTP	5.0	4.5
70	Gunderdehi	PSTP	3.0	2.9
71	Gurur	PSTP	3.0	2.7
72	Jagdalpur	PSTP	3.0	2.6
73	Jamul	PSTP	5.0	4.8
74	Jajapur	PSTP	3.0	2.8
75	Jamul	PSTP	3.0	3.0
76	Jashpur Nagar	PSTP	3.0	3.0
77	Jhagarkhand	PSTP	3.0	3.0
78	Kanker	PSTP	5.0	4.3
79	Kasdol	PSTP	5.0	4.5
80	Katghora	PSTP	5.0	4.4
81	Keskal	PSTP	3.0	2.7
82	Kharagarh	PSTP	5.0	3.5
83	Khambariya	PSTP	3.0	2.7
84	Kharod	PSTP	3.0	2.1
85	Kharora	PSTP	3.0	2.7
86	Kharviya	PSTP	5.0	4.5
87	Khongapuri	PSTP	3.0	3.0
88	Khandoli	PSTP	5.0	4.5
89	Kirindimainagar	PSTP	3.0	3.0
90	Kondagaon	PSTP	5.0	4.5
91	Konia	PSTP	3.0	2.7
92	Kota	PSTP	3.0	1.7
93	Kotba	PSTP	3.0	3.0
94	Kumhari	PSTP	5.0	5.0
95	Kunkur	PSTP	3.0	3.0
96	Kura	PSTP	5.0	4.5
97	Kurud	PSTP	3.0	2.7
98	Kusini	PSTP	3.0	3.0
99	Lallunga	PSTP	3.0	2.9
100	Laldanpur	PSTP	3.0	2.8
101	Layan	PSTP	3.0	2.7
102	Loni	PSTP	3.0	2.5
103	Maparoda	PSTP	3.0	2.7
104	Mahesamund	PSTP	8.0	7.2
105	Melbar	PSTP	3.0	1.6

Sr No.	ULB Name	Type of Treatment Plant	Capacity of RSTP (MGD)	Capacity Utilized (in KLD)
106	Mana-Camp	RSIP	3.0	2.7
107	Manendragarh	RSIP	5.0	5.0
108	Maro	RSIP	3.0	2.7
109	Mungeli	RSIP	5.0	3.9
110	Nagari	RSIP	5.0	4.5
111	Naila-Janjgir	RSIP	3.0	2.8
112	Naila-Ledu	RSIP	3.0	2.9
113	Narayanpur	RSIP	5.0	4.5
114	Narharipur	RSIP	3.0	2.7
115	Nawagarh-3C	RSIP	3.0	1.2
116	Nawagarh-B	RSIP	3.0	2.7
117	Naya-Bardwar	RSIP	3.0	2.8
118	Pakhanjur	RSIP	3.0	2.7
119	Palari	RSIP	3.0	2.7
120	Pali	RSIP	3.0	1.2
121	Pandariya	RSIP	3.0	2.7
122	Pandatarai	RSIP	3.0	2.7
123	Paipondi	RSIP	3.0	3.0
124	Palan	RSIP	3.0	2.7
125	Pathalgaoan	RSIP	3.0	2.0
126	Pathariya	RSIP	3.0	2.7
127	Pendra	RSIP	3.0	1.9
128	Pipariya	RSIP	3.0	2.7
129	Pithora	RSIP	3.0	3.0
130	Pratappur	RSIP	3.0	3.0
131	Premnagar	RSIP	3.0	3.0
132	Puseur	RSIP	3.0	2.9
133	Rahaud	RSIP	3.0	2.7
134	Rajim	RSIP	3.0	2.7
135	Rajnandgaon	RSIP	100.0	100.0
136	Raipur	RSIP	3.0	1.1
137	Ramanujganj	RSIP	3.0	5.0
138	Ratanpur	RSIP	5.0	4.8
139	Sahaspur-Lohara	RSIP	3.0	2.7
140	Saja	RSIP	3.0	2.7
141	Sakti	RSIP	3.0	2.4
142	Saragaon	RSIP	3.0	2.1
143	Saraipali	RSIP	5.0	4.5
144	Sarangarh	RSIP	5.0	5.0
145	Sargaon	RSIP	5.0	1.5
146	Sariya	RSIP	3.0	1.4

Sr. No.	ULB Name	Type of Treatment Plant	Capacity of PSTP (KLD)	Capacity Utilized (in KLD)
147	Shivpur Charcha	FSTP		
148	Shivnarayan	FSTP	3.0	3.0
149	Singa	FSTP	3.0	2.2
150	Sitapur	FSTP	5.0	4.5
151	Sulma	FSTP	3.0	2.8
152	Surajpur	FSTP	5.0	4.5
153	Takhatpur	FSTP	5.0	5.0
154	Tilda Newra	FSTP	5.0	4.0
155	Tomgaon	FSTP	8.0	7.2
156	Tundra	FSTP	5.0	4.5
157	Utai	FSTP	3.0	2.7
158	Wadrafogari	FSTP	3.0	2.7
TOTAL			796 KLD	672.9 KLD

(10)

**Latest Water Quality of Polluted River Stretches
(Year 2024-25)**

River Hasdeo (Korba to Urga) – P-IV

Monitoring Parameter	Minimum	Maximum
pH	6.58	7.48
B.O.D. (3-days at 27°C) (Mg/L)	1.2	3.2
Dissolved Oxygen (Mg/L)	6.2	7.2
Coliform (MPN/100 ml)	50	110

River Kharoon (Bhatagon to Bendri) – P-IV

Monitoring Parameter	Minimum	Maximum
pH	7.13	8.05
B.O.D. (3-days at 27°C) (Mg/L)	1.6	2.9
Dissolved Oxygen (Mg/L)	6.0	7.8
Coliform (MPN/100 ml)	40	100

River Mahanadi (Shihava to Arang) – P-IV

Monitoring Parameter	Minimum	Maximum
pH	6.63	8.16
B.O.D. (3-days at 27°C) (Mg/L)	1.2	2.9
Dissolved Oxygen (Mg/L)	5.9	7.7
Coliform (MPN/100 ml)	26	100

River Sheonath (Bemta to Simga) – P-IV

Monitoring Parameter	Minimum	Maximum
pH	7.10	7.97
B.O.D. (3-days at 27°C) (Mg/L)	2.0	2.9
Dissolved Oxygen (Mg/L)	6.2	7.7
Coliform (MPN/100 ml)	48	100

River Kelo (Raigarh to Kanaktora) – P-IV

Monitoring Parameter	Minimum	Maximum
pH	7.1	8.3
B.O.D. (3-days at 27°C) (Mg/L)	1.9	2.9
Dissolved Oxygen (Mg/L)	6.5	7.6
Coliform (MPN/100 ml)	311	488

River Kelo (Bilaspur to Devrikhurd) – P-IV

pH	5.5	9.5
B.O.D. (3-days at 27°C) (Mg/L)	1.5	6.7
Dissolved Oxygen (Mg/L)	5.0	7.2
Coliform (MPN/100 ml)	136	110