

National Mission for Clean Ganga
Monthly Progress Report for the Month of June, 2025
(In compliance to NGT order dated 24.09.2020 in O.A No. 673 of 2018)

Sr. No.	Information Sought	Reply by Punjab State
Overall status of the State:		
I.	Total Population: Urban Population & Rural Population separately	1) Total Population: 2.77 Cr. (2011 census) 2) Rural- 173.3 Lakh, 3) Urban- 103.74 Lakh
II.	Estimated Sewage Generation (MLD):	2268 MLD
III.	Details of Sewage Treatment Plant:	
	Existing no. of STPs and Treatment Capacity (in MLD)	179 STPs (2362.20 MLD)
	Capacity Utilization of existing STPs:	87.44%
	MLD of sewage being treated through Alternate technology:	River Towns- In-Situ remediation completed in 13 ULBs (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaik (3 MLD) & Kotha Guruka (2 MLD)). Non- River Towns - In-Situ remediation completed in 9 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi(2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & Majitha is under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
	Gap in Treatment Capacity in MLD	237.77 MLD
	No. of Operational STPs:	179 STPs (2362.20 MLD)
	No. of STPs monitored:	84 (River Towns–60, Non-River Towns–24)
	No. of Complying STPs:	69 (River Towns–48, Non-River Towns–21)
	No. of Non-complying STPs:	15 (River Towns–12, Non-River Towns–03)
	Details of each existing STP in the State	Information on existing 179 STPs, (132 STPs in River Towns & 47 STPs in Non-River Towns) operational in the State is provided in Annexure -I.
	Details of under construction STPs in the State	Information on 44 STPs (20 STPs in River Towns & 24 STPs in Non-River Towns) under construction in the State is provided in Annexure -II.

	Details of proposed STPs in the State	There are total 74 STPs (373.3 MLD) to be set up in Punjab with details as below: Under Construction- 44 (210.10 MLD) Tender Stage-24 (114.5 MLD) DPR- Stage- 6 (48.7 MLD) Information on 30 STPs (15 STPs in River Towns & 15 in Non-River Towns) proposed to be set up in State is provided in Annexure -III. Out of 30 STPs, there is land issue in 5 STPs (1 in river towns & 4 in non-river towns)
IV	<u>Details of Industrial Pollution:</u>	
	No. of industries in the State:	23552
	No. of water polluting industries in the State:	4330
	Quantity of effluent generated from the industries in MLD:	443.788
	Quantity of Hazardous Sludge generated from the Industries in TPD:	125.84
	Number of industrial units having ETPs	1789
	Number of industrial units connected to CETP/Re-Processors	2541 (CETP =2091, Re-processors- 450)
	Number and total capacity of ETPs(details of existing/ under construction /proposed)	1789 Nos. & 381.84 MLD
	Compliance status of the ETPs:	Total industries monitored= 87 - Compliant= 31 - Non-Compliant=14 - Result awaited = 42
	Number and total capacity of CETPs(details of existing/ under construction /proposed)	a) Existing CETPs-7 Nos. (110.835 MLD) 1 CETP for Textile Dyeing Units, Ludhiana = 15 MLD 1 CETP for Textile Dyeing Units of Focal Point, Ludhiana=40 MLD 1 CETP, Textile Dyeing Units of Tajpur Road, Ludhiana = 50 MLD 1 CETP for electroplating industries, Ludhiana = 0.5 MLD. 1 CETP for Leather Complex, Jalandhar = 5 MLD. 1 CETP for vegetable Tanning units, Phillaur, (Jalandhar) = 0.035 MLD 1 CETP for metal surface finishing and polishing industries, Bantech Waters Ltd, Kurali, SAS Nagar = 0.3 MLD b) Existing Reprocessing Units (Pickling Spent Acid)- 6 Nos (276.69 KLD) c) Setting up of 2 new CETP (0.15 MLD) (2 MLD) with details as under-

		1) 1 CETP, Jalandhar = 0.15 MLD (Work stopped, matter pending before Hon'ble Court) 2) CETP of Pharmaceutical units at Saidpur (Derra Bassi) (Under stabilization)			
Status of compliance and operationof the CETP		Out of 7 CETPs, 5 CETP found compliant, with details as as under:-			
		S.N	Name of CETP	Cap (MLD)	Compliant / Non-compliant
		1	J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.	0.5	Compliant
		2	Leather Complex Jalandhar	5	Non-Compliant
		3	Dr. Ambedkar Leather Association, Phillaur	0.035	Compliant
		4	CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana	40	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 40 MLD capacity into Buddha Nallah or any other surface water body.
		5	CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana	50	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from the CETP of 50 MLD capacity into Buddha Nallah or any other surface water body.
		6	CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana	15	Effluent samples not collected due to directions u/s 33-A of the Water Act, 1974 has been issued to the SPV to stop the discharge of effluent from

				the CETP of 15 MLD capacity into Buddha Nallah or any other surface water body.	
		7	CETP of 0.3 MLD Bantech Waters Ltd, Kurali, SAS Nagar	0.3	Not-Monitored
V.	Total number of Urban Local Bodies and their Population: 166				
	Current Municipal SolidWaste Generation	Total Waste :4008 TPD Total Waste Processed: 3243 TPD (81%) (Annexure-IV)			
	Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRFetc	Wet Waste Processing (1912 TPD) 1519 TPD by the way of composting through 8436 Aerobic Compost Pits & Windrow Composting 239 TPD edible wet waste is being sent to gaushalas/ piggery farms /open feeding to cattle. 72 TPD through Home Composting by 99,103 households. 82 TPD by Bulk Waste Generators (BWGs) - Beside above, on-site composting of horticulture waste is also being carried out in 3170 parks/ greenbelts / institutions including 2220 parks / greenbelts maintained by ULBs. - CBG plant that converts wet waste to power has been made functional at Mandi Gobindgarh from 15th July 2024. Dry Waste Channelization (1331 TPD) 1331 TPD waste handled by through waste collectors, sold from 276 MRFs & BWGs. - One RDF plant is functional in MC Bathinda. Legacy Waste Management - Out of total 84.09 lakh MT, 35.42 lakh MT has already been remediated. Remediation has been completed in 118 and in remaining 48 ULBs, the work is in progress.			
	Action plan to bridge gap between Installed	Out of total quantity of MSW generated/day i.e., 4008			

Capacity and Current Utilization of processing facilities (if Gap > 20%)	Tons Per Day (TPD), total quantity of 3243 TPD (81%) is processed. There is gap of 765 TPD. Recent Initiatives taken to bridge the Gap. 1) Bigger ULBs have created or expanded processing capacity of wet waste by way of windrow composting, including MC Ludhiana (310 TPD), MC Amritsar (100 TPD) & MC Patiala (25 TPD) 2) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 110 ULBs have started giving their plastic waste to these processors. 3) From April 2025 to June 2025 a total of: • 801 MT of compost was sold. • 2146 MT of compost was distributed free of cost. 4) Efforts are being made for utilization of dry waste/ RDF by 96 Industries operating in the Punjab. 5) In MC Ludhiana, the work has been awarded to the contractor for 1100 TPD. 6) MC Amritsar, 16 TPD of Total waste is being processed and channelized by an NGO. 7) Out of 166 ULBs, 125 have adequate capacity for waste processing. For remaining 41 ULBs, the processing facilities (MRFs/Compost Units) are under construction and will be completed by December,2025.	
No. and capacity of C&D waste processing plants in TPD (existing,proposed and under construction)	Out of total quantity of MSW generated/day i.e., 4008 Tons Per Day (TPD), total quantity of 3243 TPD (81%) is processed. There is gap of 765 TPD. Recent Initiatives taken to bridge the Gap. 8) Bigger ULBs have created or expanded processing capacity of wet waste by way of windrow composting, including MC Ludhiana (310 TPD), MC Amritsar (100 TPD) & MC Patiala (25 TPD) 9) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 110 ULBs have started giving their plastic waste to these processors. 10) From April 2025 to June 2025 a total of: • 801 MT of compost was sold. • 2146 MT of compost was distributed free of cost. 11) Efforts are being made for utilization of dry waste/ RDF by 96 Industries operating in the Punjab. 12) In MC Ludhiana, the work has been awarded to the contractor for 1100 TPD. 13) MC Amritsar, 16 TPD of Total waste is being processed and channelized by an NGO. 14) Out of 166 ULBs, 125 have adequate capacity for waste processing. For remaining 41 ULBs, the processing facilities (MRFs/Compost Units) are under construction and will be completed by December,2025.	
Total no. of wards, no. of wardshaving door to door collection service, no. of wards practicing segregation at source	1) Total no. of wards-3152 2) No. of wards having D2D waste collection facility -	

		3148 (covering around 99% of total households) No. of wards practicing source segregation- 3022 (covering around 85% of total households)
	Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	1) 8436 Aerobic composting pits have been constructed. 2) In addition to 276 Material Recovery Facilities, 27 more facilities shall be set up. 3) 2 Waste to Energy Facilities are proposed to be set up in Amritsar, and Ludhiana under SBM_U 2.O. 4) 16 Bio-CNG plants are proposed to be set up under SBMU -2.O. Existing waste facilities are being upgraded and new ones to be made all weather processing facilities.
	No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	• Remediation has been completed in 131 ULBs and in remaining 35 ULBs, the work is in progress.
	No. and area (in acres) of legacy waste within 1km buffer of bothside of the rivers	• There is no legacy waste within 1 km buffer of both sides of the rivers. • Out of total 84.09 lakh MT, 40.78 lakh MT has already been remediated till June 2025. Remediation has been completed in 131 ULBs.
	No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	148 vulnerable points near water bodies were identified, out of which arrangements have been made at all 148 points to prevent entry of solid waste. ULBs are making best efforts to cover 100% points.
VI.	<u>Bio-medical Waste Management:</u>	
	Total Bio-medical generation:	23.92 TPD
	No. of Hospitals and Health Care Facilities:	16094 HCFs
	Status of Treatment Facility/ CBMWTF:	6 common Bio-medical Waste treatment facilities are in existing at Jalandhar (3.67 TPD), Pathankot (2.73 TPD), Ludhiana (5.78 TPD), Muktsar (3.67 TPD) and Amritsar (3.28 TPD) and Mohali (4.48 TPD). Out of which, 01 facility located at Mohali is allowed only collection and transportation of bio-medical waste to other nearby 04 CBWTFs for treatment and disposal of the bio-medical waste.
VII.	<u>Hazardous Waste Management:</u>	
	Total Hazardous Waste generation:	1) Land fillable=4989.823 MT 2) Incinerable=125.2365 MT 3) Recyclable=1833.645 MT 4) Utilizable=3082.4485 MT
	No. of Industries generating Hazardous waste	3187

	Treatment Capacity of all TSDFs	One treatment facility namely Re Sustainability Limited (Formerly Known as Ramky Enviro Engineers Ltd) exists at Vill.Nimbuan, DeraBassi. The capacity of the unit to cater the HW generation is 5.4 Lac Metric Tonne.
	Avg. Quantity of Hazardous waste reaching the TSDFs and treated	2426.86 MT /month
	Details of on-going or proposed TSDF	The existing CTSDf at vill. Nimbuan, DeraBassi has installed and commissioned the common incinerator for the incineration of incinerable hazardous waste on 30.09.2022, which is operational.
VIII.	<u>Plastic Waste Management:</u>	
	Total Plastic Waste generation:	320 TPD
	Treatment/ Measures adopted for reduction or management of plastic waste:	1) Manufacturing, sale and usage of plastic carry bags banned in the State w.e.f.1st April 2016. 2) Usage of Single Use Plastic Items have been banned in the ULBs vide notification dated 1st July, 2022. 3) 166 ULBs have passed resolution for banning of single use plastics. 4) Cloth banners are being used and wall paintings are being made preferably to the flex banners. 5) Usage of cloth bags, paper bags and metal utensils and pattals/daune are being promoted. 6) 276 Material Recovery Facility (MRF) have already been constructed and remaining MRFs will be constructed by December 2025. 7) Penal action is being taken against the violators. 8) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. Total 3938, MT of MLP waste has been sold by ULBs.
	Actions as per NGT order on in-situ treatment of drains:	As explained at S.No. IX.
IX.	<u>Details of Alternate Treatment Technology being adopted by the State/UT</u>	1) River Towns- In-Situ remediation completed in 13 ULB (Bhadson (3MLD), Talwara (4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaike (3 MLD) & Kotha Guruka (2 MLD)) by adopting Wet land technology/ Seechewal Model 2) In-Situ remediation completed in 8 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor (1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi (2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.

X.	Identification of polluting sources including drains contributing to river pollution	Various polluted sources include: 1) Domestic sewage 2) Industrial wastewater Dairy Waste
XI.	Details of Nodal Officer appointed by Chief Secretary in the State/UT:	Directorate of Environment and Climate Change (DECC), Govt. of Punjab is the Nodal Department for rendering technical services & acting as Environmental Management Cell to O/o Chief Secretary in compliance of NGT Orders
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	1) Progress w.r.t implementation of various Environmental Action Plans is being reviewed regularly by State Apex Committee constituted under the Chairpersonship of Chief Secretary, Punjab. 21 th meeting of State Level Apex Committee under the chairpersonship of Chief Secretary, Punjab was held on 23.12.2024.
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	1) 5 polluted river stretches in the State of Punjab as per the "Polluted River Stretches for Restoration of Water Quality – 2022" – Report published by CPCB. 2) The range of water quality of polluted river stretches monitored by PPCB in the month of June, 2025 is given below: • Sutlej (Roopnagar to Harike Bridge): B to C (Priority-I). • Ghaggar (Sardulgarh to Mubarkpur): D to E (Priority-I) • Kali Bein (Sultanpur Lodhi to Confluence point to Beas): C (Priority-V) • Sirsa along Baddi: D • Swan along Santoshgarh: B The polluted river stretch of river Beas along Mukerian has achieved desired Class-B water Quality and has been designated as Model River. The major source of pollution for Sirsa river is the industrial zone of Baddi, Himachal Pradesh. The matter has been taken up by the Govt. of Punjab with Govt. of Himachal Pradesh vide letter no. 138/DWS dated 11.01.2023 to regulate the flow of effluents as per the various directions issued by NGT and CPCB.
XIV.	Ground water regulation:	1) Groundwater Recharge Initiatives: Includes construction of recharge schemes and check dams along canals and rivers, promoting groundwater replenishment. a) The work of 129 no. groundwater recharge schemes being constructed along canals has been completed. b) Out of additional 60 no. Ground water Recharge Schemes, work completed in 59 schemes & 1 has been cancelled. 2) 1156 No. Check Dams and 3957 soak pits are being

		proposed under Jal Jeevan Mission on various rivers /Nallahs are being constructed in order to recharge ground water in FY 2025-26. 3) Section 55 of Canal & Drainage Act 1873 empowers State Government that in case an injury to any land or the public health or public convenience has arisen or may arise from the obstruction of any river, stream or drainage channel, such State Government may, by notification published in the Official Gazette prohibit, within limits to be defined in such notification, the formation of any obstruction or may, within such limits, order the removal or other modification of such obstruction. Under this Until now, Department of Water Resources have notified a total of 848 drains till the month of June, 2025. 4) In order to control floods in the state of Punjab, strengthening and cleaning works are being carried out in the state of Punjab. total of 1103 works have been carried out during FY 2024-25 and 172 works have been taken up in FY 2025-26.
XV.	Good irrigation practices being adopted by the State:	a) The Government is promoting and providing financial assistance of 80% to general farmers and 90 % to small, marginal, SC and women farmers adopting Micro Irrigation Systems. During 2023-24, more than 2800-hectare area has been benefitted by utilizing Rs 23.82 cr. and till date more than 50,000-hectare area has been benefitted under Micro Irrigation system in the state. The Government is promoting and providing financial assistance of 50% for individual and 90% for community underground pipeline projects. During 2023-24, approximately 11,000-hectare area has been benefitted by utilizing Rs 53.70 cr. and till date a total of approx.. 6 lakh hectare area has been benefitted under underground pipeline system in the state.
XVI.	Rain Water Harvesting:	a) The department constructs rainwater harvesting and recharge structures for storage, irrigation and natural recharge in Kandi area of the state. Till date, more than 750 rainwater harvesting-cum-recharging structures have been constructed by the department. The department is also implementing scheme for providing rooftop rain water harvesting system in Govt. buildings/institutions.

XVII.	Demarcation of Floodplain and removal of illegal encroachments:	Efforts underway to demarcate flood plains, remove illegal encroachments, and maintain minimum ecological flow in rivers like Sutlej and Beas. In this regard Notification of Rivers and Drains are already in process. Satluj River in district Ferozepur and Tarn-Taran is already notified vide letter No. WR-IRWR04/22/2023-TW3/319 Dated 25-09-2023 and Notified vide letter No. 04/01/2023- TW3/364 dated 16-10-2023. In District Ferozepur and Tarn-Taran area as per above notification have also been notified is Flood Plain Zone vide Notification dated 04/03/2024.												
XVIII.	Maintaining minimum E-flow of river:	Measures taken to comply with environmental regulations, such as maintaining minimum e-flow in rivers as per NGT orders. Minimum 15% of average lean season flow is being maintained in river Sutlej (640 cusecs) & Beas (370 cusecs) by Department of Water Resources in compliance of NGT order dated 09.08.2017 in OA No. 498 of 2015. However, there is no regulation point for Ghaggar being a non-perennial river, Chief Engineer/Canals, Govt. of Punjab has requested Engineer-in- Chief /irrigation Govt. of Haryana for release of water from Kaushalya Dam for maintaining E-Flow in River Ghaggar.												
XIX.	Plantation activities along the Rivers:	Plantation is regularly being carried by Department of Forest on the side slopes of embankments and berms of rivers which help in checking erosion of embankments and river berms/edges												
XX.	Development of Biodiversity Park:	Department of Forest & Wildlife Preservation is creating various Biodiversity rich pockets to mitigate air pollution in urban areas and semi urban areas. The Targets for year 2025-26 are as follows: <table border="1"> <thead> <tr> <th>Sr. No.</th><th>Component</th><th>Target for year 2025-26</th></tr> </thead> <tbody> <tr> <td>1</td><td>Pavittar Van</td><td>52 No.</td></tr> <tr> <td>2</td><td>Nanak Bagichi</td><td>382 No.</td></tr> <tr> <td>3</td><td>Plantation on Institutional Land</td><td>331 Ha</td></tr> </tbody> </table>	Sr. No.	Component	Target for year 2025-26	1	Pavittar Van	52 No.	2	Nanak Bagichi	382 No.	3	Plantation on Institutional Land	331 Ha
Sr. No.	Component	Target for year 2025-26												
1	Pavittar Van	52 No.												
2	Nanak Bagichi	382 No.												
3	Plantation on Institutional Land	331 Ha												
XXI.	Reuse of Treated Water:	1) Till date, the department has commissioned 74 projects for utilization of 442.35 MLD of treated water from sewerage treatment plants benefiting an area of 11,900 acres command area. 2) Work at 18 projects for utilizing approx. 235.50 MLD of treated water is under execution stage. 3) Projects for use of treated water from 1 STP is under												

		planning.
XXII.	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	Beas River. The erstwhile polluted stretch of river Beas along Mukerian is meeting the B Class Water Quality Criteria of CPCB since Nov, 2019.
XXIII.	Status of Preparation of Action Plan by the 13 Coastal States:	Not Applicable
XXIV.	Regulation of Mining Activities in the State/UT	The Mining Activities are being strictly carried out in accordance with the approved Mining Plan and after complying with all the conditions stipulated in Environmental & Other Statutory Clearance.
XXV.	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.	Action against the non-compliant units is taken regularly from time to time by the PPCB by issuing advisories initially and in case of subsequent violations, the Environment Compensation is imposed on the defaulter units.

List of Existing STP'S in the State of Punjab

Sr. No.	River	District	Name of STP/ Town	Concerned Deptt.	Cap. (MLD)	Tech.	Cap. Being Utilized (MLD)	Operational Status of STP	Monitoring Results for June, 2025
River Towns									
1	Sutlej	Ludhiana	Bhattian-I	MCL	111	UASB	111	Operational	Not Monitored*
2	Sutlej	Ludhiana	Bhattian-II	MCL	50	SBR	50	Operational	Not Monitored*
3	Sutlej	Ludhiana	Ballocke-I	MCL	152	UASB	117	Operational	Non-Compliant*
4	Sutlej	Ludhiana	Ballocke-II	MCL	105	SBR	101	Operational	Compliant
5	Sutlej	Jalandhar	Pholriwal-I	MCJ	100	UASB	100	Operational	Not Monitored*
6	Sutlej	Jalandhar	Pholriwal-II (Girdhari Lal)	MCJ	25	SBR	25	Operational	Not Monitored*
7	Sutlej	Jalandhar	Pholriwal-III (Eco Chem)	MCJ	25	SBR	25	Operational	Not Monitored*
8	Sutlej	Jalandhar	Basti Peer Dad	MCJ	50	SBR	50	Operational	Compliant
9	Sutlej	Jalandhar	Bambian Wali Cantt	MCJ	10	SBR	4	Operational	Not Monitored*
10	Sutlej	Jalandhar	Jaitewali	MCJ	25	SBR	18	Operational	Compliant
11	Sutlej	Kapurthala	Phagwara-I	PWSSB	20	UASB	20	Operational	Not Monitored*
12	Sutlej	Kapurthala	Phagwara-II (Hadibad)	PWSSB	8	MBBR	8	Operational	Not Monitored*

13	Sutlej	Kapurthala	Phagwara-III (Palahi Road)	PWSSB	8	MBBR	8	Operational	Not Monitored*
14	Sutlej	Jalandhar	Phillaur-I	PWSSB	2.6	MBBR	-	Operational	Non-Compliant*
15	Sutlej	Jalandhar	Phillaur-II	PWSSB	3	WSP	2.6	Operational	Not Monitored*
16	Sutlej	Jalandhar	Nakodar	PWSSB	6	SBR	-	Operational	Compliant
17	Sutlej	SBS Nagar	Nawashahar	PWSSB	6	SBR	6	Operational	Not Monitored*
18	Sutlej	SBS Nagar	Banga	PWSSB	3	SBR	-	Operational	Not Monitored*
19	Sutlej	Hoshiarpur	Hoshiarpur	PWSSB	30	MBBR	18	Operational	Not Monitored*
20	Sutlej	Rupnagar	Naya Nangal (Mojowal)	PWSSB	8	ASP	8	Operational	Compliant
21	Sutlej	Rupnagar	Burari Nangal	PWSSB	5	ASP	-	Operational	Compliant
22	Sutlej	Ludhiana	Machhiwara	PWSSB	4	SBR	2	Operational	Compliant
23	Sutlej	Ludhiana	Sahnewal	PWSSB	7	SBR	4.5	Operational	Compliant
24	Sutlej	Rupnagar	Ropar-I (Badi Haveli)	PWSSB	10	SBR	10	Operational	Not Monitored*
25	Sutlej	Rupnagar	Ropar-II (Rasoolpur)	PWSSB	2.5	SBR	2.5	Operational	Not Monitored*
26	Sutlej	Rupnagar	Ropar-III (Sadabarat)	PWSSB	2	SBR	2	Operational	Not Monitored*
27	Sutlej	Ludhiana	Jagraon-I	PWSSB	12	SBR	-	Not Operational	Compliant
28	Sutlej	Ludhiana	Jagraon-II	PWSSB	16	SBR	10	Operational	Compliant

29	Sutlej	Ludhiana	Goniana	PWSSB	3	WSP	3	Operational	Not Monitored*
30	Sutlej	Moga	Moga	PWSSB	27	SBR	27	Operational	Not Monitored*
31	Sutlej	Fazilka	Abohar	PWSSB	25	SBR	22.5	Operational	Compliant
32	Sutlej	Muktsar	Malout-I	PWSSB	3	WSP	3	Operational	Non-Compliant*
33	Sutlej	Muktsar	Malout-II	PWSSB	10	MBBR	7	Operational	Not Monitored*
34	Sutlej	Moga	Dharamkot	PWSSB	4	SBR	3.5	Operational	Not Monitored*
35	Sutlej	Ferozepur	Makhu	PWSSB	4	SBR	1.2	Operational	Compliant
36	Sutlej	Ferozepur	Talwandi Bhai	PWSSB	4	SBR	2	Operational	Compliant
37	Sutlej	Ferozepur	Zira	PWSSB	8	MBBR	8	Operational	Not Monitored*
38	Sutlej	Fazilka	Jalalabad	MC	8	MBBR	6	Operational	Non-Compliant*
39	Sutlej	Muktsar	Muktsar Sahib-I	DWSS	8.7	MBBR	-	Operational	Not Monitored*
40	Sutlej	Muktsar	Muktsar Sahib-II	DWSS	5.7	MBBR	-	Operational	Not Monitored*
41	Sutlej	Muktsar	Muktsar Sahib-III	DWSS	3.5	MBBR	-	Operational	Not Monitored*
42	Sutlej	Rupnagar	Anandpur Sahib	DWSS	8	MBBR	-	Operational	Not Monitored*
43	Sutlej	Mohali	Kurali	GMADA	5	SBR	-	Operational	Compliant
44	Sutlej	Rupnagar	Nangal	BBMB	1.6	ASP	-	Operational	Not Monitored*
45	Sutlej	Jalandhar	East Jalandhar Cantt-I	MES	3	MBBR	-	Operational	Not Monitored*

46	Sutlej	Jalandhar	East Jalndhar Cantt-II	MES	3	MBBR	-	Operational	Not Monitored*
47	Sutlej	Jalandhar	East Jalndhar Cantt-III	MES	0.4	MBBR	-	Operational	Not Monitored*
48	Sutlej	Jalandhar	West Jalandhar Cantt-I	MES	1.5	MBBR	-	Operational	Not Monitored*
49	Sutlej	Jalandhar	West Jalandhar Cantt-II	MES	1.5	MBBR	-	Operational	Not Monitored*
50	Sutlej	Rupnagar	Morinda	SBR	5.5	SBR	-	Operational	Not Monitored*
51	Sutlej	Muktsar	Gidderbaha	PWSSB	7	MBBR	-	Operational	Non-Compliant*
52	Beas	Pathankot	Pathankot	PWSSB	27	SBR	-	Operational	Compliant
53	Beas	Gurdaspur	Sri Hargobindpur	PWSSB	1	WSP	1	Operational	Compliant
54	Beas	Hoshiarpur	Mukerian	PWSSB	5	MBBR	2	Operational	Not Monitored*
55	Beas	Hoshiarpur	Tanda	PWSSB	4	MBBR	2	Operational	Not Monitored*
56	Beas	Kapurthala	Begowal	PWSSB	2.5	SBR	2.5	Not Operational	Not Monitored*
57	Beas	Kapurthala	Bholath	PWSSB	4	WSP	4	Operational	Compliant
58	Beas	Hoshiarpur	Dasuya	MC	4	WSP	3.5	Operational	Non-Compliant*
59	Beas	Kapurthala	Kapurthala	MC	25	UASB	25	Operational	Not Monitored*
60	Beas	Kapurthala	Sultanpur Lodhi	MC	2.6	WSP	1.8	Operational	Not Monitored*
61	Beas	Hoshiarpur	Sham Chuarasi	MC	1	WSP	1	Operational	Not Monitored*

62	Beas	Hoshiarpur	Talwara	BBMB	8	SBR	-	Operational	Not Monitored*
63	Beas	Gurdaspur	GE, Air Force STP 960 m3/day Pathankot	MES	3	MBBR	-	Operational	Not Monitored*
64	Beas	Gurdaspur	GE, South Mammon STP Lal Tikku Khad Area (2.5 MLD)	MES	2		-	Operational	Not Monitored*
65	Beas	Gurdaspur	GE, West Pathankot	MES	8	MBBR	-	Operational	Not Monitored*
66	Beas	Gurdaspur	GE, South Mammon Bhaskar Area	MES	2	MBBR	-	Operational	Not Monitored*
67	Beas	Gurdaspur	GE, South Basanter Line Area	MES	2	MBBR	-	Operational	Not Monitored*
68	Ghaggar	Mohali	Banur	PWSSB	4	MBBR	4	Operational	Compliant
69	Ghaggar	Mansa	Bareta	PWSSB	3	WSP	3	Operational	Compliant
70	Ghaggar	Mansa	Bhikhi	PWSSB	3	WSP	3	Operational	Compliant
71	Ghaggar	Mansa	Budhlada	PWSSB	6.5	MBBR	6.5	Operational	Non-Compliant*
72	Ghaggar	Sangrur	Khanauri	PWSSB	3	SBR	3	Operational	Compliant
73	Ghaggar	Sangrur	Lehragaga	PWSSB	4	SBR	4	Operational	Not Monitored*
74	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	PWSSB	25	SBR	25	Operational	Not Monitored*
75	Ghaggar	Sangrur	Moonak	PWSSB	3	SBR	3	Operational	Non-Compliant*
76	Ghaggar	Patiala	Patran	PWSSB	4	SBR	4	Operational	Compliant

77	Ghaggar	Patiala	Samana	PWSSB	10	SBR	10	Operational	Compliant
78	Ghaggar	Mansa	Sardulgarh	PWSSB	4	WSP	4	Operational	Compliant
79	Ghaggar	Sangrur	Sunam	PWSSB	8	MBBR	8	Operational	Compliant
80	Ghaggar	Mohali	Zirakpur	PWSSB	17.3	SBR	17.3	Operational	Not Monitored*
81	Ghaggar	Patiala	Rajpura-I	PWSSB	7	SBR	7	Operational	Not Monitored*
82	Ghaggar	Patiala	Rajpura-II	PWSSB	10	SBR	10	Operational	Not Monitored*
83	Ghaggar	Mohali	Mohali	GMADA	45	UASB	-	Operational	Not Monitored*
84	Ghaggar	Mohali	Lalru	GMADA	1.5	SBR	1.5	Operational	Not Monitored*
85	Ghaggar	Patiala	Patiala-I (Shermajra)	MC	46	SBR	46	Operational	Compliant
86	Ghaggar	Patiala	Patiala-II (Ablowal)	MC	10	SBR	10	Operational	Compliant
87	Ghaggar	Patiala	Patiala-III	PUDA	13	FAB	-	Operational	Compliant
88	Ghaggar	Mohali	Dera Bassi	PSIEC	2	MBBR	3	Operational	Compliant
89	Ghaggar	Mohali	Dera Bassi	MC	4	SBR	-	Operational	Not Monitored*
90	Ghaggar	Patiala	Nabha	PSIEC	2.5	SBR	-	Operational	Not Monitored*
91	Beas	Kapurthala	Kapurthala	MES	1	MBBR	-	Operational	Not Monitored*
92	Sutlej	Ferozepur	Ferozepur	SBR	18		-	Operational	Compliant
93	Ghaggar	Patiala	Patiala-IV (Shermajra)	PWSSB	15	SBR	-	Operational	Compliant

94	Sutlej	Faridkot	Jaito	PWSSB	6	SBR	-	Operational	Compliant
95	Ghaggar	FGS	Mandi Gobindgarh (focal Point PSIEC)	PSIEC	3	MBBR	-	Operational	Compliant
96	Sutlej	Faridkot	Kotakapura	PSIEC	3	MBBR	-	Operational	Compliant
97	Sutlej	Moga	Baghapurana	DWSS	4	-	-	Operational	Not Monitored*
98	Ghaggar	Patiala	Patiala	MES	6	-	-	Operational	Not Monitored*
99	Beas	Pathankot	FP, Pathankot	PSIEC	2	-	-	Operational	Not Monitored*
100	Sutlej	Faridkot	Kotakapura	PWSSB	6	-	-	Operational	Compliant
101	Ghaggar	Mohali	Banur (Bassilsse Khan)	PWSSB	0.5	-	-	Operational	Not Monitored*
102	Sutlej	Jalandhar	Pholriwal	PWSSB	50	-	-	Operational	Not Monitored*
103	Beas	Hoshiarpur	Hariana	PWSSB	2	-	-	-	Not Monitored*
104	Sutlej	Ludhiana	Jamalpur	PWSSB	225	-	-	-	Compliant
105	Ghaggar	Patiala	Bahadurgarh	DWSS	4	-	-	-	Not Monitored*
106	Sutlej	Faridkot	Faridkot	PWSSB	14	-	-	Under Stabilization	Not Monitored*
107	Sutlej	Ludhiana	Balloke	Balloke	60	-	-	Operational	Compliant
108	Sutlej	Jalandhar	Basti Peer Dad	MCJ	15	SBR	12	Operational	Compliant
109	Sutlej	SBS Nagar	Balachaur	PWSSB	4	-	3.1	Under Trial run	Not Monitored*

110	Beas	Kapurthala	Rawal & Colonies	PWSSB	2	-	1.4	Under Stabilization	Compliant
111	Beas	Jalandhar	Kartapur	PWSSB	4	-	-	Under Stabilization	Not Monitored*
112	Ghaggar	Mohali	Aertocity	GMADA	10	-	-	Operational	Compliant
113	Ghaggar	Patiala	Chaura	-	4	-	-		Compliant
114	Beas	Kapurthala	Sultanpur Lodhi	-	4	-	-		Not Monitored*
115	Ghaggar	Patiala	Nabha	PWSSB	12	-	-		Compliant
116	Ghaggar	Fatehgarh Sahib	Bassi Pathana	PWSSB	3	-	-		Not Monitored*
117	Sutlej	Ludhiana	Raikot	PWSSB	7	-	-		Not Monitored*
118	Sutlej	Tarn Taran	Patti	PWSSB	8	-	-		Not Monitored*
119	Ghaggar	Patiala	Ghanour	PWSSB	2	-	-		Not Monitored*
120	Sutlej	Hoshiarpur	Garshankar	PWSSB	3	-	-		Not Monitored*
121	Sutlej	SBS Nagar	Rahon	PWSSB	3	-	-		Not Monitored*

122	Sutlej	Rupnagar	Kiratpur Sahib	PWSSB	2	-	-		Compliant
123	Ghaggar	Fatehgarh Sahib	Sirhind	PWSSB	5	-	-		Not Monitored*
124	Ghaggar	Mansa	Boha	-	2	-	-	-	Not Monitored*
125	Ghaggar	Sangrur	Sangrur	-	4	-	-	-	Not Monitored*
126	Ghaggar	Sangrur	Longowal	-	5	-	-	-	Not Monitored*
127	Sutlej		Raikot	-	7	-	-	-	Not Monitored*
128	Ghaggar	Mohali	Lalru	-	1	-	-	-	Not Monitored*
129	Ghaggar	Fatehgarh Sahib	Amloh	-	3	-	-	-	Not Monitored*
130	Beas	Sultanpur Lodhi	Sultanpur Lodhi	PWSSB	1	-	-	-	Not Monitored*
131	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	PWSSB	12				Not Monitored*
132	Beas	Hoshiarpur	Talwara	PWSSB	5				Not Monitored*

Non-River Town									
133	Non-River	Amritsar	Amritsar (South) Khappar Khero	JICA	95	ASP	-	Operational	Not Monitored*
134	Non-River	Amritsar	Amritsar (North) Gonsabad	JICA	95	ASP	178	Operational	Not Monitored*
135	Non-River	Batala	Dera Baba Nanak	GOP	1.5	WSP	1.5	Operational	Compliant
136	Non-River	Bathinda	Bathinda	GOP	52	SBR	52	Operational	Not Monitored*
137	Non-River	Bathinda	Bhucho	GOP	3	WSP	3	Operational	Not Monitored*
138	Non-River	Bathinda	Kotfatta	GOP	1.5	WSP	1.5	Operational	Not Monitored*
139	Non-River	Bathinda	Mansa	State Govt. Funds	14	MBBR	14	Operational	Non-Compliant*
140	Non-River	Bathinda	Maur	State Govt. funds	5	MBBR	4.95	Operational	Not Monitored*
141	Non-River	Bathinda	Rampura Phul	GOP	7.5	MBBR	7.5	Operational	Not Monitored*
142	Non-River	Bathinda	Sangat	GOP	1.5	WSP	1.5	Operational	Not Monitored*
143	Non-River	Bathinda	Talwandi Sabo	GOP	3	SBR	3	Operational	Not Monitored*
144	Non-River	Jalandhar	Noormahal	Under GLADA	2.6	MBBR	0.8	Operational	Not Monitored*
145	Non-River	Ludhiana-1	Maloud	Under GLADA	1.5	MBBR	1.3	Operational	Non-Compliant*
146	Non-River	Ludhiana-1	Payal	Under GLADA	1.5	MBBR	1.2	Not Operational	Compliant

147	Non-River	Ludhiana-2	Doraha (Zone-2) Rajgahrh	Under GLADA	1	MBBR	0.6	Operational	Not Monitored*
148	Non-River	Ludhiana-2	Doraha (Zone-1)	Under GLADA	2.75	MBBR	2.7	Operational	Compliant
149	Non-River	Ludhiana-1	Doraha (Zone-3) (Begowal)	Under GLADA	1	MBBR	0.6	Operational	Not Monitored*
150	Non-River	Ludhiana-4	Mullanpur Dakha	Under GLADA	3	MBBR	2.7	Operational	Not Monitored*
151	Non-River	Mohali	Kharar	State Govt. Funds	11	SBR	11	Operational	Compliant
152	Non-River	Amritsar	Tarn Taran	PWSSB	9	SBR	11	Operational	Not Monitored*
153	Non-River	Barnala	Barnala	PWSSB	20	SBR	-	Operational	Not Monitored*
154	Non-River	Patiala	Bhawanigarh	MBBR	4	PWSSB	3.2	Operational	Compliant
155	Non-River	Rupnagar	Chamkaur Sahib	WSP	1.7	WSP	1.7	Operational	Not Monitored*
156	Non-River	Jalandhar	Shahkot	PWSSB	3	SBR	3	Operational	Compliant
157	Non-River	Gurdaspur	GE South Pathankot	MES	1	MBBR	1	Operational	Not Monitored*
158	Non-River	FGS	Khanna	PWSSB	29	SBR	-	Operational	Compliant
159	Non-River	Amritsar	Amritsar Chattiwind	PWSSB	27.5		-	Operational	Not Monitored*
160	Non-River	Amritsar	Taran Taran	PWSSB	4	SBR	-	Operational	Not Monitored*
161	Non-River	Bathinda	Bathinda	PWSSB	4.5	-	-	Operational	Not Monitored*
162	Non-River	Bathinda	Mehraj	DWSS	3	-	-	Operational	Not Monitored*

163	Non-River	Amritsar	Baba Bakala	DWSS	1	-	-	Operational	Not Monitored*
164	Non-River	Bathinda	Fazilka	DLG	13	-	-	Operational	Compliant
165	Non-River	Ludhiana	Samrala	DLG	4	-	-	Under Stabilization	Compliant
166	Non-River	Jalandhar	Goraya	DLG	4	-	-	Operational	Not Monitored*
167	Non-River	Sangrur	Dirba	DLG	3	-	-	Under Stabilization	Not Monitored*
168	Non-River	Gurdaspur	Batala	DLG	30	-	-	Under Stabilization	Compliant
169	Non-River	Jalandhar	Adampur	DLG	3	-	-	Under Stabilization	Not Monitored*
170	Non-River	Hoshiarpur	Gardhiwala	DLG	2	-	-	Under Stabilization	Not Monitored*
171	Non-River	Mohali	Chanalon	PSIEC	2	-	-	Operational	Compliant
172	Non -River	Amritsar	Ajnala	DLG	4	-	-	-	Not Monitored*
173	Non -River	Bathinda	Bhadaur	DLG	3	-	-	-	Not Monitored*
174	Non -River	Malerkotla	Malerkotla	DLG	22	-	-	-	Compliant
175	Non -River	Sangrur	Ahmedgarh	DLG	5	-	-	-	Not Monitored*
176	Non -River	Barnala	Tappa	DLG	5	-	-	-	Not Monitored*

177	Non -River	Bathinda	Raman Mandi	DLG	5	-	-	-	Not Monitored*
178	Non -River	Gurdaspur	Dina Nagar	PWSSB	4	-	-	-	Compliant
179	Non-River	Gurdaspur	Ghuman	PWSSB	1.25				Not Monitored*

PWSSB: Punjab Water Supply & Sewerage Board

GLADA: Greater Ludhiana Area Development Authority

MCL: Municipal Corporation, Ludhiana

MCJ: Municipal Corporation, Jalandhar

DWSS: Department of Water Supply & Sanitation

GMADA: Greater Mohali Area Development Authority

DLG: Department of Local Government

MES: Military Engineering Services

PSIEC: Punjab Small Industries & Export Corporation

Details of Under Construction STPs in Punjab

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto May'25	Physical Progress in % upto June'25	Completion Timeline	Incremental progress	Remarks
1.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	1	90%	61%	61%	31.03.26	0%	
2.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	4	-	62%	62%	31.03.26	0%	
3.	Beas	TarnTaran		Goindwal Sahib	1.3	70%	84%	84%	02.07.25	-	75% of waste water being treated and for remaining estimate being prepared
4.	Ghaggar	Sangrur	Dhuri	Dhuri	5	82%	87%	87%	31.10.25	-	
5.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	4	55%	95%	95%	31.07.25	-	
6.	Ghaggar	Patiala	Sanour	Sanour	4	Taken under project shoti nadi badi nadi 26 MLD by PDA.					
7.	Beas	FP,Goindwal Sahib	-	FP,Goindwal Sahib	2	-	85%	Under trial run	31.12.25	-	-
8.	Ghaggar	Sangrur	Sangrur	Sangrur	11	-	13%	15%	31.03.26	2%	
9.	Sutlej	Ferozepur	Mamdot	Mamdot	2	-	94%	94%	30.09.25	-	
10.	Sutlej	Ferozepur	Mudki	Mudki	2	-	87%	87%	30.09.25	-	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto May'25	Physical Progress in % upto June'25	Completion Timeline	Incremental progress	Remarks
11.	Ghaggar	Patiala	Bhadson	Bhadson	2	-	70%	71%	30.09.25	-	
12.	Beas	Gurdaspur	Sujanpur	Sujanpur	5	-	50%	55%	31.12.25	5%	
13.	Beas	Kapurthala	Dhilwan	Dhilwan	2	-	23%	27%	30.03.26	4%	
14.	Sutlej	Hoshiarpur	Mahilpur	Mahilpur	3	-	50%	51%	31.07.25	1%	
15.	Sutlej	Bathinda	Maluka	Maluka	1		Recently allotted	Recently allotted	30.06.26		
16.	Sutlej	Bathinda	Bhai Roopa	Bhai Roopa	2.5	-	5%	6%	31.07.26	-	
17.	Sutlej	Bathinda	Kotha Guru	Kotha Guru	2	-	1%	2%	31.07.26	1%	
18.	Ghaggar	Sangrur	Cheema	Cheema	2.5		Recently allotted	Recently allotted	30.06.26		
19.	Sutlej	Muktsar Sahib	Muktsar Sahib	Muktsar Sahib	5		12%	15%	30.06.26	3%	
20.	Sutlej	Bathinda	Bhagta Bhaike	Bhagta Bhaike	3	-	Recently allotted	Recently allotted	31.08.26		Design under approval
Non-River towns											
21.	Non-River	Amritsar	BudhaTheh	BudhaTheh	2.8	-	95%	98%	31.12.25	3%	-
22.	Non-River	Gurdaspur	Fatehgarh Churrian	Fatehgarh Churrian	3.5	89%	New site identified	New site identified	-	-	Court case filed by agency

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto May'25	Physical Progress in % upto June'25	Completion Timeline	Incremental progress	Remarks
23.	Non-River	Amritsar	Raja Sansi	Raja Sansi	2	-	Work allotted	Work allotted	-	-	Arbitration case in process
24.	Non-River	SAS Nagar	Kharar	Kharar	10	70%	-	-	-	-	Earth filling under process by MC
25.	Non-River	Jalandhar	Bhogpur	Bhogpur	4	-	65%	67%	31.03.26	2%	
26.	Non-River	Jalandhar	Bilga	Bilga	2	-	86%	87%	31.03.26	1%	
27.	Non-River	Moga	Badhni Kalan	Badhni Kalan	3	-	45%	50%	30.09.25	5%	
28.	Non-River	Moga	Kot Ise Khan	Kot Ise Khan	3	-	45%	50%	31.12.25	5%	
29.	Non-River	Patiala	Devigarh	Devigarh	2.5	-	77%	77%	31.10.25	-	
30.	Non-River	Barnala	Handiaya	Handiaya	2.5	-	80%	85%	31.08.25	5%	
31.	Non-River	Jalandhar	Mahitpur	Mahitpur	2	-	18%	20%	31.03.26	2%	
32.	Non-River	Ropar	Narot Jaimal Singh	Narot Jaimal Singh	2	-	15%	22%	31.12.26	7%	
33.	Non-River	Tarn Taran	Khem Karn	Khem Karn	2	-	35%	37%	31.12.25	2%	
34.	Non-River	SAS Nagar	Nayan Gaon	Nayan Gaon	18.5		32%	35%	31.03.26	3%	
35.	Non-River	Kapurthala	Nadala	Nadala	1	-	35%	40%	31.03.26	5%	
36.	Non-River	Jalandhar	Alawalpur	Alawalpur	2	-	17%	19%	31.03.26	2%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto May'25	Physical Progress in % upto June'25	Completion Timeline	Incremental progress	Remarks
37.	Non-River	Amritsar	Rayya	Rayya	4	-	20%	30%	30.06.26	10%	
38.	Non-River	Amritsar	Jandiala Guru	Jandiala Guru	6		1%	10%	30.06.26	9%	
39.	Non-River	Sangrur	Amargarh	Amargarh	2		12%	15%	31.12.25	3%	
40.	Non-River	Bathinda	Kotshamir	Kotshamir	2		32%	33%	30.06.26	1%	
41.	Non-River	Bathinda	Nathana	Nathana	1		20%	21%	30.06.26	1%	
42.	Non-River	SAS Nagar	Kharar	Kharar	15		5%	6%	30.06.26	6%	
43.	Non-River	Barnala	Dhanaula	Dhanaula	3		Recently allotted	Recently allotted	31.03.26		
44.	Non-River	Amritsar	Amritsar	Amritsar	50	-	Recently Allotted	Recently Allotted	31.05.27	0%	Design under preparation

Details of Proposed STPs in Punjab

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
River Towns												
1.	Sutlej	Fazilka	Arniwala	Arniwala	PWSSB	2	DNIT Stage	approved				DNIT Under Approval.
2.	Sutlej	Muktsar	Barriwala	Barriwala	PWSSB	2	DNIT Stage	approved		-	-	Land arranged recently. Tender under process. funds arranged under SBM 2.0
3.	Sutlej	Ferozepur	Mallanwala	Mallanwala	PWSSB	4	DNIT Stage	approved	-	-	-	Land arranged recently. DNIT under approval funds are arranged under SBM 2.0
4.	Sutlej	Moga	Nihal Singh Wala	Nihal Singh Wala	PWSSB	2	DNIT Stage	approved	-	-	-	Land arranged recently. DNIT under approval funds are arranged under SBM 2.0
5.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	3	DNIT Stage	approved				DNIT Under Approval. funds arranged under SBM 2.0
6.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	3.5	DNIT Stage	approved				DNIT Under Approval. funds arranged under SBM 2.0
7.	Ghaggar	Mohali	DeraBassi	Derabassi	PWSSB	7.5	DNIT Stage	approved				DNIT Under Approval. funds arranged under SBM 2.0
8.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3.5	DNIT Stage	approved				DNIT Under Approval. funds arranged under SBM 2.0
9.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	3	DNIT Stage	approved				DNIT Under Approval. funds arranged under SBM 2.0

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
10.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	1	DNIT Stage	approved				DNIT Under Approval
11.	Ghaggar	Sangrur	Dhuri	Dhuri	PWSSB	6.5	DNIT Stage	approved				Land issue. Funds are being arranged under SBM 2.0.
12.	Ghaggar	Mohali	Zirakpur	Zirakpur	PWSSB	22.5	Tender Stage	approved				Funds arranged under by MC
13.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	PWSSB	4	DPR Stage			-	-	DPR being prepared under SBM 2.0.
14.	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Bassi Pathana	PWSSB	0.2	DPR Stage	-	-	-	-	DPR being prepared under SBM 2.0.
15.	Ghaggar	Patiala	Samana	Samana	PWSSB	8	DPR Stage					Funds being arranged

Non-River

16.	Non-River	Amritsar	Majitha	Majitha	PWSSB	2.5	DNIT Stage	Approved				land arranged recently. and DNIT under preparation. Funds are arranged under SBM 2.0
17.	Non-River	Amritsar	Ramdass	Ramdass	PWSSB	1.5	DNIT Stage	Approved				land arranged recently. and DNIT under preparation. Funds are arranged under SBM 2.0
18.	Non-River	Fatehgarh Sahib	Khamano	Khamano	PWSSB	3	DNIT Stage	Approved				land arranged recently. and DNIT under preparation. Funds are arranged under SBM 2.0
19.	Non-River	Gurdaspur	Dhariwal	Dhariwal	PWSSB	5	DNIT Stage	Approved				land arranged recently and DNIT under preparation. Funds are arranged under SBM 2.0

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
20.	Non-River	Gurdaspur	Gurdaspur	Gurdaspur	PWSSB	20	DNIT Stage	Approved				land identified and DNIT under preparation. Funds are arranged under SBM 2.0
21.	Non-River	Gurdaspur	Quadian	Quadian	PWSSB	4	DNIT Stage	Approved				land issue and DNIT under approval. funds are arranged under SBM 2.0
22.	Non-River	Jalandhar	Lohian	Lohian	PWSSB	3	DNIT Stage	Approved				Land arranged recently. Funds arranged under SBM 2.0. DNIT under preparation.
23.	Non-River	Mansa	Joga	Joga	PWSSB	2	DNIT Stage	Approved				Land issue and DNIT under preparation. Funds are arranged under SBM 2.0
24.	Non-River	Moga	Fatehgarh Panjtaur	Fatehgarh Panjtaur	PWSSB	1	Tender Stage	Approved				Revised DNIT under preparation
25.	Non-River	Patiala	Ghagga	Ghagga	PWSSB	2	DNIT Stage	Approved				land issue and DNIT under preparation. Funds are arranged under SBM 2.0
26.	Non-River	Tarn Taran	Bhikhiwind	Bhikhiwind	PWSSB	4	DNIT Stage	Approved				DNIT under preparation. Funds are arranged under SBM 2.0
27.	Non-River	Ropar	Gharuan	Gharuan	PWSSB	6	DNIT Stage	Approved				Land issue and DNIT under preparation funds are arranged under SBM 2.0

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
28.	Non-River	Moga	Moga	Moga	PWSSB	30	DPR Stage	approved				Funds are being arranged
29.	Non-River	Bathinda	Lehra Mohabat	Lehra Mohabat	PWSSB	2	DPR Stage	30.09.2025				DPR under preparation. Funds arranged under SBM 2.0.
30.	Non-River	Bathinda	Maur	Maur	PWSSB	4.5	DPR Stage					Funds being arranged

Status of ULB wise Management of Solid Waste

Sr No	Jun-25		Compost Pits				MRFs			
	ULB	District	Target for construction of compost pit	Nos. of compost pit Constructed	Total no. of proposed compost pits to be constructed	Timeline to complete the proposed pits	Target for construction of MRF	No. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs
1	Abohar	Municipal Corporation	142	122	20	Dec-25	6	6	NA	NA
2	Adampur	Jalandhar	24	24	NA	NA	1	1	NA	NA
3	Adda Devigarh	Patiala	20	20	NA	NA	1	1	NA	NA
4	Ahmedgarh	Malerkotla	32	32	NA	NA	2	2	NA	NA
5	Ajnala	Amritsar	32	32	NA	NA	1	1	NA	NA
6	Alawalpur	Jalandhar	12	12	NA	NA	1	1	NA	NA
7	Amargarh	Malerkotla	21	21	NA	NA	1	1	NA	NA
8	Amloh	Fatehgarh Sahib	22	22	NA	NA	1	1	NA	NA
9	Amritsar	Municipal Corporation	58	58	NA	NA	5	5	NA	NA
10	Anandpur Sahib	Roopnagar	25	25	NA	NA	1	1	NA	NA
11	Arniwala	Fazilka	18	15	3	Dec-25	1	1	NA	NA
12	Baba Bakala Sahib	Amritsar	14	14	NA	NA	1	1	NA	NA
13	BadhniKalan	Moga	12	12	NA	NA	1	1	NA	NA
14	Baghapurana	Moga	52	52	NA	NA	1	1	NA	NA
15	Balachaur	Nawanshar	30	30	NA	NA	1	1	NA	NA
16	Banga	Nawanshar	50	50	NA	NA	1	1	NA	NA
17	Banur	Mohali	22	22	NA	NA	1	1	NA	NA
18	Bareta	Mansa	26	26	NA	NA	2	2	NA	NA
19	Bariwala	Muktsar	13	13	NA	NA	1	1	NA	NA
20	Barnala	Barnala	116	116	NA	NA	1	1	NA	NA
21	BassiPathana	Fatehgarh Sahib	31	31	NA	NA	1	1	NA	NA
22	Batala	Municipal Corporation	190	159	31	Dec-25	7	4	3	Dec-25
23	Bathinda	Municipal Corporation	50	50	NA	NA	1	1	NA	NA
24	Begowal	kapurthala	12	12	NA	NA	1	1	NA	NA

25	Bhadaur	Barnala	25	10	15	Dec-25	1	1	NA	NA
26	Bhadson	Patiala	24	24	NA	NA	1	1	NA	NA
27	Bhagta Bhai	Bathinda	24	23	1	Dec-25	1	1	NA	NA
28	Bhai Roopa	Bathinda	13	13	NA	NA	1	1	NA	NA
29	Bhawanigarh	Sangrur	27	27	NA	NA	1	1	NA	NA
30	Bhikhi	Mansa	20	20	NA	NA	1	1	NA	NA
31	Bhikhi Wind	Tarn Taran	31	31	NA	NA	1	1	NA	NA
32	Bhogpur	Jalandhar	29	29	NA	NA	2	2	NA	NA
33	Bhuchomandi	Bathinda	23	23	NA	NA	1	1	NA	NA
34	Bhulath	Kapurthala	15	15	NA	NA	1	1	NA	NA
35	Bilga	Jalandhar	16	16	NA	NA	1	1	NA	NA
36	Boha	Mansa	19	1	18	Dec-25	1	1	NA	NA
37	Budhlada	Mansa	30	30	NA	NA	1	1	NA	NA
38	Chamkaur Sahib	Roopnagar	23	23	NA	NA	1	1	NA	NA
39	Cheema	Sangrur	12	8	4	Dec-25	1	1	NA	NA
40	Dasuya	Hoshiarpur	25	25	NA	NA	1	1	NA	NA
41	Dera Baba Nanak	Gurdaspur	33	33	NA	NA	1	1	NA	NA
42	DeraBassi	Mohali	91	1	90	Dec-25	2	2	NA	NA
43	Dhanaula	Barnala	35	35	NA	NA	1	1	NA	NA
44	Dharamkot	Moga	29	29	NA	NA	1	1	NA	NA
45	Dhariwal	Gurdaspur	25	25	NA	NA	1	1	NA	NA
46	Dhilwan	Kapurthala	16	16	NA	NA	1	1	NA	NA
47	Dhuri	Sangrur	50	46	4	Dec-25	2	2	NA	NA
48	Dina Nagar	Gurdaspur	43	43	NA	NA	1	1	NA	NA
49	Dirba	Sangrur	26	26	NA	NA	1	1	NA	NA
50	Doraha	Ludhiana	39	33	6	Dec-25	1	1	NA	NA
51	Faridkot	Faridkot	142	134	8	Dec-25	1	1	NA	NA
52	Fatehgarh Panjtoor	Moga	8	8	NA	NA	1	1	NA	NA
53	FatehgarhChurian	Gurdaspur	69	69	NA	NA	2	2	NA	NA
54	Fazilka	Fazilka	92	92	NA	NA	4	4	NA	NA
55	Ferozepur	Ferozepur	130	130	NA	NA	2	2	NA	NA
56	Garhdiwala	Hoshiarpur	12	12	NA	NA	2	1	1	Dec-25
57	Garhshankar	Hoshiarpur	24	24	NA	NA	1	1	NA	NA

58	Ghagga	Patiala	15	15	NA	NA	2	2	NA	NA
59	Ghanaur	Patiala	12	12	NA	NA	1	1	NA	NA
60	Gharuan	Mohali	0	0	NA	NA	1	1	NA	NA
61	Gidderbaha	Muktsar	50	38	12	Dec-25	2	1	1	Dec-25
62	Goniana	Bathinda	27	27	NA	NA	1	1	NA	NA
63	Goraya	Jalandhar	24	24	NA	NA	1	1	NA	NA
64	Gurdaspur	Gurdaspur	140	108	32	Dec-25	4	2	2	Dec-25
65	Guru Harsahai	Ferozepur	24	13	11	Dec-25	1	1	NA	NA
66	Handiaya	Barnala	16	16	NA	NA	1	1	NA	NA
67	Hariana	Hoshiarpur	12	12	NA	NA	1	1	NA	NA
68	Hoshiarpur	Municipal Corporation	204	204	NA	NA	3	3	NA	NA
69	Jagraon	Ludhiana	78	78	NA	NA	2	2	NA	NA
70	Jaitu	Faridkot	45	35	10	Dec-25	1	1	NA	NA
71	Jalalabad	Fazilka	60	60	NA	NA	2	2	NA	NA
72	Jalandhar	Municipal Corporation	524	524	NA	NA	12	6	6	Dec-25
73	Jandiala Guru	Amritsar	34	28	6	Dec-25	1	1	NA	NA
74	Joga	Mansa	24	24	NA	NA	1	1	NA	NA
75	Kapurthala	Municipal Corporation	100	100	NA	NA	1	1	NA	NA
76	Kartarpur	Jalandhar	34	34	NA	NA	1	1	NA	NA
77	Khamano	Fatehgarh Sahib	26	26	NA	NA	1	1	NA	NA
78	Khanauri	Sangrur	18	18	NA	NA	1	1	NA	NA
79	Khanna	Ludhiana	121	118	3	Dec-25	1	1	NA	NA
80	Kharar	Mohali	89	86	3	Dec-25	7	7	NA	NA
81	Khemkaran	Tarn Taran	20	20	NA	NA	1	1	NA	NA
82	Kiratpur	Roopnagar	13	13	NA	NA	2	2	NA	NA
83	Kot isse Khan	Moga	19	19	NA	NA	1	1	NA	NA
84	Kotfatta	Bathinda	20	20	NA	NA	1	1	NA	NA
85	Kotha Guru	Bathinda	15	15	NA	NA	1	1	NA	NA
86	Kotkapura	Faridkot	110	13	97	Dec-25	1	1	NA	NA
87	KotShamir	Bathinda	17	17	NA	NA	1	1	NA	NA
88	Kurali	Mohali	47	47	NA	NA	2	2	NA	NA
89	Lalru	Mohali	60	60	NA	NA	5	3	2	Dec-25
90	Lehra Mohabbat	Bathinda	15	15	NA	NA	1	1	NA	NA
91	Lehragaga	Sangrur	34	34	NA	NA	2	2	NA	NA

92	LohianKhas	Jalandhar	16	16	NA	NA	1	1	NA	NA
93	Longowal	Sangrur	25	25	NA	NA	1	1	NA	NA
94	Ludhiana	Municipal Corporation	1	1	NA	NA	12	12	NA	NA
95	Machiwara	Ludhiana	38	38	NA	NA	1	1	NA	NA
96	Mahilpur	Hoshiarpur	19	19	NA	NA	1	1	NA	NA
97	Majitha	Amritsar	18	9	9	Dec-25	1	1	NA	NA
98	Makhu	Ferozepur	22	22	NA	NA	1	1	NA	NA
99	Malerkotla	Malerkotla	120	120	NA	NA	4	3	1	Dec-25
100	Mallanwala	Ferozepur	26	26	NA	NA	1	1	NA	NA
101	Maloud	Ludhiana	11	11	NA	NA	1	1	NA	NA
102	Malout	Muktsar	75	75	NA	NA	2	1	1	Dec-25
103	Maluka	Bathinda	10	10	NA	NA	1	1	NA	NA
104	Mamdot	Ferozepur	20	20	NA	NA	2	2	NA	NA
105	Mandi Gobindgarh	Fatehgarh Sahib	80	80	NA	NA	2	2	NA	NA
106	Mansa	Mansa	102	102	NA	NA	5	5	NA	NA
107	Maur	Bathinda	48	48	NA	NA	2	1	1	Dec-25
108	Mehatpur	Jalandhar	22	22	NA	NA	1	1	NA	NA
109	Mehraj	Bathinda	20	10	10	Dec-25	1	1	NA	NA
110	Moga	Municipal Corporation	200	117	83	Dec-25	3	2	1	Dec-25
111	Mohali	Municipal Corporation	200	200	NA	NA	14	14	NA	NA
112	Moonak	Sangrur	18	18	NA	NA	1	1	NA	NA
113	Morinda	Roopnagar	29	29	NA	NA	2	2	NA	NA
114	Mudki	Ferozepur	22	22	NA	NA	1	1	NA	NA
115	Mukerian	Hoshiarpur	45	45	NA	NA	1	1	NA	NA
116	Muktsar	Muktsar	120	72	48	Dec-25	3	3	NA	NA
117	MullanpurDakha	Ludhiana	20	20	NA	NA	1	1	NA	NA
118	Nabha	Patiala	80	53	27	Dec-25	5	2	3	Dec-25
119	Nadala	Kapurthala	14	14	NA	NA	1	1	NA	NA
120	Nakodar	Jalandhar	44	44	NA	NA	1	1	NA	NA
121	Nangal	Roopnagar	103	103	NA	NA	2	2	NA	NA
122	Narot Jaimal Singh	Pathankot	8	8	NA	NA	1	1	NA	NA
123	Nathana	Bathinda	27	27	NA	NA	1	1	NA	NA

124	Nawanshahr	Nawanshar	75	75	NA	NA	1	1	NA	NA
125	NayaGaon	Mohali	20	0	20	Dec-25	1	0	1	Dec-25
126	Nihal Singh Wala	Moga	29	29	NA	NA	1	1	NA	NA
127	Nurmahal	Jalandhar	22	22	NA	NA	1	1	NA	NA
128	Pathankot	Municipal Corporation	175	175	NA	NA	5	5	NA	NA
129	Patiala	Municipal Corporation	403	403	NA	NA	5	5	NA	NA
130	Patran	Patiala	30	25	5	Dec-25	2	2	NA	NA
131	Patti	Tarn Taran	43	43	NA	NA	2	2	NA	NA
132	Payal	Ludhiana	12	12	NA	NA	1	1	NA	NA
133	Phagwara	Municipal Corporation	100	59	41	Dec-25	3	2	1	Dec-25
134	Phillaur	Jalandhar	37	37	NA	NA	1	1	NA	NA
135	Quadrian	Gurdaspur	28	28	NA	NA	1	1	NA	NA
136	Rahon	Nawanshar	30	30	NA	NA	1	1	NA	NA
137	Raikot	Ludhiana	44	44	NA	NA	2	2	NA	NA
138	Raja Sansi	Amritsar	34	34	NA	NA	1	1	NA	NA
139	Rajpura	Patiala	0	0	NA	NA	8	7	1	Dec-25
140	Raman	Bathinda	38	38	NA	NA	1	1	NA	NA
141	Ramdass	Amritsar	12	12	NA	NA	1	1	NA	NA
142	Rampura Phul	Bathinda	51	51	NA	NA	2	1	1	Dec-25
143	Rayya	Amritsar	22	22	NA	NA	1	1	NA	NA
144	Ropar	Roopnagar	110	110	NA	NA	1	1	NA	NA
145	Sahnewal	Ludhiana	34	34	NA	NA	1	1	NA	NA
146	Samana	Patiala	65	65	NA	NA	4	4	NA	NA
147	Samrala	Ludhiana	30	30	NA	NA	1	1	NA	NA
148	Sanaur	Patiala	25	25	NA	NA	2	2	NA	NA
149	Sangatmandi	Bathinda	8	8	NA	NA	1	1	NA	NA
150	Sangrur	Sangrur	100	73	27	Dec-25	4	4	NA	NA
151	Sardulgarh	Mansa	29	29	NA	NA	1	1	NA	NA
152	Shahkot	Jalandhar	22	22	NA	NA	1	1	NA	NA
153	Shamchurasi	Hoshiarpur	10	10	NA	NA	1	1	NA	NA
154	Sirhind	Fatehgarh Sahib	70	50	20	Dec-25	4	1	3	Dec-25
155	Sri Hargobindpur	Gurdaspur	13	13	NA	NA	1	1	NA	NA
156	Sujanpur	Pathankot	43	0	43	Dec-25	1	1	NA	NA
157	Sultanpur Lodhi	Kapurthala	26	18	8	Dec-25	1	1	NA	NA

158	Sunam	Sangrur	70	28	42	Dec-25	2	2	NA	NA
159	TalwandiBhai	Ferozepur	26	26	NA	NA	1	1	NA	NA
160	TalwandiSabo	Bathinda	38	38	NA	NA	1	1	NA	NA
161	Talwara	Hoshiarpur	20	10	10	Dec-25	1	1	NA	NA
162	Tapa	Barnala	28	28	NA	NA	1	1	NA	NA
163	Tarntaran	Tarn Taran	80	80	NA	NA	2	2	NA	NA
164	UrmarTanda	Hoshiarpur	36	36	NA	NA	1	1	NA	NA
165	Zira	Ferozepur	47	47	NA	NA	1	1	NA	NA
166	Zirakpur	Mohali	199	199	NA	NA	3	3	NA	NA

Water Quality of Polluted River Stretches

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
1	Sutlej		Rupnagar to Harike Bridge	Priority-I			
i	Sutlej	Ropar Head-Works	--do--	Priority-I	Not monitored along the stretches	21,085	B
ii	Sutlej	D/S of Rishab- Paper Mills	--do--	Priority-I	Not monitored along the stretches	6915	B
iii	Sutlej	U/S Buddha Nallah	--do--	Priority-I	Not monitored along the stretches	6915	C
iv	Sutlej	100 m D/S Budha Nallah confluence	--do--	Priority-I	Not monitored along the stretches	7915	D
v	Sutlej	Boat Bridge, Dharam kot Nakodar Road	--do--	Priority-I	Not monitored along the stretches	7915	D
vi	Sutlej	D/S East Bein	--do--	Priority-I	Not monitored along the stretches	8015	D
vii	Sutlej	Satluj at Harike before confluence	--do--	Priority-I	Not monitored along the stretches	21,716	C
2	Beas		Beas along Mukerian				
i	Beas	1 km D/S effluent discharge point at Mukerian	--do--	Priority-V	Not monitored along the stretches	3930	B

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
ii	Beas	Beas at Harike before confluence of River Sutlej	--do--	Priority-IV	Not monitored along the stretches	12530	B
iii.	Beas	G.T. Road, under Bridge, Beas	--do--	Priority-IV	Not monitored along the stretches	12530	B
	Beas		Holi bein from Sultanpur Lodhi to confluencepoint at Harike				
i.	Beas	Gurudwara Sant Ghat	--do--	Priority-IV	Not monitored along the stretches	-	C
ii.	Beas	Ber Shaib Gurudwara Sultanpur Lodhi (Guru. side)	--do--	Priority-IV	Not monitored along the stretches	-	C
iii.	Beas	Sultanpur Lodhi to Confluence point to Beas	--do--	Priority-IV	Not monitored along the stretches	-	C
3	Ghaggar		Mubarakpur to Sardulgarh	Priority-I			
i.	Ghaggar	Mubarikpur rest house	--do--	Priority-I	Not monitored along the stretches	*	D
ii.	Ghaggar	Bhankarpur Bridge	--do--	Priority-I	Not monitored along the stretches	*	E
iii.	Ghaggar	Chattbir	--do--	Priority-I	Not monitored along the stretches	*	E
iv	Ghaggar	U/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	D

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
v	Ghaggar	D/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	E
vi	Ghaggar	U/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	E
vii	Ghaggar	D/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	E
viii	Ghaggar	Rattanheri	--do--	Priority-I	Not monitored along the stretches	*	E
ix	Ghaggar	U/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
x	Ghaggar	D/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	E
xi	Ghaggar	Khanauri	--do--	Priority-I	Not monitored along the stretches	*	E
Xii	Ghaggar	Moonak	--do--	Priority-I	Not monitored along the stretches	*	E
Xiii	Ghaggar	U/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
xiv	Ghaggar	D/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
4	Sirsa	Ghanauli	Siras along Baddi	Priority-I	Not monitored along the stretches	-	D
5	Swan	Bharatpur	Swan along Santoshgarh	Priority-V	Not monitored along the stretches	-	B

*Very less flow, not measurable