

GOVERNMENT OF ANDHRA PRADESH
MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (K) DEPARTMENT

Letter No.1282446/K/2020-65.

Date:09.06.2026.

From

The Principal Secretary to Government,
Government of Andhra Pradesh,
MA&UD Department,
AP Secretariat, Velagapudi.

To

The Secretary,
Ministry of Jal Sakti,
MoHUA., Government of India,
New Delhi. (w.e)

Sir,

Sub:- M.A & U.D Department - National Green Tribunal - Orders of the National Green Tribunal Principal Bench, New Delhi in OA No.673/2018 - Monthly Progress Report for the Month of March & April, 2026 - Furnished - Regarding.

Ref:- 1. Orders of the National Green Tribunal Principal Bench, New Delhi in OA No.673/2018, dated.24.09.2020.
2. From the Commissioner & Director of Municipal Administration, AP, Lr.Roc.No.12057/54/2020/LSec, dated:07.06.2026, through e-mail.

@@@

In compliance with the directions of the Hon'ble National Green Tribunal Principal Bench, New Delhi in the reference 1st cited, It is to send herewith the Monthly Progress Report in the prescribed format for the month of March & April, 2026, which was received vide reference 2nd cited (copy enclosed), for taking further necessary action in the matter.

Yours faithfully,



for Principal Secretary to Government

Copy to:-

The Commissioner & Director of Municipal Administration, AP.

National Mission for Clean Ganga
Format for submission of Monthly Progress Report for Month of
March & April 2026 in the NGT Matter OA No. 673 of 2018
(in compliance to NGT order dated 24.09.2020)
For the State of Andhra Pradesh

Overall status of the State:

- I.** Total Urban Population : 1.77 Crore
- II.** Estimated Sewage Generation (MLD) : 1663.78 MLD

III. Details of Sewage Treatment Plants:

(A) Existing STPs and Treatment Capacity(in MLD) : 129 STPs, 703.65 MLD

- Installed Capacity of Existing STPs @ EnC (PH) : 54 STPs, 621.95 MLD
- Installed Capacity of Existing STPs @ AP TIDCO : 75 STPs, 81.70 MLD
- Utilisation Capacity of Existing STPs : 530.27 MLD
 - Utilisation Capacity of Existing STPs @ EnC (PH) : 495.40 MLD
 - Utilisation Capacity of Existing STPs @ AP TIDCO: 34.87 MLD
- Non Operational Capacity : 173.38 MLD
 - Non Operational Capacity of Existing STPs @ EnC (PH) : 126.55
 - Non Operational Capacity of Existing STPs @ AP TIDCO : 46.83

(Includes STPs Under Trail Run, Under Utilized Operational STPs,
 and additional capacity earmarked for future sewage load
 (Installed Capacity - Utilization) of existing STPs)

- Present Gap in Treatment Capacity in MLD : 1133.51 MLD

(B) Details of STPs Under Construction in the State:

- Capacity of STPs under Construction (74ULBs) : (163 STPs) 909.73 MLD
 - Capacity of under construction STP's (50 ULBs) @ ENC (PH) : (76 STPs) 762.87MLD
 - Capacity of Under Construction STPs @ APTIDCO Houses (39 ULBs) : (54 STPs) 35.35 MLD
 - Capacity of under s under Construction STPs Under SBM 2.0 (20 ULBs) : (33 STPs/ NSTPs) 111.51 MLD

(C) Capacity of STPs at Tendered stage i.e. Tendered & to be Tendered : (162 STPs) 546.03 MLD

- ENC (PH) AMRUT 2.0 – Under Tender Process : (14 STPs) 93.08 MLD
- SBM 2.0 To be Tenderd : (148 STPs) 452.948 MLD
- **Total Capacity (A+B+C) : (454 STPs) 2159.41 MLD**

(Existing: 703.65 MLD +Under Construction: 909.73 MLD +Tendered Process:546.03 MLD)

- (D) Additional STPs to be Proposed to meet the ULB wise Gap : 144.24 MLD (55 STPs/30 ULBs)**

III (A) Details Existing STPs in the State:

❖ Present Utilization Capacity of Existing STPs : **530.27 MLD**

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	2(A)	2 (B)	3	4	5	6	7
1	GVMC	Old town	38.00	36.00	2	Operational	Complied
2		Appughar	25.00	24.00	1	Operational	Complied
3		Mudasarlov a	13.00	13.00	0	Operational	Complied
4		Narava	54.00	50.00	4	Operational	Complied
5		Anakapalle	15.00	14.00	1	Operational	Complied
6		Madinabagh	2.00	2.00	0	Operational	Complied
7		Yathapalem Colonies	2.50	2.50	0	Operational	Complied
8		Srinagar	0.50	0.50	0	Operational	Complied
9		Karnavani palem	5.00	0.0	5	-	The Existing STP is defunct. Under Smart City mission the UGD network in this region will be integrated with the trunk main of existing 108 MLD capacity STP at Narava.
10		Mantripalem	1.00	1.00	0	Operational	Complied
11		Aganampudi	6.00	6.00	0	Operational	Complied
12		Rathi Cheruvu	2.00	2.00	0	Operational	Complied
13		Kommadi / Madhurawada	4.00	4.00	0	Operational	Complied
14		Bakkannapalem	1.00	1.00	0	Operational	Complied
15		Marikavalasa	2.00	2.00	0	Operational	Complied
16		Vambay Colony	3.00	3.00	0	Operational	Complied
17		YSR Nagar	2.00	2.00	0	Operational	Complied
18		Boyapalem	1.00	1.00	0	Operational	Complied
19		Narava	54.00	39.50	14.5	Operational	Laying of UGD lines and

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization on capacity (in MLD)	Balance/ Non Operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	2(A)	2 (B)	3	4	5	6	7
20		Paradesi-palem	2.00	0.50	1.5	Operational	Sewer connections to integrate nearby regions with STP is being done under Smart city Mission and will be fully operationalized by April-2026
			233.00	204.00	29		
21	Rajamahendravaram	Hukumpeta	30.00	30.00	0	Operational	Complied
22	Vijayawada	Ajith Singh Nagar-1	40.00	40.00	0	Operational	Complied
23		Ajith Singh Nagar-2	20.00	20.00	0	Operational	Complied
24		Ramalingeswar Nagar-1	20.00	20.00	0	Operational	Complied
25		Ramalingeswar Nagar-2	10.00	10.00	0	Operational	Complied
26		Autonagar -1	10.00	10.00	0	Operational	Complied
27		Autonagar -2	10.00	10.00	0	Operational	Complied
28		Jakkampudi	20.00	20.00	0	Operational	Complied
			130.00	130.00	0		
29	Tirupathi	Thukivakam	50.00	50.00	0	Operational	Present STP (Oxidation Pond) is being replaced with 25 MLD capacity STP(SBR technology) under Smart city Mission)
30		Vinayaka Sagar	5.00	4.42	0.58	Operational	-
			55.00	54.42	0.58		
31	Pulivendula	Rotarypuram	10.00	4.50	5.5	Operational	Laying of UGD lines is under progress and is in slow progress due to delay in payment.
32	Tadipatri	Gannevaripalle	3.50	0.40	3.1	Operational	Complied
33			8.00	5.00	3	Operational	Complied
			11.50	5.40	6.1		
34	Puttaparthi	Sai Nagar	0.50	0.50	0	Operational	Complied
35		Gokulam	0.50	0.00	0.5	-	The existing STPs are being rehabilitated with 15th FC
36		Prasanthi Gram	0.50	0.00	0.5	-	

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	2(A)	2 (B)	3	4	5	6	7
							grants
37		Oxidation Pond	2.00	1.54	0.46	Operational	
			3.50	2.0	1.5		
38	Narsarao-peta	CPT Road	15.55	10.50	5.05	Operational	Out of 35000 HH only 15000 Sewer Connections provided.Laying of Sewer connections is being taken up
9		Janardhan Reddy Colony	5.00	1.60	3.40	Operational	Complied
40		Allepuram	55.00	19.00	36	Operational	Complied
41	Nellore	Drivers Colony	11.00	0.00	11	Operational	Under Special drive of Government, Steps are being taken to provide Sewer connections at subsidised rate to HH @Rs.1/ connection
			71.00	20.60	50.41		
42		Jammichettu	0.80	0.40	0.4	Operational	-
43		Sankal Bagh	0.80	0.40	0.4	Operational	-
44	Kurnool	Tungabhadra Pump House	0.80	0.40	0.4	Operational	-
45		Kurnool	2.00	2.00	0	-	STP Under Trail Run
			4.40	3.20	1.2		
46		Mahanadu-1	0.20	0.20	0	Operational	Complied
47	Tadepalli	Mahanadu-2	0.20	0.20	0	Operational	Complied
			0.40	0.40	0		
48		Security Colony	0.80	0.80	0	Operational	Complied
49	Kondapalli	Security Colony	2.00	2.00	0	Operational	Complied
			2.80	2.80	0		

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	2(A)	2 (B)	3	4	5	6	7
50	Yemmiganuru	Soganur Road	19.80	2.00	17.8	Operational	Due to lack of sewer network and power supply to STP, it is non operational.
51	Ongole	Koppolu	15.00	15.00	0	Operational	Complied
52	Eluru	Dendulru	5.00	2.50	2.5	-	Providing Sewer connections under progress (AMRUT 1.0).
53	Tenali		10.00	7.10	2.90	-	STP is under Trail Run
54	Bhimavaram		5.00	1.00	4		
		Total	621.95	495.40	126.55		

III (A) Details of Existing STPs in APTIDCO Housing Colonies:

Sl. No	Location		No. of STPs Existing Capacity (in MLD)		Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STPs	Compliance Status of STP
	Name of the ULB	Address						
1	2(A)	2(B)	3(A)	3 (B)	4(A)	4(B)	5	6
55	Srikakulam	Patrunivalasa	1	2.10	1.50	0.6	Operational	Complied
56	Vizianagara m	Saripalli	1	1.50	1.40	0.1	Operational	Complied
57		Sonia Nagar	1	0.50	0.00	0.5	-	-
58	Saluru	Saluru	1	0.60	0.00	0.6	-	-
59	GVMC	Parawada	1	0.50	0.00	0.5	-	-
60		Satyanarayanapuram	1	1.50	0.00	1.5	-	-
61		Dabbanda	1	0.90	0.00	0.9	-	-
62		Aganapudi (Try Junction)	1	1.10	0.00	1.1	-	-
63	Yelamanchilli	Yelamanchilli	1	0.20	0.10	0.1	Operational	Complied
64	Pedapuram	Valitimmapuram	1	2.00	1.50	0.5	Operational	Complied
65	Pitapuram	Gorsa	1	0.50	0.25	0.25	Operational	Complied
66	Samarlakota	Jaggamvaripeta	1	0.50	0.30	0.2	Operational	Complied
67		Uppuvaripeta	1	0.50	0.30	0.2	Operational	Complied
68	Manadapeta	Gollapunta	1	3.00	1.92	1.08	Operational	Complied
69	Ramachandrapuram	Kothuru (Ph-1)	1	0.75	0.40	0.35	Operational	Complied
70	Amalapuram	Bodasukuru	1	1	0.50	0.5	Operational	Complied
71	Rajamahendravaram	Bommuru-I	1	1.50	1.50	0	Operational	Complied
72		Torredu	1	0.50	0.50	0	Operational	Complied
73	Tadepalli Gudem	a. Kondrupolu-I	2	2.75	1.75	1	Operational	Complied
74	Palakollu	Penukulapadu	1	3.50	3.00	0.5	Operational	Completed Trial run

Sl. No	Location		No. of STPs Existing Capacity (in MLD)		Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STPs	Compliance Status of STP
	Name of the ULB	Address						
1	2(A)	2(B)	3(A)	3 (B)	4(A)	4(B)	5	6
								held up for want of sewage.
75	Gudivada	Mallayapalle m -I	1	1.60	1.60	0	Operational	Completed Trial run in Progress
76		Mallayapalle m -II	1	2.70	2.70	0	Operational	Completed Trial run in Progress
77	Machalipatnam	Gosanagam - II	1	0.50	0.00	0.5	Non - Operational	Completed Trial run in Progress
78		Rudravaram - II	1	0.70	0.40	0.3	Non - Operational	Completed Trial run in Progress
79	Vijayawada	Jakkampudi I (A)	1	0.90	0.00	0.9	Non - Operational	Civil Work Completed, Trilerun is heldup for want of sewage .
80		Jakkampudi II (B)	1	0.60	0.00	0.6	Non - Operational	Tril Run in Progress
81		Jakkampudi III (C)	1	0.90	0.00	0.9	Non - Operational	Waiting for beneficiary occupancy for fixing of electrical and
82		Jakkampudi IV (D)	1	0.90	0.00	0.9	Non - Operational	
83	Managalagiri - Tadepalli	RGK Colony - I	1	0.80	0.80	0	Non - Operational	
84	Guntur	Vengalayapalem I&II	1	1.50	0.00	1.5	Non - Operational	
85		Adavitakilapadu	1	2.00	2.00	0	Non - Operational	Mechanical works in the plant to avoid thefting.
86	Tenali	Chinaravuru	1	0.60	0.50	0.1	Non - Operational	
87	Ponnur	Nidubrolu	1	1.25	1.00	0.25	Non - Operational	
88	Kavali	Maddurupadu	1	1.50	0.50	1	Non - Operational	
89	Atamakuru	Nellorepalle m	1	1.00	0.50	0.5	Non - Operational	
90	Gudur	Gandhi Nagar	1	3.70	0.30	3.4	Non - Operational	

Sl. No	Location		No. of STPs Existing Capacity (in MLD)		Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STPs	Compliance Status of STP
	Name of the ULB	Address						
1	2(A)	2(B)	3(A)	3 (B)	4(A)	4(B)	5	6
91	Chilakaluripe t	Purushothapat nam	1	2.80	0.60	2.2	Non - Operational	
92	CRDA (Guntur)	Ananthavaram	1	0.20	0.20	0	Non - Operational	Trial run is heldup for want of sewage & Power Supply
93		Dondapadu	1	0.50	0.50	0	Non - Operational	
94		Thulluru	1	0.20	0.20	0	Non - Operational	
95		Mandadam	1	0.20	0.20	0	Non - Operational	
96		Inavolu	1	0.30	0.30	0	Operational	
97		Nowluru	1	0.30	0.30	0	Operational	-
98		Penumaka	1	0.30	0.30	0	Non - Operational	Trial run is heldup for want of housing work not yet takenup
99		Nidamaruru	1	0.30	0.30	0	Non - Operational	
100	Kurnool	Jaganadagattu	1	0.50	0.00	0.5	Non - Operational	Completed Trial run is heldup for want of housing work not yet takenup.
101			1	0.50	0.00	0.5	Non - Operational	Completed Trial run held up for want of sewage & Power Supply.
102			1	1.0	0.00	1	Non - Operational	Completed Trial run held up for want of sewage.
103			1	1.50	0.00	1.5	Non - Operational	-
104			1	2.00	0.00	2	Non - Operational	Trail Run

Sl. No	Location		No. of STPs Existing Capacity (in MLD)		Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STPs	Compliance Status of STP
	Name of the ULB	Address						
1	2(A)	2(B)	3(A)	3 (B)	4(A)	4(B)	5	6
105	Nandayal	SRBC Colony	1	1.00	0.00	1	Non - Operational	Trail Run
106			1	1.00	0.00	1	Non - Operational	Trail Run
107		Nandamurina gar	1	1.00	0.00	1	Non - Operational	Trial run Completed, O & M & held up for want sewage & Power Supply.
108			1	1.00	0.00	1	Non - Operational	Trial run Completed, O & M & held up for want sewage & Power Supply.
109	Adoni	Sirriguppa Road	1	1.00	0.00	1	Non - Operational	Trail Run
110		Sirriguppa Road	1	1.00	0.50	0.5	-	-
111	Repalle	Repalle II	1	0.60	0.00	0.6	Non - Operational	-
112	Piduguralla	Kondapodu II	1	1.30	0.00	1.3	Non - Operational	Completed & Trial run held up for want sewage & Power Supply
113	Macharlla	Gorrlamandhi - II	1	0.50	0.00	0.5	Non - Operational	Trial run Completed, O & M & held up for want sewage & Power Supply.
114	Naidupet- II	Biradavada	1	0.90	0.00	0.9	Non - Operational	Completed, Trilerun is heldup for want of sewage &Power Supply
115	Sullerpet-II	Mannarupolu ru	1	0.80	0.00	0.8	Non - Operational	Completed, Trilerun is in Progress.
116	Venkatagiri- II	Chevereddy Palli	1	0.80	0.50	0.3	Non - Operational	-
117	Nellore	Akkacheruvu padu	1	1.60	0.80	0.8	Non - Operational	Completed, Trilerun is in Progress.
118		Kallurpalli-II	1	1.10	0.65	0.45	Non - Operational	

Sl. No	Location		No. of STPs Existing Capacity (in MLD)		Utilization capacity (in MLD)	Balance/ Non Operational	Operational Status of STPs	Compliance Status of STP
	Name of the ULB	Address						
1	2(A)	2(B)	3(A)	3 (B)	4(A)	4(B)	5	6
119		Kondapudi II & III	1	1.20	0.60	0.6	Non - Operational	
120	Srikalhsthi-II	S.W Hostal - II	1	0.90	0.50	0.4	Non - Operational	Completed, Trilerun in Progress
121	Srikalhsthi-I	Rajiv Nagr	1	1.00	0.00	1	Non - Operational	Completed, Trilerun is in Progress.
122	Chittoor	Murukum battu -II	1	1.30	0.00	1.3	Non - Operational	Completed, Trilerun is in Progress.
123	Puttur	Nandimangalam -II	1	0.20	0.00	0.2	Non - Operational	Completed & Trial run held up for want sewage.
124	Punganur	Ethuru -II	1	0.70	0.70	0	Non - Operational	Trial run in Progress
125	Allagadda	Chinthakuntla Village-III	1	0.60	0.00	0.6	-	-
126	Tadipathri	Gannevari Palli	1	2.75	1.00	1.75	-	-
127	Madanapalli	Venkatappa Konda	1	0.90	0.90	0	Operational	Completed & Trail Run in progress.
128	Kandukur	Uppucheruvu -I	1	1.40	0.60	0.8	Operational	Complied
		Total	75	81.70	34.87	46.83		

Abstract of Existing STPs and Treatment Capacity in MLD @Enc(ph)+APTIDCO

S.No	Department	Total STPs	Existing Capacity	Utilization Capacity	Balance
1	Enc(PH)	54	621.95	495.40	126.55
2	APTIDCO	75	81.70	34.87	46.83
GRAND TOTAL		129	703.65	530.27	173.38

III (B) Details of Under Construction STPs in the State:

(A) Details of STPs Under Construction in AMRUT 1.0	: 139.00 MLD (18 STPs)
(B) Details of STPs Under Construction in AMRUT 2.0	: 35.35 MLD (54 STPs)
(APTIDCO)	
(C) Details of STPs Under Construction in SBM 2.0	: 111.51 MLD (33 STPs)
(D) Details of STPs Under Construction in PLAN	: 5.77 MLD (11 STPs)
(E) Details of STPs Under Construction in OTSFA	: 123.00 MLD (5 STPs)
(F) Details of STPs Under Construction in NRCP, JnNURM, AIIB, AMRUT 2.0, AIIB-UIDF	: 495.10 MLD (44 STPs)
(Total Under Construction STPs A+B+C+D+E+F)	: 909.73 MLD (165 STPs)

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical progress in %	Completion Timeline	Status of I&D or House Service Connections	Present Status
	Name of the ULB	Address						
1	2 (A)	2(B)	3	4	5	6	7	9
AMRUT 1.0								
1	Srikakulam	Ponnada Hill	1	10.00	45%	Mar-28	Yes	Retenders to be invited
2	Vizianagaram	Peddacheruvu	1	5.00	54%	Oct-28	Yes	Retenders to be invited
3	Kakinada	Etimogga	1	5.00	75%	Mar-27	Yes	Retenders to be invited
4	Rajamahendravaram	Near lorry stand , Hukumpeta	1	5.00	74%	Mar-27	Yes	Work in progress
5	Tadepalligudem	At Yanadhula colony, near kadakatla	1	5.00	40%	Oct-27	No	Work in progress
6	Machilipatnam	Chilakalapudi	1	5.00	48%	Oct-27	Yes	Retenders to be invited
7	Gudivada	Velavarthipadu	1	5.00	99%	Mar-27	Yes	Completed
8	Chilakaluripeta	Vogeru Vagu, Near 21st ward	1	5.00	35%	Mar-28	No	Retenders to be invited
9	Kavali	Near Saibaba temple, Ramamurthy peta, 12th Ward, Kavali	1	15.00	96%	Mar-27	Yes	Work stalled due to delay in payment.

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical progress in %	Completion Timeline	Status of I&D or House Service Connections	Present Status
	Name of the ULB	Address						
1	2 (A)	2(B)	3	4	5	6	7	9
AMRUT 1.0								
10	Srikalahasthi	Near Bypass bridge at Ardhanareswara Swamy temple way	1	7.00	55%	Mar-27	No	Work in progress
11	Madanapalle	Near Venkatappakota	1	5.00	75%	Mar-27	Yes	Work in progress
12	Anantapuramu	Thadakaleru River,near Somaladoddi village	1	10.00	0%	Mar-28	Yes	Retenders to be invited
13	Dharmavararam	Near LCK puram	1	4.00	0%	Mar-28	Yes	Retenders to be invited
14	Guntakal	Tilak Nagar (Beside Ammamma Temple)	1	8.00	40%	Mar-28	Yes	Work in progress
15	Kurnool	Kallur	1	10.00	60%	Mar-27	Yes	Work in progress
16	Nandyala	Compost Yard	1	10.00	100%	-	Yes	STP completed and trial run in progress
17	Adoni	Near AP TIDCO Houses	1	5.00	70%	Mar-28	Yes	Work in progress
18	Kadapa	Nanepalli	1	20.00	99%	Oct-26	Yes	Work in progress
	18 ULBs		18 STPs	139.00 MLD				

S.No	Location		No. of STPs	Capac- ity of STP in MLD	Physica l Progres s in %	Comp letion Timeli ne	Status of I&D or House Service Conections	Scheme Name	Present Status
	Name of the ULB	Address							
AMRUT 2.0 AP TIDCO									
20	Kakinad a	Paralovap eta	1	1.50	75%	Oct- 26	NA	AMRUT 2.0	Work in Progress
21	Rajahmun dry	Bommuru- II	1	1.50	70%	Oct- 26	NA	AMRUT 2.0	Work in Progress
22	Rajahmun dry	Namavara m	1	0.75	72%	Mar- 27	NA	AMRUT 2.0	Work in Progress
23	Dharmav aram	Regatipalii -II	1	0.75	72%	Mar- 27	NA	AMRUT 2.0	Work in Progress
24	Hindupu r	Kotipi-II	1	0.70	72%	Mar- 27	NA	AMRUT 2.0	Work in Progress
25	Anantha pur	Pandamer u-3	1	1.25	70%	Mar- 27	NA	AMRUT 2.0	Work in Progress
26	Guntakal	Dhonimuk kala-3	1	1.25	67%	Mar- 27	NA	AMRUT 2.0	Work in Progress
27	GVMC	Sirasapalli	1	0.30	80%	Oct- 26	NA	AMRUT 2.0	Work in Progress
28	GVMC	AtchauLo va-1	1	1.00	65%	Mar- 27	NA	AMRUT 2.0	Work in Progress
29	GVMC	AtchauLo va-2	1	1.00	70%	Mar- 27	NA	AMRUT 2.0	Work in Progress
30	GVMC	Appikond a	1	0.40	75%	Mar- 27	NA	AMRUT 2.0	Work in Progress
31	GVMC	Mulagada	1	0.20	85%	Oct- 26	NA	AMRUT 2.0	Work in Progress

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
32	GVMC	Nadipur	1	0.50	75%	Mar-27	NA	AMRUT 2.0	Work in Progress
33	GVMC	Sangivalasa	1	0.30	58%	Mar-27	NA	AMRUT 2.0	Work in Progress
34	GVMC	Kondakoppaka	1	0.20	75%	Mar-27	NA	AMRUT 2.0	Work in Progress
35	Eluru	Ponangi road	1	2.50	40%	Mar-27	NA	AMRUT 2.0	Work in Progress
36	Eluru	Kotturu road	1	0.20	40%	Mar-27	NA	AMRUT 2.0	Work in Progress
37	Nellimarla	Nellimarla	1	0.30	90%	Oct-26	NA	AMRUT 2.0	Work in progress
38	Rajam	Kancharam	1	0.20	90%	Oct-26	NA	AMRUT 2.0	Work in progress
39	Amadala valasa	Byrsastrulla-pet	1	0.30	90%	Oct-26	NA	AMRUT 2.0	Work in progress
40	Bobbili	Bobbili	1	0.80	80%	Oct-26	NA	AMRUT 2.0	Work in progress
41	Parvathipuram	Parvathipuram	1	0.40	85%	Oct-26	NA	AMRUT 2.0	Work in progress
42	Nandyal	Alyyalurimitta	1	1.00	61%	Mar-27	NA	AMRUT 2.0	Work in progress
43	Kadapa	Chinnachowk -I	1	1.00	75%	Mar-27	NA	AMRUT 2.0	Work in progress

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
44	Kadapa	Chalama reddypalli -I	1	1.00	75%	Mar-27	NA	AMRUT 2.0	Work in progress
45	Jammala madugu	Gudemcheruvu -II	1	1.00	75%	Mar-27	NA	AMRUT 2.0	Work in progress
46	Rayachoti	Sibyala - II	1	0.50	75%	Mar-27	NA	AMRUT 2.0	Work in progress
47	Yerraguntla	Yerraguntla road -II	1	1.00	75%	Mar-27	NA	AMRUT 2.0	Work in progress
48	Ramachandrapuram	Kothuru - III	1	1.00	72%	Mar-27	NA	AMRUT 2.0	Work in progress
49	Kadiri	Hindupur road-II	1	0.60	74%	Mar-27	NA	AMRUT 2.0	Civil structural work completed. Media filling is to be done. Machinery to be fixed and is held up for security purpose.
50	Puttaparthi	Karnataka nagepalli-II	1	0.25	60%	Mar-27	NA	AMRUT 2.0	
51	Raydurgam	Mallapuram-3	1	0.60	67%	Mar-27	NA	AMRUT 2.0	
52	Narsipatnam	Narsipatnam-I	1	0.60	60%	Mar-27	NA	AMRUT 2.0	Work in progress
53	Narsipatnam	Narsipatnam-II	1	0.30	60%	Mar-27	NA	AMRUT 2.0	Work in progress
54	Markapur	Pedanagulavaram Road -I	1	0.50	45%	Mar-27	NA	AMRUT 2.0	Work in progress

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
55	Ichapuram	Ichapuram	1	0.10	48%	Mar-27	NA	AMRUT 2.0	Work in progress
56	Palasa	Palasa	1	0.40	65%	Mar-27	NA	AMRUT 2.0	Work in progress
57	Vinukonda	Vellaturu road II	1	0.70	42%	Mar-27	NA	AMRUT 2.0	Work in progress
58	Kanigiri	Chakirala -III	1	0.50	45%	Mar-27	NA	AMRUT 2.0	Work in progress
59	Giddalur	Modempalli -III	1	0.60	41%	Mar-27	NA	AMRUT 2.0	Work in progress
60	Addanki	Singarakonda -III	1	0.50	45%	Mar-27	NA	AMRUT 2.0	Work in progress
61	Tanuku	Indiramma Colony	1	0.20	40%	Mar-27	NA	AMRUT 2.0	Work in progress
62	Tanuku	BalaBalaji	1	0.30	40%	Mar-27	NA	AMRUT 2.0	Work in progress
63	Jangaredygudem	Markandeyapuram - II	1	0.40	40%	Mar-27	NA	AMRUT 2.0	Work in progress
64	Nidadavolu	Tirugudem -II	1	0.50	40%	Mar-27	NA	AMRUT 2.0	Work in progress
65	Kovvuru	Pedathallapunta -II	1	0.30	40%	Mar-27	NA	AMRUT 2.0	Work in progress

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
66	Nuziveedu	M.R. Apparao colony II	1	1.30	56%	Mar-27	NA	AMRUT 2.0	Work in progress
67	Tiruvuru	PT Kotturu I	1	0.40	43%	Mar-27	NA	AMRUT 2.0	Work in progress
68	Tiruvuru	PT Kotturu II	1	0.40	43%	Mar-27	NA	AMRUT 2.0	Work in progress
69	Jaggaihpeta	Gurukulapathasala II	1	1.60	56%	Mar-27	NA	AMRUT 2.0	Work in progress
70	Nandigama	Hanumant hupalem II	1	0.20	43%	Mar-27	NA	AMRUT 2.0	Work in progress
71	Vuyyuru	Gemini School -II	1	0.90	56%	Mar-27	NA	AMRUT 2.0	Work in progress
72	Vuyyuru	Gandigunta -II	1	0.30	43%	Mar-27	NA	AMRUT 2.0	Work in progress
73	Vuyyuru	Raghava Estates -II	1	0.10	56%	Mar-27	NA	AMRUT 2.0	Work in progress
	Total	39 ULBs	54	35.35					
	SBM 2.0								
74	Amadavalasa	Timmapuram	1	0.18	-	Mar-27	Yes	SBM 2.0	Land Issue
75	Ichapuram	Rattakanna	1	0.78	45%	Mar-27	Yes	SBM 2.0	Work in Progress
76	Ichapuram	A.S.Peta	1	0.37	45%	Mar-27	Yes	SBM 2.0	Work in Progress
77	Bobbili	Rajanagar Colony	1	3.50	0%	Mar-27	Yes	SBM 2.0	Work to be grounded

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
78	Bobbili	Patha Bobbili near Sulab complex	1	0.15	60%	Mar-27	Yes	SBM 2.0	work in progress.
79	Bobbili	ITI Colony	1	0.2	90%	Mar-27	Yes	SBM 2.0	Work in progress
80	Bobbili	Gollapalli	1	0.07	85%	Mar-27	-	SBM 2.0	Work in Progress
81	Yellamanchali	Hanuman temple, near seshukonda colony	1	0.40	40%	Mar-27	Yes	SBM 2.0	Work in Progress
82	Yellamanchali	Teruvupalli	1	0.50	40%	Mar-27	Yes	SBM 2.0	Work in Progress
83	Yellamanchali	Mantripalem, Pedagollapalem	1	0.14	15%	Mar-27	Yes	SBM 2.0	Work in Progress
84	Piduguralla	Hosanna mandir road	1	5.9	90%	Mar-27	Yes	SBM 2.0	work in progress
85		Near SC Burial ground	1	5.2	90%	Oct-26	Yes	SBM 2.0	work is in progress
86	Vinukonda	Mutlakunta Colony	1	5.7	90%	Mar-27	No	SBM 2.0	work in progress
87		Chakkavagu @ Beside Nirmala school	1	5.5	90%	Mar-27	No	SBM 2.0	work is in progress.
88	Giddalur	Near ST Hostel	1	6.1	30%	Mar-27	Yes	SBM 2.0	work in progress
89	Bapatla	Existing Compost yard, Jamulapalem Road	1	3.00	90%	Mar-27	No	SBM 2.0	work is in progress.
90	Chirala	Ikyanagar, Dandubata	1	5.00	60%	Mar-27	No	SBM 2.0	work is in progress.
91	Atmakur (k)	78°34'41.28"E 15°53'18.863"N	1	0.59	80%	Mar-27	No	SBM 2.0	Work is in progress
92		78°35'25.539"E	1	0.25	5%	Mar-27	No	SBM 2.0	work is in progress

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
		15°53'9.161"N							
93	Jammalamadugu	Dumping yard	1	7.43	91%	Mar-27	Yes	SBM 2.0	work is in progress. Estimates for I&D Structures are under preparation
94	Badvel	Badvel village	1	0.24	5%	Mar-27	Yes	SBM 2.0	As the original site is on the bund, alternate site has to be identified.
95	Badvel	A Chennampalli village	1	0.65	5%	Oct-26	Yes	SBM 2.0	Work is in progress
96	Badvel	Madakalavarpalli village	1	0.45	5%	Oct-26	Yes	SBM 2.0	Work is in progress
97	Mydukur	Saraswathi peta	1	8.1	70%	Oct-26	Yes	SBM 2.0	work is in progress
98	Kandukur	Club road	1	9.6	85%	Mar-27	Yes	SBM 2.0	work in progress
99	Atmakur (N)	Venkatrao palli	1	0.19	15%	Mar-27	No	SBM 2.0	Work is in Progress
100	Gooty	Lachanapalli Road	1	3.60	90%	Mar-27	Yes	SBM 2.0	work is in progress
101		Ananthapur Road	1	4.40	20%	Oct-26	-	SBM 2.0	Land Dispute and is in court.
102	Kadiri	Kutagulla	1	14.90	90%	Mar-27	Yes	SBM 2.0	work is in progress
103	Venkata giri	Kummagunta	1	9.58	92%	Mar-27	Yes	SBM 2.0	Work is in progress
104	Naidupet	Thummuru	1	7.9	92%	Mar-27	Yes	SBM 2.0	Work is in progress
105		Thummuru	1	0.79	60%	Mar-27	Yes	SBM 2.0	Work Grounded

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
106	Punganur	Melupatla Cheruvu	1	0.16	100%	Mar-27	Yes	SBM 2.0	The Work is completed and electrical connections to be given.
	20ULBs		33 STPs	111.51 MLD					
PLAN									
107	Pulivendula	YS Chinna Kondareddy Colony	1	1.50	97%	Oct-26	No	PLAN	The agency has stopped the work and not willing to continue the further work and requesting to close the agreement
108	Pulivendula	Jayamma Colony	1	1.50	82%	Oct-26	No	PLAN	
109	Pulivendula	Bramhanapalli,	1	0.50	90%	Oct-26	No	PLAN	
110	Pulivendula	Peddaranga puramu	1	0.50	60%	Oct-26	No	PLAN	
111	Pulivendula	Chinnarangapuram	1	0.50	0%	Mar-27	No	PLAN	
112	Pulivendula	Velamavari palli	1	0.50	0%	Mar-27	No	PLAN	
113	Pulivendula	Ulimella	1	0.50	0%	Mar-27	No	PLAN	
114	Pulivendula	Venkatapuram SC Colony	1	0.02	60%	Mar-27	No	PLAN	
115	Pulivendula	Boggudupalli,	1	0.07	60%	Mar-27	No	PLAN	
116	Pulivendula	Basireddypalli	1	0.08	60%	Mar-27	No	PLAN	
117	Pulivendula	YSR Colony	1	0.10	60%	Mar-27	No	PLAN	
	1 ULB		11 STPs	5.77 MLD					

S.No	Location		No. of STPs	Capac ity of STP in MLD	Physica l Progres s in %	Comp letion Timeli ne	Status of I&D or House Service Conections	Scheme Name	Present Status
	Name of the ULB	Address							
OTSFA									
118	Guntur	Yadavula Donka	1	10.00	70%	Mar-27	Yes	OTSFA	Proposals submitted to the Government for closure of project and to complete the balance work under C-HAM model..
119	Guntur	Bhasyam school	1	20.00	60%	Mar-27	Yes	OTSFA	Proposals submitted to the Government for closure of project and to complete the balance work under C-HAM model..
120	Guntur	Opp STP-3	1	42.00	60%	Mar-27	Yes	OTSFA	Proposals submitted to the Government for closure of project and to complete the balance work under C-HAM model.
121	Guntur	Peekala vagu	1	28.00	51%	Mar-27	Yes	OTSFA	Proposals submitted to the Government for closure of project and to complete the balance work under C-HAM model..
122	Guntur	Bhasyam school	1	23.00	0%	Mar-27	Yes	OTSFA	Proposals submitted to the Government for closure of project and to complete the balance work under C-HAM model.
	1 ULB		5 STPs	123 MLD					

S.No	Location		No. of STPs	Capac- ity of STP in MLD	Physica l Progres s in %	Comp letion Timeli ne	Status of I&D or House Service Conections	Scheme Name	Present Status
	Name of the ULB	Address							
	NRCP.JnNURM,Smart City, 14 th FC								
123	Rajamah endra- varam	Hukumpet a	1	50.60	84%	Mar- 27	Yes	NRCP	Work is in Progress
124	Vijayaw ada	Jakkampu di	1	20.00	95%	Mar- 27	Yes	JnNURM	The work was cancelled. The balance work is proposed to be taken up under 15th FC grants or general funds.
125	Tirupati	Thukivaka m	1	25.00	85%	Mar- 27	Yes	Smart City	Work is in slow progress due to delay in payment
126	Tenali	NCB colony	1	2.00	30%	Oct- 28	-	14 th FC	Work stopped due to court case.
	4 ULBs		4 STPs	97.60 MLD					
AIIB									
127	Kanigiri	Shankavara m	1	6.00	-	Mar- 28	-	AIIB	Work Grounded
128	Madakasi ra		1	5.00	-	Mar- 28	-	AIIB	Work Grounded
	2 ULBs	Total	2	11.00					
AMRUT 2.0									
129	Srikakula m	PONNAD A HILL	1	5		Mar- 28	-	AMRUT 2.0	Work Grounded
130	GVMC		1	25		Mar- 28	-	AMRUT 2.0	Work Grounded
131	Vijayawa da	Autonagar	1	10		Mar- 28	-	AMRUT 2.0	Work Grounded
132		RL Nagar	1	20		Mar- 28	-	AMRUT 2.0	Work Grounded
133	Srikalahas ti	Back side of NTR nagar park	1	1.50		Mar- 28	-	AMRUT 2.0	Work Grounded

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
134	Chittoor		1	10		Mar-28	-	AMRUT 2.0	Work Grounded
135	Anantapuram	Tadakaleru	1	25		Mar-28	-	AMRUT 2.0	Work Grounded
136	Hindupur	RTC colony	1	28		Mar-28	-	AMRUT 2.0	Work Grounded
137	Kurnool		3	35.60		Mar-28	-	AMRUT 2.0	Work Grounded
138	Kadapa		1	15		Mar-28	-	AMRUT 2.0	Work Grounded
139	Adoni		2	25.50		Mar-28	-	AMRUT 2.0	Work Grounded
140	Kakinada	Dumulapeta	1	22		Mar-28	-	AMRUT 2.0	Work Grounded
141	Eluru		1	15		Mar-28	-	AMRUT 2.0	Work Grounded
142	Tadepalligudem	Slaughter house	2	6.40		Mar-28	-	AMRUT 2.0	Work Grounded
143	Gudivada		1	6		Mar-28	-	AMRUT 2.0	Work Grounded
144	Machilipatnam		1	10		Mar-28	-	AMRUT 2.0	Work Grounded
145	Tenali		1	10		Mar-28	-	AMRUT 2.0	Work Grounded
146	Chilakaluripeta		2	9		Mar-28	-	AMRUT 2.0	Work Grounded
147	Ongole		1	15		Mar-28	-	AMRUT 2.0	Work Grounded
148	Nandyal		3	32		Mar-28	-	AMRUT 2.0	Work Grounded
149	Kadapa-WBR		3	7		Mar-28	-	AMRUT 2.0	Work Grounded
150	Rajamahendravaram-WBR		1	1.50		Mar-28	-	AMRUT 2.0	Work Grounded
	20 ULBs		29	334.5					
AIIB-UIDF-Tranche-I									
151	Sullurpeta		1	2.00		Mar-28	-	AMRUT 2.0	Work Grounded
152	Sullurpeta		1	2.00		Mar-28	-	AMRUT 2.0	Work Grounded
153	Sullurpeta		1	4.00		Mar-28	-	AMRUT 2.0	Work Grounded
154	Allagadda		1	5.00		Mar-28	-	AMRUT 2.0	Work Grounded
155	Nandikotkur		1	5.00		Mar-28	-	AMRUT 2.0	Work Grounded

S.No	Location		No. of STPs	Capacity of STP in MLD	Physical Progress in %	Completion Timeline	Status of I&D or House Service Connections	Scheme Name	Present Status
	Name of the ULB	Address							
	3 ULBs	Total	5	18.00					
UIDF-Tranche-II									
156	Nellore	Kondayyapalem	1	20.00		-	Mar-28	UIDF-Tranche-II	Work Grounded
157		Pottepalem	1	14.00		0%	Mar-28	UIDF-Tranche-II	
	71 ULBs	Grand Total(Under Construction)	163	909.73					

III (C) Status of STPs & NSTPs in the ULBs with below 1 Lakh Population:

State Level Technical Committee and State High Power Committee have approved the construction of STPs in ULBs with below 1 lakh population:

- ULBs with above 1 Lakh population - 32 ULBs
- ULBs with Below 1 Lakh Population - 91 ULBs (76 ULBs already existing and 15 newly constituted ULBs)
- GOI sanctioned STPs in 76 ULBs with 692.12 MLD with a project cost of Rs.1372.68 Cr., in which, 2 newly sanctioned ULBs with 33.12 MLD (Mangalagiri&Tadepalli) will be taken up after completion of Detailed Engineering.
- In 74 ULBs, 8 ULBs are excluded, as the STPs of 90 MLD capacities are being constructed with AIIB funds in Sullurpet, Nandikotkur, Allagadda, Madakasira and Kanigiri and State Special Grant in Pulivendula and Rayachoti. Puttaparthi is having 3 existing STPs.
- In 66 ULBs capacity is 569 MLD.
- As per G.O. Rt. No.227, to process land acquisition for both Government & Private land extent in 48 ULBs under Phase-1.
- These were formed into 13 clusters with 267.71 MLD and tender process completed.
- Govt. lands are available in 28 ULBs covering 131.37MLD, cluster-1 to cluster-8 works and private lands are available in 21 ULBs covering 136.34MLD, cluster-9 to cluster-13, these works are under tender stage to be place before tender approval committee.
- As Per modified capacity 2027 projected population 413.97MLD is to be tendered.
- Present tender was out for 66 NSTPs in 25 ULBs with 14.50 MLD capacity.
- For all tenders floated a total of 199.16 acrs of Land acquisition is needed.

- Details are as follows.

S.No.	Cluster	Name of the ULB	Total No. of Projects (STP+NSTP)	Proposed Capacity (MLD)	% of Present work status	Expected date of Completion
1	Cluster-01	Amadalavalasa	NSTP 05	0.18	20%	31.12.2026
2		Bobbili	NSTP 04	0.203	85%	31.12.2026
3			NSTP 01	0.151	55%	31.12.2026
4			STP 01	3.5	0%	31.12.2026
5			NSTP 05	0.066	0%	31.12.2026
6		Ichapuram	NSTP 01	0.778	45%	31.12.2026
7			NSTP 02	0.371	45%	31.12.2026
8		Yellamanchali	NSTP 01	0.4	40%	31.12.2026
9			NSTP 02	0.5	40%	31.12.2026
10			NSTP 11	0.138	15%	31.12.2026
11	Cluster 3	Piduguralla	STP 01	5.9	87%	31.12.2026
12			STP 02	5.2	87%	31.12.2026
13		Vinukonda	STP 01	5.7	87%	31.12.2026
14			STP 02	5.5	87%	31.12.2026
15	Cluster 4	Bapatla	STP 01	3	90%	31.12.2026
16		Chirala	STP 02	5	0%	31.12.2026
17		Giddalur	STP 01	6.1	30%	31.12.2026
18	Cluster 5	Atmakur	NSTP 01	0.586	80%	31.12.2026
19		Atmakur	NSTP 03	0.253	0%	31.12.2026
20		Jammalamadugu	STP 01	7.43	90%	31.12.2026
21	Cluster 6	Atmakur-N	NSTP 03	0.186	1%	31.12.2026
22		Badvel	NSTP 01	0.243	1%	31.12.2026
23			NSTP 02	0.654	1%	31.12.2026
24			NSTP 03	0.447	1%	31.12.2026
25		Kandukur	STP 01	9.6	76%	31.12.2026
26		Mydukur	STP 01	8.1	53%	31.12.2026
27	Cluster 7	Gooty	STP 01	3.6	80%	31.12.2026
28			STP 02	4.4	0%	31.12.2026
29		Kadiri	STP 01	14.9	90%	31.12.2026
30	Cluster 8	Naidupet	STP 01	7.9	90%	31.12.2026
31			NSTP 01	0.788	0%	31.12.2026
32		Punganur	NSTP 02	0.157	90%	31.12.2026
33		Venkatagiri	STP 01	9.58	90%	31.12.2026

- Tenders floated for 148 STPs/NSTPs, with a capacity of 452.948 MLD in which LOA yet to be issued for 66 NSTPs (14.499 MLD) and remaining 82 STPs (438.449 MLD) is in tender stage.
- To acquire land for establishment of STPs in 54 ULBs, Government has issued G.O. Rt. No.493 and accorded Administrative Sanction of Rs. 267.409crs.

III(D) Details of Proposed STPs in the State (Tendered & to be tendered)

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
1	Amadalavalasa	Krishnapuram	1	2.100	LOA Issued	Oct-28	Land to be acquired
2	Amadalavalasa	Peddacheruvu	1	1.200	LOA Issued	Oct-28	Land to be acquired
3	Amadalavalasa	Mettakivalasa	1	1.000	LOA Issued	Oct-28	Land to be acquired
4	Amadalavalasa	PataAmadalavalasa	1	1.000	LOA Issued	Oct-28	Land to be acquired
5	Amadalavalasa	Atchennapeta	1	0.049	LOA Issued	Oct-28	Land to be acquired
6	Amadalavalasa	Chintada	1	0.142	LOA Issued	Oct-28	Land to be acquired
7	Amadalavalasa	Parvateeswarunipeta	1	0.061	LOA Issued	Oct-28	Land to be acquired
8	Amadalavalasa	Kasimvalasa	1	0.391	LOA Issued	Oct-28	Land to be acquired
9	Amadalavalasa	Kuddiram	1	0.186	LOA Issued	Oct-28	Land to be acquired
10	Amadalavalasa	Chintada	1	0.101	LOA Issued	Oct-28	Land to be acquired
11	Amadalavalasa	Chintada	1	0.277	LOA Issued	Oct-28	Land to be acquired
12	Amadalavalasa	Atchennapeta	1	0.077	LOA Issued	Oct-28	Land to be acquired
13	Amadalavalasa	Venkayyapeta	1	0.208	LOA Issued	Oct-28	Land to be acquired
14	Amadalavalasa	Venkayyapeta	1	0.279	LOA Issued	Oct-28	Land to be acquired
15	Ichapuram	GIC Colony backside	1	4.100	LOA Issued	Oct-28	Land available
16	Ichapuram	Purushothapuram	1	0.451	LOA Issued	Oct-28	Land to be acquired
17	Palasa Kasibugga	Near Jaggandha sagaram	1	10.068	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
18	Palasa Kasibugga	Chinabadam	1	0.645	LOA Issued	Oct-28	Land to be acquired
19	Palasa Kasibugga	Shanti nagar	1	0.014	LOA Issued	Oct-28	Land to be acquired
20	Palasa Kasibugga	Talabadhra	1	0.014	LOA Issued	Oct-28	Land to be acquired
21	Palakonda	Vadama(Ward-8)	1	5.000	LOA Issued	Oct-28	Land to be acquired
22	Parvathipuram	S.No. 436 parvathipuram revenue village ward 13	1	7.400	LOA Issued	Oct-28	Land to be acquired
23	Parvathipuram	Near Ramalayam,naviri	1	0.185	LOA Issued	Oct-28	Land to be acquired
24	Parvathipuram	Ward No-17	1	0.130	LOA Issued	Oct-28	Land to be acquired
25	Parvathipuram	Ward No-19	1	0.284	LOA Issued	Oct-28	Land to be acquired
26	Parvathipuram	Ward No-17	1	0.126	LOA Issued	Oct-28	Land to be acquired
27	Parvathipuram	Ward No-06	1	0.161	LOA Issued	Oct-28	Land to be acquired
28	Parvathipuram	Near Goddess Durga gudi	1	0.112	LOA Issued	Oct-28	Land to be acquired
29	Parvathipuram	Ward No-01	1	0.092	LOA Issued	Oct-28	Land to be acquired
30	Salur	Ward No-03	1	7.500	LOA Issued	Oct-28	Land to be acquired
31	Rajam	Vasavi nagar	1	4.600	LOA Issued	Oct-28	Land to be acquired
32	Rajam	Santha market area	1	1.500	LOA Issued	Oct-28	Land to be acquired
33	Rajam	Menthipeta cheruvu	1	1.500	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
34	Rajam	Ward No-07	1	0.159	LOA Issued	Oct-28	Land to be acquired
35	Rajam	Near Yoga With KSR--(M.SC in Yoga)	1	0.134	LOA Issued	Oct-28	Land to be acquired
36	Rajam	Ward No-02	1	0.160	LOA Issued	Oct-28	Land to be acquired
37	Rajam	Ward No-19	1	0.174	LOA Issued	Oct-28	Land to be acquired
38	Rajam	Vastrapuri Colony	1	0.146	LOA Issued	Oct-28	Land to be acquired
39	Rajam	Ward No-14	1	0.169	LOA Issued	Oct-28	Land to be acquired
40	Rajam	Ward No-13	1	0.157	LOA Issued	Oct-28	Land to be acquired
41	Bobbili	Balajinagar near medarabanda	1	2.500	LOA Issued	Oct-28	Land to be acquired
42	Bobbili	Naiducolony near Cheruvu	1	2.500	LOA Issued	Oct-28	Land to be acquired
43	Bobbili	Mallampeta near burial ground	1	0.157	LOA Issued	Oct-28	Land to be acquired
44	Bobbili	TR Colony near Municipal School	1	0.065	LOA Issued	Oct-28	Land to be acquired
45	Nellimarla	Batrajula Veedhi near Viswambara Vidyapeet School	1	4.000	LOA Issued	Oct-28	Land to be acquired
46	Narsipatnam	Near Adiviraju babu temple, Kotauratla road, Pedaboddepalli	1	4.800	LOA Issued	Oct-28	Land available
47	Narsipatnam	Sivapuram	1	4.500	LOA Issued	Oct-28	Land to be acquired
48	Narsipatnam	Bypureddipalem, Balighattam	1	0.182	LOA Issued	Oct-28	Land to be acquired
49	Narsipatnam	Burial ground ,Balighattam	1	0.244	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
50	Narsipatnam	Subbarayudupalem , Pedabodepalli	1	0.105	LOA Issued	Oct-28	Land to be acquired
51	Narsipatnam	Ayyanna colony , Narsipatnam	1	0.071	LOA Issued	Oct-28	Land to be acquired
52	Yellamanchali	Near Penjeruvu	1	4.000	LOA Issued	Oct-28	Land to be acquired
53	Yellamanchali	Kattupalem	1	0.161	LOA Issued	Oct-28	Land to be acquired
54	Yellamanchali	Somalingapalem	1	0.441	LOA Issued	Oct-28	Land to be acquired
55	Yellamanchali	Kothapalem	1	0.109	LOA Issued	Oct-28	Land to be acquired
56	Yellamanchali	Kothapalem	1	0.102	LOA Issued	Oct-28	Land to be acquired
57	Yellamanchali	Colony land, Ramarayudupalem	1	0.131	LOA Issued	Oct-28	Land to be acquired
58	Yellamanchali	Yerravaram near Paradesamma temple	1	0.091	LOA Issued	Oct-28	Land to be acquired
59	Yellamanchali	Kokkirapalli	1	0.301	LOA Issued	Oct-28	Land to be acquired
60	Yellamanchali	Pedapalli	1	0.295	LOA Issued	Oct-28	Land to be acquired
61	Tuni	Veeravaram	1	8.700	LOA Issued	Oct-28	Land to be acquired
62	Samalkot	Iydu thumulu area	1	8.600	LOA Issued	Oct-28	Land to be acquired
63	Pithapuram	Drivers colony	1	4.200	LOA Issued	Oct-28	Land available
64	Pithapuram	Masjid Manyam	1	3.000	LOA Issued	Oct-28	Land available
65	Peddapuram	Pasila vari veechi	1	7.300	LOA Issued	Oct-28	Land to be acquired
66	Peddapuram		1	0.350	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
67	Gollaprolu	Near Raju Cheruvu	1	3.900	LOA Issued	Oct-28	Land to be acquired
68	Yeleswaram	Mandhulu colony , Burial Ground	1	4.700	LOA Issued	Oct-28	Land to be acquired
69	Nidadavole	Malakodu	1	5.800	LOA Issued	Oct-28	Land available
70	Kovvur	Nandamuru Road	1	4.000	LOA Issued	Oct-28	Land to be acquired
71	Kovvur	Backside of TIDCO	1	2.000	LOA Issued	Oct-28	Land to be acquired
72	Amalapuram	Indhupalli	1	7.400	LOA Issued	Oct-28	Land to be acquired
73	Amalapuram	Suryanagar ending	1	0.256	LOA Issued	Oct-28	Land to be acquired
74	Amalapuram	Near KIMS Hospital	1	0.306	LOA Issued	Oct-28	Land to be acquired
75	Ramachandrapuram		1	6.700	LOA Issued	Oct-28	Land to be acquired
76	Mandapeta	Pedha kaluva gattu near Sri Laxmi nagar Layout	1	4.700	LOA Issued	Oct-28	Land to be acquired
77	Mandapeta	Gollapuntha Road near Goddu Kaluva	1	4.000	LOA Issued	Oct-28	Land to be acquired
78	Mumidivaram	Chintala Meraka Near Dump yard	1	4.100	LOA Issued	Oct-28	Land to be acquired
79	Palacole	Peddagaruvu	1	8.100	LOA Issued	Oct-28	Land available
80	Narsapur	Rustumbada	1	4.600	LOA Issued	Oct-28	Land to be acquired
81	Narsapur	Rustumbada	1	3.900	LOA Issued	Oct-28	Land to be acquired
82	Tanuku	Venkatrayapuram	1	10.700	LOA Issued	Oct-28	Land to be acquired
83	Tanuku	Komaravaram	1	0.066	LOA Issued	Oct-28	Land available

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
84	Tanuku	Kondalammapuntha	1	0.071	LOA Issued	Oct-28	Land available
85	Jangareddy Gudem	Ramaiah Cheruvu	1	5.00	LOA Issued	Oct-28	Land to be acquired
86	Jangareddy Gudem	Kesara Cheruvu	1	4.50	LOA Issued	Oct-28	Land to be acquired
87	Nuzivid	Near Pedda Cheruvu	1	5.200	LOA Issued	Oct-28	Land to be acquired
88	Nuzivid	Near Moghal Cheruvu	1	4.600	LOA Issued	Oct-28	Land to be acquired
89	Nuzivid	Near Nasina Cheruvu	1	0.228	LOA Issued	Oct-28	Land to be acquired
90	Pedana	Opp.Primary Health Center	1	2.400	LOA Issued	Oct-28	Land to be acquired
91	Pedana	Backside of Honda show room	1	1.600	LOA Issued	Oct-28	Land to be acquired
92	Pedana	Near Katlapalli	1	0.345	LOA Issued	Oct-28	Land to be acquired
93	Vuyyuru	Hanuman nagar	1	4.000	LOA Issued	Oct-28	Land to be acquired
94	Vuyyuru	SC Colony	1	3.000	LOA Issued	Oct-28	Land to be acquired
95	Tiruvuru	Rajupeta, OppMallamma cheruvu	1	5.000	LOA Issued	Oct-28	Land to be acquired
96	Tiruvuru	Patha Tiruvuru ,Near Deva samudram	1	2.800	LOA Issued	Oct-28	Land to be acquired
97	Tiruvuru	Patha Tiruvuru , P.T Kothuru	1	0.150	LOA Issued	Oct-28	Land to be acquired
98	Tiruvuru	Rajupeta , Thokapalli	1	0.150	LOA Issued	Oct-28	Land to be acquired
99	Tiruvuru	Nadimi Tiruvuru , Dara Pumaiah township	1	0.240	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
100	Jaggiahpeta	Sivalayam nagar	1	5.4	LOA Issued	Oct-28	Land to be acquired
101	Jaggiahpeta		1	5	LOA Issued	Oct-28	Land to be acquired
102	Nandigama	Kummari street ending	1	3.091	LOA Issued	Oct-28	Land to be acquired
103	Nandigama	Raghavapuram Donka road ending	1	2.770	LOA Issued	Oct-28	Land to be acquired
104	Nandigama	Kondalammapuntha	1	1.850	LOA Issued	Oct-28	Land to be acquired
105	Macherla	Lingapuram colony	1	9.900	LOA Issued	Oct-28	Land to be acquired
106	Sattenapalli	Near Railway gate	1	9.470	LOA Issued	Oct-28	Land to be acquired
107	Piduguralla	Near Nakkala Kaluva, Janapadu Road	1	0.534	LOA Issued	Oct-28	Land to be acquired
108	Piduguralla	Bellamkonda Donka	1	0.590	LOA Issued	Oct-28	Land to be acquired
109	Markapur	Nagulavaram Road	1	12.400	LOA Issued	Oct-28	Land to be acquired
110	Markapur	Bodapadu Road	1	0.344	LOA Issued	Oct-28	Land to be acquired
111	Chimakurthy	Naidu palem Road near Agraharam Layout	1	5.900	LOA Issued	Oct-28	Land to be acquired
112	Repalle	Isukapalli, Bethapudi	1	5.600	LOA Issued	Oct-28	Land to be acquired
113	Repalle	Bethapudi road	1	2.400	LOA Issued	Oct-28	Land available
114	Bapatla	Maruproluvari Palem	1	5.000	LOA Issued	Oct-28	Land to be acquired
115	Bapatla	Mulapalem	1	2.180	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
116	Chirala	Devangapuri	1	7.120	LOA Issued	Oct-28	Land to be acquired
117	Addanki	Giunjivari palem	1	7.000	LOA Issued	Oct-28	Land to be acquired
118	Addanki	Muzavari palem	1	2.400	LOA Issued	Oct-28	Land to be acquired
119	Ponnur	Weavers colony	1	7.800	LOA Issued	Oct-28	Land to be acquired
120	Ponnur	Chintalapudi	1	0.486	LOA Issued	Oct-28	Land to be acquired
121	Dhone	Near NH-44	1	11.300	LOA Issued	Oct-28	Land to be acquired
122	Atmakur	Duduiyala Road	1	7.200	LOA Issued	Oct-28	Land to be acquired
123	Atmakur		1	0.181	LOA Issued	Oct-28	Land to be acquired
124	Gudur	Munagala Road	1	3.800	LOA Issued	Oct-28	Land to be acquired
125	Jammalamadugu	Ramireddypalli Road near Irrigation canal	1	0.175	LOA Issued	Oct-28	Land to be acquired
126	Jammalamadugu	Muddanur Road	1	0.175	LOA Issued	Oct-28	Land to be acquired
127	Badvel	Gunthapalli village	1	13.900	LOA Issued	Oct-28	Land to be acquired
128	Yerraguntla	Near Valasapalli Vanka	1	3.000	LOA Issued	Oct-28	Land to be acquired
129	Yerraguntla	Near Indiramma Colony	1	2.200	LOA Issued	Oct-28	Land to be acquired
130	Yerraguntla	Near Vempalli Road	1	0.111	LOA Issued	Oct-28	Land to be acquired
131	Atmakur - N	Near Venkatrao palli	1	5.000	LOA Issued	Oct-28	Land available
132	Rayadurg	Beyond Railway track, Muthra colony	1	10.700	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
133	Kalyandurgam	Near Dodagatta	1	8.000	LOA Issued	Oct-28	Land to be acquired
134	Gudur - T	Back side APSRTC Depo & Near Pyramid center	1	7.400	LOA Issued	Oct-28	Land to be acquired
135	Gudur - T	Near Madhureddy colony, opp Krishna priya Apartments	1	6.500	LOA Issued	Oct-28	Land to be acquired
136	Gudur - T	Near Chall Kaluva, beside Karunamayic college	1	0.106	LOA Issued	Oct-28	Land to be acquired
137	Venkatagiri	Nehru nagar	1	0.338	LOA Issued	Oct-28	Land to be acquired
138	Rajampeta	Near Chakrala Madugu	1	10.400	LOA Issued	Oct-28	Land to be acquired
139	Punganur	Thopumattam-Chengalapuram Road	1	8.300	LOA Issued	Oct-28	Land to be acquired
140	Punganur	Subbamma Cheruvu	1	0.507	LOA Issued	Oct-28	Land to be acquired
141	Palamaneru	Pedda Cheruvu	1	8.700	LOA Issued	Oct-28	Land to be acquired
142	Palamaneru	Gantavooru Cheruvu	1	0.273	LOA Issued	Oct-28	Land to be acquired
143	Palamaneru	Neelakunta	1	0.270	LOA Issued	Oct-28	Land to be acquired
144	Nagari	Sathrawada	1	7.000	LOA Issued	Oct-28	Land to be acquired
145	Nagari	Kakavedu	1	6.100	LOA Issued	Oct-28	Land to be acquired
146	Puttur	Govindapalem	1	4.900	LOA Issued	Oct-28	Land to be acquired

S.No	ULB	Location	No of STPs	MLD	Present Status	Time line for Completion	Remarks
147	Puttur	Nesanure	1	5.000	LOA Issued	Oct-28	Land to be acquired
148	Puttur		1	0.709	LOA Issued	Oct-28	Land to be acquired
	59 ULBs		148	452.948			
149	Mangalagiri Tadepalli	--	6	26.68	Tender Stage	Mar-28	-
	1 ULB	Sub Total	6	26.68			
150	Rayachoty		6	22.4	Tender to be called	Mar-28	The STPs were initially proposed under the Plan Grant; however, the work was halted by the agency. It is now proposed to undertake these STPs under Plan Grant
151	Proddutur		1	24	Tender to be called	Mar-28	The STPs were initially proposed under the Plan Grant; however, the work was halted by the agency. It is now proposed to undertake these STPs under Plan Grant.
	2 ULBs		7	46.4			
	3 ULBs		13	73.08			
152	GVMC		1	20	LOA Issued	Mar-28	
	1 ULB		1	20			
	Tender Stage Grand Total		162	546.03			

III (E). List of ULBs with Additional Gap:

Sl. No.	ULB	Daily Water Supply (MLD)	Daily Sewage Generation (MLD)	Total no of STPs (Installed + Proposed)			Additional Requirement of STPs
				Nos	MLD	Project Cost	MLD
New STPs are to be proposed in 14 ULBs where STPs are either not available or not tendered.							
1	Akiveedu	2.72	2.18	0	0	6.54	2.18
2	Chintalpudi	2.7	2.16	0	0	6.48	2.16
3	YSR Tadigadapa	19	15.20	0	0	45.60	15.20
4	Dachepalli	3	2.40	0	0	7.20	2.40
5	Gurazala	1.6	1.28	0	0	3.84	1.28
6	Podili	2	1.60	0	0	4.80	1.60
7	Darsi	1.55	1.24	0	0	3.72	1.24
8	Buchireddypalem	4	3.20	0	0	9.60	3.20
9	Allur	4	3.20	0	0	9.60	3.20
10	Kuppam	3.8	3.04	0	0	9.12	3.04
11	Kamalapuram	2.04	1.63	0	0	4.89	1.63
12	B Kothakota	2.54	2.03	0	0	6.09	2.03
13	Bethamcherla	3.4	2.72	0	0	8.16	2.72
14	Penukonda	2	1.60	0	0	4.80	1.60
	14 ULBs	54.35	43.48	0	0	130.44	43.48
Additional STPs are to be proposed in 16 ULBs where there is a deficit in installed and tendered STP capacity.							
15	Bhimavaram	27.14	21.71	1	5.00	50.13	16.71
16	Narasaraopet	22	17.60	1	15.55	6.15	2.05
17	Kondapalli	6.25	5.00	2	2.80	6.60	2.20
18	Ongole	40.69	32.55	2	30.00	7.65	2.55
19	Chittoor	22.7	18.16	2	11.30	20.58	6.86

Sl. No.	ULB	Daily Water Supply (MLD)	Daily Sewage Generation (MLD)	Total no of STPs (Installed + Proposed)			Additional Requirement of STPs
				Nos	MLD	Project Cost	MLD
20	Madanapalli	11.95	9.56	2	5.90	10.98	3.66
21	Guntakal	21	16.8	2	9.25	22.65	7.55
22	Dharmavaram	19.38	15.5	2	4.75	32.25	10.75
23	Vizianagaram	27	21.6	3	7.00	43.80	14.60
24	Kakinada	50	40	3	28.50	34.50	11.50
25	Ananthapuram	53.75	43	3	36.25	20.25	6.75
26	Eluru	38	30	4	22.70	21.90	7.30
27	Machilipatnam	22	17.6	4	16.20	4.20	1.40
28	Gudivada	20	16	4	15.30	2.10	0.70
29	Kadapa	57.1	45.68	7	44.00	5.04	1.68
30	Kurnool	75	60	13	55.50	13.50	4.50
	16 ULBs	513.96	410.76	55	310	302.28	100.76
	30 ULBs	568.31	454.24	55	310	432.72	144.24

III (F) STATUS OF RIVER STRETCHES

- Central Pollution Control Board has newly identified 3 Nos., Polluted River Stretches i.e., Gosthani, Upputeru & Vasishta in Andhra Pradesh and also delisted 5 Polluted River Stretches, previously listed out.
- It is submitted that the River stretches of Gosthani & Upputeru reported by Central Pollution Control Board are within Rural areas. The BOD Level of Gosthani River stretch reported by CPCB is 8.6 and as per the Report of the A.P Pollution Control Board for April 2026, the BOD level of the said River stretch is 4.2 which is above the admissible level of 3.0 (Priority Class-V).
- The BOD level of the Upputeru River stretch reported by CPCB is 3.4 and as per the APPCB report for April 2026, the BOD level reported is 2.6 which is below the admissible level of 3.0 (Priority Class-V).

- Regarding the Vashista River, it is submitted that the Stretches (Locations) are Upstream of Narsapuram Town before the confluence of town sewage (Code 4365) and Down Stream of Narsapuram Town after a confluence of town sewage (Code 4366). In both the said two locations, the BOD levels observed by the Central Pollution Control Board before the confluence of the Town Sewage at Upstream of the River stretch is 5.9, which is above the admissible level and after confluence of the Town Sewage at Downstream of the River stretch is 58, which is above admissible level.
- As per the Report given by the AP Pollution Control Board, Vijayawada for April 2026, the BOD Level taken at the two identified Stretches of River Vashista for the i.e., Upstream and Downstream are 2.1 and 2.2 respectively (Codes:4365 & 4366), which are within the admissible levels prescribed i.e., 3.0. However, it is further submitted that one STP is taken up with a capacity of 8.00 MLD with an estimated cost of Rs.14.60 Crs under SBM 2.0 in Narsapuram Municipality and Land Acquisition is under process.

IV. Details of Industrial Pollution:

- No. of Industries in the State: 10724 Nos.
- No. of water polluting industries in the State: 1516 Nos.
- Quantity of effluent generated from the industries in MLD: 4598.3042

Effluent Break-Up Details:

- Once through Cooling water: 3826.13 MLD
- Trade effluents: 441.4021 MLD
- Cooling tower/Boiler blow down: 279.1423 MLD
- Domestic waste water: 51.6298 MLD.

Out of the total waste water generation from the industries, major portion is once through cooling water (about 83.207%) and temperature is to be maintained for discharge of once through cooling water should not be more than 5°C of intake water.

- From the Cooling tower/Boiler blow down (about 6.071%).
- The remaining about 10.72 % is generated from Trade effluent & Domestic discharges.
- Number of industrial units having ETPs: 1138 No's
 - i. Existing : 1138 no's ETPs
 - ii. Under construction : 0
(Temporarily sending Effluents to CETP)
 - iii. Proposed : Nil
- **Compliance status of the ETPs:**
 - APPCB is regularly monitoring the compliance status of ETPs and action is being initiated for non-compliance industries.
 - Total Number of Non - Compling industries: Nil

Number and total capacity of CETPs (details of existing/ under construction / proposed).

- i. Number of industrial units connected to CETP: 378 No's
- ii. Existing: 9 No's with total capacity of 37.32 MLD
- iii. CETP of 1.5 MLD for HTDS proposed at Anakapalli District
- iv. For HTDS effluents (Existing – 3.0 MLD & Proposed - 1.0 MLD)

The schedule for completion is as follows:

- 1 x 0.5 MLD capacity : Ready for operation and applying for CTO along with renewal of existing CTO.
- 1 x 0.5 MLD capacity : Expected to commission by 31.05.2026.
- For LTDS effluents (Existing – 7.0 MLD & Proposed- 3.0 MLD (expected to commission by 30.09.2026).
- Upgradation of CETP of AETL – 1.50 MLD.
- (Proposed additional 2 MLD Capacity)

Status of Compliance and operation of the CETPs:

S.No	Name and Address of the CETP & contact person	Design Capacity (in MLD)	Current Operating capacity (in MLD)	Type and No. of member units
1.	Brandix India Apparel City Private Limited, APSEZ, Atchutapuram Pudimadaka Road, Visakhapatnam.	20.00	4.410	Textile park- 14 units (Marine outfall)
2.	Visakha Pharamcity (Formerly) M/s RamkyPharma City (India) Ltd, JN PharmaCity, Parawada Mandal, Visakhapatnam.	10.05	4.537	Pharmaceutical & Bulk drugs – 97 units (Marine outfall)
3.	Atchuthapuram Effluent Treatment Plant, Atchutapuram Visakhapatnam.	1.5	0.786	Pharmaceutical & Bulk drugs, other units – 60 (Marine outfall)
4.	Kondapally Envirotech Pvt. Ltd., (KEPL), IDA, Kondapalli(V), Ibrahimpatnam (M), Krishna District.	0.2	0.014	Pharmaceutical & Bulk drugs- 14 units (ZLD) (Reused in cooling towers of CETP and in member industries)
5.	Vijayawada Auto Cluster Development Company, Industrial Estate, Auto Nagar, Vijayawada.	0.2	0.042	Food beverages, Herbal pharma, Oil solvents & lubricants - 35 units (For Green belt development)
6.	Machilipatnam Imitation Jewellery Park Pvt. Ltd., Jewellery Park, Pothepalli, Machilipatnam.	0.07	0	Electro Plating – 48 Units (ZLD)
7.	Nagari Dyeing Owners Association, Chinthalapatteda (V), Nagari (M), Chittoor District.	4	0	Manual Dyeing units - 80 units (After treatment , shell be discharged into open channel)

S.No	Name and Address of the CETP & contact person	Design Capacity (in MLD)	Current Operating capacity (in MLD)	Type and No. of member units
8.	M/s. Andhra Pradesh Industrial Infrastructure Corporation Limited (APIIC), MPSEZ, Menakuru (V), Naidupet (M), SPSR Nellore	1.0	0.1046	Pharmaceutical – 25 units (After treatment , recycled into Various Units)
9.	M/s. APIIC Mega Food Park, CETP (Phase-I), Sy.No.11, Mallavalli (V), Bapulapadu (M), Krishna District.	0.3	0	2 Units (Onland for irrigation)
	Total	37.32	9.8936	

V. Solid Waste Management:

Waste to Energy Projects:

- There are two Waste to Energy Plants established in Visakhapatnam & Guntur with 15 MW capacity each are functioning well, treating 2,202 TPD of Waste from 20 ULBs (Vishakhapatnam – 06 ULBs & Guntur 14 ULBs).
- 6No's Waste to Energy Projects are proposed at Nellore, Rajahmundry, Kurnool, Kadapa, Vijayawada and Tirupati for Waste treatment with installing capacity of 4693 TPD (84 MW).
- 4 WtE Plants Nellore, Rajahmundry, Kurnool and Kadapa will be grounded by October.

Wet Waste Processing Plants:

- There are 2 Bio-CNG Plants covering 2 ULBs with a Processing Capacity of 80 TPD.
- There are 110 Nos. Windrow Composting Units in 110 ULBs with a Processing Capacity of 1250.32 TPD of Wet Waste as an interim measure till the establishment of ISWM Projects/Waste to Compost Plants for which work awarded.
- Compost produced is being sold to Farmers by Processing Plant Developers & in ULB operated plants, Compost is being used in Parks, Greenery in Central Medians, Avenue Plantation etc.
- CNG gas produced is being sold to the Commercial establishments like Hotels, Restaurants etc.,
- Based on the field-level conditions and operational learnings, the State has proposed revisions to the existing waste processing projects to ensure sustainability and performance.
- Accordingly, fresh tenders have been invited for wet and dry waste processing in 108 ULBs & LOAs were issued. Work has been commenced in 57 ULBs. In the interim, to maintain continuity of solid waste management operations until the revised facilities are commissioned, wet waste is being processed through existing projects and windrow composting at the ULB level.

Material Recovery facilities (MRFs):

- Material Recovery facilities have been established in 2 ULBs (Tirupati & Kakinada) Processing the dry waste@ 115 TPD.
- Sorted out recyclables are being sold to Identified Recyclers by the ULBs.

Remediation of Legacy Waste:

- 123 Dumpsites with an area of 1000 Acres are existing in the state.
- Out of 85.90 Lakh Tons quantified from 123 ULBs 85.90 lakh Tons of Legacy Waste has been treated till date whereas segregated inerts, silt disposals are in progress.
- As reported by the ULBs, the total assessed legacy quantity is 153 Lakh MTs against which 121.74 LMTs is cleared.
- Additional quantity of 30 LMT has been identified in the State which will be under remediation by Oct 2026.

Status of ULB wise Management of Solid Waste

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
1	Amadalavalasa	13	Windrow composting	1.5	63%	-	-	-	-	-
2	Ichapuram	18	Windrow composting	5	10%	-	-	-	-	-
3	Palasa-Kasibugga	28	Windrow composting	6	13%	-	-	-	-	-
4	Rajam	18.15	Windrow composting	3	40%	-	-	-	-	-
5	Bobbili	20.6	Windrow composting	8.4	64%	WtEVizag	5.5	-	-	-
6	Salur	22.5	Windrow composting	3	60%	-	-	-	-	-
7	GVMC	1195	Existing CNG / Windrow composting	174.75	13%	WtEVizag	841	-	-	-
8	Narsipatnam	30	Windrow composting	8	38%	WtEVizag	10	-	-	-
9	Yelamanchili	8.5	Windrow composting	3.5	34%	WtEVizag	4.5	-	-	-
10	Adoni	62.5	Windrow composting	8.35	50%	-	-	-	-	-
11	Nuzvid	29	Windrow composting	4	41%	-	-	-	-	-
12	Tiruvuru	12	Windrow composting	5	58%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
13	Tenali	95	Windrow composting	15	53%	WtE Guntur	80	-	-	-
14	Sattenpalli	28	Windrow composting	2	25%	WtE Guntur	26	-	-	-
15	Narasaraopet	72	Windrow composting	5	22%	WtE Guntur	59	-	-	-
16	Piduguralla	22	Windrow composting	8	63%	-	-	-	-	-
17	Allagadda	12	Windrow composting	8	50%	-	-	-	-	-
18	Rayadurg	29	Windrow composting	2	20%	-	-	-	-	-
19	Puttaparthi	12	Windrow composting	1.5	27%	-	-	-	-	-
20	Yemmiganur	44.1	Windrow composting	26	39%	-	-	-	-	-
21	Ananthapuram	150	Windrow composting	10	20%	-	-	-	-	-
22	Atmakur (Ndl)	12.1	Windrow composting	2	70%	-	-	-	-	-
23	Badvel	35.1	Windrow composting	17.55	100%	-	-	-	-	-
24	Dhone	29	Windrow composting	8	38%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
25	MARKAPUR	33	Windrow composting	7	29%	-	-	-	-	-
26	GIDDALUR	16	Windrow composting	14	18%	-	-	-	-	-
27	Kanigiri	22	Windrow composting	6	20%	-	-	-	-	-
28	Chirala	33.51	Windrow composting	3.5	29%	-	-	-	-	-
29	GUDIVADA	51	Windrow composting	3	19%	WtE Guntur	23	-	-	-
30	Palamaner	17.5	Windrow composting	7	29%	-	-	-	-	-
31	Punganur	18.5	Windrow composting	4.8	30%	-	-	-	-	-
32	Madanapalle	65	Windrow composting	12.5	25%	-	-	-	-	-
33	Sullurupet	21.5	Windrow composting	7	50%	-	-	-	-	-
34	Srikakulam	80.5	Windrow composting	2	40%	-	-	-	-	-
35	Palakonda	13.65	-	0	0%	-	-	-	-	-
36	Vizianagaram	121.5	Windrow composting	4	40%	WtEVizag	115	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
37	Parvathipuram	20.5	-	0	0%	-	-	-	-	-
38	Nellimarla	9	Windrow composting	1.2	25%	WtEVizag	4	-	-	-
39	Gudur (Tpt)	36	Windrow composting	11	45%	-	-	-	-	-
40	Guntakal	67	Windrow composting	8	20%	-	-	-	-	-
41	Jaggaiapeta	24.5	Windrow composting	2.72	37%	-	-	-	-	-
42	Jammalamadugu	22	Windrow composting	8	100%	-	-	-	-	-
43	PEDANA	16	-	0	0%	-	-	-	-	-
44	VUYYURU	17.4	Windrow composting	2	40%	-	-	-	-	-
45	Guntur	428	Windrow composting	130	20%	WtE Guntur	281	-	-	-
46	Mangalagiri Tadepalli	146.6	Windrow composting	22	31%	WtE Guntur	109.2	-	-	-
47	Ponnur	30.25	Windrow composting	2	5%	WtE Guntur	27	-	-	-
48	Chilakaluripet	60	Windrow composting	7	50%	WtE Guntur	47.5	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
49	Bapatla	35	Windrow composting	3	33%	WtE Guntur	32	-	-	-
50	Repalle	25	Windrow composting	3	33%	WtE Guntur	22	-	-	-
51	Vinukonda	22	Windrow composting	6	17%	-	-	-	-	-
52	Macherla	27.5	Windrow composting	6	17%	-	-	-	-	-
53	Kadapa	212	Windrow composting	39	100%	-	-	-	-	-
54	Dharmavaram	73	Windrow composting	8	23%	-	-	-	-	-
55	Kadiri	38.5	Windrow composting	3.8	26%	-	-	-	-	-
56	Gooty	24	Windrow composting	6	25%	-	-	-	-	-
57	Hindupur	73.5	Windrow composting	8	25%	-	-	-	-	-
58	Kurnool	225	Windrow composting	35	20%	-	-	-	-	-
59	Kalyanadurgam	18.5	Windrow composting	1	25%	-	-	-	-	-
60	Madakasira	6.5	Windrow composting	2.1	19%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
61	Machilipatnam	100	Windrow composting	10	40%	WtE Guntur	36.6	-	-	-
62	Mydukur	22	Windrow composting	2.5	100%	-	-	-	-	-
63	Nandigama	25.03	Windrow composting	5	20%	-	-	-	-	-
64	Nandikotkur	13	Windrow composting	2	35%	-	-	-	-	-
65	Gudur (K)	9.9	Windrow composting	3	33%	-	-	-	-	-
66	Nandyal	108	Windrow composting	56	25%	-	-	-	-	-
67	Proddatur	108	Windrow composting	9	100%	-	-	-	-	-
68	Pulivendula	30	Windrow composting	6	100%	-	-	-	-	-
69	Rajamahendravaram	160	Windrow composting	45	38%	-	-	-	-	-
70	Rajampeta	29.5	Windrow composting	2.5	100%	-	-	-	-	-
71	Rayachoti	52	Windrow composting	4	20%	-	-	-	-	-
72	Tadipatri	50	Windrow composting	24	25%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
73	Tirupati	227	Existing CNG / Windrow composting	60	24%	Connected to Cement Factories	35	Established	100	100%
74	Ongole	125	Windrow composting	42	25%	-	-	-	-	-
75	CHIMAKURTH Y	14	Windrow composting	4	45%	-	-	-	-	-
76	ADDANKI	19	Windrow composting	2	43%	WtE Guntur	8.09	-	-	-
77	KANDUKUR	25.45	Windrow composting	5	20%	-	-	-	-	-
78	Kakinada	144	Windrow composting	10	60%	-	-	Established	15	100%
79	Vijayawada	525	Windrow composting	200	15%	WtE Guntur	325	-	-	-
80	Gollaprolu	10.52	Windrow composting	1	30%	-	-	-	-	-
81	Pithapuram	25	Windrow composting	1	35%	-	-	-	-	-
82	Peddapuram	25.5	Windrow composting	2	35%	-	-	-	-	-
83	Samalkota	28.5	Windrow composting	2	25%	-	-	-	-	-
84	Yeleswaram	8	Windrow composting	1	30%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
85	Ramachandrapuram	22	Windrow composting	3	33%	-	-	-	-	-
86	Mandapeta	26.5	Windrow composting	2	6%	-	-	-	-	-
88	Tuni	24	Windrow composting	2	40%	-	-	-	-	-
88	Mummidivaram	10	Windrow composting	2	25%	-	-	-	-	-
89	Amalapuram	30.5	Windrow composting	4	25%	-	-	-	-	-
90	Eluru	103	Windrow composting	45	40%	-	-	-	-	-
91	TADEPALLIGU DEM	70	Windrow composting	10	1%	-	-	-	-	-
92	TANUKU	47.5	Windrow composting	3	60%	-	-	-	-	-
93	PALAKOL	42	Windrow composting	28	79%	-	-	-	-	-
94	NARSAPURAM	35.2	Windrow composting	5	36%	-	-	-	-	-
95	BHIMAVARAM	70	Windrow composting	6	47%	-	-	-	-	-
96	Nidadavolu	20	Windrow composting	2	38%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
97	Kovvuru	18.5	Windrow composting	5	58%	-	-	-	-	-
98	Jangareddygudem	27	Windrow composting	7	55%	-	-	-	-	-
99	Chittoor	64.4	Windrow composting	15	33%	-	-	-	-	-
100	Srikalahasti	51	-	0	0%	-	-	-	-	-
101	Nagari	18.15	Windrow composting	2	15%	-	-	-	-	-
102	Puttur	18.3	-	0	0%	-	-	-	-	-
103	Nellore	360	Windrow composting	45	20%	-	-	-	-	-
104	Venkatagiri	22.3	Windrow composting	4	40%	-	-	-	-	-
105	Yerraguntla	16	-	0	0%	-	-	-	-	-
106	Naidupeta	24	Windrow composting	15	33%	-	-	-	-	-
107	Atmakur (N)	17.45	Windrow composting	3	33%	-	-	-	-	-
108	Kavali	51	Windrow composting	20	40%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
109	Kondapalli	41	Windrow composting	6	17%	-	-	-	-	-
110	AKIVEEDU	18	-	0	0%	-	-	-	-	-
111	Dachepalli	18	-	0	0%	-	-	-	-	-
112	Gurazalla	11.05	-	0	0%	-	-	-	-	-
113	Darsi	21	Windrow composting	3	40%	-	-	-	-	-
114	Buchireddypalem	12.1	Windrow composting	0.2	40%	-	-	-	-	-
115	Penukonda	8	Windrow composting	2	20%	-	-	-	-	-
116	Bethamcherla	10	Windrow composting	2.2	18%	-	-	-	-	-
117	Kamalapuram	7	-	0	0%	-	-	-	-	-
118	Kuppam	21	Windrow composting	13	31%	-	-	-	-	-
119	TADIGADAPA	111	-	0	0%	WtE Guntur	111	-	-	-
120	Chintalapudi	18	Windrow composting	2	15%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
121	Podili	17.24	Windrow composting	4	30%	-	-	-	-	-
122	Allur	12	Windrow composting	2	75%	-	-	-	-	-
123	B.Kothakota	12	Windrow composting	2.5	28%	-	-	-	-	-

Abstract:

- **Total Waste Generation:** 7559.55 TPD
 - Wet Waste: 4154.30 TPD
 - Dry Waste: 3230.95 TPD
- **Wet Waste Processing**
 - Windrow Composting: 1485 TPD
- **Dry Waste Processing**
 - MRF Centers: 115 TPD
 - RDF Transporting to WtE Projects: 2202 TPD
 - RDF Transporting to Cement Factories: 35 TPD
- **Total waste Processing:** $3837/7559 = 50.76\%$

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: 738.37 Tonns
- No. of Hospitals and Health Care Facilities: 16,428Nos.

Status of Treatment Facility/ CBMWTF	:	Presently, there are 12 Nos. of Common Bio-medical Waste Treatment and disposal Facilities (CBMWTFs) operating in the State of Andhra Pradesh for treatment and for disposal of Bio-Medical waste as per the BMW Management Rules 2016.
--------------------------------------	---	--

VII. Hazardous Waste Management:

- Total Hazardous Waste generation is about 53029.03 Tones during the month of April, 2026 and cumulative quantity (April 2024 to April, 2026) is approximately 13,29,834.76 Tones.
- No of industries generating Hazardous Waste: 2632 Nos as per Hazardous Waste inventory, 2024-25.
- **For the month of April, 2026, the Quantity of Hazardous Waste Treated & Disposed is as follows:**
 - i) Utilizable waste is 32154.48 TPM (suitable to use as raw material or as alternative fuel viz. Co-processing in Cement Plants so as to conserve the resources),
 - ii) Recyclable waste is 2914.72 TPM (suitable for recycling /recovery of material viz. oil reclamation units, lead and zinc recovery units).
 - iii) Incinerable waste is 860.02 TPM (not suitable for any recycling / reuse and having high calorific value i.e. > 2500 K cal/kg) and
 - iv) Land fillable waste is 17099.80 TPM (not suitable for any recycling / reuse and having low calorific value i.e. < 2500 K cal/kg) is reaching and treated at the TSDFs in Visakhapatnam and Nellore.

Note: The above data is obtained from the APEMC online portal. The above data may vary during verification of annual returns submitted by the industry.

- **Details of on-going or proposed TSDF:** Two common TSDF are existing in the State of Andhra Pradesh.
 - ✓ M/s Coastal Waste Management Project Unit-1, Parwada, Visakhapatnam.
 - ✓ M/s Coastal Waste Management Project Unit-2 a division of Mumbai Waste Management Limited, S.P.S.R. Nellore District.

VIII. Plastic Waste Management:

Total Plastic Waste Generation	61996.539 TPA (As per Annual Report for the F.Y. 2023-24).																			
Implementation of Plastic Waste Management Rules, 2016 in Urban Local Bodies.	162 Nos of Producers and 178 Importers, 68 Brand owners, 23 SIMP producers & 65 Nos of plastic waste processors are registered in the EPR Portal of CPCB. - The State has released G.O.Ms.No.81, dated 29.11.2022 for implementation of identified Banned Single Use Plastic (SUP) by designating enforcement authorities and stipulating penalties foe effective enforcement of PWM Rules. - APPCB along with stake holding depts has constituted 1145 teams, conducted 25,380 Special Inspection Drives, identified 3337 violations, & seized 5205.28 Kgs of banned SUP material and levied Rs.13.39 Lakhs on violators for the month of April, 2026.																			
	<table><tr><td>Type</td><td>No. of violations identified on usage, selling & manufacturing</td><td>Qty. of Plastic bags seized (Kg)</td><td>Penalty amount collected (Rs.)</td></tr><tr><td>< 120 microns thickness carry bags</td><td>2,116</td><td>3,027.73</td><td>8,96,660</td></tr><tr><td>Single Use Plastic Items</td><td>1,221</td><td>2,177.55</td><td>4,42,090</td></tr><tr><td>Total</td><td>3,337</td><td>5,205.28</td><td>13,38,750</td></tr></table>				Type	No. of violations identified on usage, selling & manufacturing	Qty. of Plastic bags seized (Kg)	Penalty amount collected (Rs.)	< 120 microns thickness carry bags	2,116	3,027.73	8,96,660	Single Use Plastic Items	1,221	2,177.55	4,42,090	Total	3,337	5,205.28	13,38,750
	Type	No. of violations identified on usage, selling & manufacturing	Qty. of Plastic bags seized (Kg)	Penalty amount collected (Rs.)																
	< 120 microns thickness carry bags	2,116	3,027.73	8,96,660																
	Single Use Plastic Items	1,221	2,177.55	4,42,090																
Total	3,337	5,205.28	13,38,750																	
Communicated CPCB SOP on Characterization and Assessment of Plastic Waste Generation to all the Stake holding Departments for implementation in the State. CPCB has conducted characterization and assessment of plastic waste generation in Vijayawada City and directed APPCB to conduct characterization and assessment similarly in the ULBs of Visakhapatnam and Kakinada. In this regard, letters were addressed to the Commissioners of Visakhapatnam and Kakinada on 12.12.2024.Further,a letter dt.31.12.2025 was communicated to Commissioner & Director of Municipal Administration to carry out assessment and characterization of Plastic Waste in Municipal Solid Waste(MSW) in all the ULBs.																				

	The status of EPR registrations of PIBOs and PWPs in the State of Andhra Pradesh is as follows: <table> <tr> <th>Type of Entity</th><th>No of Registrations</th></tr> <tr> <td>Producers, Importers, Brand Owners (PIBOs)</td><td>408</td></tr> <tr> <td>SIMP (Producers)</td><td>23</td></tr> <tr> <td>Plastic Waste Processors (PWPs)</td><td>65</td></tr> </table>	Type of Entity	No of Registrations	Producers, Importers, Brand Owners (PIBOs)	408	SIMP (Producers)	23	Plastic Waste Processors (PWPs)	65
Type of Entity	No of Registrations								
Producers, Importers, Brand Owners (PIBOs)	408								
SIMP (Producers)	23								
Plastic Waste Processors (PWPs)	65								
XIII) Latest water quality of polluted river, its tributaries, drains with flow details: (i) APPCB has been monitoring the 8 (5+3) polluted river stretches at (27 + 4) locations on monthly basis and the data is being uploaded in RRC Website https://rrc.ap.gov.in/Views/Monitoring.aspx every month.									

IX. Details of Alternate Treatment Technology being adopted by the State

Details of Faecal Sludge Treatment Plants:

No. of Completed FSTPs : 9 (165 KLD)

No. of In-progress FSTPs : 83 (1170 KLD)

IX. (A): Details of Completed FSTPs:

S.No.	Name of ULB	Capacity (in KLD)	Operational Status of FSTP
1	Narsapur	15	Operational
2	Rajam	15	Operational
3	Palamaneru	15	Operational
4	Bobbili	15	Operational
5	Vinukonda	15	Operational
6	Dhone	20	Completed
7	Markapur	20	Completed
8	Chirala	25	Completed
9	Rayachoti	25	Completed
Total		165	

IX (B): Details of In-Progress FSTPs:

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
1	Gooty	15	80% completed Sep-2026
2	Jammalamadugu	15	90% completed Sep-2026
3	Kadiri	25	80% completed Sep -2026
4	Kalyanadurgam	10	Sep-2026
5	Madakasira	5	Sep-2026
6	Pulivendula	20	98% completed Sep-2026
7	Puttaparthi	10	Sep-2026
8	Rayadurg	20	Sep-2026
9	Allagadda	10	Sep-2026
10	Atmakur (K)	15	Sep-2026
11	Badvel	25	Sep-2026
12	Gudur (K)	5	Sep-2026
13	Mydukuru	15	10% completed Sep-2026
14	Nandikotkur	15	Sep-2026
15	Yelamanchili	15	Sep-2026
16	Punganur	15	90% completed Sep-2026
17	Rajampeta	15	10% completed Sep-2026
18	Yerraguntla	10	Sep-2026

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
19	Atmakur (N)	10	Sep-2026
20	Giddalur	10	Sep-2026
21	Gudur (TPT)	20	45% completed Sep-2026
22	Kandukur	20	35% completed Sep-2026
23	Kanigiri	15	25% completed Sep-2026
24	Nagari	20	50% completed Sep-2026
25	Naidupet	15	Sep-2026
26	Puttur	15	Sep-2026
27	Sullurpeta	15	35% completed Sep-2026
28	Venkatagiri	15	30% completed Sep-2026
29	Addanki	10	Sep-2026
30	Bapatla	25	85% Completed Sep-2026
31	Chimakurthy	10	Sep-2026
32	Macherla	15	35% completed Sep-2026
33	Mangalagiri	25	Sep-2026
34	Piduguralla	15	30% Completed Sep-2026
35	Ponnur	15	90% Completed Sep-2026

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
36	Repalle	15	10% completed Sep-2026
37	Sattenapalli	15	10% completed Sep-2026
38	Salur	15	Sep-2026
39	Amalapuram	15	Sep-2026
40	Gollaprolu	5	Sep-2026
41	Kovvur	10	Sep-2026
42	Mandapeta	15	Sep-2026
43	Mummidivaram	10	Sep-2026
44	Peddapuram	15	50% completed Sep-2026
45	Pithapuram	15	30% Completed Sep-2026
46	Ramachandrapuram	15	30% Completed Sep-2026
47	Samalkota	15	Sep-2026
48	Tuni	15	Sep-2026
49	Yeleshwaram	10	30% Completed Sep-2026
50	Amudalavalasa	10	Sep-2026
51	Parvathipuram	15	Sep-2026
52	Ichapuram	10	Sep-2026
53	Narsipatnam	20	10% completed Sep-2026
54	Nellimarla	10	Sep-2026
55	Palakonda	10	Sep-2026
56	Palasa-Kasibugga	15	Sep-2026

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
57	Kondapalli	20	35% completed Sep-2026
58	Jaggaiahpetta	15	45% completed Sep-2026
59	Nandigama	15	70% completed Sep-2026
60	Jangareddigudem	15	10% completed Sep-2026
61	Nidadavolu	15	10% completed Sep-2026
62	Palacole	25	Sep-2026
63	Pedana	10	Sep-2026
64	Tadepalli	30	40% completed Sep-2026
65	Tanuku	20	10% Completed Sep-2026
66	Vuyyuru	10	Sep-2026
67	Nuzvidu	20	10% Completed Sep-2026
68	Tiruvuru	10	40% completed Sep-2026
69	Akiveedu	10	Sep-2026
70	Dachepali	10	10% Completed Sep-2026
71	Gurazala	10	10% Completed Sep-2026
72	Darsi	10	10% Completed Sep-2026

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
73	BuchireddyPalem	10	10% Completed Sep-2026
74	Penukonda	10	Sep-2026
75	Bethamcharla	10	10% Completed Sep-2026
76	Kamalapuram	10	Sep-2026
77	Kuppam	15	10% completed Sep-2026
78	Y.S.R. -Tadigadapa	25	Sep-2026
79	Chintalapudi	10	15% Completed Sep-2026
80	Podili	10	Sep-2026
81	Alluru	10	10% completed Sep-2026
82	B.KothaKota	10	10% completed Sep-2026
	Total	1170	

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:

A total 32 No's of outfall points of the major disposal drains have been identified which are contributing to River Pollution. All the above 32 No's of outfall points are provided with Meshes/Screens to prevent solid waste from falling in to the Rivers.

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Commissioner & Director of Municipal Administration has been appointed as a Nodal Officer for Polluted River Stretches as per G.O.Rt.No.103 EFS&T Department Dated: 25-11-2020.

XII. Details of Meetings carried under the Chairmanship of Chief Secretary in the State/UT:

A Review meeting was conducted by the Chief Secretary to Government on 12.10.2023 with the officials of Municipal Administration Department, Swachh Andhra Corporation, Engineer-in-Chief (Public Health), APUFIDC, APPCB etc., on solid and liquid waste management and on the Orders of the Hon'ble National Green Tribunal, New Delhi in O.A.No.606 of 2018.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details:

- APPCB has been monitoring the 8 (5+3) polluted river stretches at 31 (27+4) locations on monthly basis and the data is being uploaded in RRC Website <https://rrc.ap.gov.in/Views/Monitoring.aspx> every month. (Annexure)

XIV. Ground Water Regulation:

The main objective of the Ground Water and Audit Department is to monitor Ground Water regime, scientific Development and management of Ground Water resources in the state. In view of repeated droughts and alarming depletion in groundwater resources, emphasis is laid on efficient water conservation and management. One such measure is the enactment called Andhra Pradesh Water, Tree Act (APWALTA) in 2002. This act is a comprehensive act covering surface and groundwater resources. The act aims to promote water conservation, enhance tree cover and regulate the exploitation and use of ground and surface water. The act empowered the State Government to appoint a State Level Authority viz., Andhra Pradesh Water, Land and Tree Authority. The Authority has the mandate to promote water conservation, enhance tree cover, regulate exploitation of ground and surface water, make regulations for the functioning of the authorities at District and Mandal Level (administrative units within Districts).

State Level WALTA Authority : Commissioner of Rural Development Department.

Mandal Level WALTA Authority : Tahsildhar

The Groundwater Department is providing necessary technical inputs on Ground water issues to the authority whenever requested for effective implementation of the Act.

Annual Assessment of Ground Water Resources:

Ground Water Resources Assessment for the State of Andhra Pradesh is being carried out annually by the ground water & Water audit Department under the guidelines of State Level Committee (SLC) on Groundwater Assessment at State Level and under the overall supervision of the Central Level Expert Group based on the norms and guidelines of the GEC-2015 methodology. Such exercise has been taken up recently for the year 2025. The assessment involves comparing of annual extractable Groundwater Resources, total annual Groundwater extraction and the % of utilization with respect to annual extractable resource i.e. stage of development for all 17467 villages, 679 Mandals and 748 micro basins in the State. Out of all the

states in the country only Andhra Pradesh and Telangana states are doing this assessment taking village as basic assessment unit rest of the states are doing the exercise taking Mandal as basic assessment unit. Based on the computation assessment units i.e., Villages are categorized as Over Exploited where the groundwater extraction is > 100%, critical where the extraction between 90-100%, semi-critical where the extraction is 70- 90 % and Safe where the extraction is <70%. of the Availability.

After every periodic assessment the Government come up with a notification listing over exploited villages and ban further exploitation of Groundwater and sand mining in these villages. The below given table gives the region wise classification of these villages in the State. That implies no new permissions to drill bore wells be entertained in these villages except Drinking Water purpose.

The Number of OE Mandals are 12 and Villages notified as over-exploited(OE) in Andhra Pradesh (as per GEC-2025) are 258. These are approved in State Level Committee (SLC) for notification and the Villages are to be notified shortly:

Region	No. of Over Exploited Mandals	No. of Notified OE Villages
Coastal	02	167
Rayalaseema	10	91
Total	12	258

XV. Good Irrigation practices and Rain Water Horvesting:

The Ground Water and Water Audit Department is not directly involved in execution of the Water Conservation and rainwater harvesting in the state. However, the inferences drawn from the activities of the Ground Water and Water Audit Department are disseminated to the line departments, planners, stake holders for taking appropriate management measures for optimal utilization and sustainable development of Groundwater Resource.

- **Ground Water Quality:**

The Ground Water and Water Audit Department collect Pre and Post monsoon water samples from the permanent monitoring stations and analyze the samples for major cations and anions as to assess irrigation suitability. The Rural Water Supply (RWS) Department is having the appropriate laboratory equipment to analyze all parameters at regional level as the department is specialized in dealing with the issues related to drinking water Parameters. The Pollution Control Board possess the requisite equipment to analyze all the parameters to know the major pollution hotspots and to study the periodical variations, particularly in industrial area.

- **Groundwater Extraction Charges:**

Not charging any Groundwater extraction charges as per present policies and legislations
However the process of implementation of Groundwater extraction charges for industrial use is under process at Government level.

XVI. Rain Water Harvestings:

XVII. Demarcation of Floodplain and removal of illegal encroachments:

XVIII. Maintaining minimum e-flow of river:

XIX. Plantation activities along the rivers:

XX. Development of Biodiversity Parks:

The Andhra Pradesh State Biodiversity Board was established under Biodiversity Act, 2002 (Central Act) and was established in the Year 2006. The main objectives or functions of the Biodiversity Board are:

1. Conservation of the Bio Diversity in the State.
2. Sustainable utilization of bio- resources and
3. Fair and equitable sharing of benefits arrived out of utilization of bio resources to all the beneficiaries.

The Andhra Pradesh State Biodiversity Board as part of fulfillment of its objects it has taken up various activities as shown below:

Development of Biodiversity of Parks & Digital Museums:

The A.P. State Biodiversity Board have approved a vision plan and perspective plan in its meeting held on 28.07.2020 wherein it has agreed to set up Biodiversity Parks and Digital Museums in 7 districts out of 13 districts in the State to showcase the ecosystems, fauna and flora of Andhra Pradesh and to bring awareness and interest on the ecology and conservation of biodiversity among the general public especially for the student community.

Out of 7 parks proposed the Government have permitted the District Collector, YSR District, Kadapa to handed over 6 Acres of land at Chinnachowk Village, Kadapa Rural Mandal. The A.P. Greening & Beautification Corporation is taking up the works of Biodiversity Park, remaining 6 parks are in process.

As a part of establishment of Biodiversity Digital Museums, the A.P. State Bio-Diversity Board have entered into an agreement with M/s. KELTRON, Tiruvananthapuram a Government of Kerala Undertaking for supply of Digital Kiosks of 32” 2nos and 42” 1no to each digital museum which displays the world biodiversity, Indian Biodiversity and State Biodiversity in particular to that area in two languages i.e., English and Telugu. It also provides Play Station, Quiz and Other child interested games related to Ecology. Further, the A.P. State Biodiversity Board have also

designed and ordered models and wall panels to display the Andhra Pradesh Ecology Systems in FRP made along with a 10 x 6 size display table and clear acrylic box and wall panels reflecting fauna and flora of A.P, Biodiversity acts printed on Vinyl with lamination, pasting of Vinyl to ACP panel and framing including computer design of 5' x 3' size of 10 nos to each museum. All the 7 museums were located in Government buildings identified by concerned Municipal Corporations within the city limits.

The Andhra Pradesh State Bio Diversity Board have taken initiation on the orders of Hon'ble National Green Tribunal (NGT). New Delhi and also as per the directions of the Secretary, Jala Shakti, Government of India during the 15th Central Monitoring Committee meeting held on 10.01.2023 regarding the action Plan relating to conservation of biodiversity, setting up of biodiversity parks on flood plains along polluted river stretches.

Accordingly, the Andhra Pradesh State Biodiversity Board in its meeting held on 21.11.2023 have approved for Establishment of Bio diversity parks on the flood plains of polluted river stretches of Andhra Pradesh, as such a letter has been addressed to the concerned District Collectors of the five identified polluted River Stretches of Andhra Pradesh to identify at least 20.00 Acres of land to establish biodiversity parks and explaining the necessity and also benefits of the establishments of the bio diversity parks in the river plains taking the Yamuna Bio diversity park developed by DDA on the flood plains as a model. It is also appropriate to inform that a letter has been addressed to Prof. .C.R Babu, who is the architect of Yamuna Biodiversity park and other seven parks in New Delhi to identify possibilities to establish bio Diversity parks in the river plains of Andhra Pradesh vide this office letter no: 1221/NGT/2023, Dated: 13.12.2023.

Conservation Activities:

1) Home Herbal Garden:

The National Medicinal Plant Board, New Delhi have sanctioned projects on conservation of Nurseries namely, Home Herbal Garden (HHG) and other one nursery activities. The APSBB have procured and raised nurseries for supply of plants as proposed by the NMPB to supply to the households about 7,80,000 plants are proposed for 13,000 household beneficiaries in 13 districts of A.P. Each district is selected 10 Mandals and in each Mandal 10 villages and in each village 10 beneficiaries totalling to 13,000 beneficiaries as in 1st phase. Till now, 5,89,300 plants were distributed to the beneficiaries.

2) Nurseries:

The National Medicinal Plant Board, New Delhi have sanctioned nursery project to APSBB for raising 7,80,000 bag plant nurseries in 13 districts of Andhra Pradesh out of 13 districts nurseries raised in 11 districts, each nursery consisting of 60,000 bag plants which are to be distributed to the identified beneficiaries of the Grama Sabhas. About 2,28,930 nursery plants were distributed till now under the scheme.

3) Other Nurseries:

The APSBB have raised and procured bag plants of 1,14,000 with ABS funds available and out of the scheme 51,000 bag plants were distributed so far to the identified beneficiaries.

4) Awareness programmes:

The APSBB have created massive awareness programmes to the BMCs, Officials and general public (especially targeting student community) in the past 2.5 years through physical and virtual mode. Most of the Programmes are virtually organised due to Covid pandemic and created awareness among all sections of public. It also taken up printing of leaflets, brochures, knowledge material and widely distributed through BMCs of all the levels and also by conducting awareness programmes for all stakeholders.

The APSBB have also produced documentary films under the series a window to the A.P. State Biodiversity, about 7 films on wetlands, dry lands, Mada forests, grass lands and Forest Ecology also on HHG, the experiences of biodiversity conservers in the society.

The APSBB has strated awareness programmes and as a part it scheduled a programme from May, 2024 to all the BMC Members and stakeholders to create awareness on Bio diversity act and conservation of Biodiversity in phased manner by grouping 50 persons in each training programme at A.P. forest Academy, Rajamahedhravaram and during May 2024 (2) training camps in each month were organized.

The APSBB have taken up reprinting of the books on Biosiversity Act, 2002 and Amendment act in 2023 for distribution to the BMC members and other stakeholders to create awareness on BD Act.

The APSBB have Planed 500 nos wood bearing plants and medical plants on the various occasions in the month of September, 2024 throught the State.

5) CAAP and ICAAP Activities:

As a part of Operationalization of BMCs the APSBB have designed a programme namely Core Activities Action Plan (CAAP) In all BMCs in the State by identifying 15 core activities and

selected 551 Mandal Biodiversity Coordinators out of 661 Mandals and organized to open Local Biodiversity fund (LBF) accounts in BMCs on joint operation mode.

To make a model BMCs an Intensive Core Activities Action Plan (ICAAP) with 10 core activities in 78 Mandals of 661 Mandals by taking 20 villages in each Mandal to operate the ICAAP. The 78 Mandals were divided into 26 clusters consisting of 3 Mandals in each cluster to implement the ICAAP activities. In IACCP activities raising nurseries of 1 lakh bag plants in each cluster, establishment of Mandal Biodiversity Park/Raasi Vanam/ Nakshatra Vanam/ Butterfly Park/Smruthi Vanam etc., of 1 Acre in each Mandal. Promotion of Organic farming and land races, cultivation of Wild variety crops, Promotion of unique animal breed, Identification of BHS etc., are included in the ICAAP.

Statement showing the Particulars of Cinservation and awarenss programees don under APSBB during the Period up to February- 2026.

Sl. No.	Name of the activity	Number of programmes taken up during the mentioned period		
		2024-25		
		Target	Achieved	Distributed
1.	Biodiversity Management Committees constituted	-	14,157	Completed
2.	PBRs written (e-PBRs)	-	-	Completed
	ZP level – 13			
	Mandal level – 661			
	Municipal Corporation level – 120			
	Gram Panchayath level – 13,363			
3.	Awareness programmes Physical	-	05	-
	Virtual	-	-	-
4.	Conservation (Nurseries raised)	-	-	-
	i)NMPB – Home Herbal Garden	-	-	-
	ii)NMPB – Nurseries	-	-	-
	iii)Others – Nurseries under ABS funds	-	-	-
	iv)Others – ICAAP Nurseries	-	-	-
	v) Other events	-	20	-
5.	Biodiversity Parks in Districts	07	01	-
6.	Biodiversity Parks in flood plains	05	-	-
7.	Biodiversity Museums	07	07	Completed

XXI. Reuse of Treated Water:

11 ULBs Utilizing Re-Use of Treated Waste Water

S.No	Name of the ULB	Installed Capacity (in MLD)	Qty of treated sewage utilised (in MLD)	Purpose of Reused Treated Water
1	2	3	4	5
1	Visakhapatnam	237.00	36.00	Agriculture, Gardening and Industries
2	Rajamahendravaram	32.00	0.50	Plantation and Greenery.
3	Vijayawada	133.30	34.60	Agriculture
4	Narsaraopet	15.55	2.00	Gardening
5	Ongole	15.00	3.00	Divider plantation
6	Tirupati	55.00	31.56	Industry & Agriculture
7	Pulivendula	10.00	3.00	Parks
8	Kurnool	9.90	0.56	Parks and central medians
9	Yemmiganur	19.80	5.00	Agriculture
10	Tadipatri	14.25	6.50	Agriculture
11	Puttaparthi	3.50	0.30	Grass cultivation by Sri Satya Sai Central trust Gokulam and agriculture
	Total	545.3	123.02	

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

2 River stretches are identified as Model Rivers. i.e. Under Category - IV River Tungabhadra & under Category – V River Krishna.

XXIII. Status of Preparation of Action Plan by the 13 Coastal States:

XXIV. Regulation of Mining Activities in the State/UT:

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

Water Quality Status of Polluted River Stretches in Andhra Pradesh –2026

I. River Godavari:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Godavari at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location Point
1	4367	Koundinyamukti (Kukunur) border point between Andhra Pradesh & Telangana States, West Godavari Dist.
2	4359	After confluence with Sabari at Kunavaram (Waddigudem), East Godavari Dist.
3	0014	Polavaram, West Godavari Dist.
4	1218	Upstream of Rajahmundry at Kumaradevam
5	2370	At Rajahmundry Upstream of Nalla channel
6	2371	At Rajahmundry Downstream of Nalla channel
7	1219	Downstream of Rajahmundry at Dhawaleiswaram
8	4365	Upstream of Narasapuram town before confluence with sewage, West Godavari Dist.
9	4366	Downstream of Narasapuram town after confluence with town sewage, West Godavari Dist.
10	4358	Near GMC Balayogi bridge, Govalanka, East Godavari Dist.

Parameter	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Standard		
														Class A	Class B	Class C
pH	4367	7.41	8.46	8.21	7.16									6.0 - 8.5		6.0 – 9.0
	4359	8.39	7.92	8.16	7.90											
	0014	7.66	7.75	7.58	8.20											
	1218	7.83	7.80	8.08	8.11											
	2370	7.66	7.47	8.00	8.11											
	2371	7.91	7.53	8.06	8.07											
	1219	7.88	7.71	8.17	7.94											
	4365	7.54	7.48	7.65	7.87											
	4366	7.89	7.48	7.56	7.47											
	4358	7.29	7.16	7.39	7.41											
DO	4367	7.0	7.3	7.1	7.2									6.0	5.0	4.0
	4359	6.0	7.2	7.0	7.4											
	0014	7.1	6.8	6.7	6.5											
	1218	7.8	7.7	7.9	8.2											
	2370	7.6	7.6	8.2	8.0											
	2371	7.0	7.1	6.3	6.5											
	1219	7.2	7.1	6.8	7.0											
	4365	6.8	6.7	6.2	6.7											
	4366	7.3	7.6	7.3	6.3											
	4358	7.2	6.4	5.1	6.4											

BOD	4367	1.9	2.0	1.9	1.8									2.0	3.0	3.0
	4359	1.9	2.1	2.3	2.0											
	0014	2.0	1.8	1.9	1.8											
	1218	1.7	2.0	1.9	1.9											
	2370	1.8	2.0	1.9	1.9											
	2371	2.2	2.2	2.5	2.1											
	1219	1.9	2.2	2.0	2.0											
	4365	1.9	1.8	2.0	2.1											
	4366	2.0	2.6	2.4	2.2											
	4358	1.8	2.4	3.0	2.2											
Total Coliform	4367	64	120	64	43									50	500	5000
	4359	64	43	64	43											
	0014	64	43	39	43											
	1218	43	64	75	43											
	2370	43	64	43	39											
	2371	64	75	64	43											
	1219	75	64	74	64											
	4365	75	93	73	64											
	4366	93	120	93	75											
	4358	75	64	64	75											
Fecal Coliform	4367	4	3	3	4									---	500	---
	4359	4	3	4	4											
	0014	3	3	4	4											
	1218	4	4	3	4											
	2370	4	4	3	4											
	2371	3	3	3	4											
	1219	3	4	4	3											
	4365	3	4	3	4											
	4366	4	3	4	3											
	4358	3	4	3	3											

TDS	4367	228	23976	284	298									500-2000
	4359	140	104	156	48									
	0014	180	156	184	84									
	1218	176	170	164	124									
	2370	232	212	212	132									
	2371	170	164	192	120									
	1219	182	160	172	160									
	4365	12576	16932	17864	18636									
	4366	10488	23976	22784	24580									
	4358	15628	23580	15780	28320									

Note: (1) All values are expressed in mg/L except pH & Total Coliform value. Total Coliform is expressed in MPN count / 100 ml.

Remarks: High TDS values at Upstream and Downstream of Narasapuram & Near GMC Balayogi bridge, Govalanka could be attributed to the intrusion of backwaters of Bay of Bengal.

2. River Krishna:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Krishna at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location point
01	1175	Sangameswaram, Kurnool Dist.
02	3083	Srisailam, Kurnool Dist.
03	4381	After confluence with river Musi at Vadapalli, Guntur Dist.
04	1786	Vedadri, Krishna Dist.
05	1787	Amaravathi, Guntur Dist.
06	0025	Prakasham barrage, Vijayawada, Krishna Dist.
07	4375	Pavitrasangamam at Ibrahimpatnam, Krishna Dist.
08	1782	Hamsaladeevi, Krishna Dist.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1175	8.29	8.40	7.3	8.18									6.0 - 8.5	6.0 – 9.0	
	3083	7.61	8.70	8.19	7.35											
	4381	8.02	7.88	7.74	7.63											
	1786	7.56	7.32	7.48	7.60											
	1787	7.96	7.69	7.48	7.61											
	0025	7.9	7.92	7.84	7.90											
	4375	7.92	7.83	7.96	7.77											
	1782	7.52	7.63	7.71	7.83											
DO	1175	7.6	7.5	8.19	6.4									6.0	5.0	4.0
	3083	6.2	6.9	7.6	6.8											
	4381	7.6	7.4	7.2	7.3											
	1786	7.1	6.2	7.2	7.3											
	1787	7.4	7.1	6.9	7.1											
	0025	7.3	7.5	7.3	7.2											
	4375	7.1	7.5	7.3	7.1											
	1782	6.6	6.5	6.6	6.5											
BOD	1175	1.8	2.5	2.0	2.5									2.0	3.0	3.0
	3083	0.8	0.8	2.0	2.5											
	4381	2.5	2.8	2.7	2.6											
	1786	2.5	2.8	2.6	2.7											
	1787	2.6	2.8	2.5	2.6											
	0025	2.8	2.6	2.8	2.7											
	4375	2.5	2.7	2.9	2.8											
	1782	2.7	2.8	2.9	2.8											

Total Coliform	1175	163	180	204	292									50	500	5000
	3083	267	207	266	331											
	4381	64	75	150	120											
	1786	120	150	120	150											
	1787	75	120	120	93											
	0025	120	75	93	120											
	4375	75	93	75	120											
	1782	64	43	64	75											
Fecal Coliform	1175	37	51	89	84									---	500	---
	3083	75	58	85	94											
	4381	21	21	23	21											
	1786	23	21	20	23											
	1787	11	14	15	14											
	0025	14	11	14	15											
	4375	11	15	14	23											
	1782	11	9	11	14											
TDS	1175	475	441	512	635									500 - 2000		
	3083	415	426	425	444											
	4381	478	560	640	667											
	1786	540	576	598	610											
	1787	448	518	556	564											
	0025	493	530	517	536											
	4375	458	480	496	520											
	1782	12570	15130	13900	15500											
Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																
Remarks: High TDS values at Hamsaladeevi could be attributed to the intrusion of backwaters of Bay of Bengal.																

3. River Tungabhadra:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Tungabhadra at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location point
01	1785	Manthralayam, Kurnool Dist.
02	1174	Bhavapuram, Kurnool Dist.
03	4388	U/S of Kurnool town B/C with domestic sewage & A/c of Rayalaseema Alkalies Industries at Gondiparla, Kurnool.
04	4389	D/S of Kurnool town A/C with domestic sewage at Gondiparla, Kurnool.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1785	8.12	8.35	7.62	7.82									6.0 – 8.5		6.0 – 9.0
	1174	8.14	8.06	7.79	8.02											
	4388	8.41	8.14	7.52	7.83											
	4389	7.65	7.75	7.16	7.98											
DO	1785	7.2	7.8	6.9	7.4									6.0	5.0	4.0
	1174	7.6	7.8	6.2	6.6											
	4388	6.4	7.8	5.8	6.9											
	4389	7.4	7.6	5.9	6.4											
BOD	1785	2.0	1.8	2.5	2.2									2.0	3.0	3.0
	1174	1.2	2.0	2.0	2.5											
	4388	2.4	2.7	2.7	2.8											
	4389	2.0	2.3	2.8	2.5											

Total Coliform	1785	322	454	293	322									50	500	5000
	1174	211	214	289	396											
	4388	266	298	322	491											
	4389	312	343	408	403											
Fecal Coliform	1785	106	139	94	104									---	500	---
	1174	52	69	97	122											
	4388	58	81	104	159											
	4389	83	107	138	113											
TDS	1785	581	953	585	374									500 - 2000		
	1174	567	759	874	1054											
	4388	598	773	1035	1124											
	4389	546	822	955	954											
Note: All values are expressed in mg/L except pH, Total Coliform & Fecal coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																

4. River Nagavali:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Nagavali at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location point
01	4351	River Nagavali at Kureru, Vizianagaram Dist.
02	1448	Thotapally, Vizianagaram Dist.
03	4346	River Nagavali U/S of Srikakulam town.
04	4347	River Nagavali D/S of Srikakulam town.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard			
														Class A	Class B	Class C	
pH	4351	8.19	7.64	7.97	7.31										6.0 – 8.5	6.0 – 9.0	
	1448	8.01	7.71	7.85	7.37												
	4346	8.25	7.89	8.23	8.08												
	4347	8.15	7.79	8.24	8.05												
DO	4351	6.2	6.5	6.7	6.2										6.0	5.0	4.0
	1448	6.4	6.2	6.0	7.8												
	4346	6.5	6.8	6.6	6.8												
	4347	5.9	6.0	6.1	6.3												
BOD	4351	2.1	2.4	2.3	2.1										2.0	3.0	3.0
	1448	1.9	2.1	2.2	2.2												
	4346	2.0	2.2	2.1	1.9												
	4347	1.8	2.3	2.2	2.0												
Total Coliform	4351	75	64	43	64										50	500	5000
	1448	64	43	64	39												
	4346	39	43	64	43												
	4347	64	64	75	64												
Fecal Coliform	4351	4	3	3	4										----	500	----
	1448	3	4	3	4												
	4346	4	3	4	3												
	4347	3	4	3	4												
TDS	4351	208	210	216	284										500-2000		
	1448	206	236	240	236												
	4346	212	244	256	248												
	4347	224	240	276	272												
Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																	

5. River Kundu:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Kundu at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location point
1	2351	At Nandyal, Kurnool Dist.

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	8.39	8.03	7.89	Dried									6.0 – 8.5		6.0 – 9.0
DO	7.2	7.6	5.6										6.0	5.0	4.0
BOD	2.3	2.5	2.0										2.0	3.0	3.0
Total Coliform	343	303	408										50	500	5000
Fecal Coliform	117	83	167										---	500	---
TDS	508	482	552										500 - 2000		
Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.															

**CPCB identified three (3 No's) new rivers based on BOD value during year 2019 & 2021 (BOD > 3mg/L)
In Andhra Pradesh identified following polluted river stretches.**

S NO	ANDHRA PRADESH STATE	RIVER NAME	NWMP STN CODE	LOCATION	MAX BOD OBSERVED (mg/L)
1	Priority IV (BOD between 6.1 and 10.0 mg/L)	GOSTANI	4372	RIVER GOSTANI SAMPLE BEFORE CONFLUENCE WITH M/S DELTA PAPER MILL EFFLUENTS, VENDRA, PALAKODERU	8.6
2	Priority V (BOD between 3.1 and 6.0 mg/L)	UPPUTERU	4379	RIVER UPPUTERU BEFORE CONFLUENCE WITH SEA, AT CHINAGOLLAPALEM VILLAGE, KRUTHIVENNU (M)	3.4
3	Priority I (BOD more than 30.0 mg/L)	VASISHTA	4365	RIVER VASISHTA (GODAVARI) UPSTREAM OF NARASAPURAM TOWN BEFORE CONFLUENCE OF TOWN SEWAGE	5.9
4			4366	RIVER VASISHTA (GODAVARI) DOWNSTREAM OF NARASAPURAM TOWN AFTER CONFLUENCE OF TOWN SEWAGE	58.0

6. River Gostani:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Gostani at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location point
1	4372	River Gostani Sample before confluence with M/s Delta Paper Mill Effluents, Vendra, Palakoderu.

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	7.49	7.52	7.15	6.49									6.0 – 8.5		6.0 – 9.0
DO	3.5	3.0	2.7	2.0									6.0	5.0	4.0
BOD	4.6	4.2	4.4	4.2									2.0	3.0	3.0
Total Coliform	93	75	93	75									50	500	5000
Fecal Coliform	4	3	3	4									---	500	---
TDS	876	1084	986	1036									500 - 2000		
Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform value. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.															
Remarks: Deviations observed in Bio-chemical Oxygen Demand parameter against the prescribed water quality criteria requirements.															

7. River Upputeru:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Upputeru at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location point
1	4379	River Upputeru before confluence with Sea at Chinnagollapalem (V), Kruthivenu (M)

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	7.59	7.80	7.43	7.59									6.0 – 8.5		6.0 – 9.0
DO	5.9	6.2	6.1	5.9									6.0	5.0	4.0
BOD	2.7	2.4	2.8	2.6									2.0	3.0	3.0
Total Coliform	75	120	93	43									50	500	5000
Fecal Coliform	14	20	21	11									---	500	---
TDS	34120	35490	36400	37100									500 - 2000		

Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform value. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: High TDS values at River Upputeru before confluence with Sea at Chinnagollapalem (V), Kruthivenu (M) could be attributed to the intrusion of backwaters of Bay of Bengal.

8. River Vasishta:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Vasishta at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the month of **April, 2026** is as follows:

S. No.	Code	Location point
1	4365	Upstream of Narasapuram town before confluence with sewage, West Godavari Dist.
2	4366	Downstream of Narasapuram town after confluence with town sewage, West Godavari Dist.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	4365	7.54	7.48	7.65	7.87											
	4366	7.89	7.48	7.56	7.47										6.0 – 8.5	6.0 – 9.0
DO	4365	6.8	6.7	6.2	6.7											
	4366	7.3	7.6	7.3	6.3									6.0	5.0	4.0
BOD	4365	1.9	1.8	2.0	2.1											
	4366	2.0	2.6	2.4	2.2									2.0	3.0	3.0
Total Coliform	4365	75	93	73	64											
	4366	93	120	93	75									50	500	5000
Fecal Coliform	4365	3	4	3	4											
	4366	4	3	4	3									----	500	----
TDS	4365	12576	16932	17864	18636											
	4366	10488	23976	22784	24580										500-2000	

Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: High TDS values Upstream before & Downstream after confluence at Narasapuram Town could be attributed to the intrusion of backwaters of Bay of Bengal.

CPCB Water Quality Criteria for Designated Best Use

Designated-best- use	Class of water	Criteria
Drinking Water Source without conventional treatment but after disinfection.	A	• Total Coli forms Organism MPN/100 ml shall be 50 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 6 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 2mg/l or less.
Outdoor bathing (Organized)	B	• Total Coli forms Organism MPN/100 ml shall be 500 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 5 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less.
Drinking Water Source after conventional treatment and disinfection.	C	• Total Coli forms Organism MPN/100 ml shall be 5000 or less. • pH between 6 to 9 • Dissolved oxygen 4 mg/l or more. • Biochemical Oxygen Demand 5 days 20°C 3mg/l or less
Propagation of Wild life and Fisheries.	D	• pH between 6.5 to 8.5 • Dissolved oxygen 4 mg/l or more. • Free Ammonia (as N) 1.2 mg/l or less • pH 9 between 6.0 to 8.5.
Irrigation, Industrial Cooling, Controlled Waste Disposal.	E	• Electrical Conductivity at 25°C micro mhos/cm Max. 2250. • Sodium Absorption ratio Max. 26 • Boron Max.2 mg/l.
	Below - E	Not Meeting A, B, C, D & E Criteria.