



Madhya Pradesh Pollution Control Board
Paryavaran Parisar, E-5, Arera Colony, Bhopal – 462016 (M. P.)
Tel: 0755-2464428, 2466191 Fax: 0755-2463742 Web: www.mppcb.nic.in

By E-Mail

No. 52 PRS-Monitoring/HO/MPPCB/2025

Bhopal, Dt: 30/06/2025

To,

✓ Executive Director (Technical)
National Mission for Clean Ganga,
Ministry of Jal Shakti, GOI,
New Delhi- 110002

Subject:- Submission of Monthly Progress Report of May, 2025 of Polluted River Stretches in M.P. for the Compliance of Hon'ble NGT order passed on dated 06/12/2019 in OA No. 673/2018.

Ref. :- (1) Your O.M. no. L-34 / 2014 -15 / legal /2019 (Part)
(2) UADD's letter no.7022 dtd. 25/06/2025 (received by e-mail)

Respected Sir,

With reference to the above subject, please find enclosed here with the Monthly Progress Report regarding Polluted River Stretches in Madhya Pradesh in the revised format for the month of **May, 2025** in compliance of Hon'ble NGT order dated 06/12/2019 in case of OA no. 673/2018.

Enclosed: - As above


(A. A. Mishra)
Member Secretary

Copy to :-

For information and necessary action please.

1. Principal Secretary, Environment, GoMP, Mantralaya, Vallabh Bhawan, Bhopal.
2. Principal Secretary, Urban Development and Housing Department, GoMP, Mantralaya, Vallabh Bhawan, Bhopal.
3. Commissioner, Directorate of Urban Administration and Development Department, Shivaji nagar, Bhopal.
4. Engineer in Chief, WRD, Narmada Bhawan, Bhopal.
5. Principal Chief Conservator of Forest, Satpura Bhawan, Bhopal.
6. Regional Director, CGWD, Paryawas Bhawan, Bhopal.
7. Divisional Head, WQM-I Division. Central Pollution control Board, Delhi for information in reference of letter no. A14011/O.A.673/2020 WQM-112235dt. 04/02/2020.
8. All Regional Officers MPPCB for verification of facts & reporting to HO.

National Mission for Clean Ganga
Format for submission of Monthly Progress Report of May, 2025
in the NGT Case No. 673 of 2018
(in compliance to NGT order dated 24.09.2020)

For the State of Madhya Pradesh

Overall Status of the State:

- I. Total Population: 7,25,97,565 (As per Census 2011)**
Urban Population: 2,00,36,928
Rural Population: 5,25,60,637
- II. Estimated Sewage Generation For Urban Population (MLD): 2183.65 MLD**

III. Details of Sewage Treatment Plant:

- Existing no. of STPs and Treatment Capacity: **72 Nos & 1478 MLD**
- Capacity Utilization of existing STPs: **927.16 MLD**
- Gap in Treatment Capacity in MLD: **705 MLD**
- No. of Operational STPs: **71**
- No. of Complying STPs: **71**
- No. of Non-complying STPs: **01**
- No. of Non- Operational STPs: **01**

Details of Operational STPs in the State

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
	Enclosed as Annexure -I				

Details of Under Construction/Under Trial Run STPs in the State

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I & D or House sewer connections	Completion Timeline
	Enclosed as Annexure -II				

Details of Proposed STPs in the State

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
	Enclosed as Annexure -III			

Details of Household Service Connections in the State

Enclosed as Annexure -IV				
---------------------------------	--	--	--	--

IV. Details of Industrial Pollution

- No. of industries in the State :- 20823 **nos. (Stone Crushers located in Mining Area are Merged)**
- No. of water polluting industries in the State: **2140 nos.**
- Quantity of effluent generated from the industries in MLD: **531.8 (Approx.)**
- Quantity of Hazardous Sludge generated from the Industries:- **2,42,014.39 MT/Y**
- Number of industrial units having ETPs: **2140**
- Number of industrial units connected to CETP: **245**
- Number and total capacity of ETPs : **2140** and approx - **759.8 MLD**
(Details of existing / under construction / proposed)
- Compliance status of the ETPs: Being complied : **2139**
- Number and total capacity of CETPs : **05 & 9.3 MLD**
- Status of compliance and operation of the CETPs

Town	No. of Industries	Industrial discharge	Status of CETPs	Status of CETPs (existing, under construction & proposed)
1 Govindpura Industrial Area, Bhopal	26	0.2 MLD approx.	Running	Existing
2.Sanwer Road, Indore	168	4.0 MLD approx.	Running	Existing
3. Burhanpur	51	4.5 MLD approx.	Running	Existing
4. Meghnagar, Jhabua	-	0.4 MLD capacity	Running	Existing
5. Common CETP Rangwasa Indore	-	0.2 MLD Capacity	Running	Existing

V. Solid Waste Management :

- Total number of Urban Local Bodies and their Population: **413 & 1,93,40,256** respectively
(As per Census 2011 excluding five Cantonment Boards).
- Current Municipal Solid Waste Generation : **6678.15 TPD**
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing e.g.- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi- composting, decentralized pit composting), Biomethanation, MRF etc.

S. No.	Name of the Facility	SWM facilities (Number)	Existing Capacity
1	MRFs Waste segregation facility	360 MRFs (No. ULBs covered- 401)	5964 TPD
2	Biodegradable waste (Bio-Methanation & Composting)	Composting- No. ULBs covered - 401 Biomethanation- 06	Composting- 4988 TPD Bio-Methanation -547 TPD
3	Non bio- degradable	Recycling- 360 MRFs (No. ULBs covered- 401)	Recycling- 5964 TPD
4	Recycling, RDF, WTE	RDF- (As RDF is the Byproduct of Dry waste. Hence it is already covered in MRF Capacity) Waste to Energy- 1 (No. of ULB Covered- 16)	WTE- 600 TPD (Jabalpur plant functional) Installed Capacity- 11.2 MW

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%) :- **Annexure - V-(A)**
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction) - **Annexure - V-(A)**
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source. - **Annexure -V-(A)**
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)- **Annexure-V-(B)**
- **There are 12 ULBs which are yet to setup MSW facilities** -for further details are as **Annexure -V-(B)**
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills. **Pl. refer Ann.- V-(C)**
- No. and area (in acres) of legacy waste within 1 km buffer of both side of the rivers **Pl. refer Ann.-V-(C)**
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers. **Pl. refer Ann.-V-(C)**

Status of ULB wise Management of Solid Waste
(As per UADD ULB's Wise List)

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
413	6678.15	6612.13	Out of 413 ULBs, only 12 ULBs don't have treatment facility. Need to setup.	Details are as per Annexure-V-(B)	Details are as per Annexure-V-(B)

VI. Bio-medical Waste Management:

- Total Bio-medical waste generation: **16.68 TPD (As per Annual Report – 2023)**
- No. of Hospitals and Health Care Facilities: **11985 nos.**
- Status of Treatment Facility/CBMWTF: **20 CBWTFs operating**

VII. Hazardous Waste Management:

- Total Hazardous Waste generation: **13,94,586.33 MT/Y(As per Annual Report 2023-24)**
- No. of Industries generating Hazardous waste:- **4702.0 nos.**
- Treatment Capacity of all TSDFs :- **01 TSDF**
1-Incinerator Capacity: - **1.5-2.5 T/hr.**
2- Incinerator Capacity:-**5.5 Mk. Cal.**
3 - Land fill site:-**1,75,000 MT /A**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: as per above
- Details of on-going or proposed TSDF: As per **Annexure VI**

VIII. Plastic Waste Management:

- Total Plastic Waste generation: **495.70 TPD(As per Annual Report 2023-24)**
- Treatment/ Measures adopted for reduction or management of plastic waste: Co-processing in Cement plants and utilization in Road Construction. **Annexure-VII**

IX. Details of Alternate Treatment Technology being adopted by the State/UT: Annexure-VII

X. Identification of polluting sources including drains contributing river pollution and action as per NGT order on in-situ treatment:

XI. The In-Situ Bio remediation has been started in two cities Mandideep and Nagda on pilot basis. On successful implementation of in-situ bioremediation in these two towns; it will be replicated to other towns also.

- XII.** Details of Nodal Officer appointed by Chief Secretary in the State/UT: PS ,UADD
- XIII.** Details of meetings carried under the Chairmanship of Chief Secretary in the State/UT: Latest meeting on dated: 17.07.2020 In O.A. no. 606/2018.
- XIV.** Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river: Latest river water quality is enclosed as **Annexure- VIII**
- XV.** Ground water regulation: Being done **Annexure-IX**
- XVI.** Good irrigation practices being adopted by the State: Yes
- XVII.** Rain Water Harvesting: **Annexure-IX**
- XVIII.** Demarcation of Floodplain and removal of illegal encroachments: **Annexure-IX**
- XIX.** Maintaining minimum e-flow of river: Most of the rivers are non perennial hence difficult to maintain minimum flow of rivers.
- XX.** Plantation activities along the rivers: **Annexure-IX**
- XXI.** Development of biodiversity park: **Annexure - IX**
- XXII.** Reuse of Treated Water: Being done: **Annexure –IX**
- XXIII.** Model River being adopted by the State & Action Proposed for achieving the bathing quality standards : **Annexure – IX**
- XXIV.** Status of Preparation of Action Plan by the 13 Coastal States: No coastal area so, not applicable
- XXV.** Regulation of Mining Activities in the State/UT: Being done
- XXVI.** Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring: Time to time appropriate action taken against violator

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
1	Bhopal (M Corp.) - Maholi Damkheda (Bhojwet Land)	35	29.00	10.00	AMRUT, Operational 2019	Compliant
2	Bhopal (M Corp.) - Bawariya Kalan	13.56	13.00	11.00	Operational	Compliant
3	Bhopal (M Corp.) - Mata Mandir	4.51	4.50	0.50	Operational	Compliant
4	Bhopal (BHEL)	4.5	4.50	1.50	Operational	Compliant
5	Bhopal (M Corp.) - Badwai	16.67	16.67	2.00	Operational	Compliant
6	Bhopal (M Corp.) - Gondarmau	2.36	2.34	1.00	Operational	Compliant
7	Bhopal (M Corp.) - Kotra	10	10.00	2.00	Operational	Compliant
8	Bhopal (M Corp.) - Ekant Park	8	4.50	0.90	Operational	Compliant
9	Burhanpur (M Corp.)	4.5	2.30	0.46	Operational	Compliant
10	Indore (M Corp.) - Kabit Khedi	12	7.96	1.59	Operational	Compliant
11	Indore (M Corp.) - Kabit Khedi	245	211.08	78.00	Operational	Compliant
12	Indore (M Corp.) - Kabit Khedi	78	68.01	13.60	Operational	Compliant
13	Dewas (M Corp.) - Balawali	12	2.32	0.70	Operational	Compliant
14	Jabalpur (M Corp.) - Kathonda	50	0.00	0.00	Unoperational and sewage is diverted to 32 MLD STP at Khatonda	Compliant
15	Jabalpur (M Corp.) - Gwarighat	0.55	0.24	0.10	Operational	Compliant
16	Jabalpur (M Corp.) - Gulauatal	0.5	0.17	0.10	Operational	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
17	Sehore (M) - Junia Wada	12	6.00	1.20	AMRUT, Operational 2018	Compliant
18	Singrauli (NTPC)	28.22	15.40	3.08	NTPC,Operational	Compliant
19	Ujjain (M Corp.)	83	78.00	40.00	Operational	Compliant
20	Indore (M Corp.) - Hukma Khedi (Indore-1)	7	5.73	3.67	AMRUT, Operational Dec 2020	Compliant
21	Indore (M Corp.) - Prateek Setu (Indore-1)	8	6.80	3.28	AMRUT, Operational Dec 2020	Compliant
22	Bhopal (M Corp.) - Shirin River (Kohefiza) (Bhojwetland)	5	5	1.00	AMRUT, Operational Dec 2020	Compliant
23	Dewas (M Corp.) - Nanda Nagar, Mendki	14	3.54	1.24	UIDSSMT, Operational Dec 2020	Compliant
24	Gwalior (M Corp.) - Jalalpur (Lashkar)	145	80.81	60.00	AMRUT, Operational Dec 2020	Compliant
25	Burhanpur (M Corp.)-Boharda	21	14.66	10.00	AMRUT, Operational Mar 2021	Compliant
26	Gwalior (M Corp.)-Laltipara (Morar)	65	50.56	5.94	AMRUT, Operational Mar 2021	Compliant
27	Indore (M Corp.)-Radhaswami (Indore-1)	6	4.73	40.00	AMRUT, Operational Mar 2021	Compliant
28	Indore (M Corp.)-Zoo (Indore-1)	35	18.6	2.25	AMRUT, Operational Mar 2021	Compliant
29	Indore (M Corp.)-Naharbhandara (Indore-1)	11	9.14	6.10	AMRUT, Operational Mar 2021	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
30	Indore (M Corp.)-C.P.Shekhar Nagar	10	7.23	2.20	SMART CITY, Operational Mar 2021	Compliant
31	Gwalior (M Corp.)-Shatabdipuram (Morar)	8	4.14	4.30	AMRUT, Operational April 2021	Compliant
32	Morena (M)-Ward No. 4 Atarsuma Area	25	10.11	4.04	AMRUT, Operational April 2021	Compliant
33	Khargone (M)-Ward No.14	17.6	4	3.52	AMRUT, Operational May 2021	Compliant
34	Vidisha (M)-Haripur Peria Nalla	22.25	14.00	5.60	AMRUT, Operational May 2021	Compliant
35	Bhopal (Char Imli ,Shahpura)	4.5	3.5	1.00	AMRUT, Operational Aug 2021	Compliant
36	Bhopal (Neelbad, Shahpura)	6	4.5	2.00	AMRUT, Operational Aug 2021	Compliant
37	Bhopal (Sankhedi, Kolar)	32	22	10.00	AMRUT, Operational Aug 2021	Compliant
38	Dewas (Saroday Nagar)	22	4.74	1.46	UIDSSMT, Operational Sep 2021	Compliant
39	Ratlam (Khetalpur)	16	5.90	1.77	AMRUT, Operational Oct 2021	Compliant
40	Ratlam (Trenching Ground)	21.5	7.6	2.28	AMRUT, Operational Oct 2021	Compliant
41	Gwalior (Lashkar)	4	0.04	0.04	AMRUT, Operational Nov 2021	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
42	Dharampuri	2	1.40	0.70	World Bank, Operational Apr 2022	Compliant
43	Bhind	12	7.51	1.50	AMRUT, Operational June 2022	Compliant
44	Bhopal (Behind Bansal Hospital, Shahpura)	9.5	7.58	1.52	AMRUT, Operational June 2022	Compliant
45	Bhopal (Professor's Colony, Bhojwetland)	2	1.68	0.50	AMRUT, Operational June 2022	Compliant
46	Bhopal (Jamoniya Chir Shahpura)	3.5	2.42	0.48	AMRUT, Operational July 2022	Compliant
47	Budhni (Near Dindayal convent school)	2.2	1.48	1.35	Vishesh Nidhi, Operational July 2022	Compliant
48	Budhni (Vill-Mana)	1.08	0.69	0.05	Vishesh Nidhi, Operational July 2022	Compliant
49	Neemuch (Bus Stand)	7	1.27	0.40	AMRUT, Operational July 2022	Compliant
50	Neemuch (Nr Ravanrundi)	9.5	1.30	0.20	AMRUT, Operational July 2022	Compliant
51	Bhopal (Makshi, Kolar)	20.5	17.10	3.42	AMRUT, Operational Aug 2022	Compliant
52	Jabalpur (Zone II Khatonda)	32	25.51	18.00	AMRUT, Operational Nov 2022	Compliant
53	Datia (Ward 14, Nr Sewda)	12	1.35	0.27	AMRUT, Operational Dec 2022	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
54	Sagar (Patharia Hat)	43	18.00	4.60	AMRUT, Operational Mar 2023	Compliant
55	Jabalpur Zone three and four at Lalpur	34	24.82	27	AMRUT, Operational Sep 2024	Compliant
56	Jabalpur Zone 5	29	18.98	20.00	AMRUT, Operational Mar 2024	Compliant
57	Mandla	0.5	0.4	0.12	Operational	Compliant
58	Bhedaghat (panchwati)	0.43	0.38	0.37	World Bank, Operational Dec 2023	Compliant
59	Bhedaghat (lameta)	0.12	0.084	0.04	World Bank, Operational Dec 2023	Compliant
60	Bhedaghat(gopalpur)	0.22	0.147	0.08	World Bank, Operational Dec 2023	Compliant
61	Bhedaghat (bhadpura)	0.06	0.038	0.04	World Bank, Operational Dec 2023	Compliant
62	Bhedaghat (Lametaghat)	0.06	0.043	0.14	World Bank, Operational Dec 2023	Compliant
63	Ujjain (Salsa Village)	92.5	18	14.00	AMRUT, Operational April 2024	Compliant
64	Omkareshwar (Near Vridhashram)	0.55	0.385	0.12	Vishesh Nidhi , Operational July 2024	Compliant
65	Amarkantak	1.2	0.266	0.08	World Bank, Operational July 2024	Compliant

Annexure -I

Details of Operational STPs in the State						
S. No.	Location	Existing STP Capacity (MLD)	Capacity Being Utilized (MLD)	Reuse of Treated Water (MLD)	Operational Status of STP	Compliance Status
66	Satna (Zone I Dhawari)	15	2.5	0.75	AMRUT, Operational Oct 2024	Compliant
67	Omkareshwar (Trenching Ground, Village M	0.45	0.315	0.09	Vishesh Nidhi , Operational Oct 2024	Compliant
68	Shajapur	11.2	7.1	7.00	World Bank, Operational Sep 2024	Compliant
69	Saikheda	2.6	1	0.30	ADB, Operational Nov 2024	Compliant
70	Anjad(Gram Panchayat Palasia)	3.66	0.5	0.15	ADB, Operational Nov 2024	Compliant
71	Rewa(Baba Ghat)	0.2	0.1		AMRUT, Operational MAY 2025	Compliant
72	Barwaha(Near Trenching Ground, Ward no. 2)	3.75	1.5	0.45	-	-
Total		1478	927.16	440.18		

Details of Under Trial STPs in the State

S. No.	Name of ULBs	Location	Capacity in MLD	Scheme
1	Shivpuri	Ghasari	20	PHE
2	Chhindwara	Ward No.35	28	World Bank
3	Narsingpur	Dedwara Region, Near WTP	6.25	KFW
4	Narsingpur	Naktua Region, Near Jail	2.75	KFW
5	Nemawar	Nemawar Village	1	VISHESH NIDHI
6	Dindori	Vill-Sukharmaal	3.85	VISHESH NIDHI
	Total		61.85	

Annexure - II**Details of Under Construction STPs in the State**

S. No.	Name of ULBs	Location	STP Capacity in MLD	Physical Progress in May %	Status of progress	Completion Timeline	Scheme
1	Guna	P H E Guest House	7.6	98.5	Work in progress	Jun-25	AMRUT
2	Guna	Saket Pura	14.65	99	Work in progress	Jun-25	
3	Murwara (Katni)	Madhav Nagar	7.5	75.14	Balance Work in progress	Sep-25	
4	Murwara (Katni)	Katyaghat	6	22.14	Balance Work in progress	Sep-25	
5	Murwara (Katni)	Kuthla Bus Stand	11	26.75	Balance Work in progress	Sep-25	
6	Rewa	Vivekanand Nagar Nallah	6.5	69	Balance Work in progress	Sep-25	
7	Rewa	Bichiya Laxman Bagh Road	6.5	66	Balance Work in progress	Sep-25	
8	Rewa	Vibhishan Nagar	3	0	Land issue	Sep-25	
9	Rewa	Laxman Bagh Road	9	58	Balance Work in progress	Sep-25	
10	Rewa	Nepaniya	0.4	35	STP completed under JNNURM, Network Under AMRUT remaining	Sep-25	
11	Rewa		12			Sep-25	
12	Satna	Zone II Nazirabad Mela Mod	16	73	Balance Work in progress	Sep-25	
13	Satna	Zone III Kripalpur	11	83	Balance Work in progress	Sep-25	
14	Singrauli	Ward 43 Near Nirvah Colony	11	95	Balance Work in progress.	Jul-25	
15	Singrauli	Ward 29 Near Devera Village	10	30	Balance Work in progress.	Sep-25	
16	Singrauli	Ward 32 Navjivan Vihar Colony	10	92	Balance Work in progress.	Sep-25	
17	Jabalpur (Civil Lines)	Civil Line	5	2	Work in progress	Jun-25	AMRUT
18	Maheshwar	Maheshwar	4.91	48	Contract Turminated on 06.09.2024 due to Contractor slow Progress bid for balance work are called	Dec-25	
19	Nasrullaganj	Ward No.6	4.2	99	Contract Turminated on 06.09.2024 due to Contractor	Jun-25	

Annexure - II

S. No.	Name of ULBs	Location	STP Capacity in MLD	Physical Progress in May %	Status of progress	Completion Timeline	Scheme
					slow Progress bid for balance work are called on 18.09.2024		World Bank
20	Shahdol	Near Murna Nalla	17	76	Work in progress	Jul-25	
21	Mandleshwar	Mandleshwar	3	86	Work in progress	Jun-25	
22	Chitrakoot	Village Manjhgawa	4.7	99	Work in progress	Jun-25	
23	Hoshangabad	Kishanpur, Rashulia	21	33	Work in progress	Dec-25	
24	Mandla	Ward No. 23,	7.75	80	Work in progress	July-25	KFW
25	Mandla	Village Gaunjhi	1.75	80	Work in progress	Jun-25	
26	Badwani	Bheelkhera	9	62	Work in progress	Jun-25	
27	Sendhwa	Village Semalia	8.5	72	Work in progress	Sep-25	
28	Sanavad	Sanavad	5.58	42	Work in progress	Jun-25	
29	Khajuraho	Khajuraho	4.56	5	Work in progress	Aug-26	
30	Rajnagar	Rajnagar	2.82	5	Work in progress	Aug-26	
31	Maihar	Maihar	14.5	48	Work in progress	Sep-26	ADB
32	Sanchi	Sanchi	2.1	0	Work in progress	Apr-27	
33	Dhamnod	Dhamnod	6.68	67	Work in progress	Aug-26	
34	Khurai	Khurai	10	8	Work in progress	Dec-25	
35	Unhel	Unhel	1.6	0	Work in progress	Mar-26	
36	Thikari	Thikari	2	0	Work in progress	Feb-26	
37	Tarana (NP)	Tarana (NP)	2.5	0	Work in progress	Nov-25	
38	Tal (NP)	Tal (NP)	1.2	0	Work in progress	Feb-26	
39	Soyatkalan (NP)	Soyatkalan (NP)	1	0	Work in progress	Nov-25	
40	Sitamau (NP)	Sitamau (NP)	1	0	Work in progress	Jan-26	SBM 2.0
41	Salichouka(Bawaikalan)	Salichouka(Bawaikalan)	0.8	0	Work in progress	Mar-26	

Annexure - II

S. No.	Name of ULBs	Location	STP Capacity in MLD	Physical Progress in May %	Status of progress	Completion Timeline	Scheme
42	Runji-Gautampura (NP)	Runji-Gautampura (NP)	1	0	Work in progress	Feb-26	
43	REHLI	REHLI	3.4	0	Work in progress	Jan-26	AMRUT 2.0
44	Petlawad (NP)	Petlawad (NP)	1	0	Work in progress	Feb-26	SBM-2.0
45	Pankhedi (Kalapipal)	Pankhedi (Kalapipal)	1	0	Work in progress	Jan-26	SBM-2.0
46	Palsud (NP)	Palsud (NP)	0.8	0	Work in progress	Feb-26	SBM-2.0
47	Obedullaganj (NP)	Obedullaganj (NP)	2.7	0	Work in progress	Feb-26	SBM-2.0
48	NOGAON	NOGAON	5.5	0	Work in progress	Oct-25	SBM-2.0
49	Niwas (NP)	Niwas (NP)	1	0	Work in progress	Dec-25	SBM-2.0
50	Niwali Burjurg	Niwali Burjurg	1.5	0	Work in progress	Feb-26	SBM-2.0
51	Neuton Chikhli Kalan (NP)	Neuton Chikhli Kalan (NP)	1	0	Work in progress	Jan-26	SBM-2.0
52	MHOWGAON	MHOWGAON	3	0	Work in progress	Mar-26	SBM-2.0
53	Mangrauni	Mangrauni	1	0	Work in progress	Mar-26	SBM-2.0
54	MANAVAR	MANAVAR	4.5		Work in progress	Dec-25	SBM-2.0
55	MALAJKHAND	MALAJKHAND	3	0	Work in progress	Feb-26	SBM-2.0
56	Maksi (NP)	Maksi (NP)	1.6	0	Work in progress	Dec-25	SBM-2.0
57	Lodhikheda (NP)	Lodhikheda (NP)	1.3	0	Work in progress	Nov-25	SBM-2.0
58	Kurwai (NP)	Kurwai (NP)	1.25	0	Work in progress	Feb-26	SBM-2.0
59	Khetia (NP)	Khetia (NP)	2	0	Work in progress	Feb-26	SBM-2.0
60	KHACHROD	KHACHROD	3.5	0	Work in progress	Oct-25	SBM-2.0
61	Kewlari	Kewlari	1.5	0	Work in progress	Feb-26	SBM-2.0
62	Katangi (NP)	Katangi (NP)	2.6	0	Work in progress	Jan-26	SBM-2.0
63	Kasrawad (NP)	Kasrawad (NP)	2.5	0	Work in progress	Feb-26	SBM-2.0
64	Kanad (NP)	Kanad (NP)	0.7	0	Work in progress	Jan-26	SBM-2.0
65	JHABUA	JHABUA	5	0	Work in progress	Dec-25	SBM-2.0
66	Jamai (M)	Jamai (M)	3	0	Work in progress	Feb-26	SBM-2.0
67	Harrai (NP)	Harrai (NP)	1.3	0	Work in progress	Feb-26	SBM-2.0
68	GARHAKOTA	GARHAKOTA	4	0	Work in progress	Nov-25	SBM-2.0
69	DONGAR PARASIYA	DONGAR PARASIYA	4	0	Work in progress	Mar-26	SBM-2.0
70	Damua (M)	Damua (M)	2.9	0	Work in progress	Nov-25	SBM-2.0
71	Chichli	Chichli	1.65	0	Work in progress	Nov-25	SBM-2.0
72	Chaurai Khas (M)	Chaurai Khas (M)	1.5	0	Work in progress	Oct-25	SBM-2.0
73	Chandameta- Butaria (NP)	Chandameta- Butaria (NP)	1.5	0	Work in progress	Dec-25	SBM-2.0
74	Bistaan	Bistaan	0.8	0	Work in progress	Feb-26	SBM-2.0
75	Bichua	Bichua	0.7	0	Work in progress	Jan-26	SBM-2.0
76	Bhaurasa (NP)	Bhaurasa (NP)	1	0	Work in progress	Feb-26	SBM-2.0

Annexure - II

S. No.	Name of ULBs	Location	STP Capacity in MLD	Physical Progress in May %	Status of progress	Completion Timeline	Scheme
77	Betma (NP)	Betma (NP)	0.8	0	Work in progress	Mar-26	SBM-2.0
78	Barhi	Barhi	1.5	0	Work in progress	Feb-26	SBM-2.0
79	Barghat (NP)	Barghat (NP)	1.3	0	Work in progress	Jan-26	SBM-2.0
80	Baihar (NP)	Baihar (NP)	1.5	0	Work in progress	Feb-26	SBM-2.0
81	Badkuhi (NP)	Badkuhi (NP)	1	0	Work in progress	Feb-26	SBM-2.0
82	Badarwas (NP)	Badarwas (NP)	1	0	Work in progress	Nov-25	SBM-2.0
83	Alirajpur (M)	Alirajpur (M)	3	0	Work in progress	Dec-25	SBM-2.0
84	Akodia (NP)	Akodia (NP)	0.85	0	Work in progress	Jan-26	SBM-2.0
85	AGAR	AGAR	3.35	0	Work in progress	Feb-26	SBM-2.0
86	SIDDHI	SIDDHI	5	0	Work in progress	Feb-26	SBM-2.0
87	SIDDHI	SIDDHI	1	0	Work in progress	Feb-26	SBM-2.0
88	NEPANAGAR	NEPANAGAR	3	0	Work in progress	Feb-26	SBM-2.0
89	NEPANAGAR	NEPANAGAR	0.7	0	Work in progress	Feb-26	SBM-2.0
90	Meghnagar	Meghnagar	0.45	0	Work in progress	Dec-25	SBM-2.0
91	Meghnagar	Meghnagar	0.55	0	Work in progress	Dec-25	SBM-2.0
92	RADHOGARH	RADHOGARH	1	0	Work in progress	Jan-26	SBM-2.0
93	RADHOGARH	RADHOGARH	1.5	0	Work in progress	Jan-26	SBM-2.0
94	RADHOGARH	RADHOGARH	2	0	Work in progress	Jan-26	SBM-2.0
95	RADHOGARH	RADHOGARH	4	0	Work in progress	Jan-26	SBM-2.0
96	Vankhedi	Vankhedi	1	0	Work in progress	Mar-26	SBM-2.0
97	Sirali	Sirali	0.7	0	Work in progress	Mar-26	SBM-2.0
98	Shahpur (NP)	Shahpur (NP)	1	0	Work in progress	Mar-26	SBM-2.0
99	Sausar (M)	Sausar (M)	3	0	Work in progress	Mar-26	SBM-2.0
100	Sailana	Sailana	1	0	Work in progress	Mar-26	SBM-2.0
101	Polaykalan (NP)	Polaykalan (NP)	0.9	0	Work in progress	Mar-26	SBM-2.0
102	Patan (NP)	Patan (NP)	1	0	Work in progress	Mar-26	SBM-2.0
103	Panagar (M)	Panagar (M)	3.8	0	Work in progress	Mar-26	SBM-2.0
104	Nowrozabad (Khodargama) (NP)	Nowrozabad (Khodargama) (NP)	1.3	0	Work in progress	Mar-26	SBM-2.0
105	Mungaoli (NP)	Mungaoli (NP)	4	0	Work in progress	Mar-26	SBM-2.0
106	Mohgaon (NP)	Mohgaon (NP)	1	0	Work in progress	Mar-26	SBM-2.0
107	Manpur	Manpur	1	0	Work in progress	Mar-26	SBM-2.0
108	Lakhnadon (NP)	Lakhnadon (NP)	2.3	0	Work in progress	Mar-26	SBM-2.0
109	Khujner (NP)	Khujner (NP)	0.6	0	Work in progress	Mar-26	SBM-2.0
110	Jobat (NP)	Jobat (NP)	0.75	0	Work in progress	Mar-26	SBM-2.0
111	Ichhawar (NP)	Ichhawar (NP)	1	0	Work in progress	Mar-26	SBM-2.0
112	Gotegaon (NP)	Gotegaon (NP)	3.5	0	Work in progress	Mar-26	SBM-2.0

Annexure - II

S. No.	Name of ULBs	Location	STP Capacity in MLD	Physical Progress in May %	Status of progress	Completion Timeline	Scheme
113	Chapara	Chapara	1.3	0	Work in progress	Mar-26	SBM-2.0
114	Chand	Chand	1.1	0	Work in progress	Mar-26	SBM-2.0
115	Bhainsdehi	Bhainsdehi	0.6	0	Work in progress	Mar-26	SBM-2.0
116	BARELI	BARELI	3.5	0	Work in progress	Mar-26	SBM-2.0
117	Bamhani (NP)	Bamhani (NP)	1	0	Work in progress	Mar-26	SBM-2.0
118	Badagaon (NP)	Badagaon (NP)	0.5	0	Work in progress	Mar-26	SBM-2.0
119	Piparai	Piparai	1	0	Work in progress	Mar-26	SBM-2.0
120	Piparai	Piparai	0.5	0	Work in progress	Mar-26	SBM-2.0
121	Pali (NP)	Pali (NP)	0.6	0	Work in progress	Mar-26	SBM-2.0
122	Pali (NP)	Pali (NP)	0.9	0	Work in progress	Mar-26	SBM-2.0
123	BIJURI	BIJURI	0.7	0	Work in progress	Mar-26	SBM-2.0
124	BIJURI	BIJURI	0.6	0	Work in progress	Mar-26	SBM-2.0
125	BIJURI	BIJURI	0.35	0	Work in progress	Mar-26	SBM-2.0
126	JHABUA	JHABUA	5	0	Work in progress	Aug-26	SBM-2.0
127	Vidisha	Vidisha	1	0	Work in progress	Dec-26	SBM-2.0
128	Ujjain	Ujjain	8	0	Work in progress	Feb-27	SBM-2.0
129	INDORE	INDORE	195	0	Work in progress	Mar-27	SBM-2.0
130	INDORE	INDORE		0	Work in progress	Mar-27	SBM-2.0
131	INDORE	INDORE		0	Work in progress	Mar-27	AMRIT-2.0
		Total Capacity (MLD)	643.00				

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
1	Ujjain	2	24.38	Re-tendered	NMCG
2	Chhatarpur	2	23.4	Tender in progress	AMRUT 2.0.
3	Dewas	3	3	Tender in progress	AMRUT 2.0.
4	Bhopal(Package 3)	5	171	LoA Issued	AMRUT 2.0.
5	Khandawa	1	24	Tender in progress	AMRUT 2.0.
6	Pithampur	3	31	Tender in progress	AMRUT 2.0.
7	Khargoan	0	0	Tender in progress	AMRUT 2.0.
8	Indore	2	120	Tender in progress	AMRUT 2.0.
9	Buhanpur	1	18	Tender in progress	AMRUT 2.0.
10	Nagada	2	1.35	LOA PENDING	AMRUT 2.0.
11	Mandsaur	1	24	LOA PENDING	AMRUT 2.0.
12	Neemuch	1	1.8	LOA PENDING	AMRUT 2.0.
13	Ratlam	0	0	LOA ISSUED	AMRUT 2.0.
14	Chhindwara	0	0	LoA Issued	AMRUT 2.0.
15	Bhind	1	17.9	Tender in progress	AMRUT 2.0.
16	Datia	1	20	Tender in progress	AMRUT 2.0.
17	Jabalpur Cantt	0	0	Tender in progress	AMRUT 2.0.
18	Katni	1	6	Tender in progress	AMRUT 2.0.
19	Morena	2	21	Tender in progress	AMRUT 2.0.
20	Satna	0	0	Tender in progress	AMRUT 2.0.
21	Rewa	0	0	Tender in progress	AMRUT 2.0.
22	Singrauli	0	0	Tender in progress	AMRUT 2.0.
23	Sehore	1	2	Tender in progress	AMRUT 2.0.
24	Sagar	0	0	Tender in progress	AMRUT 2.0.
25	Seoni_M	4	17.4	Tender in progress	AMRUT 2.0.
26	Warigarh	1	0.5	Under Financial Evaluation	SBM 2.0
27	Waraseoni	1	2	LOA Issued	SBM 2.0
28	Vijayraghavgarh (NP)	1	1.2	Under Rate Approval	SBM 2.0
29	Unchahara	1	0.8	Under Rate Approval	SBM 2.0
30	UMARIYA	2	1.2	Under Rate Approval	SBM 2.0
31	Udaipura (NP)	1	1.7	Under Technical Evaluation	SBM 2.0
32	Tonk Khurd	1	0.85	Under Technical Evaluation	SBM 2.0
33	Timarni (NP)	1	2.4	Under Rate Approval	SBM 2.0
34	Thandla (NP)	1	1	Under Technical Evaluation	SBM 2.0
35	Tendukheda (NP)	1	1.6	LOA pending	SBM 2.0
36	Tendukheda (NP)			LOA pending	SBM 2.0
37	Tarichar Kalan (NP)	1	0.75	RFP Under Preparation	SBM 2.0
38	Suwasara (NP)	1	0.9	Under Rate Approval	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
39	Susner (NP)	1	1	LOA Issued	SBM 2.0
40	Sultanpur (NP)	1	1.2	Tender Live	SBM 2.0
41	Sohagpur	2	2.5	Under Technical Evaluation	SBM 2.0
42	SIRONJ	1	5.5	Under Technical Evaluation	SBM 2.0
43	SIHORA	1	4	Under Technical Evaluation	SBM 2.0
44	SHEOPUR	3	6	Under Financial Evaluation	SBM 2.0
45	Shamshabad (NP)	1	0.8	Under Financial Evaluation	SBM 2.0
46	Shamgarh (NP)	3	3	Under Rate Approval	SBM 2.0
47	Shahpura (NP)	1	1	Under Rate Approval	SBM 2.0
48	Shahpura (NP)	1	1	Under Rate Approval	SBM 2.0
49	Shahpur (NP)	1	1.5	Under Rate Approval	SBM 2.0
50	Shahpur	2	0.7	Tender Live	SBM 2.0
51	Shahganj	1	0.5	LOA Issued	SBM 2.0
52	SHADORA	1	1	Under Technical Evaluation	SBM 2.0
53	SEONI MALWA	1	3	Under Rate Approval	SBM 2.0
54	Seondha (NP)	2	1.6	Re-tendered	SBM 2.0
55	SARNI	1	2.7	RFP Under Preparation	SBM 2.0
56	Sardarpur (NP)	1	0.5	LOA Issued	SBM 2.0
57	SABALGARH	1	6	Under Rate Approval	SBM 2.0
58	Rehti	1	1.35	Under Rate Approval	SBM 2.0
59	Rannod	1	0.8	LOA Issued	SBM 2.0
60	Ranapur (NP)	1	0.6	LOA Issued	SBM 2.0
61	Rampur Naikin (NP)	1	1	Re-tendered	SBM 2.0
62	Rampur Baghelan (NP)	1	0.7	Under Rate Approval	SBM 2.0
63	Rajpur (NP)	1	1.5	Under Rate Approval	SBM 2.0
64	Rajgarh (NP)	1	2.3	Tender Live	SBM 2.0
65	RAISEN	1	5	LOA Issued	SBM 2.0
66	RAHATGARH	1	3.75	Under Rate Approval	SBM 2.0
67	Piplodha	1	0.6	Under Rate Approval	SBM 2.0
68	Piplanarayanwar (NP)	1	1.1	LOA Issued	SBM 2.0
69	PIPARIYA_M	2	4.9	Under Rate Approval	SBM 2.0
70	Pichhore (NP)	1	0.7	Under Rate Approval	SBM 2.0
71	Pichhore (NP)	1	1	Under Rate Approval	SBM 2.0
72	Phuphkalan (NP)	1	1	Under Technical Evaluation	SBM 2.0
73	Patharia (NP)	1	2.35	Under Rate Approval	SBM 2.0
74	Pasan (M)	1	2.5	Under Financial Evaluation	SBM 2.0
75	Pansemal (NP)	1	0.8	Tender Live	SBM 2.0
76	PANDHURNA	1	4	Under Rate Approval	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
77	Pandhana (NP)	2	1	Under Technical Evaluation	SBM 2.0
78	Pachore (NP)	1	3	Under Technical Evaluation	SBM 2.0
79	Nayagaon	1	1	Under Technical Evaluation	SBM 2.0
80	Narwar (NP)	1	2	Under Rate Approval	SBM 2.0
81	Namli (NP)	1	0.7	Under Technical Evaluation	SBM 2.0
82	Nalkheda (NP)	1	2	Under Rate Approval	SBM 2.0
83	Nainpur (M)	1	2	Under Rate Approval	SBM 2.0
84	Nagod (NP)	1	2	RFP Under Preparation	SBM 2.0
85	Mundi (NP)	1	0.75	RFP Under Preparation	SBM 2.0
86	MULTAI	1	0.85	Under Rate Approval	SBM 2.0
87	Mohna	2	1.7	Under Financial Evaluation	SBM 2.0
88	Mihona (NP)	1	2.7	Under Financial Evaluation	SBM 2.0
89	Mau (NP)			Under Rate Approval	SBM 2.0
90	Manpur (NP)	1	0.5	Under Rate Approval	SBM 2.0
91	Mangawan (NP)	1	1	Under Technical Evaluation	SBM 2.0
92	Manasa (NP)	1	3.12	Under Financial Evaluation	SBM 2.0
93	Malhargarh	1	1	Under Rate Approval	SBM 2.0
94	Majholi (NP)	1	1	Re-tendered	SBM 2.0
95	MAHIDPUR	1	3	Under Rate Approval	SBM 2.0
96	Madhusudangarh	1	1.5	Under Technical Evaluation	SBM 2.0
97	Machalpur (NP)	1	0.6	LOA pending	SBM 2.0
98	Lateri (NP)	1	2	Under Rate Approval	SBM 2.0
99	Lanji (NP)	1	1.5	Under Rate Approval	SBM 2.0
100	LAHAR	2	4	Re-tendered	SBM 2.0
101	Kumbhraj (NP)	2	2	LOA pending	SBM 2.0
102	Kukdeswar	1	1	Under Rate Approval	SBM 2.0
103	KOTMA	1	3.4	RFP Under Preparation	SBM 2.0
104	Kothri (NP)	1	0.6	Under Financial Evaluation	SBM 2.0
105	Kolaras (NP)	1	1	Under Technical Evaluation	SBM 2.0
106	Khirkiya (NP)	1	1.3	Under Financial Evaluation	SBM 2.0
107	Khategaon (NP)	1	3.5	LOA Issued	SBM 2.0
108	Khaniyadhana (NP)	1	1	Tender Live	SBM 2.0
109	Khand(Bansagar) (NP)	1	0.7	Under Financial Evaluation	SBM 2.0
110	Katangi (NP)	1	1.5	LOA Issued	SBM 2.0
111	Kari (NP)	1	1	RFP Under Preparation	SBM 2.0
112	Karera (NP)	1	2	Under Financial Evaluation	SBM 2.0
113	Kakarhati (NP)	1	1	Re-tendered	SBM 2.0
114	Kailaras (NP)	1	4.5	Under Financial Evaluation	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
115	Jiran	1	1.07	Under Technical Evaluation	SBM 2.0
116	Jhundpura (NP)	1	1	LOA Issued	SBM 2.0
117	Jeerapur (NP)	2	2.5	Under Rate Approval	SBM 2.0
118	JAWARA	1	5	Under Technical Evaluation	SBM 2.0
119	Jawar (NP)	1	0.5	Under Technical Evaluation	SBM 2.0
120	Jawad (NP)	1	1.8	Under Technical Evaluation	SBM 2.0
121	JAURA	1	5	Under Rate Approval	SBM 2.0
122	Jaitwara (NP)	1	0.5	Under Technical Evaluation	SBM 2.0
123	Jaithari (NP)	1	0.89	Tender Live	SBM 2.0
124	Jaisinghnagar (NP)	1	0.6	LOA Issued	SBM 2.0
125	Indergarh (NP)	1	1	Under Rate Approval	SBM 2.0
126	Hindoria (NP)	1	1.65	RFP Under Preparation	SBM 2.0
127	HATTA	1	3.6	Under Rate Approval	SBM 2.0
128	Hatod (NP)	1	1	Tender Live	SBM 2.0
129	Harpalpur (NP)	1	0.9	Under Financial Evaluation	SBM 2.0
130	HARDA	1	1	Under Financial Evaluation	SBM 2.0
131	Gurh (NP)	1	1	Under Rate Approval	SBM 2.0
132	Gormi (NP)	1	3	LOA Issued	SBM 2.0
133	GOHAD	5	9	Re-tendered	SBM 2.0
134	Ghuwara (NP)	1	0.7	Re-tendered	SBM 2.0
135	Ghodadogri	1	0.6	Under Rate Approval	SBM 2.0
136	Garhi - Malhera (NP)	1	0.9	Retender	SBM 2.0
137	GANJBASODA	1	9.5	Under Financial Evaluation	SBM 2.0
138	Gairatganj (NP)	1	0.9	Tender Live	SBM 2.0
139	GADARWARA	1	5.5	Re-tendered	SBM 2.0
140	DHANPURI	3	1.7	Under Rate Approval	SBM 2.0
141	Dhamnodd_R	1	0.55	Under Financial Evaluation	SBM 2.0
142	Depalpur (NP)	3	1.15	Tender Live	SBM 2.0
143	Daboh (NP)	1	2	Under Rate Approval	SBM 2.0
144	Dabhaura	1	0.5	Under Financial Evaluation	SBM 2.0
145	Chicholi (NP)	1	0.5	Under Financial Evaluation	SBM 2.0
146	Chhapiheda (NP)	1	0.65	Under Rate Approval	SBM 2.0
147	Chandia (NP)	1	0.8	Under Rate Approval	SBM 2.0
148	CHANDERI	2	4	LOA pending	SBM 2.0
149	Chakghat (NP)	1	1	Re-tendered	SBM 2.0
150	Buxwaha (NP)	1	0.55	Re-tendered	SBM 2.0
151	Bilhara	1	1	Under Rate Approval	SBM 2.0
152	Bijaypur	2	1.25	Under Financial Evaluation	SBM 2.0

Annexure – III

Details of Proposed STPs in the State					
S. No.	Name of ULBs	No. of STPs	Capacity (MLD)	Status	Scheme
153	Bijawar (NP)	1	1.5	Tender Live	SBM 2.0
154	Bichhiya (NP)	1	1	LOA Issued	SBM 2.0
155	Bhitarwar (NP)	2	2	LOA Issued	SBM 2.0
156	Bhikangaon (NP)	1	1.5	LOA Issued	SBM 2.0
157	Bhainsoda Mandi	1	1.6	Under Technical Evaluation	SBM 2.0
158	BERASIA	1	3	Under Financial Evaluation	SBM 2.0
159	BEGUMGANJ	1	3.5	LOA Issued	SBM 2.0
160	Bangawan (Rajnagar)	1	0.8	RFP Under Preparation	SBM 2.0
161	BAMORE	1	3.5	Under Technical Evaluation	SBM 2.0
162	Bairad	2	1	LOA Issued	SBM 2.0
163	Bagli (NP)	1	0.65	Under Rate Approval	SBM 2.0
164	Badoda (NP)	1	1	Under Rate Approval	SBM 2.0
165	Badnawar (NP)	1	3	LOA Issued	SBM 2.0
166	BADNAGAR	1	4	LOA Issued	SBM 2.0
167	Badi (NP)	1	2.3	Under Financial Evaluation	SBM 2.0
168	Badawada (NP)	1	0.6	Under Technical Evaluation	SBM 2.0
169	Bada Malhera (NP)	1	1.3	Tender Live	SBM 2.0
170	Babai (NP)	1	1.8	Under Rate Approval	SBM 2.0
171	Baandri	1	4	Under Rate Approval	SBM 2.0
172	Athner (NP)	1	0.65	Under Financial Evaluation	SBM 2.0
173	ASHTA	2	6.5	Under Rate Approval	SBM 2.0
174	Aron (NP)	2	1.5	LOA Issued	SBM 2.0
175	Anuppur (M)	2	1.95	Tender Live	SBM 2.0
176	AMLA	2	2.2	Under Rate Approval	SBM 2.0
177	Amarpatan (NP)	1	0.75	Under Technical Evaluation	SBM 2.0
178	Amanganj (NP)	1	1	Retender	SBM 2.0
179	Alot (NP)	1	2.1	Under Rate Approval	SBM 2.0
180	Alampur (NP)	1	0.7	Re-tendered	SBM 2.0
181	Akoda (NP)	1	1.3	Re-tendered	SBM 2.0
Total		217	815.46		

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
1	Jabalpur	0	96900	62825	34075	5913	68738	68738
2	Gwalior	131458	38414	38977	0	0	38977	170435
3	Morena	0	22231	22231	0	0	22231	22231
4	Satna	0	50000	7525	42475	0	7525	7525
5	Sagar	0	60173	28000	32173	0	28000	28000
6	Rewa	3000	42933	0	42933	0	0	3000
7	Katni	9000	29000	0	29000	0	0	9000
8	Singrauli	8404	35000	0	35000	0	0	8404
9	Chhindwara	0	0	0	0	28000	21930	21930
10	Bhind	0	12585	13800	0	0	13800	13800
11	Guna	0	26000	22995	3005	0	22995	22995
12	Shivpuri	0	0	0	0	0	0	0
13	Chhatarpur	0	0	0	0	0	0	0
14	Damoh	0	0	0	0	0	0	0
15	Seoni	0	0	0	0	0	0	0
16	Datia	0	13349	8880	4469	0	8680	8680
17	Dabra	0	0	0	0	0	0	0
18	Betul	0	0	0	0	0	0	0
19	Bhopal	91717	76820	80206	0	30000	110206	201923
20	Burhanpur	1593	23520	23520	0	1500	25020	26613

Annexure - IV

Details of Household Service Connections in the State (Sewerage)

S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
21	Dewas	7500	0	0	0	22852	22852	30352
22	Hoshangabad	1100	0	0	0	459	459	1559
23	Indore	263812	5000	5000	0	0	5000	268812
24	Khandwa	0	0	0	0	0	0	0
25	Khargone	300	9349	9349	0	0	9349	9649
26	Mandsaur	4840	0	0	0	0	0	4840
27	Nagda	0	0	0	0	0	0	0
28	Neemuch	500	16222	16222	0	0	16222	16722
29	Omkareshwar	0	0	0	0	1818	1818	1818
30	Pithampur	6455	0	0	0	0	0	6455
31	Ratlam	1000	43273	43273	0	3000	46273	47273
32	Sehore	500	14200	14200	0	0	14200	14700
33	Ujjain	0	60320	11560	48760	0	11560	11560
34	Vidisha	700	18406	18406	0	0	18406	19106
35	Shajapur	0	0	0	0	13457	13457	13457
36	Bhedaghat	0	0	0	0	1084	1084	1084
37	Nasrullaganj	0	0	0	0	2833	2833	2833
38	Chitrakoot	0	0	0	0	350	350	350
39	Mandla	0	0	0	0	12842	10552	10552
40	Narsinghpur	0	0	0	0	13100	13100	13100
41	Badwani	0	0	0	0	1743	1743	1743
42	Sendhwa	0	0	0	0	7162	4194	4194

Annexure - IV

Details of Household Service Connections in the State (Sewerage)								
S. No.	Name of City	Number of Households covered at the start of Mission (2015-2016)	Number of Household Connection Proposed Under Amrut Mission	Total Connections Done Through Amrut	Balance Connections in AMRUT	Total Connections Done Through Convergence	Total no. of Connection Done Through AMRUT & Convergence	Total Connections Done
43	Barwaha	0	0	0	0	1677	1677	1677
44	Anjad	0	0	0	0	1463	1463	1463
45	Saikheda	0	0	0	0	2721	2721	2721
46	Budhni	0	0	0	0	2804	2804	2804
47	Dharampuri	0	0	0	0	2300	2300	2300
48	Nemawar	0	0	0	0	1226	1226	1226
49	Amarkantak	0	0	0	0	1518	1518	1518
50	Mandleshwar	0	0	0	0	3846	3846	3846
51	Dindori	0	0	0	0	2000	2000	2000
52	Sanawad	0	0	0	0	1021	1021	1021
53	Maheshwar	0	0	0	0	2007	2007	2007
54	Dhamnod	0	0	0	0	0	0	0
55	Rajnagar	0	0	0	0	0	0	0
56	Shahadol	0	0	0	0	1523	1523	1523
57	Sanchi	0	0	0	0	0	0	0
58	Khajuraho	0	0	0	0	0	0	0
59	Maihar	0	0	0	0	0	0	0
60	Khurai	0	0	0	0	310	310	310
Total		531879	693695	426969	271890	164459	585970	1117849

Annexure - V-A

- **Action plan to bridge gap between installed capacity and Current Utilization of processing facilities (if Gap > 20%)**

Quantity of MSW generated (TPD)	6678.15
Quantity of MSW processed (TPD)	6612.13
Quantity of MSW disposed in secured land fill site (TPD)	260

We are processing more than 99% of the waste generated currently.

- No. and capacity of C & D waste processing plants in TPD (existing, proposed and under construction)

Head	No. of plants	Name of ULB	Plant capacity (In TPD)
Existing	1	Indore	100
	1	Bhopal	100
	1	Ujjain	100
	1	Jabalpur	50
	1	Rewa	50
	1	Sagar	50
	1	Singrauli	30
	1	Gwalior	50
Note: 07 newly formed ULBs don't have any provisions for C&D waste management & remaining 398 ULBs have dedicated storage cum manual segregation units for C&D Waste. It is not financially viable for setting up C&D waste processing plant in ULBs with <100 TPD of C&D waste generation rate.			

- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source.

Total no. of wards	No. of wards having door to door collection service	No. of wards practicing segregation at source
7591	7586	99%

Status of ULB Wise Management of Solid Waste

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
1	AGAR	802237	7.1	7.1	7.1	Yes	100%
2	BADAGAON_A	802235	1.03	1.03	1.03	Yes	100%
3	BARODE	802236	3.68	3.68	3.68	Yes	100%
4	KANAD	802238	5.04	5.04	5.04	Yes	100%
5	NALKHEDA	802234	3.16	3.16	3.16	Yes	100%
6	SOYATKALAN	802232	3.09	3.09	3.09	Yes	100%
7	SUSNER	802233	3.11	3.11	3.11	Yes	100%
8	ALIRAJPUR	802433	7.74	7.74	7.74	Yes	100%
9	BHAVRA	802431	4.21	4.21	4.21	Yes	100%
10	JOBAT	802432	3.74	3.63	3.63	Yes	97%
11	AMARKANTAK	802421	1.61	1.61	1.61	Yes	100%
12	ANUPPUR	802419	3.26	3.26	3.23	Yes	99%
13	BANGAWAN (RAJNAGAR)	900691	5	5		Yes	0%
14	BIJURI	802416	3.26	3.26	3.26	Yes	100%
15	DOLA	900692	0.65	0.65	0.65	Yes	100%
16	DUMARKACHAR	900693	1.29	1.29	1.29	Yes	100%
17	JAITHARI	802420	1.94	1.94	1.94	Yes	100%
18	Bargawan (Amlai)	New ULB	8.59	5.35	5.35	Yes	62%
19	KOTMA	802417	1.94	1.94	1.94	Yes	100%
20	PASAN	802418	4.81	4.81	4.81	Yes	100%
21	ASHOKNAGAR	802408	24.19	24.19	24.19	Yes	100%
22	CHANDERI	802407	3.35	3.35	3.35	Yes	100%
23	ESAGARH	802406	4.32	4.32	4.32	Yes	100%
24	MUNGAOLI	802409	6.84	6.84	6.84	Yes	100%
25	PIPARAI	900682	3.6	3.6	3.6	Yes	100%
26	SHADORA	900156	3.94	3.94	3.94	Yes	100%
27	BAIHAR	802398	1.61	1.61	1.61	Yes	100%
28	BALAGHAT	802397	16.68	16.68	16.68	Yes	100%
29	KATANGI_B	802395	1.61	1.61	1.61	Yes	100%
30	LANGI	802400	2	2	2	Yes	100%
31	MALAJKHAND	802399	10.65	10.65	10.65	Yes	100%
32	WARASEONI	802396	4.78	4.78	4.78	Yes	100%
33	ANJAD	802286	4.19	4.19	4.19	Yes	100%
34	BADWANI	802285	25.84	25.84	25.84	Yes	100%
35	KHETIA	802290	3.45	3.45	3.45	Yes	100%
36	NIWALI BURJURG	900677	3.26	3.26	3.26	Yes	100%
37	PALSOOD	802288	3.42	3.42	3.42	Yes	100%
38	PANSEMAL	802289	3.13	3.13	3.13	Yes	100%
39	RAJPUR_M	802287	7	7	7	Yes	100%
40	SENDHWA	802291	19.68	19.68	19.68	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
41	THIKARI	900678	3.06	3.06	3.06	Yes	100%
42	AMLA	802340	10.06	10.06	10.06	Yes	100%
43	ATHNER	802334	1.03	1.03	1.03	Yes	100%
44	BETUL	802335	36.19	36.19	36.19	Yes	100%
45	BETUL BAZAAR	802336	4.23	4.23	4.23	Yes	100%
46	BHAINSDEHI	802333	2.32	2.32	2.32	Yes	100%
47	CHICHOLI	802337	1.19	1.19	1.19	Yes	100%
48	GHODADOGRI	900702	1.74	1.74		Yes	0%
49	MULTAI	802339	6	6	6	Yes	100%
50	SARNI	802338	28.97	28.97	28.97	Yes	100%
51	SHAHPUR	900703	2.16	2.16	2.16	Yes	100%
52	AKODA	802091	3.68	3.68	3.68	Yes	100%
53	ALAMPUR	802098	4.45	4.45	4.45	Yes	100%
54	BHIND	802090	70.52	70.52	70.52	Yes	100%
55	DABOH	802099	6.48	6.48	6.48	Yes	100%
56	GOHAD	802094	8.97	8.97	8.97	Yes	100%
57	GORMI	802093	6.39	6.39	6.39	Yes	100%
58	LAHAR	802097	8.48	8.48	8.48	Yes	100%
59	MALANPUR	900680	3.39	3.39	3.39	Yes	100%
60	MAU	802095	6.39	6.39	6.39	Yes	100%
61	MEHGAON	802092	6.45	6.45	6.45	Yes	100%
62	MIHONA	802096	5.1	5.1	5.1	Yes	100%
63	PHUPHKALAN	802089	3.71	3.71	3.71	Yes	100%
64	RAUN	900681	2.94	2.94	2.94	Yes	100%
65	BERASIA	802311	3.21	3.21	3.21	Yes	100%
66	BHOPAL	802312	821	821	821	Yes	100%
67	BURHANPUR	802439	59.5	59.5	59.5	Yes	100%
68	NEPANAGAR	802441	8.29	8.23	8.23	Yes	99%
69	SHAHPUR_B	802440	3.61	3.61	3.61	Yes	100%
70	BADALMALHERA	802142	3.63	3.63	3.63	Yes	100%
71	BIJAWAR	802145	3.73	3.73	3.73	Yes	100%
72	BUXWAHA	802146	2.32	2.32	2.32	Yes	100%
73	CHANDALA	802134	2.23	2.23	2.23	Yes	100%
74	CHHATARPUR	802139	31.69	31.69	31.69	Yes	100%
75	GADIMALHARA	802137	3.9	3.9	3.9	Yes	100%
76	GHUWARA	802143	2.79	2.79	2.79	Yes	100%
77	HARPALPUR	802135	3.37	3.37	3.37	Yes	100%
78	KHAJURAO	802141	5.58	5.58	5.58	Yes	100%
79	LAVKUSH NAGAR	802133	3.7	3.7	3.7	Yes	100%
80	MAHARAJPUR	802138	5.29	5.29	5.29	Yes	100%
81	NOGAON	802136	6.75	6.75	6.75	Yes	100%
82	RAJNAGAR	802140	2.98	2.98	2.98	Yes	100%
83	SATAI	802144	3.17	3.17	3.17	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
84	WARIGARH	802132	2.56	2.56	2.56	Yes	100%
85	AMARWARA	802377	7.31	7.31	7.31	Yes	100%
86	BADKUHI	802385	2.72	2.72	2.72	Yes	100%
87	BICHHUUA	900160	1.78	1.78	1.78	Yes	100%
88	CHAND	900161	2.67	2.67	2.67	Yes	100%
89	CHANDAMETA BUTARIA	802384	4.21	4.21	4.21	Yes	100%
90	CHHINDWARA	802386	55.65	55.65	55.65	Yes	100%
91	CHORAI	802379	1.38	1.38	1.38	Yes	100%
92	DAMUA	802381	9.12	9.12	9.12	Yes	100%
93	DONGAR PARASIYA	802383	18.14	18.14	18.14	Yes	100%
94	HARRAI	802378	1.97	1.97	1.97	Yes	100%
95	JUNNARDEO	802380	10.13	10.13	10.13	Yes	100%
96	LODHIKHEDA	802389	3.26	3.26	3.26	Yes	100%
97	MOHGAON	802388	3.35	3.35	3.35	Yes	100%
98	NEWTONCHIKHLI	802382	1.89	1.89	1.89	Yes	100%
99	PANDHURNA	802391	13.55	13.55	13.55	Yes	100%
100	PIPLANARAYANWAR	802390	1.87	1.87	1.87	Yes	100%
101	SAUSAR	802387	5.17	5.17	5.17	Yes	100%
102	DAMOH	802167	26.84	26.84	26.84	Yes	100%
103	HATTA	802164	4.08	4.08	4.08	Yes	100%
104	HINDORIYA	802166	4.49	4.49	4.49	Yes	100%
105	PATERA	900165	4.56	4.56	4.56	Yes	100%
106	PATHARIYA	802165	4.91	4.91	4.91	Yes	100%
107	TENDUKHEDA_D	802168	2.52	2.52	2.52	Yes	100%
108	BADONI	802110	4.58	4.58	4.58	Yes	100%
109	BHANDER	802111	7.84	7.84	7.84	Yes	100%
110	DATIA	802109	38.9	38.9	38.9	Yes	100%
111	INDERGARH_MP	802108	8.1	8.1	8.1	Yes	100%
112	SEONDHA	802107	7.58	7.58	7.58	Yes	100%
113	BAGLI	802254	2.95	2.95	2.95	Yes	100%
114	BHAURASA	802245	2.32	2.32	2.32	Yes	100%
115	DEWAS	802248	109.92	109.92	109.92	Yes	100%
116	HATPIPLIYA	802255	3.71	3.71	3.71	Yes	100%
117	KANNOD	802249	3.91	3.91	3.91	Yes	100%
118	KANTHAPHOD	802251	2.3	2.3	2.3	Yes	100%
119	KARNAWAD	802253	2.95	2.95	2.95	Yes	100%
120	KHATEGAON	802256	3.97	3.97	3.97	Yes	100%
121	LOHARDA	802250	2.35	2.35	2.35	Yes	100%
122	NEEMAWAR	900166	1.71	1.71	1.71	Yes	100%
123	PIPALRAWAN	802247	2.85	2.85	2.85	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
124	SATWAS	802252	3.39	3.39	3.39	Yes	100%
125	SONKATCH	802246	3.32	3.32	3.32	Yes	100%
126	TONKHURD	802244	2.41	2.41	2.41	Yes	100%
127	BADNAWAR	802257	5.26	5.26	5.26	Yes	100%
128	DAHI	802264	2.26	2.26	2.26	Yes	100%
129	DHAMNOD_D	802266	8.23	8.23	8.23	Yes	100%
130	DHAR	802260	36.77	36.77	36.77	Yes	100%
131	DHARAMPURI	802267	6.29	6.29	6.29	Yes	100%
132	KUKSHI	802263	7.82	7.82	7.82	Yes	100%
133	MANAVAR	802265	9.22	9.22	9.22	Yes	100%
134	MANDAV	802262	3.02	3.02	3.02	Yes	100%
135	PITHAMPUR	802261	41.55	41.55	41.55	Yes	100%
136	RAJGARH_D	802258	5	5	5	Yes	100%
137	SARDARPUR	802259	3.84	3.84	3.84	Yes	100%
138	DINDORI_D	802371	4.1	4.1	4.1	Yes	100%
139	SHAHPURA_D	802370	2.48	2.48	2.48	Yes	100%
140	ARON	802404	7.53	7.53	7.53	Yes	100%
141	CHACHODABINAG ANJ	802405	6.15	6.15	6.15	Yes	100%
142	GUNA	802401	51.77	51.77	51.77	Yes	100%
143	KUMBHRAJ	802403	7.13	7.13	7.13	Yes	100%
144	MADHUSUDANGA RH	900683	2.85	2.85	2.85	Yes	100%
145	RADHOGARH	802402	7.91	7.91	7.91	Yes	100%
146	ANTRI	802106	4.03	4.03	4.03	Yes	100%
147	BILAUA	802102	3.46	3.46	3.46	Yes	100%
148	BITARWAR	802105	5.52	5.52	5.52	Yes	100%
149	DABRA	802104	13.8	13.8	13.8	Yes	100%
150	GWALIOR	802100	444.29	444.29	444.29	Yes	100%
151	MOHNA	900684	3.29	3.29	3.29	Yes	100%
152	PICHHORE	802103	5.68	5.68	5.68	Yes	100%
153	HARDA	802342	23.06	23.06	23.06	Yes	100%
154	KHIRKIYA	802341	3.9	3.9	3.9	Yes	100%
155	SIRALI	900704	3.97	3.97	3.97	Yes	100%
156	TIMARNI	802343	3.26	3.26	3.26	Yes	100%
157	BABAI	802347	3.42	3.42	3.42	Yes	100%
158	HOSHANGABAD	802346	23.55	23.55	23.55	Yes	100%
159	ITARSI	802345	20.42	20.42	20.42	Yes	100%
160	PIPARIYA_M	802349	3.48	3.48	3.48	Yes	100%
161	SEONI MALWA	802344	3.94	3.94	3.94	Yes	100%
162	SOHAGPUR	802348	3.77	3.77	3.77	Yes	100%
163	VANKHEDI	900171	2.9	2.9	2.9	Yes	100%
164	BETMA	802270	4.06	4.06	4.06	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
165	DEPALPUR	802269	9.68	9.68	9.68	Yes	100%
166	GAUTAMPURA	802268	4	4	4	Yes	100%
167	HATHOD	802271	3.14	3.14	3.14	Yes	100%
168	INDORE	802273	1,005.1	1,005.1	1,005.1	Yes	100%
169	MANPUR	802277	2.74	2.74	2.74	Yes	100%
170	MHOWGAON	802276	7.29	7.29	7.29	Yes	100%
171	RAU	802274	13.68	13.68	13.68	Yes	100%
172	SANWER	802272	3.32	3.32	3.32	Yes	100%
173	BERALA_M	802363	3.94	3.94	3.94	Yes	100%
174	BHEDAGHAT	802362	1.19	1.19	1.19	Yes	100%
175	JABALPUR	802361	522.65	522.65	522.65	Yes	100%
176	KATANGI_J	802357	5.34	5.34	5.34	Yes	100%
177	MANJHOLI_J	802356	3.55	2.77	2.77	Yes	78%
178	PANAGAR	802364	6.77	6.77	6.77	Yes	100%
179	Punasa	New ULB	4.3	4.	4.	Yes	93%
180	PATAN_MP	802358	3.07	3.07	3.07	Yes	100%
181	SHAHPUR BHITONI	802359	3.48	3.48	3.48	Yes	100%
182	SIHORA	802355	15	15	15	Yes	100%
183	JHABUA	802429	9.68	9.68	9.68	Yes	100%
184	MEGHNAGAR	900157	1.13	1.13	1.13	Yes	100%
185	PETLAWAD	802428	5	5	5	Yes	100%
186	RANAPUR	802430	3.61	3.61	3.61	Yes	100%
187	THANDLA	802427	3.87	3.87	3.87	Yes	100%
188	CHHANERA	802434	4.18	4.18	4.18	Yes	100%
189	KHANDWA	802435	46.11	46.11	46.11	Yes	100%
190	MUNDI	802437	7.1	7.1	7.1	Yes	100%
191	OMKARESHWAR	802436	3.43	3.42	3.42	No	100%
192	PANDHANA	802438	3.84	3.76	3.76	Yes	98%
193	BARWAHA	802278	7.4	7.4	7.4	Yes	100%
194	BHIKANGAON	802283	4.52	4.52	4.52	Yes	100%
195	BISTAAN	900679	3.87	3.87	3.87	Yes	100%
196	KARHI PANDLYA	900158	3.12	3.12	3.12	Yes	100%
197	KASRAWAD	802282	6.52	6.52	6.52	Yes	100%
198	KHARGONE	802284	39.68	39.68	39.68	Yes	100%
199	MAHESHWAR	802280	7.03	7.03	7.03	Yes	100%
200	MANDLESHWAR	802281	3.35	3.35	3.35	Yes	100%
201	SANAWAD	802279	10.39	10.39	10.39	Yes	100%
202	BAMHANI	802374	4.92	4.92	4.92	Yes	100%
203	BHUA BHICHHIA	802375	3.68	3.68	3.68	Yes	100%
204	MANDLA	802373	18.87	18.87	18.87	Yes	100%
205	NAINPUR	802376	9.5	9.5	9.5	Yes	100%
206	NIWAS	802372	3.97	3.97	3.97	Yes	100%
207	BHAINSODA	900701	2.86	2.86	2.86	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
	MANDI						
208	BHANPURA	802205	5.81	5.81	5.81	Yes	100%
209	GAROTH	802209	2.66	2.66	2.66	Yes	100%
210	MALHARGARH	802206	0.94	0.94	0.94	Yes	100%
211	MANDSAUR	802211	24.13	24.13	24.13	Yes	100%
212	NAGRI_M	802212	1.34	1.34	1.34	Yes	100%
213	NARAYANGARH	802207	0.65	0.65	0.65	Yes	100%
214	PIPALYA MANDI	802208	1.9	1.9	1.9	Yes	100%
215	SHYAMGARH	802210	1.55	1.55	1.55	Yes	100%
216	SITAMAU	802213	1.19	1.19	1.19	Yes	100%
217	SUWASRA	802214	0.98	0.98	0.98	Yes	100%
218	AMBAH	802081	10.29	10.29	10.29	Yes	100%
219	BAMORE	802084	9.58	9.58	9.58	Yes	100%
220	JAURA	802085	9.71	9.71	9.71	Yes	100%
221	JHUNDPURA	802087	3.19	3.16	3.16	Yes	99%
222	KAILARAS	802086	9.29	9.29	9.29	Yes	100%
223	MORENA	802083	91.94	91.94	91.94	Yes	100%
224	PORSA	802082	9.84	9.84	9.84	Yes	100%
225	SABALGARH	802088	9.77	9.77	9.77	Yes	100%
226	BARHI	802352	4.1	4.1	4.1	Yes	100%
227	KATNI	802351	113.68	113.68	113.68	Yes	100%
228	KYMORE	802353	5.18	5.18	5.18	Yes	100%
229	VIJAY RADHOGARH	802354	3.97	3.97	3.97	Yes	100%
230	CHICHLI	900163	3.03	3.03	3.03	Yes	100%
231	GADARWARA	802366	11.88	11.88	11.88	Yes	100%
232	GOTEGAON	802365	15.58	15.58	15.58	Yes	100%
233	KARELI	802368	9.78	9.78	9.78	Yes	100%
234	NARSINGHPUR	802367	8.13	8.13	8.13	Yes	100%
235	SAINKHEDA	900159	3.19	3.19	3.19	Yes	100%
236	SALICHOKA	900162	3	3	3	Yes	100%
237	TENDUKHEDA_N	802369	3.39	3.26	3.26	Yes	96%
238	ATHANA	900167	1.02	1.02	1.02	Yes	100%
239	DIKEN	802196	1.16	1.16	1.16	Yes	100%
240	JAWAD	802197	2	2	2	Yes	100%
241	JEERAN	802201	0.16	0.16	0.16	Yes	100%
242	KUKDESHWAR	802204	2.26	2.26	2.26	Yes	100%
243	MANASA	802203	4.33	4.31	4.31	Yes	100%
244	NAYAGAON	900168	1.33	1.33	1.33	Yes	100%
245	NEEMUCH	802200	32.92	32.92	32.92	Yes	100%
246	RAMPURA	802202	2.48	2.48	2.48	Yes	100%
247	RATANGARH_N_M	802199	1.1	1.1	1.1	Yes	100%
248	SARWANIA	900169	0.52	0.52	0.52	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
	MAHARAJ						
249	SINGOLI	802198	1.13	1.13	1.13	Yes	100%
250	JERON KHALSA	802122	2.32	2.32	2.32	Yes	100%
251	NIWARI	802120	3.48	3.48	3.48	Yes	100%
252	ORCHHA	802121	4.02	4.02	4.02	Yes	100%
253	PRITHVIPUR	802123	3.82	3.82	3.82	Yes	100%
254	TARICHARKALA	802119	3.26	3.26	3.26	Yes	100%
255	AJAIGARH	802147	2.75	2.75	2.75	Yes	100%
256	AMANGANJ	802151	4.04	4.04	4.04	Yes	100%
257	DEVENDRA NAGAR	802149	4.65	4.65	4.65	Yes	100%
258	GUNNOR	900696	3.9	3.9	3.9	Yes	100%
259	KIKRATHI	802150	4.1	4.1	4.1	Yes	100%
260	PANNA	802148	11.34	11.34	11.34	Yes	100%
261	PAWAI	802152	4.36	4.36	4.36	Yes	100%
262	BAADI	802330	3.96	3.96	3.96	Yes	100%
263	BARELI	802329	4.61	4.61	4.61	Yes	100%
264	Deori	New ULB	4.98	4.	4.	Yes	80%
265	BEGUMGANJ	802325	4.45	4.45	4.45	Yes	100%
266	GAIRATGANJ	802324	1.81	1.81	1.81	Yes	100%
267	MANDIDEEP	802327	8.61	8.61	8.61	Yes	100%
268	OBEDULLAGANJ	802328	5.6	5.6	5.6	Yes	100%
269	RAISEN	802323	5.03	5.03	5.03	Yes	100%
270	SANCHI	802322	3.74	3.74	3.74	Yes	100%
271	SILWANI	802331	3.87	3.87	3.87	Yes	100%
272	SULTANPUR_R	802326	2.95	2.95	2.95	No	100%
273	UDAIPURA	802332	4.47	4.47	4.47	Yes	100%
274	BIAORA	802299	6.53	6.53	6.53	Yes	100%
275	BODA	802302	0.9	0.9	0.9	Yes	100%
276	CHHAPIHEDA	802295	1	1	1	Yes	100%
277	JEERAPUR	802293	2.3	2.3	2.3	Yes	100%
278	KHILCHIPUR	802294	2.12	2.12	2.12	Yes	100%
279	KHUJNER	802297	3.45	3.45	3.45	Yes	100%
280	KURAWAR	900154	3.87	3.87	3.87	Yes	100%
281	MACHALPUR	802292	1.03	1.03	1.03	Yes	100%
282	NARSINGHGARH	802301	4.87	4.87	4.87	Yes	100%
283	PACHORE	802303	6.85	6.85	6.85	Yes	100%
284	RAJGARH_R	802296	4.65	4.65	4.65	Yes	100%
285	SARANGPUR	802300	4.84	4.84	4.84	Yes	100%
286	SUTHALIA	802298	3.87	3.87	3.87	Yes	100%
287	TALEN	802304	1.01	1.01	1.01	Yes	100%
288	ALOT	802218	7.01	7.01	7.01	Yes	100%
289	BADAWADA	802217	3.29	3.29	3.29	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
290	DHAMNOD_R	802223	3.29	3.29	3.29	Yes	100%
291	JAWARA	802216	18	18	18	Yes	100%
292	NAMLI	802221	2.51	2.51	2.51	Yes	100%
293	PIPLODHA	802215	3.39	3.39	3.39	Yes	100%
294	RATLAM	802222	112.81	112.81	112.81	Yes	100%
295	SAILANA	802220	1.52	1.52	1.52	Yes	100%
296	TAL	802219	2.9	2.9	2.9	Yes	100%
297	BAIKUNTHPUR_M	802183	2.9	2.9	2.9	Yes	100%
298	CHAKGHAT	802180	2.97	2.97	2.97	Yes	100%
299	DABHOURA	900690	0.05	0.05		Yes	0%
300	GOVINDGARH	802190	2.39	2.39	2.39	Yes	100%
301	GURH	802191	3.75	3.41	3.41	Yes	91%
302	HANUMANA	802186	3.29	3.26	3.26	Yes	99%
303	MANGAVA	802184	2.52	2.52	2.52	Yes	100%
304	MAUGANJ	802187	8.06	8.06	8.06	Yes	100%
305	NAI GARHI	802188	2.48	2.48	2.48	Yes	100%
306	REWA	802189	114.08	114.08	114.08	Yes	100%
307	SEMARIA	802185	1.42	1.42	1.42	Yes	100%
308	SIRMOUR	802182	2.74	2.74	2.74	Yes	100%
309	THEOTHAR	802181	2.48	2.42	2.42	No	97%
310	BAANDRI	900697	5.77	5.77	5.77	No	100%
311	BANDA	802155	6.82	6.82	6.82	Yes	100%
312	Badodiyakalan	New ULB	8.62	7.9	7.9	Yes	92%
313	karrapur	New ULB	7.46	6.3	6.3	Yes	84%
314	BILHARA	900698	4.39	4.39	4.39	Yes	100%
315	BINA ETAWA	802153	17.04	17.04	17.04	Yes	100%
316	DEORI_S	802163	6.29	6.29	6.29	Yes	100%
317	GARHAKOTA	802161	4.83	4.83	4.83	Yes	100%
318	KHURAI	802154	23.16	23.16	23.16	Yes	100%
319	MAKRONIA	900172	6.1	6.1	6.1	Yes	100%
320	MALTHAUN	900699	4.29	4.29	4.29	Yes	100%
321	RAHATGARH	802157	8.52	8.52	8.52	Yes	100%
322	REHLI	802162	4.03	4.03	4.03	Yes	100%
323	SAGAR	802159	134.21	134.21	134.21	Yes	100%
324	SHAHGARH	802156	5.9	5.9	5.9	Yes	100%
325	SHAHPUR_S	802158	2.63	2.63	2.63	Yes	100%
326	SURAKHI	900700	6.13	6.13	6.13	No	100%
327	AMARPATAN	802178	3.71	3.68	3.68	No	99%
328	BIRSINGHPUR	802172	3.39	3.39	3.39	Yes	100%
329	CHITRAKOOT	802171	2.9	2.88	2.88	Yes	99%
330	JAITWARA	802173	1.16	1.16	1.16	Yes	100%
331	KOTAR	802177	3.23	3.2	3.2	Yes	99%
332	KOTHI	802169	2.9	2.9	2.9	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
333	MAIHAR	802179	5.4	5.4	5.4	Yes	100%
334	NAGOD	802174	8.36	8.36	8.36	Yes	100%
335	Bargawan	New ULB	10.51	9.11	9.11	Yes	87%
336	NEW RAMNAGAR	900164	3.61	3.61	3.61	Yes	100%
337	RAMPUR BHAGHELAN	802176	4.19	4.16	4.16	Yes	99%
338	SATNA	802170	133	133	133	Yes	100%
339	UCHEHRA	802175	3.87	3.87	3.87	Yes	100%
340	ASHTA_MP	802315	13.87	13.87	13.87	Yes	100%
341	BUDNI	802320	5.73	5.73	5.73	Yes	100%
342	ICHHAWAR	802318	1.35	1.35	1.35	Yes	100%
343	JAWAR	802317	3.06	3.06	3.06	Yes	100%
344	KOTHRI	802316	3.1	3.1	3.1	Yes	100%
345	NASRULLAGANJ	802319	3.52	3.52	3.52	Yes	100%
346	REHTI	802321	2.81	2.81	2.81	Yes	100%
347	SEHORE	802314	20.01	20.01	20.01	Yes	100%
348	SHAHGANJ	900127	3.55	3.55	3.55	Yes	100%
349	BARGHAT	802394	2	2	2	Yes	100%
350	CHAPARA	900688	2.58	2.58	2.58	Yes	100%
351	KEWLARI	900689	1.97	1.97	1.97	Yes	100%
352	LAKHNADOAN	802392	3.83	3.83	3.83	Yes	100%
353	SEONI_M	802393	18.71	18.71	18.71	Yes	100%
354	BAKHO	900694	0.65	0.65	0.65	Yes	100%
355	BEOHARI	802411	3.06	3.06	3.06	Yes	100%
356	BURHAR	802414	2.92	2.92	2.92	Yes	100%
357	DHANPURI	802415	6.93	6.93	6.93	Yes	100%
358	JAYSINGH NAGAR	802412	1.83	1.83	1.83	Yes	100%
359	KHAND	802410	2.09	2.09	2.09	Yes	100%
360	SHAHDOL	802413	26.36	26.36	26.36	Yes	100%
361	AKODIA	802242	3.15	3.15	3.15	Yes	100%
362	MAKSHI	802240	3.49	3.49	3.49	Yes	100%
363	PALAYKALA	802243	2.87	2.87	2.87	Yes	100%
364	PANKHEDI KALAPIPAL	900170	2.58	2.58	2.58	Yes	100%
365	SHAJAPUR	802239	19.76	19.76	19.76	Yes	100%
366	SHUJALPUR	802241	13.81	13.81	13.81	Yes	100%
367	BADODA	802080	6.35	6.35	6.35	Yes	100%
368	BIJAYPUR	802078	5.77	5.77	5.77	Yes	100%
369	SHEOPUR	802079	10.97	10.97	10.97	Yes	100%
370	BADARWAS	802116	2.1	2.1	2.06	Yes	98%
371	BAIRAD	900155	6.48	6.48	6.48	Yes	100%
372	KARERA	802114	6.9	6.9	6.9	Yes	100%
373	KHANIADHANA	802118	5.42	5.42	5.42	Yes	100%

Annexure- VB

S. No.	ULB Name	ULB ID	SW_ Generation (TPD)	SW_ Collection (TPD)	SW_ Processed (TPD)	Existing MSW Facilities	Utilization Capacity of the Existing MSW Facilities
374	KOLARAS	802115	1.61	1.61	1.61	Yes	100%
375	MANGRAUNI	900685	3.61	3.61	3.61	Yes	100%
376	Sarai	New ULB	8.48	6.83	6.83	Yes	81%
377	NARWAR	802113	6.61	6.61	6.61	Yes	100%
378	PICHHOR	802117	3.83	3.83	3.83	Yes	100%
379	POHARI	900686	4.26	4.26	4.26	Yes	100%
380	RANNOD	900687	3.87	3.87	3.87	Yes	100%
381	SHIVPURI	802112	79.03	79.03	79.03	Yes	100%
382	CHURHAT	802423	4	4	4	Yes	100%
383	MANJHOLI_S	802425	1.94	1.94	1.94	Yes	100%
384	RAMPURNEKIN	802422	3.16	3.16	3.16	Yes	100%
385	SIDDHI	802424	11.55	11.55	11.55	Yes	100%
386	SINGRAULI	802426	92.56	92.56	92.56	No	100%
387	BADAGAON_T	802131	2.1	2.1	2.1	Yes	100%
388	BALDEVGARH	802127	2.97	2.97	2.97	Yes	100%
389	JATARA	802125	3.08	3.08	3.08	Yes	100%
390	KARI	802129	3.87	3.87	3.87	Yes	100%
391	KHARGAPUR	802128	3.34	3.34	3.34	Yes	100%
392	LIDHORAKHAS	802124	2.8	2.8	2.8	Yes	100%
393	PALERA	802126	3.9	3.9	3.9	Yes	100%
394	TIKAMGARH	802130	10.22	10.22	10.22	Yes	100%
395	BADNAGAR	802231	5.84	5.84	5.84	Yes	100%
396	KHACHROD	802224	6.57	6.57	6.48	Yes	99%
397	MAHIDPUR	802227	15.48	15.48	15.48	Yes	100%
398	MAKDONE	802229	4.03	4.03	4.03	Yes	100%
399	NAGDA	802225	30.68	30.68	30.68	Yes	100%
400	TARANA	802228	4	4	4	Yes	100%
401	UJJAIN	802230	275.64	275.64	275.64	Yes	100%
402	UNHEL	802226	3.32	3.32	3.32	Yes	100%
403	CHANDIA	802193	3.23	3.2	3.2	Yes	99%
404	MANPUR-U	900695	4.1	4.1	4.1	Yes	100%
405	NAWROZABAD	802195	3.34	3.34	3.34	Yes	100%
406	PALI_M	802194	4.84	4.8	4.8	Yes	99%
407	UMARIYA	802192	10.77	10.68	10.68	Yes	99%
408	GANJBASODA	802308	11.61	11.61	11.61	Yes	100%
409	KURWAI	802307	1.35	1.35	1.35	Yes	100%
410	LATERI	802305	2.85	2.85	2.85	Yes	100%
411	SHAMSHABAD	802309	3	3	3	Yes	100%
412	SIRONJ	802306	7.03	7.03	7.03	Yes	100%
413	VIDISHA	802310	51.94	51.94	51.94	Yes	100%

Annexure- V-C

1. No. & Area (In Acres) of uncontrolled garbage dumpsites and sanitary landfills:-

Currently, In the State 9 sanitary landfills are available either at individual ULB level or on a cluster basis, which covers around 65 ULBs. UADD has further proposed 39 common regional sanitary landfills to set up in different locations to meet the requirement. There are total 413 ULBs in the state, but presently open dumpsites are available in 86 ULBs only and the total area covered by all these dump sites of 86 ULBs is approx. 421.42 acres.

2. No. and Area of legacy waste within 1 km buffer of both side of the rivers:-

11 ULBs dumpsites are coming within 1 km buffer of river out of these 86 ULBs and they have prepared their proposals for 5.32 Lack tons Legacy Waste remediation, which have been submitted to MoHUA for their approval and fund transfer to State. Currently, all 86 ULBs have floated tenders for the appointment of contractors to commence the dumpsite remediation work in the ULB. 01 ULB have started the remediation work, out of these 11 ULBs.

3. No. of drains falling into rivers and no. of drains having floating racks/screen installed to prevent solid waste from falling into the rivers:-

There are total 1310 storm water drains identified in the state and 2089 wire mash have been installed on them to prevent floating solid from joining the stream.

Annexure- VI

Proposed Project Information's

S.No.	Description	Details
1	Project Name	Integrated Common Hazardous Waste , Treatment, Storage, Disposal & Recycling Facility
2	Address:	Plot no 2- Sector B-1 (P-H) at Industrial Growth Centre (IGC), Maneri , Dist. Mandla (MP)
3	Land Area	19.77 acres [Allotted by MPIDC (formerly MPAKVN) in notified Industrial Area]
4	Status of Environmental Clearance (EC)	Obtained from MoEF & CC (EC no-Letter No.F.No.10-40/2019-IA-III; Dated 15 th October 2020-under Project / Activity 7 (d) CHWTSDf, Category "A"
5	Project Cost	INR- 40 .0 Cr
6	Water Demand	120 KLD sources rom MPIDC supply
7	Power Requirement	325 KVA from MPMKVCL- Jabalpur & power back up provision of DG Set
8	Green Belt	33% of total area
9	Water Pollution Control	Zero Liquid Discharge (ETP & LCP)
10	Air Pollution Control	Dust Control System, Scrubber followed by Stack of appropriate height of respective sources for Incinerator, DG Set, SPL, E-waste etc
11	Objective of Project	Resources Management Facility under Environmental Sustainability approach
12	EMP Cost	INR 4 cr for EMP for Proposed Project

Annexure- VI



CTE Application – Proposed Waste Treatment & Recycle with Capacity

S. No.	Facility	Capacity	Remark
1	Secured Landfill (Direct Landfill)	250 TPD	Direct Landfill as per waste acceptance CPCB criteria
2	Landfill after Treatment	400 TPD	Landfill after treatment as per CPCB guidelines
3	Common Incineration (for hazardous waste and bio-medical waste)	55 TPD	Common Incinerator for HZW & BMW (Modular Type)
4	Bio Medical Waste Treatment	12.5 TPD	In line of CBMWTF guidelines
5	Alternative Fuel and Raw Material Facility (AFRF)	55 TPD	Collection, mixing, blending, drying, bagging & packing for reuse in line of CPCB guidelines
6	E-Waste Recycling Facility (Dry Process)	82 TPD	Dry Process Only-Collection, Dismantling, Segregation & resale to authorized vendors
7	Drum Decontamination Plant	10 TPD	De-contamination, cutting & granulation
8	Used / Spent Oil Recycling Facility	54 KLD	Standard Operating Plant as per CPCB SOP
9	Lead Recycling Facility	65 TPD	Standard Operating Plant as per CPCB SOP
10	Paper Recycling Facility	10 TPD	Dry Process-Collection, de-contamination, shredding, bailing & resale to authorized vendors
11	Plastics Recycling Facility	10 TPD	Standard Operating Plant as per CPCB SOP
12	Aluminium Dross Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
13	Spent Pot Liner (Carbon Portion) Reprocessing Facility	165 TPD	Standard Operating Plant as per CPCB SOP
14	Spent Pot Liner (Refractory Portion) Reprocessing and Disposal Facility	165 TPD	Standard Operating Plant as per CPCB SOP
15	Solvent Recovery Facility	27 KLD	Proposed Development Based on market demand development
16	Renewable Energy	2 MW	Proposed under Non-conventional green energy plan
17	Waste to Energy	2 MW	Proposed utilized in-house energy sources

(I) Plastic Waste Management in the state of Madhya Pradesh (as per Annual Report 2023-24):-

1. Municipal Solid Waste (MSW) generation from the State :- **6853.50 MT/day.**
2. Average Plastic waste generation as a part of the Municipal Solid Waste (7.23% of MSW) :-**495.70 MT/day.**
3. Composition of Plastic waste generated from the state:
 - (a) Recyclable :- 371.77 MT/day.**
(Utensils, toys, domestic goods, pet bottles, storage items, mechanical parts, other containers etc)
 - (b) Non Recyclable:- 123.92 MT/day.**
(Carry bags, packaging materials, cutlery items, decoration, thermocol items etc.)

(II) The Plastic waste is being used in the Cement kilns for co-processing for energy utilization from 2008-09, around 84,194 MT plastic waste has been co processed during 2022-23. Around 1,07,016 MT plastic waste co-processed during 2023-24.

(III) There are 152 plastic waste recyclers in the state; they recycled 4,06,213.1 MT plastic waste during 2023-24.

(IV) As per the overall status, total generation is 1,80,932.7 MT and total utilization is 4,06,420.32 MT during 2023-24.

(V) Action taken for implementation of the Rules in the state:

- (a)** The state government has imposed complete ban on the production, storage, transportation, sale and use of plastic carry bags in the entire state of Madhya Pradesh from 24/05/2017 under the Madhya Pradesh Jaiv Anashya Apshishtha (Niyantaran) Adhiniyam, 2004.
- (b)** The Government of India has imposed ban on Single Use Plastic (SUP) vide notification dated 12/08/2021. In compliance of which Madhya Pradesh Pollution Control Board has given direction to all 29 Single Use Plastic manufacturing units established in the Madhya Pradesh state stop the production up to 15/08/2022.
- (c)** Regular awareness programmes are being conducted by the Urban Local Bodies of the State to make aware all the stake holders to comply with the regulations. Raids & seizure actions are being taken and penalty have been imposed on the violators during 2023-24 as follows:
 1. No. of awareness programme conducted by MPPCB/ULBs:- 28,139
 2. No. of raids conducted by MPPCB/ULBs:- 46,822
 3. Polythene seized (MT):- 98.67
 4. Penalty imposed (Rs.): - 73,71,122/-

(VI) The Madhya Pradesh Pollution Control Board identified 362 Producers/Brand owners/Importers working in the state and requiring registration from the State Pollution Control Board out of which 71 Producers/Brand owners obtained registration from the Board & 41 MSME exempted as per rules.



M.P. Pollution Control Board
Water Quality Status of 19 Polluted Rivers Stretches in M.P. - MAY. -2025

Annexure-VIII

S.No.	River	Code	Name of Monitoring Station	State Name	Monitoring Agency	Dissolved Oxygen	BOD	Fecal Coliform	Total Coliform	Water Quality Status
			Water Quality Criteria			>4.0 mg/l	<3.0 mg/l	<2500 MPN/100ml	<5000 MPN/100ml	
1	Betwa River	2119	River Betwa at Nayapura Down Stream Ind.Area-1,Mandideep	M.P.	MPPCB	Dry				Dry
		2121	River Betwa near road bridge, Bhojpur, Disstt.Raisen	M.P.	MPPCB	7	2.6	34	500	SATISFACTORY
		2124	River Betwa near Charantrithghat,Vidisha	M.P.	MPPCB	9.8	1.4	47	280	SATISFACTORY
		2125	River Betwa D/S after mixing of Bais River at Vidisha	M.P.	MPPCB	9.4	1.6	63	350	SATISFACTORY
		30080	River Betwa at Kanjia road bridge Ashoknagar(M.P.)	M.P.	CPCB	*				
2	Bichiya River	2117	River Bichiya at Distt.Rewa	M.P.	MPPCB	7	1.9	2.0	41.0	SATISFACTORY
3	Chambal River	1366	River Chambal at 1 km d/s Nagda	M.P.	MPPCB	0	28.0	160000	160000	NOT SATISFACTORY
		3309	River Chambal at Tal Ratlam	M.P.	MPPCB	Dry				Dry
		30060	River Chambal at Fish Farm Gandhisagar (M.P.)	M.P.	CPCB	*				
4	Chamla River	3310	River Chamla at Badnagar Ujjain	M.P.	MPPCB	7.2	2.0	2	49	SATISFACTORY
5	Hiran River	3829	River Hiran, NH-12, road bridge, Vikrampur,Distt- Narsinghpur	M.P.	MPPCB	7.4	1.9	2.0	49	
		4613	River Hiran after mixing pariya near road bridge at vill.Ganuyari	M.P.	MPPCB	2.6	4.2	1600.0	1600.0	NOT SATISFACTORY
6	Johila River	1611	River Johila Near road bridge at Nawrozabad Shahdol	M.P.	MPPCB	***				
7	Kailsoat River	2120	River Kailsoat near road bridge,Mandideep	M.P.	MPPCB	6.9	2.7	26	540	SATISFACTORY
8	Kanhan River	3312	River Kanhan at before mixing boregaon growth centre nalla, Chhindwara	M.P.	MPPCB	***				
9	Khan River	1367	River Khan at Kabit Khedi Indor	M.P.	MPPCB	Nil	16	920	2200	NOT SATISFACTORY
		2110	River Khan at Shakkar Khedi Indor	M.P.	MPPCB	Nil	24	920	2800	NOT SATISFACTORY
		2111	River Khan at Sanwer Indor	M.P.	MPPCB	3.4	8.0	350	840	NOT SATISFACTORY
10	Kshipra River	1370	River Kshipra at 1k.m.d/sTriveni,Ujjain	M.P.	MPPCB	5.9	9	35000	160000	NOT SATISFACTORY
		3315	River Kshipra at Gaughat,Ujjain	M.P.	MPPCB	7.1	9.0	54000	160000	NOT SATISFACTORY
		1369	River Kshipra at Ramghat,Ujjain	M.P.	MPPCB	6.9	9.0	54000	160000	NOT SATISFACTORY
		3316	River Kshipra at Mahidpur Ujjain	M.P.	MPPCB	6.5	3.4	4	430	NOT SATISFACTORY
		1468	River Kshipra at Siddhwat,Ujjain	M.P.	MPPCB	6.4	11.0	92000	160000	NOT SATISFACTORY
11	Kunda River	2114	River Kunda at Khargone	M.P.	MPPCB	6.2	12	10	120	NOT SATISFACTORY
12	Mahi River	30058	River Mahi at vill.Bajna (M.P.)	M.P.	CPCB	*				
13	Maleni	2104	River Maleni at Jaora Ujjain	M.P.	MPPCB	7.2	2.4	1.8	94	SATISFACTORY
14	Mandakini	1372	River Mandakini at Ramghat at Chitrakoot, Satna	M.P.	MPPCB	5.9	2.5	1.8	140	SATISFACTORY
15	Neewaj River	3319	River Neewaj at Shujalpur	M.P.	MPPCB	6.9	2.0	1.8	49	SATISFACTORY
		3320	River Neewaj at U/S near W/S intake point.Rajgarh .	M.P.	MPPCB	9.1	1.4	22	170	SATISFACTORY
16	Parwati River	1432	River Parwati , near vill. Bataodapar (Dharnawada)	M.P.	MPPCB	***				
17	Sone River	30082	River Sone, Deora U/S Rihand (M.P.)	M.P.	CPCB	*				
18	River Tapti	10	River Tapti at Pipalghat Burhanpur	M.P.	MPPCB	6	2.4	6.1	110	SATISFACTORY
19	River Wardha	30059	River Wardha at Bangon village near Pandhurna (M.P.)	M.P.	CPCB	*				

* These locations are not covered under NWMP by MPPCB
 ** Maximum BOD is less than 3.0 mg/l
 *** Sampling point is not under MPPCB monitoring schedule in this month

A. Groundwater Management and Rain Water Harvesting (RWH):

Under the State Action Plan named “Akshay Jal Sanchay Yojna”, the current number of installed rainwater harvesting structures in the Urban area of State is 47564. The work of further installation is also going on.

In the first phase of the mission 29 cities were chosen from 11 water scarce districts in Madhya Pradesh as pilot cities. Concentrated efforts were made not only for the selected districts under the mission, but the purview of the project was also extended to all the other districts of the State. The National position of Madhya Pradesh was 3rd in the first phase of the program. MP has also incorporated RWH in its Building By-laws and the mandatory provision is made in MP Bhumi Vikas Nigam-2012 for installation of RWH on all building structures covered over 140 m² land area.

Jal Shakti Abhiyan was launched in July 2019 with following components:

- Renovation of old Rainwater Harvesting (RWH) Structures and creation of new RWH structures.
- Tree plantation.
- Clean water channels & use that for recharge of aquifers through wells.
- Identification and rejuvenation of water bodies.
- Reuse of treated wastewater.
- Creation of permeable green spaces.
- Jal Shakti” park (Rainwater Harvesting parks) in big/ capital cities.

Jal shakti Abhiyan 3 (Catch the Rain 3) was launched on March 4th 2023 by the Honorable Prime Minister. In the second phase the intervention was extended to all the cities and likewise in Madhya Pradesh all the 418 ULBs are the part of the mission. The Progress made under the mission under various tasks are as follows:

S.No	Component	Progress
1	No. of RWH structures renovated	17611
2	No. of RWH structures constructed	125131
3	Number of Establishments using Treated Wastewater	1850
4	Total Treated Wastewater Reused (in KLD)	179521
5	Number of Water Bodies Rejuvenated	969
6	Total Number of Saplings Planted	2566063

B. Demarcation of Floodplain and removal of illegal encroachments:-

Many Actions have been taken in this matter. Municipal corporations and councils have been instructed by UADD through letter no. 4589 dated 14.05.2020 to take appropriate action for the removal of illegal encroachments. This is a continuous process.

C. Plantation activities along the rivers:-

Plantation is done every year by the ULBs. Around 11,40,000 nos., 13,20,000 and 14,80,000 nos. of trees have been planted in year 2021, 2022 and 2023, respectively by different ULBs. No. of Saplings planted till date is 25,66,063.

D. Development of Biodiversity park:-

This activity comes under Madhya Pradesh State Biodiversity Board, which is constituted under the Department of Forest, Govt. of MP. As per the information available on website of MPSBB biodiversity, the Biodiversity parks are being developed in Sagar, Rewa, Ujjain, Indore, Shahdol, Dewas, Burhanpur and Hoshangabad through Forest Department. Representative floral species of the area and rare, endangered and threatened species of the area are being conserved under biodiversity park.

E. Reuse of Treated Water:-

At present 440.18 MLD of treated water is being used for irrigation/gardening purpose. Twenty percent of the total cumulative capacity of the STPs under construction under AMRUT is proposed to be reused for irrigation and other purposes.

F. Model river being adopted by the State & Action proposed for achieving the bathing quality standards:

For River Khan, total quantity of sewage affecting the river is 350 MLD. For preventing pollution in the river, 9 STPs having cumulative capacity of 412 MLD are operational. These include 4 new STPs having cumulative capacity of 62 MLD which were commissioned in March 2021 (3 STPs under AMRUT and one under Smart City project). Therefore, total 412 MLD cumulative capacity of STPs are now operational for preventing River Khan from pollution and will satisfy the bathing quality standards of the river stream.