



HEAD OFFICE  
CHHATTISGARH ENVIRONMENT CONSERVATION BOARD

PARYAWAS BHAWAN, SECTOR- 19  
NAVA RAIPUR ATAL NAGAR, RAIPUR (C.G.)  
Email - hocecb@gmail.com

No. 3574 / TECH / H.O. / CECB / 2021

Raipur, Dated: 23/8 / 2021

To,

**Secretary,**  
Government of India,  
Ministry of Jal Shakti,  
Department of Water Resources,  
River Development & Ganga Rejuvenation,  
Shram Shakti Bhawan, Rafi Marg,  
**New Delhi - 110 001**

Sub. :- Submission of information by the states in the matter of Hon'ble NGT O.A. No. 673/2018.

- Ref. :- 1. Minutes of the 1<sup>st</sup> meeting of Central Monitoring Committee held on 08/01/2020.  
2. Your letter no. D.O. No. Legal/OA/673/2018/NMCG/2019 Dated 22/01/2020.

-----00-----

With reference to your letter on the above subject, the compliance report of action plan prepared in the matter of Hon'ble NGT O.A. No. 673/2018 in prescribed new format for the month of July, 2021 is enclosed with this letter for your information and necessary action please.

**Enclosed :- As above.**

  
Member Secretary

Chhattisgarh Environment Conservation Board  
Nava Raipur Atal Nagar, Raipur (C.G.)

Endt. No. 3575 / TECH / H.O. / CECB / 2021

Raipur, Dated: 23/8 / 2021

Copy to :-

1. Additional Chief Secretary, Govt. of Chhattisgarh, Housing and Environment Department, Mantralaya, Mahanadi Bhawan, Nava Raipur Atal Nagar for information please.
2. Member Secretary, Central Pollution Control Board, 'Parivesh Bhawan' C.B.D.Cum-Office Complex, East Arjun Nagar, Shahdara, Delhi for information please.

  
Member Secretary

Chhattisgarh Environment Conservation Board  
Nava Raipur Atal Nagar, Raipur (C.G.)

**Monthly Progress Report for the month of June, 2021 in the matter of Hon'ble NGT OA No. 673 of 2018 order Dated 24/09/2020 for the State of Chhattisgarh**

**Overall status of the State**

- I. Total Population :** Urban Population – 59,37,237 (as per 2011 census)  
Rural Population – 1,96,07,961 (as per 2011 census)
- II. Estimated Sewage Generation (MLD) :** 48.50 MLD (For Bilaspur only as the sewerage system exists in Bilaspur only.)
- III. Details of Sewage Treatment Plant**
- **Existing no. of STPs and Treatment Capacity (in MLD) :** 03 STPs with total treatment capacity of 73.1 MLD
  - **Capacity Utilization of existing STPs :** 5.6 MLD, Trunk line laying work of about 0.73 km has been completed and 2.77 km will be completed by December, 2021.
  - **MLD of sewage being treated through Alternate technology :** 1.94 MLD of septage from all the 166 ULBs is being treated through FSTPs (Low-cost gravity based Phytoid technology) and co-treatment with STPs. The details pertaining utilization of FSTP's and STP (cotreatment) in treatment of Septage generated is attached as **Annexure – 1**.
  - **Gap in Treatment Capacity in MLD :** NIL
  - **No. of Operational STPs :** 03
  - **No. of Complying STPs :** 03
  - **No. of Non-complying STPs :** NIL

**Details of each existing STP in the State**

No.	Location	Existing STP Capacity	Capacity Being Utilized	Operational Status of STP	Compliance Status of STP
1	Chilhati (Bilaspur)	17 MLD	2.5 MLD	Operational	Complied
2	Domuhani (Bilaspur)	54 MLD	1.5 MLD	Operational	Complied
3	Mini Mata Chowk (Kawardha)	2.1 MLD	1.6 MLD	Operational	Complied

**Details of under construction STPs in the State**

No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
1	Bhatagaon (Raipur)	06 MLD	100% completed	100% construction	30.06.2021



				work of diversion weir has been completed.
2	Chandandih (Raipur)	75 MLD	78% completed	47% construction work of diversion weir has been completed.
3	Kara (Raipur)	35 MLD	78% completed	
4	Nimora (Raipur)	90 MLD	78% completed	65% construction work of diversion weir has been completed.
5	Bade Atarmoda (Raigarh)	07 MLD	80% completed	65% construction work of diversion weir has been completed.
6	Banjipali (Raigarh)	25 MLD	87% completed	

**Details of proposed STPs in the State**

Sr.No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
1	Kanker	7.8 MLD	Work Awarded	30.06.2023 (i.e. 3 years after approval of DPR from state finance department)
2	Dhamtari	19.6MLD	Work Awarded	
3	Simga	2.8 MLD	Work Awarded	
4	Nawapara	7.5 MLD	Work Awarded	
5	Rajim	2.8 MLD	Work Awarded	
6	Korba	35 MLD	➤ A meeting has been conducted under the Chairmanship of Additional Chief Secretary, Govt. of Chhattisgarh on 12/01/2021 & 03/08/2021. In this meeting, it has requested to M/s NTPC Korba to follow the tariff policy published in the Gazette of India and enter into an agreement with	31.03.2024 (i.e. 3 years after approval of DPR by NTPC Authority)