



HEAD OFFICE
CHHATTISGARH ENVIRONMENT CONSERVATION BOARD

PARYAWAS BHAWAN, SECTOR- 19
NAVA RAIPUR ATAL NAGAR, RAIPUR (C.G.)
Email - hocecb@gmail.com

No. 2057 / TECH / H.O. / CECB / 2020

Raipur, Dated: 22/6 / 2020

To,

✓ **Secretary,**
Government of India,
Ministry of Jal Shakti,
Department of Water Resources,
River Development & Ganga Rejuvenation,
Shram Shakti Bhawan, Rafi Marg,
New Delhi - 110 001

Sub. :- Submission of information by the states in the matter of Hon'ble NGT O.A. No. 673/2018.

- Ref. :- 1. Minuts of the 1st meeting of Central Monitoring Committee held on 08/01/2020.
2. Your letter no. D.O. No. Legal/OA/673/2018/NMCG/2019 Dated 22/01/2020.

-----00-----

With reference to your letter on the above subject, the compliance report of action plan prepared in the matter of Hon'ble NGT O.A. No. 673/2018 in prescribed format for the month of May, 2020 is enclosed with this letter for your information and necessary action please.

Enclosed :- As above.

Member Secretary

Chhattisgarh Environment Conservation Board
Nava Raipur Atal Nagar, Raipur (C.G.)

Endt. No. / TECH / H.O. / CECB / 2020

Raipur, Dated: / / 2020

Copy to :-

1. Secretary, Govt. of Chhattisgarh, Housing and Environment Department, Mantralaya, Mahanadi Bhawan, Nava Raipur Atal Nagar for information please.
2. Member Secretary, Central Pollution Control Board, 'Parivesh Bhawan' C.B.D.Cum-Office Complex, East Arjun Nagar, Shahdara, Delhi for information please.

Member Secretary

Chhattisgarh Environment Conservation Board
Nava Raipur Atal Nagar, Raipur (C.G.)

**Monthly Progress Report by State of Chhattisgarh for the month of
May, 2020
(In the matter of Hon'ble NGT OA No. 673/2018 order dated
06/12/2019)**

S. No.	Activity to be monitored	Timelines	Submission of Progress by State of Chhattisgarh Compliance Status
1.	Ensure 100% treatment of sewage at-least in-situ remediation	31/03/2020	All the households in the urban local bodies situated in the polluted river stretches have onsite sanitation system (OSS) either twin pits or septic tanks.
	Commencement of setting up of STPs and connecting all the drains and other sources of generation of sewage to the STPs must be ensured	31/03/2020	Installation of STPs has been commenced and connecting all the drains and other sources of generation of sewage to the STPs will be ensured after installation of STPs.
2.	Timeline for completing all steps of action plans including completion of setting up STPs and their commissioning	31/03/2021	Will be complied.
3.	Chief Secretaries may set up appropriate monitoring mechanism at State level :- Specifying accountability of nodal authorities not below the secretary level	22/01/2020	Chief Secretary takes review meeting of the secretaries of the concerned department from time to time. The following Secretaries are responsible for the compliance of order dated 06/12/2019 in the matter of Hon'ble NGT 673/2018. 1. Secretary, Agriculture Department 2. Secretary, Urban Administration and Development 3. Secretary, Department of Forest 4. Secretary, Department of Water Resource 5. Secretary, Department of Housing and Environment 6. Secretary, Department of Home (Transport) 7. Member Secretary, Chhattisgarh Environment Conservation Board.

	Chief Secretaries may have an accountable person attached in their office for this purpose	22/01/2020	Chief Secretary has formed Implementation Cell in their office vide order dated 25/05/2019 for implementation of orders and action plans prepared.
	Monitoring at state level must take place	Fortnightly Commencing 21/12/2019	Monitoring of progress is being done regularly at the State level by the Chief Secretary, State of Chhattisgarh.
4.	Progress report may be furnished by the States/UTs to :- • Secretary, Ministry of Jal Shakti • Member Secretary, CPCB	Monthly (Preferably before 20 th of every month)	Complied.
4.1	Progress report may be comprised of details along with completion timelines on :-		
(i)	Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment	Continuous	<ul style="list-style-type: none"> Industries situated in the polluted river stretches maintain zero discharge outside the industrial premises. Industries are reusing their treated effluent within their plant premises either in process or in plantation and other uses. Major drains of the ULBs in the polluted river stretches have been cleaned before monsoon and screens were installed at strategic locations to check the solid waste entering the rivers regularly.
(ii)	<u>Status of STPs, I&D and sewerage networks</u> Details of Existing Infrastructure, Gap Analysis, Proposed along with completion timeline	31/03/2021	Details of status of installation of STPs are enclosed as Annexure – A . All the cities under polluted river stretches are under the 100% septage management scheme. Hence no future plans for Sewage network and house connections.
(iii)	<u>Status of CETPs</u> Details of Existing CETP and ETP Infrastructure, Gap Analysis, Proposed along with completion timeline, No. of industries and complying status	Continuous	<ul style="list-style-type: none"> Presently there is no CETP in the State of Chhattisgarh. Industries situated in the polluted river stretches are up-grading their existing captive ETPs and constructing new ETPs as and when required. CECB is regularly indentifying the non-complying as well as illegal units and regularly taking action against the industries which are illegal and non-

			<p>complying.</p> <ul style="list-style-type: none"> Water polluting industries near the polluted river stretches have installed the OCEMS and also they have connectivity with CECB. Presently there are 969 no. of industries which require ETP. Out of which 860 no. of industries have installed ETPs. Remaining 109 no. of industries which does not have ETPs have been issued closure direction by CECB.
(iv)	<p><u>Status of Solid Waste Management & Details of processing Facilities</u> Details of Existing Infrastructure, Gap Analysis Proposed along with completion timeline</p>	Continuous	<p>Under Mission Clean City (MCC), 166 ULBs in the State are collecting segregated waste separately and transport the same on daily basis in compartmentalized tricycles and mini tippers. The dry fraction is being segregated at SLRM centres into various usable fractions and sold to waste recyclers. The wet fraction is being converted in compost. Additionally, Urban local bodies are levying fine in case of found the disposal of municipal solid waste and plastic waste in river as well as in municipal drains. Status of violation found and fine collected is enclosed as Annexure – 1.</p>
(v)	<p>Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river</p>	Continuous	<p>Latest water quality of polluted river stretches is enclosed as Annexure – 2.</p>
(vi)	<p>Preventing dumping of waste and scientific waste management including bio-medical wastes, plastic wastes and decentralizing waste processing, including waste generated from hotels, ashrams, etc</p>	Continuous	<ul style="list-style-type: none"> Urban local bodies are regularly registering the cases and collecting the fines in case disposal of municipal solid waste and plastic waste in river as well as in municipal drains. Details of case registered and Amount of fines collected are as follows:-

Details of case registered and Amount of fines collected for dumping of waste

Name of ULB	No. of cases registered	Amount of fines collected (INR)
Raipur	1004	2,26,580
Korba	161	2,32,900
Raigarh	1896	3,26,030
Dhamtari	182	67,670
Kanker	293	86,780
Simga	06	1,400
Rajim	41	15,290
Gobra Navapara	82	82,320
Total	3665	10,38,970

Status of Solid Waste Management

- Establishment of Integrated Solid Waste Processing facility with Sanitary Landfill is completed in Raipur and CECB has issued Consent to Operate on 11/06/2020 for the same. Under Mission Clean City Mission, other ULBs are collecting segregated waste separately and transport the same on daily basis in compartmentalized tricycles and mini tippers. The dry fraction is being segregated at SLRM centres into various usable fractions and sold to waste recyclers. The wet fraction is being converted in compost.
- For Bio-mining and capping of existing dump sites, the DPRs based on Bio mining technology have been prepared for the remediation of existing dumpsites at Raipur, Korba, Raigarh, Dhamtari. However, dumpsites in other ULBs have been remediated. The leachate management is also included in the DPRs prepared for the remediation of existing dumpsite.

Status of Bio-Medical Waste Management

- At present, HCFs at Bastar and Ambikapur, (Sarguja Division) dispose

			<p>off their wastes through deep burial within in premises. However, process of setting-up CBWTFs at Kondagaon (Bastar Division) and at Ambikapur (Sarguja Division) in progress. Land allocation has already been made to the operators of these facilities. EC has been granted to selected bidder at Kondagaon for Bastar Division. Further, TOR has been issued to CBWTF for Ambikapur (Kondagaon) by SEAC, Chhattisgarh for the grant of Environmental Clearance. RFP has also been issued for installation of incinerator facility at CBWTF at Korba and Raigarh by CECB on 18/07/2019. After technical evaluation of the bids as per RPF, financial bids of selected bidders have been sent to Divisional Monitoring Committee, Bilaspur for further action on 01/10/2019. The Divisional Monitoring Committee, Bilaspur has finalized dated 25/11/2019, VM Technosoft Pvt. Ltd. Has been awarded the work of establishment of CBWTF at Korba and Raigarh based on incineration.</p>
(vii)	Ground water regulation	Work is in progress	<p>State Government has adopted a unique scheme Narwa, Garuwa, Ghuruwa and Badi in which under the Narwa component Water Resource Department has proposed various structures on small and big nallahs of all the 146 blocks of the state for recharging ground water.</p>
(viii)	Adopting good irrigation practices	Continue process. No time target can be fixed. Work is done as per allocation.	<ul style="list-style-type: none"> • Water Resource Department is encouraging practices for optimum utilization of irrigation water and adopting micro irrigation schemes which results in more crop per drop as per available resources. • An action plan has been prepared with the help of Agricultural Scientists. The use of water per hectare will be reduced by installation of drip in 1606 hectare

			area and sprinkler in 3800 hectare area in selected river stretches. Presently, 66.30 hectare area is covered by drip and 257.21 hectare area is covered by sprinkler system for different crops.																																																
(ix)	Protection and management of flood plain zones (FPZ)	Next monsoon season	Identification of flood prone zones has been done by urban local bodies and plantation has also been done in co-ordination with forest department as per the direction of district administration. Details of identified flood zones and plantation in these zones are enclosed as Annexure – 1 .																																																
(x)	Rain water harvesting	30/06/2020	<p>Installation of rain water harvesting structure is under progress. Status of installation is as follows:-</p> <p>By industries: CECB has imposed condition regarding rain water harvesting by industries within their premises and the same is being followed by the concerned industries. Regular monitoring is being carried out for verification of the same. As per information available with CECB rain water harvesting system has been installed 425 large/medium industries and 1420 small scale industries. In addition, it has been decided to keep space (5% of total areas / minimum 05 plots) for rain water harvesting in future industrial areas.</p> <p>By other establishments:</p> <table border="1"> <thead> <tr> <th colspan="4">Progress by UAD</th> </tr> <tr> <th>ULB Name</th> <th>Target</th> <th>Completed</th> <th>In progress</th> </tr> </thead> <tbody> <tr> <td>Raipur</td> <td>8466</td> <td>4473</td> <td>3993</td> </tr> <tr> <td>Korba</td> <td>1221</td> <td>916</td> <td>305</td> </tr> <tr> <td>Raigarh</td> <td>297</td> <td>151</td> <td>146</td> </tr> <tr> <td>Dhamtari</td> <td>594</td> <td>497</td> <td>115</td> </tr> <tr> <td>Kanker</td> <td>63</td> <td>63</td> <td>00</td> </tr> <tr> <td>Simga</td> <td>61</td> <td>47</td> <td>14</td> </tr> <tr> <td>Rajim</td> <td>112</td> <td>62</td> <td>50</td> </tr> <tr> <td>Gobra</td> <td>81</td> <td>76</td> <td>05</td> </tr> <tr> <td>Navapara</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Total</td> <td>10895</td> <td>6285</td> <td>4628</td> </tr> </tbody> </table>	Progress by UAD				ULB Name	Target	Completed	In progress	Raipur	8466	4473	3993	Korba	1221	916	305	Raigarh	297	151	146	Dhamtari	594	497	115	Kanker	63	63	00	Simga	61	47	14	Rajim	112	62	50	Gobra	81	76	05	Navapara				Total	10895	6285	4628
Progress by UAD																																																			
ULB Name	Target	Completed	In progress																																																
Raipur	8466	4473	3993																																																
Korba	1221	916	305																																																
Raigarh	297	151	146																																																
Dhamtari	594	497	115																																																
Kanker	63	63	00																																																
Simga	61	47	14																																																
Rajim	112	62	50																																																
Gobra	81	76	05																																																
Navapara																																																			
Total	10895	6285	4628																																																
(xi)	Maintaining minimum environment flow of river	Continuous	There is no mandatory law specifying the level of e-flow to be maintained in the																																																

			river. Water resource department is maintaining e-flow depending on the availability of water in the structure and conditional requirement. Also Water Resource Department had prepared standard operating procedures (SOP) for the five rivers Seonath, Mahanadi, Kharun, Kelo and Hasdeo for maintaining e-flow in the rivers and the same is being followed.														
(xii)	Plantation on both sides of the river	Next monsoon season	<p>Plantation in 03 out of 05 stretches have been completed. Plantation in the remaining 02 stretches i.e. Sihawa to Aarang and Bemta to Simga will be done in next monsoon. The present status of plantation is as follows :-</p> <p>Hasdeo: 6.50 hectare (7150 no. of plants) has been covered with plantation in Korba to Urga river Stretch of Hasdeo.</p> <p>Kharun: 141.160 hectare (248602 no. of plants) has been covered with plantation in Kharun river stretches.</p> <p>Mahanadi: 13 hectare (14300 no. of plants) has been covered with plantation in Sihawa to Aarang river stretch.</p> <p>Kelo: 8.50 hectare (16388 no. of plants) has been covered with plantation in Raigarh to Kankatora river Stretch.</p> <p>Seonath: Area not available for plantation between Bemta to Simga river stretch of Seonath.</p>														
(xiii)	Setting up biodiversity parks on flood plains by removing encroachment	Timeline for complete identification of encroachment 31/03/2020	<ul style="list-style-type: none"> Status of Identification and removal of encroachment from banks of the river is as follows :- <p>Status of identification of encroachments</p> <table border="1"> <thead> <tr> <th>Area</th> <th>Encroachment identified</th> </tr> </thead> <tbody> <tr> <td>Korba</td> <td>03</td> </tr> <tr> <td>Raipur</td> <td>08</td> </tr> <tr> <td>Dhamtari</td> <td>Nil</td> </tr> <tr> <td>Kanker</td> <td>01</td> </tr> <tr> <td>Nawapara</td> <td>Nil</td> </tr> <tr> <td>Rajim</td> <td>Nil</td> </tr> </tbody> </table>	Area	Encroachment identified	Korba	03	Raipur	08	Dhamtari	Nil	Kanker	01	Nawapara	Nil	Rajim	Nil
Area	Encroachment identified																
Korba	03																
Raipur	08																
Dhamtari	Nil																
Kanker	01																
Nawapara	Nil																
Rajim	Nil																

Timeline for
removal of
complete
encroachment
31/03/2021

Simga	04
Raigarh	14
Total	32
Status of removal of encroachments	
Area	Encroachment removed
Korba	03
Raipur	Nil
Dhamtari	Nil
Kanker	01
Nawapara	Nil
Rajim	Nil
Simga	Nil
Raigarh	Nil
Total	04

- After removal of all encroachments the plantation shall be done along the banks of the river.

Annexure-A

Status of STP's in the State of Chhattisgarh						
Sr No.	No of STPs	Location	Capacity	Status of STP's		
1	Operational STP (3 Nos.)					
	2 No.s	Chilhathi (Bilaspur)	17 MLD	Completed and Operational		
		Domuhani (Bilaspur)	54 MLD			
		1 No.s	Mini Mata Chowk (Kawardha)			
STP's under construction / construction to be started (8 Nos.)						
(Completion date of the STPs is 31.03.2021)						
2	4 No.s	Bhatagaon (Raipur)	67% completed	06 MLD	Construction is in progress	
		Chandandih (Raipur)	35% completed	75 MLD		
		Kara (Raipur)	35% completed	35 MLD		
		Nimora (Raipur)	35% completed	90 MLD		
	2 No.s	Bade Atarmoda (Raigarh)	10% completed	25 MLD	Construction is in progress for these ongoing STPs under AMRUT mission	
		Banjipali (Raigarh)	02% completed	07 MLD		

3			
Number of STP for which DPR is prepared (6 Nos.)			
(Completion date of the STPs is 31.03.2021)			
1 No.s	Kanker	7.8 MLD	To be included in State Budget by Finance Dept.
1 No.s	Dhamtari	19.6MLD	To be included in State Budget by Finance Dept.
1 No.s	Nawapara	7.5 MLD	Included in State Budget
1 No.s	Rajim	2.8 MLD	Included in State Budget
1 No.s	Simga	2.8 MLD	To be included in State Budget by Finance Dept.
1 No.s	Korba	35 MLD	PPP Mode
Total 87 No.s of STPs are proposed in 80 ULBs			

Annexure - 1

General details	Name of River Stretches	Hasdeo River-Korba to Uрга-20 Km	Kharoon River- to Bendri Stretch-20Km	Kharoon River-Padkibhat to Dhamtari Stretch-18 Km	Mahanadi River-Sihawa to Arang-70 Km	Mahanadi River-Sihawa to Arang-70 Km	Mahanadi River-Sihawa to Arang-70 Km	Shivnat h River-Singa to Benta-10 Km	Kelo River-Raigarh to Kanaktora-20 Km	Prohibition of disposal of municipal solid waste and plastic waste in river as well as in municipal drains and levy of fine in case found violation.	No. of cases registered	Amount of Fines Collected (INR)	Plantation in flood zone in available spaces.	
													No. of flood zone identified	Plantation done (No.)
											161	232900	4	10000
											1004	226580	10	Flood zones are in low laying dense slum area, where plantation is not possible.
											182	67670	Nil	Nil
											293	86780	5	250
											82	82320	6	1065
											41	14290	2	320
											06	1400	2	250
											1896	326030	1	5000

Latest water quality of polluted river stretches

Polluted River Stretch (Range in April 2020)

River Hasdeo (Korba to Urga) – P – IV

Monitoring Parameter	Minimum	Maximum
BOD (mg/l)	0.1	1.6
Dissolved Oxygen (mg/l)	6.9	8.0
Fecal Coliform (MPN/100ml)	8.3	8.3

River Kharoon (Bhatagaon to Bendri) – P – IV

Monitoring Parameter	Minimum	Maximum
BOD (mg/l)	1.6	2.6
Dissolved Oxygen (mg/l)	6.4	7.3
Fecal Coliform (MPN/100ml)	-	-

River Mahanadi (Sihawa to Arrang) – P – IV

Monitoring Parameter	Minimum	Maximum
BOD (mg/l)	1.0	2.8
Dissolved Oxygen (mg/l)	6.3	7.3
Fecal Coliform (MPN/100ml)	1.8	1.8

River Seonath (Bemta to Simga) – P – IV

Monitoring Parameter	Minimum	Maximum
BOD (mg/l)	2.9	2.9
Dissolved Oxygen (mg/l)	6.6	6.6
Coliform (MPN/100ml)	1.8	1.8

River Kelo (Raigarh to Kanaktora) – P – V

Monitoring Parameter	Minimum	Maximum
BOD (mg/l)	1.5	1.5
Dissolved Oxygen (mg/l)	6.8	6.8
Fecal Coliform (MPN/100ml)	6.0	6.0

Indian Standard 2296 :

- BOD (3 days 27 degree celsius) – 03 Milligram per liters
- Dissolved Oxygen – 4 Milligram per liters
- Fecal Coliform (MPN/100ml) – 500