

**Government of Jammu and Kashmir,  
Forest, Ecology & Environment Department  
Civil Secretariat, J&K, Jammu**

Executive Director (Technical),  
National Mission for Clean Ganga,  
Department of Water Resources, River Development  
& Ganga Rejuvenation, Ministry of Jal Shakti,  
Shram Shakti Bhavan, New Delhi.

No: - FST/Lit/135/2018-I

Dated: .05.2021

Subject:- Monthly Progress Report by States/UTs, Hon'ble NGT in the matter of  
OA. No.673/2018 dated 06.12.2019 for the month of March, 2021.

Sir,

I am directed to enclose herewith copy of Monthly Progress Report  
(as per revised format) in compliance to the Hon'ble NGT order dated 06.12.2019  
in respect of J&K UT for the month of March, 2021 for favour of information and  
further necessary action.

Yours faithfully,

*M/ta*  
(Dr. Harpreet Kaur) 6/5/21

Special Secretary (Technical),  
Forest, Ecology & Environment Department

Copy to the:

1. Member Secretary, Central Pollution Control Board, New Delhi alongwith  
copy of Monthly Progress Report in respect of J&K UT for the month of  
March, 2021.
2. Private Secretary to Commissioner/Secretary to Government FE&E  
Department for information of the Commissioner/Secretary.

**Revised format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT order dated 24.09.2020)**

**For the month of March-2021  
UNION TERRITORY OF JAMMU AND KASHMIR**

Overall status of the UT :

**I. Total Population** : Urban Population & Rural Population separately (*projected 2020*)

- a) Urban Population = **48.43** lac
- b) Rural Population = **101.57** lac

**II. Estimated Sewage Generation (MLD):**

- a) Urban @ 108 lpcd= **523** MLD
- b) Rural @ 44 lpcd= **447** MLD

**III. Details of Sewage Treatment Plant :**

- Existing no. of STPs and Treatment Capacity in (MLD):
- Capacity Utilization of existing STPs:
- MLD of sewage being treated through Alternate technology:
- Gap in Treatment Capacity in MLD
- No. of Operational STPs
- No. of Complying STPs
- No. of Non-complying STPs:

**(A) Details of each existing STP in the UT of J&K**

<b>i) In Jammu</b>					
<b>No.</b>	<b>Location</b>	<b>Existing STP Capacity (MLD)</b>	<b>Capacity being utilized (MLD)</b>	<b>Operational status of STP</b>	<b>Remarks</b>
1	Bhagwati Nagar, Distt. Jammu	30	13+7=20	Operational	Polluted River Stretches (PRS)
2		27	07	Under testing and Commissioning	PRS
3		10	Nil	Under Refurbishment	<b>PRS(Refurbishment of 10 MLD STP at Jammu expected to be completed by April 2021)</b>
	<b>Total</b>	<b>67</b>	<b>27</b>		Above 3Nos STPs are at One Place at Bhagwati Nagar, Jammu with Common Collection Facility
4	Jagti, Distt. Jammu	4	2	Operational	Other than PRS
5	Katra, Bhawan, Distt. Reasi. (SMVDSB)	3.2	-	-	Under Control of Shri Mata Vaishno Devi Shrine Board.
6	Katra Adhkvari (SMVDSB)	0.4	-	-	Under Control of Shri Mata Vaishno Devi Shrine Board.
	<b>Total(In Jammu)</b>	<b>74.60 MLD</b>	<b>-</b>		
<b>ii) In Kashmir</b>					

No.	Location	Existing STP Capacity (MLD)	Capacity being utilized (MLD)	Operational status of STP	Remarks
1	Mehndi Kadal, Distt. Anantnag	4.0	2	Operational	Pollution River Stretches(PRS)
2	Hazratbal, Distt. Srinagar	7.5	7	Operational	Other than PRS
3	Habak, Distt. Srinagar	3.2	3.2	Operational	Other than PRS
4	Nishat Laam, Distt. Srinagar	4.5	4.5	Operational	Other than PRS
5	Barinambal (Old), Distt. Srinagar	17.1	17.1	Operational	Other than PRS
6	Barinambal (New), Distt. Srinagar	16.1	13.1	Operational	Under the Control of J&K LAWDA, Srinagar.
7	Nallah Amir Khan, Distt. Srinagar	5.4	4	Operational	Under the Control of J&K LAWDA, Srinagar.
8	Badami Bagh Cantt, Distt. Srinagar	5	-		Under the Control of Badami Bagh Cantonment Board.
9	Pahalgam, Distt. Anantnag	2	1	Operational	Under the Control of Tourism Department, J&K, Srinagar.
	<b>Total(In Kashmir)</b>	<b>64.8 MLD</b>	-		
	<b>Total (In J&amp;K)</b>	<b>139.40 MLD</b>	-		

**(B) Details of under construction STPs in the UT**

<b>i) In Jammu</b>						
<b>No.</b>	<b>Location</b>	<b>Capacity of the Plant in (MLD)</b>	<b>Physical Progress in %</b>	<b>Status of I&amp;D or House sewer connections</b>	<b>Completion Time</b>	<b>Remarks</b>
1	Beli Charana Distt. Jammu	4	85%	<b>House sewer connections (In Nos.)</b> Target=4929 Achieved=Nil	6/2021	(PRS Tawi) Construction of Major Structure parts completed but their allied/Finishing works are ongoing.
<b>In Udhampur District</b>						
2	Baryal, Distt. Udhampur	8	<b>Approach Road Work Started/PCC work started</b>	<b>House sewer connections (In Nos.)</b> Target=13460 Achieved=Nil	12/2021	<b>PRS Devika (Vetted copy of process Design, Structure Design of STP-01;received and PCC work started by the contractor. Post approval of process design, structure Design of STP- 2&amp; 3 submitted to MNIT Jaipur for vetting / approval.</b>
3	Omara, Distt. Udhampur	4	Not Started Yet	<b>House sewer connections (In Nos.)</b> Target=6632 Achieved=Nil	12/2021	
4	Pitan, Distt. Udhampur	1.6	Not Started Yet	<b>House sewer connections (In Nos.)</b> Target=2724 Achieved=Nil	12/2021	

5	Patnitop, Distt. Udhampur	1.2	85%	House sewer connections For Hotels/Huts/Houses. (In Nos.) Target=100 Achieved=Nil	3/2021	Other than PRS (Due to objections raised by the sky view gandolla project coordinators, Electricity Connection is pending, they advised Executive Engineer PDD Batote to lay electricity line underground which is still pending and due to which Trial run & commissioning part of STP is pending)
<b>ii) In Kashmir</b>						
No.	Location	Capacity of the Plant in (MLD)	Physical Progress in %	Status of I&D or House sewer connections	Completion Time	Remarks
1	Noor Bagh, Palpora Distt. Srinagar	60	75%	House sewer connections (In Nos.) Target=16139 Achieved=5306	3/2021	Other than PRS Under NBCC
2	Rajbagh, Srinagar	2.21	Work Stopped by the Revenue Dept.	Nil	9/2022	Other than PRS
3	Tengpora, Srinagar	6	15%	Nil	3/2022	Other than PRS
4	Charar-i-Sharief, Kashmir	2	Work allotted (Work of Approach Road to STP Site is with another contractor	House sewer connections (In Nos.) Target=3300 Achieved=Nil	3/2022	Other than PRS

			<b>due to which work not started yet. Hopefully It will be started in upcoming month.)</b>			
5	Baramulla	3	<b>5%</b>	<b>House sewer connections (In Nos.)</b> Target=5550 Achieved=Nil	<b>3/2022</b>	Other than PRS
<b>STPs pertaining to Jammu Development Authority</b>						
01	JDA Flats at Muthi Jammu	160 KLD	<b>90%</b>	<b>For flatted Accommodation</b>	<b>Installation completed</b>	<b>Two months required for operation/testing and commissioning. However, STP can be put to use only after the availability of permanent three phase power supply for which the construction of sub station is in progress by JPDCL.</b>
02	General Bus Stand cum Shopping Complex , Jammu	240 KLD	<b>95%</b>	<b>For General Bus Stand</b>	<b>Installation completed</b>	STP can be put to use only after the testing and commissioning of STP and subject to the availability of minimum Of 90 KLD sewage on daily basis.

**(C)Details of Proposed STPs in the UT**

No.	Location	Capacity of the STP Proposed in (MLD)	Status of Project (at DPR Stage/Under Tendering/work to be Awarded %)	Likely Date of Completion	Remarks
1	Peerkho Jammu (For I&D of right bank 13 nos. Nallahs Polluting Tawi)	10	DPR amounting Rs.41.84 Cr submitted to <b>NRCD</b> for consideration/release of funds vide letter no. HUD /Plan/16/2019/SP Dated:11.12.2020.	2 years after sanction of Project	PRS Tawi
2	Katra Town	4.5	DPR amounting Rs.95.69Cr presently with NRCD after having been received from IIT(Roorkee)post clarification of comments/observations.	2 years after sanction of Project	PRS Banganga
3	Katra Town	1.3		2 years after sanction of Project	PRS Banganga
4	Samba Town	3.5	DPR amounting Rs.70.60 Cr submitted to NRCD for consideration/release of funds but due to budgetary limitations, they requested to mobilise necessary financing from own resources of J&K UT or under different programmes of government.	2 years after sanction of Project	PRS Basanter



5	Akhnoor Town	5.0	DPR amounting Rs.123.21 Cr submitted to NRCD for consideration/release of funds but due to budgetary limitations, they requested to mobilise necessary financing from own resources of J&K UT or under different programmes of government.	2 years after sanction of Project	PRS Chenab
6	Kathua Town	19.1	DPR amounting Rs.265.23 Cr submitted to NRCD for consideration/release of funds but due to budgetary limitations, they requested to mobilise necessary financing from own resources of J&K UT or under different programmes of government.	3 years after sanction of Project	Other than PRS
7	Hiranagar Town	2.5+1.5= 4	96Cr(approx.) Proposed SBR Technology	2 years after sanction of Project	Other than PRS
8	Vijaypur Town	3+4=7	145 Cr(approx.) Proposed SBR Technology	2 years after sanction of Project	Other than PRS
9	Bari Brahmana Town	2.5+3.5= 6	135 Cr(approx.) Proposed SBR Technology	2 years after sanction of Project	Other than PRS
10	Arnia Town	2.5+1.5= 4	94 Cr(approx.) Proposed SBR Technology	2 years after sanction of Project	Other than PRS

11	R.S.Pura Town	2.5+3.5= 6	138 Cr(approx.) Proposed SBR Technology	2 years after sanction of Project	Other than PRS
12	Bishnah Town	2+2.5=4. 5	98 Cr(approx.) Proposed SBR Technology	2 years after sanction of Project	Other than PRS
13	Chunt Kol, Srinagar	5	DPR duly vetted by the DCW for Rs.40.44 Crsis submitted to Secretary, GoI, Ministry of Jal Shakti for Consideration/Sanction of DPR by the Deputy Director (P&S),H&UDD vide letter no. HUD /Plan/16/2019/SP Dated:11.12.2020.	2 years after sanction of project	PRS Jehlum
14	Gawkadal, Srinagar	3	DPR duly vetted by the DCW for Rs.26.22 Crsis submitted to Secretary, GoI, Ministry of Jal Shakti for Consideration/Sanction of DPR by the Deputy Director (P&S),H&UDD vide letter no. HUD /Plan/16/2019/SP Dated:11.12.2020.	2 years after sanction of project	PRS Jehlum
15	Anantnag Sewerage Scheme (Phase-2 <sup>nd</sup> /3 <sup>rd</sup> ) on SBR Technology	<b>18</b>	DPR under preparation	3 years after sanction of project	PRS Jehlum
16	Bijbehra, Town	<b>3</b>	DPR under preparation		PRS Jehlum
17	Awantipora	<b>1.6</b>			PRS Jehlum

18	Pampore	2.7			PRS Jehlum
19	Ganderbal	8	DPR vetted by Dev. Commissioner Works vide Chief Engineer letter No. CE/UEED/TS/379-82 dated 12/11/2020	2 years after sanction of project	
20	Sonamarg	1	Tender floated proposed SBR technology	2 years after sanction of project	Under the Control of Tourism Department, J&K, Srinagar.
21	Gulmarg	2.5	Proposed SBR technology	2 years after sanction of project	Under the Control of Tourism Department, J&K, Srinagar.
22.	Gupt Ganga	30.0	Proposal submitted to Govt.	Nil	Under the control of J&K Lakes and Waterways Development

#### **IV. Details of Industrial Pollution:-**

No. of Industries in the UT of J&K		No. of Water Polluting Industries in the UT of J&K	Quantity of Effluent generated from the Industries inMLD	Number of Industrial units having functional ETPs	Compliance Status of the ETPs	Number and total capacity of Existing CETPs
<b>Jammu</b>	4746	164	16.35	160	154	11 (1 existing, 9 under construction, 1 proposed)
<b>Kashmir</b>	5554	74	4.89	74	59	10 (1 existing and 9 proposed)
<b>Total</b>	<b>10300</b>	<b>238</b>	<b>21.24*</b>	<b>234</b>	<b>213</b>	<b>21</b>

\*#(Data of quantity of effluent generated from the industries is reconciled)

● Status of compliance and operation of the CETPs :

No. of Industries	Industrial discharge	Status of ETPs		Status of CETPs		
		Functional	Without ETP	Existing	Under Construction	Proposed
162 (Jammu)	9 MLD	160	2	1	2	
				Ghatti, Ph-I = 0.45 MLD	a) IGC Samba, P-I = 1.0 MLD b) IGC Samba, P-II = 1.0 MLD c) IGC Samba, P-II = 0.5 MLD d) IGC Samba, P-III = 0.5 MLD	
					a) B.B. Ph-I = 3*0.5 MLD b) B.B. Ph-I = 1.5 MLD c) B.B. Ph-II = 1.5 MLD	a) EPIP Kartholi, B.B. = 0.5 MLD.
92 (Kashmir)	5 MLD	56	36	IGC Lassipora = 0.6 MLD		a) Electronic Complex, Rangreth = 1 MLD b) Food Park, Doabgah, Sopore = 0.30 MLD c) Ind Estate, Shalteng = 0.30 d) Ind Estate, Khonmuh, Ph-I = 0.50 MLD e) Ind Estate, Khonmuh Ph-II = 0.50 MLD f) IGC Pulwama, Location = 0.50 MLD, g) IGC, Pulwama, Location 4 = 3*0.50 MLD
254	14	216	38	2	9	10

## V. Solid Waste Management

Points	Urban Local Bodies Kashmir	Srinagar Municipal Corporation	Jammu Municipal Corporation.	Urban Local Bodies Jammu								
<ul style="list-style-type: none"> <li>Total number of Urban Local Bodies and their Population</li> </ul>	<b>40 ULBs</b> (10 Municipal Councils & 30 Municipal Committees) Total Population: <b>835049 Souls</b>	1. Srinagar Municipal Corporation. 2. Population: <b>11.92 lacs as per 2011 Census.</b>	Population: <b>696291 (2019)</b>	There are <b>36 ULBs</b> in Jammu province with <b>392585</b> population as per 2011 Census.								
<ul style="list-style-type: none"> <li>Current Municipal Solid Waste Generation</li> </ul>	<b>309 TPD</b>	<b>450 MTS per day (total generation in the city)</b>	<b>370 TPD</b>	<b>230.10 TPD in all 36 ULBs of Jammu province</b>								
<ul style="list-style-type: none"> <li>Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg-               <ul style="list-style-type: none"> <li>i. Waste to Energy (Tonnage and Power Output),</li> <li>ii. Compost Plants (Windrow, Vermi, decentralized pit composting),</li> <li>iii. Biomethanation, MRF etc</li> </ul> </li> </ul>	<p style="text-align: center;"><b>0</b></p> <p style="text-align: center;"><b>Plants (09 TPD Capacity)</b></p> <p style="text-align: center;"><b>NIL</b></p>	i) Vide communication dated 13.01.2021, M/S. Syntech Bioenergy pvt. Ltd., Project Developer, Srinagar Waste-to-Energy Plant has been advised to move an application before JERC for vetting and adoption of discovered rates/tariff and get in writing any observation raised by JERC & forward the same to SMC for further course of action. After signing of PPA, project developer is under obligation to complete the project within 18 months.	<table border="1"> <tr> <td>MSW Processing facilities and installed capacity (TPD)</td> <td>Utilization of existing MSM processing facilities (TPD)</td> </tr> <tr> <td>MRF <b>1:30-40 TPD</b></td> <td>20-30 TPD</td> </tr> </table>	MSW Processing facilities and installed capacity (TPD)	Utilization of existing MSM processing facilities (TPD)	MRF <b>1:30-40 TPD</b>	20-30 TPD	<table border="1"> <tr> <td>Waste to Energy (Tonnage and Power Output)</td> <td>Nil</td> </tr> <tr> <td>Compost plants (Windrow, Vermi, decentralized pit composting),</td> <td>3 Municipal Committees viz. MC Doda, MC Bhaderwh and MC Sunderbani with SWM Composting Plants. Composting has also been initiated in MC Udampur for treatment of Wet Waste.</td> </tr> </table>	Waste to Energy (Tonnage and Power Output)	Nil	Compost plants (Windrow, Vermi, decentralized pit composting),	3 Municipal Committees viz. MC Doda, MC Bhaderwh and MC Sunderbani with SWM Composting Plants. Composting has also been initiated in MC Udampur for treatment of Wet Waste.
MSW Processing facilities and installed capacity (TPD)	Utilization of existing MSM processing facilities (TPD)											
MRF <b>1:30-40 TPD</b>	20-30 TPD											
Waste to Energy (Tonnage and Power Output)	Nil											
Compost plants (Windrow, Vermi, decentralized pit composting),	3 Municipal Committees viz. MC Doda, MC Bhaderwh and MC Sunderbani with SWM Composting Plants. Composting has also been initiated in MC Udampur for treatment of Wet Waste.											

		<p>ii) Compost is produced of organic fraction of waste by erecting windrows and sieving it at 4mm trammel at dumping site Achan.</p> <p>iii) A Material Recovery Facility (MRF) is operational at SMC's dumping site where 24 Rag Pickers are working and recovering the recyclable material. The Rag Pickers have collected <b>405.750</b> MTs of plastic waste etc. at MRF upto March, 2021.</p>				<p>Bailing Machine has been installed at Sui Chakkar, Udhampur for scientific disposal of plastic waste. Composting machine in MC R.S. Pura for composting wet waste with capacity of 200 kg/day has already been installed</p>
			MRF <b>2:30-40 TPD</b>	5-10 TPD	Biomethanation	Nil
			Composting: <b>50 TPD</b>	40 TPD	MRF (Material Recycle Facilities)	Recycling of collected garbage is done at MSW processing facilities at MC Katra, MC Doda, MC Bhaderwah and MC Sunderbani,.

						In addition to this the rag pickers on their own segregate reusable garbage for recycling from the identified garbage dumping sites. An action plan for Solid Waste Management has already been approved by a committee headed by the Chief Secretary. Material recovered facilities are a component of that action plan.
<b>Points</b>	<b>Urban Local bodies Kashmir</b>	<b>Srinagar Corporation</b>	<b>Municipal Corporation</b>	<b>Jammu Corporation.</b>	<b>Municipal</b>	<b>Urban Local Bodies Jammu</b>
<ul style="list-style-type: none"> <li>Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap &gt; 20%)</li> </ul>	Proposal for Decentralized facilities already submitted.	An Action Plan for door-to-door waste collection, segregation of waste, primary and secondary		a. Initiatives for waste to compost have been taken under which leaves composting at Zanana Park, Digiana Park, and		The process of developing of Solid Waste management plants is underway and for that land has been transferred in favour of 14 MCs (Poonch, Kathua, Reasi,

		<p>transportation of waste, scientific processing of waste formulated.</p>	<p>Rotary Bhawan Gandhi Nagar is in progress. The other parks are also being covered shortly. Moreover, for recycling of dry waste there are two MRF available in JMC, which is operated by M/s IPCA and M/s UNDP. The objectives of this partnership is:-</p> <ul style="list-style-type: none"> <li>● To bring a sense of responsibility among the citizens for their waste management.</li> <li>● To bring about behaviour change and awareness among the masses on issue of waste management, particularly zero littering, segregation and waste collection.</li> <li>● Put appropriate efforts for plastic waste management in Jammu, which include collection of non-recyclable plastic waste and channelize plastic waste to waste</li> </ul>	<p>Sunderbani, Ramban, Batote, Doda, Bhaderwah, Udhampur, Akhnoor, Khour, Jourian, Billawar and Ramnagar). Land parcels have already been identified in 10 Municipal Councils/Committees and the same are yet to be transferred. The process of identification of new parcels of land is underway in the remaining 12 Municipal Councils/Committees by the concerned Deputy Commissioners. Simultaneously, an action plan for Solid Waste Management has already been approved by a committee headed by the Chief Secretary. In respect of MCs at Doda, Bhaderwah and Sunderbani, the existing MSW processing plants would also be upgraded on the modern lines. Apart from this, in Municipal Council Udhampur Kill to waste plant using heat technology has been installed which takes care of 1.50 Ton of garbage daily. Composting of wet waste has also been initiated at Sui Chakkar in Udhampur after segregation of dry and wet waste as per laid down guidelines.</p>
--	--	--	--	--



			<p>processing facility (waste to energy) of JMC.</p> <p>b) As per proper action plan, JMC and UNDP has taken steps for plastic waste management in 10 identified wards (W. No. 45, 50, 51 , 52, 53, 55, 56, 57, 58 &amp; 68) of Jammu City. UNDP will also work with JMC as partner in collection segregation and transportation of plastic waste to recyclers. UNDP also with JMC is also carrying out media campaigns.</p> <p>c) JMC has hired an agency for IEC activity in city regarding Plastic Waste Management Rule-2016, Solid Waste management Rule 2016, C&amp;D waste management Rule 2016 and BMW Rule 2016 and other different-different activities for awareness in general public.</p>	<p>An organic waste converter machine for composting of wet waste with a capacity of 200 kg/day has been installed in Municipal Committee RS Pura.</p>
--	--	--	--	--

			<p>d) JMC has started vermi compost unit at JMC Stray Cattle Pound Dogra hall in which stray cattle's dung is being converted into vermi compost and thereafter used in different JMC Parks. Till date about 35 MT compost has been used. JMC has also started sale outlet at Town Hall for general public.</p> <p>e) JMC is in the process to signed the MoU with a partner to set up the vermicomposting unit in Bandurakh.</p> <p>f)JMC has also installed 06 cubic meter Bio-gas plant by using stray cow dung at JMC Cattle Pound at Dogra Hall.</p> <p>g) After awareness by JMC, 03 dairy unit owners have also installed 6 cum bio-gas unit each at Buta Nagar, Shakti Nagar and Sanik Colony. They</p>	
--	--	--	---	--

			<p>are using biogas for cooking.</p> <p>h) JMC is collecting the fresh vegetable waste on daily basis from different vegetable Mandies within the city and feeding it to the stray animals at JMC Cattle Pound Dogra Hall and Municipal Animal Care Centre Roop Nagar.</p> <p>i) JMC is also collecting flowers from 25 temples and utilizing old waste flowers for composition. Two Aggarbati manufacturing units using fresh flowers collected from temples have also been installed in association with Regional Indian Red Cross Society, Jammu with the help of Self-Help Groups. 700 kg flowers per day collected from different Mandirs and are being used for compost and making aggarbattis. The outlet of</p>	
--	--	--	---	--

			<p>sale of agarbattis has been opened at Town Hall Complex, Jammu.</p> <p>j) JMC launches campaigns for plastic waste management and solid waste management time to time with the help of SHGs, NGOs and schools. The themes of these campaigns are Plastic free rallies, cleaning of plastic waste from roadsides and households by students/volunteers.</p> <p>k) Time to time JMC organizing multiple programs for the community on PWM.</p> <p>l) JMC engaged an IEC partner M/s AILSG to organize the activities in JMC jurisdictions.</p>	
<b>Points</b>	<b>Urban Local bodies Kashmir</b>	<b>Srinagar Municipal Corporation</b>	<b>Jammu Municipal Corporation.</b>	<b>Urban Local Bodies Jammu</b>
No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)	Proposal for establishment of C&D Waste Processing facilities at two	The SMC is contemplating to set up <b>100 TPD capacity</b> C&D Waste Processing Plant in Saidapora, Achan. The DPR is under process.	Existing facilities: Only collection centre at Bhagwati Nagar site. Proposed facilities:- Tendering Stage	As on date, no C&D processing plant has been established in any of the UIBs of jammu Province. However, 6 sites at Kathua, Udampur, Poonch, Ramnagar,

	identified ULBs have been taken up with Building Centre, Srinagar.	One collection centre at dumping site Achan, Srinagar already notified.	Facilities under construction:- Nil	Reasi & Akhnoor, Jourian, Khour have been notified for dumping of C&D Waste. A survey has been conducted in all ULBs to determine the quantity of C&D waste generated. From the survey, it transpired that the waste generation under C&D varies each month. However, some of MCs have been able to determine the average waste generated per month in respective MCs which varies from 500 kg to 5 tons per month. A notification has been issued wherein the concerned CEOs/EOs have been directed to dump C&D waste at the identified site only.
<b>Points</b>	<b>Urban Local bodies Kashmir</b>	<b>Srinagar Municipal Corporation</b>	<b>Jammu Municipal Corporation.</b>	<b>Urban Local Bodies Jammu</b>
Total no. of wards,	<b>529</b>	<b>35</b>	<b>75 wards</b>	<b>446</b>
no. of wards having door to door collection	<b>427</b>	85 % in all 35 Municipal Wards	<b>75(100%)</b>	<b>405</b>
no. of wards practicing segregation at source	<b>22</b>	100% Segregated waste collected in 04 Municipal Wards i.e. Ward No. 01	<b>50%-60% in all wards</b>	<b>101</b> <b>Not everywhere people practice segregating garbage at source. However all the MCs through</b>

		(Nishat), Ward No. 11 (Lalbazar), Ward No. 22 (Karan Nagar) & Ward No. 33 (Humhama)		various IEC activities educate people about the importance of segregating waste at source time to time. The respective MC's have distributed separate bins for garbage collection at source so that segregated garbage is available for proper disposal. 100% door to door collection in all 446 wards with segregation at source is being pushed. 100% source segregation in all wards is targeted to be achieved ending September, 2021.
<b>Points</b>	<b>Urban Local bodies Kashmir</b>	<b>Srinagar Municipal Corporation</b>	<b>Jammu Municipal Corporation.</b>	<b>Urban Local Bodies Jammu</b>
Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	<b>Six SWM facilities for 22 ULBs</b> of Kashmir Division have been approved on cluster basis having total capacity of 380 TPD at a project cost of <b>Rs.144.20 Crores</b> and technology	1. Letter of Intent for establishment of 5MW capacity Waste-to-Energy plant capable to deal 500+/- 125 MT/D already issued. The plant is based on Gasification Technology. The SMC has already handed over land measuring 10 acres to the project developer who has	<b>2 MSW treatment facilities</b> proposed with 450 TPD(approx) capacities, <b>Technology:-</b> Aerobic Composting, Biogas and MRF Centres. MSW treatment facilities under construction- 0 No. Technology- Nil.	An action plan for Solid Waste Management has already been approved by a committee headed by the Chief Secretary. In all 14 Municipal Councils/Committees where land has been identified the process of establishment of Municipal Solid Waste facilities will be initiated soon.

	<p>proposed is  <b>Composting</b>  RFPs have been floated on number of times. Meanwhile a comprehensive proposal for <b>decentralized waste to compost treatment</b> plants for all ULBs have been formulated taking into consideration the population projection for the year 2025.</p>	<p>undertaken civil works at site.</p> <ol style="list-style-type: none"> <li>2. Construction of landfill cell No. IV at dumping site Achan, Srinagar stands already tendered. Bids received, Technical and financial evaluation of bids already done. Proposal for AA submitted to H&amp;UDD. Proposal under examination in H&amp;UDD</li> <li>3. Bioremediation/bio-mining of legacy waste tendered. Bids received and technical/financial evaluation already done. Proposal for AA submitted to H&amp;UDD shortly. Proposal under examination in H&amp;UDD</li> <li>4. A 100 TPD Capacity C&amp;D waste processing plant to be set up at Achan. DPR under preparation.</li> </ol>		
--	--	--	--	--

<b>Points</b>	<b>Urban Local bodies Kashmir</b>	<b>Srinagar Municipal Corporation</b>	<b>Jammu Municipal Corporation.</b>	<b>Urban Local Bodies Jammu</b>
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	17 Municipal Committees have furnished details of 28.26 Acres of uncontrolled Land/Garbage dumping sites and sanitary land fill.	The area of waste processing facility of SMC is spread over an area of 113 acres situated at Saidapora, Achan. Three landfill cells have already been constructed. Cell Nos. 1&3 already closed and capped. Cell No. 2 is presently in operation.	Uncontrolled Garbage Dumpsites:- 2 (Bhagwati nagar and Kothbalwal), Number of dumping site and area is 32 acres and 19.5 acres respectively. Bhagwati Nagar dumping site is under remediation process. Sanitary landfills: Nil (under proposal)	<b>85.75</b> acres of land is being utilized in various ULBs as Garbage Dumpsites and Sanitary Landfills.
No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers	08	None, In the buffer within 1 KM of rivers	Legacy waste site: 01 (Remediation started) Area of legacy waste: 32 acres.	NIL
No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	As received from different ULBs 98 Drains have been drains out towards water bodies.	SMC has constructed 120 Trash Guards alongside the water channels from Khojyabal to Nowpora to arrest the waste from entering the water channel and has put 6 Boatmen-cum-Safaiwalas on job to collect waste from	No. of drains falling into rivers: 26 No. of drains installed screens: 0	NIL



		these Trash Guards on daily basis.		
--	--	------------------------------------	--	--

**(VI) Bio-medical Waste Management:**

- Total Bio-medical generation:
  - a) Jammu = **1094.52** Kg/day as per Annual Report 2019
  - b) Kashmir = **4808.1** Kg/day as per Annual Report 2019

**Total=5902.62** Kg / day

**Covid-19 Bio-medical waste for the month of March-2021 :**

- a) Jammu = **9286.79** Kg/Month
  - b) Kashmir = **3401.6** Kg/Month

**Total = 12688.39** Kg/Month
- **No. of Hospitals and Health Care Facilities:**
  - a) Jammu = **3641**
  - b) Kashmir = 2965

**Total = 6606**
- **Status of Treatment Facility/ CBMWTF: 3 Operational Facilities** with PCDs. OCEMS installed in two facility
  - a) M/s Anmol Health care, Jammu
  - b) M/s Kashmir Health Care System, Kashmir).
  - c) M/s Clean City Waste Management, Kashmir (OCEMS not installed)

**(VII) Hazardous Waste Management:**

- Total Hazardous Waste generation:
  - a) Jammu = **981.026** MT / Annum.
  - b) Kashmir=231.50 MT/Annum.

**Total= 1212.526** MT / Annum

- No. of Industries generating Hazardous waste :
  - a) Jammu = **227**
  - b) Kashmir = **11**
  - Total = 238**
  
- Treatment Capacity of all TSDFs :
  - TSDF under construction at IGC Samba
  
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated:
  - Hazardous waste is disposed off through TSDFs located outside from J&K, authorized by J&K PCB viz a) M/s Bharat Oil and Waste Management Ltd, Kanpur Dehat (UP) b) M/s BEIL Infrastructure Ltd, Ankleshwar, Gujarat.
  
- Details of on-going or proposed TSDF: The TSDF facility is under construction in IGC Samba by M/s Ramasethu Infrastructure Pvt Ltd, to be completed by December 2020 tentatively.

**(VIII) Plastic Waste Management:-**

- Total Annual Plastic Waste generation in J&K = **74826** MT/Annum (app.), with monthly average of **6200** MT (app.)
  
- Seizure done (April to February 2021)
  - a) Polythene = 20171.95 kg
  - b) SUP = 1355.95 kg
  - Total = 21527.90 kg.**
  
- Treatment/ Measures adopted for reduction or management of plastic waste:
  - a) Regular seizure of illegal polythene and banned SUP by Anti-Polythene Squad
  - b) Using seized polythene in overlaying of roads.
  - c) Using seized polythene in cement kilns along with conventional fuels.

IX) Details of Alternate Treatment Technology being adopted by the State/UT : **Septage Treatment Plants** commissioned as Alternate Treatment Technology:

i) Bhagwati Nagar Jammu = **164** KLD

ii) Anantnag = **62** KLD

iii) AlluchiBagh = **164** KLD

iv) Achan = **130** KLD

(X) Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment:-

**Identification of Pollution Sources in Nine (09) Polluted Rivers in UT of Jammu and Kashmir ,as per Approved Action Plan:-**

S. No.	Polluted River Stretch	Source of Pollution	Drains	Drain Flow (MLD) as per UEED data
1.	<b>River Devak Udhampur</b>	a) Un-treated sewage pollution from Municipal drains b) Unabated disposal of Municipal Solid Waste.	No. of drains = <b>13</b> i) Housing Colony ii) MH to Devika iii)MH Chowk iv) Shiva Nagar near SSP office v) Meat Market vi) Model School vii) Near Bharti Vidya Mandir viii) Raghunath Mandir ix) Chabbutra Bazar x) Opp. AryaSamajMandir xi) Opp. GeetaBhawan xii) Near Dak Bungalow xiii) Link Road to Devika	<b>(8.69 MLD)</b> 1.18 0.71 0.12 0.84 1.6 0.94 1.52 0.07 0.19 0.87 0.23 0.31 0.11
2.	<b>Banganga , Holy Stream, Katra</b>	a) Untreated Solid and Liquid waste disposal from pony sheds. b) Un-treated sewage from nearby localities/establishments. c) Unabated disposal of Municipal Solid Waste. d) Sewage pollution from minor/major establishments.	No. of drains = <b>7</b> From Balani Bridge to GeetaMandir:- i)Nallah 1 ii)Nallah 2 iii) Nallah 3 iv) Nallah 4 v) Nallah 5 vi) Nallah 6 vii) Nallah 7	<b>(3.5 MLD)</b> 0.268 0.361 0.179 0.277 0.722 1.256 0.437

3.	<b>River Tawi , Jammu</b>	a) Disposal of Untreated Sewage Waste from Jammu city. b) Unabated Disposal of Municipal Solid Waste. c) Dumping of Construction and Demolition Waste. d) Pollution from minor/major establishments.	No. of drains = <b>26</b> <b>RHS (D/S Tawi)</b> i)DoonthlyNallah ii) JullahaMohalla iii) Peerkho 1 iv) Peerkho main v) Gujjar Nagar 7 vi)Gujjar Nagar 6 vii)Gujjar Nagar 5 viii)Gujjar Nagar 4 ix)Gujjar Nagar 3 x)Gujjar Nagar 2 xi)Gujjar Nagar 1 xii)Gujjar Nagar main xiii)Jogi Gate xiv)Prem Nagar xv)Christian Colony Nallah xvi)Qasim Nagar xvii)RehariNallah xviii)Krishna Nagar Nallah xix)Rajinder Nagar xx)Bhagwati Nagar <b>LHS (D/S Tawi)</b> i)Gorkha Nagar ii)Rajiv Nagar iii)University Campus Nallah iv)Refugee Basti v) BikramChowk vi)Ware house	<b>(66.36MLD)</b> <b>RHS (D/S Tawi)</b> 1.10 2.62 0.03 10.73 0.13 0.14 0.10 0.10 0.07 0.10 0.08 0.69 11.32 11.83 6.71 0.15 4.71 5.48 1.475 1.76 <b>LHS (D/S Tawi)</b> 2.30 0.25 0.39 0.03 0.07 1.00
----	-------------------------------	---	---	---

4.	<b>River Basanter, Samba</b>	<ul style="list-style-type: none"> <li>a) Disposal of Untreated Sewage Waste from Samba Town and nearby localities.</li> <li>b) Effluents from industries in IGC-Samba.</li> <li>c) Unabated Disposal of Municipal Solid Waste.</li> <li>d) Dumping of Construction and Demolition Waste.</li> </ul>	<p>No. of drains = <b>2</b></p> <ul style="list-style-type: none"> <li>i)MandiFlouraNallah</li> <li>ii) ArgiNallah</li> </ul>	<p><b>(3.5 MLD)</b></p> <p>2.5</p> <p>1.0</p>
5.	<b>River Chenab at Akhnoor</b>	<ul style="list-style-type: none"> <li>a) Disposal of Untreated Sewage Waste into River Chenab.</li> <li>b) Unabated Disposal of Municipal Solid Waste.</li> <li>c) Un-authorized dumping of Construction and Demolition Waste.</li> </ul>	<p>No. of drains = <b>3</b></p> <ul style="list-style-type: none"> <li>i)Baba JittoNallah</li> <li>ii)Near Gurdwara</li> <li>iii)W. No. 10 Nallah</li> </ul>	<p><b>(3.0 MLD)</b></p> <p>0.918</p> <p>1.325</p> <p>0.758</p>
6.	<b>River Chuntkol ( A tributary of Jhelum)</b>	<ul style="list-style-type: none"> <li>a) Discharge of untreated sewage into the river.</li> <li>b) Dumping of Solid Waste.</li> </ul>	No. of dewatering pumps = <b>07</b>	<p><b>(5 MLD)</b></p> <p>–</p>
7.	<b>River Gawkadal ( A tributary of Jhelum)</b>	<ul style="list-style-type: none"> <li>a) Discharge of un-treated Sewage into the river.</li> <li>b) Dumping of Solid Waste.</li> </ul>	A part of polluted river stretch of river Jehlum (Anantnag to Chhatabal)	<p><b>(3.0 MLD)</b></p> <p>–</p>

8.	<b>River Jhelum at Srinagar (Anantnag to Chhatabal Weir)</b>	a) Discharge of un-treated Sewage into the river. b) Dumping of Solid Waste.	No. of drains = <b>62</b> + No. of Dewatering pumps = <b>14</b>	<b>(111.4 MLD)</b> –
9.	<b>River Sindh at Ganderbal, Srinagar</b>	a) Discharge of un-treated sewage b) Un-authorized dumping of Municipal Solid Waste.	No. of drains = <b>13</b>	<b>(7.6 MLD)</b> –

(XI) Details of Nodal Officer appointed by Chief Secretary in the State/UT: Sh Waseem Farooq Mir, DCF

(XII) Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

(XIII) Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; -

**No. of Polluted River Stretches in Jammu and Kashmir = 09**

**a) No. of Polluted River Stretches in Jammu = 05**

**b) No. of Polluted River Stretches in Srinagar = 04**



Water Quality Status of Polluted Rivers (09) during the month of **March -2021**

S. No.	Polluted River Stretch	Water Quality Analysis, March 2021					Ground Water Quality in the catchment area																								
1	River Devak Udampur	<table border="1"> <thead> <tr> <th data-bbox="533 507 972 580">NWMP Monitoring Sites with Sanctioned Station Code</th> <th data-bbox="972 507 1077 580">BOD</th> <th data-bbox="1077 507 1198 580">COD</th> <th data-bbox="1198 507 1301 580">pH</th> <th data-bbox="1301 507 1480 580">Hardness</th> <th data-bbox="1480 507 1653 580">Alkalinity</th> </tr> </thead> <tbody> <tr> <td data-bbox="533 580 972 651">a) Near Shiv Mandir (Stn code 2754)</td> <td data-bbox="972 580 1077 651">2.6</td> <td data-bbox="1077 580 1198 651">13.8</td> <td data-bbox="1198 580 1301 651">7.96</td> <td data-bbox="1301 580 1480 651">262</td> <td data-bbox="1480 580 1653 651">280</td> </tr> <tr> <td data-bbox="533 651 972 730">b) About 2 Km (D/S) Shiv Mandir (Stn.code:4062)</td> <td data-bbox="972 651 1077 730">0.4</td> <td data-bbox="1077 651 1198 730">1.9</td> <td data-bbox="1198 651 1301 730">8.40</td> <td data-bbox="1301 651 1480 730">236</td> <td data-bbox="1480 651 1653 730">260</td> </tr> <tr> <td data-bbox="533 730 972 836">c) About 10 Km (D/S) Shiv Mandir (Stn.code:4063)</td> <td data-bbox="972 730 1077 836">0.2</td> <td data-bbox="1077 730 1198 836">1.7</td> <td data-bbox="1198 730 1301 836">8.42</td> <td data-bbox="1301 730 1480 836">220</td> <td data-bbox="1480 730 1653 836">236</td> </tr> </tbody> </table>					NWMP Monitoring Sites with Sanctioned Station Code	BOD	COD	pH	Hardness	Alkalinity	a) Near Shiv Mandir (Stn code 2754)	2.6	13.8	7.96	262	280	b) About 2 Km (D/S) Shiv Mandir (Stn.code:4062)	0.4	1.9	8.40	236	260	c) About 10 Km (D/S) Shiv Mandir (Stn.code:4063)	0.2	1.7	8.42	220	236	NA
NWMP Monitoring Sites with Sanctioned Station Code	BOD	COD	pH	Hardness	Alkalinity																										
a) Near Shiv Mandir (Stn code 2754)	2.6	13.8	7.96	262	280																										
b) About 2 Km (D/S) Shiv Mandir (Stn.code:4062)	0.4	1.9	8.40	236	260																										
c) About 10 Km (D/S) Shiv Mandir (Stn.code:4063)	0.2	1.7	8.42	220	236																										
2	Banganga , Holy Stream, Katra	<table border="1"> <thead> <tr> <th data-bbox="533 938 972 979">NWMP Monitoring Sites</th> <th data-bbox="972 938 1077 979">BOD</th> <th data-bbox="1077 938 1198 979">COD</th> <th data-bbox="1198 938 1301 979">pH</th> <th data-bbox="1301 938 1480 979">Hardness</th> <th data-bbox="1480 938 1653 979">Alkalinity</th> </tr> </thead> <tbody> <tr> <td data-bbox="533 979 972 1043">a) Bathing Ghat (Stn.2755)</td> <td data-bbox="972 979 1077 1043">1.3</td> <td data-bbox="1077 979 1198 1043">6.6</td> <td data-bbox="1198 979 1301 1043">8.60</td> <td data-bbox="1301 979 1480 1043">248</td> <td data-bbox="1480 979 1653 1043">260</td> </tr> <tr> <td data-bbox="533 1043 972 1187">b) In front of pony shed (Stn.code2756)</td> <td data-bbox="972 1043 1077 1187">1.5</td> <td data-bbox="1077 1043 1198 1187">7.2</td> <td data-bbox="1198 1043 1301 1187">8.56</td> <td data-bbox="1301 1043 1480 1187">242</td> <td data-bbox="1480 1043 1653 1187">276</td> </tr> </tbody> </table>					NWMP Monitoring Sites	BOD	COD	pH	Hardness	Alkalinity	a) Bathing Ghat (Stn.2755)	1.3	6.6	8.60	248	260	b) In front of pony shed (Stn.code2756)	1.5	7.2	8.56	242	276	NA						
NWMP Monitoring Sites	BOD	COD	pH	Hardness	Alkalinity																										
a) Bathing Ghat (Stn.2755)	1.3	6.6	8.60	248	260																										
b) In front of pony shed (Stn.code2756)	1.5	7.2	8.56	242	276																										

3	River Tawi , Jammu						NA	
		<b>NWMP Monitoring Sites</b>	<b>BOD</b>	<b>COD</b>	<b>pH</b>	<b>Hardness</b>		<b>Alkalinity</b>
		<b>March -2021</b>	2.0	10.4	8.80	260		268
		StationCode:- i)Below Tawi Bridge-2744, ii)Bhagwati Nagar-2745	4.9	24.5	8.75	320		352
		iii)Beli Charana-2746, iv)Surajpur-2747	0.3	1.7	8.60	240		276
		v)Bhagwati nagar 1 Km,D/S below STP discharge point at Bhagwati Nagar-4055	0.3	1.9	8.50	240		276
	5.0	25.2	8.68	324	360			
4	River Basanter, Samba						NA	
		<b>NWMP Monitoring Site / Sanctioned Station Code</b>	<b>BOD</b>	<b>COD</b>	<b>pH</b>	<b>Hardness</b>		<b>Alkalinity</b>
		a) Chak Manga Gujjar samba (2753)	1.3	6.2	8.65	196	236	

5	River Chenab at Akhnoor	<table border="1"> <thead> <tr> <th>NWMP Monitoring Sites / Sanctioned Station Code</th> <th>BOD</th> <th>COD</th> <th>pH</th> <th>Hardness</th> <th>Alkalinity</th> </tr> </thead> <tbody> <tr> <td>At Jio-Pota Mandir (2751)</td> <td colspan="5">Monitoring being done bi- monthly basis.</td> </tr> </tbody> </table>	NWMP Monitoring Sites / Sanctioned Station Code	BOD	COD	pH	Hardness	Alkalinity	At Jio-Pota Mandir (2751)	Monitoring being done bi- monthly basis.					NA																												
		NWMP Monitoring Sites / Sanctioned Station Code	BOD	COD	pH	Hardness	Alkalinity																																				
At Jio-Pota Mandir (2751)	Monitoring being done bi- monthly basis.																																										
6	River Chuntkol (A tributary of Jhelum)	<table border="1"> <thead> <tr> <th>NWMP Monitoring Sites/ Station Code</th> <th>BOD</th> <th>COD</th> <th>pH</th> <th>DO</th> </tr> </thead> <tbody> <tr> <td>a) NWMP sanctioned location (1307)</td> <td>5.0</td> <td>59.7</td> <td>7.41</td> <td>4.9</td> </tr> </tbody> </table>	NWMP Monitoring Sites/ Station Code	BOD	COD	pH	DO	a) NWMP sanctioned location (1307)	5.0	59.7	7.41	4.9	NA																														
NWMP Monitoring Sites/ Station Code	BOD	COD	pH	DO																																							
a) NWMP sanctioned location (1307)	5.0	59.7	7.41	4.9																																							
7	River Gawkadal (A tributary of Jhelum)	<table border="1"> <thead> <tr> <th>NWMP sanctioned sites</th> <th>BOD</th> <th>COD</th> <th>pH</th> <th>DO</th> </tr> </thead> <tbody> <tr> <td>Sanctioned location (1306)</td> <td>2.3</td> <td>33.70</td> <td>7.40</td> <td>7.7</td> </tr> </tbody> </table>	NWMP sanctioned sites	BOD	COD	pH	DO	Sanctioned location (1306)	2.3	33.70	7.40	7.7	NA																														
NWMP sanctioned sites	BOD	COD	pH	DO																																							
Sanctioned location (1306)	2.3	33.70	7.40	7.7																																							
8	River Jhelum at Srinagar (Anantnag to Chhatabal Weir)	<table border="1"> <thead> <tr> <th>NWMP/PCB Monitoring Sites with Sanctioned Station Code</th> <th>BOD</th> <th>COD</th> <th>pH</th> <th>DO</th> </tr> </thead> <tbody> <tr> <td>at:- i) Anantnag (1304)</td> <td>2.7</td> <td>25.3</td> <td>7.67</td> <td>6.5</td> </tr> <tr> <td>ii) Batingon, (PCB Site)</td> <td>2.1</td> <td>30.3</td> <td>7.69</td> <td>7.0</td> </tr> <tr> <td>iii) Bijbehara(4053)</td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>iv)Sangam U/S (3273)</td> <td>2.1</td> <td>27.84</td> <td>7.63</td> <td>7.2</td> </tr> <tr> <td>v) SangamD/S, (PCB Site)</td> <td>2.1</td> <td>27.84</td> <td>7.69</td> <td>7.0</td> </tr> <tr> <td>vi) Awantipora (3274)</td> <td>2.2</td> <td>25.31</td> <td>7.56</td> <td>6.3</td> </tr> <tr> <td>vii) Pampore (3275)</td> <td></td> <td></td> <td></td> <td></td> </tr> </tbody> </table>	NWMP/PCB Monitoring Sites with Sanctioned Station Code	BOD	COD	pH	DO	at:- i) Anantnag (1304)	2.7	25.3	7.67	6.5	ii) Batingon, (PCB Site)	2.1	30.3	7.69	7.0	iii) Bijbehara(4053)					iv)Sangam U/S (3273)	2.1	27.84	7.63	7.2	v) SangamD/S, (PCB Site)	2.1	27.84	7.69	7.0	vi) Awantipora (3274)	2.2	25.31	7.56	6.3	vii) Pampore (3275)					NA
NWMP/PCB Monitoring Sites with Sanctioned Station Code	BOD	COD	pH	DO																																							
at:- i) Anantnag (1304)	2.7	25.3	7.67	6.5																																							
ii) Batingon, (PCB Site)	2.1	30.3	7.69	7.0																																							
iii) Bijbehara(4053)																																											
iv)Sangam U/S (3273)	2.1	27.84	7.63	7.2																																							
v) SangamD/S, (PCB Site)	2.1	27.84	7.69	7.0																																							
vi) Awantipora (3274)	2.2	25.31	7.56	6.3																																							
vii) Pampore (3275)																																											

		<table border="1"> <tr> <td>viii) Panthachowk (4054)</td> <td>2.4</td> <td>24.71</td> <td>7.45</td> <td>7.7</td> </tr> <tr> <td>ix) Pandarathan (<b>PCB Site</b>)</td> <td>2.0</td> <td>26.96</td> <td>7.57</td> <td>7.3</td> </tr> <tr> <td>x) Zero Bridge(1410)</td> <td>2.1</td> <td>24.71</td> <td>7.51</td> <td>7.4</td> </tr> <tr> <td>xi) Chattabal Weir (1411)</td> <td>1.6</td> <td>22.47</td> <td>7.46</td> <td>7.0</td> </tr> <tr> <td></td> <td>2.0</td> <td>25.90</td> <td>7.50</td> <td>6.9</td> </tr> <tr> <td></td> <td>3.0</td> <td>31.10</td> <td>7.61</td> <td>6.8</td> </tr> </table>	viii) Panthachowk (4054)	2.4	24.71	7.45	7.7	ix) Pandarathan ( <b>PCB Site</b> )	2.0	26.96	7.57	7.3	x) Zero Bridge(1410)	2.1	24.71	7.51	7.4	xi) Chattabal Weir (1411)	1.6	22.47	7.46	7.0		2.0	25.90	7.50	6.9		3.0	31.10	7.61	6.8	
viii) Panthachowk (4054)	2.4	24.71	7.45	7.7																													
ix) Pandarathan ( <b>PCB Site</b> )	2.0	26.96	7.57	7.3																													
x) Zero Bridge(1410)	2.1	24.71	7.51	7.4																													
xi) Chattabal Weir (1411)	1.6	22.47	7.46	7.0																													
	2.0	25.90	7.50	6.9																													
	3.0	31.10	7.61	6.8																													
9	<b>River Sindh at Ganderbal , Srinagar</b>	<table border="1"> <thead> <tr> <th>NWMP monitoring sites</th> <th>BOD</th> <th>COD</th> <th>pH</th> <th>DO</th> </tr> </thead> <tbody> <tr> <td>a)Sanctioned location (3286)</td> <td>1.8</td> <td>18.7</td> <td>7.57</td> <td>9.0</td> </tr> </tbody> </table>	NWMP monitoring sites	BOD	COD	pH	DO	a)Sanctioned location (3286)	1.8	18.7	7.57	9.0	NA																				
NWMP monitoring sites	BOD	COD	pH	DO																													
a)Sanctioned location (3286)	1.8	18.7	7.57	9.0																													

(XIV) Ground water regulation: Information update awaited from Jal Shakti Dept.

(XV) Good irrigation practices being adopted by the State: Information update awaited from Jal Shakti Dept.

**(XVI) Rain Water Harvesting**

A provision for rain water harvesting is being incorporated in building permissions issued by Srinagar Municipal Corporation in accordance with the order No. 269 of 2020 dated 11/2/2020.

(XVII) Demarcation of Floodplain and removal of illegal encroachments: Information update awaited from Jal Shakti Dept. and Revenue Dept.

(XVIII) Maintaining minimum e-flow of river. Information update awaited from Power Development Dept. and Jal Shakti Dept.

(XIX) **Plantation activities along the rivers:-**

S.No.	Polluted River Stretch	Area under treatment	Plantation done
1)	<b>River Devak Udhampur</b>	100 hectare	Catchment Area Treatment approved under CAMPA, plantation to be taken up during the current year, soil conservation works completed
2)	<b>Banganga , Holy Stream, Katra</b>	100 hectare	Catchment Area treated with afforestation and soil conservation works in 100 hectares of area under CAMPA
3)	<b>River Tawi , Jammu</b>	200 hectare	Catchment Area Treatment done by plantation of <b>0.34</b> lac trees treating 200 hectare for the Polluted River Stretch.
4)	<b>River Basanter, Samba</b>	100 hectare	Catchment Area Treatment done by plantation of <b>0.032</b> lac trees and soil conservation works for the Polluted River Stretch
5)	<b>River Chenab at Akhnoor</b>	200 hectare	Catchment Area Treatment done by plantation of <b>0.40</b> lac trees treating 200 hectare with soil conservation works for the Polluted River Stretch
6)	<b>River Chuntkol ( A tributary of Jhelum)</b>	A part of river Jhelum Catchment Area Treatment proposal	Catchment Area Treatment approved under CAMPA, shall be taken up during the current year
7)	<b>River Gawkadal (A tributary of Jhelum)</b>	A part of river Jhelum	Catchment Area Treatment approved under CAMPA, shall be taken up during the current year

		Catchment Area Treatment proposal	
8)	<b>River Jhelum at Srinagar (Anantnag to Chhatabal Weir)</b>	300 hectare	Catchment Area Treatment done by plantation, treating 15 hectare area for the Polluted River Stretch, along with soil conservation works.
9)	<b>River Sindh at Ganderbal , Srinagar</b>	100 hectare	Catchment Area Treatment in 100 hectare approved under CAMPA, to be taken up during the current year, soil conservation works completed

(XX) Development of Biodiversity Park: Jammu Development Authority has developed a park in **5.6 hectare** at the bank of River Tawi area of polluted river stretch recently.

**(XXI) REUSE OF TREATED WATER**

- a. Proposed in Katra DPR under reuse of Treated Water through Pumping Plant with Rising Main to Railway Station Katra for cleaning and washing purpose.
- b. Proposed in Udhampur under reuse of Treated Water from
  1. STP-1 site to Air Force station Udhampur for Horticulture purpose.
  2. STP-2 site to Army Unit for cleaning and washing purpose.
  3. STP-3 site to 5071,5171 AC Battalion and 874 Alfa Unit for cleaning and washing purpose.

**(XXII) Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:**

S.No	Location/ Rivers	Priority	Capacity of STP proposed in MLD	Status of Project(at DPR Stage/Under tendering/work to be awarded)	Likely date of completion	Remarks
1.	<b>River Devika, Udhampur</b>	(i)	Zone 1-8.0MLD Zone-2- 4.0MLD Zone-3- 1.6MLD  Total =(13.6MLD)	(i)Project Cost 186.74 Cr approved under NRCP on 28-09-2018. (ii)Work allotted Date of start For STP and Network work =May 2019. (iii) Work allotted Date of start For Ghat work =June 2019. (iv)Date of completion For STP and Network work (original)=May 2021. (v) Date of completion For Ghat work (original)=June 2020.	(i)For STP and Network work =Dec.2021  (ii)For Ghat Work =March.2021	Work of Sewer Laying , STP Zone 1 <sup>st</sup> & Ghat are in Progress.
2.	<b>Banganga, Holy Stream, Katra</b>	(ii)	STPs=4.5MLD =1.20 MLD Total=(5.7MLD)	DPR amounting Rs.95.69Crs presently with NRCD after having been received from IIT (Roorkee) post clarification of comments/observations.	2 years after section of the project.	DPR amounting Rs. 95.69 Cr presently with NRCD after having been received from IIT (Roorkee) post clarification of comments / observations.
3.	<b>River Tawi, Jammu</b>	(iii)	STP=10MLD	DPR amounting Rs.41.84 Cr submitted to NRCD for consideration/release of funds vide letter no. HUD /Plan/16/2019/SP Dated: 11.12.2020.	2 years after section of the project.	DPR for Pollution abatement of river tawi (right bank) at Jammu city (J&K) amounting Rs.41.84 Cr submitted to NRCD for

						consideration/release of funds vide letter No. HUD/Plan/16/2019/ SP dated 11.01.2020
4.	<b>Jhelum River</b>	(iv)	STP AnantnagTown (Phase-2 <sup>nd</sup> / 3 <sup>rd</sup> ) on SBR Technology=18 MLD Bijbehera Town=3.0MLD Awantipora=1.6MLD. Pampore=2.7MLD	DPR under preparation	3 years after section of the project.	

(XXIII) Status of Preparation of Action Plan by the 13 Coastal States: **Does not pertain to J&K.**

(XXIV) Regulation of Mining Activities in the State/UT: Information update awaited from Geology and Mining, Industries and Commerce Dept. JK Govt.

(XXV) Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

**The JK PCB has imposed Environmental Compensation (EC) under Polluter Pays Principle (PPP) to the following:-**

Sr. No	Agency	Penalty	EC Order No./ Date
1	<b>CEO, MC Udhampur</b>	Rs. 1,39,00,000/-	25 PCB of 2019, Date: 21/11/2019
2	<b>Executive Officer, MC Ramban</b>	Rs. 12,88,000/-	32 PCB of 2020, Date: 10/09/2020
3	<b>Hotel Meridian, Panthal Road, Katra</b>	Rs. 56,142/-	34 PCB of 2020, Date: 02/11/2020
4	<b>Executive Officer, MC Sopore</b>	Rs.1,30,46,000/-	36 PCB of 2020, Date: 24/11/2020
5	<b>SMGS Hospital,Jammu</b>	Rs.18,28,000/-	37 PCB of 2020, Date: 29/12/2020
6	<b>Hotel Maharaja, Patnitop, Udhampur</b>	Rs. 52,660/-	38 PCB of 2020, Date: 30/12/2020



7	<b>M/s Attar Logistics, Transport Nagar, Jammu</b>	Rs. 25,000/-	39 PCB of 2021, Date: 06/01/2021
8	<b>Hotel Patnitop, Chenani, Udhampur</b>	Rs. 46,800/-	40 PCB of 2021, Date: 12/01/2021
9	<b>Hotel Kings, Banganga, Katra</b>	Rs. 22,436/-	42 PCB of 2021, Date: 21/01/2021
10	<b>Hotel Krishna Plaza, Rajinder Bazar, Jammu</b>	Rs.4, 524/-	43 PCB of 2021, Date: 05/02/2021
11	<b>Executive Officer Municipal Committee Bandipora</b>	Rs. 64,21,000/-	45 PCB of 2021, Date: 09/02/2021
12	<b>M/s Hotel holy Shrine Dak Banglow, Road Katra, Reasi</b>	Rs. 2,873/-	46 PCB of 2021, Date: 15/02/2021
13	<b>M/s ASCOMS Hospital Sidhra, Jammu</b>	Rs.1,37,34,800/-	47 PCB of 2021, Date: 15/02/2021
14	<b>M/s Hotel Montreal Shalimar Srinagar</b>	Rs. 9,660/-	Amount deposited dt. 22.02.2021
15	<b>M/s Hotel Maa Balganga Road, Katra</b>	Rs. 9,476/-	48 JK PCB of 2021, Date: 10/03/2021
16	<b>M/s National Highway Authority</b>	Rs. 2,00,00,000/-	50 JK PCB of 2021, Date: 24/03/2021
17	<b>M/s Hotel Baisaran Pahalgam, Anantnag</b>	Rs. 6,855/-	51 JK PCB of 2021, Date: 29/03/2021

\*\*\*\*\*