

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No. 673 of 2018 (in compliance to NGT
order dated 24.09.2020)
For the State of Bihar
(August – 2025)

Overall status of the State:

Status of polluted river stretch in the state of Bihar:

Priority I		BOD greater than or equal to 30 mg/L
Priority II		BOD between 20-30 mg/L
Priority III		BOD between 10-20 mg/L
Priority IV		BOD between 06-10 mg/L
Priority V		BOD between 03-06 mg/L
Standard		Less than 03 mg/L
On the basis of data of 2018		
Priority	Number of River	River
III	01	Sirsiya
V	05	Ganga, Punpun, Parmar, Ramrekha, Harbaura
Total	06	
On the basis of data of 2019 & 2021		
II	01	Sirsiya
III	02	Ramrekha, Lakhandei
IV	07	Kohra, Harbaura, Burhi Gandak, Ganga, Punpun, Daha, Gangi

V	08	Parmar, Dhous, Gandak, Manusmar, Sone, Kamala, Ghaghara, Bagmati
Total	18	
On the basis of data of 2022 & 2023		
III	04	Harbaura, Kohra, Ramrekha, Sirsiya
IV	03	Gangi, Daha, Burhi Gandak
V	05	Dhous, Ganga, Kamala, Lakhandei, Punpun
Total	12	
On the basis of data of 2024		
IV	02	<u>Gandak, Sirsiya</u>
V	05	Harbaura, Kohra, Ramrekha, Burhi Gandak (Sikrahna), <u>Sone</u>
Total	07	

Quality of River Ganga

 BIHAR STATE POLLUTION CONTROL BOARD Parivesh Bhawan, Patliputra Industrial Area, P.O.-Sadakat Ashram, Patna-800010 EPABX-0612-2261250/2262265, Fax-0612-2261050						
Water quality status of River Ganga for Fecal Coliform (FC)						
Excluding Rainy Season (August to October)						
Sl. No.	Sampling Point	Standard (MoEF&CC GOI. Gazette notification no. 494, dt. 25.09.2020) for Primary Water Quality Criteria for Bathing Water	500 (Desirable) 2500 (Maximum Permissible)			
			Financial Year	2021-22	2022-23	2023-24 2024-25
		Average		66854	56452	20807 9381
	Number of operational Sewage Treatment Plants (STPs)			3	7	10 12
	Treatment Capacity of STPs (MLD)			140	224	292.5 324

I. Total Population: Urban Population & Rural Population separately: **104,099,452**

(Urban Population: 1,17,58,016 (11.29%) & Rural Population: 9,23,41,436 (88.71%) as per the census 2011).

I. Estimated Sewage Generation (MLD): **1100 MLD (Approx.)** from urban areas.

II. **Details of the sewage generation, sewage management in Bihar**

Sl. No.	Status of STPs	Treatment Capacity (MLD)
1.	Completed	333
2.	Trail Run	192
3.	Under Construction: To be completed - (up to Sept 2025)	73
4.	Under Construction: To be Completed - (in 2 years)	97.6
5.	Under Tender to be completed in 2 years	174.5
6.	DPR for Approval at NMCG	222.18
Total		1092.28

STP & Sewerage Network Completed

Sl. No.	City/ Town	STP capacity (MLD)	Utilization (MLD)
1	Patna, Beur STP	43	36.70
2	Karmalichak STP	37	34.34
3	Saidpur STP & Adjoining Network	60	53.63
4	Pahari STP	60	28.36
5	Munger Sewerage Network and STP	30	14.8

6.	Barh I&D and STP	11	7.79
7	Sonepur I&D and STP	3.5	0.97
8	Sultanganj I&D and STP	10	4.33
9	Maner I&D and STP	6.5	1.71
10	Naugachia I&D and STP	9	-
11	Chhapra I&D and STP	32	10.79
12	Danapur I&D and STP	25	19.80
13	Phulwarisharif I&D and STP	6	2.90
	Total	333	216.12

STPs under Trail Run

Sl. No.	City/ Town	STP capacity (MLD)
1	Digha STP, Patna	100
2	Kankarbagh STP Patna	50
3	Begusarai Sewerage Network and STP	17
4	Mokama I&D and STP	8
5	Fatuha I&D and STP	7
6.	Bakhtiyarpur I&D and STP	10
	Total	192

STPs & Sewerage Network under Construction:**To be completed (up to Sept 2025)**

Sl. No.	City/ Town	STP capacity (MLD)	Physical Progress (%) May 2025	Physical Progress (%) August 2025
1	Pahari Sewerage Network Zone V, Patna	115.93 Length (km)	99.93	99.93
2	Hajipur Sewerage Network and STP	22	93.05	93.05
3	Bhagalpur I&D and STP	45.0	92.00	96.66
4	Kahalgaon I&D and STP	6.0	71.00	77.00
Total		73.0		

STP & I&DS to be Completed (in 2 years)

Sl. No.	City/ Town	STP capacity (MLD)	Physical Progress (%)	Expected Date of Completion
1	Dehri on Sone I&D and STP	21.0	12.0	JULY -2026
2	Barahiya I&D and STP	6.0	6.5	JULY -2026
3	Supaul I&D STP	12.1	6.0	OCT -2026
4	Daudnagar I&D and STP	10.5	1. NOC Received and Soil Test completed. 2. Waiting for approval of cutting/translocation of trees letter 143 date 08.07.2025 3. Waiting for approval of design and drawing for HQ	OCT -2026

			letter 6057 date 17.07.2025.	
5	Motihari I&D and STP	23	LoA issued on 26.12.2024. Agreement executed on 22.04.25. NOC is in progress.	DEC -2026
6	Jamui I&D and STP	13	LoA issued on 26.12.2024. Agreement Done. Survey Completed. 6 MLD STP Boundary wall Completed. 7 MLD SBR Excavation 80% Completed.	DEC-2026
7	Raxaul I &D and STP	12.00	NOC has been received on 23-05-2025 same has been forwarded to contractor. Survey work completed	DEC-2026
	Total	97.6		

Sanctioned but not Started Projects

Sl. No.	City/ Town	STP capacity (MLD)	Status
1	Lakhisarai I&D and STP	22.00	As per recondition by advocate general Bihar BUIDCo letter no- 2235, Dated- 05-06-2025 Secretary approval for cancellation of

			Tender from NMCG.
2	Buxar I&D and STP	50.00	Buxar NIT published. Last date 21.08.2025. Pre-bid query sent to NMCG for Approval.
3	Katihar I&D and STP	55.50	Last date of bid submission on 12.08.2025.
4.	Ara I&D and STP	47.00	Bid document sent to NMCG for Approval.
	Total	174.5	

DPR for Approval at NMCG

Sl. No.	City/ Town	STP capacity (MLD)	Status
1	Arwal I&D and STP	3.50	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance vide BGCMS letter no.84 dated-10.03.25
2	Saharsa I&D and STP	18.69	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance vide BGCMS letter no.88 dated-10.03.25
3	Kishanganj I&D and STP	20.71	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance.
4.	Madhepura I&D and STP	10.73	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance vide BGCMS letter no.85 dated-10.03.25
5.	Darbhangha I&D and STP	24.30	NMCG has returned DPR with observation dated 05.03.2025 sent to BUIDCo for compliance.
6.	Barauni I&D and STP	23.0	Some observation in DPR were given by NMCG on 25.07.2025. Letter sent to consultant for compliance the observation and submit revised DPR.
7.	Gaya I&D and STP	84.0	Revised DPR sent to NMCG.
8.	Bettiah I&D and STP	33.0	NMCG has returned DPR with observation dated 05.03.2025 sent to BUIDCo for compliance vide BGCMS letter no.87 dated-10.03.25
9.	Jogbani I&D and STP	4.25	NMCG returned DPR with observation which is send to BUIDCo for compliance.
10.	Muzaffarpur I&D Works and STP	16	DPR send to NMCG on Dated- 03.07.2025 STP.
11.	Dumraon I&D Works and STP	--	DPR under preparation.

12.	Jamalpur I&D Works and STP	--	DPR under preparation
13.	Khagadiya I&D Works and STP	--	DPR under preparation

Compliance Status of STP in the State

Sl. No.	STPs	Compliance Status of STP (July 2025)
1	Karmalichak STP(New)	Complied
2	Saidpur STP(New)	Complied
3	Barh I&D and STP	No, Non-compliance w.r.t. FC
4	Sultanganj I&D and STP	--
5	Maner I&D and STP	No, Non-compliance w.r.t. FC
6	Phari STP	No, Non-compliance w.r.t. FC & TSS
7	Beur STP (New)	Complied
8	Sonepur I&D and STP	Complied
9	Munger I&D and STP	--
10	Danapur I&D and STP	No, Non-compliance w.r.t. FC & TSS
11	Chhapra I&D and STP	Complied
12	Phoolwarisarif I&D and STP	No, Non-compliance w.r.t. FC
13	Naughachia I&D and STP	Not in operation
14	Mokama I&D and STP	No, Non-compliance w.r.t. TSS
15	Bathiyarpur I&D and STP	Complied

Note:- Board has issued Legal Direction with imposition of Environmental Compensation issued due to non-compliance of STP with respect to prescribed standard.

Status of Fecal Sludge Septage Management

Sl. No.	Name of Scheme	FSTP Capacity in KLD
1	Fecal Sludge Septage Management Manihari	24
2	Fecal Sludge Septage Management Dighwara	18
3	Fecal Sludge Septage Management Teghara	26

No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
Attached as Annexure-1.				

III. Details of Industrial Pollution:

- No. of industries in the State: **14,094.**
- No. of water polluting industries in the State: **983 (The Board has identified a total number of 878 water polluting industries and 105 Grossly Polluting Industries (GPIs)).**
- Quantity of effluent generated from the industries in MLD: **112.33 approx.**
- Quantity of Hazardous Waste generated from the Industries in TPA: **10634.06 MT**
- **There are 983 water polluting industries established in the State of Bihar.**
- Number of industrial units connected to CETP: **There is no operational CETP exist in the State of Bihar.**
- Number and total capacity of ETPs (details of existing/under construction/proposed): - **814 unit have installed ETP, Total quantity 171.36 MLD (approx.)**
- Compliance status of the ETPs. **69 non-complying industries. Legal action taken. (attached as Annexure-11).**
- Number and total capacity of CETPs (details of existing/ under construction/ proposed): **01 CETP proposed at Hajipur Industrial Area Vaishali.**
- Status of compliance and operation of the CETPs: **CETP not existing.**

IV. **Solid Waste Management:** Details attached as Annexure – 2

I. Solid Waste Management

Solid Waste generated along the Polluted River Stretch	Solid Waste Processed	Gap
1772.31 TPD	1165.19 TPD	607.12 TPD

II. Infrastructures

- 23 compost plant having design capacity of 782.3 TPD.
- 8 Material Recovery Facility (MRF) having design capacity of 668 TPD.

Solid Waste Management (Waste Generation and Processing) along polluted river stretch			
Sr. no.	ULB Name	Average waste Generation Jan-Mar 25 (TPD)	Average waste Processing Jan-Mar 25 (TPD)
1	Ara Nagar Nigam	110.25	0
2	Bhagalpur Nagar Nigam	230.33	146.84
3	Buxar Nagar Parishad	81.85	2.5
4	Darbhanga Nagar Nigam	95.22	62.98
5	Fatuha Nagar Parishad	23.45	1.74
6	Gopalganj Nagar Parishad	23.62	0
7	Jogbani Nagar Parishad	21.4	0.05
8	Koilwar Nagar Panchayat	5.01	0.29
9	Narkatiyaganj Nagar Parishad	22.05	1.3
10	Pakridayal Nagar Panchayat	6.68	0
11	Patna Nagar Nigam	946.42	946.42
12	Raxaul Nagar Parishad	26.06	0.9
13	Revelganj Nagar Panchayat	7.34	0
14	Sitamarhi Nagar Nigam	73.71	1.38
15	Siwan Nagar Parishad	80.92	0.79
16	Ram Nagar Nagar Parishad	18	0
		1772.31	1165.19

Solid Waste Treatment facility along polluted river stretch			
Compost Plant			
Sr. no.	Name of ULB	No. of Plant	Design Capacity (TPD)
1	Ara Nagar Nigam	1	8
2	Bhagalpur Nagar Nigam	3	120
3	Buxar Nagar Parishad	2	10
4	Darbhangha Nagar Nigam	3	25.5
5	Fatuha Nagar Parishad	1	4
6	Gopalganj Nagar Parishad	1	2.5
7	Jogbani Nagar Parishad	1	2
8	Koilwar Nagar Panchayat	2	1.3
9	Narkatiyaganj Nagar Parishad	1	2
10	Pakridayal Nagar Panchayat	1	5
11	Patna Nagar Nigam	4	585
12	Raxaul Nagar Parishad	1	13
13	Revelganj Nagar Panchayat	1	2
14	Sitamarhi Nagar Nigam	1	2
		23	782.3
Material Recovery Facility (MRF)			
Sr.no.	Name of ULB	No. of Plant	Design Capacity (TPD)
1	Narkatiyaganj Nagar Parishad	1	1
2	Darbhangha Nagar Nigam	3	152
3	Bhagalpur Nagar Nigam	1	100
4	Patna Nagar Nigam	3	415
		8	668

- Total number of Urban Local Bodies and their Population: **141 ULBs & Population: 1.09 Cores and 120 newly constituted ULBs = Total 261.**
- Current Municipal Solid Waste Generation:
- Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc:

Process of Facility	Number	Capacity
Compost Plants	182	2203.98 TPD
Bio-methanation	1	3.0 TPD
MRF	53	960.35 TPD

- Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%):
- No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction):
- Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source:
- Details of MSW treatment facilities proposed and under construction (no., capacity, and technology):
- No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.:
- No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers:
- No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers:

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline

V. **Bio-medical Waste Management:**

- Total Bio-medical waste generation:**28246.3 Kg/day.**
- No. of Hospitals and Health Care Facilities:**26331.**
- Status of Treatment Facility/ CBMWTF: **04 CBWTF (26400 Kg/day)**
- To meet the gap Board has floated tender for establishment CBWTF.

VI. **Hazardous Waste Management:**

- Total Hazardous Waste generation:**10634.06 MTA**

- No. of Industries generating Hazardous waste: **257**
- Treatment Capacity of all TSDFs: **Nil**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated:
- Details of on-going or proposed TSDF: **M/s Ramky Environ Engineers Ltd., at Mahui, Dist-Bhojpur was proposed.**

VII. **Plastic Waste Management: Attached as Annexure-3.**

- Total Plastic Waste generation:
- Treatment/ Measures adopted for reduction or management of plastic waste:
- Details of Alternate Treatment Technology being adopted by the State/UT: **Work stopped due to monsoon.**
- Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment: Attached as **Annexure – 10.**

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT: **Principal secretary, Urban Development & Housing Department, GoB has been appointed as Nodal officer, by the Chief Secretary, Bihar for the matter of Hon'ble NGT OA no 673/2018 as per the Notification of Deptt, of Env., Forest & Climate Change, GoB. Paryavaran/Van(mu).28/2019-140 (E) dated 17.02.2021.**

IX. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT: Regular review meetings are conducted under the chairmanship of the Chief Secretary, Bihar to ensure the compliances of orders of the Hon'ble NGT on different environmental issues including orders in O.A. No. 200/2014 & others.

09th River Rejuvenation Committee (RRC) meeting held on 09/05/2024 under the chairmanship of the Secretary DoEF&CC, GoB. to review compliances of the directions of the Hon'ble NGT in O.A. No. 673/2018.

X. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river; **Ground water quality report attached as Annexure-4, Analysis report of drain attached as Annexure-5 and latest water quality report of polluted river attached as Annexure-6.**

XI. Ground water regulation: **Government of Bihar has initiated drives for recharging of ground water by providing roof top rain water harvesting structures and construction of soak pits/recharge pits near public well, hand pump, tube well and other water bodies under Jal-Jeevan-Hariyali Abhiyan.**

CGWA is granting NOC for groundwater extraction. CGWA received total 2341 application from industries for NOC for groundwater abstraction. 2006 (1333 exempted) is granted. 326 Application rejected and 9 in process.

XII. Good irrigation practices being adopted by the State: **Detail attached as Annexure-7**

Year Wise Achievement/Coverage Report under PMKSY-PDMC(MI)

Area in acre

SL No.	Year	Drip	Sprinkler	Total
1	2018-19	379.6	2133.58	2513.18
2	2019-20	1989.86	3386.09	5375.95
3	2020-21	4124.86	0	4124.86
4	2021-22	7747.4	5249.15	12996.55
5	2022-23	15195	744	15939
6	2023-24	14181	751	14932
7	2024-25	10730	944	11674
Total :		54347.72	13207.82	67555.54

CROP WISE DATA (IN ACRE)

SL. NO	CROP NAME	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25
1	BANANA	86.58	95.84	70.45	996.32	190.52	68.66	207.73
2	FRUIT	245.44	347.78	199.97	349.22	489.32	269.95	373.51
3	MAIZE	306.36	400.51	129.29	685.78	95.40	504.16	549.76
4	OIL SEED	4.94	1.26	2.72	26.88	16.44	35.32	27.98
5	PADDY	475.66	970.01	50.24	587.32	648.54	733.13	1395.66
6	PULSES	80.69	108.19	47.87	228.67	598.35	119.83	157.5
7	SPICES	32.11	8.27	3.06	1.09	8.54	5.53	15.94
8	SUGARCANE	268.55	332.96	235.21	378.66	678.65	74.29	41.63
9	TEA	423.22	468.07	372.70	698.21	539.17	589.07	556.39
10	VEGETABLES	31.90	1067.42	1612.24	2456.87	3945.87	4033.84	3403.6
11	WHEAT	235.64	441.64	549.08	4648.37	5908.35	6062.02	4112.07
12	MEDICINAL PLANTS	0.00	49.17	35.00	69.32	14.08	289.39	70.65
13	PAPAYA	0.00	78.88	85.22	86.91	20.78	68.23	66.29
14	STRAWBERRY	0.00	7.86	0.00	66.61	1.25	7.35	9.08
15	FLOWER CROP	0.00	0.00	7.96	257.23	890.23	1264.25	385.63
16	OTHER CROPS	322.06	996.15	722.84	1456.25	1892.60	805.69	298.58
TOTAL (IN HA)		2513.15	5374.00	4123.86	12993.71	15938.08	14930.71	11672

XIII. Rain Water Harvesting:

Activity	Target	Constructed
Ground water recharge structure	198188	197161
Rain water harvesting structure	3057	3045

XIV. Demarcation of Floodplain and removal of illegal encroachments: As per Notification 500 meter declared as floodplain zone from the bank of river, where embarkment not available. In case of available embarkment area between bank and embarkment notify as floodplain zone. Water Resource Department, GoB. notified the flood plain zone in the state vide notification no.- 143, dated- 06.03.2025 and same **attached as annexure - 12.**

XV. Maintaining minimum e-flow of river: **Water Resource Department has taken steps for installation of new gauge stations and making arrangements for the discharge measurement throughout the year. Details attached as Annexure-8.**

XVI. Plantation activities along the rivers:

"Forestry Interventions for Ganga"

Sr. No.	Division	Yearwise No. of Plants Planted						
		2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	2022-23
1	Patna	6000	2000	33252	10000	12170	4650	1000
2	Munger	1500	5205	32378	20500	12000	0	6000
3	Vaishali	2208	500	18681	21024	10000	7500	2200
4	Bhagalpur	13800	62000	98635	70500	30075	49750	43250
5	Begusarai	16400	3700	78315	12600	8000	10700	16000
6	Saran	0	300	18585	11300	32200	15350	6150
7	Bhojpur	0	12000	31262	76500	16000	5000	8900
8	Aurangabad	0	0	10824	2200	0	0	0
9	Gopalganj	0	0	19535	5000	11500	0	0
10	Mithila	0	0	8400	11000	9500	6000	6000
11	Motihari	0	0	11008	11000	36000	6000	11000
12	Purnea	0	0	22049	10000	6000	13000	6000
13	Rohtas	0	0	12728	10000	8950	1000	2800
14	Saharsa	0	0	5000	6795	14100	0	9000
15	Samastipur	0	0	9363	8000	16000	9200	15775
16	Supaul	0	0	9970	14500	21500	49800	6000
17	Tirhut	0	0	6946	12000	8000	1000	6000
18	Bettiah	0	0	22294	2000	8000	2500	1000
Total:		39908	85705	449225	314919	259995	181450	147075

XVII. Development of Biodiversity Park:

Buxar, Sonapur, Patna, Munger, Bhagalpur, Begusarai and Lakhisarai cities has been identified which are in the Ganga flood plain for the establishment of biodiversity park. The proposal of land identification for the establishment of biodiversity park in the mentioned cities has been to sent to the Department for further necessary action.

XVIII. Reuse of Treated Water: MoU Signed with NTPC Barh for utilisation of treated sewage from Barh STP and Initiative taken for Mokama & Bakhtiyarpur STP treated water.

XIX. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: Harbaura river (Sikrahana) is selected as Model River.

XX. Status of Preparation of Action Plan by the 13 Coastal States: **Not applicable.**

XXI. Regulation of Mining Activities in the State/UT:

XXII. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

- Request letter for delisting of new polluted river stretches based on the analysis report of 2024 is attached as **Annexure – 09.**

Annexure – 1

Status of Complete/Ongoing/Tendered Project of Schemes under Namami Gange program.

fnukd %& 11-08-2025 rd

Sr. No.	Status	Location	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) Gol/GoB	Date of Sanction/ Date of AA&ES issue Gol/GoB	Contract Price	Signing of Contract Contractors Name/ Date	Date of Completion (As per Agreement/ Projected by BUIDCo)	Current Status
1	Completed Project	Beur	Sewerage Treatment Plant	43	—	<u>93.94</u> 74.29	<u>15-07-14</u> 05-01-15	<u>77.85 Cr.</u> (C Cost- 47.25 Cr. and O&M Cost- 30.59 Cr.)	<u>Voltas & GAA (JV)</u> 31-03-17	<u>05.10.2019</u> 30.08.2020	Completed on July 2020. O&M work in progress from 31-08-2020 Physical Progress - 100%, Financial Progress - 69.96 Cr.
2		Beur	Sewerage Network	—	179.74	<u>225.77</u> 394.89	<u>31-12-14</u> 24-01-17	<u>398.40 Cr.</u> (C cost : 371.48 Cr and O &M Cost : 26.92 Cr)	<u>L&T</u> 30-03-17	<u>31.10.2020</u> <u>29.06.2022</u> 31.03.2023	Completed on June 2022 Physical Progress - 100 %, Financial - 369.66 Cr.
3		Saidpur	STP & Adjoining Network	60	55.10	<u>225.81</u> 201.57	<u>01-04-15</u> 26-11-14	<u>188.186 Cr.</u> (C Cost- 142.34 Cr. and O&M Cost- 45.84 Cr)	<u>UEM & EMS (JV)</u> 30-03-17	<u>05.04.20</u> <u>28.02.2021</u> 31.08.2020	Completed on Feb 2021 O&M work in progress from 01.04.2021 Physical Progress - 100 %, Financial Progress: - 184.77 Cr.
4		Saidpur	Sewerage Network	—	172.50	<u>268.63</u> 426.71	<u>01-04-15</u> 24-01-17	<u>431.21 Cr.</u> (C Cost- 399.55 Cr. And O&M Cost- 31.66 Cr.)	<u>L&T</u> 30-01-18	<u>29.01.2021</u> <u>25.06.2022</u> 28.02.2023	Completed on June 2022 Physical Progress – 100 % Financial - 491.13 Cr.
5		Karmalichak	Sewerage Treatment Plant	37	—	<u>90.94</u> 98.59	<u>15-07-14</u> 05-01-15	<u>73.61 Cr.</u> (C Cost- 44.11 Cr. and O&M Cost- 29.50 Cr.)	<u>Voltas & GAA(JV)</u> 31-03-17	<u>05.10.2019</u> <u>05.10.2019</u> 18.08.2020	Completed on Oct. 2019 O&M work in progress from 19.08.2020 Physical Progress-100%, Financial Progress- 68.39 Cr.
6		Karmalichak	Sewerage Network	—	96.54	<u>277.42</u> 284.39	16/03/2017	<u>253.98 Cr.</u> (C Cost- 241.02 Cr. And O&M- 12.96 Cr.)	<u>VA Tech Wabag</u> 11/05/2018	<u>20.05.21</u> (EOT requested till 31.12.2023)	Completed Physical Progress - 99.97%, Financial – 336.59 Cr.
7		Pahari-Zone IV A (S)	Sewerage Zone IV A (South) of Pahari, Patna	—	87.69	<u>230.48</u> 190.908	22/05/2017	<u>167.84Cr.</u> (C Cost- 144.86 Cr. And O&M- 22.94 Cr.)	<u>EMS Infra & Technocraft</u> <u>Ltd.11/05/2018</u>	<u>29.05.2021</u> <u>30.10.2021</u>	Completed on July 2021 O&M in progress from 29th January 2022. Physical Progress – 100 %, Financial Progress - 215.48 Cr.
8		Pahari STP	Sewerage Treatment Plant	60	—	<u>191.62</u> 197.797	19/05/2017	<u>147.65 Cr.</u> (C Cost- 84.20 Cr. And O&M- 63.44 Cr.)	<u>VA Tech Wabag</u> 09/05/2018	<u>09.11.2020</u> 25.06.2022	Completed on May 2022 O&M Work started from 24-02-2023 Physical Progress - 100%, Financial Progress - 125.67 Cr.
9		Sultanganj	I&D works and STP at Sultanganj	10	—	<u>60.22</u> 63.43	08/01/2017	<u>63.51 Cr.</u> (C Cost- 35.066 Cr. And O&M- 28.443 Cr.)	<u>V.C.Project 14/9/2018</u>	<u>13.02.20</u> 14.05.2022	Completed on Jan. 2022 O&M started on 01.10.2022 Physical Progress - 100% Financial Progress - 35.38 Cr.
10		Barh	I&D works and STP at Barh	11	—	<u>61.99</u> 61.38	08/10/2017	<u>53.90 Cr.</u> (C Cost- 26.57 Cr. And O&M- 27.33 Cr.)	<u>UEM India 22/10/2018</u>	<u>21.04.20</u> <u>30.06.2022</u> 31.12.2022	Completed on June 2022. O&M started from 01.01.2023. Physical Progress - 100 % Financial Progress - 41.81 Cr.
11		Sonepur	I&D and STP at Sonepur	3.5	3.6	<u>38.26</u> 32.60	14/09/2018	<u>29.35 Cr.</u> (C Cost- 14.20 Cr. And O&M- 15.16 Cr.)	<u>S.G.Const & S.N.Enviro</u> <u>04/06/2019</u>	<u>15.02.2021</u> 30.09.2022	Completed on Aug. 2022. O&M work is progress from 01.11.2022. Physical Progress - 100 % Financial Progress - 29.47 Cr.
12		Naugachhia	I&D works and STP at Naugachia	9	—	60.79	08/01/2017	<u>61.89 Cr.</u> (C Cost- 35.01 Cr. And O&M- 26.38 Cr.)	<u>UEM India 22/10/2018</u>	<u>21.04.2020</u> 28.02.2023	Completed on Feb. 2023 Physical Progress - 100 % Financial - 49.11 Cr.
13		Maner	I&D and STP at Maner	6.5	3	<u>41.36</u> 43.56	01/02/2019	<u>40.83 Cr.</u> (C Cost- 18.676 Cr. And O&M- 22.163 Cr.)	<u>SIMA Labs Pvt. Ltd. & A</u> <u>K Contractor (J.V)</u> 27/09/2019	<u>26.09.2020</u> 15.06.2024	Completed on July 2024. O&M started from 16.09.2024. Physical Progress- 100% Financial – 43.50 Cr.
14		Munger	STP & Sewer Network	30	165.73	366.78	03/05/2018	<u>350.79 Cr.</u> (Capex cost- 264.53 Cr. And O&M- 86.26 Cr)	<u>M/s EMS Limited</u> <u>JV with M/s TCPL.</u> 04.10.2021	<u>17.10.2023</u> 31.07.2024	Completed on June 2024. O&M Started date - 02.08.2024. Physical Progress- 100 %, Financial – 425.46 Cr.

Sr. No.	Status	Location	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Contract Price	Signing of Contract Contractors Name/ Date	Date of Completion (As per Agreement/ Projected by BUIDCo)	Current Status
15	Completed Project	Chhapra	I&D and STP	32	18.95	<u>236.15</u> 254.27	30/11/2018	<u>244.39 Cr.</u> (Capital Cost- 119.90 Cr. and O&M- 124.49 Cr.)	<u>Toshiba (JV)</u> 04.02.2020	<u>04.08.21</u> 16.11.2022	Completed. O&M started from 10.12.2024. Physical Progress – 100 % Financial – 153.66 Cr.
16		Mokama	I&D works and STP	8	—	<u>73.40</u> 56.70	28/07/2017	<u>59.17 Cr.</u> (C Cost- 37.765 Cr. And O&M- 21.407 Cr.)	<u>EMS Singh 15/06/2019</u>	<u>15.12.20</u> 30.09.22	Completed (Trial Run Started in IPS 1, IPS 2 and STP) Physical Progress-99.99 % Financial – 52.03 Cr.
17		Danapur	I&D and STP	25	—	103.27	02/08/2019	<u>176.19 Cr.</u> 12.11.2020 (EOT requested till 22.11.2022)	Bhugan Infracon & Enviro Infra <u>Eng. Ltd. (J.V)</u> 23.11.2020	<u>22.11.2021</u> <u>EOT-31.12.2023</u> 31.07.2024	Completed. O&M started from 01.01.2025. Physical Progress – 100 % Financial – 73.94 Cr.
18		Phulwarisari	I&D and STP	13	—	46.25	02/08/2019			<u>22.11.2021</u> <u>EOT-31.12.2023</u> 31.07.2024	Completed. Plant is under Trial Run from 01.01.2025. Physical Progress – 100 % Financial – 13.54 Cr.
19		Baktiarpur	I&D and STP at Bakhtiyarpur	10	—	<u>35.88</u> 37.805	24/12/2018	<u>36.04 Cr.</u> (C Cost- 22.65 Cr. And O&M- 13.40 Cr.)	<u>S.G. Construction & S.N.Enviro</u> 27/08/2019	<u>26.08.20</u> (EOT requested till 30.06.2024)	Completed (Trail Run has been started through HT Connection) Physical Progress- 98.05 % Financial – 62.70 Cr.
20		Fatuha	I&D and STP	7	—	35.49	24/12/2018	<u>176.19 Cr.</u> 12.11.2020 (EOT requested till 22.11.2022)	Bhugan Infracon & Enviro Infra <u>Eng. Ltd. (J.V)</u> 23.11.2020	<u>22.11.2021</u> EOT-31.12.2023	Completed (Trail Run started in IPS 1, IPS 2 & STP) Physical Progress – 94 % Financial – 16.41 Cr.
1	Ongoing Project	Pahari Zone-V	Sewerage scheme at Pahari Zone V, Patna	—	115.93	<u>356.37</u> 372.755	22/05/2017	<u>364.90Cr.</u> (C Cost- 318.18 Cr. And O&M- 46.72 Cr.)	<u>Sapoor Pallonji</u> 25/04/2018	<u>24.04.21</u> 28.02.2023	Physical Progress - 99.93%, Financial - 312.89 Cr.
2		Digha-Zone	STP & Sewer Network	100	288	824	08/11/2017	1187.86 Cr.	<u>VA Tech Wabag</u> 30/12/2019	Apr/23	Physical progress- 55.74 % Financial – 385.33 Cr.
3		Kankarbagh-Zone	STP & Sewer Network	50	150	578.89	08/11/2017		<u>VA Tech Wabag</u> 30/12/2019	Apr/23	Physical progress- 53.76 % Financial - 165.88 Cr.
4		Begusarai	STP & Sewer Network	17	98	230.06	03/05/2018	<u>236.85 Cr.</u> (Capital Cost- 180.49 Cr. and O&M- 56.36 Cr.)	<u>Toshiba (JV)</u> 04.02.2020	<u>31-03-2023</u> EOT 30.09.2024	Physical Progress - 96.75 % Financial – 250.53 Cr.
5		Hajipur	STP & Sewer Network	22	138.9	305.19 Revised	03/05/2018	<u>316.28 Cr.</u> (Capital Cost- 240.83 Cr. and O&M- 75.35 Cr.)	<u>Toshiba (JV)</u> 03.07.2021	02.07.2023	Physical Progress- 93.05 %, Financial – 312.54 Cr.
6		Bhagalpur	I&D works and STP at Bhagalpur	45	57.54	<u>254.13</u> 413.26 [R]	10/12/2017	<u>385.09 Cr.</u> (Capital cost- 274.20 Cr. And O&M- 110.89 Cr)	M/s. Bhagalpur Waste Water <u>Limited</u> 05.10.2021	06.11.2023 (excluding 3 months of trial run)	Physical Progress - 96.56 % Financial – 126.67 Cr.
7		Dehri	I&D and STP	21		63.89	01/12/2021	<u>86.26 Cr.</u> (Capital cost- 49.68 Cr. And O&M- 36.58 Cr)	M/s Jyanti Super Construction Pvt. <u>Ltd.</u> 14.09.2023	13.03.2025	Physical Progress-12 % Financial – 7.45 Cr.
8		Kahalgaoon	I&D and STP	6		25.77	30.12.2019	<u>45.98 Cr.</u> (Capital cost- 26.67 Cr. And O&M- 19.31 Cr)	<u>M/s SOK JV</u> 21.09.2023	23.09.2025	Physical Progress-77 %, Financial – 23.80 Cr.
9		Barahiya	I&D and STP	6		49.28	<u>30.12.2019</u> 14.03.2024 (R)	<u>47.86 Cr.</u> (Capital cost- 18.74 Cr. And O&M- 29.12 Cr)	M/S SINGH- <u>Enterprises</u> 14.03.2024	06.03.2025	Physical Progress- 6.5 %, Financial – 1.44 Cr.
10		Manihari RFD	Ghat	—	—	12	28.01.2022	9.55 Cr.	<u>M/S Ramanui Sharma</u> 26.09.2023	30.09.2025	Physical Progress- 60 %, Financial – 2.19 Cr.

Sr. No.	Status	Location	Project Name	STP Capacity (In MLD)	Sewer Network (In Km.)	Sanctioned Cost (Crore) GoI/GoB	Date of Sanction/ Date of AA&ES issue GoI/GoB	Contract Price	Signing of Contract Contractors Name/ Date	Date of Completion (As per Agreement/ Projected by BUIDCo)	Current Status
11		Atal Manjhi , Saran RFD	Ghat	—	—	9.97	10.03.2023	8.21 Cr.	<u>M/s Ramanuj Sharma</u> 07.10.2023	30.04.2025	Physical Progress- 90 %, Financial – 4.55 Cr.
12		Patna RFD	3 Ghats	—	—	46.26	19.01.2023	43.124 Cr.	<u>M/s Sri Ram Enterprises</u>	30.04.2025	Physical Progress- 84 %, Financial – 22.86 Cr.
13	Ongoing Project	Suupaul	I&D and STP	12.1		57.09	07.09.2022	73.97 Cr.	<u>M/s SG Construction & M/s SN Invirotech Pvt.Ltd.(JV)</u>	4.05.2026	LoA issued on 22.10.2024. Agreement Done. Physical Progress- 06 %, Financial – 0.0 Cr.
14		Daudnagar	I&D and STP	10.5		42.25	24/01/2023	39.56 Cr.	<u>M/s VC Project & infra Pvt.Ltd. M/s OSIS EPC Solution Ltd. (FV)</u>	27.11.2026	1. NOC Received and Soil Test completed. 2. Waiting for approval of cutting/translocation of trees letter 143 date 08.07.2025 3. Waiting for approval of desing and drawing for HQ letter 6057 date 17.07.2025.
15		Motihari	I&D and STP	23		149.15	24.01.2023	106.73 Cr.	<u>M/s Satish Kr. and Co. M/s EMS Ltd.(JV)</u>	21.10.2027	LoA issued on 26.12.2024. Agreement executed on 22.04.25. NOC is in progress.
16		Jamui	I&D and STP	2 STP (7 & 6) MLD		77.39	27.07.2023	69.18 Cr.	<u>M/s SG Construction & M/s SN Invirotech Pvt.Ltd.</u>	27.10.2026	LoA issued on 26.12.2024. Agreement Done. Surey Completed. 6 MLD Khairma STP Boundary wall Completed. 7 MLD SBR Excavation 80% Completed.
17		Raxaul	I&D and STP	2 STP (7 MLD & 5 MLD)		62.1	23.01.2024	76.45 Cr.	<u>M/s Iron Triangle Limited, Ahmedbad</u> 08.04.2025	07.01.2027	NOC has been received on 23-05-2025 same has been forwarded to contractor. Survey work completed
18		Gopalganj Crematorium	Crematorium			4.93	11.03.2024	3.88 Cr.	<u>M/s Shiv Chandra Kumar</u> 11.04.2025	10.01.2026	Letter issue for vetting of desing and drawing on date-02.06.2025
1	Sactioned but not Started Projects	Lakhisarai	I&D and STP	2 STP (11 & 11 MLD)		94.12	10.03.2023				As per reconedation by advocate general Bihar BUIDCo letter no-2235, Dated- 05-06-2025 Secretory approve for cancelltion of Tender from NMCG.
2		Katihar	I&D and STP	2 STP (35 MLD & 20.5 MLD)	15.67	356.99	15.10.2024				Last date of bid submission on12.08.2025.
3		Buxar	I&D and STP	50		257.03	31.01.2025				Buxar NIT published. Last date 21.08.2025. Pre-bid query sent to NMCG for Approval.
4		Ara	I&D and STP	47		328.29	24.04.2025				Bid document sent to NMCG for Approval.
1	Completed Projects	Gopalganj	RFD			8.25	04.01.2020	7.36 Cr.		03.06.21	Physical Progress- 100 %, Financial – 6.79 Cr.
2		Patna	RFD			336.73	24.04.2014	254.52 Cr.			Physical Progress- 93%, Financial – 318 Cr.
3		Muzaffarpur	RFD			10.77	06.01.2022	9.80 Cr.			Physical Progress- 100 %, Financial – 10.30 Cr.
	Total =			877.10 MLD	1646.89 KM	<u>7492.22</u> 7745.625 Cr.	Total MLD = 877.10 (Completed Projects-365 MLD, Ongoing Projects- 337.6, MLD and Tendered Projects- 174.5 MLD)				

Status of DPR				
				Date:- 31.07.2025
Sl. No.	Name of Scheme	Estimated Cost (Cr.)	FSTP Capacity in KLD	Status
1	2	3	4	5
1	Fecal Sludge Septage Management Manihari	5.5	24	Under TPA (Third Party Appraisal at NMCG)
2	Fecal Sludge Septage Management Dighwara	2.98	18	Under TPA (Third Party Appraisal at NMCG)
3	Fecal Sludge Septage Management Teghara	4.11	26	Under TPA (Third Party Appraisal at NMCG)
	Total	12.59	68	
Sl. No.	Name of Scheme	Estimated Cost (Cr.)	STP Capacity in MLD	Status
1	Arwal I&D Works and STP	50.19	3.5	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance vide BGCMS letter no.84 dated-10.03.25
2	Saharsha I&D Works and STP	123.23	18.69	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance vide BGCMS letter no.88 dated-10.03.25
3	Kishanganj I&D Works and STP	114.87	20.71	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance.
4	Madhepura I&D Works and STP	26.51	10.73	NMCG has returned DPR with observation dated 27.02.2025 sent to BUIDCo for compliance vide BGCMS letter no.85 dated-10.03.25
5	Darbhangha I&D Works and STP	101.41	24.3	NMCG has returned DPR with observation dated 05.03.2025 sent to BUIDCo for compliance.
6	Gaya I&D and STP project	1087.7	84	Revised DPR sent to NMCG.
7	Bettiah I&D Works and STP	351.92	33	NMCG has returned DPR with observation dated 05.03.2025 sent to BUIDCo for compliance vide BGCMS letter no.87 dated-10.03.25
8	Jogbani I&D Works and STP	116.68	4.25	NMCG returned DPR with observation which is send to BUIDCo for compliance.
9	Barauni I&D Works and STP	—	23	Some observation in DPR were given by NMCG on 25.07.2025. Letter sent to consultant for compliance the observation and submit revised DPR.
10	Muzaffarpur I&D Works and STP	—	16	DPR send to NMCG on Dated- 03.07.2025 STP.
11	Dumraon I&D Works and STP	—		DPR under preparation.
12	Jamalpur I&D Works and STP	—		
13	Khagadiya I&D Works and STP	—		
	Total	1972.51	238.18	

Annexure- 2



BIHAR STATE POLLUTION CONTROL BOARD
Parivesh Bhawan, N.S.B.-2, Patliputra Industrial Area,
Patliputra, Patna – 800010

Ref. No. **930**

Patna, dated: **28.07.25**

From,

Neeraj Narayan, IFS,
Member Secretary.

To,

The Member Secretary,
Central Pollution Control Board,
(Ministry of Environmental, Forest & Climate Change),
Parivesh Bhawan, East Arjun Nagar,
Delhi-110032.

Sub:- Submission of Annual Report for the Year 2024-25 under the Solid Waste Management Rules, 2016-reg.

Sir,

Please find enclosed herewith the annual report for the year 2024-25 in prescribed Form-V under the Provision of Rule 24 (3) of the Solid Waste Management Rules, 2016.

Encl: As above.

Yours faithfully,


(Neeraj Narayan)
Member Secretary.

Form-V
[See rule 24(3)]
Format of annual report to be submitted by the State Pollution Control Board or Pollution
Control Committee
Committee to the Central Pollution Control Board
PART-A

To,

The Chairman,
Central Pollution Control Board,
Parivesh Bhawan, East Arjun Nagar,
Delhi-110032.

1.	Name of the State/Union territory	:	Bihar
2.	Name & address of the State Pollution Control	:	Bihar State Pollution Control Board, Parivesh Bhawan, Patliputra Industrial Area, P.O-Sadaquat Ashram, Patna-800 010.
3.	Number of local bodies responsible for management of solid waste in the State/Union territory under these rules	:	Total 261 ULBs (Municipal Corporation-19) (Municipal Council-88) (Nagar Panchayat-154)
4.	No. of authorization application received	:	Nil
5.	A Summery Statement on progress made by local body in respect of solid waste management	:	Annexure-1.
6.	A Summery Statement on progress made by local bodies in respect of waste collection, segregation, transportation and disposal	:	Annexure-1.
7.	A Summery Statement on progress made by local bodies in respect of implementation of Schedule-II	:	None of the Municipal Authority has developed/setup sanitary landfills so far. The monitoring and compliance of the standards regarding treated leachate, ambient air, ground water and incineration as specified under schedule-II do not arise.

Date: Patna
Place: Patna

28/7/2025
Member Secretary
Bihar State Pollution Control Board.

Member Secretary
Bihar State Pollution Control Board,
Patna

PART-B

Towns/Cities	:	
Total number of towns/cities	:	
Total number of ULBs	:	261 ULBs
Number of class I & class II cities/towns	:	Class-I= 32 & Class-II=36
Authorization status names/number	:	
Number of application received	:	Nil
Number of authorizations granted	:	Nil
Authorizations under scrutiny	:	Nil
SOLID WASTE Generation status	:	
Solid waste generation in the state (TPD)	:	As per annual report submitted by 261 ULBs total waste generation has been observed to the tune of 6966 TPD (Municipal Corporation: 3702 TPD, Municipal Council: 2208 TPD & Nagar Panchayat: 1056 TPD). The waste generation data indicates per capita solid waste generation is 406 gram per day, 298 gram per day & 270 gram per day in Municipal Corporation, Municipal Council & Nagar Panchayat respectively.
Collected	:	Door to Door collection in all the 261 ULBs
treated	:	Annexure-1.
landfilled	:	No
Compliance to Schedule I of SW Rules (Number/names of towns/capacity)	:	
Good practices in cities/town	:	Three major cities (Munger, Muzaffarpur & Biharsharif) and three major towns (Supaul, Rajgir & Bodhgaya) have been identified as model cities & towns in Bihar.
House-to-house collection	:	In all the 261 ULBs
Segregation	:	segregation is in all the old 141 ULBs and partial in new 120 ULBs
Storage	:	Yes
Covered transportation	:	Substantial

Processing of SW (Number/names of towns/capacity)

Processing facility operational:

Sl. No.	Composting	Vermi-composting	Biogas	RDF/Pelletization
1.	Solid waste processing facilities (composting) are functional in 110 ULBs.	Nil	One ULB (Bihiya Nagar Panchayat)	Nil

Waste-to-Energy Plants: (Number/names of towns/capacity)

Sl. No.	Plant Location	Status of operation	Power generation (MW)	Remarks
1.	Nil	Nil	Nil	Nil

Disposal of solid waste (number /names of towns/capacity)	:	
Landfill sites identified	:	A total of 34 potential landfill sites have been identified with regard to siting criteria as per the Solid Waste Management Rules, 2016.
Landfill constructed	:	Nil
Landfill under constructed	:	Nil
Landfill in operation	:	Nil
Landfill exhausted	:	Nil
Landfill capped	:	Nil
Solid Waste(Dumpsites (number /names of towns/capacity)	:	
Total number of existing dump sites	:	As per annual report submitted by ULBs, there are 181 dump sites which includes 18 in Municipal Corporations, 69 in Municipal Councils and 94 in Nagar Panchayats.
Dump sites reclaimed/capped	:	Nil
Dumpsites converted to sanitary landfill	:	Nil

Monitoring at Waste processing /Landfill sites

Sl. No.	Name of facilities	Ambient air	Ground water	Leachate quality	Compost	VOCs
	No sanitary landfill site has been developed so far hence compliance on monitoring not applicable.	Nil	Nil	Nil	Nil	Nil

Status of Action Plan prepared by Municipalities:

Total number of ULBs/municipalities: 261 (141* Old ULBs and 120 Newly Constituted ULBs)

Number of Action Plan submitted: 141 (Action plan submitted to CPCB through Urban Development and Housing Department, Govt. of Bihar).

Number of ULBs submitted annual report: 261

*One earlier ULB, Dumra Nagar Panchayat merged with Sitamarhi Nagar Nigam.

Annexure-1

Statement of facts on Solid Waste Management in Bihar as follow up action for the compliance of the provisions of the Solid Waste Management Rules, 2016.

1. There are 32 Class-I Cities & 36 Class-II Cities. There are 261 Urban Local Bodies (ULBs)/Municipal Authorities (Municipal Corporation-19, Municipal Council-88 and Nagar Panchayat-154) in Bihar.
2. State Policy and Solid Waste Management strategy for the State has been prepared by Urban Development & Housing Department, Govt. of Bihar.
3. State Level Advisory Body (SLAB) has been constituted under Solid Waste Management Rules, 2016 vide notification 135, dated-24.01.2018. The meeting of the aforesaid body was held on 30.01.2018, 30.07.2018, 08.03.2019, 19.03.2020, 19.02.2021, 11.06.2021, 28.01.2022, 15.11.2022, 03.06.2024 & 20.02.2025.
4. Model SWM Bye-laws, 2019 for ULBs of state has been notified.
5. State Level Advisory Committee under Chairmanship of Chief Secretary, Bihar has been constituted vide Environment, Forest & Climate Change Department, GoB notification no. 689(E), dated-12.06.2019 for effective enforcement of environmental laws, environmental conservation and pollution control programme & co-ordination among different departments/agencies.
6. There is no formal study for quantity of waste water generation. UD&HD, Govt. of Bihar has assessed solid waste generation in Bihar as hereunder considering 5 persons per household:-

Waste Generation in TPD & TPA					
Sl. No	Type of ULBs	Total no. of Households	Waste generation in Kg/capita/day	Waste Generation in TPD	Waste Generation in TPA
1.	Municipal Corporation	1178268	0.406	3702	1351230
2.	Municipal Council	1204410	0.298	2208	805920
3.	Nagar Panchayat	796775	0.270	1056	385440
Total		31,79,453		6966	25,42,590

7. Solid waste management status:

S.N.	Particulars	Status
a.	ULBs & Wards	261 ULBs (wards:5683)
b.	Door to door collection	261 ULBs
c.	Distribution of household bins (blue & green)	Remaining Partially in old 141 ULBs
d.	Segregation of wastes at source	segregation is in all the old 141 ULBs and partial in new 120 ULBs.
e.	Solid waste processing site identified and available	Solid waste processing facilities (composting) are functional in 110 ULBs.
f.	landfill site identified and available/cleared	34 sites but, yet to be developed scientifically

8. Annual report in Form-IV has been received from all 261 ULBs.
9. The Patna Municipal Corporation has its own landfill site but, yet to be developed scientifically.
No progress reported in the development of the facility so far.
10. As reported by Urban Development and Housing Department, Government of Bihar, to increase processing of waste MoHUA has approved additional processing capacity of 6497 TPD for 141 (old ULBs) and 120 (new ULBs), based on the gap identified and submitted Action Plan detail as below:

Processing Facility	No. of ULBs	Capacity Approved (TPD)	Implementation Status
Waste to Compost	261	3432	Tender floated in 21 ULBs
Biomethanation	1	100	Tendering process yet to be initiated, Land finalized in Patna
Material Recovery Facility	261	2965	Tender floated in 37 ULBs

BIHAR STATE POLLUTION CONTROL BOARD, PATNA - 8000 010										
Form-VI										
STATE-WISE STATUS OF IMPLEMENTATION OF PLASTIC WASTE MANAGEMENT RULES, 2016 FOR THE YEAR 2023-24										
ANNUAL REPORT										
1	2	3	4	5	6	7	8	9	10	
										11
Name of the SPCB or PCC	Estimated Plastic Waste generation Tons per Annum (TPA)	No. of registered Plastic Manufacturing or Recycling (including multilayer, compostable) Units (Rule- 9)	No. of unregistered plastic manufacturing/recycling unit (in residential or unapproved areas)	Details of Plastic Waste Management (PWM) e.g. Collection, Segregation, Disposal (Co-processing road construction etc.) (Rule- 6) (Attach separate)	Partial or complete ban on usages of Plastic Carry Bags (through Executive Order) Attach copy of notification or executive order)	Status of marking Labelling on carry bags (Rule-8) [Specify the number of units not complied or complied]	Explicit Pricing of carry bags (Rules- 15)	Details of the meeting of State Level Advisory Committee (SLAC) along with its recommendation on Implementation (Rule- 16)	No. of violation and action taken on non-compliance of provisions of these Rules	No. of Municipal Authority or Gram Panchayats under jurisdiction and Submission of Annual Report to SPCB (Rule 17)
Bihar State Pollution Control Board, Patna, Bihar	Bihar Population Census-2011: 104099452 Bihar Urban Population (Census-2011): 11758016 Bihar Urban Population (as per ULB data): 14629309 Plastic Waste Generated as per Annual Report of ULBs-4.61 Kg/Year Plastic Waste Generation Per Capita-12.63 gram/day	Plastic units (as per EPR portal) Compostable & Bio degradable Plastic units Multilayer Plastic Units	No. of unregistered plastic manufacturing/recycling unit (in residential or unapproved areas)	Details of Plastic Waste Management (PWM) e.g. Collection, Segregation, Disposal (Co-processing road construction etc.) (Rule- 6) (Attach separate)	Partial or complete ban on usages of Plastic Carry Bags (through Executive Order) Attach copy of notification or executive order)	Status of marking Labelling on carry bags (Rule-8) [Specify the number of units not complied or complied]	Explicit Pricing of carry bags (Rules- 15)	Details of the meeting of State Level Advisory Committee (SLAC) along with its recommendation on Implementation (Rule- 16)	No. of violation and action taken on non-compliance of provisions of these Rules	No. of Municipal Authority or Gram Panchayats under jurisdiction and Submission of Annual Report to SPCB (Rule 17)
		5		171 Local Bodies have submitted their Annual Reports (Summary Report is enclose herewith as Annexure-1 & Details Report as Annexure- 2.	Plastic Carry Bag (irrespective of their thickness and size) banned completely in the state of Bihar vide Gazette Notification no.- 943 dt. 24.10.2018 (Urban area) (Annexure-4) and 1043 dt. 11.12.2018 (Rural Area) Annexure- 5) Single use Plastics (SUP) are also banned in the state of Bihar vide Gazette Notification No. 1012 dt. 11.12.2021. It will come in force from 01.07.2022	Production of Carry Bag is completely banned in the state and hence not applicable Rule 11(a). However, the Board is in process of taking producers and Brand owners under the ambit of Rule 13 and 9. Accordingly they shall be imposed conditions for compliance of Rule 11(b)	This rule is omitted vide notification no. G.S.R. 285(E) dt. 27.03.2019	State Level Advisory Committee constituted vide notification no. 1586 dt. 05.07.2018. There are 8 meeting held so far.	No such violators are reported	Total Urban Municipal Authorities 171 (Municipal Corporations- 20; Municipal Council- 70; Nagar Panchayat- 81).
		5	Such industry not identified, 4 brands Owners, 26 Producer & 26 Importer are registered with CPCB	Report is enclose herewith as Annexure-1 & Details Report as Annexure- 2.	Plastic Carry Bag (irrespective of their thickness and size) banned completely in the state of Bihar vide Gazette Notification no.- 943 dt. 24.10.2018 (Urban area) (Annexure-4) and 1043 dt. 11.12.2018 (Rural Area) Annexure- 5) Single use Plastics (SUP) are also banned in the state of Bihar vide Gazette Notification No. 1012 dt. 11.12.2021. It will come in force from 01.07.2022	Production of Carry Bag is completely banned in the state and hence not applicable Rule 11(a). However, the Board is in process of taking producers and Brand owners under the ambit of Rule 13 and 9. Accordingly they shall be imposed conditions for compliance of Rule 11(b)	This rule is omitted vide notification no. G.S.R. 285(E) dt. 27.03.2019	State Level Advisory Committee constituted vide notification no. 1586 dt. 05.07.2018. There are 8 meeting held so far.	No such violators are reported	Annual Report submitted by - 171: Municipal Corporation- 20; Municipal Council- 70; Nagar Panchayat- 81

Annexure – 4

	STATE LEVEL WATER TESTING LABORATORY	Form No.: SLWTL/FRM/02	 TC-15876
	P.H.E.D., GOVERNMENT OF BIHAR	Issue No.: 260	
	TEST REPORT	Issue Date: 30.06.2025	

Report No: SLWTL/2025/GW-9715-9718 ULR No.: TC158762500000260F Date of Reporting: 30.06.2025

Name of the Organisation/Person: Departmental

Location Details: N.G.T.

Ref. Memo No: Nil Sample Received on: 18.06.2025

Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes

Type of Sample: Ground Water Source of Sample: Hand Pump

Volume of Sample: 1 Ltr Type of Container: Plastic

Mode of Preservation: Preserved Sample Condition: Sealed

Deviation of Method, if Any: NIL Date of Sampling: 12.06.2025 to 17.06.2025

Date of Analysis Started: 18.06.2025 Date of Analysis Completed: 28.06.2025

Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.

Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.																							
SL No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
										-	NTU	µmhos/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l
Minimum Detection Limit										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
Desirable Limit*										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
Permissible Limit* in absence of alternate source										NR	5	-	2000	600	200	100	1000	500	NR	NR	400	1.5	NR
1	Sirsia	East Champaran	Raxaul	Kodiyar	Kodiyar	Ward No-19	Subidar Yadav	26.575738	84.514575	7.80	1	359.10	234	172	36.16	23.57	21.59	185	0.43	<0.5	11.30	0.24	<0.010
2	Sirsia	East Champaran	Raxaul	Nagarpelika	Parouna	Ward No-17	Manshi Ram	26.413718	84.930440	7.83	1	365.40	240	172	39.86	25.37	24.19	226	0.35	<0.5	7.90	0.23	<0.010
3	Sirsia	East Champaran	Raxaul	Nunia Dih	Nunia Dih	Nunia Dih	Braham Asihon	26.587034	84.513500	7.89	2	341.30	231	173	37.26	22.29	25.79	207	0.25	<0.5	9.50	0.21	<0.010
4	Sirsia	East Champaran	Raxaul	Pantoka	Singhpur	Singhpur	Kuwadari Devi	26.562661	84.563006	7.98	1	404.00	270	183	40.27	28.81	22.89	228	0.42	<0.5	9.00	0.30	<0.010

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.



----- END OF TEST REPORT -----

Ravishankar
30.06.25
(Ravi Shankar)




Signature of Lab-in-charge

Lab-in-charge

SLWTL PHED, Patne

Prepared by:  Quality Manager	Approved by:  S.R.O cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
--	---	---	--

	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02				
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 260				
	TEST REPORT							Issue Date: 30.06.2025				
Report No: SLWTL/2025/GW-9715-9718							Date of Reporting: 30.06.2025					
Name of the Organisation/Person: Departmental												
Location Details: N.G.T.												
Ref. Memo No: Nil							Sample Received on: 18.06.2025					
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes												
Type of Sample: Ground Water							Source of Sample: Hand Pump					
Volume of Sample: 250 ml							Type of Container: Plastic					
Mode of Preservation: Preserved							Sample Condition: Sealed					
Deviation of Method, If Any: NIL							Date of Sampling: 12.06.2025 to 17.06.2025					
Date of Analysis Started: 18.06.2025							Date of Analysis Completed: 28.06.2025					
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.												
SL No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn*** mg/l	T.CoI*** MPN/100ml	
										Minimum Detection Limit	0.01	--
										Desirable Limit*	0.1	-
										Permissible Limit* In absence of alternate source	0.3	--
1	Sirsia	East Champaran	Raxaul	Kodiyar	Kodiyar	Ward No-19	Subidar Yadav	26.575738	84.514575	0.04	Absent	
2	Sirsia	East Champaran	Raxaul	Nagarpalika	Parouna	Ward No-17	Manshi Ram	26.413718	84.930440	0.02	Absent	
3	Sirsia	East Champaran	Raxaul	Nunia Dih	Nunia Dih	Nunia Dih	Braham Asthan	26.587034	84.513500	0.01	Absent	
4	Sirsia	East Champaran	Raxaul	Pantoka	Singhpur	Singhpur	Kuwadari Devi	26.562661	84.563006	0.02	Absent	
Note: ** Shall not be detectable in any 100 ml sample												
*** These parameters are not included in Scope of Accreditation.												
Copy forwarded to: (i) S.R.O, PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Signature of Lab-In-charge Lab-In-charge SLWTI P.H.E.D. Patna Received By		
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.												
----- END OF TEST REPORT -----												

Prepared by:  Quality Manager	Approved by:  S.R.O cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 1 Revision Date: Nil
---	--	---	--

	STATE LEVEL WATER TESTING LABORATORY		Format No.: SLWTL/FRM/02	
	P.H.E.D., GOVERNMENT OF BIHAR		Issue No.: 261	
	TEST REPORT		Issue Date: 30.06.2025	

Report No: SLWTL/2025/GW-9720-9723	ULR No.: TC1587625000000261F	Date of Reporting: 30.06.2025
------------------------------------	------------------------------	-------------------------------

Name of the Organisation/Person: Departmental		
Location Details: N.G.T.		
Ref. Memo No: Nil		Sample Received on: 18.06.2025
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes		
Type of Sample: Ground Water	Source of Sample: Hand Pump	
Volume of Sample: 1 Ltr	Type of Container: Plastic	
Mode of Preservation: Preserved	Sample Condition: Sealed	
Deviation of Method, If Any: NIL	Date of Sampling: 12.06.2025 to 17.06.2025	
Date of Analysis Started: 18.06.2025	Date of Analysis Completed: 28.06.2025	


Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.




Sl. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
										-	NTU	µmhos/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l
Minimum Detection Limit										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
Desirable Limit*										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
Permissible Limit* in absence of alternate source										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Pamar	Araria	Forbesganj	Amouna	Badinwa	Badinwa	Mandir	26.145803	87.471457	7.58	1	469.00	307	192	37.07	25.95	20.29	209	0.08	<0.5	16.30	0.20	<0.010
2	Pamar	Araria	Forbesganj	Pipra	Paswan Tola	Paswan Tola	Jagtanand Paswan	26.146063	87.472359	7.43	1	448.10	303	210	43.78	29.83	37.48	216	0.18	<0.5	17.50	0.23	<0.010
3	Pamar	Araria	Forbesganj	Kushmaha	Chowk Par	Chowk Par	Middle School Garha	26.146426	87.470831	7.46	1	397.20	262	183	36.46	25.34	44.48	188	0.08	2.98	25.80	0.33	<0.010
4	Pamar	Araria	Forbesganj	Ramai	Musahar Tola	Musahar Tola	Thakurwari	26.147101	87.472306	7.57	1	386.30	256	168	36.16	25.67	40.88	222	0.16	<0.5	20.90	0.25	<0.010

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.
 Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----


 (Ravishankar)
 Signature of Lab-in-charge
Lab-in-charge
 SLWTL P.H.E.D. Patne

Prepared by: 	Approved by: 	Issued by: 	Page 1 of 1
Quality Manager	S.R.O cum Technical Manager	Research Assistant cum Lab-in-charge	Revision No.: 0
			Revision Date: Nil

	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02			
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 261			
	TEST REPORT							Issue Date: 30.06.2025			
Report No: SLWTL/2025/GW-9720-9723							Date of Reporting: 30.06.2025				
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref. Memo No: Nil						Sample Received on: 18.06.2025					
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes											
Type of Sample: Ground Water						Source of Sample: Hand Pump					
Volume of Sample: 250 ml						Type of Container: Plastic					
Mode of Preservation: Preserved						Sample Condition: Sealed					
Deviation of Method, if Any: NIL						Date of Sampling: 12.06.2025 to 17.06.2025					
Date of Analysis Started: 18.06.2025						Date of Analysis Completed: 28.06.2025					
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											
SL. No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn*** mg/l	T.Coll*** MPH/100ml
Minimum Detection Limit										0.01	--
Desirable Limit										0.1	--
Permissible Limit* In absence of alternate source										0.3	--
1	Parmar	Araria	Forbesganj	Amouna	Badhwa	Badhwa	Mandir	26.145803	87.471457	<0.01	Absent
2	Parmar	Araria	Forbesganj	Pipra	Paswan Tola	Paswan Tola	Jagtanand Paswan	26.146063	87.472359	<0.01	Absent
3	Parmar	Araria	Forbesganj	Kushmaha	Chowk Par	Chowk Par	Middle School Garha	26.146426	87.470831	<0.01	Absent
4	Parmar	Araria	Forbesganj	Ramai	Musahar Tola	Musahar Tola	Thakurwari	26.147101	87.472306	<0.01	Absent
Note: ** Shall not be detectable in any 100 ml sample *** These parameters are not included in Scope of Accreditation.											
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Signature of Lab-In-charge Lab-In-charge SLWTL P.H.E.D. Pat Received By	
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.											
----- END OF TEST REPORT -----											

	STATE LEVEL WATER TESTING LABORATORY	Format No.: SLWTL/FRM/02	
	P.H.E.D., GOVERNMENT OF BIHAR	Issue No.: 262	
	TEST REPORT	Issue Date: 30.06.2025	

Report No: SLWTL/2025/GW-9725-9728	ULR No.: TC/158/625000000262F	Date of Reporting: 30.06.2025
------------------------------------	-------------------------------	-------------------------------

Name of the Organisation/Person: Departmental	
Location Details: N.G.T.	
Ref. Memo No: Nil	Sample Received on: 18.06.2025
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes	
Type of Sample: Ground Water	Source of Sample: Hand Pump
Volume of Sample: 1 Ltr	Type of Container: Plastic
Mode of Preservation: Preserved	Sample Condition: Sealed
Deviation of Method, If Any: Nil	Date of Sampling: 12.06.2025 to 17.06.2025
Date of Analysis Started: 18.06.2025	Date of Analysis Completed: 28.06.2025

Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.

Sl. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
											NTU	$\mu\text{mhos/cm}$	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l
Minimum Detection Limit										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
Desirable Limit*										8.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
Permissible Limit* In absence of alternate source										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Buxar	Buxar	Dalsagar	Parsiya	Ward No-06	Ashok Kumar	25.507984	84.261063	7.34	2	687.70	453	251	55.00	29.87	37.08	424	0.38	<0.5	15.40	0.21	<0.010
2	Ganga	Buxar	Chakki	Chanda	Chanda	Bedauli	Utkarnit Middle School	25.603734	84.231831	7.31	1	470.70	310	241	51.99	27.65	39.88	222	0.91	<0.5	24.90	0.24	<0.010
3	Ganga	Buxar	Chausa	Jalilpur	Jalilpur	Jalilpur	Satyendra Rai	25.605926	84.855322	7.27	1	666.90	446	273	57.11	34.58	33.78	399	0.26	<0.5	19.80	0.43	<0.010
4	Ganga	Buxar	Simari	Dulahpur	Khairapatti	Ward-02	Virendra Ram	25.677348	84.148120	7.39	1	571.90	377	269	55.70	32.04	34.78	315	0.17	<0.5	21.90	0.28	<0.010

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

— END OF TEST REPORT —

30.06.25
 (Ravi Shankar)

Lab-in-charge
SLWTL P.H.E.D. Patna
 Received By

Prepared by: Quality Manager	Approved by: S.R.O cum Technical Manager	Issued by: Research Assistant cum Lab-In-charge
		Page 1 of 1 Revision No.: 0 Revision Date: Nil

	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02				
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 262				
	TEST REPORT							Issue Date: 30.06.2025				
Report No: SLWTL/2025/GW-9725-9728							Date of Reporting: 30.06.2025					
Name of the Organisation/Person: Departmental												
Location Details: N.G.T.												
Ref. Memo No: Nil							Sample Received on: 18.06.2025					
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes												
Type of Sample: Ground Water							Source of Sample: Hand Pump					
Volume of Sample: 250 ml							Type of Container: Plastic					
Mode of Preservation: Preserved							Sample Condition: Sealed					
Deviation of Method, if Any: NIL							Date of Sampling: 12.06.2025 to 17.06.2025					
Date of Analysis Started: 18.06.2025							Date of Analysis Completed: 28.06.2025					
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.												
SL No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitat/Ward No.	Location Details	Latitude	Longitude	Mn***	T.Coli***	
										mg/l	MPN/100ml	
										Minimum Detection Limit	0.01	--
										Desirable Limit*	0.1	-
										Permissible Limit* in absence of alternate source	0.3	--
1	Ganga	Buxar	Buxar	Dalsagar	Parsiya	Ward No-06	Ashok Kumar	25.507984	84.261063	0.02	Absent	
2	Ganga	Buxar	Chakki	Chanda	Chanda	Bedauli	Uttkarmit Middle School	25.603734	84.231831	<0.01	Absent	
3	Ganga	Buxar	Chausa	Jalipur	Jalipur	Jalipur	Satyendra Rai	25.605926	84.855322	0.06	Absent	
4	Ganga	Buxar	Simari	Dulahpur	Khairapatti	Ward-02	Virendra Ram	25.677348	84.148120	<0.01	Absent	
Note: ** Shall not be detectable in any 100 ml sample												
*** These parameters are not included in Scope of Accreditation.												
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Signature of Lab-In-charge		
										Lab-In-charge		
										SLWTL P.H.E.D. Patna		
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.												
----- END OF TEST REPORT -----												

	STATE LEVEL WATER TESTING LABORATORY		Format No.: SLWTL/FRM/02	
	P.H.E.D., GOVERNMENT OF BIHAR		Issue No.: 263	
	TEST REPORT		Issue Date: 30.06.2025	
Report No.: SLWTL/2025/GW-9730-9733		ULR No.: TC158762500000263F	Date of Reporting: 30.06.2025	

Name of the Organisation/Person: Departmental		Sample Received on: 18.06.2025	
Location Details: N.G.T.		Source of Sample: Hand Pump	
Ref.Memo No: NR		Type of Container: Plastic	
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes		Sample Condition: Sealed	
Type of Sample: Ground Water		Date of Sampling: 12.06.2025 to 17.06.2025	
Volume of Sample: 1 Ltr		Date of Analysis Completed: 28.06.2025	
Mode of Preservation: Preserved			
Deviation of Method, If Any: NIL			
Date of Analysis Started: 18.06.2025			


Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.										Physico - Chemical and Bacteriological Parameters													
SL No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
Minimum Detection Limit										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
Desirable Limit*										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
Permissible Limit* in absence of alternate source										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Munger	Jamalpur	Parham	Parham	Parham	Gramin Bank	25.157536	86.887227	7.53	1	725.90	485	268	58.61	31.64	54.67	411	0.86	3.79	39.40	0.39	<0.010
2	Ganga	Munger	Munger Sadar	Mahuli	Mahuli	Mahuli	Shiv Mandir	25.191024	86.898623	7.53	2	613.10	408	228	49.09	29.03	40.18	336	0.43	<0.5	22.70	0.47	<0.010
3	Ganga	Munger	Dharhara	Shivkund	Shivkund	Shivkund	Bhagwatasthan	25.158875	86.893821	7.42	1	721.30	470	301	68.83	34.73	41.78	377	0.79	2.39	58.10	0.41	<0.010
4	Ganga	Munger	Bariyarpur	Karharia East	Ghorghat	Ghorghat	Shiv Mandir	25.200169	86.654743	7.54	1	513.90	340	214	41.17	31.20	25.48	312	1.04	<0.5	46.90	0.27	<0.010




Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----



 Ravi Shankar
 Lab. in-charge
 SLWT PHED Patna
 Received By

Prepared by:  Quality Manager	Approved by:  S.R.O cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
---	--	--	--

	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02			
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 263			
	TEST REPORT							Issue Date: 30.06.2025			
Report No: SLWTL/2025/GW-9730-9733								Date of Reporting: 30.06.2025			
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref. Memo No: Nil							Sample Received on: 18.06.2025				
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes											
Type of Sample: Ground Water							Source of Sample: Hand Pump				
Volume of Sample: 250 ml							Type of Container: Plastic				
Mode of Preservation: Preserved							Sample Condition: Sealed				
Deviation of Method, if Any: NIL							Date of Sampling: 12.06.2025 to 17.06.2025				
Date of Analysis Started: 18.06.2025							Date of Analysis Completed: 28.06.2025				
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											

SL No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Me ^{***}	T.Coli ^{***}
										Minimum Detection Limit	0.01
										Destrable Limit [*]	0.1
										Permissible Limit [*] in absence of alternate source	0.3
1	Ganga	Munger	Jamulpur	Parham	Parham	Parham	Gramin Bank	25.157536	86.687227	0.03	Absent
2	Ganga	Munger	Munger Sadar	Mahuli	Mahuli	Mahuli	Shiv Mandir	25.191024	86.686623	0.06	Absent
3	Ganga	Munger	Dharhara	Shivkund	Shivkund	Shivkund	Bhagwalisthan	25.158875	86.693821	0.06	Absent
4	Ganga	Munger	Bariyarpur	Karharia East	Ghorghat	Ghorghat	Shiv Mandir	25.200169	86.654743	0.03	Absent

Note: ^{**} Shall not be detectable in any 100 ml sample
^{***} These parameters are not included in Scope of Accreditation.


 (Ravi Shankar)
 Signature of Lab-in-charge
SLWTL P.H.E.D. Pa
 Received By

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

	STATE LEVEL WATER TESTING LABORATORY		Format No.: SLWTL/FRM/02	
	P.H.E.D., GOVERNMENT OF BIHAR		Issue No.: 264	
	TEST REPORT		Issue Date: 30.06.2025	

Report No.: SLWTL/2025/GW-9735-9745	ULR No.: TC158762500000264F	Date of Reporting: 30.06.2025
-------------------------------------	-----------------------------	-------------------------------

Name of the Organisation/Person: Departmental	
---	--

Location Details: N.G.T.	
--------------------------	--

Ref.Memo No: Nil	Sample Received on: 18.06.2025
------------------	--------------------------------

Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes	
--	--

Type of Sample: Ground Water	Source of Sample: Hand Pump
------------------------------	-----------------------------

Volume of Sample: 1 Ltr	Type of Container: Plastic
-------------------------	----------------------------

Mode of Preservation: Preserved	Sample Condition: Sealed
---------------------------------	--------------------------

Deviation of Method, if Any: NIL	Date of Sampling: 12.06.2025 to 17.06.2025
----------------------------------	--

Date of Analysis Started: 18.06.2025	Date of Analysis Completed: 28.06.2025
--------------------------------------	--

Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.	
--	--


										Desirable Limit*		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466	467	468	469	470	471	472	473	474	475	476	477	478	479	480	481	482	483	484	485	486	487	488	489	490	491	492	493	494	495	496	497	498	499	500	501	502	503	504	505	506	507	508	509	510	511	512	513	514	515	516	517	518	519	520	521	522	523	524	525	526	527	528	529	530	531	532	533	534	535	536	537	538	539	540	541	542	543	544	545	546	547	548	549	550	551	552	553	554	555	556	557	558	559	560	561	562	563	564	565	566	567	568	569	570	571	572	573	574	575	576	577	578	579	580	581	582	583	584	585	586	587	588	589	590	591	592	593	594	595	596	597	598	599	600	601	602	603	604	605	606	607	608	609	610	611	612	613	614	615	616	617	618	619	620	621	622	623	624	625	626	627	628	629	630	631	632	633	634	635	636	637	638	639	640	641	642	643	644	645	646	647	648	649	650	651	652	653	654	655	656	657	658	659	660	661	662	663	664	665	666	667	668	669	670	671	672	673	674	675	676	677	678	679	680	681	682	683	684	685	686	687	688	689	690	691	692	693	694	695	696	697	698	699	700	701	702	703	704	705	706	707	708	709	710	711	712	713	714	715	716	717	718	719	720	721	722	723	724	725	726	727	728	729	730	731	732	733	734	735	736	737	738	739	740	741	742	743	744	745	746	747	748	749	750	751	752	753	754	755	756	757	758	759	760	761	762	763	764	765	766	767	768	769	770	771	772	773	774	775	776	777	778	779	780	781	782	783	784	785	786	787	788	789	790	791	792	793	794	795	796	797	798	799	800	801	802	803	804	805	806	807	808	809	810	811	812	813	814	815	816	817	818	819	820	821	822	823	824	825	826	827	828	829	830	831	832	833	834	835	836	837	838	839	840	841	842	843	844	845	846	847	848	849	850	851	852	853	854	855	856	857	858	859	860	861	862	863	864	865	866	867	868	869	870	871	872	873	874	875	876	877	878	879	880	881	882	883	884	885	886	887	888	889	890	891	892	893	894	895	896	897	898	899	900	901	902	903	904	905	906	907	908	909	910	911	912	913	914	915	916	917	918	919	920	921	922	923	924	925	926	927	928	929	930	931	932	933	934	935	936	937	938	939	940	941	942	943	944	945	946	947	948	949	950	951	952	953	954	955	956	957	958	959	960	961	962	963	964	965	966	967	968	969	970	971	972	973	974	975	976	977	978	979	980	981	982	983	984	985	986	987	988	989	990	991	992	993	994	995	996	997	998	999	1000	1001	1002	1003	1004	1005	1006	1007	1008	1009	1010	1011	1012	1013	1014	1015	1016	1017	1018	1019	1020	1021	1022	1023	1024	1025	1026	1027	1028	1029	1030	1031	1032	1033	1034	1035	1036	1037	1038	1039	1040	1041	1042	1043	1044	1045	1046	1047	1048	1049	1050	1051	1052	1053	1054	1055	1056	1057	1058	1059	1060	1061	1062	1063	1064	1065	1066	1067	1068	1069	1070	1071	1072	1073	1074	1075	1076	1077	1078	1079	1080	1081	1082	1083	1084	1085	1086	1087	1088	1089	1090	1091	1092	1093	1094	1095	1096	1097	1098	1099	1100	1101	1102	1103	1104	1105	1106	1107	1108	1109	1110	1111	1112	1113	1114	1115	1116	1117	1118	1119	1120	1121	1122	1123	1124	1125	1126	1127	1128	1129	1130	1131	1132	1133	1134	1135	1136	1137	1138	1139	1140	1141	1142	1143	1144	1145	1146	1147	1148	1149	1150	1151	1152	1153	1154	1155	1156	1157	1158	1159	1160	1161	1162	1163	1164	1165	1166	1167	1168	1169	1170	1171	1172	1173	1174	1175	1176	1177	1178	1179	1180	1181	1182	1183	1184	1185	1186	1187	1188	1189	1190	1191	1192	1193	1194	1195	1196	1197	1198	1199	1200	1201	1202	1203	1204	1205	1206	1207	1208	1209	1210	1211	1212	1213	1214	1215	1216	1217	1218	1219	1220	1221	1222	1223	1224	1225	1226	1227	1228	1229	1230	1231	1232	1233	1234	1235	1236	1237	1238	1239	1240	1241	1242	1243	1244	1245	1246	1247	1248	1249	1250	1251	1252	1253	1254	1255	1256	1257	1258	1259	1260	1261	1262	1263	1264	1265	1266	1267	1268	1269	1270	1271	1272	1273	1274	1275	1276	1277	1278	1279	1280	1281	1282	1283	1284	1285	1286	1287	1288	1289	1290	1291	1292	1293	1294	1295	1296	1297	1298	1299	1300	1301	1302	1303	1304	1305	1306	1307	1308	1309	1310	1311	1312	1313	1314	1315	1316	1317	1318	1319	1320	1321	1322	1323	1324	1325	1326	1327	1328	1329	1330	1331	1332	1333	1334	1335	1336	1337	1338	1339	1340	1341	1342	1343	1344	1345	1346	1347	1348	1349	1350	1351	1352	1353	1354	1355	1356	1357	1358	1359	1360	1361	1362	1363	1364	1365	1366	1367	1368	1369	1370	1371	1372	1373	1374	1375	1376	1377	1378	1379	1380	1381	1382	1383	1384	1385	1386	1387	1388	1389	1390	1391	1392	1393	1394	1395	1396	1397	1398	1399	1400	1401	1402	1403	1404	1405	1406	1407	1408	1409	1410	1411	1412	1413	1414	1415	1416	1417	1418	1419	1420	1421	1422	1423	1424	1425	1426	1427	1428	1429	1430	1431	1432	1433	1434	1435	1436	1437	1438	1439	1440	1441	1442	1443	1444	1445	1446	1447	1448	1449	1450	1451	1452	1453	1454	1455	1456	1457	1458	1459	1460	1461	1462	1463	1464	1465	1466	1467	1468	1469	1470	1471	1472	1473	1474	1475	1476	1477	1478	1479	1480	1481	1482	1483	1484	1485	1486	1487	1488	1489	1490	1491	1492	1493	1494	1495	1496	14
--	--	--	--	--	--	--	--	--	--	------------------	--	---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	----

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

— END OF TEST REPORT —


 (Ravi Shankar)
 Signature of Lab-in-charge
Lab-in-charge
 SLWTL P.H.E.D. Patne

	STATE LEVEL WATER TESTING LABORATORY								Format No.: SLWTL/FRM/02		
	P.H.E.D., GOVERNMENT OF BIHAR								Issue No.: 264		
	TEST REPORT								Issue Date: 30.06.2025		
Report No: SLWTL/2025/GW-9735-9745										Date of Reporting: 30.06.2025	
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref. Memo No: Nil										Sample Received on: 18.06.2025	
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes											
Type of Sample: Ground Water								Source of Sample: Hand Pump			
Volume of Sample: 250 ml								Type of Container: Plastic			
Mode of Preservation: Preserved								Sample Condition: Sealed			
Deviation of Method, if Any: NIL								Date of Sampling: 12.06.2025 to 17.06.2025			
Date of Analysis Started: 18.06.2025								Date of Analysis Completed: 28.06.2025			
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											

SL No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn**	T.Coli**
										mg/l	MPN/100ml
Minimum Detection Limit										0.01	--
Desirable Limit*										0.1	--
Permissible Limit* in absence of alternate source										0.3	--
1	Ganga	Bhagalpur	Pirpanti	Rajgaom Araj	Sawalya	Sawalya	Mahant Sthan	25.208094	87.469103	0.02	Absent
2	Ganga	Bhagalpur	Kahalgao	Kisandaspur	Barohia	Barohia	Barohia Chock	25.256095	87.236724	0.04	Absent
3	Ganga	Bhagalpur	Sultanganj	Kamarganj	Chabutra Bagicha	Chabutra Bagicha	Durga Sthan	25.247645	86.745857	0.02	Absent
4	Ganga	Bhagalpur	Nathnagar	Belkhoria	Belkhonia	Maniyarpur	Harijan Tola	25.189819	86.892898	<0.01	Absent
5	Ganga	Bhagalpur	Ismailpur	Paschmi Bhitta	Ring Bandh	Ring Bandh	Bilash Sah	25.317335	87.122444	<0.01	Absent
6	Ganga	Bhagalpur	Naugachhia	Khagra	Khagra More	Khagra More	Hanuman Mandair	25.350375	87.058769	0.02	Absent
7	Ganga	Bhagalpur	Gopalpur	Saidpur	Saidpur Dabra	Saidpur Dabra	Durga Sthan	25.323834	87.176021	0.04	Absent
8	Ganga	Bhagalpur	Rangra	Murli	NH -31	NH -31	Murli Chowk	25.397198	87.189178	0.04	Absent
9	Ganga	Bhagalpur	Narayanpur	SinghpurEast	SinghpurEast	SinghpurEast	Kuswaha Library	25.400881	86.946309	0.04	Absent
10	Ganga	Bhagalpur	Bihpur	Marwa	Marwa Paschim	Marwa Paschim	Mahant Sthan chowk	25.384441	86.935356	0.07	Absent
11	Ganga	Bhagalpur	Kharik	Raghopur	Raghopur	Raghopur	Bajranwali Sthan	25.370531	87.033227	0.07	Absent

Note: ** Shall not be detectable in any 100 ml sample
 *** These parameters are not included in Scope of Accreditation.

(Raj Shankar)
 Signature of Lab-In-charge
Lab-In-charge
SLWTI P.H.E.D. Patne

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

	STATE LEVEL WATER TESTING LABORATORY		Format No.: SLWTL/FRM/02	
	P.H.E.D., GOVERNMENT OF BIHAR		Issue No.: 265	
	TEST REPORT		Issue Date: 30.06.2025	

Report No: SLWTL/2025/GW-9747-9751	ULR No.: TC1587625000000265F	Date of Reporting: 30.06.2025
Name of the Organisation/Person: Departmental		
Location Details: N.G.T.		
Ref. Memo No: Nil	Sample Received on: 18.06.2025	
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes		
Type of Sample: Ground Water	Source of Sample: Hand Pump	
Volume of Sample: 1 Ltr	Type of Container: Plastic	
Mode of Preservation: Preserved	Sample Condition: Sealed	
Deviation of Method, If Any: NIL	Date of Sampling: 12.06.2025 to 17.06.2025	
Date of Analysis Started: 18.06.2025	Date of Analysis Completed: 28.06.2025	

Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.																							
Sl. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
										-	NTU	µmhos/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l
Minimum Detection Limit										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
Desirable Limit*										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
Permissible Limit* in absence of alternate source										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Vaishali	Bidupur	Saidpur Ganesh	Saidpur Ganesh	Saidpur Ganesh	Rahul Kumar	25.660654	85.267068	7.25	1	703.90	454	292	63.32	37.03	27.58	403	0.51	<0.5	39.50	0.27	<0.010
2	Ganga	Vaishali	Hajipur	Nagar Panchayat	Kowhar Ghat	Kowhar Ghat	Deepak Sharma	25.851434	85.170442	7.79	2	897.40	591	357	76.65	49.55	37.78	521	0.52	2.94	47.90	0.36	<0.010
3	Ganga	Vaishali	Mahnar	Allpur Aasanpur	Majlishpur North	Majlishpur North	Govt. M.S.	25.590231	85.507746	7.18	1	530.90	340	216	50.29	30.18	21.09	317	0.87	<0.5	27.30	0.39	<0.010
4	Ganga	Vaishali	Desari	Rasulpur Habile	Rasulpur Habile	Rasulpur Habile	Javahar Singh	25.661002	85.404380	7.59	1	541.60	365	229	53.09	29.78	20.19	311	0.69	<0.5	34.80	0.39	<0.010
5	Ganga	Vaishali	Sahdei Bujurg	Nayagaon	Ganiyari	Ganiyari	M.S	25.626896	85.450701	7.86	1	503.30	329	219	50.59	28.01	34.88	299	0.58	<0.5	42.20	0.29	<0.010

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

Ravi Shankar
30.06.25
(Ravi Shankar)
Signature of Lab-in-charge

Lab-in-charge
SLWTL P.H.E.D. Patne

Prepared by: <i>Anjali Khatun</i> Quality Manager	Approved by: <i>[Signature]</i> S.R.O cum Technical Manager	Issued by: <i>Ravi Shankar</i> Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
--	--	--	--

	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM02				
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 265				
	TEST REPORT							Issue Date: 30.06.2025				
Report No: SLWTL/2025/GW-9747-9751							Date of Reporting: 30.06.2025					
Name of the Organisation/Person: Departmental												
Location Details: N.G.T.												
Ref.Memo No: Nil					Sample Received on: 18.06.2025							
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes												
Type of Sample: Ground Water					Source of Sample: Hand Pump							
Volume of Sample: 250 ml					Type of Container: Plastic							
Mode of Preservation: Preserved					Sample Condition: Sealed							
Deviation of Method, If Any: NIL					Date of Sampling: 12.06.2025 to 17.06.2025							
Date of Analysis Started: 18.06.2025					Date of Analysis Completed: 28.06.2025							
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.												
SL No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn***	T.Coli***	
										mg/l	MPN/100ml	
										Minimum Detection Limit	0.01	--
										Desirable Limit*	0.1	-
										Permissible Limit* in absence of alternate source	0.3	**
1	Ganga	Vaishali	Bidupur	Saidpur Ganesh	Saidpur Ganesh	Saidpur Ganesh	Rahul Kumar	25.660654	85.267088	0.02	Absent	
2	Ganga	Vaishali	Hajipur	Nagar Panchayat	Kowhar Ghat	Kowhar Ghat	Deepak Sharma	25.851434	85.170442	0.06	Absent	
3	Ganga	Vaishali	Mahnar	Alipur Aasanpur	Majlishpur North	Majlishpur North	Govt. M.S.	25.590231	85.507746	0.08	Absent	
4	Ganga	Vaishali	Desari	Rasulpur Habile	Rasulpur Habile	Rasulpur Habile	Jawahar Singh	25.661002	85.404380	0.06	Absent	
5	Ganga	Vaishali	Sahdei Bujurg	Nayagaon	Ganiyari	Ganiyari	M.S	25.626896	85.450701	0.09	Absent	
Note: ** Shall not be detectable in any 100 ml sample												
*** These parameters are not included in Scope of Accreditation.												
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Signature of Lab-in-charge Ravi Shankar 30.06.25 (Ravi Shankar)		
										Lab-in-charge SLWTL PHED, Pa Received By		
1.The results are reported based on the materials received. 2.Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3.Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.												
----- END OF TEST REPORT -----												


	STATE LEVEL WATER TESTING LABORATORY										Format No.: SLWTL/FRM/02												
	P.H.E.D., GOVERNMENT OF BIHAR										Issue No.: 266												
	TEST REPORT										Issue Date: 30.06.2025												
Report No: SLWTL/2025/GW-9753-9755										ULR No.: TC158762500000266F		Date of Reporting: 30.06.2025											
Name of the Organisation/Person: Departmental																							
Location Details: N.G.T.																							
Ref. Memo No: Nil										Sample Received on: 18.06.2025													
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes																							
Type of Sample: Ground Water										Source of Sample: Hand Pump													
Volume of Sample: 1 Ltr										Type of Container: Plastic													
Mode of Preservation: Preserved										Sample Condition: Sealed													
Deviation of Method, If Any: NIL										Date of Sampling: 12.06.2025 to 17.06.2025													
Date of Analysis Started: 18.06.2025										Date of Analysis Completed: 28.06.2025													
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.																							
SL No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico-Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
										Permissible Limit* in absence of alternate source													
										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Khagaria	Prabatta	Bharatkhand	Bharatkhand	Vutvddh	Phulo Prasad Yadav	25.382221	86.814334	7.47	1	396.00	273	164	36.66	25.88	33.18	204	0.73	<0.5	25.30	0.29	<0.010
2	Ganga	Khagaria	Khagaria	Olapur Gangour	Olapur Gangour	Ward No.-8	Dharam Singh	25.506019	86.339709	7.7	1	384.00	256	148	34.56	21.78	114.84	146	0.97	7.70	52.10	<0.2	<0.010
3	Ganga	Khagaria	Gogri	Rampur	Rampur	Rampur	Near Shiv Mandir	25.404425	86.662369	7.63	1	422.30	281	163	37.37	19.18	53.07	146	0.86	<0.5	33.90	<0.2	<0.010




Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----



 (Ravi Shankar)
 Signature of Lab-In-charge
Lab-in-charge
 Received by
SLWTL P.H.E.D. Patne

Prepared by:  Quality Manager	Approved by:  S.R.O cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge
Page 1 of 1		Revision No.: 0
		Revision Date: Nil

	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02			
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 266			
	TEST REPORT							Issue Date: 30.06.2025			
Report No: SLWTL/2025/GW-9753-9755								Date of Reporting: 30.06.2025			
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref. Memo No: Nil					Sample Received on: 18.06.2025						
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes											
Type of Sample: Ground Water					Source of Sample: Hand Pump						
Volume of Sample: 250 ml					Type of Container: Plastic						
Mode of Preservation: Preserved					Sample Condition: Sealed						
Deviation of Method, If Any: NIL					Date of Sampling: 12.06.2025 to 17.06.2025						
Date of Analysis Started: 18.06.2025					Date of Analysis Completed: 28.06.2025						
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											

SL No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn*** mg/l	T.Coli*** MPN/100ml
Minimum Detection Limit										0.01	-
Desirable Limit										0.1	-
Permissible Limit* In absence of alternate source										0.3	-
1	Ganga	Khagaria	Prabaita	Bharatkhand	Bharatkhand	Vutvddh	Phulo Prasad Yadav	25.382221	86.814334	0.14	Absent
2	Ganga	Khagaria	Khagaria	Olapur Gangour	Olapur Gangour	Ward No.-8	Dharam Singh	25.506019	86.339709	0.12	Absent
3	Ganga	Khagaria	Gogri	Rampur	Rampur	Rampur	Near Shiv Mandir	25.404425	86.662369	0.04	Absent

Note: ** Shall not be detectable in any 100 ml sample
 *** These parameters are not included in Scope of Accreditation.


 (Ravi Shankar)
 Signature of Lab-In-charge

Copy forwarded to: (i) S.R.O , PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

Lab-In-charge
SLWT PHED Patna
 Received By:

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

	STATE LEVEL WATER TESTING LABORATORY		Format No.: SLWTL/FRM02	
	P.H.E.D., GOVERNMENT OF BIHAR		Issue No.: 267	
	TEST REPORT		Issue Date: 30.06.2025	

Report No.: SLWTL/2025/GW-9757-9760	ULR No.: TC1587625000000267F	Date of Reporting: 30.06.2025
-------------------------------------	------------------------------	-------------------------------

Name of the Organisation/Person: Departmental	
---	--

Location Details: N.G.T.	
--------------------------	--

Ref.Memo No: Nil	Sample Received on: 18.06.2025
------------------	--------------------------------

Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes	
--	--

Type of Sample: Ground Water	Source of Sample: Hand Pump
------------------------------	-----------------------------

Volume of Sample: 1 Ltr	Type of Container: Plastic
-------------------------	----------------------------

Mode of Preservation: Preserved	Sample Condition: Sealed
---------------------------------	--------------------------

Deviation of Method, If Any: NIL	Date of Sampling: 12.06.2025 to 17.06.2025
----------------------------------	--

Date of Analysis Started: 18.06.2025	Date of Analysis Completed: 28.06.2025
--------------------------------------	--

Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.	
--	--


Sl. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
										-	NTU	µmhos/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l
'Minimum Detection Limit'										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
'Desirable Limit'										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
'Permissible Limit' in absence of alternate source										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Samastipur	Vidyapalinagar	Gadhsisai	Gadhsisai	Gadhsisai	P.S Gadhsisai	26.049980	86.223960	7.24	1	630.70	414	229	50.39	25.71	25.89	368	0.25	<0.5	21.30	0.20	<0.010
2	Ganga	Samastipur	Mohanpur	Jalalpur	Shahpur Barat	Shahpur Barat	P.S Shahpur Barat	26.240976	85.895036	7.41	2	601.50	404	221	50.69	25.84	47.78	335	0.63	<0.5	23.60	<0.2	<0.010
3	Ganga	Samastipur	Patori	Bahadurpur	Purv Tola	Purv Tola	Suresh Paswan	26.073991	86.051981	7.84	1	442.00	293	193	94.48	20.38	22.79	243	0.23	<0.5	16.10	0.33	<0.010
4	Ganga	Samastipur	Mohiuddinagar	Raspur Patasiya east	Raspur Patasiya east	Ward 9	Ravi Ranjan Singh	26.050539	86.221922	7.88	1	805.60	535	328	76.24	35.53	50.68	501	0.17	<0.5	74.30	0.41	<0.010




Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----


 30.06.25
 (Ravishankar)
 Lab-In-charge
 SLWTL PHED Patne

Prepared by:  Quality Manager	Approved by:  S.R.O. cum Technical Manager	Issued by:  Research Assistant cum Lab-In-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
---	---	--	--


	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02			
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 267			
	TEST REPORT							Issue Date: 30.06.2025			
Report No.: SLWTL/2025/GW-9757-9760										Date of Reporting: 30.06.2025	
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref. Memo No: Nil							Sample Received on: 18.06.2025				
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes											
Type of Sample: Ground Water							Source of Sample: Hand Pump				
Volume of Sample: 250 ml							Type of Container: Plastic				
Mode of Preservation: Preserved							Sample Condition: Sealed				
Deviation of Method, if Any: NIL							Date of Sampling: 12.06.2025 to 17.06.2025				
Date of Analysis Started: 18.06.2025							Date of Analysis Completed: 28.06.2025				
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											
SL. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Min*** mg/l	T.Coli*** MPN/100ml
Minimum Detection Limit										0.01	--
Desirable Limit*										0.1	--
Permissible Limit* in absence of alternate source										0.3	--
1	Ganga	Samastipur	Vidyapati Nagar	Gadhsisai	Gadhsisai	Gadhsisai	P.S Gadhsisai	25.049960	86.223960	0.09	Absent
2	Ganga	Samastipur	Mohanpur	Jalaipur	Shahpur Barat	Shahpur Barat	P.S Shahpur Barat	26.240976	85.895036	0.02	Absent
3	Ganga	Samastipur	Patori	Bahadurpur	Purv Tola	Purv Tola	Suresh Paswan	26.073991	86.051981	0.02	Absent
4	Ganga	Samastipur	Mohiuddinagar	Raspur Patasiya east	Raspur Patasiya east	Ward 9	Ravi Ranjan Singh	26.050539	86.221922	0.01	Absent
Note: ** Shall not be detectable in any 100-ml sample *** These parameters are not included in Scope of Accreditation.											
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										 (Ravi Shankar) Signature of Lab-In-charge SLWTL, P.H.E.D. Patna Received By	
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.											
----- END OF TEST REPORT -----											




	STATE LEVEL WATER TESTING LABORATORY	Format No.: SLWTL/FRM/02	
	P.H.E.D., GOVERNMENT OF BIHAR	Issue No.: 268	
	TEST REPORT	Issue Date: 30.06.2025	
Report No: SLWTL/2025/GW-9762-9765		ULR No.: TC1587625000000268F	
Name of the Organisation/Person: Departmental		Date of Reporting: 30.06.2025	
Location Details: N.G.T.			
Ref.Memo No: Nil		Sample Received on: 18.06.2025	
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes			
Type of Sample: Ground Water		Source of Sample: Hand Pump	
Volume of Sample: 1 Ltr		Type of Container: Plastic	
Mode of Preservation: Preserved		Sample Condition: Sealed	
Deviation of Method, If Any: NIL		Date of Sampling: 12.06.2025 to 17.06.2025	
Date of Analysis Started: 18.06.2025		Date of Analysis Completed: 28.06.2025	
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.			

SL No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
										-	NTU	µmhos/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l
Minimum Detection Limit										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
Desirable Limit*										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
Permissible Limit* In absence of alternate source										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Bhojpur	Sahpur	Khutha	Dharmagatpur	Dharmagatpur	Harijan Toli	25.652052	84.380524	7.62	1	624.70	414	280	61.92	33.88	22.19	366	0.09	<0.5	18.10	0.37	<0.010
2	Ganga	Bhojpur	Sahpur	Bahoranpur	Chamarpur	Chamarpur	Middle School	25.649653	84.437739	7.72	1	777.30	508	325	73.64	37.64	47.78	457	0.78	<0.5	21.20	<0.2	<0.010
3	Ganga	Bhojpur	Barhara	Nelr Tola	Shero Dehri	Raghubar Ka Tola	Samudalk Bhawan	25.665307	84.731401	7.76	1	679.30	446	306	68.43	37.03	27.48	410	0.21	<0.5	17.80	0.20	<0.010
4	Ganga	Bhojpur	Barhara	Babahangama	Chatar	Chatar	Upgrade Middle School	25.663026	84.753342	7.95	1	520.90	352	241	52.59	31.70	26.18	311	0.22	<0.5	18.20	0.27	<0.010

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----


(Ravi Shankar)
Signature of Lab-in-charge
Lab-in-charge
SLWTI P.H.E.D. Patne

Prepared by:  Quality Manager	Approved by:  S.R.O cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
--	---	---	--

	STATE LEVEL WATER TESTING LABORATORY								Format No.: SLWTL/FRM/02			
	P.H.E.D., GOVERNMENT OF BIHAR								Issue No.: 268			
	TEST REPORT								Issue Date: 30.06.2025			
Report No: SLWTL/2025/GW-9782-9785										Date of Reporting: 30.06.2025		
Name of the Organisation/Person: Departmental												
Location Details: N.G.T.												
Ref. Memo No: Nil										Sample Received on: 18.08.2025		
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes												
Type of Sample: Ground Water										Source of Sample: Hand Pump		
Volume of Sample: 250 ml										Type of Container: Plastic		
Mode of Preservation: Preserved										Sample Condition: Sealed		
Deviation of Method, If Any: NIL										Date of Sampling: 12.06.2025 to 17.06.2025		
Date of Analysis Started: 18.06.2025										Date of Analysis Completed: 28.06.2025		
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.												
SL No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn***	T.Coli***	
										Minimum Detection Limit	0.01	MPN/100ml
										Desirable Limit*	0.1	MPN/100ml
										Permissible Limit* in absence of alternate source	0.3	MPN/100ml
1	Ganga	Bhojpur	Sahpur	Khultha	Dharmagatpur	Dharmagatpur	Harjan Toli	25.652052	84.380624	0.06	Absent	
2	Ganga	Bhojpur	Sahpur	Bahoranpur	Charnapur	Charnapur	Middle School	25.649653	84.437739	0.02	Absent	
3	Ganga	Bhojpur	Barhara	Netr Tola	Shero Dehri	Raghubar Ka Tola	Samudai Bhawan	25.665307	84.731401	<0.01	Absent	
4	Ganga	Bhojpur	Barhara	Babahangama	Chatar	Chatar	Upgrade Middle School	25.663026	84.753342	<0.01	Absent	
Note: ** Shall not be detectable in any 100 ml sample *** These parameters are not included in Scope of Accreditation.												
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Signed by:  (Ravi Shankar) Signatory of Lab-in-charge SLWTL PHED, Patna Received By		
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.												
----- END OF TEST REPORT -----												

STATE LEVEL WATER TESTING LABORATORY										Format No.: SLWTL/FRM/02										 TC-15876				
P.H.E.D., GOVERNMENT OF BIHAR										Issue No.: 269														
TEST REPORT										Issue Date: 30.06.2025														
Report No.: SLWTL/2025/GW-9767-9770										ULR No.: TC1587625000000269F										Date of Reporting: 30.06.2025				
Name of the Organisation/Person: Departmental																								
Location Details: N.G.T.																								
Ref.Memo No: Nil																								
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes															Sample Received on: 18.06.2025									
Type of Sample: Ground Water															Source of Sample: Hand Pump									
Volume of Sample: 1 Ltr															Type of Container: Plastic									
Mode of Preservation: Preserved															Sample Condition: Sealed									
Deviation of Method, If Any: NIL															Date of Sampling: 12.06.2025 to 17.06.2025									
Date of Analysis Started: 18.06.2025															Date of Analysis Completed: 28.06.2025									
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.																								
SL. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters														
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As	
										Minimum Detection Limit	2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
										Desirable Limit*	6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
										Permissible Limit* in absence of alternate source	NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Saran	Manjhi	Balesara	Balesara	Balesara	Sati Sthan	25.899201	84.598611	7.60	1	670.20	440	267	51.29	38.53	28.38	218	0.16	1.09	13.80	0.51	<0.010	
2	Ganga	Saran	Manjhi	Daudpur	Daudpur	Daudpur	Shri Sitaram parsad	25.899625	84.599614	7.80	1	566.00	388	232	45.08	33.11	20.69	207	0.23	<0.5	10.30	0.30	<0.010	
3	Ganga	Saran	Rivilganj	Sitab Diyara	Rameshwar Tola	Rameshwar Tola	Shri Bharat Singh	25.744721	84.609390	7.66	1	735.30	471	296	58.50	40.42	46.87	280	0.34	4.66	22.00	0.20	<0.010	
4	Ganga	Saran	Chapra Sadar	Dumri	Dumri	Ward No-09	Raman Paswan	25.471025	84.876332	7.79	1	637.30	415	248	53.09	34.31	19.59	263	0.31	<0.5	18.70	0.41	<0.010	

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1.The results are reported based on the materials received. 2.Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3.Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

Ravi Shankar
(Ravi Shankar)
Signature of Lab-In-charge

Lab-In-charge
Received By
SLWTI PHED Patna

Prepared by: <i>Agasthald</i> Quality Manager	Approved by: <i>[Signature]</i> S.R.O cum Technical Manager	Issued by: <i>Ravi Shankar</i> Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
---	---	---	--

	STATE LEVEL WATER TESTING LABORATORY								Format No.: SLWTL/FRM/02			
	P.H.E.D., GOVERNMENT OF BIHAR								Issue No.: 269			
	TEST REPORT								Issue Date: 30.06.2025			
Report No: SLWTL/2025/GW-9767-9770										Date of Reporting: 30.06.2025		
Name of the Organisation/Person: Departmental												
Location Details: N.G.T.												
Ref. Memo No: Nil										Sample Received on: 18.06.2025		
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes												
Type of Sample: Ground Water										Source of Sample: Hand Pump		
Volume of Sample: 250 ml										Type of Container: Plastic		
Mode of Preservation: Preserved										Sample Condition: Sealed		
Deviation of Method, If Any: NIL										Date of Sampling: 12.06.2025 to 17.06.2025		
Date of Analysis Started: 18.06.2025										Date of Analysis Completed: 28.06.2025		
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.												
SL. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn**	T.Coll**	
										mg/l	MPN/100ml	
										Minimum Detection Limit	0.01	-
										Desirable Limit	0.1	-
										Permissible Limit* in absence of alternate source	0.3	**
1	Ganga	Saran	Manjhi	Balesara	Balesara	Balesara	Sati Sthan	25.899201	84.598611	<0.01	Absent	
2	Ganga	Saran	Manjhi	Daudpur	Daudpur	Daudpur	Shri Sitaram persad	25.899625	84.598614	0.02	Absent	
3	Ganga	Saran	Rivilganj	Sitab Diyara	Rameshwar Tola	Rameshwar Tola	Shri Bharat Singh	25.744721	84.609390	0.03	Absent	
4	Ganga	Saran	Chapra Sadar	Dumri	Dumri	Ward No-09	Raman Paswan	25.471025	84.876332	0.12	Absent	
Note: ** Shall not be detectable in any 100 ml sample *** These parameters are not included in Scope of Accreditation.												
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										 (Raj Shankar) Signature of Lab-in-charge		
										Lab-in-charge SLWTL P.H.E.D. Patna		
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.												
----- END OF TEST REPORT -----												

STATE LEVEL WATER TESTING LABORATORY										Format No.: SLWTL/FRM/02														
P.H.E.D., GOVERNMENT OF BIHAR										Issue No.: 270														
TEST REPORT										Issue Date: 30.06.2025														
Report No.: SLWTL/2025/GW-9772-9775										ULR No.: TC158762500000270F														
Name of the Organisation/Person: Departmental										Date of Reporting: 30.06.2025														
Location Details: N.G.T.																								
Ref.Memo No: Nil										Sample Received on: 18.06.2025														
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes																								
Type of Sample: Ground Water										Source of Sample: Hand Pump														
Volume of Sample: 1 Ltr										Type of Container: Plastic														
Mode of Preservation: Preserved										Sample Condition: Sealed														
Deviation of Method, If Any: NIL										Date of Sampling: 12.06.2025 to 17.06.2025														
Date of Analysis Started: 18.06.2025										Date of Analysis Completed: 28.06.2025														
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.																								
SL. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters														
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As	
										Minimum Detection Limit	2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
										Desirable Limit	6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
										Permissible Limit* in absence of alternate source	NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Lakhisarai	Badhiya	Badhiya	Badhiya	Badhiya	Girls Primary School	25.289229	86.020288	7.91	1	604.40	399	252	56.50	34.77	30.48	266	0.99	<0.5	18.20	0.47	<0.010	
2	Ganga	Lakhisarai	Lakhisarai	Damadarpur	Bihraura	Bihraura	Panchyat Bhawan	25.121993	86.084967	7.73	2	812.70	526	285	58.81	37.36	67.56	248	0.95	7.88	34.40	0.31	<0.010	
3	Ganga	Lakhisarai	Suryagaraha	Abgill Rampur	Husaina	Husaina	M.S.Husaina	25.271583	86.274064	7.74	2	1234.00	815	440	94.28	52.20	140.43	492	0.93	8.12	34.70	0.68	<0.010	
4	Ganga	Lakhisarai	Pipariya	Saidpura	Anandpur	Anandpur	Brahm Sthan	25.187256	86.185796	7.87	1	1175.00	776	403	87.46	47.56	140.33	295	0.99	8.32	74.30	<0.2	<0.010	

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

Ravi Shankar
30.6.25
Ravi Shankar

Signature of Lab-in-charge

Lab-in-charge
SLWTI PHED Patna

Prepared by: <i>Agarwal</i> Quality Manager	Approved by: <i>[Signature]</i> S.R.O cum Technical Manager	Issued by: <i>Ravi Shankar</i> Research Assistant cum Lab-in-charge
		Page 1 of 1
		Revision No.: 0
		Revision Date: Nil

	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02			
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 270			
	TEST REPORT							Issue Date: 30.06.2025			
Report No: SLWTL/2025/GW-9772-9775								Date of Reporting: 30.06.2025			
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref.Memo No: Nil							Sample Received on: 18.06.2025				
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/18"): Yes											
Type of Sample: Ground Water							Source of Sample: Hand Pump				
Volume of Sample: 250 ml							Type of Container: Plastic				
Mode of Preservation: Preserved							Sample Condition: Sealed				
Deviation of Method, if Any: NIL							Date of Sampling: 12.06.2025 to 17.06.2025				
Date of Analysis Started: 18.06.2025							Date of Analysis Completed: 28.06.2025				
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											
SL. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mr***	T.Coll***
*Minimum Detection Limit										mg/l	MPN/100ml
Desirable Limit*										0.1	-
Permissible Limit* in absence of alternate source										0.3	**
1	Ganga	Lakhisarai	Badhiya	Badhiya	Badhiya	Badhiya	Girls Primary School	25.269229	86.020288	0.16	Absent
2	Ganga	Lakhisarai	Lakhisarai	Damadarapur	Bihraura	Bihraura	Panchyat Bhawan	25.121993	86.084967	0.14	Absent
3	Ganga	Lakhisarai	Suryagaraha	Abgil Rampur	Husaina	Husaina	M.S.Husaina	25.271583	86.274064	0.19	Absent
4	Ganga	Lakhisarai	Pipariya	Saidpura	Anandpur	Anandpur	Brahm Sthan	25.187256	86.185796	0.12	Absent
Note: ** Shall not be detectable in any 100 ml sample *** These parameters are not included in Scope of Accreditation.											
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Signature of Lab-in-charge Lab-In-charge SLWTL P.H.E.D. Patna Received By	
1.The results are reported based on the materials received. 2.Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3.Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.											
----- END OF TEST REPORT -----											


STATE LEVEL WATER TESTING LABORATORY										Format No.: SLWTL/FRM02		 TC-15876												
P.H.E.D., GOVERNMENT OF BIHAR										Issue No.: 271														
TEST REPORT										Issue Date: 30.06.2025														
Report No: SLWTL/2025/GW-9777-9781				ULR No.: TC158762500000271F				Date of Reporting: 30.06.2025																
Name of the Organisation/Person: Departmental																								
Location Details: N.G.T.																								
Ref. Memo No: Nil																								
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"); Yes																								
Sample Received on: 18.06.2025																								
Type of Sample: Ground Water																								
Source of Sample: Hand Pump																								
Volume of Sample: 1 Ltr																								
Type of Container: Plastic																								
Mode of Preservation: Preserved																								
Sample Condition: Sealed																								
Deviation of Method, If Any: NIL																								
Date of Sampling: 12.06.2025 to 17.06.2025																								
Date of Analysis Started: 18.06.2025																								
Date of Analysis Completed: 28.06.2025																								
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.																								
SL. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters														
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As	
										Minimum Detection Limit	2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
										Desirable Limit*	6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
										Permissible Limit* In absence of alternate source	NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Begusarai	Barauni	Simariya 1	Simariya 1	Simariya 1	Dinakar H.School	25.402088	86.006209	7.66	1	784.20	522	248	69.93	24.99	55.37	405	0.56	<0.5	43.90	<0.2	<0.010	
2	Ganga	Begusarai	S Kamal	Ragu Barari	Chharappti	Chharappti	Durgaasthan	25.417191	86.438810	7.7	1	819.80	538	248	49.99	30.74	56.47	405	0.67	<0.5	40.10	<0.2	<0.010	
3	Ganga	Begusarai	Matihani	Maniappa	Bimdavan	Bimdavan	Primary School	25.397859	86.177292	7.77	1	786.00	506	216	58.51	21.48	51.57	397	0.34	<0.5	42.90	<0.2	<0.010	
4	Ganga	Begusarai	Teghra	N.Madhurapur	N.Madhurapur	Ward No-13	Naveen Singh	25.484845	85.946997	7.65	1	818.70	544	233	52.29	27.78	55.77	357	0.48	<0.5	44.50	<0.2	<0.010	
5	Ganga	Begusarai	Bailia	Bhagatpur	Nagar Gawn	Bhagatpur	Paswan Choudhary	25.537224	85.943701	7.72	2	784.80	515	293	60.51	34.96	52.77	367	0.62	<0.5	41.50	<0.2	<0.010	



Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.


Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----


 (Ravi Shankar)
 Signature of Lab-In-charge
Lab-in-charge
SLWTI PHED Patne


Prepared by:  Quality Manager	Approved by:  S.R.O cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge
		Page 1 of 1 Revision No.: 0 Revision Date: Nil




	STATE LEVEL WATER TESTING LABORATORY							Format No.: SLWTL/FRM/02				
	P.H.E.D., GOVERNMENT OF BIHAR							Issue No.: 271				
	TEST REPORT							Issue Date: 30.06.2025				
Report No: SLWTL/2025/GW-9777-9781							Date of Reporting: 30.06.2025					
Name of the Organisation/Person: Departmental												
Location Details: N.G.T.												
Ref. Memo No: Nil							Sample Received on: 18.06.2025					
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes												
Type of Sample: Ground Water							Source of Sample: Hand Pump					
Volume of Sample: 250 ml							Type of Container: Plastic					
Mode of Preservation: Preserved							Sample Condition: Sealed					
Deviation of Method, if Any: NIL							Date of Sampling: 12.06.2025 to 17.06.2025					
Date of Analysis Started: 18.06.2025							Date of Analysis Completed: 28.06.2025					
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.												
SL No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn***	T. Col***	
										mg/l	MPN/100ml	
										Minimum Detection Limit	0.01	**
										Desirable Limit*	0.1	-
										Permissible Limit* in absence of alternate source	0.3	**
1	Ganga	Begusarai	Barauni	Simariya 1	Simariya 1	Simariya 1	Dinakar H.School	25.402088	86.006209	0.11	Absent	
2	Ganga	Begusarai	S Kamal	Ragu. Barari	Chharaplti	Chharaplti	Durgaasthan	25.417191	86.438810	0.02	Absent	
3	Ganga	Begusarai	Matihani	Maniappa	Birmdavan	Birmdavan	Primary School	25.397859	86.177292	0.02	Absent	
4	Ganga	Begusarai	Teghra	N.Madhurapur	N.Madhurapur	Ward No-13	Naveen Singh	25.484845	85.946897	0.06	Absent	
5	Ganga	Begusarai	Ballia	Bhagalpur	Nagar Gawn	Bhagaipur	Paswan Choudhary	25.537224	85.943701	0.09	Absent	
Note: ** Shall not be detectable in any 100 ml sample										 (Ravi Shankar) Signature of Lab-In-charge		
*** These parameters are not included in Scope of Accreditation.												
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Lab-In-charge SLWTL PHED Patna		
1.The results are reported based on the materials received. 2.Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3.Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.												
----- END OF TEST REPORT -----												

STATE LEVEL WATER TESTING LABORATORY										Format No.: SLWTL/FRM/02		 TC-15876													
P.H.E.D., GOVERNMENT OF BIHAR										Issue No.: 272															
TEST REPORT										Issue Date: 30.06.2025															
Report No: SLWTL/2025/GW-9783-9787										ULR No.: TC1587625000000272F		Date of Reporting: 30.06.2025													
Name of the Organisation/Person: Departmental																									
Location Details: N.G.T.																									
Ref. Memo No: Nil										Sample Received on: 18.06.2025															
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes																									
Type of Sample: Ground Water										Source of Sample: Hand Pump															
Volume of Sample: 1 Ltr										Type of Container: Plastic															
Mode of Preservation: Preserved										Sample Condition: Sealed															
Deviation of Method, If Any: NIL										Date of Sampling: 12.06.2025 to 17.06.2025															
Date of Analysis Started: 18.06.2025										Date of Analysis Completed: 28.06.2025															
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.																									
SL. No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters															
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As		
										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010		
										Desirable Limit*		6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
										Permissible Limit* in absence of alternate source		NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ganga	Katihar	Kursela	N.Muradpur	Debipur	Balmi	Ramanand Yadav	25.571157	87.744370	7.76	1	637.10	427	248	52.19	30.67	68.66	213	0.79	7.74	35.00	<0.2	<0.010		
2	Ganga	Katihar	Manihari	Dilarpur	Dilarpur	Bandh Tola	Rajesh Jha	25.397015	87.579576	8.04	1	767.10	508	304	63.52	38.74	82.16	252	0.52	4.65	45.20	0.33	<0.010		
3	Ganga	Katihar	Amdabad	Hasenpur	Vidhuria	Vidhuria	U.M.S	25.401385	87.727279	7.64	1	319.40	210	121	28.75	15.29	39.78	159	0.61	<0.5	12.00	0.27	<0.010		
4	Ganga	Katihar	Sameli	Malharia	Bakhri	Bakhri	Manager Rishi	25.562528	87.563549	7.55	1	537.80	354	182	41.17	23.42	93.45	226	0.58	5.44	24.80	0.36	<0.010		
5	Ganga	Katihar	Barari	Barari	Barari	Ward No-11	Pawan Sharma	25.505925	87.367323	7.66	1	348.30	240	145	33.36	20.03	34.18	197	0.50	<0.5	14.60	<0.2	<0.010		

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012, ND=Not Done, NR=Not Required.
Copy forwarded to: (i) S.R.O, PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

— END OF TEST REPORT —


(Ravi Shankar)
Signature of Lab-In-charge
Lab-In-charge
SLWTI P.P.E.D. Patna

Prepared by:  Quality Manager	Approved by:  S.R.O cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge
Page 1 of 1		Revision No.: 0
		Revision Date: Nil

	STATE LEVEL WATER TESTING LABORATORY								Format No.: SLWTL/FRM/02		
	P.H.E.D., GOVERNMENT OF BIHAR								Issue No.: 272		
	TEST REPORT								Issue Date: 30.06.2025		
Report No: SLWTL/2025/GW-9763-9787										Date of Reporting: 30.06.2025	
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref. Memo No: Nil										Sample Received on: 18.06.2025	
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes											
Type of Sample: Ground Water								Source of Sample: Hand Pump			
Volume of Sample: 250 ml								Type of Container: Plastic			
Mode of Preservation: Preserved								Sample Condition: Sealed			
Deviation of Method, if Any: NIL								Date of Sampling: 12.06.2025 to 17.06.2025			
Date of Analysis Started: 18.06.2025								Date of Analysis Completed: 28.06.2025			
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											

SL No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn*** mg/l	T.Coll*** MPN/100ml
Minimum Detection Limit										0.01	**
Desirable Limit*										0.1	-
Permissible Limit* In absence of alternate source										0.3	**
1	Ganga	Katihar	Kursela	N.Muradpur	Debipur	Balmi	Ramanand Yadav	25.571157	87.744370	0.08	Absent
2	Ganga	Katihar	Manihari	Dilarpur	Dilarpur	Bandh Tola	Rajesh Jha	25.397015	87.579576	0.06	Absent
3	Ganga	Katihar	Amdabad	Hasanpur	Vidhurua	Vidhurua	U.M.S	25.401385	87.727279	0.04	Absent
4	Ganga	Katihar	Sameli	Malharia	Bakhri	Bakhri	Manager Rishi	25.562528	87.563549	0.07	Absent
5	Ganga	Katihar	Barari	Barari	Barari	Ward No-11	Pawan Sharma	25.505825	87.367323	0.08	Absent

Note: ** Shall not be detectable in any 100 ml sample
*** These parameters are not included in Scope of Accreditation.

(Ravi Shankar)
 Signature of Lab-in-charge
Lab-in-charge
SLWTL P.H.E.D. Patna
 Received By

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

	STATE LEVEL WATER TESTING LABORATORY	Format No.: SLWTL/FRM/02	
	P.H.E.D., GOVERNMENT OF BIHAR	Issue No.: 273	
	TEST REPORT	Issue Date: 30.06.2025	

Report No.: SLWTL/2025/GW-9789-9800	ULR No.: TC1587625000000273F	Date of Reporting: 30.06.2025
-------------------------------------	------------------------------	-------------------------------

Name of the Organisation/Person: Departmental	
---	--

Location Details: N.G.T.	
--------------------------	--

Ref. Memo No: Nil	Sample Received on: 18.06.2025
-------------------	--------------------------------

Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"); Yes	
--	--

Type of Sample: Ground Water	Source of Sample: Hand Pump
------------------------------	-----------------------------

Volume of Sample: 1 Lit	Type of Container: Plastic
-------------------------	----------------------------

Mode of Preservation: Preserved	Sample Condition: Sealed
---------------------------------	--------------------------

Deviation of Method, If Any: NIL	Date of Sampling: 12.06.2025 to 17.06.2025
----------------------------------	--


Date of Analysis Started: 18.06.2025	Date of Analysis Completed: 28.06.2025
--------------------------------------	--




Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.

Sl. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters																
										Water Quality Parameters																
										Desirable Limit*																
										Permissible Limit* in absence of alternate source																
pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As	NR	5	500	200	75	30	250	200	1	45	200	1	0.01
NR	5	500	200	75	30	250	200	NR	400	1.5	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR	NR
1	Ganga	Patna	Maner	Baluan	Baluan	Baluan	Mahavir Sthan	25.640814	84.894742	7.32	2	1004.40	658	319	51.29	38.53	74.36	476	0.66	<0.5	55.00	0.41	<0.010			
2	Ganga	Patna	Patna Rural	Fatehpur	Fatehpur	Fatehpur	Near SDV Public School	25.512579	85.194571	7.51	1	946.70	636	284	49.89	34.08	70.66	439	0.33	1.57	40.60	0.32	<0.010			
3	Ganga	Patna	Patna Rural	Sonavan	Gyanchak	Banpartola	Amrit Singh	25.546083	85.250984	7.65	1	638.80	411	224	40.87	27.78	26.88	388	0.32	<0.5	18.10	0.53	<0.010			
4	Ganga	Patna	Bakhtiyarpur	Ghoswari	Ghoswari	Badlo Toli	Kali Asthan	25.467408	85.505066	7.52	1	600.50	391	200	37.06	27.51	25.59	335	0.48	<0.5	20.40	0.42	<0.010			
5	Ganga	Patna	Barh	Ekdanga	Ekdanga	Ekdanga	Chamar Toli	25.385823	85.715259	7.27	1	1168.00	765	300	37.26	29.91	118.44	520	0.72	<0.5	36.40	0.40	<0.010			
6	Ganga	Patna	Pandarak	Algra Bakma	Bakma	Chakrahim	Ravindra Singh	25.139989	83.738152	7.41	1	936.10	606	273	41.17	31.52	63.57	386	0.40	6.72	39.30	0.38	<0.010			
7	Ganga	Patna	Mokama	Dariyapur	Dariyapur	Dariyapur	Surendra Singh	25.394260	85.916346	8.05	1	765.80	509	244	47.79	30.81	38.48	434	0.82	<0.5	22.40	0.79	<0.010			
8	Ganga	Patna	Danapur	Kothwa	Kothwa	Ward No 5	Rishdev Rai	25.593501	85.062998	7.69	1	964.20	638	307	50.59	32.98	94.35	393	0.89	<0.5	65.00	0.67	<0.010			
9	Punpun	Patna	Fatuha	Dumri	Dumri	Nathupur	Nathupur	25.475587	85.088457	7.51	1	634.10	426	204	33.06	25.96	37.38	417	0.88	<0.5	22.50	0.35	<0.010			
10	Punpun	Patna	Fatuha	Fatuha	Fatuha	Maksudpur	Utkamit M. S.	25.502339	85.323238	7.51	1	639.40	422	200	46.78	30.74	30.48	393	0.99	<0.5	25.50	0.66	<0.010			
11	Punpun	Patna	Punpun	Akauna	Maranchi	Maranchi	Sudhe Manjhi	25.407940	85.054460	7.54	2	1157.00	748	328	63.32	43.83	137.53	355	0.41	8.84	56.80	0.33	<0.010			
12	Punpun	Patna	Punpun	Chakiya	Chakiya	Chakiya	Dhrendu Das	25.363795	84.978375	7.49	1	736.80	485	233	39.77	32.05	17.79	399	0.88	3.55	24.00	0.49	<0.010			

Note: * (i) Drinking Water Specification Second Revision -IS: 10500:2012.,ND=Not Done, NR=Not Required.
Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar
1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----


(For Signature)
Signature of Lab-in-charge
SLWTL PHED Patna

Prepared by:  Quality Manager	Approved by:  S.R.O. cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
---	---	--	--

STATE LEVEL WATER TESTING LABORATORY										Format No.: SLWTL/FRM/02	
P.H.E.D., GOVERNMENT OF BIHAR										Issue No.: 273	
TEST REPORT										Issue Date: 30.06.2025	
Report No: SLWTL/2025/GW-9789-9800										Date of Reporting: 30.06.2025	
Name of the Organisation/Person: Departmental											
Location Details: N.G.T.											
Ref. Memo No: Nil										Sample Received on: 18.06.2025	
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes											
Type of Sample: Ground Water										Source of Sample: Hand Pump	
Volume of Sample: 250 ml										Type of Container: Plastic	
Mode of Preservation: Preserved										Sample Condition: Sealed	
Deviation of Method, If Any: NIL										Date of Sampling: 12.06.2025 to 17.06.2025	
Date of Analysis Started: 18.06.2025										Date of Analysis Completed: 28.06.2025	
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.											

SL. No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn*** mg/l	T.Coll*** MPN/100ml
Minimum Detection Limit										0.01	--
Desirable Limit*										0.1	--
Permissible Limit* in absence of alternate source										0.3	--
1	Ganga	Patna	Maner	Baluan	Baluan	Baluan	Mahavir Sihan	25.640814	84.894742	<0.01	Absent
2	Ganga	Patna	Patna Rural	Fatehpur	Fatehpur	Fatehpur	Near SDV Public School	25.512579	85.194571	0.03	Absent
3	Ganga	Patna	Patna Rural	Sonavan	Gyanchak	Banpartola	Amrit Singh	25.546083	85.250984	0.2	Absent
4	Ganga	Patna	Bakhtiyarpur	Ghoswari	Ghoswari	Badlo Toli	Kali Asthan	25.467408	85.505066	0.04	Absent
5	Ganga	Patna	Barh	Ekdanga	Ekdanga	Ekdanga	Chamar Toli	25.385823	85.715259	0.12	Absent
6	Ganga	Patna	Pandarack	Ajgra Bakma	Bakma	Chakrahim	Ravindra Singh	25.139989	83.738152	0.12	Absent
7	Ganga	Patna	Mokama	Dariyapur	Dariyapur	Dariyapur	Surendra Singh	25.394260	85.916346	0.16	Absent
8	Ganga	Patna	Denapur	Kothwa	Kothwa	Ward No 5	Rishidev Rai	25.593501	85.062998	0.12	Absent
9	Punpun	Patna	Fatuha	Dumri	Dumri	Nalhupur	Nathupur	25.475687	85.088457	0.18	Absent
10	Punpun	Patna	Fatuha	Fatuha	Fatuha	Maksudpur	Utkarnil M. S.	25.502339	85.323238	0.11	Absent
11	Punpun	Patna	Punpun	Akauna	Maranchi	Maranchi	Sudhe Manjhi	25.407940	85.054460	0.09	Absent
12	Punpun	Patna	Punpun	Chakiya	Chakiya	Chakiya	Dhrendu Das	25.353795	84.978375	0.08	Absent


Note: ** Shall not be detectable in any 100 ml sample
*** These parameters are not included in Scope of Accreditation.

(Ravi Shankar)
 Signature of Lab-In-charge
Lab-In-charge
 SLWTL P.H.E.D. Patna
 Received By:

Copy forwarded to: (i) S.R.O., PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----

	STATE LEVEL WATER TESTING LABORATORY	Format No.: SLWTL/FRM/02	 TC-15876
	P.H.E.D., GOVERNMENT OF BIHAR	Issue No.: 274	
	TEST REPORT	Issue Date: 30.06.2025	

Report No: SLWTL/2025/GW-9602-9810	ULR No.: TC158762500000274F	Date of Reporting: 30.06.2025
------------------------------------	-----------------------------	-------------------------------

Name of the Organisation/Person: Departmental	
---	--

Location Details: N.G.T.	
--------------------------	--

Ref. Memo No: Nil	Sample Received on: 18.06.2025
-------------------	--------------------------------

Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes	
--	--

Type of Sample: Ground Water	Source of Sample: Hand Pump
------------------------------	-----------------------------

Volume of Sample: 1 Ltr	Type of Container: Plastic
-------------------------	----------------------------

Mode of Preservation: Preserved	Sample Condition: Sealed
---------------------------------	--------------------------

Deviation of Method, If Any: NIL	Date of Sampling: 12.06.2025 to 17.06.2025
----------------------------------	--

Date of Analysis Started: 18.06.2025	Date of Analysis Completed: 28.06.2025
--------------------------------------	--

Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.	
--	--


Sl. No.	River Name	District Name	Block Name	Panchayet Name	Village Name	Habitation / Ward No.	Location Details	Latitude	Longitude	Physico - Chemical and Bacteriological Parameters													
										pH	Turb	EC	TDS	TH	Ca	Mg	Cl	Alka	Fe	NO ₃	SO ₄	F	As
										-	NTU	µmhos/cm	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l	mg/l
										Minimum Detection Limit													
										2.0	1.0	5.0	10.0	10.0	5.0	2.0	5.0	10.0	0.01	0.5	5.0	0.2	0.010
										6.5-8.5	1	-	500	200	75	30	250	200	1	45	200	1	0.01
										Permissible Limit* in absence of alternate source													
										NR	5	-	2000	600	200	100	1000	600	NR	NR	400	1.5	NR
1	Ram Rekha	W Champaran	Ramnagar	Nagar Panchayat	Chhat Ghat	Ward No-08	Sundar Chawk	27.166821	84.321964	7.64	1	477.20	304	180	39.07	28.24	35.08	229	0.61	1.50	10.20	0.49	<0.010
2	Ram Rekha	W Champaran	Ramnagar	Nagar Panchayat	Thana Campus	Thana Campus	Thana Campus	27.165317	84.327743	7.82	1	343.10	235	125	25.84	21.03	24.19	143	0.71	<0.5	10.80	0.90	<0.010
3	Ram Rekha	W Champaran	Ramnagar	Nagar Panchayat	Nagar Panchayat	Ward No-08	Anganwari	27.166826	84.321969	7.90	1	411.50	269	159	32.96	24.12	14.89	223	0.4	<0.5	9.96	0.56	<0.010
4	Sikrahna	W Champaran	Narkatiyaganj	Dhumnagar	Dhumnagar	Ward NO - 04	Dhumnagar Chawk	27.103502	84.452730	7.78	1	283.30	199	128	25.44	23.93	47.17	134	0.47	<0.5	9.50	0.56	<0.010
5	Sikrahna	W Champaran	Narkatiyaganj	Dhumnagar	Noniya Tola	Ward No - 03	Rajbansi Chaudhury	27.104401	84.452879	7.66	1	649.10	426	304	61.81	43.16	16.89	168	0.78	<0.5	30.40	0.57	<0.010
6	Sikrahna	W Champaran	Chanpatiya	Jetiya	Kokila Dih	Kokila Dih	Primary School	27.983623	84.456250	7.47	1	762.90	503	331	64.62	43.48	93.08	132	1.06	<0.5	41.40	0.31	<0.010
7	Sikrahna	W Champaran	Sikta	Puraina	Maheshra	Maheshra	Aslam Dewan	26.871417	84.640756	7.61	1	512.90	338	217	42.38	27.65	43.88	224	0.38	<0.5	18.20	0.25	<0.010
8	Sikrahna	W Champaran	Manjholiya	Gudra	Gudra	Ward No-01	Rajendra Sah	26.806812	84.739627	7.66	1	599.90	404	253	65.12	24.87	47.78	245	0.16	4.00	31.80	0.53	<0.010
9	Sikrahna	W Champaran	Manjholiya	Bahuarwa	Panday Tola	Panday Tola	Manoj Bambal	26.680358	84.605589	7.83	1	1149.00	751	545	105.40	68.98	84.78	255	0.29	7.33	36.60	0.48	<0.010

Note: * (i) Drinking Water Specification Second Revision -IS: 10500/2012, ND=Not Done, NR=Not Required.




Copy forwarded to: (i) S.R.O, PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar

1. The results are reported based on the materials received. 2. Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3. Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.

----- END OF TEST REPORT -----


 Ravi Shankar
 Signature of Lab-in-charge

Lab-in-charge
 SLWTL PHED, Patna

Prepared by:  Quality Manager	Approved by:  SRO cum Technical Manager	Issued by:  Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 0 Revision Date: Nil
--	---	---	--

STATE LEVEL WATER TESTING LABORATORY										Format No.: SLWTL/FRM/02		
P.H.E.D., GOVERNMENT OF BIHAR										Issue No.: 274		
TEST REPORT										Issue Date: 30.06.2025		
Report No: SLWTL/2025/GW-9802-9810										Date of Reporting: 30.06.2025		
Name of the Organisation/Person: Departmental												
Location Details: N.G.T.												
Ref. Memo No: Nil												
Sample Collected by SLWTL (SLWTL collect sample followed by the Sampling Procedure "SLWTL/PCD/02/15"): Yes										Sample Received on: 18.06.2025		
Type of Sample: Ground Water										Source of Sample: Hand Pump		
Volume of Sample: 250 ml										Type of Container: Plastic		
Mode of Preservation: Preserved										Sample Condition: Sealed		
Deviation of Method, if Any: NIL										Date of Sampling: 12.06.2025 to 17.06.2025		
Date of Analysis Started: 18.06.2025										Date of Analysis Completed: 28.06.2025		
Remarks: Submitted sample of water confirm to IS : 10500-2012 with respect to tested parameters.												
SL No.	River Name	District Name	Block Name	Panchayat Name	Village Name	Habitation/Ward No.	Location Details	Latitude	Longitude	Mn***	T.Co***	
										mg/l	MPN/100ml	
										Minimum Detection Limit	0.01	--
										Desirable Limit*	0.1	--
										Permissible Limit* in absence of alternate source	0.3	--
1	Ram Rekha	W Champaran	Ramnagar	Nagar Panchayat	Chhat Ghat	Ward No-08	Sundar Chawk	27.166821	84.321964	<0.01	Absent	
2	Ram Rekha	W Champaran	Ramnagar	Nagar Panchayat	Thana Campus	Thana Campus	Thana Campus	27.165317	84.327743	0.02	Absent	
3	Ram Rekha	W Champaran	Ramnagar	Nagar Panchayat	Nagar Panchayat	Ward No-08	Anganwari	27.166826	84.321969	0.09	Absent	
4	Sikrahna	W Champaran	Narkatiyaganj	Dhumnagar	Dhumnagar	Ward NO - 04	Dhumnagar Chawk	27.103502	84.452730	0.22	Absent	
5	Sikrahna	W Champaran	Narkatiyaganj	Dhumnagar	Noniya Tola	Ward No - 03	Rajbansi Chaudhury	27.104401	84.452879	0.06	Absent	
6	Sikrahna	W Champaran	Chanpaliya	Jetiya	Kokila Dih	Kokila Dih	Primary School	27.963623	84.458250	0.02	Absent	
7	Sikrahna	W Champaran	Sikta	Puraina	Maheshra	Maheshra	Aslam Dewan	26.871417	84.640756	0.06	Absent	
8	Sikrahna	W Champaran	Manjholiya	Gudra	Gudra	Ward No-01	Rajendra Sah	26.806812	84.739627	0.02	Absent	
9	Sikrahna	W Champaran	Manjholiya	Bahuanwa	Panday Tola	Panday Tola	Manoj Bambal	26.680358	84.605589	0.04	Absent	
Note: ** Shall not be detectable in any 100 ml sample												
*** These parameters are not included in Scope of Accreditation.												
Copy forwarded to: (i) S.R.O , PHED, Govt. of Bihar, (ii) Engineer-in-Chief, PHED, Govt. of Bihar										Signature of Lab-In-charge		
										Lab-In-charge		
										SLWTL P.H.E.D. Patna		
1.The results are reported based on the materials received. 2.Sample will be destroyed after 15 Days from the date of issue of the test report subject to nature of preparation unless otherwise specified. 3.Sample will be preserved according to standard method. The test report shall not be reproduced except in full, without the written permission of the competent authority of the Laboratory.												
----- END OF TEST REPORT -----												

Prepared by: Quality Manager	Approved by: S.R.O cum Technical Manager	Issued by: Research Assistant cum Lab-in-charge	Page 1 of 1 Revision No.: 1 Revision Date: Nil
---------------------------------	---	--	--

Annexure- 5

Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010



Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Drain at Anta Ghat, Patna	Drain at Gai Ghat, Patna	Drain at Barharwa Ghat, Patna	Drain at Rani Ghat, Patna	Drain at Masjid Ghat, Patna	Drain at Loharwa Ghat, Patna
Reference No	...	1698	1700	1702	1703	1697	1699
Date of Sampling	...	17-10-2024	17-10-2024	17-10-2024	17-10-2024	17-10-2024	17-10-2024
pH	5.5-9.0	7.15	7.14	7.26	7.65	7.05	7.22
BOD (mg/L)	30	18	38	100	62	22	63
FC (MPN/100 ml)	...	35×10^6	17×10^6	92×10^6	35×10^6	92×10^8	24×10^7
COD (mg/L)	250	80	64	208	128	80	96
Total Suspended solids (mg/L)	100	80	148	144	44	104	160

Bead Analyst

Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule-VI, EPA Rules, 1986 for Inland surface water.	Drain at Gai Ghat, Patna	Drain at Masjid Ghat, Patna	Drain at Anta Ghat, Patna	Drain at Rani Ghat, Patna	Drain at Loharwa Ghat (East), Patna	Drain at Loharwa Ghat (West), Patna	Drain at Barharwa Ghat, Patna
Reference No	...	1942	1943	1944	1945	1946	1948	1947
Date of Sampling	...	08-11-2024	08-11-2024	08-11-2024	08-11-2024	08-11-2024	08-11-2024	08-11-2024
pH	5.5-9.0	7.93	7.59	6.66	7.38	7.55	7.49	7.44
BOD (mg/L)	30	44	28	32	70	75	120	90
FC (MPN/100 ml)	...	24×10^{10}	92×10^9	92×10^7	28×10^8	54×10^{12}	54×10^{13}	23×10^7
COD (mg/L)	250	80	40	80	140	120	320	240
Total Suspended solids (mg/L)	100	98	118	60	74	112	226	68


 Board Analyst

Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010



Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule-VI, EPA Rules, 1986 for Inland surface water.	Gai Ghat Drain, Patna.	Rani Ghat Drain, Patna.	Anta Ghat Drain, Patna.	Loharwa Ghat Drain, Patna.	Masjid Ghat Drain, Patna.	Barharwa Ghat Drain, Patna.
Reference No	...	2243	2244	2245	2246	2247	2248
Date of Sampling	...	17-12-2024	17-12-2024	17-12-2024	17-12-2024	17-12-2024	17-12-2024
pH	5.5-9.0	7.58	7.55	7.62	7.7	7.84	7.65
BOD (mg/L)	30	26	46	18	44	40	38
FC (MPN/100 ml)	...	49×10^8	17×10^9	49×10^7	14×10^{10}	13×10^7	34×10^7
COD (mg/L)	250	192	320	100	140	340	140
Total Suspended solids (mg/L)	100	72	382	114	192	58	122

Board Analyst



Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Chakchanda Gabra Drain, Khusrupur-803202.	Radhopur Dagar Drain Bakhtiyarpur.	Lala Gabra Drain, Khusrupur-803202.	Rajapur Nala, Patna-800001.	Chauria Gabra Drain, Khusrupur-803202.	Danapur Cantt. Drain, Danapur, Patna-801503.
Reference No	...	2294	2295	2296	2297	2298	2299
Date of Sampling	...	24-12-2024	24-12-2024	24-12-2024	24-12-2024	24-12-2024	24-12-2024
pH	5.5-9.0	7.84	7.41	7.52	7.6	7.63	7.63
BOD (mg/L)	30	113	138	72	30	35	26
FC (MPN/100 ml)	...	33×10^3	26×10^7	49×10^6	26×10^6	49×10^5	22×10^5
COD (mg/L)	250	248	264	224	80	144	88
Total Suspended solids (mg/L)	100	410	84	124	74	40	14

Chakchanda
Board Analyst



Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Sarinpur Drain, Buxar.	Nathbaba Drain, Buxar.	Bangla Ghat Drain, Buxar.	Sati Ghat Drain, Buxar.	Tadka Drain, Buxar.	Gangi, Ara, Bhojpur.
Reference No	...	2440	2441	2445	2446	2447	2449
Date of Sampling	...	21-01-2025	21-01-2025	21-01-2025	21-01-2025	21-01-2025	21-01-2025
pH	5.5-9.0	7.53	7.71	7.60	6.98	7.24	7.60
BOD (mg/L)	30	22	65	45	180	80	10
FC (MPN/100 ml)	...	7.9×10^6	17×10^5	49×10^5	7.9×10^8	33×10^6	54×10^4
COD (mg/L)	250	108	340	216	528	320	32
Total Suspended solids (mg/L)	100	20	22	66	120	314	110

Signature
03/01/2025
Board Analyst

Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010



Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule-VI, EPA Rules, 1986 for Inland surface water.	STP Drain, Bhagalpur.	Hathiya Naala University, Bhagalpur.	Adampur Drain, Bhagalpur.	Saklichand Drain, Bhagalpur.	D.N. Singh Road Drain, Bhagalpur.	Kagzi Drain, Kahalgaoon, Bhagalpur.	LCT Ghat Drain, Kahalgaoon, Bhagalpur	Champa Naala-2, Bhagalpur.	Barari Ghat Drain, Bhagalpur.
Reference No	...	2499	2500	2501	2502	2503	2504	2505	2506	2508
Date of Sampling	...	29-01-2025	29-01-2025	29-01-2025	29-01-2025	29-01-2025	29-01-2025	29-01-2025	29-01-2025	29-01-2025
pH	5.5-9.0	7.62	8.10	7.95	7.76	7.87	8.21	7.89	8.32	7.95
BOD (mg/L)	30	71	88	49	49	34	31	58	114	23
FC (MPN/100 ml)	...	11*10 ⁷	17*10 ⁷	17*10 ⁶	22*10 ⁵	33*10 ⁵	7.9*10 ⁷	13*10 ⁵	22*10 ⁶	22*10 ⁷
COD (mg/L)	250	480	136	168	188	160	112	152	328	140
Total Suspended solids (mg/L)	100	156	250	88	1020	128	318	82	864	86

Handwritten signature
Board Analyst

Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010



Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Sahebganj Miyabari Drain, Bhagalpur	Shamshan Ghat Drain, Kahalgaon, Bhagalpur.	Kowa Drain, Kahalgaon, Bhagalpur	Champa Naala-1, Bhagalpur.	Pumpu Ghat Drain, Kahalgaon, Bhagalpur
Reference No	...	2510	2512	2515	2516	2517
Date of Sampling	...	29-01-2025	28-01-2025	28-01-2025	29-01-2025	28-01-2025
pH	5.5-9.0	7.66	7.96	7.69	7.97	7.25
BOD (mg/L)	30	36	16	10	89	24
FC (MPN/100 ml)	...	54×10^7	54×10^4	7.9×10^5	13×10^6	17×10^6
COD (mg/L)	250	184	108	44	232	120
Total Suspended solids (mg/L)	100	200	40	44	66	52

Board Analyst



Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Khanua Nala, Chhapra Dist.- Saran.	Shankarpur Road Nala, Dighwara Dist.- Saran.
Reference No	...	2539	2540
Date of Sampling	...	04-02-2025	04-02-2025
pH	5.5-9.0	7.19	7.62
BOD (mg/L)	30	45	36
FC (MPN/100 ml)	...	54×10^5	7.8×10^6
COD (mg/L)	250	164	136
Total Suspended solids (mg/L)	100	86	94

Signature
Board Analyst

Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Danapur Cantt Drain Dist.- Patna.	Digha Drain Dist.- Patna	Rajapur Drain Dist.- Patna.	Gosai Ghat Drain Dist.- Patna.	Kurji Drain Dist.- Patna.	Hathiya Nala near intake well Dist.- Bhagalpur.	Kuppa Ghat Drain Dist.- Bhagalpur.	Khirani Ghat Drain, Dist.- Bhagalpur.
Reference No	...	2556	2557	2558	2559	2560	2563	2564	2565
Date of Sampling	...	05-02-2025	05-02-2025	05-02-2025	05-02-2025	05-02-2025	04-02-2025	04-02-2025	04-02-2025
pH	5.5-9.0	7.42	7.68	7.52	7.39	7.88	6.5	6.88	7.15
BOD (mg/L)	30	6	8	25	19	30	280	47	46
FC (MPN/100 ml)	...	49×10^4	49×10^3	24×10^7	13×10^6	22×10^7	11×10^6	23×10^5	79×10^5
COD (mg/L)	250	48	40	160	96	120	2256	216	144
Total Suspended solids (mg/L)	100	32	52	58	96	42	50700	562	80


 Board Analyst



Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Sarkikal Drain, Badikanjarpur, Dist.- Bhagalpur.	Pipalli Dham Drain 1 Dist.- Bhagalpur.	Pipalli Dham Drain 2, Dist.- Bhagalpur.	Koyla Ghat Drain, Dist.-Bhagalpur.	Neel Kothi Drain Dist.- Bhagalpur.
Reference No	...	2566	2568	2567	2569	2570
Date of Sampling	...	04-02-2025	04-02-2025	04-02-2025	04-02-2025	04-02-2025
pH	5.5-9.0	7.11	7.04	6.98	6.75	7.13
BOD (mg/L)	30	13	63	15	43	22
FC (MPN/100 ml)	...	13×10^4	23×10^5	33×10^4	33×10^6	17×10^6
COD (mg/L)	250	64	168	48	184	40
Total Suspended solids (mg/L)	100	16	88	38	96	50

[Signature]
03/02/2025
Board Analyst

Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010



Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule-VI, EPA Rules, 1986 for Inland surface water.	Mitten ghat Drain, Dist-Patna	Ghagha Ghat Drain, Dist-Patna	Bans ghat Drain, Dist-Patna	Nauzar Ghat Drain, Dist-Patna	Mahavir Ghat Drain, Dist-Patna	Balu Ghat Drain, Dist-Patna	Krishna Ghat Drain, Dist-Patna
Reference No	...	2625	2627	2629	2630	2633	2634	2635
Date of Sampling	...	12-02-2025	12-02-2025	12-02-2025	12-02-2025	12-02-2025	12-02-2025	12-02-2025
pH	5.5-9.0	7.64	7.42	8.14	7.39	7.62	7.85	7.38
BOD (mg/L)	30	65	50	23	47	22	110	17
FC (MPN/100 ml)	...	13×10^9	54×10^9	21×10^7	35×10^8	17×10^7	54×10^{10}	54×10^9
COD (mg/L)	250	352	128	104	240	128	704	108
Total Suspended solids (mg/L)	100	224	118	102	264	340	472	40

[Signature]
Board Analyst



Bihar State Pollution Control Board

Pariवेश Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Kataiya Ghat Drain, Fatuha Dist.- Patna.	Mastana Ghat Drain, Fatuha Dist.- Patna.	Makshudpur (West), Fatuha Dist.- Patna.	Devanti Ghat Drain, Fatuha Dist.- Patna.	Kali Ghat Drain, Sammaspur Fatuha Dist.- Patna.	Makshudpur (East), Fatuha Dist.- Patna.
Reference No	...	2616	2617	2619	2620	2621	2624
Date of Sampling	...	13-02-2025	13-02-2025	13-02-2025	13-02-2025	13-02-2025	13-02-2025
pH	5.5-9.0	7.25	7.46	7.41	7.26	7.33	7.29
BOD (mg/L)	30	57	20	23	4.8	80	6.7
FC (MPN/100 ml)	...	35×10^7	35×10^7	35×10^8	17×10^7	28×10^6	54×10^8
COD (mg/L)	250	240	144	104	28	448	80
Total Suspended solids (mg/L)	100	50	64	70	54	170	90

Beard Analyst

Handwritten signature



Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Tapaswi Ghat Nala, Mokama Dist.- Patna	Kamleshwari Asthan Drain, Mokama Dist.- Patna	Lal Darwaja Drain Dist.- Munger	Raghopur Dugar Nala Dist.- Patna.
Reference No	...	2664	2666	2667	2677
Date of Sampling	...	19-02-2025	19-02-2025	19-02-2025	18-02-2025
pH	5.5-9.0	6.5	6.86	7.66	6.85
BOD (mg/L)	30	34	43	9	8
FC (MPN/100 ml)	...	54×10^9	22×10^7	79×10^4	17×10^9
COD (mg/L)	250	200	164	176	28
Total Suspended solids (mg/L)	100	86	112	26	92

Signature

Board Analyst



Bihar State Pollution Control Board

Parivesh Bhawan, Patliputra Industrial Area, Patliputra, Patna-800 010

Report of Drain

Parameters	General Standards for discharge of environmental pollutants (PART-A) of Schedule- VI, EPA Rules, 1986 for Inland surface water.	Razapur Nala Drain, Patna	Mahavir Asthan Ghat Drain, Lakhisarai	Suryanarayan Ghat Drain, Lakhisarai	Badi Dargah Drain, Lakhisarai
Reference No	...	2747	2750	2752	2753
Date of Sampling	...	03-03-2025	04-03-2025	04-03-2025	04-03-2025
pH	5.5-9.0	7.3	6.89	7.48	7.71
BOD (mg/L)	30	21	19.0	16.0	28.0
FC (MPN/100 ml)	...	92×10^4	54×10^7	17×10^7	35×10^8
COD (mg/L)	250	96.0	88.0	88.0	108.0
Total Suspended solids (mg/L)	100	66	52	28	108

Prateek Singh
Board Analyst



Bihar State Pollution Control Board

Parivesh Bhawan, NSB-2, Patliputra Industrial Area

Patliputra, Patna-800 010

Water Quality Status under NWMP

Name of Monitoring Agency-BSPCB

Name of State-Bihar

Monitoring Month July, 2025

Sampling Date	Name Of Monitoring Location	Latitude	Longitude	Type Water Body	Name Of WaterBody	District	Temperature	Dissolved O ₂ (mg/L)	pH	Conductivity (µmho/cm)	BOD (mg/L)	NitrateN (mg/L)	Fecal Coliform (MPN/100ml)	Total Coliform (MPN/100ml)	Fecal Streptococci (MPN/100ml)	E.Coli (MPN/100ml)	Turbidity (mg/L)	Total Alkalinity (mg/L)	Chlorides (mg/L)	COD (mg/L)	Ammonical-N (mg/L)	Total Hardness (mg/L)	Ca as CaCo ₃ (mg/L)	Mg as CaCo ₃ (mg/L)	Sulphate (mg/L)	Total Dissolved Solids (mg/L)	Total Fixed Solids (mg/L)	Total Suspended Solids (mg/L)	Phosphate (mg/L)	Fluoride (mg/L)
02/07/2025	RIVER GANGA AT GULABI GHAT, PATNA	25.620356	85.179995	RIVER	GANGA	PATNA	25	7.3	7.6	327	1.2	0.5	2400	3500	4.5	1300	138	56	13	8	0.4	90	24.8	6.8	25.1	272	185	58	0.2	0.9
02/07/2025	RIVER GANGA AT KACHCHI-DARGAH-BIDUPUR NEAR ROAD BRIDGE, PATNA	25.548238	85.279377	RIVER	GANGA	PATNA	26	7.5	7.6	373	1	0.3	3500	5400	2	1400	136	62	11	5	0.4	92	25.6	6.8	21.3	332	201	48	0.2	0.6
02/07/2025	RIVER GANGA NEAR DANAPUR (NEAR PIPA PUL), PATNA	25.657157	85.049409	RIVER	GANGA	PATNA	24	7.7	7.7	335	1.2	0.3	1300	1700	2	940	135	50	10	8	0.4	70	22.4	4	22.7	156	120	54	0.2	0.5
02/07/2025	RIVER GANGA AT GANDHIGHAT, NIT PATNA	25.622179	85.172816	RIVER	GANGA	PATNA	25	7.6	7.5	225	1	0.3	1300	2200	4.5	790	130	56	5	8	0.4	90	20.8	9.23	22.9	200	139	62	0.2	0.8
02/07/2025	RIVER GANGA AT PATNA D/S (GANGA BRIDGE), GAIGHAT, PATNA	25.613753	85.204131	RIVER	GANGA	PATNA	25	7.7	7.7	363	1.7	0.3	2400	3500	2	790	135	64	7	16	0.4	88	27.2	4.86	21.8	282	203	74	0.2	0.6

02/07/2025	RIVER GANGA AT TRIVENI GHAT, PATNA	25.515132	85.301372	RIVER	GANGA	PATNA	27	7	7.4	349	1.1	0.3	1700	2200	4.5	790	111	44	9	12	0.4	92	28	5.34	23.6	308	212	52	0.2	0.5
02/07/2025	RIVER GANGA AT DIGHA, NEAR J P SETU, PATNA U/S	25.65334	85.094792	RIVER	GANGA	PATNA	24	7.3	7.5	203	1.1	0.3	1700	5400	2	490	125	52	5	12	0.4	88	23.2	7.29	26.2	174	169	68	0.2	0.7
02/07/2025	RIVER GANGA AT KEWALA GHAT, FATUHA, PATNA	25.511611	85.307417	RIVER	GANGA	PATNA	26	7.5	7.7	356	1.6	0.3	5400	9200	2	2200	118	38	5	16	0.4	94	21.6	9.71	20.3	300	251	48	0.2	0.9
02/07/2025	RIVER PUNPUN NEAR PATNA FATUHA ROAD BRIDGE, FATUHA	25.501911	85.102552	RIVER	PUNPUN	PATNA	26	3.2	7.5	555	2.7	0.3	1700	2200	2	1300	10.2	138	6	32	0.4	168	44.9	13.6	27.1	329	266	36	0.7	0.6
02/07/2025	RIVER GANGA AT MALSALAMI, PATNA CITY, PATNA	25.557806	85.275648	RIVER	GANGA	PATNA	26	7.2	7.5	366	1.2	0.3	2400	5400	4.5	790	131	52	7	12	0.4	98	27.2	7.29	8.26	322	266	42	0.2	0.5
03/07/2025	RIVER GANGA AT WATER INTAKE POINT, BHAGALPUR	25.2696622	87.0152573	RIVER	GANGA	BHAGALPUR	28	7.5	7.7	311	1.1	0.3	3500	5400	4.5	1300	85.6	72	16	12	0.4	120	33.6	8.74	24.9	263	225	49	0.2	0.6
03/07/2025	RIVER GANGA, JHAJGHAT AT KAHALGAON	25.267334	87.227318	RIVER	GANGA	BHAGALPUR	26	7.5	7.8	376	1.3	0.3	2200	3500	2	790	72.8	58	16	16	0.4	102	22.4	11.2	23.7	244	217	42	0.2	1
03/07/2025	RIVER GANGA AT BHAGALPUR, OPP. KUPPA GHAT	25.321869	86.999389	RIVER	GANGA	BHAGALPUR	28	7.6	7.7	302	1	0.3	3500	5400	4.5	1300	95.2	78	14	8	0.4	116	24.8	13.1	22.8	250	241	55	0.2	0.7
03/07/2025	RIVER GANGA D/S NEAR CREMATION GHAT, KHALGOAN	25.273273	87.235165	RIVER	GANGA	BHAGALPUR	26	7.6	7.8	273	1.5	0.3	2400	3500	2	790	76.9	84	12	12	0.4	106	21.6	12.6	24.4	189	183	46	0.2	0.5

03/07/2025	RIVER GANGA AT D/S BHAGALPUR NEAR BARARIGHAT	25.271603	87.025665	RIVER	GANGA	BHAGALPUR	28	7.3	8	262	1.3	0.3	3500	5400	4.5	790	80.9	70	19	8	0.4	100	29.6	6.31	24.4	209	193	48	0.2	0.6
03/07/2025	RIVER GANGA AT CHAMPANAGAR, RASIDPUR, BHAGALPUR	25.268261	86.940085	RIVER	GANGA	BHAGALPUR	27	7.9	7.8	266	1.7	0.3	3500	5400	2	940	79.3	84	18	12	0.4	106	33.6	5.34	23.7	201	188	47	0.2	0.6
04/07/2025	RIVER GANGA U/S OF M/S NTPC, BARH WATER INTAKE POINT, BARH	25.49475	85.714068	RIVER	GANGA	PATNA	28	8.4	7.5	263	1	0.3	5400	16000	23	1400	48.6	64	10	8	0.4	104	30.4	6.8	20.4	234	153	40	0.2	1.2
04/07/2025	RIVER GANGA AT BARAHIYA, NEPALITOLA, MARANCHI, HATHIDAH AT MOKAMA, PATNA	25.315313	86.029821	RIVER	GANGA	MUZAFFARPUR	28	8.7	7.4	256	1.2	0.3	3500	5400	2	1700	165	70	14	12	0.4	102	28.8	7.29	24	172	139	68	0.2	0.6
04/07/2025	RIVER GANGA AT MOKAMA (U/S), MAHADEO ASTHAN, PATNA	25.401104	85.923198	RIVER	GANGA	PATNA	28	8.2	7.3	277	1	0.3	5400	16000	4.5	790	11.6	72	16	5	0.4	116	33.6	7.77	21.9	219	170	51	0.2	0.6
04/07/2025	RIVER GANGA AT UMA NATH MANDIR, BARH	25.487275	85.705236	RIVER	GANGA	PATNA	27	8.5	7.6	283	1.2	0.3	5400	9200	4.5	790	136	62	18	8	0.4	102	35.2	4	23.6	236	168	59	0.2	1
04/07/2025	RIVER GANGA D/S OF M/S NTPC, BARH WATER INTAKE POINT, PATHANICHAK, BINDTOLA BARH	25.487987	85.821429	RIVER	GANGA	PATNA	28	8.3	7.3	282	1.3	0.3	5400	16000	2	1700	40.1	60	17	12	0.4	106	31.2	6.8	22.4	255	174	40	0.2	0.9
04/07/2025	RIVER GANGA AT BAKHTIYARPUR-TAJPUR BRIDGE ON GANGA, ATHMALGOLA, PATNA	25.482778	85.627962	RIVER	GANGA	PATNA	28	8.7	7.8	296	1.7	0.3	5400	16000	4.5	1700	188	56	19	16	0.4	100	28	7.29	18	172	184	84	0.2	0.7
04/07/2025	RIVER GANGA AT MOKAMA (D/S), NEAR RAJENDRA BRIDGE, SIMIRIYA GHAT	25.381441	85.987169	RIVER	GANGA	PATNA	28	8.8	7.5	248	1.6	0.3	3300	5400	2	790	168	48	12	20	0.4	98	29.6	5.83	22.3	159	150	72	0.2	0.4

04/07/2025	RIVER GANGA D/S CREMINATION GHAT AT SULTANGANJ, BHAGALPUR	25.257511	86.747053	RIVER	GANGA	BHAGALPUR	27	7.4	7.9	265	1.4	0.3	2400	3500	4.5	1300	75.4	68	21	16	0.4	100	23.2	10.2	21.3	218	203	52	0.2	1
04/07/2025	RIVER GANGA AT MUNGER D/S, CREAMINATION GHAT	25.3878	86.459352	RIVER	GANGA	MUNGER	28	7.7	7.5	250	1	0.3	5400	9200	2	1300	71.9	76	13	8	0.4	166	26.4	24.3	23.7	194	168	46	0.2	0.7
04/07/2025	RIVER GANGA AT U/S AJGABINATH MANDIR SULTANGANJ, BHAGALPUR	25.252575	86.725558	RIVER	GANGA	BHAGALPUR	27	7.5	7.8	254	1.1	0.3	2400	3500	4.5	1100	72.8	48	14	8	0.4	98	27.2	7.29	21.8	197	173	44	0.2	0.3
04/07/2025	RIVER GANGA AT U/S MUNGER KASHATHARNI GHAT	25.382387	86.459558	RIVER	GANGA	MUNGER	28	7.4	7.6	256	1.4	0.3	3500	5400	4.5	1100	70.3	64	10	20	0.4	100	29.6	6.3	21.6	212	188	45	0.2	0.7
07/07/2025	RIVER GANGA AT ARA- CHAPRA ROAD BRIDGE (KOILWAR BARHARA-CHAPRA ROAD)	25.721891	84.81188	RIVER	GANGA	BHOJPUR/SARAN	28	7.5	7.3	368	1.3	0.3	1700	2800	4.5	1300	27	114	57	8	0.4	148	34.4	15.8	23.8	316	185	34	0.3	0.4
07/07/2025	RIVER GANGA AT THE BALUGHAT, DORIGANJ, SARAN	25.728923	84.831863	RIVER	GANGA	SARAN	28	8.2	7.5	354	1.5	0.3	2400	5400	2.5	790	25.8	124	57	16	NA	160	34.4	18	22.1	304	184	18	0.3	0.8
07/07/2025	RIVER GANGA AT MAA AMBIKA ASTHAN, AAMI, SARAN	25.740235	84.963161	RIVER	GANGA	SARAN	28	7.8	7.4	234	1	0.3	3500	9200	2	1700	98.4	64	7	8	NA	100	29.6	6.3	25.8	202	183	108	0.3	0.7
08/07/2025	RIVER GANGA AT D/S BUXAR NEAR VEER KUNWAR SINGH ROAD BRIDGE	25.588972	83.985861	RIVER	GANGA	BUXAR	28	7.4	7.5	318	1.4	0.3	5400	9200	7.8	2400	79.3	76	30	16	0.4	114	31.2	8.7	22.7	268	188.2	68	0.2	0.6
08/07/2025	RIVER GANGA AT U/S JAIL GHAT, BUXAR	25.561456	83.949661	RIVER	GANGA	BUXAR	29	7.3	7.6	365	1.3	0.3	5400	16000	23	1300	43.8	70	27	12	0.4	112	30.4	8.7	22.3	288	210	74	0.2	0.5

08/07/2025	RIVER GANGA CHUSA AT BUXAR	25.573508	83.966669	RIVER	GANGA	BUXAR	29	7.7	7.4	315	1	0.3	2400	3500	33	1300	59.8	76	26	12	0.4	112	28	10.2	23.1	272	267	84	0.3	0.7
08/07/2025	RIVER GANGA AT BUXAR, RAMREKHAGHAT	25.576142	83.970428	RIVER	GANGA	BUXAR	28	7.6	7.4	325	1.2	0.3	3500	9200	23	1300	89.9	84	31	12	0.4	128	36.8	8.7	18.1	290	238.1	88	0.3	0.6
14/07/2025	RIVER PUNPUN AT KINJAR ROAD BRIDGE, JEHANABAD-ARWAL BORDER , JEHANABAD	25.217822	84.826131	RIVER	PUNPUN	PATNA	28	7.9	8.5	263	1	0.3	140	340	1.8	110	4.8	68	11	8	0.4	108	40	4	5	216	187	12	0.2	0.5
14/07/2025	RIVER UNPUN NEAR PUNPUN ROAD BRIDGE, PUNPUN	25.513517	85.292658	RIVER	PUNPUN	PATNA	28	7.8	8.1	267	1.7	0.3	9200	16000	6.8	2400	5.3	68	12	12	0.4	122	28.8	12.1	5	232	186	16	0.2	0.5
15/07/2025	RIVER PUNPUN AT OBRA, AURANGABAD	24.898673	84.375453	RIVER	PUNPUN	AURANGABAD	25	7.9	7.9	302	1.5	NA	3500	9200	49	2400	198	68	11	20	0.4	92	27.2	5.8	24.1	264	381	280	0.2	0.5
16/07/2025	RIVER HARBORA D/S AT NARKATIAGANJ, WEST CHAMPARAN	27.105529	84.454541	RIVER	HARBORA	WEST CHAMPARAN	26	7.4	7.3	460	2.4	0.3	5400	16000	2	2400	29.1	92	20	28	0.4	128	33.6	10.7	19.7	370	312	30	0.2	0.7
16/07/2025	RIVER RAMREKHA AT U/S HARINAGAR, WEST CHAMPARAN	27.161347	84.331514	RIVER	RAMREKHA	WEST CHAMPARAN	25	4.6	7.2	370	1.7	0.3	5400	16000	2	1700	13.8	132	34	24	0.4	164	42.5	14.1	20.7	254	251	38	0.2	0.3
16/07/2025	RIVER HARBORA,U/S AT NARKATIAGANJ, WEST CHAMPARAN	27.116527	84.460063	RIVER	HARBORA	WEST CHAMPARAN	27	7.7	7.3	380	1.5	0.3	1700	2200	2	790	17.8	94	20	12	0.4	136	33.6	12.6	23.3	272	206	22	0.2	0.6
16/07/2025	RIVER RAMREKHA AT HARINAGAR, WEST CHAMPARAN	27.170083	84.322471	RIVER	RAMREKHA	WEST CHAMPARAN	25	4.4	7.1	540	1.4	0.3	1100	1400	4	490	17.4	118	27	20	0.4	152	36.8	14.6	23.6	350	270	36	0.2	0.6

16/07/2025	RIVER SIRSIYA AT RAXAUL,BIRGANJ CHECK POST ROAD BRIDGE EAST CHAMPARAN	26.988061	84.855244	RIVER	SIRSIYA (GANGA)	EAST CHAMPARAN	24	0.3	7.1	910	6	0.7	1400	2200	2	790	11.1	158	44	44	0.4	180	55.3	10.2	21.2	668	484	44	0.2	0.3
16/07/2025	RIVER SIRSIYA D/S RAXAUL (KOERIA TOLA), EAST CHAMPARAN	26.98375	84.857739	RIVER	SIRSIYA (GANGA)	EAST CHAMPARAN	25	0.3	7.2	930	7	0.6	5400	9200	4.5	790	16.2	154	44	52	0.4	198	52.9	16	23.1	632	409	38	0.2	0.4
21/07/2025	RIVER GANGA AT PATNA D/S (GANGA BRIDGE), GAIGHAT, PATNA	25.613753	85.204131	RIVER	GANGA	PATNA	30	7	7.7	208	1.5	0.3	3500	5400	6.8	2400	256	68	12	20	0.4	94	25.6	7.3	25.3	168	338	368	0.2	0.9
21/07/2025	RIVER GANGA AT KEWALA GHAT,FATUHA, PATNA	25.511611	85.307417	RIVER	GANGA	PATNA	30	6.9	7.8	205	1.5	0.3	2800	3500	7.8	1300	208	76	29	16	0.4	100	29.6	6.3	24.6	176	250	262	0.2	0.8
21/07/2025	RIVER GANGA AT KACHCHI-DARGAH- BIDUPUR NEAR ROAD BRIDGE, PATNA	25.548238	85.279377	RIVER	GANGA	PATNA	30	7.1	7.8	214	1.7	0.4	3500	9200	11	790	240	62	13	24	0.4	92	29.6	4.4	21.2	188	340	388	0.2	0.7
21/07/2025	RIVER GANGA AT TRIVENI GHAT, PATNA	25.515132	85.301372	RIVER	GANGA	PATNA	30	7.2	7.7	207	1.5	0.3	5400	9200	13	1300	194	68	11	12	0.4	96	31.2	54.4	24.2	180	343	296	0.2	0.5
21/07/2025	RIVER GANGA AT MALSALAMI, PATNA CITY, PATNA	25.557806	85.275648	RIVER	GANGA	PATNA	30	7.3	7.7	210	1.5	0.3	3500	5400	7.8	2400	165	64	14	20	0.4	96	33.6	4	20.3	178	298	230	0.2	0.4
21/07/2025	RIVER GANGA AT DIGHA, NEAR J P SETU, PATNA U/S	25.65334	85.094792	RIVER	GANGA	PATNA	30	7.4	7.8	203	1.4	0.6	9200	16000	23	2400	240	58	5	16	0.4	88	25.6	5.8	19.2	178	447	470	0.2	0.9
21/07/2025	RIVER GANGA AT GANDHIGHAT, NIT PATNA	25.622179	85.172816	RIVER	GANGA	PATNA	30	7.2	7.9	216	1.6	0.4	2400	5400	11	1300	218	76	17	24	0.4	102	28	7.8	18	172	317	288	0.2	0.5

21/07/2025	RIVER GANGA AT GULABI GHAT, PATNA	25.620356	85.179995	RIVER	GANGA	PATNA	30	7.5	7.7	210	1.7	0.4	2200	3500	13	790	239	52	13	24	0.4	84	30.4	4	19.6	182	347	352	0.2	0.7
21/07/2025	RIVER GANGA AT THE BALUGHAT, DORIGANJ, SARAN	25.728923	84.831863	RIVER	GANGA	SARAN	29	3.1	7.4	344	1.3	0.3	790	1100	4.5	490	227	204	5	16	0.4	258	62.5	24.8	24.9	262	379	280	0.2	0.2
21/07/2025	RIVER GANGA AT ARA- CHAPRA ROAD BRIDGE (KOILWAR BARHARA-CHAPRA ROAD)	25.721891	84.81188	RIVER	GANGA	BHOJPUR/SARAN	29	7.8	7.5	359	1.1	0.3	1100	1400	11	790	226	128	16	20	0.4	166	49.7	10.2	20.3	262	462	330	0.2	0.5
21/07/2025	RIVER GANGA AT MAA AMBIKA ASTHAN, AAMI, SARAN	25.740235	84.963161	RIVER	GANGA	SARAN	28	8	7.5	332	1.6	0.3	3500	5400	13	1300	221	102	19	16	0.4	140	36.8	11.7	22.8	250	579	456	0.2	0.3
22/07/2025	RIVER GANGA AT MOKAMA (D/S), NEAR RAJENDRA BRIDGE , SIMIRIYA GHAT	25.381441	85.987169	RIVER	GANGA	PATNA	27	7.6	7.4	240	1.6	0.6	1300	3500	4.5	790	186	64	8	20	0.4	110	27.2	10.2	21.8	192	407	476	0.2	0.6
22/07/2025	RIVER GANGA AT BARAHIYA, NEPALITOLA, MARANCHI, HATHIDAH AT MOKAMA, PATNA	25.315313	86.029821	RIVER	GANGA	MUZAFFARPUR	27	7.5	7.1	271	2.4	0.6	3500	16000	4.5	1300	188	72	10	24	0.4	118	28	11.7	28.5	206	403	370	0.2	0.7
22/07/2025	RIVER GANGA D/S OF M/S NTPC, BARH WATER INTAKE POINT,PATHANICHAK, BINDTOLA BARH	25.487987	85.821429	RIVER	GANGA	PATNA	26	7.4	7.4	253	1.4	0.3	3500	9200	11	2400	116	74	10	16	0.4	106	28.8	8.3	21.1	198	389	358	0.2	0.6
22/07/2025	RIVER GANGA AT MOKAMA (U/S), MAHADEO ASTHAN, PATNA	25.401104	85.923198	RIVER	GANGA	PATNA	27	7.6	7.5	257	1.4	0.6	1300	2400	11	790	121	58	11	24	0.4	106	29.6	7.8	18.6	210	400	346	0.2	0.6
22/07/2025	RIVER GANGA U/S OF M/S NTPC, BARH WATER INTAKE POINT, BARH	25.49475	85.714068	RIVER	GANGA	PATNA	26	7.1	7.7	222	1.2	0.4	2200	2800	4.5	1300	107	54	7	16	0.4	72	23.2	4	18.9	176	279	206	0.2	0.7

22/07/2025	RIVER GANGA AT BAKHTIYARPUR-TAJPUR BRIDGE ON GANGA, ATHMALGOLA, PATNA	25.482778	85.627962	RIVER	GANGA	PATNA	26	7.2	7.4	210	1.1	0.3	2800	3500	2	1700	138	46	8	20	0.4	78	24.8	4	22.4	186	400	362	0.2	0.4
22/07/2025	RIVER GANGA AT UMA NATH MANDIR,BARH	25.487275	85.705236	RIVER	GANGA	PATNA	26	7.4	7.7	225	1.4	0.5	1700	2800	11	1300	121	42	7	12	0.4	68	21.6	4	20.4	168	301	370	0.2	0.5
22/07/2025	RIVER GANGA AT BUXAR, RAMREKHAGHAT	25.576142	83.970428	RIVER	GANGA	BUXAR	28	7.5	7.5	339	1.6	0.3	1300	2200	11	790	250	104	12	28	0.4	154	41.6	12.1	21.4	228	436	486	0.2	0.3
22/07/2025	RIVER GANGA AT U/S JAIL GHAT, BUXAR	25.561456	83.949661	RIVER	GANGA	BUXAR	29	7.7	7.6	348	1.5	0.3	1400	1700	2	790	256	92	8	20	0.4	136	36.8	10.7	24.1	252	510	428	0.2	0.5
22/07/2025	RIVER GANGA AT D/S BUXAR NEAR VEER KUNWAR SINGH ROAD BRIDGE	25.588972	83.985861	RIVER	GANGA	BUXAR	28	7.6	7.6	354	1.5	0.3	2400	5400	7.8	1300	248	72	8	28	0.4	116	25.6	12.6	25.3	276	566	532	0.2	0.6
22/07/2025	RIVER GANGA CHUSA AT BUXAR	25.573508	83.966669	RIVER	GANGA	BUXAR	29	7.9	7.7	325	1.4	0.3	2800	3500	4.5	1300	255	104	13	24	0.4	144	43.3	8.7	21.3	278	607	542	0.2	0.7
23/07/2025	RIVER GANGA AT U/S AJGABINATH MANDIR SULTANGANJ, BHAGALPUR	25.252575	86.725558	RIVER	GANGA	BHAGALPUR	28	7.5	7.4	234	2.3	0.3	3500	9200	13	1700	156	128	14	32	0.4	166	37.6	17.5	21.1	206	380	300	0.2	0.6
23/07/2025	RIVER GANGA D/S CREMINATION GHAT AT SULTANGANJ, BHAGALPUR	25.257511	86.747053	RIVER	GANGA	BHAGALPUR	27	7.2	7.5	237	1.4	0.3	3500	5400	11	2800	198	102	29	16	0.4	150	29.6	18.5	25.3	196	713	822	0.2	0.8
23/07/2025	RIVER GANGA AT U/S MUNGER KASHATHARNI GHAT	25.382387	86.459558	RIVER	GANGA	MUNGER	28	7.3	7.3	228	2.3	0.3	5400	9200	4.5	2800	181	98	10	32	0.4	134	31.2	13.6	24.7	198	716	720	0.2	0.5

23/07/2025	RIVER GANGA AT MUNGER D/S, CREAMINATION GHAT	25.3878	86.459352	RIVER	GANGA	MUNGER	28	7	7.4	242	2	0.3	9200	16000	11	1300	170	128	23	28	0.4	178	42.5	17.5	22.4	216	763	714	0.2	0.6
24/07/2025	RIVER GANGA AT BHAGALPUR, OPP. KUPPA GHAT	25.321869	86.999389	RIVER	GANGA	BHAGALPUR	28	7.2	7.4	231	1.2	0.3	9200	16000	7.8	2800	182	88	12	12	0.4	128	32.8	11.2	25.9	162	325	234	0.2	0.7
24/07/2025	RIVER GANGA D/S NEAR CREMATION GHAT, KHALGOAN	25.273273	87.235165	RIVER	GANGA	BHAGALPUR	28	7.4	7.3	263	1.8	0.3	2400	5400	11	1300	146	106	15	20	0.4	158	31.2	19.4	19.6	182	239	210	0.2	0.6
24/07/2025	RIVER GANGA AT D/S BHAGALPUR NEAR BARARIGHAT	25.271603	87.025665	RIVER	GANGA	BHAGALPUR	28	7.1	7.2	243	1.1	0.3	5400	16000	23	2200	162	92	26	8	0.4	132	28	15.1	24.5	208	378	332	0.2	0.8
24/07/2025	RIVER GANGA AT CHAMPANAGAR, RASIDPUR, BHAGALPUR	25.268261	86.940085	RIVER	GANGA	BHAGALPUR	NA				NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
24/07/2025	RIVER GANGA, JHAJGHAT AT KAHALGAON	25.267334	87.227318	RIVER	GANGA	BHAGALPUR	26	7.6	7.3	252	1.7	0.3	9200	16000	2	2400	130	96	19	20	0.4	138	33.6	13.1	21.5	218	565	546	0.2	0.6
24/07/2025	RIVER PARMAR AT JOGBANI, ARARIA	26.399461	87.242477	RIVER	PARMAR	ARARIA	27	7.4	7.5	131	1.4	0.3	3500	5400	23	1300	27.4	74	7	12	0.4	104	28.8	7.8	22.8	114	157	96	0.2	0.6
27/07/2025	RIVER GANGA AT WATER INTAKE POINT, BHAGALPUR	25.2696622	87.0152573	RIVER	GANGA	BHAGALPUR	28	7.4	7.2	231	2.2	0.3	5400	16000	4.5	3500	202	144	22	28	0.4	172	40.8	17	18	194	445	392	0.2	0.7

Annexure – 7

Year Wise Achievement/Coverage Report under PMKSY-PDMC(MI)

Area in acre

SL No.	Year	Drip	Sprinkler	Total
1	2018-19	379.6	2133.58	2513.18
2	2019-20	1989.86	3386.09	5375.95
3	2020-21	4124.86	0	4124.86
4	2021-22	7747.4	5249.15	12996.55
5	2022-23	15195	744	15939
6	2023-24	14181	751	14932
7	2024-25	10730	944	11674
Total :		54347.72	13207.82	67555.54

Nitish


 02/7/25
 सहायक निदेशक उद्यान
 (सूक्ष्म सिंचाई),
 उद्यान निदेशालय, बिहार, पटना।

CROP WISE DATA (IN ACRE)

SL. NO	CROP NAME	2018-19	2019-20	2020-21	2021-22	2022-23	2023-24	2024-25
1	BANANA	86.58	95.84	70.45	996.32	190.52	68.66	207.73
2	FRUIT	245.44	347.78	199.97	349.22	489.32	269.95	373.51
3	MAIZE	306.36	400.51	129.29	685.78	95.40	504.16	549.76
4	OIL SEED	4.94	1.26	2.72	26.88	16.44	35.32	27.98
5	PADDY	475.66	970.01	50.24	587.32	648.54	733.13	1395.66
6	PULSES	80.69	108.19	47.87	228.67	598.35	119.83	157.5
7	SPICES	32.11	8.27	3.06	1.09	8.54	5.53	15.94
8	SUGARCANE	268.55	332.96	235.21	378.66	678.65	74.29	41.63
9	TEA	423.22	468.07	372.70	698.21	539.17	589.07	556.39
10	VEGETABLES	31.90	1067.42	1612.24	2456.87	3945.87	4033.84	3403.6
11	WHEAT	235.64	441.64	549.08	4648.37	5908.35	6062.02	4112.07
12	MEDICINAL PLANTS	0.00	49.17	35.00	69.32	14.08	289.39	70.65
13	PAPAYA	0.00	78.88	85.22	86.91	20.78	68.23	66.29
14	STRAWBERRY	0.00	7.86	0.00	66.61	1.25	7.35	9.08
15	FLOWER CROP	0.00	0.00	7.96	257.23	890.23	1264.25	385.63
16	OTHER CROPS	322.06	996.15	722.84	1456.25	1892.60	805.69	298.58
	TOTAL (IN HA)	2513.15	5374.00	4123.86	12993.71	15938.08	14930.71	11672

(Signature)

सहायक निदेशक उद्यान
(सूक्ष्म सिंचाई),
उद्यान निदेशालय, बिहार, पटना।

Annexure- 8

Discharge Report of Ramrekha River From 16.08.2025 to 31.08.2025

Sl. No.	Date	Discharge of Ramnagar Entry Point M ³ /sec	Discharge of Ramnagar Exit Point M ³ /sec	Remarks
16	16.08.2025	1.330	1.548	इन दो गेजस्थलों के बीच हरिनगर चीनी मिल एवं रामनगर शहर का पानी Inlet होता है।
17	17.08.2025	1.145	1.353	
18	18.08.2025	1.065	1.265	
19	19.08.2025	1.006	1.221	
20	20.08.2025	1.432	1.714	
21	21.08.2025	1.012	1.284	
22	22.08.2025	0.983	1.221	
23	23.08.2025	1.017	1.289	
24	24.08.2025	0.965	1.202	
25	25.08.2025	1.041	1.304	
26	26.08.2025	0.914	1.104	
27	27.08.2025	0.941	1.167	
28	28.08.2025	0.937	1.155	
29	29.08.2025	0.988	1.239	
30	30.08.2025	0.960	1.225	
31	31.08.2025	1.035	1.309	

02/09/2025
J.E.

Hydrology Subdivision

Motihari

03/09/2025
A.E.

Hydrology Subdivision

Motihari

06/09/25
E.E.

Hydrology division-1

Anishabad Patna

Discharge Report of Harbaura River From 16.08.2025 to 31.08.2025				
Sl. No.	Date	Discharge of Narkatiaganj Entry Point M^3/sec	Discharge of Narkatiaganj Exit Point M^3/sec	Remarks
16	16.08.2025	9.276	20.421	इन दो गेजस्थलों के बीच स्वदेशी चीनी मिल नरकटियागंज शहर एवं बलोर नदी का पानी Inlet होता है।
17	17.08.2025	6.574	18.284	
18	18.08.2025	5.344	17.302	
19	19.08.2025	4.498	16.261	
20	20.08.2025	3.441	16.091	
21	21.08.2025	5.612	17.920	
22	22.08.2025	5.309	18.193	
23	23.08.2025	11.686	23.857	
24	24.08.2025	9.789	21.280	
25	25.08.2025	6.413	18.821	
26	26.08.2025	5.032	16.863	
27	27.08.2025	4.005	16.125	
28	28.08.2025	11.090	23.714	
29	29.08.2025	5.057	17.829	
30	30.08.2025	4.260	17.283	
31	31.08.2025	3.639	18.864	

02/09/2025
A.E.

Hydrology Subdivision

Motihari

02/09/2025
A.E.

Hydrology Subdivision

Motihari

02/09/2025
E.E.

Hydrology division-1

Anishabad Patna

Discharge Report of Sirsiya River From 16.08.2025 to 31.08.2025

Sl. No.	Date	Discharge of Raxaul Entry Point M ³ /sec	Discharge of Raxaul Exit Point M ³ /sec	Remarks
16	16.08.2025	6.566	7.776	
17	17.08.2025	5.076	6.071	
18	18.08.2025	4.636	5.462	
19	19.08.2025	4.452	5.238	
20	20.08.2025	4.075	4.721	
21	21.08.2025	4.587	5.870	
22	22.08.2025	4.190	5.195	इन दो गेजस्थलों के बीच रक्सौल शहर का पानी Inlet होता है
23	23.08.2025	4.039	4.706	
24	24.08.2025	3.264	3.741	
25	25.08.2025	2.760	3.149	
26	26.08.2025	2.696	3.047	
27	27.08.2025	2.467	2.780	
28	28.08.2025	2.553	2.989	
29	29.08.2025	2.925	3.403	
30	30.08.2025	2.346	2.722	
31	31.08.2025	3.029	3.501	

[Signature]
02/09/2025
J.E.

Hydrology Subdivision

Motihari

[Signature]
02/09/2025
A.E.

Hydrology Subdivision

Motihari

[Signature]
02/09/2025
E.E.

Hydrology division-1

Anishabad Patna

Discharge Report of Parman river From 16.08.2025 to 31.08.2025				
Sl. No.	Date	Discharge of Parman Entry Point M ³ /sec	Discharge of Parman Exit Point M ³ /sec	Remarks
1	16.08.2025	24.027	29.065	इन दो गेज स्थलों के बीच जोगवनी शहर एवं परमान नदी के दूसरे धारा का पानी Inlet होता है।
2	17.08.2025	22.736	24.397	
3	18.08.2025	21.416	22.755	
4	19.08.2025	22.885	23.097	
5	20.08.2025	20.314	21.175	
6	21.08.2025	21.192	23.187	
7	22.08.2025	23.229	24.066	
8	23.08.2025	18.501	19.771	
9	24.08.2025	17.198	19.011	
10	25.08.2025	17.865	18.027	
11	26.08.2025	15.079	16.615	
12	27.08.2025	17.321	17.957	
13	28.08.2025	16.638	17.259	
14	29.08.2025	14.430	16.328	
15	30.08.2025	39.142	50.394	
16	31.08.2025	27.804	42.954	

Shalini Kumar
11/9/2025

J.E.
Hydrology Sub-Division
Birpur

JK
03/09/2025

A.E.
Hydrology Sub-Division
Birpur

06-09-25

E.E.
Hydrology Division-1
Anishabad Patna

Discharge Report of Punpun River of GauriChak (Entry Point) and Fatuah

Exit point from 16.08.2025 to 31.08.2025

Sl.No.	Date	Dischage of Gaurichak Entry point (m ³ /sec)	Discharge of Fatuah Exit point (m ³ /sec)	Remarks
1	16-08-2025	509.068	743.414	1.इन दो गेज स्थलों के बीच दरधा नदी, बादशाही नाला एवं खानपुर नला का पानी Inlet होता है ।
2	17-08-2025	446.471	655.472	
3	18-08-2025	341.923	586.176	
4	19-08-2025	276.442	438.614	
5	20-08-2025	263.564	403.950	
6	21-08-2025	242.792	342.465	
7	22-08-2025	216.191	308.858	
8	23-08-2025	249.620	364.383	
9	24-08-2025	285.326	395.482	
10	25-08-2025	390.665	518.413	
11	26-08-2025	492.459	695.252	
12	27-08-2025	572.091	767.234	
13	28-08-2025	548.976	973.121	
14	29-08-2025	1435.160	1055.357	
15	30-08-2025	344.35	780.524	
16	31-08-2025	314.94	764.59	

[Signature]
03/09/25

J.E

[Signature]
31/09/25

S.D.O

[Signature]
03/09/2025

E.E

Annexure- 9



BIHAR STATE POLLUTION CONTROL BOARD

Parivesh Bhawan, Patliputra Industrial Area, P.O.-Sadakat Ashram, Patna-800010

EPABX-0612-2261250/2262265, Fax-0612-2261050

Ref. No. 1042
From,

Patna, dated- 13.8.25

Neeraj Narayan, IFS,
Member Secretary.

To,

The Member Secretary,
Central Pollution Control Board,
Parivesh Bhawan, East Arjun Nagar,
Delhi-110 032.

Sub.-Polluted River Stretches in Bihar based on Water Quality data of 2024.

Sir,

With reference to the subject noted above it is to inform that Bihar State Pollution Control Board is regularly monitoring the water quality of Ganga river (at 34 locations) and its tributaries (at 70 locations) with a frequency of fortnightly and monthly respectively in the State of Bihar and its report are submitted to CPCB through EWQDES portal. With reference to polluted river stretches in Bihar, it is submitted that:-

- a) CPCB identified a total of 06 polluted stretches in the State of Bihar in 2018 which includes Sirsiya river at Raxaul (Priority-III) and Parmar at Jogbani (Priority-V), Punpun river at Fatuha, Ramrekha river at Harinagar (Priority-V), Harbaura river at Narkatiaganj (Priority-V) and Ganga river (Priority-V).
- b) The polluted river stretches increased to 18 nos. based on the water quality data of 2019 & 2021. Bihar State Pollution Control Board observed that out of 18 polluted river stretches, 06 rivers had value of BOD >3 mg/L only one time during 2019 & 2021 and accordingly, Board requested to CPCB to exclude the 06 rivers namely Bagmati, Daush, Gandak, Ghaghara, Parmar and Sone from the list of polluted river stretches of the State of Bihar vide ref. no. 100, dated-18.01.2023. The aforesaid issue was also flagged during 16th meeting of Central Monitoring Committee (CMC) dated-12.05.2023.
- c) The polluted river stretches further reduced to 12 nos. based on the water quality data of 2022 & 2023 which further reduced to 07 nos. based on the water quality data of 2024.
- d) As per water quality data of 2024, Sirsiya & Gandak rivers have shifted to priority-IV, whereas other previously identified polluted river stretches namely Harbaura, Ramrekha, Sikrahna (Burhi Gandak), Kohra and Sone river have been still observed in priority-V. It to be noted that Parmar,


Punpun and Ganga have been observed non-polluted rivers based on BOD value observed during 2024.

It is also to be noted that out of 59 samples of Gandak river, BOD value was observed only one time (09.10.2024) at Konhara ghat, Hajipur; out of 22 samples of Kohra river, BOD value was observed only one time (21.02.2024) at Railway Bridge, Majhauria, West Champaran and out of 23 samples of Habaura river, BOD value was observed at only two time and out of 93 samples of Sone river, BOD value was observed at only two time.

- e) The Sirsiya river originates from Nepal and observed polluted at the entry point of Indian Territory at Raxaul. The issue of pollution of Sirsiya river was flagged during the 2nd meeting of Central Monitoring Committee through video conferencing under chairmanship of the Secretary, Ministry of Jal Shakti, Govt. of India on 19th February, 2020. The matter was also earlier raised with NMCG vide State Board's letter no. B-4025, dated-24.07.2019. The Department of Environment, Forest & Climate Change, Govt. of Bihar has also raised the issue to MoEF&CC, Govt. of India vide letter no. 173, dated-28.04.2020 and Ministry of Jal Shakti, Govt. of India vide letter, 174, dated-28.04.2020 with request to address this issue at the Govt. of India level through Ministry of External Affairs so that Sirsiya river and ultimately the Ganga river could be protected from the industrial and domestic waste water discharge from Nepal. The issue has been further flagged vide Department of Environment, Forest & Climate Change, Govt. of Bihar vide letter no. 271, dated-03.06.2024.

In view of the above facts, it is further requested to exclude the rivers from the list of polluted river stretches which BOD value was observed only one time out of the total number of samples collected during the year. It is also requested to consider the view of BSPCB and do needful action w.r.t. water quality data of 2024 which reveals that Parmar, Punpun, Gandak (only one value above the limit), Kohra (only one value above the limit) and Ganga are non-polluted rivers based on BOD value.

Yours faithfully,


(Neeraj Narayan)
Member Secretary

Copy to: the Executive Director (Technical), NMCG, Department of Water Resources, River Development & Ganga Rejuvenation, Ministry of Jal Shakti, 1st Floor, Major Dhyan Chand National Stadium, India Gate, New Delhi-110 002 for information and necessary action.

No.	Details of Drains (Flowing and Standing under ULBs in Bihar)						Annexure - 10			
	Catchment Area	Name of drain	Standing/ Flowing	Flow (MLD)	BOD (mg/l)	Pollution Sources (Domestic/ Industrial/ Mixed)	Catchment Area	Traceable Length of Drain in km approx.	Length of Sampling point from confluence point in KM approx.	Remarks/ Receptient
1	Arah	Bahiro lakh drain	Flowing	8.63	26	Domestic	Jawahar Tola-Bhatti of Arach Town	0.32	0.03	Sone canal->Gangri River-> Ganga River
2	Arah	Sapna Cinema drain	Flowing	12.99	55	Domestic	Shital tola, Shivganj area of Arach	0.515	0.093	Sone canal->Gangri River-> Ganga River
3	Arah	Sant Hospital bypass Road drain	Flowing	4.86	40	Domestic	Nawada Chowk of Arach town	0.156	0.107	Sone canal->Gangri River-> Ganga River
4	Arah	Bind Toli-Ujjiyar Tola drain	Flowing	36.52	42	Domestic	Station road, peer baba, chandi house, new police line, V.K.S University, Karman tola, circuit house of arach town	1.5	0.33	Gangri River-> Ganga River
5	Arah	Awarpool drain	Flowing	22.24	65	Domestic	Dharmachak, Gopalichak of Arach town	1.1	0.121	Gangri River-> Ganga River
6	Begusarai	Pokharia drain near Mohammadpur Jail,	Flowing	11.20	18	Domestic	Zero Mile, Sanghaul, Tapasaya, HarHarMahadev Chock, Lohiyaganagar	0.55	0.154	Land (Low lying area)
7	Bhagalpur	Adampur Drain	Flowing	18.91	15	Domestic	Budhanath Park, Budhanath Baba Madir, Adampur	0.5	0.15	Ganga River
8	Bhagalpur	Hathiya Drain near intake well	Flowing	7.54	9	Domestic	Mustafapur, Hanuman Ghat, Sant Nagar, Mayaganj	0.5	0.05	Ganga River
9	Bhagalpur	Surkhikal Drain	Flowing	13.10	32	Domestic	BadiKhanjarpur, MaharajGhat, Surkhikal, Tilakamanjhi	0.5	0.1	Ganga River
10	Bhagalpur	Sakhichand Drain	Flowing	12.69	10	Domestic	Makhajan, Tiger Market, Budhanath Road	0.4	0.1	Ganga River
11	Bhagalpur	BarariGhat Drain, near Vikramshila Bridge, Bhagalpur	Flowing	6.61	17	Domestic	Railway Colony, Barari State Housing Board Colony	2	0.05	Ganga River
12	Bhagalpur	Neel KothiGhat Drain, Bhagalpur	Flowing	1.91	20	Domestic	MadhukarChak, Parmanandpur	0.7	0.05	Ganga River
13	Bhagalpur	pipalliDham Drain-I, Bhagalpur	Flowing	0.70	14	Domestic	Refuge Colony, West Tola, PipalliDham, Santh Colony, Rajeev Colony	0.8	0.05	Ganga River
14	Bhagalpur	PipalliDham Drain-II, Bhagalpur	Flowing	1.49	10	Domestic	Moorgi Pharm, RoopVihar Colony	0.5	0.05	Ganga River
15	Bhagalpur	KuppaGhat Drain	Flowing	4.43	8	Domestic	MaharshiMehi Ashram, Mustafapur, Mayaganj	0.6	0.05	Ganga River
16	Bhagalpur	Koyla Ghat	Flowing	7.63	125	Domestic	ChhotiKhanjarpur, Koyla Ghat, Kachahari, Faris Lane Road, Ward No. 22, 25	0.5	0.1	Ganga River
17	Bhagalpur	HathiyaNala, Near Tilkamnjhi University	Flowing	22.66	145	Domestic	TilkaManjhi University, MaharajGhat, Naya Bazaar, ParbattiMohalla, Tatarpur, VikramshilaMohalla, Urdu Bazar, Chunihari Tola	1	0.3	Ganga River
18	Bhagalpur	STP Drain, Bhagalpur	Flowing	1.77	130	Domestic	Sahebganj Mohalla	0.8	0.4	Ganga River
19	Bhagalpur	SahebganjMiyabari Drain	Flowing	4.51	32	Domestic	Karnagarh, Sahebganj	0.8	0.4	Ganga River

20	Bhagalpur	ChampaNala -1	Flowing	11.57	95	Domestic	Champa Nagar, Nath Nagar	0.5	0.3	Ganga River
21	Bhagalpur	ChampaNala -2	Flowing	8.38	42	Domestic	Nath Nagar, Medini Nagar	0.8	0.1	Ganga River
22	Biharsharif	BasanBigha Drain, Biharsharif, (Patuana)Nalanda	Flowing	21.33	28	Domestic	Patuana, Railway Line Miradpur, Iqbal Ward No. 10, Tikuli, Bihar Club Punjabia cold Storage, BhainsasurTiraha, bijli Office, DamriPokhar, ChhajjuMohalla, Domtoli, Nayee Sarai pul, Patel Nagar, Rahui, MogalKuan, , Masani, RamchandarpurMachhliMandi, BrahmSthan, HaujBabbarTalab	2	0.7	Panchane River ->Ganga River
23	Biharsharif	Kargil Chowk Drain, Biharsharif, Nalanda	Flowing	4.12	10	Domestic	MahalpurTakiya, Patel College, Maniram Baba, Petchirwa, Bari DargahChhilka, Kargil Bus Paraw, Kargil Park,	1	0.5	Panchane River ->Ganga River
24	Biharsharif	Milki Par Drain, Biharsharif, Nalanda	Flowing	2.57	8	Domestic	Kumar Cinema, KisanCinem, Asha Nagar, Bashar Bigha, Sodi, BhaganBigha, Babuana	3	-	Panchane River ->Ganga River
25	Chhapra	KhanuaNala	Flowing	4.87	32	Domestic	Karimchak, NaryanChwok, Indra Nagar, Hathua Bazar, Sahebganj	1	0.05	Ghaghra River
26	Darbhangha	BaluGhat Drain,	Flowing	2.48	65	Domestic	Balughat, Kaidrabad, naka no-2, Ward no- 6, Tapoganj, Sonarpatti, Banglagarh, Mishriganj, Patel chawk of Darbhanga	0.15	0.132	Bagmati River
27	Darbhangha	QuilaGhat Drain,	Flowing	1.78	40	Domestic	J. P. Chawk, Senapath, Bhagwandas, quilaghat, Masraf Bazar of Darbhanga	0.3	0.295	Bagmati River
28	Darbhangha	GayatriMandirGhat Drain,	Flowing	2.07	54	Domestic	Tower Chawk, Masraf Bazar, Shivji Temple, Gudri Bazar of Darbhanga	0.05	0.035	Bagmati River
29	Darbhangha	EkmiGhat Drain,	Flowing	1.28	38	Domestic	Laheriyasarai, bahadurpur, Shashtri Nagar, said Nagar, BAKarganj, darubhatti, Dumduma	0.01	0.0092	Bagmati River
30	Darbhangha	Allapatti Drain	Flowing	21.40	46	Domestic	DMCH, Allalpatti, Bankers colony, Madarpur, urdu, Faizullah Khan, Rahamganj, Bouli, Maulaganj, Benta, Magalpura, PuraniMunsafi, Chhena, MirzakhanTalab, Karamganj, Lighthouse, Bibi Pakar	-	8	Kamla River
31	Darbhangha	KangwaGumati Drain	Flowing	31.00	36	Domestic	Kathalwari, Mirjapur, Raido Station, Railway Station Darbhanga, Chunna Bhatti, Kathrahia of Darbhanga	-	3.1	Poornidhar Low Lying Area
32	Gaya	Kukra Drain, Gaya	Flowing	13.09	38	Domestic	Salempur, BaraharaBigha, Bhusuda,LakhiBagh, Naugarhi, Avigila, Manpur	5	0.1	Falgu River
33	Gaya	Nadraganj Drain, Gaya	Flowing	16.40	64	Domestic	Golbigha, Malety Cant., Samir Takia, New Area Power house, BhabhaniGhat, Chand Chaura, Nadiraganj, Koiribari	4	0.1	Falgu River
34	Gaya	PnachayatiAkhara Drain, Gaya	Flowing	40.35	24	Domestic	Bottom Nala, Bari Road, Godown Area, Zila School, River side Road, Chauk Road, Sarai Road, Ramana Road, Total Offoce area, DM Office, Registrar Office, Iqbal Nagar	5	0.15	Falgu River
35	Gaya	Mansorba Drain, Gaya	Flowing	46.00	34	Domestic	Vishnupuri, Mangla Gauri, MauyrVihar, Madanpur, Godavari, Ander gaya, Panchmahala, Khiryawa, Kindui, Bypass	2	0.35	Falgu River

36	Gaya	BrahmniGhat Drain, Gaya	Flowing	3.08	62	Domestic	Dev Ghat, VishnupadhGhat, GaytriGhat, Bottom Nala	1	Sample taken from bank of river	Falgu River
37	Gaya	KiraniGhat Drain, Gaya	Flowing	7.51	64	Domestic	Sarai Road, Kiran Cinema, Ramna Road, Chouk Road	1	Sample taken from bank of river	Falgu River
38	Katihar	Vivekanand Colony Drain	Flowing	6.93	20	Domestic	Mangal Bazar, New Market, Amla Tola, Larkaniya Bazar, Driver Tola, Gami Tola, DurgaAsthan&VivakaNand Colony etc.	5	0.05	Low lying area
39	Katihar	Sahid Chowk partially Drain	Flowing	1.17	15	Domestic	Shaheed Chowk, Binodpur, Raj Hata, College Road, Argara Chowk, Naya Tola, MofferGanj, Bara Bazar, Shiv Mandir Chowk & Bazar Samitietc	6	0.15	Low lying area
40	Munger	Lal Drawaza Drain	Flowing	21.50	14	Domestic	Munger Town	0.004	Sampling and confluence point are same.	Ganga River
41	Muzaffarpur	Khabra Drain	Flowing	37.27	21	Domestic	Kalyany, Kalambagh, Chhata Chowk, Khabraetc	6	0.12	Fardo River
42	Muzaffarpur	Sikandarpur Drain	Flowing	12.28	36	Domestic	Sikandarpur	2	0.05	BurhiGandak
43	Muzaffarpur	Kamra/BaluGhat Drain	Flowing	20.91	22	Domestic	Banaras Bank, Pakki Sarai, KamraMohallahetc	5	0.4	BurhiGandak
44	Muzaffarpur	Harpur-Lohri Drain	Flowing	0.31	8	Domestic	JuranChhapra, Brahampura, New Police Line, HarpurLohari etc.	3	0.05	BurhiGandak
45	Muzaffarpur	Soda Godown Sluice Gate Chowk Drain	Flowing	8.97	40	Domestic	Pakki Sarai, Bhola Chowk, Jail Road, Church Road, Karman Road & Soda Godown Chowk etc.	2.5	0.003	BurhiGandak
46	Patna	DighaGhat Drain (Canal)	Flowing	134.00	23	Domestic	Digha, Ramjaipal Nagar, Vastu Ganga Colony, IAS Colony, Adampur, Jai Ram Bazar, Vrindavan Colony, Maulana Azad Nagar, Bochachak, Taj Nagar, Jalalpur, NavneetVihar, AdarshVihar Colony, Ved Nagar, MirdulaVihar, Rukanpura, BashantVihar, NTPC Phase- 2, Yadav Colony, SBI(old) Colony, MaaliTola, Railway Colony.	9.5	0.485	River Ganga
47	Patna	Kurji Drain	Flowing	65.00	34	Domestic	Rajiv Nagar, JaiprakashNigar, A.G. Colony, CDA Colony, North Patel Nagar, Indrapuri, Patliputra Colony, Patnliputraindustrial Area, Kurji, Shivaji Nagar, Balupur.	5.34	1.82	River Ganga

48	Patna	RajapurPul Drain	Flowing	128.00	16	Domestic	Sheikhpura, Shastrinagar, NandGaon, Rajbanshi Nagar, R. Block, Rajbhawan, Sanjay Gandhi JaivikUdyan, Board Colony, Professor's Colony, Adarsh Colony, Shivpuri, Mahesh Nagar, West Ananadpuri, LIC Colony, Basant Bihar Colony, Indra Nagar, RajapurMainpura, Dujra, Gandhi Nagar, GosaiTola, LIC Ghat, Anandpuri, Nehru Nagar, Kidwaipuri, S.K. Puri.	3.5	4.34	River Ganga
49	Patna	Mandiri (Bans Ghat) Drain	Flowing	148.00	54	Domestic	GPO, S.K. Nagar, East Budha Colony, Harding Park, Frazer Road, Rajapur, Lodipur, Golghar Area, Mohamadpur (Chainpura), Budhmard, Patna Jn., Harding Road, S.P. Verma Road.	2.44	3.12	River Ganga
50	Patna	Anta Ghat Drain	Flowing	43.00	75	Domestic	Gandhi Maidan, Frazer Road, Exhibition Road, LaljiTola, SalimpurAhra, Dujra, Bakarganj, Pirmohani, Daldali, Lohanipur, Lohanipur West, Sabjibagh, Civil Court, KadamKuhan, Antaghat.	1.7	1.36	River Ganga
51	Patna	Krishna Ghat Drain	Flowing		80	Domestic	Patna University Area, SudhiTola, Science College, NIT Patna, Thathari Bazar, NayaTola, Bhikhnapahari, ChakMusallahpur, Musallahpur Hat, Sharif Colony, Ramna Road, LalBagh, Annie Besant Road, B.M. Das Road, MakhaniaKuhan, Mehandru.	Not traceable as it is a underground drain.	Same location	River Ganga
52	Patna	BarharwaGhat	Flowing	0.04	60	Domestic	Patna University Campus, Mata Khudi Lane, Golakpur, Sudhitola, Mehandru, Mohammadpur	0.48	Sampling and confluence point are same	River Ganga
53	Patna	Rani Ghat Drain	Flowing	0.07	44	Domestic	Patna University Campus, Mehandru	0.024	Sampling and confluence point are same	River Ganga
54	Patna	GhaghaGhat	Flowing	0.03	60	Domestic	Mehandru, KhanmirzaMaszid Lane, Tripolia	201	0.08	River Ganga
55	Patna	Masjid Ghat Drain	Flowing	0.05	90	Domestic	Mour Lane	0.476	Sampling and confluence point are same	River Ganga
56	Patna	LoharwaGhat Drain	Flowing	0.04	75	Domestic	Alamganj, LoharwaGhat Lane.	0.4	Sampling and confluence point are same	River Ganga

57	Patna	Goshaighat Drain	Flowing	0.06	60	Domestic	GoshaiGhat Lane, GaiGhat	0.358	Sampling and confluence point are same	River Ganga
58	Patna	BhadraGhat Drain	Flowing	0.05	38	Domestic	Sadikpur, BhadraGhat Area.	0.049	Sampling and confluence point are same	River Ganga
59	Patna	NauzarGhat Drain	Flowing	0.02	65	Domestic	Belwarganj, NauzarGhatDiwanMohalla Road, Tarini Prasad Lane,	0.276	Sampling and confluence point are same	River Ganga
60	Patna	MittanGhat Drain	Flowing	48.00	90	Domestic	Khatri Path, MittanGhat Path, Guzri Bazar, Manas Path.	0.547	Sampling and confluence point are same	River Ganga
61	Patna	Badshahi Drain	Flowing	148.00	38	Domestic	-	-	7.95	Punpun at Fatuha-> River Ganga
62	Patna	GaiGhat Drain	Flowing	0.06	44	Domestic	East part of Ward no.53, Gaighat to Ashok Raj Path	-	-	River Ganga
63	Patna	MahavirGhat Drain	Flowing	0.04	24	Domestic	Sadikpur, MahavirGhat Road and part of Ashok Raj Path.	0.7	0.026	River Ganga
64	Patna	BaluGhat Drain	Flowing	0.04	90	Domestic	Sultanganj Thana to BaluGhat Road	0.8	0.001	River Ganga
65	Purnia	Lalganj Drain	Flowing	2.10	2.8	Domestic	Ford Company Chowk, Bus Stand, Taxi Stand, Bhatta Bazar, Ramnagar, Rajini Chowk, Line Bazar, TatmaToli, Polytechnique.	6.43	0.5	Harda River
66	Amarpur	Banhara Drain, Amarpur	Flowing	0.24	52	Domestic	Ward-no- 9, 14	0.5KM	0.05 km	Low Lying Area
67	Amarpur	Bengali Tola Drain, Amarpur	Flowing	2.93	56	Domestic	Ward No. -7,8,9,10,13, Market Area	0.5KM	0.05 km	Low Lying Area>NayaPokhar
68	Amarpur	Amarpur Bus Stand Drain, Amarpur	Flowing	0.39	50	Domestic	Ward No.- 10,12,13, Gola Chauk	0.5KM	0.05 km	Low Lying Area
69	Amarpur	Modi Tola Drain -1, Amarpur	Flowing	1.50	65	Domestic	Ward No.- 6,7,8	0.5KM	0.05 km	Low Lying Area
70	Amarpur	Modi Tola Drain -2, Amarpur	Flowing	0.30	50	Domestic	Ward No.- 7,8	0.5KM	0.05 km	Low Lying Area
71	Amarpur	Baniya Chowk Drain, Amarpur	Flowing	0.35	48	Domestic	Ward No. 5	0.5KM	0.05 km	Low Lying Area>NayaPokhar
72	Amarpur	Madani Masjid Drain, Amarpur	Flowing	0.25	42	Domestic	Ward No.- 1, 3	0.5KM	0.05 km	Low Lying Area>HasanPokhar
73	Amarpur	Ajiyar Drain, Amarpur	Flowing	0.16	40	Domestic	Ward No.- 2, 3, 4	0.5KM	0.05 km	Ajiyar River
74	Areraj	Near DurgamandirDrain, Areraj, Motihari	Flowing	0.52	28	Domestic	Ward No. 2	0.5 KM	0.02 km	DurgaMandir Pond

75	Areraj	BalmikiAsthan Drain, Areraj, Motihari	Flowing	2.97	65	Domestic	Shantinagar, Baniapati, Areraj Mandir Bazar, Ward No. 10	1.5 KM	0.010 km	Tilaw River
76	Areraj	Markanday Chock Drain, Areraj, Motihari	Flowing	4.70	48	Domestic	Main Market, Ward No. 2,10	1.5 KM	0.08 km	Tilaw River
77	Bahadurganj	Jhansi Rani Chowk drain, Bhadurganj	Standing		220	Domestic	Ward no. 8,11,10	-	0.035 KM approx.	Low Lying Area
78	Bahadurganj	Benipur drain, Bhadurganj	standing		68	Domestic	Ward no. 8,9	-	0.010 KM approx.	Low Lying Area
79	Bahadurganj	Parwana Market drain, Bhadurganj	standing		66	Domestic	Ward no. 9, 10	-	0.025 KM approx.	Low Lying Area
80	Banmakhi	Sugar Mill Road Drain, Banmankhi	Flowing	0.31	85	Domestic	Ward no. 12,16,13	5 KM approx.	0.025 KM approx.	Low Lying Area
81	Barahiya	Gangtri drain	Flowing	1.43	70	Domestic	Ward no. 2,3,5, 6,7,12,13,14,15,16,17,18 & 19	-	0.060 KM approx.	Drain disperses in low lying area
82	Barahiya	Railway Khanra drain	Flowing	3.86	48	Domestic	Ward no. 8,9,10,11,4,1,17,16 & 20	-	0.050 KM approx.	Drain disperses in low lying area
83	Barahiya	BodhnagarDobha Pull drain	Flowing	0.38	32	Domestic	Ward no. 20,21,22,23 & 24	-	0.035 KM approx.	Drain disperses in low lying area
84	Barauli	Ward No.-6 Drain, Near CMR Godown, Baruli	Flowing	0.50	58	Domestic	Ward No.- 6 and Main market	1.0 KM approx.	0.08 KM approx.	Low Lying Area
85	Bihta	Sri Rampur Tola Drain, Girija Chowk, Bihta, Patna	Flowing	2.07	75	Mixed	Leather Factory, Ward No.-7	1.0 km approximately	0.1 Km. approx., discharge in open area	Low lying area, Near Sone River
86	Bihta	Bijli Office Drain, Bihta, Patna	Flowing	1.28	42	Domestic	Raghopur, Nataulla, Kabargah, Mauhar, Bazar Samiti	1.0 km approximately	0.05 Km. approx., discharge in open area	Low lying area, Near Sone River
87	Bihta	SamasthuSthan Drain, Bihta, Patna	Flowing	1.68	55	Domestic	Samasthu sthan Mohalla, Shiv Saktipur, Railway Bazar	1.0 km approximately	0.05 Km. approx., discharge in open area	Low lying area, Near Sone River
88	Bihiyan	Mukhya Ji KaHata Drain	Flowing	2.20	40	Domestic	Ward no. 1,2,5,6,7,8, &13	-	0.067 Km approx.	Mukhyajikahata low lying area
89	Bihiyan	Nobodeya Drain	Flowing	1.18	48	Domestic	Ward no. 3,4,10,11, & 12	-	0.354 Km approx.	Behea railway track low lying area
90	Bikram	Bikram Dominiapul Drain	standing		40	Domestic	Naya Pul, Sahid Chwok, Ward No.-6,7,8,9	122.37 KM approx.	30 km	Sone Canal -> Ganga
91	Bikram	Mamta Cinema Drain (KhoraithaPul)	Flowing	5.07	34	Domestic	Bikram Chwok, Thana Road, Ward No.-6	1.0 KM approx.	0.015 KM	Low Lying Area
92	Bikram	In Front of Masjid, Drain	Flowing	1.42	24	Domestic	Bikram Chwok, Thana Road, Ward No.-6	1.0 KM approx.	0.015 KM	Low Lying Area
93	Bikram	Ashpura Drain	Flowing	0.58	40	Domestic	Bikram Chwok, Thana Road, Ward No.-6	1.0 KM approx.	0.8 KM	Sone Canal -> Ganga
94	Bodhgaya	Raja Pool Drain, Bodh Gaya	Flowing	1.27	64	Domestic	Sonu Bigha, Raja Pool, Bodh Gaya, Ward No.- 6	2 Km (Approx.)	0.1Km (Approx.)	Niranjana River

95	Bodhgaya	Pachhati Bridge Drain, Bodh Gaya	Flowing	0.36	52	Domestic	Main Bazar Bodh Gaya	1.5 Km (Approx.)	0.02 Km (Approx.)	Niranjana River>Falgu River
96	Bodhgaya	Godam Road Drain, Bodh Gaya	Flowing	5.25	65	Domestic	Tika Bigha, Ward No.-18	1.0 Km (Approx.)	0.02 Km (Approx.)	Niranjana River
97	Bodhgaya	AmmaNala Drain, Bodh Gaya	standing		44	Domestic	Bodh Gaya, Mainly Mandir Area	2.5 Km (Approx.)	0.02 Km (Approx.)	Niranjana River
98	Chakiya	Sahebganj Road Drain, Chakiya	standing		65	Domestic	Ward no. 5,6,11,12,3,4,7	-	0.300 KM approx.	Low Lying Area
99	Chanpatiya	Mela Ground drain	Flowing	3.08	90	Domestic	Dhak chowk domtoli, Naya Tola, Rustam Bidi compound	0.422 Km approx.	0.342 Km approx.	Low Lying Area Near SikrahnaRiver
100	Chanpatiya	Gandhi Nagar drain	Flowing	6.51	68	Domestic	Kalwarpatti, Sabzi Mandi, Bhagwati Nagar, Dahihatta.	0.494 Km approx.	0.352 Km approx.	Low Lying Area Near SikrahnaRiver
101	Dalsingh Sarai	Loknathpur Drain, Dalsingh Sarai, Samastipur	Flowing	0.62	48	Domestic	Ward No.-2, 12	2.0 Km (Approx.)	0.01 Km (Approx.)	Low Lying Area
102	Dalsingh Sarai	Drain at RajkiyaUtkramit Madhya Vidhyalya, Dalsingh Sarai, Samastipur	Flowing	1.42	70	Domestic	Ward No.- 11, 13	2.5 Km (Approx.)	0.04 Km (Approx.)	Low Lying Area
103	Dalsingh Sarai	Lahariya Bazar-1, Dalsingh Sarai, Samastipur	Flowing	0.28	36	Domestic	Ward No.- 5 and Village Area	2.5 Km (Approx.)	0.01 Km (Approx.)	Balan River
104	Dalsingh Sarai	Lahariya Bazar-2, MahadevAsthan, Dalsingh Sarai, Samastipur	Flowing	3.35	64	Domestic	Ward No.- 5, 6	2.5 Km (Approx.)	0.02 Km (Approx.)	Balan River
105	Dalsingh Sarai	Ramashrya Nagar Drain, Dalsingh Sarai, Samastipur	Flowing	0.11	34	Domestic	Ward No.- 10 (Ramashrya Nagar Market, Fruit & Vegitable Market)	1.0 Km (Approx.)	0.2 Km (Approx.)	Balan River
106	Dalsingh Sarai	BadiGudri Drain, Dalsingh Sarai, Samastipur	Flowing	0.94	72	Domestic	Ward No.- 7, 8, 9 & Total Market of Gola Ghat Road.	2.0 Km (Approx.)	0.2 Km (Approx.)	Balan River
107	Dalsingh Sarai	BadiThakurwari Drain, Dalsingh Sarai, Samastipur	Flowing	0.19	46	Domestic	Ward No.- 6, 7, 8	2.0 Km (Approx.)	0.01 Km (Approx.)	Balan River
108	Dalsingh Sarai	Dhobi Ghat Drain, Dalsingh Sarai, Samastipur	Flowing	0.97	54	Domestic	Ward No.- 5, 6, 7	2.0 Km (Approx.)	0.2 Km (Approx.)	Balan River
109	Dighwara	BeerpurBhual NH-19 Drain, Dighwara	Flowing	1.15	80	Domestic	Ward No.- 7,8,9 and 10, Shankarpur, Main market	1.0 KM approx.	0.08 KM approx.	Ganga River
110	Dighwara	Shankarpur Road Nala, Ward-15, Dighwara	Flowing	0.42	60	Domestic	Dalu Chak, New Railway Colony, Ward No.- 11, 14 and 15, Nematpur	0.8 KM approx	0.025 KM approx	Ganga River
111	Dumra	Main Drain, Dumra,Near Treasury Bridge	Flowing	1.39	65	Domestic	All Ward of Dumra except Ward No.- 9, 10, 11 (Kailashpuri)	0.150 KM	0.150 KM	Lakhandai River
112	GogariJamalpur	Kurmi Tola Drain, Gogari-Jamalpur	Flowing	0.41	65	Domestic	Ward no. 12,13,14,15	-	0.020 KM approx.	Low Lying Area
113	Islampur	Mahane River, stagnant Sewage Water, Islampur, Nalanda	standing		110	Domestic	-	-	-	Stagnant Water.
114	Islampur	Drain of Maharanaprata Nagar, Islampur	Flowing	0.24	110	Domestic	Ward no. 8	90 KM	0.004 Km	Mahane River
115	Islampur	City Drain, Eastern Side of Patna Road, Near Bus Stand Bridge, Islampur	Flowing	1.25	38	Domestic	Ward No.- 6, 7, 11 & 12	-	-	Mahane River

116	Islampur	Malbigha Drain (Near Cold Storage) Rajgir Road, Islampur	Flowing	3.89	24	Domestic	Ward No.- 6, 10, 11, 12, 13, 14	-	-	Low lying area
117	Islampur	BauliBagh, Malitola Drain, Islampur	Flowing	0.45	32	Domestic	Ward No.-10, 15(P), 16,17, 18(P) & 19	-	-	Low lying area
118	Islampur	Budha Nagar, Paswan Tola, Rajgir Road, Islampur	Flowing	1.38	22	Domestic	Ward No.- 15(P), 18 & 19	-	-	Low lying area
119	Islampur	Barbigha Drain, Islampur	Flowing	2.09	14	Domestic	Ward No.-6	-	-	Low lying area
120	Islampur	Kajichak Drain, Islampur	Flowing	0.52	40	Domestic	Ward No.-5	-	-	Low lying area
121	Islampur	AmrudiaBigha/ near Primary School, Sheopuri, Islampur	Flowing	0.04	26	Domestic	Ward No.-5	-	-	Low lying area
122	Islampur	Atta Sarai Drain, Ward No. - 1, Islampur	Flowing	0.13	26	Domestic	Ward no.-1	-	-	Low lying area
123	Islampur	Atta Sarai Drain, Ward No. - 4, Islampur	Flowing	0.18	28	Domestic	Ward no.4	-	-	Low lying area
124	Islampur	Kaziana Drain, Islampur	Flowing	0.19	22	Domestic	Ward – 8, 10 & 11	-	-	Low lying area
125	Jagdishpur	Hun HunGosai Drain	standing		44	Domestic	Ward no. 13,14,15,16,17 & 18	-	0.115 Km approx.	Low lying area
126	Jagdishpur	Purnapokhra Drain	Flowing	1.27	43	Domestic	Ward no. 8,9,10,11 & 12	-	0.050 Km approx.	Puranapokhra pond low lying area
127	Jagdishpur	Shiv Ji Pokhar Drain	Flowing	0.80	32	Domestic	Ward no. 1,2,3, & 6	-	0.118 Km approx.	Low lying area
128	Jagdishpur	Raja GhatPokhra Drain	Flowing	1.43	22	Domestic	Ward no. 3,4,5, & 7	-	0.015 Km approx.	Raja Ji Pokhar low lying area
129	Jaynagar	Kamla Road Drain	Flowing	0.40	85	Domestic	Ward No. 6, 7, 8, 9	0.5 Km approximately	0.03 km approx.	Low lying area
130	Jaynagar	Sahid Chowk Drain	Flowing	0.73	80	Domestic	Ward No. 12, 13, 14	0.3 Km approximately	0.3 Km approx.	Low lying area
131	Jaynagar	Patna Gaddi Chowk Drain	Flowing	0.12	105	Domestic	Ward No. 1, 2, 6	0.3 Km approximately	0.0031 km	Low lying area
132	Jogbani	Khajurbari Drain, Ward No.6	Flowing	2.96	88	Domestic	Ward No. 5, 6	0.4 Km approximately	0.01 km	Low lying area
133	Jogbani	Haji Mohalla Drain	Flowing	0.50	36	Domestic	Ward No. 7, 8	1.0 Km approximately	0.05 km	Low lying area
134	Jogbani	Idgah Chowk Drain	Flowing	0.70	50	Domestic	Ward No. 11, Jogbani Market	0.5 Km approximately	-	Low lying area
135	Jogbani	Islampur Drain, Ward No.-17	Flowing	1.40	70	Domestic	Ward No. 13, 14, 16, 17	1.5 Km approximately	0.3 Km. approx.	Low lying area
136	Kahalgaoon	Kagji Drain	Flowing	2.23	38	Domestic	Thana Road, Kulkulia Road	1.0 km	-	Ganga River

137	Kahalgaon	LCT Drain	Flowing	0.99	35	Domestic	Purani Bazar, Sharfi Colony, Station Road	1.5 km	-	Ganga River
138	Kahalgaon	AshmashanGhat Drain	Flowing	1.60	15	Domestic	Kazipura, Paithanpura	1.0 km	0.08 KM	Ganga River
139	Kahalgaon	Pampu Drain	Flowing	1.40	24	Domestic	Station Chawk, Basti	1.5 km	0.016 KM	Ganga River
140	Kanti	Kanti NTPC Drain	Flowing	3.48	16	Domestic	NTPC, NTPC colony, Kanti Nagar Panchayat Ward No.- 1(P), 3(P), 5, 6, 7	2.5 km (approx.)	0.05 KM	Mann
141	Kanti	KantiKasba High School Road Drain	Flowing		17	Domestic	Ward no.- 7(P), 8(P), 9(P), 1(P)	-	0.035 km	Mann
142	Kasba	Mahaveer Chowk Drain, Kasba	Flowing		35	Domestic	Ward no. 15,14,6	0.150 KM approx.	0.010 KM approx.	Low Lying Area
143	Kasba	Bucchar Tola Drain, Kasba	Flowing		50	Domestic	Ward no. 13,8,9,12	0.350 KM approx.	0.020 KM approx.	Low Lying Area
144	Kataiya	KhudiChhaparDrain,Kataiya	Flowing	0.54	75	Domestic	Ward No.- 3, 4 and 5	0.8 KM approx.	0.08 KM approx.	Low lying area
145	Kataiya	Dhanauti Ward No.-13 Drain, Kataiya	Flowing	0.43	110	Domestic	Ward No.- 12 and 13	1.0 KM approx	0.04 KM approx	Pond/ Low lying area
146	Kesariya	Chakiya Keshariya Road Bridge Drain, Keshariya	Flowing	1.11	46	Domestic	Kesariya main market drain	-	0.010 KM approx.	Raghwa River
147	Khusrupur	Bhuskhi, Khusrupur	Flowing	1.63	54	Domestic	Ward No.-5,7,9,10,	-	0.5 Km (500 m)	Low lying area
148	Khusrupur	KumharToli, Khusrupur	Flowing	0.09	85	Domestic	Ward no. 3(P), 4(P), 5(P), 9(P) & 10	-	0.015 Km (15 m)	Low lying area
149	Khusrupur	Miyatoli, Near Maszid, Khusrupur	Flowing	2.13	54	Domestic	-	-	0.028 Km (28 m)	Low lying area
150	Khusrupur	Samanpar, Khusrupur	Flowing	0.57	120	Domestic	Ward No.- 5	-	0.157 Km (157 m)	Low lying area
151	Khusrupur	Back of Nagar Panchyat Office, Khusrupur	Flowing	0.59	62	Domestic	Ward No.- 1	-	0.85 Km. (85 m)	Low lying area
152	Khusrupur	Near Khusrupur Block Office, Neem Tal, Khusrupur	Flowing	1.11	115	Domestic	Ward No.- 1(P), 2(P), 3(P), 8	-	0.461 Km. (461 m)	Low lying area
153	Koilwar	Katira More Drain, Koilwar, Arrah	Flowing	1.05	26	Domestic	Sone vila Mahalla, Ward No.- 9, Koilwar Chouk, Block Road	1.0 km approximately	0.4 Km. approx	Low lying area, Near Sone River
154	Koilwar	Bhawari Railway Bridge Drain, Koilwar, Arrah	Flowing	2.62	65	Domestic	Suranda Colony, Tinmuhani, Ward No.- 11,12,13	1	0.1	Low lying area, Near Sone River
155	Koilwar	KhetariMohalla Drain, Koilwar, Arrah	Flowing	1.41	36	Domestic	Vanpar Tola, Kari Mohalla, Bazar Mohalla, Ward No. 4,6,7,8	1	0.1	Low lying area, Near Sone River
156	Lalganj	Teen Pulwa Chowk Drain, Lalganj, Vaishali	Standing		30	Domestic	Lalganj Market, Agarpur, Ward No. 9	0.8	0.02	Low lying area
157	Lalganj	PremganjSingheshwar Thakur Chowk Drain, Lalganj, Vaishali	Flowing	0.20	40	Domestic	Ward No. 6, 7.	1	0.01	Low lying area
158	Lalganj	PatwaToli Drain, Lalganj, Vaishali	Flowing	0.14	18	Domestic	Ward No. 5, 6, 7.	0.4	0.03	Low lying area
159	Lalganj	Salahpur Drain – 1, Lalganj, Vaishali	Flowing	0.08	54	Domestic	Ward No. 1.	0.5	0.01	Low lying area

160	Lalganj	Salahpur Drain – 2, Lalganj, Vaishali	Flowing	0.05	46	Domestic	Ward No. 1, 4, 5.	0.5	0.01	Low lying area
161	Lalganj	Agarpur Drain – 1, Lalganj, Vaishali	Flowing	0.47	56	Domestic	Ward No. 2, 3, 10, 11.	1	0.03	Low lying area
162	Lalganj	Agarpur Drain – 2, Lalganj, Vaishali	Flowing	0.11	115	Domestic	Ward No. 4, 5, 6.	1	0.03	Low lying area
163	Lalganj	Arya Samaj Road Drain, Lalganj, Vaishali	Flowing	0.31	54	Domestic	Ward No. 7, 8.	0.5	0.01	Low lying area
164	Lalganj	PatwaToli Drain near SBI CSP, Lalganj, Vaishali	Flowing	0.11	44	Domestic	Ward No. 8.	0.5	0.01	Low lying area
165	Maharajganj	Naya Bazar Drain, Maharajganj	Flowing	0.52	140	Domestic	Ward No.- 1, 2 and 11	1	0.08	Low lying area
166	Maharajganj	Nakhas chowk, Railway Dhala Drain, Maharajganj	Flowing	1.40	78	Domestic	Ward No.- 3, 4 and 6	2	0.5	Low lying area
167	Mahua	FCI Godown Drain, Mahua	Flowing	0.20	68	Domestic	Ward. No.- 3 & 8, Main market	1.5	0.08	Baya River
168	Mahua	Kali Asthan Drain, Mahua	standing		9	Domestic	Ward. No.- 2 & 8	0.5	0.02	Low Lying Area
169	Mahua	GautamDwar Drain, Mahua	standing		120	Domestic	Ward. No.- 7 & 8, Main market	0.8	0.1	Baya River
170	Mahua	Phutheni Chowk Drain, Mahua	Flowing	0.03	46	Domestic	Ward. No.- 4 & 6	1	0.1	Low Lying Area
171	Mairwa	Infront of MahavirSewaSansthanDrain,M airwa	Flowing	1.95	60	Domestic	Thana Road, Nayi Bazar	1.5	0.3	Jharahi
172	Makhdumpur	Masjid More Drain, Makhdumpur, Jehanabad	Flowing	0.38	56	Domestic	Ward No.- 14	1	0.015	Low Lying Area
173	Makhdumpur	MakhdumpurDih Drain, Makhdumpur, Jehanabad	Flowing	2.00	75	Domestic	Ward No.- 14	1.5	0.03	Low Lying Area
174	Makhdumpur	Dih Par Drain-1, Makhdumpur, Jehanabad	Flowing	1.48	35	Domestic	Ward No.- 14, 15	2	0.02	Low Lying Area
175	Makhdumpur	Dih Par Drain-2, Makhdumpur, Jehanabad	Flowing	2.53	50	Domestic	Ward No.- 11, 15	2	0.015	Low Lying Area
176	Makhdumpur	Barkilaxmi Ji More Drain, Makhdumpur	Flowing	0.50	70	Domestic	Ward No.- 07	2	0.025	Low Lying Area
177	Makhdumpur	Nababganj More Drain, Makhdumpur, Jehanabad	Flowing	0.27	44	Domestic	Ward No.- 07	2	0.025	Low Lying Area
178	Maner	Maner Bazar Drain, Infront of Machhli Market, Maner, Patna	Flowing	3.55	140	Domestic	Ward No.- 1,4,5,6,7	5	4	Ganga River
179	Maner	Ram Nagina Singh College Drain, Maner, Patna	Flowing	7.59	46	Domestic	Tiwari Tola, Ward No.- 8,9,10,11,12	1.5	0.6	Sone River Stream/Canal-> Ganga River
180	Maner	Ram Ghat Drain, Maner, Patna	Flowing	2.36	145	Domestic	Mahinava Bazar, Ward No.- 14,15,16	1.5	0.1	Sone River Stream/Canal-> Ganga River
181	Mehsi	Data Mirja Halim Shah Mazar Drain, Mehshi	Flowing	0.60	52	Domestic	Ward no. 3,4,5,6	-	1	River BudhhiGandak
182	Mirganj	Railway Station Drain	Flowing	1.80	65	Domestic	Ward No.- 1, 2, 3, 4, 5, 6, 7, 8, 9, 10, 11 and 12	2	0.3	Low lying area, Near Sone River

183	Mirganj	Sai Baba Mandir Drain	Flowing	0.25	70	Domestic	Ward No.- 3 and 4	0.5	0.015	Low lying area, Near Sone River
184	Mirganj	PaniTanki Drain	Flowing	0.48	46	Domestic	Ward No.- 3, 5 and 7	1	0.05	Low lying area, Near Sone River
185	Naubatpur	Naubatpur Thana Drain	Flowing	2.01	38	Domestic	Ward No.- 4,5,6,7	0.5	0.25	Low Lying Area
186	Naubatpur	In front of New Kumar Nursing Home, Drain	Flowing	0.46	110	Domestic	Ward No.- 5,6,7	1	0.5	Low Lying Area
187	Naubatpur	BichliGali Drain	Flowing	0.78	65	Domestic	Ward No.- 7, Bichli Gali, Shiv Mandir	0.5	0.002	Low Lying Area
188	Navgachhiya	SatsangBhawan Drain, Naugachhiya	Flowing	0.54	36	Domestic	Ward No.- 12, 13, 14, 15, 16	0.5	0.05	Khairki River
189	Navgachhiya	Musahri Drain – 1, MumtazMohalla, Naugachhiya	Flowing	0.16	75	Domestic	Ward No.- 12, 13, 14, 16, 17, 22	0.5	0.05	Goshala Pokhar
190	Navgachhiya	Musahri Drain – 2, MumtazMohalla, Naugachhiya	Flowing	0.64	40	Domestic	Ward No.- 12, 13, 14, 17	0.5	0.05	Goshala Pokhar
191	Navgachhiya	Raj Kumar Bhagat Road Drain, Naugachhiya	Flowing	0.64	56	Domestic	Ward No.- 14, 16, 18, 21	0.5	0.05	Khairki River
192	Navgachhiya	Nonia Patti Drain- 1, Musahari Patti, Naugachhiya	Flowing	0.16	110	Domestic	Ward No.- 18, 19, 20, 21	0.5	0.05	Railway Pokhar
193	Navgachhiya	Nonia Patti Drain-2, Musahari Patti, Naugachhiya	Flowing	0.46	86	Domestic	Ward No.- 18, 19, 20, 21	0.5	0.05	Railway Pokhar
194	Navgachhiya	Naya Tola Drain, Naugachhiya	Flowing	1.04	170	Domestic	Ward No.- 22, 23	0.5	0.05	Railway Pokhar
195	Pakridayal	Dubarbana Drain, PakriDayal	Flowing	2.75	54	Domestic	Ward no. 3,4,5,6,7,8	-	0.01	Low Lying Area (Pokhar)
196	Piro	Bypass Road drain	Flowing	1.21	38	Domestic	Ward no. 2,3,4,5,9, & 10	-	0.316	Low lying area
197	Piro	Panwaha drain	Flowing	1.26	120	Domestic	Ward no. 12,13,14,15, & 16	-	0.22	Low lying area
198	Piro	Bagicha Ara Road drain	Flowing	0.78	75	Domestic	Ward no. 1,2,11,12	-	0.78	Low lying area
199	Rajgir	Ledwa Pool, Chhabilapur Road, Near STP Punping Station - 1, Rajgir	Flowing	1.42	16	Domestic	Pahari Jangal, All Kunds, Ward No.-5, 6, 10, 11 & 19(P)	-	0.5	Sewage of this drain going to STP Pumping Station No.- 1 and Low Lying area.
200	Rajgir	Drain Going to STP, Rajgir	Flowing	0.86	46	Domestic	By pumping station No. -1, ward No. -5, 6, 7, 8 & 9 by Pumping Station No.-2, ward no. 1, 2, 3, 4, 10, 11, 12(P), 13(P), 14(P) & 15(P)	-	0.5	Going to STP, Rajgir and treated sewage going to low lying areas / used for irrigation.
201	Rajgir	Giriyak Road Drain, Near Kailash Ashram, Rajgir.	Flowing	1.63	22	Domestic	Ward No.-12, 13, 14, 15, 16, 17, 18 & 19(P)	-	-	Going to low lying area
202	Ramnagar	Mukhya Bazar, Near Fish Market, Nagar Panchyat Road,	Flowing	10.74	115	Domestic	Fish marker, Nagar Panchayat Road	0.235	0.144	Ramrekha River
203	Ramnagar	ChatiyaGhat Drain West, DhangalToli,	Flowing	11.72	135	Domestic	Bazar, Dhangal Toli	0.31	0.028	Ramrekha River

204	Ramnagar	ChatiyaGhat Drain East, Kathawa Pull,	Flowing	1.07	42	Domestic	Kathwa Pul, Chatiya Ghat Bazar	0.062	0.02	Ramrekha River
205	Ramnagar	Railly Bazar Drain,	Flowing	0.89	28	Domestic	Aryan Nagar, Raily Bazar, Main Road	0.244	0.16	Ramrekha River
206	Ramnagar	Mill Quarter Drain, Pachurkha	Flowing	3.46	24	Domestic	Panchurkha, Mill Quarter, Hari Nagar	0.157	0.045	Ramrekha River
207	Rivelganj	PahiaDhala Drain, Rebilganj	Flowing	0.38	12	Domestic				Low Lying Area
208	Rivelganj	SemariaKathariBagh Drain, Rebilganj	Flowing	0.53	29	Domestic				Low Lying Area
209	Rosera	Drain at DHP Holy Mission School, Rosera, Samastipur	Flowing	1.01	60	Domestic	Ward No.- 1 to 18	2.5	0.01	Land (Low lying area)
210	Rosera	Drain at Vetnary Hospital, Rosera, Samastipur	Flowing	3.44	42	Domestic	Ward No.- 6, 12, 16, 17 and 18	3	0.01	Land (Low lying area)
211	Serghati	SekhpuraDrain,Serghati, Gaya	Flowing	0.49	40	Domestic	Ward No.- 15, 16	2	0.02	Low Lying Area
212	Serghati	Chatti Drain Serghati, Gaya	Flowing	0.53	44	Domestic	Ward No.- 12, 13	1.5	0.02	Morhar River
213	Serghati	Girja Road Drain, Serghati, Gaya	Flowing	1.36	28	Domestic	Ward No.- 11, 12	1.4	0.02	Morhar River
214	Serghati	Cremation GhatDrain,Serghati, Gaya	Flowing	2.53	30	Domestic	Ward No.- Koiri Tola, Narayan Tola, Ward No.-10	1.5	0.02	Morhar River
215	Serghati	Prakash School Drain, Serghati, Gaya	Flowing	0.76	36	Domestic	Ward No.- Narayan Tola, Ward No.-10	1	0.02	Morhar River
216	Serghati	Gurukul Galaxy Drain, Serghati, Gaya	Flowing	0.58	60	Domestic	Ward No.- 08	2	0.5	Morhar River
217	Serghati	KhaterMoree Drain, Serghati, Gaya	Flowing	1.09	50	Domestic	Ward No.- 2, 3	2	0.5	Morhar River
218	Sonepur	Barbatta Drain	Flowing	0.50	16	Domestic	Railway Colony and Barbatta Ward No. 10	0.8	0.05	Mehura River
219	Sugauli	-	Flowing		-	Domestic	-	-	-	-
220	Tekari	Ander Kila Drain, Tekari, Gaya	Flowing	1.39	54	Domestic	Ward No.- 1, 4	1.4	0.02	Low Lying Area
221	Tekari	RikabGanj Bara Drain, Tekari, Gaya	Flowing	1.02	75	Domestic	Ward No.- 8	1	0.02	Low Lying Area
222	Tekari	Chawani Drain, Tekari, Gaya	Flowing	0.42	40	Domestic	Ward No.-9, 10, Hospital Area	1.5	0.25	Low Lying Area
223	Tekari	BaheliyaBigha Drain, Tekari, Gaya	Flowing	0.70	31	Domestic	Ward No.- 6, 7	1.5	0.015	Low Lying Area
224	Tekari	Dedhua Drain, Tekari, Gaya	Flowing	1.04	28	Domestic	Ward No.- 13	2	0.02	Low Lying Area
225	Tekari	Nagar Panchayat Drain, Tekari, Gaya	Flowing	1.66	42	Domestic	Ward No.- 11, 12	1	0.02	Low Lying Area
226	Thakurganj	ShitlaMandir Drain, Thakurganj	Flowing	0.54	65	Domestic	Ward no. 9,12	-	2	Low Lying Area/ Mahananda River
227	Thakurganj	Krishnapuri Drain, Thakurganj	Flowing		34	Domestic	Ward no. 10,12,9,11	-	0.02	Low Lying Area
228	Thakurganj	Mastan Chowk drain, Thakurganj	Flowing	0.82	70	Domestic	Ward no. 7,11,8	-	0.025	Low Lying Area
229	Araria	Kali Mandir Bazar Drain, Araria	Flowing	0.38	160	Domestic	Ward No. 13, 22, 23	0.75	0.1	Low Lying Area

230	Araria	Hatiya Road Drain, Araria	Flowing	0.36	72	Domestic	Ward No. 23, 25, 28	0.5	-	Low Lying Area
231	Araria	Bhagat Tola Drain, Araria	Flowing	0.47	34	Domestic	Ward No. 25, 28	0.75	0.03	Low Lying Area
232	Arwal	Janakpur Ghat Drain	Flowing	2.30	95	Domestic	Purani Arwal, Sahi Mohalla, Arwal Sipaha, Ward No.7	1	0.06	Sone River -> Ganga River
233	Arwal	Sahi Mohalla Drain	Flowing	1.72	120	Domestic	Faridabad, Sahi Mohalla, Kuraishi Mohalla, Ward No. 16	1	0.05	Sone River -> Ganga River
234	Arwal	Karbala Maidan Drain	Flowing	1.09	70	Domestic	Balu Par, Faridabad, Ward No. 14	1	0.07	Sone River -> Ganga River
235	Arwal	Malhi Patti Drain	Flowing	0.85	66	Domestic	Malhi Patti, Ward No. 15	1	0.05	Sone River -> Ganga River
236	Arwal	Kagzi Mohalla Drain	Flowing	1.12	72	Domestic	Kagzi Mohalla, Ward No. 20	1.5	0.15	Sone River -> Ganga River
237	Arwal	Muradpur Chowki Drain	Flowing	1.19	80	Domestic	Ward No. 19, 20, 21, Muradpur Chowki	1.4	0.15	Sone River -> Ganga River
238	Arwal	Brahmsthani Drain	Flowing	2.57	75	Domestic	Baidrabad Bazar, Ward No. 21, 22, Ojha Bigha	1	0.15	Sone River -> Ganga River
239	Arwal	Burhwa Mahadev Drain	Flowing	0.57	62	Domestic	Baidrabad, Ward No. 22, 23, Burhwa Mahadev Mohalla	1	0.01	InderpuriBarrge Right canal - > Ganga river
240	Arwal	Baidrabad English Drain	Flowing	0.81	75	Domestic	Muradpur, Hujra, Baidrabad, Ward No. 21, 22	1	0.01	InderpuriBarrge Right canal - > Ganga river
241	Arwal	Dr. Hiralal Galli Drain	Flowing	0.79	115	Domestic	Ward No. 19, 21	1	0.01	InderpuriBarrge Right canal - > Ganga river
242	Aurangabad	Dani Bigha Drain Ward no.- 3	Flowing	1.26	48	Domestic	Dani Bigha, Satyendra Nagar, Block Office, Ramesh Chowk, Nagar Bigha, Ward No. 3, 4, 5, 6, 10, 13	2	-	Canal ->Aadri river - >Punpun river - > Ganga river
243	Aurangabad	Dani Bigha Drain Ward no.- 2	Flowing	3.94	34	Domestic	Karma Road, Club Road, Ramesh Chowk, Madarsa Road, Ward No. 2, 7, 8, 9	2	-	Canal ->Aadri river - >Punpun river - > Ganga river
244	Aurangabad	Nawadih Drain	Flowing	3.71	115	Domestic	Nawadih Mohalla, Idgah Mohalla, Kabir Mohalla, Munshi Mohalla, Kewani Tola, Kalami Mohalla, Ganj Mohalla, Nawadih Bigha, Ward No. 9, 16, 17, 18, 20, 21, 22	2	0.01	Aadri river ->Punpun river - > Ganga river
245	Aurangabad	Barat Pool Tiwari Ghat Drain	Flowing	8.84	58	Domestic	Bharatpur, Tiwari Ghat Mohalla, Darji Mohalla, Mestar Mohalla, Lalita Babu Road, Bharnidhar Road, Ward No. 16, 23, 29, 30	3	0.01	Aadri river ->Punpun river - > Ganga river
246	Bagha, West Champaran	Mantri Market Drain, Bagha -1	Flowing	2.25	20	Domestic	Kachehri Road , Narainpur, Patkhauli, (ward no -5), Bagha-1	1.5	1	Low lying area
247	Bagha, West Champaran	Gudri Bazar Drain, Bagha -1	Flowing	3.10	24	Domestic	Gudri Bazar , Budhwa Bazar, Babui Tola, (Ward no-19)	3	0.5	Low lying area
248	Bagha, West Champaran	Nara Talab Drain, Bagha -1	Flowing	0.79	100	Domestic	Kali sthan , Halwai tola, Ambedkar Nagar , Bagha-2	1.5	0.05	Low lying area
249	Bagha, West Champaran	Dindayal Nagar Drain, Bagha - 1	Flowing	1.74	28	Domestic	Dindayal Nagar, (Ward no-27,31) , Bagha - 1	2	0.07	Gandhak River

250	Bakhtiyarpur, Patna	Raghopur-Dagar Drain	Flowing	4.30	36	Domestic				Ganga River
251	Banka	Mahavir Colony Drain, Banka	Flowing	4.20	20	Domestic	Ward-no- 10, 11, 13, Purani Bus Stand, Market Area	0.5	0.02	Chandan River
252	Banka	Gandhi Chowk Drain, Naya Tola, Banka	Flowing	0.29	115	Domestic	Ward-no- 14, 15	0.9	0.05	JamunaJore to Chandan River
253	Banka	Vijay Nagar Drain – 1, Banka	Flowing	0.54	120	Domestic	Ward-no- 20, 21, 23	0.5	0.05	JamunaJore to Chandan River
254	Banka	Vijay Nagar Drain –2, Banka	Flowing	0.85	42	Domestic	Ward-no- 17, 20	0.5	0.05	Vijay Nagar Pond
255	Banka	Babu Tola Drain, Banka	Flowing	0.50	22	Domestic	Ward-no- 7, 8	0.5	0.05	Odhni River
256	Barh, Patna	Pipal Ghat Drain, Barh	Flowing	0.48	34	Domestic	Ward No.- 6(P)	2	0.5	Ganga River
257	Barh, Patna	Salimpur Drain, Near Nagar Parishad, Barh	Flowing	0.55	26	Domestic	Ward No.- 11 & 12	-	-	Ganga River
258	Barh, Patna	Malinia Ghat Drain, Ward No. - 11, Salempur, Barh	Flowing	0.84	32	Domestic	Ward No.-13, 14(P), 12(P) & 11(P)	-	-	Ganga River
259	Barh, Patna	Dhobia Ghat, Near Laxmi Flour Mill, Barh.	Flowing	0.25	70	Domestic	Ward No.-12 & 13(P)	-	-	Ganga River
260	Barh, Patna	Gauri Shankar Ghat, Barh	Flowing	1.09	42	Domestic	13(P) & 14(P)	-	-	Ganga River
261	Barh, Patna	Talimpur Drain, Barh	Flowing	1.69	55	Domestic	Ward No.- 11(P), 12(P), 13(P), 14, 15, 16, 17& 18	-	-	Low lying area
262	Barh, Patna	Dayachak Drain, Barh	Flowing	4.24	28	Domestic	-	-	-	Low lying area
263	Barbigha, Seikhpura	Narayanpur Nursary Drain, Barbigha, Seikhpura	Flowing	0.88	29	Domestic	Ward No. 18, 19, 20	2	0.15	Low Lying Area
264	Barbigha, Seikhpura	Nasibchak Drain Barbigha, Seikhpura	standing		38	Domestic	Ward No. 10, 11, 12, Barbigha Market	2	0.15	Low Lying Area
265	Bettiah	Ganauli pool Drain, Bettiah	Flowing	15.05	22	Domestic	Teen lalten chowk , Meena Bazar Market, Bangali tola,Station chowk ,Bhagwati Nagar	5	1.5	Kohra River - >BudhiGandhak River
266	Bettiah	Parwatiya Tola Drain, (ward no -1)	Flowing	11.14	24	Domestic	Baswariya, Parwatiya Tola, Banguli tola, Bhanwa Tola, Patri Tola	3	0.1	Kohra River - >BudhiGandhak River
267	Buxar	Chhoti Saripur Drain	Flowing	5.87	26	Domestic	Civil Lines, Syndicate Colony, Mathiya Mohalla, Saripur	0.2	0.03	Ganga River
268	Buxar	Hospital Road Drain	Flowing	3.82	36	Domestic	Ward No. 22, 23, 24	0.15	0.03	Ganga River
269	Buxar	Sati Ghat Drain	Flowing	6.29	72	Domestic	Ward No. 13, 24, 25, Tetari Bazar, Munim Chowk	0.25	0.05	Ganga River
270	Buxar	Bangla Ghat Drain	Flowing	1.80	70	Domestic	Ward No. 6	0.3	0.05	Ganga River
271	Buxar	Tadka Drain	Flowing	8.23	74	Domestic	Ward No. 13, 14, 24, 25, 26, 28, 29, 32	0.5	0.05	Ganga River
272	Buxar	Nath Baba Mandir Drain	Flowing	4.23	15	Domestic	Ward No. 1, 2, 3	1.6	0.05	Ganga River
273	Buxar	Sohnipatti Drain	Flowing	1.31	15	Domestic	Ward No. 20, 33	0.5	0.03	Ganga River
274	Dehri Dalmiyanagar , Rohtas	Canal Road Drain	Flowing	8.14	160	Domestic	Idgah Mohalla, Islamganj, New Area, Chakki Bigha, Phantolia Mohalla, Rajputana Mohall, Nikalu Bigha	2	0.01	Sone Canal
275	Dehri Dalmiyanagar , Rohtas	Pali Gaon Drain	Flowing	8.50	28	Domestic	Idgah Mohalla, Islamganj, New Area, Chakki Bigha, Phantolia Mohalla, Rajputana Mohall, Nikalu Bigha	2	0.03	Sone river

276	Dehri Dalmiyanagar , Rohtas	Main Bazar Drain	Flowing	13.27	140	Domestic	Idgah Mohalla, Sadar Chowk, Chaudhary Mohalla, Khauri Gali, Jhawarmal Gali, Mill Kothi, Shivganj Mohalla, Dehri Bazar	2	0.01	Sone river
277	Danapur, Patna	Danapur Cant. Drain	Flowing	8.16	24	Domestic	Danapur, Sadar Bazar, Bibiganj, LalKothi, Ramnagar Colony, Sultanput, Yadav Colony, Cefence Colony, Mubarakpur,Kachra Colony, Judge Colony, Ramkrishnapuram, Bank Colony, Hathikhana, Lodipur, Sikandarpur, Urja Nagar, Tarachak,	4	0.117	Ganga River
278	Daudnagar, Aurangabad	Slaughter House Road Drain	Flowing	4.86	130	Domestic	Pirahi Bagh, Gola Mohalla, Mahavir chabutara, Barun Road, Nalbandh Toli, Mahila College, Budho Bigha	1.5	-	Low lying area
279	Daudnagar, Aurangabad	Baluganj Drain	Flowing	4.36	135	Domestic	Baradari Mohalla, Munshi Mohalla, Baluganj Mohalla, Purana Sahar	1.5	-	Low lying area
280	Daudnagar, Aurangabad	Church Drain	Flowing	2.27	36	Domestic	Ibrahim Sahid Mohalla, Kurmi tola, Anjan Sahid Mohalla, Gosai Tola, Nalban Toli, Koiree Tola, Paswan Toli	1.5	-	Low lying area
281	Daudnagar, Aurangabad	Lakhan Road Drain	Flowing	3.53	46	Domestic	Bari Road Mohalla, Chawal Bazar, Maula Bagh, Lakhan More, Cinema Hall Raod, Sukra Bazar, Uncha Gali	1.5	-	Low lying area
282	Daudnagar, Aurangabad	Surti Ka Pool Drain	Flowing	2.86	72	Domestic	Patwa Toli, Dabgarh Toli, Kesra Toli, Bam Road, Abdul Bari Road, Bajaj Road,	1.5	-	Low lying area
283	Dhaka, West Champaran	Chainpur Dhaka Drain, Dhaka	Flowing	1.64	58	Domestic	Ward no. 12,13,10,9	-	2	Nehar
284	Dhaka, West Champaran	Gandhi Chowk To Registrar Office Drain, Dhaka	Flowing	2.80	52	Domestic	Ward no. 12,11,22, Dhaka Main Market	-	0.1	Low lying Area
285	Dumraon, Buxar	Central drain	Flowing	11.46	46	Domestic	Thatheri Bazar Road, Dumraon Market Road, Ghar Basauni Mohalla	2	0.05	Kao RiverÔDharmawati RiverÔ Ganga River
286	Dumraon, Buxar	Kewra Bagh drain	Flowing	5.28	75	Domestic	Ward No. 7, 8, 9, 10	1	0.1	Kao RiverÔDharmawati RiverÔ Ganga River
287	Fatuha, Patna	Kali Ghat, samaspur	Flowing	0.72	17	Domestic	Samaspur	0.021	-	Ganga River
288	Fatuha, Patna	Makshudpur Drain (East of Bindheshwari Ghat)	Flowing	0.37	52	Domestic	Bindeshwari Ghat	0.021	-	Ganga River
289	Fatuha, Patna	Makshudpur Drain (West of Bindheshwari Ghat)	Flowing	1.10	46	Domestic	Bindeshwari Ghat	0.024	-	Ganga River
290	Fatuha, Patna	Kataiya Ghat	Flowing	0.64	50	Domestic	Dariyapur, Fatuha	0.014	-	Ganga River
291	Fatuha, Patna	Devanti Ghat	Flowing	2.30	19	Domestic	Sonakothi Mohallah	0.013	-	Ganga River
292	Fatuha, Patna	Mastana Ghat	Flowing	1.14	42	Domestic	-	0.014	-	Ganga River
293	Fatuha, Patna	Bakipur Gorakh Drain	Flowing	2.95	85	Domestic	Ranipur, Rasulpur, Kurtha	0.34	-	Punpun River

294	Farbisganj, Araria	Subhash Chowk Drain, Farbisganj	Flowing	0.25	32	Domestic	Ward No. 2, 3, 4, 5	0.5	0.03	Low Lying Area
295	Farbisganj, Araria	Deoraha Baba College Road Drain, Farbisganj, Araria	standing		18	Domestic	Ward No. 3, 5, 16, 17, 18, 19, 20, 21, 22, 23, 24, 25	1	0.03	Low Lying Area
296	Farbisganj, Araria	Patel Chowk Drain, Farbisganj	Flowing	0.65	34	Domestic	Ward No. 8, 9, 11, 12, 13, 24	1.5	0.1	Low Lying Area
297	Gopalganj	Sri Ram Nagar Drain	Flowing	0.57	115	Domestic	Ward No.- 17 and 20	1	0.008	Gandaki Nala
298	Gopalganj	Haziapur Pool Drain	Flowing	1.84	70	Domestic	Ward No.- 10, 26 and 27, Kaithwalia, Haziapur, Ram Naresh Nagar	2	At confluence	Gandaki Nala
299	Gopalganj	Haziapur Block Drain	Flowing	6.79	60	Domestic	Ward No.- 10, 12, 13 and 26, Saryan, Badi Bazar, V.M. School area	1	At confluence	Gandaki Nala
300	Gopalganj	Banzari More Drain	Flowing	1.06	60	Domestic	Ward No.- 1, 4, 13 and 14, Rajiv Nagar, Adhiwakta Nagar	2	1.5	Low lying area
301	Gopalganj	Jangalia Pool Drain	Flowing	5.43	95	Domestic	Ward No.- 15 ,18, 19 and 22, Ghosh More, Post Office More, Jangalia	1.5	0.003	Low lying area
302	Gopalganj	Dargah Road Drain	Flowing	9.59	44	Domestic	Ward No.- 25 and 24, Rajendra Nagar, Khajuria	2	0.35	Gandaki Nala
303	Gopalganj	Sugar Mill Drain	Flowing	11.32	70	Domestic	Sugar mill and adjoin area	1.5	0.8	Low lying area
304	Hilsa, Nalanda	Hospital Campus, North Drain, Hilsa	Flowing	0.98	40	Domestic	Ward No.- 5, Gandhi Nagar, jail, Devnagar & Sarswati Colony	-	Sampling near confluence of low lying area.	Low lying area
305	Hilsa, Nalanda	Patel Nagar Pulia, Near Bus Stand, Hilsa	Flowing	0.21	22	Domestic	Patel Nagar ward. No- 22	-	Sampling near confluence of low lying area.	Low lying area
306	Hilsa, Nalanda	Kusum Colony, Hilsa	Flowing	2.60	30	Domestic	Ward No.-16	-	Sampling near confluence of low lying area.	Low lying area
307	Hilsa, Nalanda	Patel Nager, Near Bijendra Prasad House, Hilsa	Flowing	0.62	52	Domestic	-	-	Sampling near confluence of low lying area.	Low lying area
308	Hilsa, Nalanda	Near Burdhwa Mahadeo Mandir, Bihari Road, Hilsa	Flowing	1.69	38	Domestic	-	-	Sampling near confluence of low lying area.	Low lying area

309	Hilsa, Nalanda	North Koiritola, Near Primary School, Hilsa	Flowing	0.22	40	Domestic	Ward No.- 9, 11, 12, 18	0.7	1	Low lying area
310	Jamui	Budhia Pine drain	Flowing	1.28	20	Domestic	Ward no. 18,23,14,12,13,19 & 22	-	-	Drain discharge in Nehar/ low lying area
311	Jamui	Babu Tola drain	Flowing	2.62	60	Domestic	Ward no. 11,12, & 13	-	0.07	Drain disperses in low lying area
312	Jamui	Polytechnic college drain	Flowing	0.34	90	Domestic	Ward no. 20,21,22,19,6, & 7	-	0.02	Kiul River
313	Jamui	Bihari Path MukhyaNala drain	Flowing	0.34	46	Domestic	Ward no. 6, & 7	-	0.025	Drain disperses in low lying area
314	Jamui	Thana Chock Purab Tola drain	Flowing	0.58	130	Domestic	Ward no. 23 & 24	-	0.035	Drain disperses in low lying area
315	Jamui	Yadav BastiMohala drain	Flowing	2.10	90	Domestic	Ward no. 23	-	0.045	Drain disperses in low lying area
316	Jamui	BhukkarMohala drain	Flowing	0.28	50	Domestic	Ward no. 23 & 24	-	0.025	Drain disperses in low lying area
317	Jamui	Gaushala Chimni Road drain	Flowing	0.49	110	Domestic	Ward no. 24 & 25	-	0.06	Drain disperses in low lying area
318	Jehanabad	Algna Drain, Jehanabad	Flowing	15.84	80	Domestic	Ward No.- 5, 6, 7, 8, 9, 10, 11, 12, 13, 14, 15, 16, 17	2	0.04	Dhardha River
319	Jehanabad	NizamuddinPur Drain, Jehanabad	Flowing	3.75	25	Domestic	Ward No.- 8, 9, Station Road.	2	0.02	Dhardha River
320	Jehanabad	Daulatpur Drain, Jehanabad	Flowing	4.21	48	Domestic	Ward No.- 3, 4	2	0.02	Dhardha River
321	Jehanabad	Raja Bazar Drain, Jehanabad	Flowing	1.95	64	Domestic	Ward No.- 3, 6	2	0.02	Dhardha River
322	Jehanabad	Madarpur Drain, Jehanabad	Flowing	3.21	36	Domestic	Ward No.- 5	2	0.02	Dhardha River
323	Khagria	Daannagar drain, Khagaria	Flowing	6.99	32	Domestic	Ward no. 1,2,3,4,5,6,7,8,9	-	0.4	Low Lying Area
324	Khagria	Bypass road drain, Khagaria	Flowing	3.50	44	Domestic	Ward no. 10,11,12,17,18,19,20,21,22,23,24	-	0.05	Low Lying Area
325	Khagaul	Khagaul Over Bridge Drain	Flowing	12.97	34	Domestic	Choti Badarpura, Moti Chwok, Anandpuri, Jayram Bazar, Badi Badarpura	2	0.25	Lakh-> Ganga River
326	Khagaul	Railway Colony Drain	Flowing	5.65	12	Domestic	Dalu Chak, New Railway Colony, Ward No.- 5,6,11	1.45	0.15	Lakh-> Ganga River
327	Khagaul	BadiKhagaul Drain	Flowing	8.67	36	Domestic	Badi Khagaul, Dih, Khagaul Naubatpur Panchyat, Ward No.-16,17,18	1	0.02	Pond
328	Kishanganj	Mahaveer Marg drain, Kishanganj	Flowing	2.53	32	Domestic	Ward no. 14, 12, 26, 27	0.3	0.25	Ramjan River
329	Kishanganj	TegariaMadhav Nagar Meat Market drain, Kishanganj	Flowing	2.62	54	Domestic	Ward no. 5,6,7,12	0.05	0.05	Ramjan River
330	Kishanganj	Pilkhana Road drain, Kishanganj	Flowing	1.05	90	Domestic	Ward no. 1,4	0.02	0.015	Ramjan River
331	Kishanganj	Khankha drain, Kishanganj	Flowing	1.60	120	Domestic	Ward no. 15,16,4	0.02	0.02	Ramjan River
332	Kishanganj	Vetnary Hospital drain, Kishanganj	Flowing	2.41	28	Domestic	Ward no. 17,18,3	0.02	0.02	Ramjan River

333	Kishanganj	Medical College Gausala drain, Kishanganj	Flowing	0.98	16	Domestic	Ward no. 11,10	0.3	0.3	Ramjan River
334	Kishanganj	DharamganjMajhia drain, Kishanganj	Flowing	0.70	75	Domestic	Ward no. 11,28	-	0.05	Ramjan River
335	Lakhisarai	MahaveerAsthan, Purani Bazar drain	Flowing	9.78	130	Domestic	Ward no. 10,11,12,13, 14 and Purani Bazaar Mohalla	0.2	0.2	Kiul River
336	Lakhisarai	BadhiDargah drain	Flowing	6.32	55	Domestic	Ward no. 7,8, & 9	0.025	0.025	Kiul River
337	Lakhisarai	KhundaPokhar drain	Flowing	0.91	150	Domestic	Ward no. 5, 6, & 7	0.035	0.035	Drain disperses in low lying area
338	Lakhisarai	Suraj Narayan Ghat drain	Flowing	1.18	32	Domestic	Ward no. 23,24, & 25	0.025	0.025	Kiul River
339	Lakhisarai	Kali Pahari & Lal Pahari drain	Flowing	0.92	12	Domestic	Ward no. 26,27,28,30,31,32, & 33	0.07	0.07	Kiul River
340	Lakhisarai	Railway West Cabin drain, Punjabi Mohalla drain	Flowing	6.81	34	Domestic	Ward no. 15,16,17,19,20,21,22,23 & 24	10	10	Harbour River---Ganga River
341	Madhepura	Jaypalpatti Drain	Flowing	0.53	75	Domestic	Main Market, Shastri Nagar, Ward No. 18, 19, Jaypalpatti	0.06	0.03	Low lying area
342	Madhepura	Jaypalpatti Railway Drain	standing		25	Domestic	Ward No. 19	0.5	-	Low lying area
343	Madhepura	Bhirki Drain, Saharsa Road	Flowing	0.38	60	Domestic	Ward No. 20, 21	0.5	0.1	Low lying area
344	Madhepura	BelhaGhat Drain Ward no.-5	Flowing	0.16	30	Domestic	Ward No. 4, 5, College Chowk	0.5	0.03	Low lying area
345	Madhubani	Watson Canal	Flowing	7.81	18	Domestic	Darbhangha Town	2	0.03	Giwach River
346	Mahnar	BansawariNala, Near Primary School, Mahanar	Flowing	1.13	30	Domestic	Ward No.- 7, 11, 12 and 17, Main market	1	0.04	Low lying area
347	Mahnar	Near Tempoo Stand Drain, Mahanar	Flowing	0.09	70	Domestic	Ward No.- 5, 12 and 14	0.5	0.08	Low lying area
348	Masaurhi	Sonkukra Drain	Flowing	0.04	26	Domestic	Patel Nagar, Lakhibagh	-	-	Low lying area
349	Masaurhi	Veer Kunwar Singh Colony Drain	Flowing	0.03	44	Domestic	Ward no. 2,3, 7,8	-	-	Low lying area
350	Masaurhi	Drain near Petrol pump bridge, Mashaurhi	Flowing	0.01	18	Domestic	Ward no. 4-6	-	-	Low lying area
351	Mokama	TapashwaiGhat, Mokama	Flowing	6.02	20	Domestic	Ward No.-1 & 10	3.8	0.025	Ganga River
352	Mokama	Chaudhary Ghat, Pipal Tal, Mokama	Flowing	0.17	42	Domestic	Ward No.- 12	1	0.143	Ganga River
353	Mokama	KamleshwariAsthan Drain, Mokama	Flowing	0.96	14	Domestic	Ward No.-12(P),13	0.75	0.087	Ganga River
354	Mokama	SiddhnathMandir, Mokama	Flowing	0.02	18	Domestic	Ward No.-17(P) & 20	1	0.03	Ganga River
355	Motihari	Madhuban chowk drain	Flowing	0.95	50	Domestic	Khodah Nagar, Rajendra Nagar, Madhuban Chawani Chowk	1	0.005	Motijheel
356	Motihari	Cold Storage Drain	Flowing	1.48	70	Domestic	Bhawanipur Zirat, Khartari Tola	0.07	0.015	Motijheel
357	Motihari	Rowing Club Drain	Flowing	1.78	46	Domestic	Bhawanipur Zirat, Rowing Club area	1	0.035	Motijheel
358	Motihari	Refuse Colony Drain	Flowing	3.55	105	Domestic	Refuse Colony, Bus Stand area	1	0.02	Kararia Mann
359	Motihari	Chatwani Colony Drain, Near DDC Res.	Flowing	0.30	80	Domestic	Chhatwani Colony,	1.5	0.02	Kararia Mann
360	Motihari	Amar Chhatwani, Near Hindu Lodge, Motihari	standing		-	Domestic	Amar Chhatwani, Mathian	1	-	Drain Block by Local People and Garbage
361	Motihari	By-pass ChandiSthan Drain	Flowing	3.01	42	Domestic	By Pass Area, Naksay Tola, Henary Bazar	1.5	0.01	Low lying area

362	Motihari	Sugar Mill Drain	Flowing	0.89	44	Domestic	Bangle Quarter, Engineer Quarter, Sipahi Quarter, Bariarpur Village	3	0.02	Dhanwati Mann
363	Motihari	Chhota Bariarpur, Near Sonamati Mai Asthan Drain, Motihari	standing		-	Domestic	Chhota Bariarpur, Ward-37	-	-	Drain Block by Local People and Garbage
364	Motihari	Back to Central Jail	Flowing	5.06	24	Domestic	Jail area, Kachahari chwok, Collectorate area, Police Line	0.5	0.08	Dhanwati Mann
365	Motihari	Balua Bazar Drain, Near Jama Mashzid	Flowing	5.18	34	Domestic	Chandmari Chwok, Ward- 26,27,28	0.5	0.02	Dhanwati Mann
366	Motihari	Near Custom Office Drain	Flowing	2.66	10	Domestic	Station Road, Belli Srαι, Old Bus Stand, Chandmari	0.5	0.08	Motijheel
367	Motihari	Belbanwa Drain	Flowing	1.68	18	Domestic	Station Road, Belli Srαι, Old Bus Stand, Chandmari	0.5	0.08	Motijheel
368	Motihari	Jaampur Pull Drain	Flowing	60.82	14	Domestic	Roxy Drain, Ward- 6, 7 and 8, Miskaut Muhala, Gyan Babu Chwok	0.5	0.08	Motijheel
369	Motihari	Srikrishna Nagar Drain	Flowing	0.84	16	Domestic	Sri Krishna Nagar	0.5	0.08	Motijheel
370	Motihari	Gopalpur, Rajabazar Drain,	Flowing	0.88	15	Domestic	Sri Krishna Nagar	0.5	0.02	Dhanwati Mann
371	Narkatiaganj	Domestic Waste Water/Sewage drain, passing near power grid of Sugar Mill	Flowing	6.74	22	Domestic	Shanti Nagar	0.148	0.073	Harbaura River
372	Narkatiaganj	Dhum Nagar Mandir drain	Flowing	4.22	38	Domestic	Railway, Kusthashram	0.617	0.04	Harbaura River
373	Narkatiaganj	Nehar drain, Near Hardiya	Flowing	3.64	24	Domestic	Prakash Nagar, Hardiya	16	0.565	Low Lying Area and Found Dry after 3.5 KM
374	Phulwarisharif	Khagaol-Ashiyaana Over bridge Crossing Drain	Flowing	21.70	14	Domestic	Rastriye Ganj, Minhaj Nagar, Chunawti Kuan, Nagina Nagar, Alamgir Nagar, Jogia Toli, Tamtam Padoo, Parkash Nagar, Chandannagar Colony	2	0.05	Lakh-> Ganga River
375	Phulwarisharif	Isopur Rai Chwok Drain	Flowing	3.86	65	Domestic	Isopur Area i.e Ward No.- 20, 22, 23 and 24	1	0.02	Low Lying Area
376	Phulwarisharif	Mitramandal Colony Drain	Flowing	6.36	24	Domestic	Mitramandal Colony Area, Some Area of Ashiana.	2	0.03	BadshahiNaala ->Punpun River
377	Phulwarisharif	Birla Colony Drain(A)	Flowing	0.80	54	Domestic	Birla Colony, Ward No.- 5	1	0.03	Low Lying Area
378	Phulwarisharif	Birla Colony Drain(B)	Flowing	1.33	40	Domestic	Birla Colony	1	0.01	Low Lying Area
379	Raxaul	Drain at Naga Road, Shivpuri Mohalla, Raxaul	Flowing	6.03	62	Domestic	Raxaul Main Road Market, Naga Road, Ward No. 11, 12, 20, 21, 22	0.5	0.03	Sirsiya River
380	Raxaul	Drain at ChhatiyaGhat, near Railway Bridge, Raxaul	Flowing	3.10	9	Domestic	Ward NO. 6, 9, 10, 11, 12, 13, 14, 15, Railway Colony	0.5	0.02	Sirsiya River
381	Raxaul	Drain near Custom Check Post Bridge, Raxaul	Flowing	5.76	16	Domestic	Dankan Hospital Road, Custom Office	1	0.02	Sirsiya River
382	Saharsa	Polytechnic Railway Crossing Drain	Flowing	4.43	40	Domestic	Gangjala, Ward No. 16, 17, 18, 19	1	-	Low lying area

383	Saharsa	Meer Tola, Refugee Colony Drain	Flowing	0.56	75	Domestic	Ward No. 5, 6, 7, 8	0.5	0.01	Low lying area
384	Saharsa	Gandhi Path Drain	Flowing	1.43	52	Domestic	Simant Gandhi Path, Gandhi Path, Ward No. 10, 21	0.5	0.1	Low lying area
385	Saharsa	KiriyaKhairpur Drain	standing		80	Domestic	Saharsa Junction, Ward No. 24, 25, 26, 27	1	-	Low lying area
386	Samastipur	MagardahiGhat Drain, Main Market, Samastipur	Flowing	3.96	170	Domestic	Ward No.- 10, 17, 18, 19, 20, 21, 22, 23 and Railway Office Area	2	0.02	BudhiGandak
387	Samastipur	Mal Godown Chowk Drain Samastipur	Flowing	9.53	38	Domestic	Ward No.- 22, 24, 25, 26, 27 and Railway Office	2	0.02	Low lying area
388	Samastipur	Bahadurpur (Hanuman Chowk) Drain, Samastipur	Flowing	2.07	70	Domestic	Ward No.- 23, 26, 27	2	0.02	Low lying area
389	Samastipur	Dharampur (Paswan Chowk) Drain, Samastipur	Flowing	3.34	160	Domestic	Ward No.- 1, 2, 3, 9 and Panjabi Colony Dharampur	2	0.06	Low lying area
390	Samastipur	Jamuari River Pool (Mohanpur) Drain	Flowing	0.37	55	Domestic	Ward No.- 13, 14, 15, 29	2.5	0.01	Jamuari River
391	Samastipur	Railway Colony Drain, Samastipur	Flowing	6.67	25	Domestic	Railway Colony	4	3.5	Jamuari River
392	Sheikhpura	MahadevSthan Drain, Sheikhpura	Flowing	0.13	70	Domestic	Ward No. 2, 3, 8	0.7	0.02	Low Lying Area
393	Sheikhpura	Red Cross By Pass Road Drain, Sheikhpura	Flowing	1.76	22	Domestic	Katra Bazar Chowk, Chandni Chowk, Dullu Chowk Bazar	0.5	0.15	Low Lying Area
394	Sheikhpura	Bengali Path Drain, Sheikhpura	Flowing	1.05	18	Domestic	Ward No. 7, 10, 11, 12	0.5	0.05	Low Lying Area
395	Sheikhpura	Circuit House Drain, Sheikhpura	standing		34	Domestic	Ward No. 13, 14	1	0.05	Low Lying Area
396	Sheikhpura	ChakDiwan Bypass Road Drain, Sheikhpura	Flowing	3.51	56	Domestic	Ward No. 16, 17	1	0.05	Low Lying Area
397	Sheikhpura	Budhauri Bypass Road Drain, Sheikhpura	Flowing	0.13	90	Domestic	Ward No. 16, 17, 20, Girhinda Chowk Bazaar	0.5	0.01	Low Lying Area
398	Sheikhpura	Mahadev Nagar Drain – 1, Sheikhpura	Flowing	0.05	115	Domestic	Ward No. 20, 22	0.5	0.01	Low Lying Area
399	Sheikhpura	Mahadev Nagar Drain – 2, Sheikhpura	Flowing	0.03	115	Domestic	Ward No. 20, 22	0.5	0.02	Low Lying Area
400	Sheikhpura	Budhauri Bazar Drain, Sheikhpura	Flowing	0.22	100	Domestic	Ward No. 20, Market	1	0.02	Low Lying Area
401	Sheikhpura	College More Drain, Sheikhpura	Flowing	0.54	34	Domestic	Ward No. 23, 24, Girhinda Chowk, College More	1	0.02	Low Lying Area
402	Sitamarhi	Below Lakhandai River, MehsoulChouk	Flowing	0.43	38	Domestic	Ward no.- 18, 19, 20, 21, 22, 23	-	-	Lakhandai River
403	Sitamarhi	Ring Bandh,Near Mahatma School Road, Near Hanuman Mandir	Flowing	2.12	15	Domestic	Ward No.- 10, 11, 12(P), 13, 15, 16, 17	-	-	Lakhandai River
404	Sitamarhi	Kabristan Drain, Near Bus stand, Dumra Road, Sitamarhi	Flowing	3.67	85	Domestic	Ward No.- 26, 27, 28	-	-	Lakhandai River
405	Sitamarhi	BhramasthanGali drain, Rajopatti, Sitamarhi	Flowing	0.83	80	Domestic	-	-	-	Lakhandai River

406	Sitamarhi	ChakMaila Drain, Rajopatti	Flowing	0.28	90	Domestic	-	-	-	Lakhandai River
407	Siwan	Near Shiv Mandir Drain, Siwan	Flowing	5.56	40	Domestic	Ward. No.- 15, 16, 17 and 19	1	0.3	Daha River
408	Siwan	ShivwaratSahMandir Drain, Siwan	Flowing	4.88	92	Domestic	Ward No. 9, 13 and 20, Kagzi Muhala, VIP Muhala, Navalpur, Naya Quila, Main Market	2	0.05	Daha River
409	Siwan	Navalpur Drain, Siwan	Flowing	7.58	84	Domestic	Ward No. 7, 8 and 9, Dakhin Tola, Station Road, Shanti Baat Britch, Ambedkar Nagar	2	0.008	Daha River
410	Siwan	KhurmabadTakiya Drain, Siwan	Flowing	4.63	45	Domestic	Ward No.- 14, Vikash Nagar	1	0.003	Daha River
411	Sultanganj	Masjid ghat Drain	Flowing	1.70	14	Domestic	Sultanganj Town	0.014	Sampling and confluence point are same.	Ganga River
412	Supaul	Chamra Godown Drain, Supaul	Flowing	1.59	32	Domestic	Ward No. 8, 9, 10, 25, 26	1	0.05	Low lying area
413	Supaul	Kewat Tola Drain	Flowing	1.02	32	Domestic	Ward No. 11, 12, 13, 17, 24, 25	0.5	0.05	Low lying area
414	Supaul	Maricha Road Drain No.-1	Flowing	0.58	24	Domestic	Ward No. 22, 23	0.3	0.05	Low lying area
415	Supaul	Maricha Road Drain No.-2	Flowing	0.75	65	Domestic	Ward No. 17, 18, 20, 22, 23	0.75	0.05	Low lying area
416	Supaul	Supaul Bus Stand Drain	standing		40	Domestic	Ward No. 4	0.5	0.05	Low lying area
417	Jhajha	Ganeshi Mandir Drain	Flowing	2.71	100	Domestic	Ward No. 9, 10, 11, 12	1	0.1	Ulai River
418	Jhajha	Purani Bazar Drain	Flowing	1.91	32	Domestic	Ward No. 12, 13, 20, 21	1	0.05	Ulai River
419	Jhajha	Park Drain	Flowing	1.90	31	Domestic	Ward No. 19, 20, 22	1	0.1	Ulai River
420	Jhajha	Charghara Drain	Flowing	0.95	42	Domestic	Ward No. 17	1	0.05	Ulai River
421	Jhajha	Sohjana Drain	standing		63	Domestic	Ward No. 2, 3, 16	1	0.05	Low lying area
422	Jamalpur	Doka Drain	Flowing	1.40	30	Domestic	Ward No. 29, 31, 32, 35, 36	1	0.1	Low lying area
423	Jamalpur	Chhoti Keshopur Drain	Flowing	1.67	27	Domestic	Ward No. 27, 28, 30, 31, 32	1	0.05	Low lying area
424	Jamalpur	Nabbi Drain	Flowing	1.85	28	Domestic	Ward No. 22, 23, 24, 25, 26, 28	1	0.03	Low lying area
425	Jamalpur	Bhaisiya Maidan Drain	Flowing	6.55	36	Domestic	Ward No. 10, 12, 18, 19, 20, 21	1	0.1	Low lying area
426	Jamalpur	Munger Road Drain	Flowing	2.72	27	Domestic	Ward No. 1, 2, 3, 4, 5, 15, 16	3	0.1	Low lying area
427	Haweli	Roshan Tola Drain	Flowing	0.09	24	Domestic	Ward No. 7, 8, 9	0.5	0.05	Kharagpur Lake Canal
428	Kochas	Kochas Drain	Flowing	3.22	12	Domestic	Ward-no 2,3,4,5,6,9,10,11,12,13,14	-	0.3	Dharamvati River
429	Nokha	Nokha Surya mandir drain	Flowing	0.45	15		Ward No.- 1,2,3,11,12	-	0.1	Dehsil
430	Nokha	NokhaDafartola drain	Flowing	0.76	50		Ward No.- 9,5,8,10	-	0.2	Dehsil
431	Rafiganj	Rafiganj Mahadev ghat drain	Flowing	3.09	22		Ward-no- 8,9,10,11,12,13,14,15,16	-	0.1	Dhawa river
432	Rafiganj	Rafiganj Samshan ghat drain	Flowing	1.43	22		Ward No.- 5,6,7	-	0.1	Dhawa river
433	Rafiganj	Rafiganj Ramchandra ghat drain	Flowing	0.35	34		Ward No.- 1,2,3	-	0.1	Dhawa river
434	Belsand	Mestartola drain, Belsand	Flowing	0.14	80		Ward-no- 9	1	0.02	Manusmar river
435	Belsand	Kadamchaowk drain, Belsand	Flowing	0.29	43		Ward-no- 9	1	0.02	Low Lying Area
436	Belsand	Babar kigali drain, Belsand	Flowing	0.472	40		Ward-no- 2,3,9	1	0.01	Manusmar river
437	Belsand	Main road to Chandeshwarsingh residence drain, Belsand	Flowing	0.431	88		Ward-no- 2,3,5	1	0.05	Manusmar river

438	Belsand	Masjid road drain, Belsand	Flowing	0.345	9		Ward-no- 3,5	0.8	0.02	Manusmar river
439	Sheohar	Zeromile to Nawab middle school drain, Sheohar	Flowing	0.402	11		Ward-no- 13,14,15	1	0.01	Low Lying Area
440	Sheohar	Primary School, ward -2 drain Sheohar	Flowing	0.194	43		Ward-no- 2	1	0.01	Low Lying Area
441	Sheohar	Piprahi More to Adarsh middle school Sheohar.	Flowing	0.823	38		Ward-no- 2,3,4,5,6,7,8,9	1.5	0.02	Low Lying Area
442	Bairgania	Combine drain, Near Nagar Panchayat, Bairgania	Flowing	2.09	27		Ward-no- 4,5	1.5	0.05	Low Lying Area
443	Bairgania	Sameeti Bazar Chowk, Bairgania	Flowing	1.67	105		Ward-no- 2,3,9,8	1	0.05	Low Lying Area
444	Bairgania	Asogi to Kabiramath drain, Bairgania	Flowing	0.249	40		Ward-no- 9,10,11,12	1.5	0.05	Low Lying Area
445	Bairgania	BindaMahato residence ward-2 Asogi, Bairgania	Flowing	0.397	46		Ward-no- 10,14,15	1	0.01	Low Lying Area
446	Janakpur	Karpurichowk Drain, Janakpur Road	Flowing	0.87	45		Ward- 3,4,6,10,12	1.5	0.1	Low Lying Area
447	Bakhri	Makkha chak Drain, Bakhri, Begusarai	standing		11		Ward No. 4,5, 6, 7	1	0.1	Low Lying Area
448	Bakhri	Machghatta Mahadev Sthan Drain, Bakhri, Begusarai	Flowing	0.76	38		Ward No. 10, 11, 13, 14, 15, 16, 17	1	0.05	Low Lying Area
449	Bakhri	Goshala Road Drain, Bakhri, Begusarai	Flowing	0.49	41		Ward No. 6, 7, 8, 9	1	0.05	Low Lying Area
450	Teghra	TeghraChowk Drain, Teghra, Begusarai	Flowing	1.25	9		Ward No. 6, 5, 17	1	0.2	Low Lying Area
451	Balia	BaluahiChowk Drain, Balia, Begusarai	Flowing	4.72	40		Ward No. 6, 7	1	0.01	Low Lying Area
452	Balia	MirdahToli Drain, Balia, Begusarai	Flowing	0.16	18		Ward No. 2, 8, 9, 10, 11, 12, 13	2	0.05	Low Lying Area
453	Balia	KuppaToli Drain, Balia, Begusarai	Flowing	0.20	42		Ward No. 2, 3, 4	1	0.01	Low Lying Area
454	Bihat	DhobiaTola Drain, Bihat, Begusarai	standing		52		Ward No. 25	1	0.05	Low Lying Area
455	Bihat	Pokhar Par Drain, Domtoli, Bihat, Begusarai	Flowing	0.11	62		Ward No. 20, 21, 23, 24	1	0.03	Low Lying Area
456	Bihat	Peer Sthan Drain, Bihat, Begusarai	Flowing	0.33	39		Ward No. 19	0.5	0.03	Low Lying Area
457	Nabinagar	Sangam Studio Drain, Nabinagar	Flowing	3.03	105		Ward-no- 3, 7, 8,9, 10, 12 (About 80% waste water of Town)	3	0.03	Punpun River
458	Bhabhua	Akhleshpur Drain Bhabhua Nagar Parisad, Bhabhua	Flowing	3.423	115		Ward No.- 8, 9, 10, 11, 12, 13 &18	5	0.08	Babura Canal
459	Bhabhua	Gauwai Muhalla Drain, Bhabhua	Flowing	2.216	36		Ward No.- 16, 17, 18, 19, 20 & 21	3	0.01	Low Lying Area
460	Bhabhua	Ambedkar Nagar Drain Bhabhua	Flowing	1.337	75		Ward No.-24, & 25	2	0.5	Low Lying Area

461	Bhabhua	Asthbhuji Chowk Drain, Bhabhua	Flowing	3.86	115		Ward no.- 14, 15, 16, 17 & 24	3	0.3	Azad Nagar Canal
462	Bhabhua	Purva Pokhra Drain, Bhabhua	Flowing	0.226	95		Ward No.- 2, 3, 7, 8, & 9	3	0.5	Bypass Nehar
463	Bhabhua	Ramlaal Nagar Drain, Bhabhua	Flowing	0.895	56		Ward No.- 1, 2, 3	3	0.05	Low Lying Area
464	Bhabhua	Drain Near Hanuman Mandir at Suara River, Bhabhua	Flowing	0.61	160		Ward No.- 4, 5	2	0.05	Suara River
465	Mohania	Main drain Shivpuri Colony , Mohania	Flowing	6.704	22		Ward No.- 7, 8, 9, 11, 12,13,14, 15	5	1.8	Durgawati River
466	Mohania	Ward No.- 6 Drain G.T. Road Mohania	Flowing	0.906	46		Ward No.- 5, 6	2	0.01	Low Lying Area
467	Mohania	Dandwa More Drain, Mohania	Flowing	0.584	20		Ward No.- 3, 4	2	0.5	Low Lying Area
468	Motipur	Motipur	Flowing	0.99	25		Ward-no- 7,10,11	1.5	0.1	Low Lying Area
469	Sahebganj	Sahebganj	Flowing	0.32	29		Ward-no- 1, 2, 3, 7, 8, 9, 10	1.5	0.06	Baya River
470	Marahura	Marahura	Flowing	0.068	38		Ward-no- 5, 6	2	0.25	Dabra River
471	Murliganj	Gol Bazar Shastri Nagar (Murliganj Madhepura)	Flowing	1.586	22		Ward-no- 1,2, 3, 4,5,6,7, 8,9, 10,	1.5	0.05	Benga River
472	Murliganj	Middle Chowk Hatbazar (Murliganj Madhepura)	Flowing	4.652	32		Ward No.- 7,8	1.6	0.06	Benga River
473	Murliganj	Gol Bazar Drain (Murliganj Madhepura)	Flowing	0.883	28		Ward No.- 12, 13, 14, 15	2.5	0.1	Benga River
474	Murliganj	Jhil Chowk Near Benga River (Murliganj Madhepura)	Flowing	0.604	16		Ward-no- 13	1.5	0.1	Benga River
475	Simri Bakhtiyarpur	Ranihat , Chowdhery tola basti, near 107 NH (Simri Bakhtiyar, Saharsha)	Flowing	1.60	105		Ward No.- 6, 8	2	0.5	Nahada Jhil
476	Simri Bakhtiyarpur	Rani Bagh, Diamond Road (Simri Bakhtiyar,	Flowing	0.71	65		Ward No.- 7, 8, 9	1	0.01	Kalin Pond
477	Simri Bakhtiyarpur	High School (Simri Bakhtiyar, Saharsha)	Flowing	0.61	26		Ward-no- 10, 11, 12	1	0.2	V. S. Road Pond
478	Bikramganj	Bikramganj kashighat drain, Bikramganj	Flowing	3.06	80		Ward-no- 13, 14, 15, 16	-	0.01	Kow River
479	Bikramganj	Bikramganj thana chowk drain, Bikramganj	Flowing	1.66	105		Ward-no- 10, 11, 22, 23, 24, 25	-	0.01	Kow River
480	Nasriganj	Nasriganj Drain	Flowing	4.19	30		Ward-no- 1, 2, 3, 4, 5, 6	-	0.01	Sone river
481	Nasriganj	Nasriganj urdu vidyalaya Drain	Flowing	1.92	44		Ward No. – 9, 10, 11, 12, 13	-	0.01	Sone river
482	Sasaram	Sasaram bashahi pool drain	Flowing	8.13	30		Ward No. – 9, 10, 11, 12, 17, 18, 19, 20, 21, 22, 23, 24, 25, 26, 27	-	-	Low Lying Area
483	Sasaram	Sasaram Nahar drain	Flowing	5.39	35		Ward No. – 4, 5, 6, 7	-	0.01	Canal

484	Benipur	Primary school aashapur drain	Flowing	1.07	90		Ward-no- 20	1	0.2	Kamla River
485	Benipur	Benipur Market Drain	Flowing		35		Ward-no- 21, 24,25	2	0.1	Kamla River
486	Nawada	Shov Nala, Nawada.	Flowing	2.14	14		Ward-no-24, 25,28	1.5	0.01	Shov Nala
487	Nawada	Near Sankat Mochan Mandir, Nawada	Flowing	0.43	11		Ward-no- 1,3,4,5,7,9,11	4	0.02	Khuri River
488	Hisua	Brahma Astan Nala, Hisua	Flowing	3.21	18		Ward-no- 5,7,6, 11,12	2	0.02	Aahar
489	Silao	High School More Nala, Silao.	Flowing	0.55	56		Ward-no- 3,4,5, 6 and 7	1.5	0.02	Balua Kanda Pond
490	Silao	Kurmi tola Nala Silao.	Flowing	0.55	12		Ward-no- 2,4	-	-	Aahar
491	Warsaliganj	Samundra Aahar Nala, Warsaliganj	Flowing	0.43	22		Ward-no- 5,6,8,20	2	0.01	Samundra Aahar
492	Warsaliganj	Sambey Nala Warsaliganj	Flowing	0.502	20		Ward-no- 17,18	1	0.01	Barki and Bhutaipokhar
493	Jhanjharpur	Thana Chowk Drain, Jhanjharpur	Flowing	1.456	48		Ward No.- 1,3,4,5,7,9	2	0.2	Low lying Area
494	Jhanjharpur	Madarsah Chowk Drain, Jhanjharpur	Flowing	0.504	110		Ward No.- 10,11,12,13	3	0.06	Thakurani Pond
495	Jhanjharpur	Brahma Asthan Drain Jhanjharpur	standing		18		Ward-no- 6,7,8,9	1	0.1	Low lying Area
496	Ghoghardiha	Dhaneswarnath Temple Drain, Ghoghardiha	standing		10		Ward No.-3,4,5,6,8,9,10	4	0.1	Low lying Area
497	Nirmali	Ram Tola Pound Drain, Nirmali	Flowing	0.50	11		Ward No.- 1,2,3,4,5,6	4	0.2	Tilyuga River
498	Nirmali	Purvi Ring Bandh Drain, Nirmali	Flowing	0.93	22		Ward-no- 6,7,9,10,11,12	4	0.2	Tilyuga River
499	Birpur	Purani Bazar Machali Hat to Kargil Chawk Drain	Flowing	0.607	11		Ward No.- 8, 9, 10, 11,	1.5	0.05	Low lying area
500	Birpur	Hospital More Drain	Flowing	0.708	100		Ward No.- 6,8, 9	1.6	0.02	Matri jhil

Drains Status

[illegible]

[illegible]

[illegible]

[illegible]

[illegible]

22	Madhepura	54472	01- Madhpur Drain	Ganga														I&D and STP Scheme for Nine Towns under the Tributaries of River	10.73	
23	Supaul	65445	01- Near Chitragupt Temple 02- Near Station Road 03- Opposite to Pipra Khurd Road 04- Near Navodaya Vidyalaya	Ganga Ganga Ganga														I&D and STP Scheme for Nine Towns under the Tributaries of River Ganga	11.9	
24	Sakara	156540	01- Near Vishwakarma Mandir 02- Beside Bypass Road	Tilawe River Tilawe River														I&D and STP Scheme for Nine Towns under the Tributaries of River Ganga	30.45	
25	Mothani	126158	01- Near Gandak Colony 02- Besides Raik point, Jaupul-station road 03- Near Baranpur, Maharshi Nagar, Chhotia Baranpur 04- Near Refugee Colony	Moti Jheel and Kerai Jheel Moti Jheel and Kerai Jheel Moti Jheel and Kerai Jheel Moti Jheel and Kerai Jheel														I&D and STP Scheme for Nine Towns under the Tributaries of River Ganga	23	
26	Jamui	87357	01- Zone 1 Drain 02- Zone 2 Drain	Ujai River Ujai River														I&D and STP Scheme for Nine Towns under the Tributaries of River Ganga	16.3	
27	Ramnagar (Harn)	48411	01- Drain 01 02- Drain 02	Ramretha River Ramretha River														Conservation and Rejuvenation of Ramretha River, Ramnagar	9	
28	Narkatinganj	49507	01- Near River Harbora 02- Near Belwa sahi canal (At East Side) 03- Near Belwa sahi canal 04- Near Pondai River	Harbora River & Pondai River 														Conservation and Rejuvenation of Harbora, Pondai River and Belwa Sahi Canal, Narkatinganj, Bihar	9.75	
29	Samastipur																	I & D And STP Project Samastipur, BIHAR	6	
	Naugachia		1. basri Nala															Work Under Progress	9	

[illegible]

[illegible]

Annexure – 11



BIHAR STATE POLLUTION CONTROL BOARD

Parivesh Bhawan, Patliputra Industrial Area, P.O.-Sadakat Ashram, Patna-800010

EPABX-0612-2261250/2262265, Fax-0612-2261050

Ref. No.

Patna, dated-

From,

S. Chandrasekar, IFS,
Member Secretary.

To,

The Secretary to the Government,
Urban Development & Housing Department,
Govt. of Bihar, Patna.

Sub:-Status of quality of river Ganga & industrial units located in the State of Bihar under reference order of the Hon'ble NGT dated-01.05.2024 in O.A. No. 200/2014.

Ref: UD&HD, Govt. of Bihar letter no. BGCMS/2017/AP of SWM&SM for NGT/46(Part-IV)-305/न.वि. एव आ.वि., dated-12.09.2024.

Sir,

Please find enclosed herewith the water quality of river Ganga at the point where tributaries merges with river Ganga at the entry point of river Ganga in the State and exit point and status & quality of treated effluents of industrial units located in the State of Bihar in compliance with order of the Hon'ble NGT dated-01.05.2024 in O.A. No. 200/2014 for needful action.

Yours faithfully,

Encl: As above.

Sd/-

(S. Chandrasekar)
Member Secretary.

Memo no.

Patna, dated-

Copy to: All the District Magistrates-cum-Chairman, District Ganga Committee for information and necessary action **along with enclosure.**

Encl: As above.

Sd/-

(S. Chandrasekar)
Member Secretary.

✓ Memo no. 2233.

Patna, dated- 25.9.24.

Copy to: All the Regional Officers, Bihar State Pollution Control Board for information and necessary action **along with enclosure.**

Encl: As above.


(S. Chandrasekar)
Member Secretary.

Statement of Facts related to Industrial Pollution Control in compliance with the order of the Hon'ble NGT dated-01.05.2024 in O.A. No. 200/2014.

Background:

1. The Hon'ble NGT, Principal Bench, New Delhi vide its order dated-01.05.2024 in O.A. No. 200/2014 had directed the State/District Authorities to submit the water samples analysis reports by taking samples at the point where the tributaries merges river Ganga and also at the point of entry of river Ganga in the State and exit point. The Hon'ble Tribunal further directed that the fresh report be submitted by all the 38 districts and a compilation thereof be submitted by the State of Bihar keeping in view of its observations.
2. Bihar State Pollution Control Board has collected the water samples of river Ganga at the point where tributaries merges, at the entry point or river Ganga in the State and exit point. The analysis report is enclosed as **Annexure-1**. The water quality of river Ganga conforms the parameters viz. pH, DO & BOD but it does not conform the bacteriological parameters (TC & FC) for the bathing purposes (Class C as per the Primary Water Quality Criteria). The high bacteriological populations (TC & FC) are due to discharge of untreated sewage from the towns located on the banks of river Ganga & its tributaries. The average water quality of river Ganga during April-May, 2024 at the entry point in Bihar w.r.t. pH, DO, BOD, TC & FC have been observed 7.74; 8.0 mg/L; 1.5 mg/L; 11475 MPN/100 ml and 8025 MPN/100 ml respectively. The average water quality of river Ganga during April-May, 2024 at the exit point of Bihar w.r.t. pH, DO, BOD, TC & FC have been observed 7.53; 7.8 mg/L; 1.67 mg/L; 16000 MPN/100 ml and 10450 MPN/100 ml respectively. The water quality of river Ganga during April-May, 2024 at the entry and exit points have been observed within the norms except TC & FC.
3. Bihar State Pollution Control Board has identified 646 industries having potential of waste water generation. It includes 105 Grossly Polluting Industries (GPIs) and 541 other industries including rice mill, automobiles service centre, bakery and confectionary, food processing units, etc.
4. The Central Pollution Control Board has identified National Sugar Institute, Kanpur; IIT BHU; NIT Patna; MIT, Muzaffarpur and Central University South Bihar (CUSB) Gaya as Third Party Agency (TPA) for the inspection of GPIs located in different districts of Bihar. All GPIs have installed Effluent Treatment Plant (ETP) for treatment and disposal of



their effluent. Major Industrial sectors viz. distillery (molasses and grain based), pulp & paper (waste paper recycling unit), oil refinery have adopted Zero Liquid Discharge (ZLD) system by having suitable treatment and recycling of treated effluent. Sugar mills have been directed for treatment and reuse of treated water in the plant and for irrigation purposes.

5. A total of 74 inspection reports of GPIs have been submitted by the TPA identified by CPCB. Out of the above, a total of 41 GPIs have been found complying, 20 GPIs are non-complying and 13 GPIs were found closed during inspection. Directions are being issued to the non-complying units as per CPCB guidelines.
6. Bihar State Pollution Control Board has recently conducted inspection of 523 industries out of total identified 541 Industries. A total of 257 and 266 Industries were found closed and operational respectively. Many Industries are seasonal and hence operate during the season. Out of total 266 operational Industries, a total of 211 Industries are having ETP. Legal actions have been initiated against the industries which do not have installed ETP or non-operational/non-functional ETP.
7. Bihar State Pollution Control Board has collected effluent samples for assessment of quality of treated effluent from 156 Industries. Out of the above a total of 87 industries have been found complying, 69 industries are non-complying. The analysis report of the effluents collected from the industries is enclosed as **Annexure-2**. The final effluents from the industrial sectors are discharged on low lying area or municipal drains or being used for irrigation/horticulture, washing, etc. purposes. These are not directly discharged to river Ganga or its tributaries. Legal action is being initiated against the non-complying industries.

BIHAR STATE POLLUTION CONTROL BOARD, PATNA

	Standards as per MoEF Notification D.S.M. 742 (P), dated 23.09.2006 for Primary Water Quality Criteria for Bathing Water	RIVER GANGA AT ARA	RIVER SONE AT KOILWAR, (BHOJPUR)		RIVER GHAGHARA AT RIVILGANG, (SARAN)	RIVER BURHI GANDAK AT KHAGARIA ROAD BRIDGE, (KHAGARIA)	RIVER GANDAK AT FARIHARNATH TEMPLE, (SONPUR, SARAN)		RIVER PINNUN AT PATNA- FATUHA ROAD BRIDGE, FATUHA (PATNA)		RIVER KOSHI AT KURSHELA (KATIHAR)		
		10/04/2024	02/04/2024	02/05/2024	05/04/2024	03/04/2024	10/05/2024	12/04/2024	24/05/2024	08/04/2024	06/05/2024	03/04/2024	09/05/2024
Date of Sampling													
Temperature (A/W)		31	26	29	28	28	26	28	32	29	30	27	24
Dissolved Oxygen (mg/L)	>4.0	6.1	7.3	8.5	7.9	7.1	7	8.2	7.3	6.9	0.3(BDL)	8.4	7.5
pH	6.5-8.5	7.57	7.38	7.45	7.52	7.21	7.29	7.88	7.47	7.68	8.1	7.42	7.32
Electrical Conductivity		525	141	212	280	299	139	249	258	422	796	190	192
BOD (mg/L)	<3.0	2.4	2.4	1.8	2.2	2.2	2.1	1.8	1.7	2.4	2	1.8	1.7
Nitrate as N (mg/L)		0.3(BDL)	0.3(BDL)	0.4	0.3(BDL)	0.3(BDL)	0.3(BDL)	0.3(BDL)	0.3(BDL)	0.3(BDL)	1.3	0.3(BDL)	0.3(BDL)
TC (MPN/100 ml)		160000	35000	9400	17000	34000	54000	17000	54000	160000	160000	54000	54000
FC (MPN/100 ml)	Desirable / Permissible 300/2500	92000	22000	7000	13000	24000	35000	13000	35000	92000	92000	35000	24000
FSc (MPN/100 ml)		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
F ₂ col (MPN/100 ml)		NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
Turbidity (NTU)		22.3	69.8	10.8	17.2	8.5	11.3	24.1	41.6	28.2	53.6	55.5	11
Alkalinity as CaCO ₃ (mg/L)		182	68	110	168	210	64	106	76	164	402	84	110
Chloride (mg/L)		35.99	7	8	6	24.99	5(BDL)	7	5(BDL)	30.99	73	5(BDL)	5(BDL)
COD (mg/L)		28	28	20	20	20	32	24	24	28	20	20	24
Ammonical Nitrogen as N (mg/L)		0.4	0.4	0.4	0.4	NA	0.4	0.4	7.93	0.4	1.39	0.4	0.4
Total Hardness as CaCO ₃ (mg/L)		204	66	104	182	212	74	144	116	166	318	84	88
Calcium Hardness as Ca (mg/L)		41.61	24.83	24.3	32.05	37.84	20.82	40.84	28.83	45.65	41.64	29.63	23.23
Magnesium Hardness as Mg (mg/L)		24.28	4(BDL)	10.7	20.02	28.65	53	10.2	10.7	12.61	52	4(BDL)	7.3
Sulphate (mg/L)		26.79	6.44	8.61	25.57	6.35	13.48	30.53	31.6	31.92	20	6.52	5(BDL)
Total Dissolved Solids (mg/L)		280	88	138	200	204	100	166	168	326	566	100	128
Total Fixed Solids (mg/L)		220	72	112	177	250	96	134	132	260	400	92	102
Total Suspended Solids (mg/L)		20	12	10(BDL)	40	14	24	20	26	14	12	20	14
Phosphate (mg/L)		0.26	0.2(BDL)	0.2(BDL)	0.2(BDL)	0.2(BDL)	0.2(BDL)	0.25	0.2(BDL)	0.2(BDL)	0.2(BDL)	0.2(BDL)	0.2(BDL)
Fluoride (mg/L)		0.47	0.77	0.2(BDL)	0.2(BDL)	0.2(BDL)	0.37	0.2(BDL)	0.34	0.2(BDL)	0.51	0.61	0.54

Remarks:

1. The water quality of river Ganga conforms the parameters viz. pH, DO & BOD but it does not conform the bacteriological parameters (TC & FC) for the bathing purposes (Class C as per Primary Water Quality Criteria).
2. The high bacteriological population (TC & FC) are due to discharge of untreated sewage from the towns located on the banks of river Ganga & its tributaries.
3. The average water quality of river Ganga during April-May, 2024 at the entry point in Bihar w.r.t. pH, DO, BOD, TC & FC have been observed 7.74, 8.0 mg/L, 1.5 mg/L, 11475 MPN/100 ml and 8025 MPN/100 ml respectively.
4. The average water quality of river Ganga during April-May, 2024 at the exit point of Bihar w.r.t. pH, DO, BOD, TC & FC have been observed 7.53, 7.8 mg/L, 1.57 mg/L, 16000 MPN/100 ml and 10450 MPN/100 ml respectively.
5. The water quality of river Ganga during April-May, 2024 at the entry and exit points have been observed within the norms except TC & FC.

[Signature]
08/07/2024
Board Analyst
Bihar State Pollution Control Board
PATNA



Bihar State Pollution Control Board, Patna

Status Report of Industries.

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
1	M/S Katyayni Dairy & Agro Pvt. Ltd. At-Neri, P.O.-Lakhisarai	Lakhisarai	Barauni	05-08-2024	966	ETP Outlet	..	31/29	7.4	11.4	140	36	Complied
2	M/S Shopra Foods At- Neri, P.O.-Lakhisarai	Lakhisarai	Barauni	05-08-2024	967	Unit Outlet	..	31/28	7.2	51	320	72	Complied
3	M/S Rudra Automotives Pvt Ltd AT:-Harpur Barauni	Begusarai	Barauni	08-08-2024	1051	ETP Outlet	No discharge outside the premises	29/27	..	0.8	4	12	Complied
4	M/S Global Autowheels Pvt Ltd., AT:-Papraur, Barauni	Begusarai	Barauni	08-08-2024	1050	Recirculation tank	No discharge outside the premises	29/27	7.8	4.8	8	10	Complied
5	M/S Renu & Sons Auto Valley Pvt. Ltd. At-P.O.- Raghunathpur Karani, P.S.- Sahibpur Karnaal	Begusarai	Barauni	13-08-2024	1079	ETP Outlet	Treated water used for washing purpose	32/28	7.6	16.8	64	16	Complied
6	M/S Kailash Motors, At:- Neerpur, PO-Sheikhpura	Sheikhpura	Barauni	07-08-2024	1053	Recirculation tank	No discharge outside the premises	32/29	..	9.6	44	66	Complied
7	M/S Nexgensolution technologis pvt. Ltd, AT:- Zero Mile, Barauni	Begusarai	Barauni	08-08-2024	1052	ETP Outlet	No discharge outside the premises	29/27	..	3.2	12	53	Complied
8	M/S Ganga Vehicles Pvt. Ltd., NH-31, Ramjanpur	Begusarai	Barauni	20-08-2024	1171	ETP Outlet	Treated water used for washing purpose	32/28	8.15	9.6	44	20	Complied
9	M/S Milk Chilling Centre, Khagaria, A Unit of Deshratna Dr. Rajendra Pd. Dugdh Utpadak Sahkari Sangh Ltd.	Khagaria	Barauni	13-08-2024	1073	ETP Outlet	Treated water used for washing purpose	32/29	7.5	330.6	5600	125	Non-Complied
10	M/S Uma Dairy, Safapur	Begusarai	Barauni	13-08-2024	1078	ETP Outlet	..	31/28	7.4	4.2	16	12	Complied
11	M/S Agrika Motors Pvt. Ltd., Dharampur, P.O.-Samastipur	Samastipur	Barauni	27-08-2024	1221	ETP Outlet	Treated water used for washing vehicle	30/28	9.1	7.8	28	240	Complied
12	M/S Shama Dairy, Industrial Area	Samastipur	Barauni	27-08-2024	1223	ETP Outlet	Treated effluent is used for plantation	30/27	7.8	116	480	100	Non-Complied
13	M/S Krishna rice Processors Pvt. Ltd., Industrial Area	Barauni	Barauni	28-08-2024	1222	ETP Outlet	Treated effluent was used for plantation	31/28	8.5	13.4	80	38	Complied
14	M/S NTPC, Barauni	Begusarai	Barauni	28-08-2024	1217	ETP Outlet	Treated effluent was disposed into ash slurry plant	..	8.2	..	..	98	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieplent	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
15	M/S Navin Dairy Pvt. Ltd., Industrial Area, Barauni	Begusarai	Barauni	20-08-2024	1172	ETP Outlet	Treated effluent was used within the campus.	31/29	9.3	18.2	72	40	Non-Complied
16	M/S H.R. Food Processing Pvt. Ltd., Rashidpur, Bachhwara	Begusarai	Barauni	20-08-2024	1173	ETP Outlet	Effluent was discharged in pond within the campus.	29/28	8.7	14.6	56	166	Non-Complied
17	M/S Mithila Dugdh Utpadak Sahkari Sangh Ltd. (Milk Chilling Center, Rosera), Dakbungalow Chowk, Rosera	Samastipur	Barauni	27-08-2024	1216	ETP Outlet	Treated effluent was used in pond within the campus.	29/27	8.4	120	480	276	Non-Complied
18	M/S Nand Dairy, Dabho Chowk, Dalsinghsarai	Samastipur	Barauni	27-08-2024	1224	ETP Outlet	Treated water was used in pond within the campus.	29/27	7.9	18.6	60	100	Complied
19	M/S H.R. Food Processing Pvt. Ltd., Gangti, Barbigha	Sheikhpura	Barauni	12-09-2024	1373	ETP Outlet	Treated water was used for irrigation	..	6.7	90	400	26	Complied
20	M/s Shankar Motors Pvt. Ltd. At- Barsauni, Kishanganj Dis:- Pin:-854 326	Purnea	Purnea.	10-08-2024	1058	ETP Outlet	ETP Treated Water is Being reused for car washing	33/29	6.67	8.2	28	54	Complied
21	M/s Prakash Janki Motors Pvt. Ltd At - Bishanpur P.O+P.S- Forbishga Pin:- 854 318	Araria.	Purnea.	20-08-2024	1182	ETP Outlet	ETP Treated Water is Being reused for car washing	31/34	8.17	62.4	280	28	Complied
22	M/s Shiv Shakti Paddy mills,At- Khorbwa Belwa Pin:- 854 107	Katihar	Purnea.	09-08-2024	1063	ETP Outlet	ETP treated water is being reused for gardening, dust suppression and ETP treated water is being discharged to its own kaccha lagoon.	35/39	7.46	7.8	24	6	Complied
23	MS Mata Sushila Laxmi Rice Mill Pvt. Ltd. At-Pothi Colony, PO-Sonali, PS-Kadwa,Pin:-855 114	Katihar	Purnea.	09-08-2024	1061	Bypass Drain	Waste water/effluents collected from drain before discharging to its own kaccha lagoon	31/26	6.87	16.4	56	44	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
24	M/s Prakash Janki Motors Pvt.Ltd. At-Mauja, P.O-Barsauni, P.S-Purnea Sadar Pin:-845 326	Purnea	Purnea.	10-08-2024	1059	ETP Outlet	ETP Treated Water is Being reused for car washing	33/30	6.78	38.60	120	71	Complied
25	M/s Jayshree Jagdamba Rice Mill Pvt. Ltd. At-Sosha, P.O-Sonaili, PS- Kadwa,Pin:-855 113	Katihar	Purnea.	09-08-2024	1060	Bypass Drain	Waste water/effluents collected from drain before discharging to its own kaccha lagoon	33/40	6.42	12.8	28	27	Complied
26	M/s AS Rice Mill LLP At- Mauza Sabadalpur, Thana No-253, Khesra No-5-7/6/7, Khata No-192, Kasba, PIN 854 323	Purnea	Purnea.	10-08-2024	1057	ETP Outlet	ETP treated water is being reused for the dust suppression, horticulture and gardening purpose.	32/39	7.23	3.6	8	84	Complied
27	M/s Unique Motors At- Near Apna Choukhat, Nh-106 Singeshwar, Birpur Road Pin-852 128	Madhepura	Purnea.	28-08-2024	1263	Untreated water going out.	Waste water is being discharged Outside premises to low lying area without treatment.	38/30	8.01	96	440	122	Non-Complied
28	M/s Fliskon Motors Pvt. Ltd At- NH-106 Jajhat, Sabaila Main Road, Singheshwar Pin-852 128	Madhepura	Purnea.	28-08-2024	1265	ETP Outlet	ETP treated water was being reused for car washing and gardening.	38/29	7.6	24.2	112	12	Complied
29	M/s Mahakali Auto Wheels Pvt. Ltd. At-NH-31,Damka chowk Kishanganj Road Gulabbagh Pin:- 854 326	Purnea	Purnea.	31-08-2024	1262	ETP Outlet	ETP treated water is being reused for car washing and gardening.	34/28	7.8	26	120	68	Complied
30	M/s Champanand Motors Pvt. Ltd At-Mauza Maranga Pragna Haweli P.O- Maranga P.S.-K. Hat. Pin:- 854 301	Purnea	Purnea.	31-08-2024	1266	ETP Outlet	ETP treated water is being reused for car washing and toilet flushing	35/28	8.3	26.8	160	32	Complied
31	M/s Jay Durga Automobiles.At- NH-31, Near HP Petrol Pump, Kursela, P.O. P.S. Kursela Pin-854 101.	Katihar	Purnea.	31-08-2024	1267	ETP Outlet	ETP treated water is being reused for car washing and toilet flusing.	32/26	7.9	29.2	220	12	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Receipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
32	M/s Mahakali Automobiles Pvt. Ltd At- Madhepura-Saharsa Road, Near Vastu Vihar.Baljnathpur, Pin:- 852 201	Saharsa	Purnea.	30-08-2024	1264	ETP Outlet	ETP treated water is being reused for car washing.	32/27	7.3	28.4	180	36	Complied
33	M/S Diesel Loco Shed ,Post-Jamalpur, PIN 811 214	Munger	Bhagalpur	24-07-2024	859	ETP Outlet	Treated effluent was discharged into drain and a part of effluent was used for horticulture	32/28	6.8	5.6	24	58	Complied
34	M/s Locomotive Workshop , Eastern Railway, Jamalpur	Munger	Bhagalpur	24-07-2024	857	ETP Outlet	Stored in kaccha pond	32/28	6.9	0.2	4	120	Non-complied
35	ITC limited , Printing and Packaging Business At-Basdeopur	Munger	Bhagalpur	24-07-2024	861	ETP Outlet	Gardening, flushing and in cooling tower	33/29	7.8	20.4	184	114	Complied
36	M/S Vikaramshila Automobiles Pvt. Ltd. At-Khiribandh,Hasdiha Road PIN 812 005	Bhagalpur	Bhagalpur	31-07-2024	940	ETP Outlet	N/A	32/29	7.6	1.2	28	12	Complied
37	M/S Lagoon Motors Pvt. Ltd. At- NH-80,Sabour Road, PIN- 812 005	Bhagalpur	Bhagalpur	03-08-2024	953	ETP Outlet	Treated Effluent was reused in washing	35/31	7.3	3.6	32	10	Complied
38	M/s GPAK Industries, Large Industrial Estate,Barari, PIN- 812 003	Bhagalpur	Bhagalpur	03-08-2024	947	ETP Outlet	Effluent was discharged into BIADA drain	32/29	7.4	280	1480	120	Non-complied
39	M/s CMS Industries Pvt. Ltd., At- Khiddi, Rajawar More, PO+PS- Rajoun	Banka	Bhagalpur	01-08-2024	942	ETP Outlet	Treated effluent stored in kaccha pond and was used for irrigation purposes	34/29	7.4	3.6	48	52	Complied
40	M/s KBA Agrotech Pvt. Ltd., At- Mohammadchak, Jagdishpur	Bhagalpur	Bhagalpur	31-07-2024	938	ETP Outlet	Treated effluent stored in kaccha pond and was reused for washing, gardening	33/30	7.2	40	220	390	Non-complied
41	M/s Shreekant Rice Mill At-Dafarpur(Motihar), PO+PS- Barhat PIN- 803 103	Banka	Bhagalpur	01-08-2024	943	Unit Outlet	Effluent was stored in tank	31/30	7.9	1.8	24	44	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
42	Giyo Beverages, Large Industrial Estate, Barari, PIN-812 003	Bhagalpur	Bhagalpur	03-08-2024	949	ETP Outlet	Treated effluent was discharged into BIADA drain	34/30	7.6	210	1640	108	Non-complied
43	M/S Vikaramshila Dugdh Utpadak Sahkari Sangh Ltd. Unit- Jamui Dairy At- Nardlh, PO+PS- Jamui	Jamui	Bhagalpur	17-08-2024	1136	ETP Outlet	Treated effluent was discharged into municipal drain	33/29	7.98	22.2	64	12	Complied
44	M/s Sanjeevan Rice Mill Pvt. Ltd. At- Bishanpur, PO- Madhopur, PS- Chandramandih	Jamui	Bhagalpur	17-08-2024	1138	ETP Outlet	Effluent was stored in Pucca underground tank and reused in processing	32/30	8.9	29.6	96	1914	Complied
45	M/S Prakash Janki Motors Pvt. Ltd. At- Aliganj, Bounsi Road, PIN-812 005	Bhagalpur	Bhagalpur	01-08-2024	945	ETP Outlet	Treated effluent was discharged into municipal drain	30/28	8.28	38	156	48	Non-complied
46	M/s Deoghar Industries Pvt. Ltd., At- Kundri Sankurha, PO- Kharsarai	Jamui	Bhagalpur	16-08-2024	1137	Unit Outlet	Effluent was discharged into low laying area	35/33	8.1	25.2	72	81	Complied
47	M/s Shree Shyam Dealcom Pvt. Ltd. At- Virniya, PO+PS- Chandan	Banka	Bhagalpur	17-08-2024	1140	ETP Outlet	Effluent was stored in Pucca tank and reused in processing	34/30	7.9	12.2	44	6	Complied
48	M/S Mahi Motors Mauza:- NH 77, Aazamgarh, Nagma, PO+PS : Dumraon, Dist:- Sitamarhi, PIN- 843323	Sitamarhi	Muzaffarpur	27-07-2024	862	Raw effluent collected in pucca tank	Raw effluent collected in pucca tank.	32/30	7.1	1.2	4	54	Non-Complied
49	M/S Greenko Pulp Products Pvt. Ltd., Plot no- B-51 & B-52, Industrial Area, Donar, P.O- Darbhanga District: Darbhanga	Darbhanga	Muzaffarpur	31-07-2024	912	ETP Outlet	Effluent is directly discharged into BIADA drain.	35/32	7.6	160	600	292	Non-Complied
50	M/S Shree Sai Organic Food Pvt. Ltd. Mauza- BIADA, Industrial Area, Kumabagh, District: West Champaran, PIN:- 845450	West Champaran	Muzaffarpur	04-08-2024	1001	ETP Outlet	Treated effluent is used in washing and sprinkling on ash.		7.2	10.8	52	36	Complied
51	M/S Metalica Foods Pvt. Ltd. Mauza & PO Janipur PS Nanpur District Sitamarhi PIN 843333	Sitamarhi	Muzaffarpur	27-07-2024	863	Plant Outlet	Untreated effluent is directly discharged in pond.		7.2	10.8		154	Non-Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Receipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
52	M/S Shalimar Pellet Feeds Limited At- Industrial Area Pandaul, P.O- Pandaul, P.S- Pandaul, District:- Madhubani, PIN- 847234	Madhubani	Muzaffarpur	01-08-2024	918	ETP Outlet	Treated effluent is used in washing and gardening.		7.2	10.8	52	36	Complied
53	M/S Mithila Dairy Pvt. Ltd., At- Industrial Area, Pandaul, P.S- Sakri, District:- Madhubani.	Madhubani	Muzaffarpur	01-08-2024	916	ETP Outlet	Treated effluent is collected in kachha pond and used in washing and gardening.			38	280	52	Complied
54	M/S Nitiraj Motors Pvt. Ltd. At- Mauzza, NH-727 Beldari, Madarsa chowk P.O- Bettiah GPO District- West Champaran PIN- 845438	West Champaran	Muzaffarpur	05-08-2024	997	ETP Outlet	Treated effluent is discharged outside the campus in low land		7.8	1.3	16	28	Complied
55	M/S Rudra Automotive Pvt. Ltd. At- NH-28, Bankat, Near Kendriya Vishwavidyalaya More District- Motihari East Champaran PIN:- 845401	East Champaran	Muzaffarpur	03-08-2024	996	ETP Outlet	Treated effluent is reused in washing		7.6	1.6	12	8	Complied
56	M/S Unicorn Snacks Private Limited At-Plot No.- 36P, 45P, 55P, 53P, Industrial Area, Donar Lalbagh, District- Darbhanga	Darbhanga	Muzaffarpur	31-07-2024	913	ETP Outlet	Untreated effluent is directly discharged in to BIADA drain		7.8	230	680	362	Non-Complied
57	M/S Double Diamond Hatchery, At- A/38, Industrial Area, Bela, Phase-II, P.O.- MJC Bela, P.S.- Bela, District:- Muzaffarpur PIN-842005	Muzaffarpur	Muzaffarpur	28-08-2024	1244	ETP Outlet	Treated effluent is used for washing and floor cleaning		7.3	18.2	80	12	Complied
58	M/S Radha Hari Wheels Private Limited At- Adam Chapra, Patiyasa, Bakharl Muzaffarpur, P.O- Uma Nagar, P.S.- Ahlyapur, District:- Muzaffarpur PIN- 843103	Muzaffarpur	Muzaffarpur	30-08-2024	1259	ETP Outlet	ETP installed and found operational. Treated effluent is used for washing of vehicle.		8	12.2	56	26	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
59	M/S Padma Laxmi Sree Rice Mill Private Limited At-Ibrahimpur, P.O+P.S.- Saraiya, District- Muzaffarpur PIN- 843126	Muzaffarpur	Muzaffarpur	29-08-2024	1245	ETP Outlet	Treated water was collected in kachha pond and it was reused in gardening		8.1	28.8	180	18	Complied
60	M/S Nandaniraj Agro Foods Pvt. Ltd. At-Bari Kothiya P.O.- Mushahari Farm, P.S.- Mushahari District- Muzaffarpur	Muzaffarpur	Muzaffarpur	30-08-2024	1208	ETP Outlet	Effluent was used in ash sprinkling and gardening		8.6	10.8	56	20	Complied
61	M/S Saran Dairy Producer Company Limited At-Danapur PO+PS Manjagarh District:- Gopalganj PIN 841427	Gopalganj	Muzaffarpur	16-08-2024	1142	ETP Outlet	Treated effluent was discharged outside the campus		8.3	28.2	80	10	Complied
62	M/S Venkys India Limited At-Plot No.- A-7 (Part) & A-8, Industrial Area, Bela, Phase-II, P.O.- MIC Bela, P.S.- Bela, District- Muzaffarpur PIN:- 842005	Muzaffarpur	Muzaffarpur	28-08-2024	1243	ETP Outlet	Treated effluent was used in gardening			26.5	112	38	Complied
63	M/S Ripuraj Agro Pvt. Ltd., Unit-III Mauza-Amodei, At-Mangaraha, NH-527D, Amodei, P.O+P.S+Block-Raxaul District:- East Champaran	East Champaran	Muzaffarpur	05-09-2024	1324	ETP Outlet	**	36/39	8.9	18.6	76	24	Complied
64	M/s M.Service Pvt.Ltd. At-Tehta,Makhdumpur District:-Jehanabad PIN : 804 417	Jehanbad	Gaya	27-07-2024	878	ETP Outlet	Effluent collected in tank without ETP treatment.	35/32	7.58	12	44	84	Non-Complied
65	M/s Vikashsil Rice Mill Pvt.Ltd. Mauza-Ismaillpur, Post-Kachnawa, District:-Jehanabad PIN : 804 422	Jehanbad	Gaya	27-07-2024	879	Unit Outlet	Effluent discharged to low lying area without ETP Treatment.	36/34	6.9	240	1360	120	Non-Complied
66	M/s Mega Rice Mill Pvt.Ltd. At-Algane,Post-Kako, District:-Jehanabad PIN : 804 408	Jehanbad	Gaya	27-07-2024	880	Unit Outlet	Effluent discharged to low lying area without ETP Treatment.	35/32	6.9	330	2080	102	Non-Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Receipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
67	M/s Sikaria Food Pvt.Ltd. Vill-Karauna,Post-Karauna District:-Jehanabad PIN : 804 408	Jehanbad	Gaya	28-07-2024	881	Unit Outlet	Effluent discharged to low lying area without ETP Treatment.	35/32	6.7	96	1760	108	Non-Complied
68	M/s KI Gupta & CO Automobiles At-Swarajpuri Road, P.O-Gaya, District:-Gaya PIN : 823 002	Gaya	Gaya	12-08-2024	1084	Unit Outlet	Effluent collected from unit drain before discharging to Municipal drain.	29/26	7.56	64.2	148	220	Non-Complied
69	M/s Jai Maa Vindhya Vasini (Confectionary Store) At-Kama Bigha,Aurangabad District:-Aurangabad PIN:-824 101	Aurangabad	Gaya	06-08-2024	1009	Unit Outlet	Untreated effluent is directly discharged in Open land in front of the Unit.	32/30	4.1	216.8	716	3820	Non-Complied
70	M/s Kusum Trading Industry (Confectionary Store) At-Kama Bigha,Aurangabad District:Aurangabad PIN:-824 101	Aurangabad	Gaya	06-08-2024	1007	ETP Outlet	Effluent was discharged in open land behind the premises of the Unit.	32/30	3.98	132.6	528	593	Non-Complied
71	M/s AVS Motors. At-Near R.S Memorial Hospital,S N Road District:Aurangabad PIN:-824 101	Aurangabad	Gaya	06-08-2024	1008	Unit Outlet	Effluent direct discharged in Soak pit (inside the premises of Unit).	32/29	6.88	24.4	88	718	Non-Complied
72	M/s Anil Automobiles. At-Rampur Waina Panchayat,P.O-Parasi,Arwal District:-Arwal PIN:-864402	Arwal	Gaya	06-08-2024	1006	Unit Outlet	Effluent direct discharge into low lying area behind the premises of the Unit.	31/29	7.98	8.2	24	20	Non-Complied
73	M/s Pramod Multi Foods Pvt.Ltd. At-Vishwanath Sahay Lane, Harijan School,Gaya Dobhi Road,Bodhgaya District:Gaya PIN:- 824 231	Gaya	Gaya	13-08-2024	1085	ETP Outlet	ETP treated water is being discharged to canal beside the premises of the Unit.		6.94	112.4	400	317	Non-Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
74	M/s Sarvottam Agro Food Mill Pvt.Ltd. At-Jhour PO-Kochgawn P.S-Warshaliganj District:Nawada PIN:-805130	Nawada	Gaya	16-08-2024	1127	Outgoing effluent	Effluent is discharged into low lying area.	35/32	8.4	14.2	64	91	Complied
75	M/s S S Kishan Food Agro Pvt.Ltd. At-Eru,Near Wajirganj District:Gaya PIN:-805 131	Gaya	Gaya	13-08-2024	1081	Unit Outlet	Drain		5.9	366.8	1840	197	Non-Complied
76	M/s Nilkanth Chawal Mills Pvt.Ltd. At-Ahiyapur,Konch,Gaya District:Gaya	Gaya	Gaya	12-08-2024	1080	ETP Outlet	Not mentioned	31/27	6.84	40.2	108	37	Complied
77	M/s Jagdamba Agro Rice Mill Pvt.Ltd. At- Jieuri,PO-Jieuri,PS- Pakribarawan District:Nawada PIN:-805 106	Nawada	Gaya	16-08-2024	1132	ETP Outlet	Effluent is discharged into canal.	35/32	7.8	384.8	1840	73	Non-Complied
78	M/s SAA Vishnu Bakers Pvt.Ltd.(Changed Name:M/s Shakambhari Snacks Pvt.Ltd.) At-Mauja-Chillim,P.S-Sherghati District:Gaya PIN:-824 211	Gaya	Gaya	17-08-2024	1129	ETP Outlet	Not mentioned	35/33	8.8	28.2	124	34	Complied
79	M/s Maa Mundeshwari Motors Pvt.Ltd. At-Sitarampur, P.O-Sonsihari District:Nawada PIN:-805 130	Nawada	Gaya	31-08-2024	1271	Bypass Drain	Effluent discharged to low lying area .	35/32	7.3	278.8	1240	116	Non-Complied
80	M/s Vikash Agrei and Industries At- Mauza-Kochgawn PO+PS-Warsaliganj, PIN-805 130	Nawada	Gaya	16-08-2024	1130	Bypass Drain	Effluent was bypassed into canal	34/31	8.3	22.8	60	13	Complied
81	M/s Nilkanth Chawal Mills Pvt. Ltd. At- Ahiyapur, Konch	Gaya	Gaya	12-08-2024	1080	ETP Outlet	Kaccha/ Lagoon Pond	31/37	6.84	40.2	108	37	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
82	M/s Maa Mundeshwari Motors Pvt.Ltd. At-Sitarampur, P.O-Sonsihari District:Nawada PIN:-805 130	Nawada	Gaya	31-08-2024	1269	ETP Outlet	Not mentioned	35/32	7	17.8	96	16	Complied
83	M/s Muneshwari Agro Pvt. Ltd. PO+PS- Dohra	Nawada	Gaya	31-08-2024	1270	ETP Outlet	Not mentioned	36/33	8.2	45	240	686	Non-Complied
84	M/s Synergy Waste Management Pvt. Ltd. At- ANMCH, PIN- 823001	Gaya	Gaya	17-08-2024	1128	ETP Outlet	Not mentioned	34/34	3.5	52.6	126	140	Non-Complied
85	M/s Nalanda Rice Mill, At- Chakchandasi,Jaiprakash Nagar,Po-Noorsarai,Ps-Noorsarai,Dist-Nalanda	NALANDA	Patna	28-07-2024	884	Outgoing effluent	Effluent discharged on agricultural land without treatment	33/28	7.6	0.8	12	42	Complied
86	M/s Troika Dairy Products Pvt. Ltd. (TDP), At- Village & Post - Amhara, Block & PS- Bihta, Dist- Patna, Bihar - 801103	PATNA	Patna	27-07-2024	868	ETP Outlet	Washing and horticulture	35/32	7.8	13	96	76	Complied
87	M/s Mother India Agrofoods Private Limited, At- Mauza- Datiana, Dina Bigha, P.O+P.S- Bikram, Patna Bihar	PATNA	Patna	27-12-2024	869	ETP Outlet	Effluent discharged into low lying area	34/31	7.6	6	120	84	Complied
88	M/s Gauri Shankar Rice Mill At- Po+Ps- Bhagwanpur, Dist-Kaimur	KAIMUR	Patna	04-08-2024	962	Outgoing effluent	Effluent discharged into low lying area (Agricultural land)	35/30	8.4	17.2	108	84	Complied
89	M/s Govind Ram Kahan Chand, At- Durgawati, GT Road, Karanpura	KAIMUR	Patna	03-08-2024	964	BTP Outlet	Used in plantation	30/28	7.4	38	152	30	Complied
90	M/s Uttam Agro Product, At-Dusadhi Chak(Sakri), Po+Ps-Kudra, Dist- Kaimur	KAIMUR	Patna	04-08-2024	965	Outgoing effluent	Effluent discharged into low lying area (Agricultural land)	33/30	10.1	2	28	46	Non-complied
91	M/s Dadiji Snacks Private Limited, At Vill - Arai, Daniawan, Patna	PATNA	Patna	28-07-2024	871	Outlet sample after meeting in Canal	Discharged into Canal	35/32	7.5	6.8	40	122	Non-complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
92	M/s Ananya auto Agency Private Limited At Mahadev Asthan ,Tent City,Bypass Thana,Marcha Mirchi Road,Patna	PATNA	Patna	26-07-2024	864	ETP Outlet	Reuse in washing	34/30	7.89	4.8	39.96	66	Complied
93	M/s Budha Motors Private Limited, At- NH 30, Simli, Murarpur, Didarganj, Dist-Patna-800008	PATNA	Patna	26-07-2024	865	ETP Outlet	Reuse in washing	34/31	8.12	10	93.24	78	Complied
94	M/s Shankar Motors Pvt. Ltd. At Shree Krishna Gaushala Deedarganj Patna City	PATNA	Patna	26-07-2024	866	ETP Outlet	Discharged into Soakpit	34/31	8.46	76	1000	120	Non-complied
95	M/s Durga Motors, At- Near Ganga Bridge Golambar, Buxar, Dist.- Buxar 802101	BUXAR	Patna	26-07-2024	876	ETP Outlet	Untreated water discharged into municipal drain	35/30	7.56	14	260	76	Non-complied
96	M/s Prema Motors Pvt. Ltd, At- Near Sipara Over Bridge, Dasratha, Patna	PATNA	Patna	01-08-2024	907	ETP Outlet	Discharged into municipal drain	34/32	7.58	6.5	40	84	Non-complied
97	M/s Krishi Motors Pvt Ltd, At- New Alkapuri, Bypass Road, Gardnibagh, Anisabad, Patna- 800002	PATNA	Patna	01-08-2024	910	Outgoing Effluent	Discharged into municipal drain	33/31	8.65	65	256	114	Non-complied
98	M/s Patliputra Automobile At- Mauza - Saguna, Danapur, District- Patna, Bihar	PATNA	Patna	31-07-2024	902	Outgoing Effluent	Sample Discharged into drain	33/30	7.73	3.6	40	68	Non-complied
99	M/s Guinea Motors Private Limited, At- Mangalam Vihar ,Ara Garden Road , Off Baily Road ,Patna, Bihar	PATNA	Patna	31-07-2024	905	ETP Outlet	Reuse in washing	33/30	7.64	13	100	88	Complied
100	M/s Leader Automobiles, At- Village- Nohsa, Phulwari Sharif, Patna	PATNA	Patna	31-07-2024	901	Outgoing Effluent	Discharging into drain	35/30	7.91	53.3	220	44	Non-complied
101	M/s Guinea Motors Private Limited. At-D-1,D-2,D-3, Industrial Area , Patliputra ,Patna	PATNA	Patna	30-07-2024	898	Outgoing Effluent	Discharging into drain	34/30	7.49	13.5	72	90	Non-complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Receipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
102	M/s Prema Automobiles Pvt. Ltd. At- Mauza-Ranipur Pajawa, P.O- Jhauganj, P.S- Bye Pass Thana, Distt- Patna	PATNA	Patna	30-07-2024	899	ETP Outlet	Discharging into drain	35/32	7.57	6.5	24	116	Non-complied
103	M/s Prema Wheels LLP, At Mauza- Dashratha, Nh- 30 Bye Pass Road, P.O- Anishabad, P.S- Beur, District- Patna	PATNA	Patna	01-08-2024	909	ETP Outlet	Discharging into drain	34/32	7.65	3.5	32	90	Non-complied
104	M/s Binay Motors Private Limited At- Mauza- Pahari, East To Masaurhi Road, Elahibagh, Bairiya, Patna	PATNA	Patna	01-08-2024	911	ETP Outlet	Low lying area	32/30	7.27	16	160	110	Non-complied
105	M/s Ashiana Automobiles Pvt Ltd, Nasriganj, Digha, Patna	PATNA	Patna	09-08-2024	969	ETP Outlet	Municipal Drain	34/32	7	1.3	12	39	Complied
106	M/s Chandan Automobiles At- Kumhrar, Kankarbagh, Lohia Nagar, Patna	PATNA	Patna	09-08-2024	970	Outgoing Effluent	Municipal Drain	33/31	7	14	80	851	Non-complied
107	M/s Budha Motors Private Limited At- Makhdumpur Digha Ghat Road Patna, Bihar - 800011	PATNA	Patna	09-08-2024	975	Outgoing Effluent	Municipal Drain	33/32	8	1.3	12	133	Non-complied
108	M/s SV Autowheels LLP At- Rajnagar, Danapur	PATNA	Patna	09-08-2024	976	Outgoing Effluent	Municipal Drain	34/32	7	25	144	117	Non-complied
109	M/s IC Automobiles Pvt Ltd At-Rukunpura, Po-B V College, Ps-Rupaspur, Dist- Patna	PATNA	Patna	09-08-2024	978	Outgoing Effluent	Municipal Drain	34/32	7.5	52	176	1239	Non-complied
110	M/s Leader Auto Sales Private Limited At- Nandlal Chapra, Thana No- 45, Tauzi No.- 191, Patna	PATNA	Patna	06-08-2024	989	Outgoing Effluent	Municipal Drain	33/31	7.6	8.8	48	567	Non-complied
111	M/s Prema Automobiles Pvt. Ltd. At- Behind Laxmi Nursing Home, West Boring Canal Road, Anandpuri, Patna	PATNA	Patna	06-08-2024	990	ETP Outlet	Municipal Drain	34/31	6.97	4.8	76	490	Non-complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Redeipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
112	M/s Krrish Motors Pvt Ltd, At Dabar Gali, Near Kumhrar Park, Kumhrar, Patna	PATNA	Patna		992	Outgoing Effluent	Municipal Drain	33/31	7.2	30	176	2436	Non-complied
113	M/s Prema Automobiles Private Limited At- G.P. Das Lane, Near Aparna Apartment, New Dakbanglow Road, Patna	PATNA	Patna	06-08-2024	993	ETP Outlet		34/32	7.43	2.3	24	506	Non-complied
114	M/s Patliputra Auto Mobiles At- S.P. Verma Road, District- Patna, Bihar	PATNA	Patna	06-08-2024	994	ETP Outlet		35/32	8.06	4.8	96	12	Complied
115	M/s Krrish Motors PVT. LTD. At- Nutan Towers, Main Road, Kankarbagh, Patna	Patna	Patna	06-08-2024	995	Bypass Drain	Waste water discharge into municipal drain	35/33	7.01	22	208	428	Non-complied
116	M/s PATLIPUTRA FARM PRODUCT LLP Vill-Singriyawa, Thana-Fatuah, Patna City, Patna, Bihar	Patna	Patna	28-07-2024	873	ETP outlet	Effluent is discharge into canal	34/31	7.4	19	172	62	Complied
117	M/s Maa Kamakhya Agro At+P.O.-Nadaon, P.S.-Muffshl, Distt. Buxar	Buxar	Patna	26-07-2024	877	ETP outlet	Effluent is reused in plantation and remaining water is discharged in soak pit	34/31	7.6	9.2	118.8	64	Complied
118	M/s Madhopur Ganga Sri Ram Food Beverages AT-MADHOPUR,PO-MADHOPUR,PS-CHANDI,DIST-NALANDA	Nalanda	Patna	26-07-2024	874	ETP outlet		32/29	7.7	14	92.4	52	Complied
119	M/s SUBHMANI AGRO PRIVATE LIMITED MAUZA-DHODHANPURA, P.O-RAGHUNATHPUR, P.S-BRAHMPUR, DISTT-BUXAR, BIHAR	Buxar	Patna	26-07-2024	875	ETP outlet	Effluent is discharge in soak pit	35/32	7.3	10.4	105.6	54	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
120	M/s ASHIANA AUTOMOBILES PRIVATE LIMITED Hyundai Workshop Situating At Ranipur, Patna Bypass Road, Patna	Patna	Patna	30-07-2024	900	ETP outlet	Sample discharge into low lying area/land	35/31	7.42	9.5	40	76	Complied
121	M/s SHREE BAIDYANATH AYURVED BHAWAN PRIVATE LIMITED BAIDYANATH AYURVED BHAWAN	Patna	Patna	06-08-2024	991	Unit outlet	Effluent was bypassed in municipal drain	36/32	6.7	17.2	104	364	Non-Complied
122	M/s D B S AUTOMOBILE PVT LTD AT-AMRAI NAWADA, PO-UDWANT NAGAR, PS-UDWANT NAGAR, DIST-BHOJPUR	Bhojpur	Patna	07-08-2024	1036	ETP outlet	Reuse in process/plantation	30/28	7.73	5.2	20	50	Complied
123	M/s KRRISH MOTORS PVT LTD At-Jalalpur, P.O.-Danapur, P.S.-Rupaspur, Patna	Patna	Patna	07-08-2024	1035	Unit outlet	Bypassing effluent in municipal drain	33/31	7.49	98	364	106	Non-Complied
124	M/s MAA SHITLA RICE MILL Mauza - Chistipur, Masauri, Patna	Patna	Patna	01-08-2024	906	Unit outlet	Effluent discharge into drain without	35/32	5.6	140	1140	148	Non-Complied
125	M/s Ajay kumar, AT-DIGHA GHAT, P.O-DIGHA GHAT (KURJI-BALUPAR), P.S-DIGHA GHAT, DIST-PATNA-800011	Patna	Patna	09-08-2024	977	ETP outlet		33/31	8	54	180	199	Non-complied
126	M/s BIGTICKET RETAILS PRIVATE LIMITED AT- PATNA-GAYA ROAD, ABDULLAH CHAK, BAIRIYA, SAMPATCHA K, DIST.- PATNA	Patna	Patna	01-08-2024	908	Bypass Drain	Effluent discharge into drain without treatment	34/31	7.2	14	104	76	Non-complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Receptient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
127	M/s GOLDEN DAIRY PRODUCTS PVT. LTD. N.S.A-A (Part), PATLIPUTRA INDUSTRIAL AREA,	Patna	Patna	31-07-2024	904	Unit outlet	Effluent discharge into drain .	33/28	8.1	248	2720	128	Non-complied
128	M/s NALANDA BISCUIT COMPANY LIMITED KHAGAUL ROAD, NAYATOLA, PHULWARI SHARIF	Patna	Patna	31-07-2024	903	ETP outlet	Effluent discharge into drain .	33/29	7.2	8	68	42	Complied
129	M/s Britania, At-Plot no.- B-1, D-1, D-2, D-3, Food park, Sikandarpur, Industrial Area, Bihta, Dist. Patna	Patna	Patna	27-07-2024	867	ETP outlet	Effluent is reused in Washing and Horticulture	34/30	7.1	11.3	72	44	Complied
130	M/s ANANTJIT FOODS LLP Village-Chainpur, Harnaut, Nalanda, Bihar .	Nalanda	Patna	27-07-2024	882	Unit outlet	Effluent discharge into drain without treatment	34/29	7.6	4.8	20	42	Non-complied ETP not installed
131	M/s DEVKNTI TEXTILES PRIVATE LIMITED KARARI, DURGAWATI	Kaimur	Patna	03-08-2024	963	ETP outlet	Effluent is reused in Processing unit and platation	31/29	7.6	3.2	36	4	Complied
132	M/s KALAHANU AUTOMOBILES PRIVATE LIMITED AT-HILALPUR CHOWK JANDAHA ROAD PO-HAJIPUR PS-PASWAN CHOWK HAJIPUR DIST-VAISHALI STATE-BIHAR PIN CODE-844102	Vaishali	Patna	08-08-2024	1062	Unit outlet	Public Sewer	28/26	8.03	20.5	64	132	Non-complied
133	M/s Anuj Nutri Tech Pvt Ltd Madhopur, Maner, Patna	Patna	Patna	07-08-2024	1034	Outlet		35/32	6.8	48.6	120	20	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Receipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
134	M/s HINDUSTAN MEDIA VENTURES LIMITED Hindustan Media Ventures Limited, Bhagwatipur, Naubatpur Road, Danapur Patna	Patna	Patna	07-08-2024	1032	ETP outlet		35/32	7.1	76.2	296	1560	Non-complied
135	M/s Shankar Motors Pvt. Ltd. C-1 & II/3-4 Industrial Area Patliputra Patna-13	Patna	Patna	09-08-2024	1056	Bypass Drain	Effluent Water was bypassed into municipal drain	33/31	7	15.6	52	290	Non-complied
136	M/s Ieshwar Raj Beverages Ltd., Jethuli, Patna Dist-patna	Patna	Patna	08-08-2024	1049	ETP outlet		34/32	7.7	3.2	8	22	Complied
137	M/s Patliputra Beverages Pvt. Ltd. Jethuli, Fatuha, Patna	Patna	Patna	08-08-2024	1044	ETP outlet		34/32	7.7	8.2	20	25	Complied
138	M/s Sona Biscuits Limited Plot no. D-3-8, Industrial Area, Hajipur, Vaishali	Vaishali	Patna	07-08-2024	1041	ETP outlet		29/28	7.5	3.6	8	93	Complied
139	M/s Sona Biscuits Limited (UNIT II) Plot no. G-1 Industrial Area Hajipur	Vaishali	Patna	07-08-2024	1038	ETP outlet		29/27	7.5	36.2	120	12	Non-complied
140	M/s VENKYS INDIA LIMITED INDUSTRIAL GROWTH CENTRE GIDHA ARA BHOJPUR	Bhojpur	Patna	07-08-2024	1038	ETP outlet	Effluent reused in process/ plantation	32/30	7.1	8.8	44	42	Complied
141	M/s PEARRY'S FOOD PRODUCT PVT. LTD. PLOT NO- E- 4, INDUSTRIAL AREA, , HAJIPUR	Vaishali	Patna	07-08-2024	1043	Unit outlet	Effluent is discharged into nearby industrial drain		4.6	465	4000	4280	Non-complied
142	M/s R.s Enterprises, At-Rakasia, Post-Lala, Bhadsara, P.S.-Dulhin Bazar, Dist-Patna	Patna	Patna	07-08-2024	1031	Outgoing effluent	Effluent was bypass into municipal drain	34/31	7.3	14.6	52	16	Non-complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Receptient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
143	M/s AFP MANUFACTURING CO. PVT. LTD. Unit I & II WITH EXPANSION, EPIP INDUSTRIAL AREA HAJIPUR	Vaishali	Patna	06-08-2024	1013	ETP outlet		29/28	7.5	7.4	36	10	Complied
144	M/s Anmol Industries LTD. Unit-I&II EPIP INDUSTRIAL AREA HAJIPUR	Vaishali	Patna	06-08-2024	1010	ETP outlet		28/27	7.6	28	148	332	Non-complied
145	M/s BRITANNIA INDUSTRIES LTD HAJIPUR INDUSTRIAL AREA	Vaishali	Patna	06-08-2024	1011	ETP outlet		29/28	7.3	28.2	124	48	Complied
146	M/s GEOFAST FOODS FACTORYSINGRIYAW AN GAVASPUR, NEAR SHAHJAHANPUR POLICE STATION, DANIYAWAN, PATNA	Patna	Patna	08-08-2024	1046	BTP outlet		33/31	6.6	25.5	240	120	Non-complied
147	M/s NTPC BARH NTPC BARH, Barh, Dist- Patna PIN-803215	Patna	Patna	26-08-2024	1206	ETP outlet	Treated effluent was used in plantation	32/28	7.95	18.4	76	16	Complied
148	M/s NTPC BARH NTPC BARH, Barh, Dist- Patna PIN-803215	Patna	Patna	26-08-2024	1205	STP outlet	Treated effluent was used in plantation	32/28	7.86	18.2	88	10	Complied
149	M/s NALANDA BISCUIT COMPANY LIMITED KHAGAUL ROAD, NAYATOLA, PHULWARI SHARIF	Patna	Patna	31-07-2024	903	ETP outlet	Effluent is discharged into drain	33/29	7.2	8	68	42	Complied
150	M/s ANANYA AUTO AGENCY PVT LIMITED AT-ANITH ARA, PO- ANIATH ARA, PS- NAWADA ARA, DIST- BHOJPUR	Bhojpur	Patna	03-09-2024	1296	Bypass Drain	Effluent is discharged into bypass drain without treatment	33/29	7.5	276.4	1280	1530	Non-complied
151	M/S- Ananya Auto Agency Pvt. Ltd. At- Mahadeva asthan tentcity bypass thana, Marcha- Marchi Road	Patna	Patna	26-07-2024	864	ETP Outlet	Treated effluent is used for washing	34/30	7.89	4.8	39.96	66	Complied

Sl.No.	Name and Address of Industries	District	Regional Office	Date of Sampling	Lab Reference No.	Nature of Sample	Recieipient	Parameters					Compliance Status
								Temp.	pH	BOD	COD	TSS	
152	M/s Sri Surbhi Polymer Pvt. Ltd. Karari, Durgawati	Kaimur	Patna	03-08-2024	960	ETP Outlet	Treated effluent was discharged into drain	31/30	7.5	12	80	88	Complied
153	M/s Shiva Laboratories Pvt. Ltd., At-Kharuara, Chero, Harnaut	Nalanda	Patna	27-07-2024	883	ETP Outlet	Treated effluent is used in unit processing	35/30	7.2	12	180	64	Complied
154	M/s Pearry's Food Product Pvt. Ltd. Plot No.- E4, Industrial Area Hajipur	Vaishali	Patna	07-08-2024	1043	Unit Outlet	Effluent is discharged into nearby industrial drain	..	4.6	465	4000	420	Non-Complied
155	M/s Sona Biscuit Ltd. (Unit-2) Plot No.- G1 Industrial Area Hajipur	Vaishali	Patna	07-08-2024	1038	ETP Outlet	..	29/27	7.5	26.2	120	12	Complied
156	M/s Anmol Industries Ltd. (Unit-1 & Unit 2) EPIP Industrial Area Hajipur	Vaishali	Patna	06-08-2024	1010	ETP Outlet	..	28/27	7.6	28	148	332	Non-Complied

Status of ETP in the Industries having potential of waste water generation in the State of Bihar

Regional Office	District	Total no. of Industries	Total no. of Industries inspected	Total no. of Industries closed (Tem./Per.)	Total no. of industries operational	Total no. of operational industries having ETP	Total no. of operational Industries without ETP/ non functional ETP	Total no. of Industrial from which samples collected	Total no. of Industries complying discharge standards	Total no. of industries non-complying discharge standards	Action taken against non-complying discharge standards
1	2	3	4	5	6	7	8	9	10	11	12
Patna	Patna	73	67	8	59	49	10	47	18	29	Legal action being initiated against the violating units.
	Bhojpur	18	17	13	4	2	2	3	2	1	Legal action being initiated against the violating units.
	Buxar	9	9	6	3	2	1	3	2	1	Legal action being initiated against the violating units.
	Kaimur	30	29	20	9	8	1	5	4	1	Legal action being initiated against the violating units.
	Nalanda	20	20	12	8	5	3	4	3	1	Legal action being initiated against the violating units.
	Rohtas	38	38	32	6	5	1	0	0	0	
	Vaishali	25	23	7	16	9	7	10	4	6	Legal action being initiated against the violating units.
		213	203	98	105	80	25	72	33	39	
Gaya	Gaya	21	16	5	11	7	4	7	3	4	Legal action being initiated against the violating units.
	Arwal	6	5	2	3	2	1	1	0	1	Legal action being initiated against the violating units.
	Aurangabad	19	17	7	10	7	3	3	0	3	Legal action being initiated against the violating units.
	Jehanabad	7	7	3	4	2	2	4	0	4	Legal action being initiated against the violating units.
	Nawada	10	10	6	4	2	2	6	3	3	Legal action being initiated against the violating units.
		63	55	23	32	20	12	21	6	15	
Muzaffarpur	Muzaffarpur	37	37	12	25	23	2	5	5	0	
	East Champaran	27	27	18	9	7	2	2	2	0	
	West Champaran	6	6	4	2	2	0	2	2	0	
	Darbhanga	7	7	4	3	1	2	2	0	2	Legal action being initiated against the violating units.
	Gopalganj	2	2	0	2	2	0	1	1	0	
	Saran	6	6	1	5	4	1	0	0	0	
	Sheohar	4	4	3	1	1	0	0	0	0	
	Sitamarhi	8	8	6	2	1	1	2	0	2	Legal action being initiated against the violating units.

	Madhubani	16	16	8	8	7	1	2	2	0	
	Siwan	8	8	6	2	2	0	0	0	0	
		121	121	62	59	50	9	16	12	4	
Bhagalpur	Bhagalpur	10	10	2	8	8	0	6	2	4	Legal action being initiated against the violating units.
	Banka	8	8	5	3	2	1	3	3	0	
	Munger	5	5	0	5	3	2	3	2	1	Legal action being initiated against the violating units.
	Jamui	6	6	2	4	3	1	3	3	0	
		29	29	9	20	16	4	15	10	5	
Begusarai	Begusarai	14	14	3	11	10	1	10	8	2	Legal action being initiated against the violating units.
	Khagaria	2	2	0	2	2	0	1	0	1	Legal action being initiated against the violating units.
	Lakhsarai	7	7	4	3	3	0	2	2	0	
	Samastipur	20	20	15	5	5	0	4	2	2	Legal action being initiated against the violating units.
	Sheikhpura	7	7	5	2	2	0	2	2	0	
		50	50	27	23	22	1	19	14	5	
Purnea	Araria	8	8	1	7	6	1	1	1	0	
	Katihar	9	9	5	4	4	0	4	4	0	
	Kishanganj	8	8	4	4	3	1	0	0	0	
	Madhepura	4	4	1	3	2	1	2	1	1	Legal action being initiated against the violating units.
	Purnea	22	22	15	7	6	1	5	5	0	
	Saharsa	6	6	5	1	1	0	1	1	0	
	Supaul	8	8	7	1	1	0	0	0	0	
		65	65	38	27	23	4	13	12	1	
	Total	541	523	257	266	211	55	156	87	69	

Annexure – 12

बिहार सरकार
जल संसाधन विभाग

संधिका संख्या- यो०मो०-४ (विधि) 07-372/2020 पार्ट-11-14-3 /पटना, दिनांक- 06/3/2025

-: आदेश :-

विषय:- बिहार राज्य अंतर्गत तटबंधित नदियों के लिए Flood Plain Zoning लागू किए जाने के संबंध में।

1. माननीय राष्ट्रीय हरित अधिकरण (National Green Tribunal), नई दिल्ली में विचाराधीन OA No-200/2014, OA No-673/2018 एवं अन्य मामले में पारित आदेशों के आलोक में नदियों के प्राकृतिक, आर्थिक एवं पर्यावरणीय लाभकारी मूल्यों का संरक्षण, प्रदूषण की रोकथाम तथा नदी पारिस्थितिकी तंत्र (River Ecosystem) का संरक्षण एवं जीर्णोद्धार के उद्देश्य से Flood Plain Zoning राज्यों द्वारा लागू किया जाना है।
2. जल शक्ति मंत्रालय, भारत सरकार द्वारा बाढ़ प्रबंधन कार्यक्रम (Flood Management Program) के तहत वित्त पोषण प्राप्त करने हेतु राज्यों को Flood Plain Zoning कानून अथवा किसी उपयुक्त कार्यकारी आदेश के माध्यम से लागू किये जाने की भी पात्रता निर्धारित की गयी है।
3. बिहार बाढ़ के दृष्टिकोण से अत्यधिक संवेदनशील राज्य है, जहाँ बाढ़ प्रवण क्षेत्र देश के बाढ़ प्रवण क्षेत्र का लगभग 17.2 प्रतिशत है। राज्य के कुल 94.16 लाख हेक्टेयर भौगोलिक क्षेत्र का 68.80 लाख हेक्टेयर क्षेत्र बाढ़ प्रवण है, जो कुल भौगोलिक क्षेत्र का लगभग 73 प्रतिशत है। बिहार के कुल 68.80 लाख हेक्टेयर बाढ़ प्रवण क्षेत्र में से 50.45 लाख हेक्टेयर बाढ़ प्रवण क्षेत्र उत्तरी बिहार तथा 18.35 लाख हेक्टेयर बाढ़ प्रवण क्षेत्र दक्षिणी बिहार में पड़ता है। यहाँ की भौगोलिक स्थिति तथा गंगा, कोसी, गंडक, बागमती जैसी प्रमुख नदियों के कारण राज्य को बार-बार बाढ़ की विभीषिका का सामना करना पड़ता है।
4. बाढ़ के संरचनात्मक प्रबंधन हेतु जल संसाधन विभाग द्वारा नदियों पर तटबंधों का निर्माण एवं मरम्मत/रखरखाव तथा आवश्यक बाढ़ सुरक्षात्मक कार्य कराया जाता है। बिहार राज्य में विभिन्न नदियों पर लगभग 3800.41 किलोमीटर तटबंध का निर्माण किया जा चुका है, जिसमें 3606.02 किलोमीटर उत्तर बिहार एवं 194.40 किलोमीटर दक्षिण बिहार में तटबंध का निर्माण किया गया है।

तटबंधों के निर्माण से कुल 39.96 लाख हेक्टेयर क्षेत्र को बाढ़ से सुरक्षित किया गया है।

5. राज्य अंतर्गत प्रथम चरण में Flood Plain Zoning तटबंधित नदियों के लिए लागू करने का निर्णय लिया गया है। गैर तटबंधित नदियों के लिए Flood Plain Zone के निर्धारण हेतु आवश्यक अध्ययनोपरान्त अग्रेत्तर कार्रवाई की जायेगी।

6. उपर्युक्त वर्णित परिपेक्ष्य के दृष्टिगत राज्याधीन तटबंधित नदियों के लिए Flood Plain Zone का निर्धारण निम्नवत् किया जाता है:-

✓(क) जिन नदियों के दोनों किनारों पर तटबंध निर्मित है, उन नदियों के लिए दोनों किनारे पर निर्मित तटबंध के मध्य के क्षेत्र को Flood Plain Zone निर्धारित किया जाता है।

✓(ख) जिन नदियों के एक ही किनारे पर तटबंध निर्मित है, उन नदियों के लिए तटबंध से लेकर नदी की चौड़ाई होते हुए नदी के दूसरे किनारे से 500 मीटर तक की चौड़ाई के क्षेत्र को Flood Plain Zone निर्धारित किया जाता है।

(ग) उपरोक्त कंडिका- क एवं ख में निर्धारित Flood Plain Zone को Prohibited Zone अंतर्गत रखा गया है।

7. (क) Prohibited Zone में निम्नांकित गतिविधियां अनुमान्य होगी :-

i. पारंपरिक जैविक और प्राकृतिक खेती, जिसमें किसी भी प्रकार के कृषि रसायन या भारी मशीनरी का उपयोग न हो।

✓ii. पार्क, खेल के मैदान, बगीचे, मनोरंजक गतिविधियाँ आदि, जिनमें किसी स्थायी संरचना का निर्माण/अधिष्ठापन न हो।

iii. पारंपरिक मछली पालन, जिसमें रसायनों, विषाक्त पदार्थों, विस्फोटकों या बिजली के कनेक्शन का उपयोग न हो।

iv. पशुओं को चराने हेतु चारागाह।

v. घरेलू तथा अन्य गैर-व्यावसायिक उपयोग के लिए हैन्डपंपों से भूजल की निकासी।

vi. संबंधित सक्षम प्राधिकार से अनुमति लेकर डिफेन्स संबंधित अस्थाई/चलंत संरचनाओं का निर्माण।

vii. बाढ़ सुरक्षा संबंधित संरचनाओं का निर्माण।

viii. आवश्यक सेवाओं के लिए निर्माण जैसे गैस/पेट्रोलियम पाइपलाइन, बिजली लाइन ट्रांसमिशन टावर, जल आपूर्ति पाइपलाइन, पुल और बैराज।

- ix. प्राकृतिक आपदाओं और आपदा प्रबंधन जैसी विशेष परिस्थितियों के लिए अस्थाई/चलंत संरचनाओं एवं आवासन का निर्माण।
 - x. शहरों या कस्बों से घरेलू अपशिष्ट जल का उपचारित होकर निर्धारित मानकों के अनुसार निस्सरण।
 - xi. धार्मिक और सामाजिक-सांस्कृतिक गतिविधियाँ (जैसे कुंभ मेला, पूजा अनुष्ठान आदि) और उनसे संबंधित पूर्ण रूप से अस्थाई/चलंत संरचनाएँ, लेकिन केवल गैर-मानसून मौसम में।
 - xii. अस्थाई/चलंत घाट एवं रिवरफ्रन्ट के निर्माण।
 - xiii. पर्यावरण-अनुकूल पर्यटन गतिविधियाँ, जिनमें स्थायी संरचनाओं का निर्माण न हो और प्रकृति अनुकूल प्रैक्टिस जैसे गैर-डीजल मोटरबोट का उपयोग शामिल हो।
 - xiv. पर्याप्त सुरक्षा के साथ रेलवे के आधारभूत निर्माण जैसे नए तटबंध/पुलों का निर्माण।
 - xv. स्थानीय वृक्ष/झाड़ का व्यावसायिक उपयोग के लिए वृक्षारोपण।
 - xvi. पर्यावरण, वन एवं जलवायु परिवर्तन, भारत सरकार के दिशा-निर्देशों तथा राज्य सरकार के समय समय पर निर्धारित नियमों के अनुसार Regulated Sand/ Stone/ sediment/ river borne material mining की अनुमति।
 - xvii. पूर्व से निर्मित भवनों का अतिआवश्यक मरम्मत का कार्य, परंतु इसमें कोई विस्तारीकरण/नवनिर्माण निषिद्ध होगा।
 - xviii. STP, Conservation तथा NMCG से संबंधित कार्य।
 - xix. नदी के वर्तमान किनारे को दृष्टिगत रखते हुए नदी-तट से 250 मीटर के दूरी को छोड़ कर बाकी चौड़ाई में ऐसे पूर्ण रूप से अस्थाई/चलंत भवन, आवास एवं संरचना का निर्माण जो अनफोल्ड कर अथवा यथास्वरूप स्थानांतरित किया जा सके।
- (ख) Prohibited Zone में निम्नांकित गतिविधियाँ प्रतिबंधित होगी:-
- i. सभी प्रकार के स्थायी निर्माण।
 - ii. किसी भी प्रकार की किसी भी मौजूदा संरचना के फर्श क्षेत्र या ऊंचाई में कोई वृद्धि।
 - iii. ठोस अपशिष्ट का डंपिंग/लैंड फिल का निर्माण।
 - iv. अत्यधिक अस्थिर, ज्वलनशील, विस्फोटक, विषाक्त पदार्थों का भंडारण।
 - v. बड़े पैमाने पर वाणिज्यिक या औद्योगिक सुविधाओं की स्थापना।
 - vi. कंडिका 'क' में उल्लेखित अनुमत गतिविधियों को छोड़कर नदी चैनल के प्राकृतिक मार्ग को बाधित करने वाले निर्माण कार्य।
8. Prohibited Zone में मूलभूत सुविधाएँ यथा स्कूल, अस्पताल, सड़कें तथा आंगनवाड़ी केंद्र इत्यादि को स्थापित करने हेतु अस्थाई/चलंत संरचना, जो

अनफोल्ड/यथास्वरूप स्थानान्तरित किए जा सकें को उपयोग में लाया जा सकता है।

9. Flood Plain Zoning के कार्यान्वयन/विनियमन से संबंधित गतिविधियों की निगरानी एवं समन्वय संबंधित जिला प्रशासन द्वारा किया जायेगा। साथ ही Flood Plain Zoning की स्वीकार्यता के उद्देश्य से ग्रामवासियों को तटबंध से बाहर बसने के लिए जिला प्रशासन द्वारा प्रोत्साहित/प्रशिक्षित किया जायेगा। राज्याधीन सभी संबंधित विभागों के जिला स्तरीय पदाधिकारियों द्वारा जिला प्रशासन को Flood Plain Zoning के कार्यान्वयन/विनियमन हेतु सहयोग किया जायेगा।

10. Flood Plain Zoning के कार्यान्वयन की नियमित समीक्षा की जायेगी तथा बदलते पर्यावरणीय एवं सामाजिक-आर्थिक परिदृश्यों के अनुसार इसे सशक्त बनाने हेतु आवश्यक कार्रवाई की जायेगी।

11. उक्त पर माननीय मंत्री का अनुमोदन प्राप्त है।



(संतोष कुमार मल्ल)

प्रधान सचिव

जल संसाधन विभाग

ज्ञापांक-यो०मो०-4 (विविध)07-372/2020 पार्ट-II-143 पटना, दिनांक-06/3/2025


प्रतिलिपि:-सभी जिला पदाधिकारी को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।


प्रधान सचिव

जल संसाधन विभाग

ज्ञापांक-यो०मो०-4 (विविध)07-372/2020 पार्ट-II-143 पटना, दिनांक-06/3/2025


प्रतिलिपि:-अभियंता प्रमुख, मुख्यालय/सिंचाई सृजन/बाढ़ नियंत्रण एवं जल निस्सरण, जल संसाधन विभाग, बिहार सरकार को सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।


प्रधान सचिव

जल संसाधन विभाग

ज्ञापांक-यो०मो०-4 (विविध)07-372/2020 पार्ट-II-143 पटना, दिनांक- 06/3/2025

प्रतिलिपि:-अपर मुख्य सचिव, राजस्व एवं भूमि सुधार विभाग/पथ निर्माण विभाग/ ग्रामीण कार्य विभाग/ आपदा प्रबंधन विभाग/ सामान्य प्रशासन विभाग/प्रधान सचिव, योजना एवं विकास विभाग/ लोक स्वास्थ्य अभियंत्रण विभाग/ खान एवं भू-तत्त्व विभाग/सचिव, पंचायती राज विभाग/ नगर विकास एवं आवास विभाग/ ग्रामीण विकास विभाग/ लघु जल संसाधन विभाग/ भवन निर्माण विभाग/ पर्यटन विभाग/ उद्योग विभाग/ पर्यावरण, वन एवं जलवायु परिवर्तन विभाग/ विधि विभाग/अध्यक्ष, बिहार प्रदूषण नियंत्रण पर्वद का सूचनार्थ एवं आवश्यक कार्रवाई हेतु प्रेषित।


प्रधान सचिव
जल संसाधन विभाग

ज्ञापांक-यो०मो०-4 (विविध)07-372/2020 पार्ट-II-143 पटना, दिनांक- 06/3/2025

प्रतिलिपि:-मुख्य सचिव, बिहार को सूचनार्थ समर्पित।


प्रधान सचिव
जल संसाधन विभाग