National Mission for Clean Ganga

Format for Submission of Monthly Progress Report by States/UTs
For the State of Assam/UT (for the month of August, 2022)
(Hon'ble NGT in the matter of OA No.673/2018 dated 24.09.2020)

Overall Status of the State:

Assam

I	Total Population	
	Urban Population and Rural Population	Total Population of Guwahati: 12 Lakhs (Approx) Total Population of rest of the ULBs : 24,46,576 Lakhs Total Population (Rural) : 26807034 (As per Census 2011)
II	Estimated Sewage Generation (MLD)	All ULBs- 809 MLD as per CPCB data on March, 2021

III **Details of Sewage Treatment Plant:**

No. of polluted river stretches identified by CPCB in Assam -**44 nos**. Polluted River Stretches in Urban Areas -**19**nos. Construction of **11 STPs** is in process. As per PCBA, there is no requirement of STP in any of the polluted Water Body under P&RD Deptt.	
Existing no of STPs and Treatment Capacity (in MLD) :	NIL
Capacity Utilization of existing STPs:	-
MLD of sewage being treated through Alternate Technology:	-
Gap in Treatment Capacity in MLD:	100% (for all ULBs)
No of Operational STPs:	-
No of Complying STPs:	**Guwahati-** 3 nos.- Silsakoo Beel (65 MLD), Borsola Beel (62 MLD) and Pachim Boragaon (60MLD) . **Rest of the ULBs-** 8 nos. Nagaon (2MLD), Mangaldoi (1.50 MLD), Tezpur (6.00MLD), Jorhat (6.50MLD), Silchar (2MLD), Tinsukia (12.00 MLD), Dhubri (4.00MLD) and Bongaigaon (8.50 MLD)
No of Non-complying STPs:	8 nos.

Details of each existing STP in the State

No.	Location	Existing STP Capacity	Operational Status of	Compliance Status of STP
Nil	Nil			

Details of under construction STPs in the State

No.	Location	Capacity of the plant in MLD	Status of Project (at DPR Stage/Under Tendering/Work to be Awarded)	Likely Date of Completion
JICA Mission Team along with officials from MEA and Embassy of Japan visited the STP sites on 30th& 31st May, 2022. Initiation for hiring of Project Management Consultancy for Guwahati Sewerage Project is being undertaken. REST OF THE ULBS- **STP at Nagaon** (2MLD) : Construction is under progress and will be completed within 12 months. Total Project Cost is Rs. 1340.00Lacs. (River Kolong)				

Details of proposed STPs in the State

No.	**Location**	**Capacity of the STP proposed in MLD**	**Status of Project (at DPR Stage/Under Tendering/Work to be Awarded)**	**Likely Date of Completion**
1	Silchar	2.00 MLD	Construction of 2MLD STP cum 10KLD FSTP and 11 km sewerage network at Silchar will be taken under AMRUT 2.0. Partial DPR prepared. Preparation of final DPR under process.	Approximately 2 years after sanctioning the DPR
2	Mangaldoi	1.50MLD	State Level Technical Committee of SBM(U), Assam has given in principle approval for construction of the 6 STPs cum FSTPs in the six towns in the 1st phase under Used Water Compnent. Preparation of DPR as SBM guidelines under process.	Approximately 2 years after sanctioning the DPR
3	Jorhat	6.50 MLD		
4	Tezpur	6.00 MLD		
5	Bongaigaon	8.50 MLD		
6	Dhubri	4.00MLD		
7	Tinsukia	12.00MLD		
8	Kamalpur Beel (Kamrup) Priority-III	No STP is proposed but as proposed by PCBA, installation of mechanized aerator is suggested	IIT Guwahati submitted the DPR for setting up of the Mechanized Aerator at Kamalpur Beel. The Finance Standing Committee concurred the proposal for an amount of Rs. 3,22,43,339.00. Now the proposal is under process for accordance of administrative approval.	NA
9	Pagladia River, Nalbari Priority-IV	As per earlier report of PCBA, Pagladia river is to be omitted from the list of polluted rivers. But no order has been received from NGT till now in this regard. However, PCBA later on has prepared a revised action plan in respect of Pagladia River stretch with remedial activities amounting to Rs.2.90 Crore. The length of the polluted stretch of Pagladia River is approximately 4 KM with an area of 16 Sq. km from Balikuchi to Khudra Sankara; falls in rural areas only.	IIT Guwahati has submitted revised DPR with an estimated amount of Rs.371.94 lakhs. Now it is seen that as per OM No.B.57/2021/51 dated 03.03.2022 issued from PW(B & NH) Deptt, Assam 17% Cost Index for Guwahati incorporated in the DPR is not applicable. Moreover, 2.9% for Project Management & Consultancy Charge and 2% State Administrative Cost may be dispensed with, as there is provision of 3% Contigency fund in the project. It is also seen that 8% yearly Operation and Maintenance cost has been included in the project cost while there is no clarity in DPR on utilization of operational & maintenance cost. Therefore it is proposed to request IIT, Guwahati to revise the DPR again.	

10	Kharsang, Panchoi and other 17 polluted river stretches	As per latest MPR of PCBA, Kharsang, Panchnoi and other 17 polluted water bodies are free from pollution at present.	Altthough MoU have been signed with the IIT, Guwahati for preparation of DPR for treatment of polluted water of Kharsang and Pancnoi river as per resolution of the meeting of the Advisory cum Monitoring Committee for implementation of various projects relating to treatment of polluted river stretches/water bodies in different districts held on 15/06/2022, it is instructed to prepare the detailed action plan by the concerned Chief Executive Officers of Zilla Parishad/PDs, DRDAs with a view to protect the rivers from being polluted as per suggestions in the Action Plan of PCBA. Following action points are suggested in the meeting- (i) prepare a detail Action Plan as per suggestion in the Action Plan of PCBA. (ii) suggested for plantation scheme including Bambo plantation (iii) to make proper plan for solid waste management under Finance Commission Grant in collaboration with PHE department (iv) holding of mass awareness programme on solid waste management (v) local Civil Society Organizations may be involved in implementation and awareness campaigning.	
CPRD, Assam has also been requested to communicate with IIT – Guwahati for furnishing of the estimated cost for preparation of DPR for remaining 17 nos. of polluted river stretches under priority V.				
Details of proposed STPs in Guwahati				
1	Silsakoo Beel	65 MLD	JICA Mission Team alongwith officials from MEA and Embassy of Japan visited the STP sites on 30th & 31st May, 2022. Initiation for hiring of Project Management Consultancy (PMC) for Guwahati Sewerage Project is being undertaken.	Approximately 2 years after sanctioning the DPR.
2	Back side of Nepali Mandir (Near Borsola Beel)	62 MLD		
3	Paschim Boragaon	60 MLD		

IV **Details of Industrial Pollution:**

No of industries in the State:	408
No. of water polluting industries in the State :	408
Quantity of effluent generated from the industries in MLD:	18.6
Quantity of Hazardous Sludge generated from the Industries in TPD:	35.3
Number of industrial units having ETPs:	344
Number of industrial units connected to CETP:	Nil
Number of Existing ETPs	344
Number and total capacity of ETPs (details of existing/under construction/proposed)	28.78MLD
Compliance status of the ETPs	complying
Number and total capacity of CETPs (details of existing/under construction/proposed	Nil
Status of compliance and operation of the CETPs	NA

Status of compliance and operation of the CETPs NA

Town	No.of industries	Industrial discharge	Status of CETPs (existing, under construction & proposed)
Nil	Nil	Nil	Nil

V **Solid Waste Management :**

Total number of Urban Local Bodies and their population	GUWAHATI- 01 ULB & Population – 12 Lakhs REST OF THE ULBs- 95 ULBs &Population- 24,46,576 lakhs. RLBs: 2197+34 (Block of 6th scheduled area)=2231 Population: 26807034	
Current Municipal Solid Waste Generation	GUWAHATI- 550 TPD (tonnes per day) REST OF THE ULBs- 694TPD	
Number, installed capacity and utilization of existing MSW processing faclities in TPD (bifurcated by type of processing eg-Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRF etc	**For Guwahati**	
	Description	**Remarks**
	Waste to Energy (Tonnage and Power output)	Biomethanation plant running at Chetribari: Capacity 5.0 TPD. Output-800 unit-the Plant is operational.
	Compost Plants (Windrow, vermin, decentralized pit composting)	Organic Waste Converter, Capacity: 2.5 TPD(one No),Bhangagarh, the Plant is operational.
	Biomethanation	Biomethanation plant running at Chetribari: Capacity 5.0 TPD. Output-800 unit-Running.
	MRF	Material Recovery Facility(MRF) is functioning at (i)Zoo Road, (ii)near GMCH Bhangagarh (iii) VIP Road (iv) Chatribari.
	For Other 95 ULBs : MSW processing facilities-31nos (Details is at **Annexure-I)** Not installed in Rural Areas.	

Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap>20%)	GUWAHATI- Gap is > 10%. GMC is planning to construct Grabage Transfer Stations cum decentralized plants (new) at (i) Adabari (ii) Old Jail Campus (iii) Purabi Dairy, Sixmile (iv) Udalbakra (v) Madgharia (vi) Hengrabari Kjhadi Campus. Civil work at Adabari already started. DPR for Adabari Garbage Transfer Station and for Old Jail Campus land prepared. For Hengrabari, boundary wall work started. Tenders for Adabari and Old Jail Complex floated. Rest of 95 ULBs-All ULBs have prepared City Solid Waste Action Plan under SBM 2.0 to bridge Gap.
No. and capacity of C &D waste processing plants in TPD (existing, proposed and under construction)	GUWAHATI- C&D waste processing plant proposal prepared by the consultant. However the capacity proposed of the plant is revised to 100TPD per day. Recycling done by private operators. 3 nos. of Private Parties have been registered under GMC for recycling of C&D waste. Report on collection and disposal of C&D waste for the month of August, 2022 is NIL. REST OF THE ULBs-NIL
Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source	For 95 ULBs : Total wards : 1009. Door to door collection :915 wards Source segregation: 406 wards. Total number of wards under P&RD Department : 21970 wards+414VCDC+41MAC+40VDC=22565 No of wards having door to door collection service -99, No. of wards practising segregration at source-99. 3 Model Villages had been notified in each Zilla Parishad and districts under Sixth Schedule Areas where door to door collection is going on and also awareness campaigns are also being carried out. However, based on the reports received from the respective CEOs, it may be stated that the Solid Waste generation in rural areas is minimum and most of the waste generated are disposed in individual households.

For Guwahati

Description	Remarks
Total no. of wards	60
No. of Wards having door to door collection service practicing segregation at source	Door to door collection : 60 Wards. Source Segregation : 60 @ 40% to 50% efficiency. Currently 40% of waste is segregated at source. NGOs engaged in door to door collection and segregation of waste, 86 Nos. of NGOs engaged for the purpose for the month of June, 2022. These NGOs have been equipped with Auto Trippers to carry waste.The Divisional Engineers hold meeting with NGOs for better performance. Currently conservancy and Solid Waste from roads is collected in three shifts.

Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)

For Guwahati

Description	Remarks
Biomethanation	As stated above
Organic Waste Converter	Nil
Composting	Composting : RDF-Compost Plant has been proposed with capacity of treating 150TPD waste per day in phase-I, tender already floated on 12.07.2021. Based on tendering order to establish the plant given to M/S Geron Engineering Pvt. Ltd. on 25.05.2022 on furnishing Performance Guarantee by the party. The Party has started the work at Belortol Pachim Boragaon.

For other ULBs

MSW treatment facility	Nos.	Designed Capacity (TPD)	ULB Name	Under construction/proposed
Waste to compost	1	0.5	Barpeta MB	Proposed
Waste to compost	1	0.5	Barpeta Road MB	Proposed
Waste to compost	1	0.5	Bilasipara MB	Proposed
Waste to compost	1	0.5	Bokajan MB	Proposed
Waste to compost	1	0.5	Chapar MB	Proposed
Waste to compost	1	0.5	Dergaon MB	Proposed
Waste to compost	1	0.5	Dhekiajuli MB	Proposed
Waste to compost	2	1	Dhubri MB	Proposed
Waste to compost	1	0.5	Digboi MB	Proposed

	Waste to compost	2	1	Diphu MB	Proposed
	Waste to compost	1	0.5	Doomdooma MB	Proposed
	Waste to compost	1	0.5	Gauripur MB	Proposed
	Waste to compost	2	1	Goalpara MB	Proposed
	Waste to compost	1	0.5	Golaghat MB	Proposed
	Waste to compost	1	0.5	Haflong MB	Proposed
	Waste to compost	1	0.5	Hojai MB	Proposed
	Waste to compost	1	0.5	Kajalgaon MB	Proposed
	Waste to compost	2	1	Karimganj MB	Proposed
	Waste to compost	1	0.5	Lanka MB	Proposed
	Waste to compost	1	0.5	Lumding MB	Proposed
	Waste to compost	1	0.5	Mangaldoi MB	Proposed
	Waste to compost	1	0.5	Margherita MB	Proposed
	Waste to compost	1	0.5	Mariani MB	Proposed
	Waste to compost	2	1	N. Lakhimpur MB	Proposed
	Waste to compost	3	1.5	Nagaon MB	Proposed
	Waste to compost	1	0.5	Nalbari MB	Proposed
	Waste to compost	1	0.5	Rangia MB	Proposed
	Waste to compost	1	0.5	Silapathar MB	Proposed
	Waste to compost	2	1	Sivsagar MB	Proposed
	Waste to compost	1	0.5	Sonari MB	Proposed
	Detail of MSW treatment facility proposed at GP level =2197 (i) completd : 59, (ii) Under construction :54				
No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills	For Guwahati: Dumpsite : 1 no. Area of Dumpsite : 121 Bighas or 16.19 Hectare at Village Pachim Boragaon: This Dump site has been closed as per orders of Hon'ble NGT in OA No. 472/2018(Rohit Choudhury Vs. Union of India & Ors) in the month of August, 2021. Presently the Solid waste is transferred to Housefed Land at Pachim Boragaon(Belor-toll) which is outside the Eco-Sensitive Zone created for Deepor Beel. Treatment of Legacy waste started from January, 2021 till now 190000.00Tonnes treated. Tender for Biomining of legacy waste amounting to Rs.172.5 cr floated as per Administrative Approval from the Govt. letter to proceed with work given to L1 Bidder Zigma Global Environ Solutions Pvt. Ltd, Erode issued vide letter No. GER/DIV-VI/62/2020/41-A dated 10.06.2022. **Land at Sonaiguli** : The site has been abandoned since it is found very deep and situated between two high mass of land (hillocks). Presently no waste is transferred to this site. The site figured in the minutes of the 12th CMC meeting has been clarified in the 13th CMC meeting. REST OF THE 95 ULBs- 13 nos of ULBs are having uncontrolled Garbage dumpsite. Govt. has taken steps for identification of land.				
No. and area (in acres) of legacy waste within 1 km buffer of both side of the rivers	For 95 ULBs: 2 (two) nos and 1.45 acres (area) of legacy Waste. Instructions have been issued to Rangia MB and Raha MB for shifting of Dumpsite. Guwahati : Nil				

No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	Lakhimpur ZP: 1 drain falls in Boginodi River 6 drains fall in Ronganodi River 9 drains fall in Dikrong River. These drains/canals are planned to clean and GP/Block are asked to undertake works under MGNREGA. The Zilla Parishads are also instructed to take similar actions accordingly. Survey is going on in other Zilla Parishads **Rest of the ULBs** : Instructions were issued to all ULBs and data is under process of collection.

For Guwahati	
Description	**Remarks**
No. of drains falling into rivers	39 nos.
No. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers	39 nos. of garbage traps on these have been installed at various places.

Status of ULB wise Managemnet of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
Guwahati	575	7.5	1. Bio-methanation plant. 2. Organic Waste Converter	7.5 TPD	
95 nos. ULBs	694	367	• Centralized Plant-31 Nos. • Pit Composting-55000Nos. • MRF- 144 Nos.	1140.14	38 Nos. will be completed within 3 Months.
For 95 ULBs : Segregated Waste is being collected only from 42% of the wards which leads to more Mixed Waste collection and hampering the maximum utilization of the existing processing facilities. On improvement of segregation of waste at source, the processing percentage will be increased.					
All RLBs	No data maintained	No data maintained	Nil	No MSW facilities	Guidelines issued for taking up such facilities under XV FC (tied) like MCF at GP level & Mini MCF at villagae in convergence with PHE Deptt

VI **Bio-medical Waste Management :**

Total Bio-medical generation:	2212.25KG/day
No. of Hospitals and Health Care Facilities	141
Status of Treatment Facility/CBMWTF:	1 Operational (1 CBWTF located at Panikhaiti, Guwahati which covers Kamrup, Kamrup (M), Nalbari, Baksa, Nagaon and Morigaon districts). M/s Ksepya Environment Management Private Limited has been granted CTE by PCBA for establishment of CBWTF at Kohora Pathar, NH-31, Barpeta. The installation of CBWTF has been completed and CTO application is under process. Another CBWTF is being proposed at Tezpur, Sonitpur district. The proponent has submitted application for Consent to Establish. The applicant has been directed to obtain EC from SEIAA. Currently, GMC has no Bio-medical Waste Treatment Facility. An NGO namely Clean Air collects Medical waste and their disposal plant is located at Sonapur.

VII **Hazardous Waste Management :**

Total Hazardous Waste generation:	98.2 TPD (utilized, treated and disposed by the occupiers themselves)
No. of Industries generating Hazardous waste	13
Treatment Capacity of all TSDFs	Nil
Avg. Quantity of Hazardous waste reaching the TSDFs and Treated	Nil
Details of on-going or proposed TSDF	Work Order has been issued to M/s BEIL Infrastructure Limited for establishment of TSDF. M/s BEIL Infrastructure Limited has not yet initiated works for establishment of TSDF. It was informed that since the quantity of landfillable and incinerable hazardous waste is not sufficient to make the project viable, M/s BEIL have not initiated works for establishment of TSDF. As no progress was made till date, PCBA has cancelled the LOA issued to M/s BEIL Infrastructure Limited for establishment of TSDF.

VIII **Plastic Waste Management :**

Total Plastic Waste generation:	43 TPD (For 95 ULBs)
	For Guwahati-120TPD

For Guwahati
(i) Single use plastic has been banned in the city.
(ii) Enforcement squads have been formed to enforce the ban and seizure of the single use plastic and for imposing penalties.
(iii) Registration of rag pickers collecting plastic, recycles of collected plastics, Recyclers of collected plastics are under process.

	Treatment/Measures adopted for reduction or management of plastic waste	(iv) NOC issued to private party for collection and transportation of plastic waste from Guwahati on pilot basis for a period of 1 year. One comprehensive Plan for GMC has been prepared and in process. REST OF THE ULBs- Plastic wastes generated in ULBs are managed through Recyclers/rag pickers,MRFs Cement Plants and construction of roads. **For P&RD Deptt** Mini MCF in each village and MCF in each GP level is under process under 15th FC tied grant. One Plastic management unit at Block level in each block is also proposed to be installed in covergence with PHED under 15th FC tied component.
IX	Details of Alternate Treatment Technology being adopted by the State/UT	Further, one plastic store house at each model village has been constructed to gather the plastic waste collected at the litter bin. **Guwahati-** Alternative technology for Methanation being studied by GMC.
X	Identification of polluting sources including drains contributing to river pollution and action as per NGT order on insitu treatment	**Guwahati -** Identification process will be initiated with SPCB. **Rest of the ULBs** : Instructions were issued to all ULBs and data is under process of collection. ◦ In Kamrup ZP,1 drain falls in Kamalpur Beel ◦ In Nalbari ZP,1drain falls in Pagladia River ◦ In Lakhimpur ZP, 1drain falls in Boginodi River, 6 drains falls in Ronganodi River and 9 drains falls in Dikrong River. ◦ In Kamrup (M) ZP, Parashali Beel and the drain polluting this Beel is identified i.e. a drain from Jeng beel and a channel from Jagiroad contributing the pollution. ◦ In Sivasagar ZP, Rs.8.56772 lakhs has been sanctioned for cleaning the Tengapukhuri Beel at GP level under MGNREGA (Rs.6.00 Lakhs and 14th FC (Rs.2.56772 Lakhs) ◦ In Tinsukia ZP, action is initiated for Digboi river by Borbil GP taking scheme like "Excavation and cleaning of Digboi river under MGNREGA " and under 14th FC "Pavers Block Road cum Protection of Pather Basti for stopping the flow of water to the Paddy field.
XI	Details of Nodal Officer appointed by Chief Secretary in the State/UT	Principal Secretary to the Govt. of Assam, Environment & Forest Department
XII	Details of meeting carried under the Chairmanship Chief of Secretary in the State/UT:	The Chief Secretary, Assam has been regularly reviewing the matter. Last meeting was held on 18.11.2020 under the Chairmanship of Chief Secretary, Assam to review the Progress in the matter and expedite implementation of all Action Plans. Subsequently the matter was reviewed during a discussion held on 15.03.2021 with GDD, Revenue, Environment & Forest, PCBA, DC (M) Commissioner, GMC and CEO, GMDA.
XIII	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:	

Priority	**No. of stretches declared in 2018**	**No. of stretches in 2019 (Jan to Dec, 2019**	**No. of stretches in 2020 ((Jan to Dec, 2020)**	**No. of stretches in 2021 (Jan to December, 2021)**	**No. of stretches in January-June, 2022**
Priority-I	3	5	3	1	1
Priority-II	1	-	1	3	3
Priority-III	4	-	1	1	1
Priority-IV	3	-	-	-	-
Priority-V	33	9	1	4	4
Not Polluted	-	30	38	35	35
Total	44	44	44	44	44

	Detailed status of water quality of polluted river stretches in Assam (January to July, 2022) is at **Annexure-II** Cleaning and dredging activities as per the Action Plan has been started in Bharalu River and Silsako Beel. Action will be taken as per SBM 2.0 under DoH&UA.
XIV	Ground water regulation	As per previous report
XV	Good irrigation practices being adopted by the State:	As per previous report
XVI	Rain Water Harvesting	**Guwahati** : Made applicable as per Guwahati Building Bye-Laws 2014. These conditions are provided in Building permission wherever applicable as per Building Regulations of 2014. **Rest of the ULBs**-Action Plan and Guideline for Rain water harvesting were issued to ULBs. ▪ 3 nos. of ponds under Nagaon GP, under Tinsukia ZP are restored for multipurpose needs. These ponds are used for harvesting rain water for irrigation and agricultural needs and also for breeding fish. ▪ In Dibrugarh, rain water is being harvested through natural/artificial ponds. ▪ In other Zilla Parishads, it is proposed to take up of schemes under MGNREGA/ASFC/15th FC.
XVII	Demarcation of Floodplain and removal of illegal encroachments:	Guwahati : Action taken on unathorized bridges and removal of encroachment by District Authority and GMC time to time. Presently a joint Survey has started for identification of faulty bridges over rivers in the city. 25 bridges identified for rectification. To prevent Urban flooding in Guwahati city, the Corporation has started De-siltation works of river channels, flood drains and other drains from January, 2022. 476 nos. priority drains identified with a length of 576 KM. Estimated silt to be removed is 233073CU. River channels like Bharalu, Mora-Bharalu, Bahini, Lakhimijan, Bahini, Basistha will be cleaned during the De-siltation exercise which has already begun. Super Sucker Machines, dumpers, JCB machines and Barge are being used for the exercise besides manual labour. River Bharalu has been adopted as Model River for rejuvenation and GMC is appointed as implementting agency.GMC has started desilting works on river Bharalu.
XVIII	Maintaining minimum e-flow of river	Is being maintained in all polluted river stretches as per report received from the concerned Chief Executive Officers of Zilla Parishad.

XIX	Plantation activities along the rivers:	• In Tinsukia ZP, different types of tree plantation are done in the GPs like Na- Sadiya, Nagaon, Amorpur and Shantipur GP areas. But only a few plantation are done along the river bank to protect the soil erosion under Sadiya Dev. Block and under Margherita Dev. Block in Jagun GP plantation scheme is taken under MGNREGA for both side of Kharsang river (Afforestation at Kharsang polluted river stretch, estimated amount:Rs.2,00,000/-) • In Nagaon ZP, Schemes for cleaning the Samaguri beel along with plantation is being taken up under MGNREGA, • In Udalguri District, plantation work has been started in Panchnoi River under MGNREGA. Environment and Forest Department, Govt. of Assam planted trees along the Brahmaputra River in Guwahati City area. In Kamrup, 4 nos of plantation schemes has got Administrative Approval under- Kulshi river, 1 no. of plantation scheme has been started in puthimari River. 2 nos. of Plantation Schemes have been started in Satpakhali GP, 1 no. at Amtola Ziakur GP and 1 at Sapartari GP under Rampur AP.
XX	Development of biodiversity park:	• Parks are improved through AMRUT and GMDA. Biodiversity Management Committee has been formed in all Zilla Parishads
XXI	Reuse of Treated Water	Action will be taken as per SBM 2.0 and AMRUT 2.0
XXII	Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:	The Govt. of Assam, Environment & Forest Department has adopted 'Bharalu river' as 'Model river' vide Notification No.FRM.171/2018/Pt/Vol-I/657 dated 02.03.2022.
XXIII	Status of Preparation of Action Plan by the 13 Coastal States	Not Applicable
XXIV	Regulation of Mining Activities in the State/UT:	Being done by Mines & Minerals Department
XXV	Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring	• PCBA has closed down the erring industries located in the catchment areas of the polluted river stretches. GUWAHATI- Action iniated and notices served, fines relized under the GMC Act, 1969 time to time. REST OF THE ULBs- • City level Task force are formed at ULB levels under the Chairmanship of Executive Officer of the Municipal Board and other members from various Departments. • District Level Task Force in every district of Assam has been formed for effective implementation of Plastic Waste Management Rules, 2016 (PWMR, 2016) and related Action Plan of Government of Assam for elimination of Single Use Plastics in mission mode under the chairmanship of the Deputy Commissioner. Fines are being charged against the violators from time to time. RLB: in Kamrup and Udalguri ZPs, pollution and law violators are fined Rs. 500/-

Annexure I

Details of MSW facilities & MRF

Sl. No.	MSW processing facility	Nos.	Capacity (TPD)	Utilization (TPD)	Type of processing
1	Centralized Processing Facilities	31	488.14	181	Waste to Compost
2	Decentralized/Vermi/Window/Pit Composting	55000	222	36	Waste to Compost
3	Material Recovery Facility	144	430	150	MRF

Note: Remarks on gap between installed Capacity and Waste Processed.

A) In regards with Utilized processing facilities, following are the details.

Sl. No.	Name of the ULB	Wet Waste Generated	Wet Waste Processed	No. of Centralized Plant	Total Capacity of Centralized Plant	Utilization Percentage		Remarks
						In respect of Waste Generated	In respect of Plant Capacity	
1	Abhayapuri MB	1.9	1.26	1	3	66.32%	42.00%	
2	Bongaigaon MB	10.5	10	4	30	95.24%	33.33%	
3	Dibrugarh MB	36	21	1	100	58.33%	21.00%	
3	Hailakandi MB	2.1	2	3	5	95.24%	40.00%	
4	Jorhat MB	21.7	19.8	3	16	91.24%	123.75%	
5	Kokrajhar MB	6.68	6.35	2	18.64	95.06%	34.07%	
6	Morigaon MB	4.4	2	1	0.5	45.45%	400.00%	
7	Palashbari MB	0.6	0.4	1	0.5	66.67%	80.00%	
8	Silchar MB	45	35	5	67	77.78%	52.24%	
9	Sibsagar MB	8	7.5	1	10	93.75%	75.00%	
10	Tezpur MB	16.6	14.4	4	151	86.75%	9.54%	
11	Tinsukia MB	23.44	15	4	16.5	63.99%	90.91%	
12	Titabar MB	1.1	0.6	1	5	54.55%	12.00%	
	TOTAL	**178.02**	**135.31**	**31**	**423.14**	**76.01%**	**31.98%**	

B) Decentralized Plants: 55000 nos. Total Capacity: 222 TPD Utilization: 36 TPD

As instructed by the National Mission Directorate of SBM (U) during V.Cs and Webinar, Mission Directorate of SBM (U), Assam has been concentrating and encouraging household backyard Composting with different advertisements and publicities under IEC. Presently, there are 55000 nos. of such households' backyard composting with total intake capacity of 222 TPD. These Pits are designed for collection of 10 days' wet waste. It takes 10 days to complete 1 (one) cycle of Composting. As such, total treatment done per day is 36MT.

C) Material Recovery Facility: 144 nos. Total Capacity: 430 TPD. Utilization: 150 TPD, management/treatment of dry waste depends on quantity of daily collection of dry waste. At present, on an average 150 TPD of dry waste has been managed.

****

ANNEXURE – II

2015

c) Water quality Status of Polluted River stretches in Assam (January to July, 2022)

Sl. No.	Name of the River	BOD (mg/l)		Current Priority
		Min	Max	
	Priority I			
1	Bharalu river	34.2	38.6	I
2	Borsola beel	26.2	29.4	II
3	Silsako beel	17.0	19.7	III
	Priority II			
4	Sorusala beel	26.0	29.6	II
	Priority III			
5	Kamalpur beel (PCRD)	26.0	29.6	II
6	Deepor beel	5.3	5.9	V
7	Digboi river	3.7	4.5	V
8	Panchnoi river	2.3	2.7	Not Polluted
	Priority IV			
9	Kharasang river	2.1	2.6	Not Polluted
10	Brahmaputra River	2.2	2.8	Not Polluted
11	Pagladia river	2.4	2.9	Not Polluted
	Priority V			
12	Buridihing river	2.3	2.8	Not Polluted
13	Disang river	2.4	2.8	Not Polluted
14	Borbeel	2.6	2.8	Not Polluted
15	Gabharu river	2.2	2.8	Not Polluted
16	Mora Bharali river	3.2	3.6	V
17	Puthimari river	2.4	2.8	Not Polluted
18	Baroi river	2.1	2.8	Not Polluted
19	Jia Bharali river	2.2	2.7	Not Polluted
20	Barak river	2.0	2.6	Not Polluted
21	Sonai river	2.3	2.8	Not Polluted
22	Malini beel	2.3	2.9	Not Polluted
23	Bega river	3.3	3.9	V
24	Beki river	2.4	2.8	Not Polluted

ANNEXURE - II

2246

Sl. No.	Name of the River	BOD (mg/l)		Current Priority
25	Bhogdoi river	2.5	2.8	Not Polluted
26	Jhanji river	2.1	2.5	Not Polluted
27	Boginadi near	2.4	2.6	Not Polluted
28	Dikrong river	2.3	2.7	Not Polluted
29	Ranganadi river	2.4	2.7	Not Polluted
30	Dhansiri river	2.4	2.8	Not Polluted
31	Kohora river	2.4	2.8	Not Polluted
32	Dikhow river	2.5	2.9	Not Polluted
33	Sankosh river	2.4	2.7	Not Polluted
34	Bordoibum Beelmukh	2.4	2.9	Not Polluted
35	Holudunga beel	2.5	2.8	Not Polluted
36	Diplai beel	2.2	2.8	Not Polluted
37	Samaguri beel	2.3	2.8	Not Polluted
38	Kolong river	2.2	2.7	Not Polluted
39	Killing river	2.3	2.8	Not Polluted
40	Kapili river	2.5	2.9	Not Polluted
41	Son Beel	2.5	2.9	Not Polluted
42	Tengapukhuri	2.5	2.9	Not Polluted
43	Parashali beel	2.2	2.7	Not Polluted
44	Kulsi river	2.2	2.7	Not Polluted

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring:

- **PCBA has closed down the erring industries located in the catchment areas of the polluted river stretches.**