संख्या– एन.जी.टी.–202/81–7–2024–49(पर्या)/2017

प्रेषक,

देवेन्द्र सिंह चौहान,
अनु सचिव,
उ0प्र0 शासन।

सेवा में,

अधिशाषी निदेशक–तकनीकी,
राष्ट्रीय स्वच्छ गंगा मिशन,
प्रथम तल, मेजर ध्यान चन्द्र नेशनल स्टेडियम,
इण्डिया गेट, नई दिल्ली–110002.

पर्यावरण, वन एवं जलवायु परिवर्तन अनु0–7 लखनऊ : दिनांक : 27 मार्च, 2024

विषय–मा0 एन0जी0टी0, नई दिल्ली में विचाराधीन ओ0ए0 संख्या–673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय को मासिक प्रगति आख्या प्रेषित किये जाने के सम्बन्ध में।

महोदय,

उपर्युक्त विषय पर मुझे यह कहने का निदेश हुआ है कि मा0 एन.जी.टी., नई दिल्ली में विचाराधीन ओ0ए0 सं0–673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय की प्रथम मासिक बैठक में लिये गये निर्णयों के अनुपालन में प्रदेश में स्थित 12 नदियों के प्रदूषित खण्डों के पुनर्जीवीकरण हेतु बनायी गयी कार्ययोजना के क्रियान्वयन से सम्बन्धित विभिन्न विभागों से प्राप्त सूचना के आधार पर माह फरवरी, 2024 की संकलित प्रगति आख्या केन्द्रीय अनुश्रवण समिति के अवलोकनार्थ संलग्न कर प्रेषित की जा रही है।

संलग्नक–यथोक्त।

भवदीय,

Digitally Signed by
देवेन्द्र सिंह चौहान
Date: 27-03-2024 11:05:52
Reason: Approved

(देवेन्द्र सिंह चौहान)
अनु सचिव।

संख्या एवं दिनांक तदैव

प्रतिलिपि– सदस्य सचिव, उ0प्र0 प्रदूषण नियंत्रण बोर्ड, लखनऊ को उनके पत्र सं0–जी–42765/सी–4/आरआरसी/2024, दिनांक 19.03.2024 के संदर्भ में सूचनार्थ प्रेषित।

आज्ञा से,

(देवेन्द्र सिंह चौहान)
अनु सचिव।

सं0-NGT-202/81-7-24

उत्तर प्रदेश प्रदूषण नियंत्रण बोर्ड
UTTAR PRADESH POLLUTION CONTROL BOARD

संदर्भ संख्या- G/42765 /सी–4/RRC/2024

दिनांक- 19-3-24

महत्वपूर्ण/समयबद्ध

सेवा में,

अनु सचिव,
पर्यावरण, वन एवं जलवायु परिवर्तन,
अनुभाग–7, उ0प्र0 शासन।

विषय– माननीय एन0जी0टी0, नई दिल्ली में विचाराधीन ओ0ए0 सं0–673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय को मासिक प्रगति आख्या प्रेषित किये जाने के सम्बन्ध में।

महोदय,

उपरोक्त विषयक माननीय एन0जी0टी0, नई दिल्ली में विचाराधीन ओ0ए0 सं0–673/2018 में पारित आदेश के अंतर्गत गठित केन्द्रीय अनुश्रवण समिति, जल शक्ति मंत्रालय की प्रथम मासिक बैठक में लिये गये निर्णयों के अनुपालन में प्रदेश में स्थित 12 नदियों के प्रदूषित खण्डों के पुनर्जीवीकरण हेतु बनायी गयी कार्ययोजना के क्रियान्वयन से सम्बन्धित विभिन्न विभागों से प्राप्त सूचना के आधार पर माह फरवरी, 2024 की संकलित प्रगति पत्र के साथ संलग्न कर इस अनुरोध के साथ प्रेषित है कि शासन स्तर से केन्द्रीय अनुश्रवण समिति नेशनल मिशन फॉर क्लीन गंगा, डिपार्टमेंट ऑफ वाटर रिसोर्सिस, रिवर डेवलपमेंट एवं गंगा रिजुविनेशन, जल शक्ति मंत्रालय, भारत सरकार, नई दिल्ली को प्रेषित कराने का कष्ट करें।

संलग्नक– यथोपरि।

भवदीय

(संजीव कुमार सिंह)
सदस्य सचिव

श्री अभिषेक
19.03.24

टी.सी 12 वीं, विभूति खण्ड,
गोमती नगर, लखनऊ–226010
ई–मेल–info@uppcb.com
वेबसाइट–www.uppcb.com

TC. 12V Vibhuti Khand,
Gomti Nagar, Lucknow-226010
e-mail: info@uppcb.com
Web Site: www.uppcb.com

Monthly Progress Report of Uttar Pradesh
in the NGT Matter O.A. No. 673 of 2018 (In compliance to NGT order dated 24.09.2020)

February-2024

I. Details of Sewage Treatment Plant in the State

Total Population of the state: 19.98 Crore as per census 2011.

a) Urban Population- 4.44 Crore in Year 2011

b) Rural Population- 15.54 Crore in Year 2011

Total Estimated Sewage Generation (MLD): 5500 MLD

a) Total existing treatment capacity of 140 STPs :- 4184.9 MLD (Annexure-1)

b) Utilization capacity :- 3295.98 MLD

c) Current Gap:- 1315.1 MLD

d) 39 STPs under construction :- 886.30 MLD (Timeline Mar. 2025) (Annexure-2)

e) 18 STPs under tendering :- 887.0 MLD (Timeline June 2025) (Annexure-3)

f) 16 STPs DPR sanctioned/submitted/to be submitted to NMCG :- 484.40 MLD (Annexure-3A)

g) 294 STPs proposed under SBM 2.0 :- 951.00 MLD (Annexure-3B)

Performance of Sewage Treatment Plant

S.No	STPs in UP	Number
1	Total Installed STP	**140 (Total Capacity- 4184.9 MLD) (Utilized Capacity: 82%)**
2	Operational STP	**129**
3	STP Achieving norms	**103**
	STP Not Achieving norms	**26**
4	STP Not In Operation	**3**
	Under trial	**8**

The standards as per MOEF&CC Notification dated 13.10.2017, titled"Applicable Effluent Discharge Standards for STPs" are as follows:

For State Capital: pH-6.5-9.0; BOD - <20 mg/l; TSS- <50 mg/l & FC- <1000 MPN/100 ml

Other than State Capital: pH-6.5-9.0; BOD - <30 mg/l; TSS- <100 mg/l & FC- <1000MPN/100 ml

II. Details of Industrial Pollution:

Status of GPI Industries inspected during 2022-23

Total GPIs	**1644**
Complied	**1002**
Non-Complied	**232** **(SCN issued 180)** **(Closure order issued 52)**
Self- Closed- Permanent	**43**
Self- Closed- Temporary	**367**

Status of Common Effluent Treatment Plants (CETPs)

- Number of existing CETP :- 07 (Annexure-4)
- Capacity of CETP :- 58.55 MLD
- No. of Upgradation/ under construction CETP :- 03
- Capacity of under construction CETP:– 29 MLD

Performance of Common Effluent Treatment Plant :-

S.No	CETP in Uttar Pradesh	Number
1	Total Installed CETP	**7**
2	Operational CETP	**7**
	CETP Achieving Norms	**7**
	CETP Not Achieving Norms	**0**
	Not in Operation	**0**

Details of under construction/proposed CETP

S. No	Name of District	Capacity (MLD)	Agency/ Project	Timeline/ Date of Commissioning	Remark
1	Jajmau, Kanpur Nagar	20	JATETA	April, 2024	Date revised for commissioning
2	Growth Centre, Jainpur, Kanpur Dehat	2	UPSIDA	September, 2025	-
3	GIDA, Gorakhpur	7	Namami Gange& Urban Development	ToR for Environmental Cleanrance issuedby SIEAA. EIA Study pending at PP	Reassessment is required as both industries become ZLD for which this CETP was proposed initially

III. Solid Waste Management:

Total Population of the state: 19.98 Crore as per census 2011.

a) Urban Population- 4.44 Crore in Year 2011

b) Rural Population- 15.54 Crore in Year 2011

(A). Solid Waste Management (Urban):

- Total number of Urban Local Bodies :- **762**
- Urban Population- 4.44 Crore in Year 2011
- Current Municipal Solid Waste Generation- **20114 TPD**

a) Total existing treatment capacity :- 14846 TPD

b) Current GAP:- 5268 TPD

c) Plants under construction :- 12862 TPD (Timeline Dec. 2025)

d) Proposed Treatment Facilities :- 1362 TPD (Timeline Dec. 2025)

e) Segregation at source : - 88%

Solid Waste Management (Urban)

Existing Facilities: - The following facilities are operational: -

Current Status	
Waste Generation	20114 Tons Per Day
No.of processing plants	22 Plants (Annexure-5.0)
Processing capacity	9325 Tons Per Day
No. of Compost Pit	868 Pits (Annexure-5.1)
Processing capacity	1457 TPD
No. of MRFs	711 MRFs (Annexure-5.2)
Processing capacity	3780 Tons Per Day
Waste to Energy Capacity	284 TPD (6 Plants) (Annexure-5.3)
Existing Capacity	**14846 TPD**

Under Construction Facilities : - The following facilities are Under Construction: -

Under Construction Plants with Timeline		
Processing Plants	38 Plants	(Annexure-5.4)
Processing capacity	3955 Tons Per Day	
Timeline	Dec'25	
MRF Under Construction	222 MRFs	(Annexure-5.5)
Processing Capacity	1315 TPD	
Timeline	Mar'24	
Compost Pits Under Construction	842 TPD	
Timeline	Mar'24	
WTE + CBG Under Construction	6750 TPD	(Annexure-5.6)
Timeline	Dec'25	

Proposed Processing Plants: The following facilities are proposed:

Proposed Plants with Timeline		
Processing Plants	15 Plants	(Annexure-5.7)
Processing capacity	980 Tons Per Day	
Timeline	Dec.2025	
Compost Pits	395 TPD	(Annexure-5.8)
Timeline	Dec. 2025	

(B). Solid Waste Management (Rural):

- Rural Population- 15.53 Crore in Year 2011
- Current Municipal Solid Waste Generation- **11959 TPD**
  a) Total existing treatment capacity :- 7604.93 TPD
  Compost pit constructed:- 101760
  Community bio gas plant operational:- 72 (in 51 District)
  b) Current GAP:-4354 TPD
  c) Proposed Treatment Facilities :- 4354 TPD (Timeline March 2025)

Solid Waste Management (Rural)



(C) Details of legacy waste in the State:-

a) Total legacy waste dump sites :- **86**
b) Total area of legacy waste dump sites:- **690** Acre (Annexure-6)
c) Remediated Area:- **401.98 Acre**
d) Estimated quantity :- **133.65 MT**
e) Remediated waste: - 82.68 **MT**

IV. Construction & Demolition Waste :

a) Current C&D Waste Generation :- **2011 TPD**
b) Total processing capacity :- 1505 TPD
c) Current GAP:- 506 TPD
d) Plants under construction :- 350 TPD (Timeline July 2024)
e) Proposed Treatment Facilities :- 520 TPD (Timeline Mar. 2025)

1. District wise detail of Operational C& D Waste Processing Facilities:-

S.No	Operational	Capacity
1.	Agra	05 TPD
2.	Varanasi	200 TPD
3.	Prayagraj	100 TPD
4.	Ghaziabad	400 TPD
5.	Noida	400 TPD
6.	Lucknow	100 TPD
7.	Kanpur	300 TPD
	Total	**1505 TPD**

2. Under Construction C& D Waste Processing Facilities:-

S.No.	Under Construction	Capacity	Timeline
1.	Agra	150 TPD	31.07.24
2.	Mathura	50 TPD	31.07.24
3.	Gorakhpur	50 TPD	31.07.24
4.	Moradabad	100 TPD	31.07.24
	Total	**350 TPD**	

3. **Proposed C & D Waste Processing Facilities:-**

S.No.	Proposed	Capacity	Timeline
1.	Aligarh	100 TPD	31.03.2025
2.	Meerut	100 TPD	31.03.2025
3.	Firozabad	50 TPD	31.03.2025
4.	Jhansi	50 TPD	31.03.2025
5.	Ayodhya	20 TPD	31.03.2025
6	Lucknow	200 TPD	31.03.2025
Total		**520 TPD**	

V. Bio-medical Waste Management:

- Total Bio-medical generation: 89210.65 Kg/day
- No. of Hospitals and Health Care Facilities: 37,927
- Status of Treatment Facility/ CBMWTF: 23

VI. Hazardous Waste Management

- Total Hazardous Waste generation: **491341.37 MT/ Year**
- No. of Industries generating Hazardous waste: **2879**
- Treatment Capacity of all TSDFs: **550029 MT/Year**
- Avg. Quantity of Hazardous waste reaching the TSDFs and Treated: **140201.7 MT/Year**

VII. Plastic Waste Management:

- Total Plastic Waste generation: 1030 TPD
- Uttar Pradesh has potential for disposal of Plastic Waste of 2360 TPD

S.No.	Mode of Disposal	Disposal Capacity
1.	Recycling Facilities (82 Number)	1908.5 TPD
2.	Co-processing Facilities-01 (M/s Ultratech Cement, Sonebhadra)	150 TPD
3.	Waste to Oil -03	33.1 TPD
4.	Waste to Energy -03	268.97
Total recycling & disposal infrastructure in UP- 2360.06 TPD		

VIII. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Three tier monitoring mechanism developed and functional.

IX. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river:

Latest water quality status of polluted river stretches is available at link http://www.uppcb.com/water-quality-data-stretches.htm

X. Demarcation of Floodplain and removal of illegal encroachments:

- **14446 pillars** have been placed against 15293 pillars for demarcation of flood plain zone of River Ganga from Kannauj to Unnao.
- Flood Plain Zones for Rivers Hindon, Yamuna, Varuna, Gomti, Kali east, Ramganga, Betwa, Ghaghra, Rapti, Sai, Saryu has been decided.

XI. Maintaining minimum e-flow of river:

- E-flow for Kannauj-Unnao maintained as per directions of CWC.
- E-flow in Rivers Ghaghra, Rapti, Ramganga, Saryu, Betwa has been decided.
- E-flow for River Yamuna and Ganga (Unnao-UP Border) yet to be decided.
- Rivers Sai, Gomti, Varuna, Hindon, Kali east are non-perennial rivers, e-flow cannotbe maintained

XII. Plantation activities along the rivers:

- Total **1,63,80,540** (One Crore Sixty Three Lakh Eighty Thousand five hundred forty saplings have been planted along 14 polluted river stretches in the year 2021-22.
- Total **2,32,88,553** (Two Crore Thirty Two Lakh Eighty Eight Thousand Five Hundred Fifty Three) saplings have been planted along 14 polluted river stretches in the year 2022-23.
- Total 44,64,851 (Forty Four Lakh Sixty Four Thousand Eight Hundred Fifty One) saplings have been planted along 14 polluted river stretches in the year 2023-24.

XIII. Development of Bio diversity Park:

- Biodiversity Project for 04 districts (Bulandshahar, Hapur, Badaun and Mirzapur) Yr. 2022-23 to Yr. 2025-26 costing Rs. 2497.00 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Bio diversity Project for 02 districts (Bijnor and Ayodhya) Yr. 2023-24 to Yr. 2025-26 costing Rs. 1178.36 Lakhs approved by National Mission for Clean Ganga, Government of India.
- Work is under progress of Bio-diversity Parks.

XIV. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards: -

It is required to identify a small river in the state to be taken up for its rejuvenation and conservation as a Model River as per the directions of Hon'ble NGT in OA 673 of 2018: MGNREGA/Gramin Vikas Vibhag, the progress in this regard is as below;

1. Varuna: MoU signed b/w Go UP and Denmark
2. Ramganga: River Basin Management Plan Ready alongwith Points of Measurement for First Cycle
3. Harnandi (Hindon): Already focused by NMCG

XV. Reutilization of Treated Sewage from STP:

a. 8 MLD treated water from Trans - Yamuna –I and II STPs at Mathura is supplied to IOCL, Mathura.

b. Treated sewage and sludge from the STP is auctioned to farmers, used in land filling and as manure, disposed in Nagar Palika land, for construction activity and inHorticulture (Miyawaki).

c. Future Plan: -

S.No.	Re-utilization of treated sewage	Timeline
1.	Treated water from Bingawan STP (210 MLD) to Panki Thermal Power Plant (approx. 40 MLD)	under consideration
2.	20 MLD treated water from Trans - yamuna –I and II STPs at Mathura is to be supplied to IOCL, Mathura	In process
3.	Treated water from Shahjahanpur STP (45 MLD) to Rosa TPS (approx. 40 MLD)	June, 2025
4.	Treated water from Aligarh STP (45 MLD) to Harduaganj TPS (approx. 30 MLD)	July, 2025
5.	Treated water from Naini, Prayagraj STP (80 MLD) to LD)	December, 2025
6.	Treated water from Bulandshahar STP (40 MLD) to Rosa TPS (approx. 20 MLD)	July, 2025

XVI. Progress regarding newly identified Polluted River Stretches in the State:

Other than 12 Critically Polluted River Stretches CPCB has identified 06 more Critically Polluted River Stretches in Uttar Pradesh. Out of these 06 newly identified critically polluted River stretches 04 River stretches namely- River Son (Chaupan), Rihand (Renukoot), Ban Ganga (Shukratal), Pilakhar (Rampur) are under priority V and 02 Polluted River stretches Kali (west) (Muzaffarnagar), Bahela (Tanda) River stretches are under priority I.

The draft action plan for Kali (west) (Muzaffarnagar), Ban Ganga (Shukratal), Pilakhar, Son (Chaupan), Rihand (Renukoot) and Bahela (Tanda) have been prepared by State Pollution Control Board and approved by concerned District Environment Committee and submitted to Central Pollution Control Board for approval.

Annexure-1

Details of Total 140 existing STPs in Uttar Pradesh (February - 2024)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
1	Agra	Bichhpuri	2012	UASB	40	UPJN (Urban)
2	Agra	Bichhpuri - 2	2013	SBR	36	ADA
3	Agra	Dandupura	2013	UASB	78	UPJN (Urban)
4	Agra	Dandupura - 2	2013	UASB	24	UPJN (Urban)
5	Agra	Devri Road	2011	UASB	12	UPJN (Urban)
6	Agra	Jaganpur	2010	UASB	14	UPJN (Urban)
7	Agra	Kalandi Bihar	2013	UASB	4.5	ADA
8	Agra	Naglaburhi	2000	WSP	2.25	UPJN (Urban)
9	Agra	Pilkhar	2000	WSP	10	UPJN (Urban)
10	Aligarh	Aligarh	2023	SBR	45	UPJN (Urban)
11	Anupshahar	Aahar Road	2001	WSP	0.81	UPJN (Urban)
12	Anupshahar	Shivanand Asharam	2001	WSP	1.76	UPJN (Urban)
13	Anupshahar	Anupshahar (NGRBA) Zone A	2018	UASB	1.5	UPJN (Rural)
14	Anupshahar	Anupshahar Zone B	2018	MBBR	1	UPJN (Rural)
15	Ayodhya	Ramghat Ayodhya	2014	UASB	12	UPJN (Urban)
16	Ayodjya	Ramghat Ayodhya -2	2023	SBR	6	UPJN (Urban)
17	Baghpat	Baghpat	2022	SBR	14	UPJN (Rural)
18	Banda	Kanwara Road	1979	Oxidation Pond	4	UPJN (Urban)
19	Bareilly	Bareilly	2023	ASP	35	UPJN (Urban)
20	Bijnour	Bijnour	2018	UASB	24	UPJN (Urban)
21	Bithoor	Bithoor	2020	Wetland	1.3	UPJN (Rural)
22	Bulandshahar	Bulandshahar	2022	SBR	40	UPJN (Urban)
23	Chitrakoot	Near Viklang Kendra	2016	Oxidation Pond	3.42	NPP
24	Etah	Manpur	2021	SBR	24	UPJN (Urban)
25	Etawah	Karanpur	2000	WSP	10.45	UPJN (Rural)
26	Etawah	Umren	2013	SBR	13.45	UPJN (Rural)
27	Etawah	Etawah	2022	SBR	21	UPJN (Rural)
28	Fatehgarh	Fatehgarh	1993	Oxidation Pond	2.7	UPJN (Urban)
29	Firozabad	Firozabad	2012	UASB	3	NPP
30	Firozabad	Mohammadpur	2021	ASP+BNR	67	UPJN (Urban)
31	Garhmukteshwar	Garhmukteshwar-I	2018	UASB	6	UPJN (Rural)
32	Garhmukteshwar	Garhmukteshwar-II	2018	UASB	3	UPJN (Rural)
33	Ghaziabad	Bapudham	2018	UASB	56	GDA
34	Ghaziabad	Dudaheda	2013	SBR	56	UPJN (Urban)
35	Ghaziabad	Dudaheda - 3	1998	UASB	70	UPJN (Urban)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
36	Ghaziabad	Govindpuram	2012	UASB	56	GDA
37	Ghaziabad	Indirapuram	2013	SBR	74	UPJN (Urban)
38	Ghaziabad	Indirapuram - 2	1998	UASB	56	UPJN (Urban)
39	Ghaziabad	Indirapuram 3	2012	UASB	56	GDA
40	Ghaziabad	Morti Rajendra Nagar Extension	2011	SBR	56	GDA
41	Gorakhpur	Mahadev Jharkhandi	2010	SBR	15	UPJN (Urban)
42	Gorakhpur	Ramgarhtal	2015	SBR	30	UPJN (Urban)
43	Gorakhpur	Gorakhpur	2023	SBR	5	UPJN (Urban)
44	Greater Noida	Badalpur	2013	SBR	2	Greater Noida
45	Greater Noida	Ecotech 2nd	2018	SBR	15	Greater Noida
46	Greater Noida	Ecotech 3rd	2018	SBR	20	Greater Noida
47	Greater Noida	Kasna	2013	SBR	137	Greater Noida
48	Hapur	Hapur	2022	SBR	30	UPJN (Urban)
49	Jaunpur	Jaunpur	2023	SBR	30	UPJN (Rural)
50	Jhansi	Laxmi Tal	2021	SBR	26	UPJN (Urban)
51	Kannauj	Kannauj (State/ NGRBA)	2015	SBR	13	UPJN (Urban)
52	Kanpur	Bingaon	2015	UASB	210	UPJN (Rural)
53	Kanpur	Jajmau - 2	1999	ASP	130	UPJN (Rural)
54	Kanpur	Jajmau - 3	1989	UASB	5	UPJN (Urban)
55	Kanpur	Kanpur (JNNURM)	2016	UASB	43	UPJN (Rural)
56	Kanpur	Sajari	2016	ASP	42	UPJN (Rural)
57	Kanpur	Baniyapur	2018	SBR	15	UPJN (Urban)
58	Kanpur	Kanpur Pankha	2023	SBR	30	UPJN (Rural)
59	Kasganj	Kasganj	2022	SBR	15	UPJN (Rural)
60	Loni	Loni	2013	MBBR	30	UPJN (Urban)
61	Loni	Tronica City	2020	MBBR	5	UPSIDA
62	Lucknow	Awas Vikas STP	2017	SBR	37.5	Awas Vikas
63	Lucknow	Bharwara	2016	UASB	345	UPJN (Urban)
64	Lucknow	CG City	2020	SBR	19	LDA
65	Lucknow	Hathi Park	2021	MBBR	1.5	Nagar Nigam (Smart City)
66	Lucknow	Daulatganj	2003	FAB	42	UPJN (Urban)
67	Lucknow	Daulatganj - 2	2009	FAB	14	UPJN (Urban)
68	Lucknow	Jalkal	2010	SBR	6.5	Jalkal
69	Mainpuri	Powerhouse Road	2014	UASB	23	UPJN (Urban)
70	Mathura	Mosani	2000	WSP	6.8	UPJN (Rural)
71	Mathura	Trans Yamuna	2016	UASB	16	UPJN (Rural)
72	Mathura	Trans Yamuna (Gowardhan)	2010	WSP	2.76	NPP
73	Mathura	Trans Yamuna - 2	2000	WSP	14.5	UPJN (Rural)
74	Mathura	Masani	2021	SBR	30	UPJN (Rural)
75	Meerut	Ganga Nagar	2011	SBR	10	MDA

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
76	Meerut	Lohia Nagar	2010	ASP	10	MDA
77	Meerut	Major Dhyan Chand	2012	ASP	7	MDA
78	Meerut	Modipuram Tiraha	2016	ASP	5	MDA
79	Meerut	Pallavpuram	2012	ASP	7	MDA
80	Meerut	Pallavpuram - 2	2008	ASP	11	MDA
81	Meerut	Pandav Nagar	2008	ASP	3	MDA
82	Meerut	Rakshapuram	2011	ASP	6	MDA
83	Meerut	Saardapuri Phase 2	2011	SBR	6	MDA
84	Meerut	Sainik Vihar	2017	UASB	6	MDA
85	Meerut	Sharda Puri Phase-1	2011	ASP	6	MDA
86	Meerut	Shatabdi Nagar	2010	ASP	15	MDA
87	Meerut	Ved Vyaspur	2010	ASP	15	MDA
88	Meerut	Village Kamalpur	2016	ASP	72	UPJN (Urban)
89	Mirzapur	Pucca pokhra	1993	UASB	14	UPJN (Rural)
90	Mirzapur	Vindhyachal	2022	WSP	7	UPJN (Urban)
91	Modinagar	Modinagar	2022	SBR	20	UPJN (Urban)
92	Moradabad	Moradabad (NGRBA)	2018	UASB	58	UPJN (Rural)
93	Moradabad	MDA, New Moradabad	2017	SBR	20	MDA
94	Muzaffar nagar	Kidwai nagar	2001	WSP	32.5	UPJN (Urban)
95	Narora	Narora (NGRBA)	2019	UASB	4	UPJN (Rural)
96	Narora	Narora Atomic Power Plant	2010	ASP	2.25	Narora Atomic Power Plant
97	Noida	Sector-123	2009	SBR	35	Noida
98	Noida	Sector-168	2009	SBR	50	Noida
99	Noida	Sector-50	2009	SBR	25	Noida
100	Noida	Sector-50-2	2013	SBR	34	Noida
101	Noida	Sector-54-2	2009	SBR	33	Noida
102	Noida	Sector-54-3	2013	SBR	54	Noida
103	Noida	STP 123	2022	SBR	80	Noida
104	Noida	STP 168	2022	SBR	100	Noida
105	Pilkhua	Pilkhua	2011	ASP	3	UPJN (Urban)
106	Pratapgarh	Belha Pratapgarh	2023	FAB	8.95	UPJN (Urban)
107	Prayagraj	Kodra	2013	HRBF	25	UPJN (Rural)
108	Prayagraj	Naini	1999	ASP	60	UPJN (Rural)
109	Prayagraj	Naini - 2	2013	ASP	20	UPJN (Rural)
110	Prayagraj	Numayadih	2013	HRBF	50	UPJN (Rural)
111	Prayagraj	Ponghat	2013	HRBF	10	UPJN (Rural)
112	Prayagraj	Rajapur	2013	UASB	60	UPJN (Rural)
113	Prayagraj	Salori - 2	2016	SBR	14	UPJN (Urban)
114	Prayagraj	Salori - 3	2007	FAB	29	UPJN (Rural)
115	Prayagraj	Naini	2023	FCR	42	UPJN (Rural)
116	Prayagraj	Jhunsi	2023	FCR	16	UPJN (Rural)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP
117	Prayagraj	Phaphamau	2023	FCR	14	UPJN (Rural)
118	Raebareilly	Ahmadpur	2022	SBR	18	UPJN (Urban)
119	Rampur	Benajeerpur	2015	UASB	14	UPJN (Urban)
120	Rampur	Paharigaon	2015	UASB	15	UPJN (Urban)
121	Rampur	Rampur	2017	SBR	5	UPJN (Urban)
122	Saharanpur	Mlahipur	1998	UASB	38	UPJN (Urban)
123	Saifai	Saifai	2006	Oxidation Pond	1.5	UPJN (Urban)
124	Shahjahanpur	Shahjahanpur	2023	SBR	40	UPJN (Urban)
125	Varanasi	Bhagwanpur	1994	ASP	8	UPJN (Rural)
126	Varanasi	Dinapur	1994	ASP	80	UPJN (Urban)
127	Varanasi	DLW	1989	ASP	12	BLW
128	Varanasi	Goitha	2018	UASB	120	UPJN (Urban)
129	Varanasi	Varanasi GAP-II (JICA)	2018	ASP	140	UPJN (Urban)
130	Varanasi	Ramna	2021	SBR	50	UPJN (Rural)
131	Varanasi	Ramnagar	2021	A2O	10	UPJN (Rural)
132	Vrindavan	Manth Road	2015	UASB	8	UPJN (Urban)
133	Vrindavan	Near Pagal Baba Mandir	1998	WSP	4	UPJN (Rural)
134	Sultanpur	10 MLD Hathia Nala, Lolepur	2016	Oxidation Pond	10	UPJN (Rural)
135	Sultanpur	5 MLD Sultanpur	2023		5	UPJN (Rural)
136	Sultanpur	2 MLD Sultanpur	2023		2	UPJN (Rural)
137	Muzaffarnagar	22 MLD Sahawali, Muzaffarnagar	2023		22	UPJN (Rural)
138	Unnao	15 MLD Unnao	2023		15	UPJN (Rural)
139	10 MLD Budhana	10 MLD Budhana	2023		10	UPJN (Rural)
140	Gorakhpur	10 MLD Gorakhpur	2023		10	UPJN (Urban)
			Total Capacity (in MLD)		**4184.9**	

Compliance Status of 39 STPs of UPJN (Rural)

(As per MOEFCC notification dated 13.10.2017)

(February - 2024)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Anupshahar	Anupshahar (NGRBA) Zone A	2018	UASB	1.5	UPJN (Rural)	Achieving
2	Anupshahar	Anupshahar Zone B	2018	MBBR	1	UPJN (Rural)	Achieving
3	Baghpat	Baghpat	2022	SBR	14	UPJN (Rural)	Achieving
4	Bithoor	Bithoor	2020	Wetland	1.3	UPJN (Rural)	Achieving
5	Etawah	Karanpur	2000	WSP	10.45	UPJN (Rural)	Achieving
6	Etawah	Umren	2013	SBR	13.45	UPJN (Rural)	Achieving
7	Etawah	Etawah	2022	SBR	21	UPJN (Rural)	Achieving
8	Garhmukteshwar	Garhmukteshwar-I	2018	UASB	6	UPJN (Rural)	Achieving
9	Garhmukteshwar	Garhmukteshwar-II	2018	UASB	3	UPJN (Rural)	Achieving
10	Jaunpur	Jaunpur	2023	SBR	30	UPJN (Rural)	Achieving
11	Kanpur	Bingaon	2015	UASB	210	UPJN (Rural)	Not-Achieving
12	Kanpur	Jajmau - 2	1999	ASP	130	UPJN (Rural)	Not-Achieving
13	Kanpur	Kanpur (JNNURM)	2016	UASB	43	UPJN (Rural)	Not-Achieving
14	Kanpur	Sajari	2016	ASP	42	UPJN (Rural)	Achieving
15	Kanpur	Kanpur Pankha	2023	SBR	30	UPJN (Rural)	Achieving
16	Kasganj	Kasganj	2022	SBR	15	UPJN (Rural)	Achieving
17	Mathura	Mosani	2000	WSP	6.8	UPJN (Rural)	Achieving
18	Mathura	Trans Yamuna	2016	UASB	16	UPJN (Rural)	Achieving
19	Mathura	Trans Yamuna - 2	2000	WSP	14.5	UPJN (Rural)	Achieving
20	Mathura	Masani	2021	SBR	30	UPJN (Rural)	Achieving
21	Mirzapur	Pucca pokhra	1993	UASB	14	UPJN (Rural)	Achieving
22	Moradabad	Moradabad (NGRBA)	2018	UASB	58	UPJN (Rural)	Achieving
23	Narora	Narora (NGRBA)	2019	UASB	4	UPJN (Rural)	Achieving
24	Prayagraj	Kodra	2013	HRBF	25	UPJN (Rural)	Achieving
25	Prayagraj	Naini	1999	ASP	60	UPJN (Rural)	Achieving
26	Prayagraj	Naini - 2	2013	ASP	20	UPJN (Rural)	Achieving
27	Prayagraj	Numayadih	2013	HRBF	50	UPJN (Rural)	Achieving
28	Prayagraj	Ponghat	2013	HRBF	10	UPJN (Rural)	Achieving
29	Prayagraj	Rajapur	2013	UASB	60	UPJN (Rural)	Achieving
30	Prayagraj	Salori - 3	2007	FAB	29	UPJN (Rural)	Achieving
31	Prayagraj	Naini	2023	FCR	42	UPJN (Rural)	Achieving
32	Prayagraj	Jhunsi	2023	FCR	16	UPJN (Rural)	Achieving
33	Prayagraj	Phaphamau	2023	FCR	14	UPJN (Rural)	Achieving
34	Varanasi	Bhagwanpur	1994	ASP	8	UPJN (Rural)	Achieving
35	Varanasi	Ramna	2021	SBR	50	UPJN (Rural)	Achieving

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
36	Varanasi	Ramnagar	2021	A2O	10	UPJN (Rural)	Achieving
37	Vrindavan	Near Pagal Baba Mandir	1998	WSP	4	UPJN (Rural)	Achieving
38	Budhana	10 MLD Budhana	2023	SBR	10	UPJN (Rural)	Achieving
39	Unnao	15 MLD Unnao	2023	SBR	15	UPJN (Rural)	Not-Achieving
Total Capacity (in MLD)					**1138**		

Compliance Status of 55 STPs of UPJN (Urban)

(as per MOEFCC notification dated 13.10.2017)

(February - 2024)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Agra	Bichhpuri	2012	UASB	40	UPJN (Urban)	Achieving
2	Agra	Dandupura	2013	UASB	78	UPJN (Urban)	Achieving
3	Agra	Dandupura - 2	2013	UASB	24	UPJN (Urban)	Achieving
4	Agra	Devri Road	2011	UASB	12	UPJN (Urban)	Achieving
5	Agra	Jaganpur	2010	UASB	14	UPJN (Urban)	Achieving
6	Agra	Naglaburhi	2000	WSP	2.25	UPJN (Urban)	Achieving
7	Agra	Pilkhar	2000	WSP	10	UPJN (Urban)	Achieving
8	Aligarh	Aligarh	2023	SBR	45	UPJN (Urban)	Under Trail Run
9	Anupshahar	Aahar Road	2001	WSP	0.81	UPJN (Urban)	Achieving
10	Anupshahar	Shivanand Asharam	2001	WSP	1.76	UPJN (Urban)	Achieving
11	Ayodhya	Ramghat Ayodhya	2014	UASB	12	UPJN (Urban)	Not-Achieving
12	Ayodhya	Ramghat Ayodhya -2	2023	SBR	6	UPJN (Urban)	Not-Achieving
13	Banda	Kanwara Road	1979	Oxidation Pond	4	UPJN (Urban)	Not- Operational
14	Bareilly	Bareilly	2023	ASP	35	UPJN (Urban)	Achieving
15	Bijnour	Bijnour	2018	UASB	24	UPJN (Urban)	Achieving
16	Bulandshahar	Bulandshahar	2022	SBR	40	UPJN (Urban)	Achieving
17	Etah	Manpur	2021	SBR	24	UPJN (Urban)	Achieving
18	Fatehgarh	Fatehgarh	1993	Oxidation Pond	2.7	UPJN (Urban)	Not- Achieving
19	Firozabad	Mohammadpur	2021	ASP+BNR	67	UPJN (Urban)	Achieving
20	Ghaziabad	Dudaheda	2013	SBR	56	UPJN (Urban)	Achieving
21	Ghaziabad	Dudaheda - 3	1998	UASB	70	UPJN (Urban)	Not-Achieving
22	Ghaziabad	Indirapuram	2013	SBR	74	UPJN (Urban)	Achieving
23	Ghaziabad	Indirapuram - 2	1998	UASB	56	UPJN (Urban)	Not-Achieving
24	Gorakhpur	Mahadev Jharkhandi	2010	SBR	15	UPJN (Urban)	Achieving
25	Gorakhpur	Ramgarhtal	2015	SBR	30	UPJN (Urban)	Achieving
26	Gorakhpur	Gorakhpur	2023	SBR	5	UPJN (Urban)	Achieving
27	Hapur	Hapur	2022	SBR	30	UPJN (Urban)	Achieving
28	Jhansi	Laxmi Tal	2021	SBR	26	UPJN (Urban)	Achieving
29	Kannauj	Kannauj (State/ NGRBA)	2015	SBR	13	UPJN (Urban)	Not-Achieving
30	Kanpur	Jajmau – 3	1989	UASB	5	UPJN (Urban)	Not-Achieving
31	Kanpur	Baniyapur	2018	SBR	15	UPJN (Urban)	Not-Operational
32	Loni	Loni	2013	MBBR	30	UPJN (Urban)	Achieving
33	Lucknow	Bharwara	2016	UASB	345	UPJN (Urban)	Not Achieving
34	Lucknow	Daulatganj	2003	FAB	42	UPJN (Urban)	Achieving
35	Lucknow	Daulatganj - 2	2009	FAB	14	UPJN (Urban)	Achieving

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
36	Mainpuri	Powerhouse Road	2014	UASB	23	UPJN (Urban)	Achieving
37	Meerut	Village Kamalpur	2016	ASP	72	UPJN (Urban)	Achieving
38	Mirzapur	Vindhyachal	2022	WSP	7	UPJN (Urban)	Achieving
39	Modinagar	Modinagar	2022	SBR	20	UPJN (Urban)	Achieving
40	Muzaffar nagar	Kidwai nagar	2001	WSP	32.5	UPJN (Urban)	Not-Achieving
41	Pilkhua	Pilkhua	2011	ASP	3	UPJN (Urban)	Achieving
42	Pratapgarh	Belha Pratapgarh	2023	FAB	8.95	UPJN (Urban)	Achieving
43	Prayagraj	Salori – 2	2016	SBR	14	UPJN (Urban)	Achieving
44	Raebareilly	Ahmadpur	2022	SBR	18	UPJN (Urban)	Achieving
45	Rampur	Benajeerpur	2015	UASB	14	UPJN (Urban)	Achieving
46	Rampur	Paharigaon	2015	UASB	15	UPJN (Urban)	Not- Operational
47	Rampur	Rampur	2017	SBR	5	UPJN (Urban)	Achieving
48	Saharanpur	Mlahipur	1998	UASB	38	UPJN (Urban)	Achieving
49	Saifai	Saifai	2006	Oxidation Pond	1.5	UPJN (Urban)	Achieving
50	Shahjahanpur	Shahjahanpur	2023	SBR	40	UPJN (Urban)	Under Stabilization
51	Varanasi	Dinapur	1994	ASP	80	UPJN (Urban)	Achieving
52	Varanasi	Goitha	2018	UASB	120	UPJN (Urban)	Achieving
53	Varanasi	Varanasi GAP-II (JICA)	2018	ASP	140	UPJN (Urban)	Achieving
54	Vrindavan	Manth Road	2015	UASB	8	UPJN (Urban)	Achieving
55	Gorakhpur	Gorakhpur Zone-c	2023		10	UPJN (Urban)	Under Trial
Total Capacity (in MLD)					**1938.47**		

Compliance Status of 42 STPs of UDD & Other

(As per MOEFCC notification dated 13.10.2017)

(February - 2024)

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
1	Agra	Bichhpuri - 2	2013	SBR	36	ADA	Achieving
2	Agra	Kalandi Bihar	2013	UASB	4.5	ADA	Achieving
3	Chitrakoot	Near Viklang Kendra	2016	Oxidation Pond	3.42	NPP	Achieving
4	Firozabad	Firozabad	2012	UASB	3	NPP	Achieving
5	Ghaziabad	Bapudham	2018	UASB	56	GDA	Achieving
6	Ghaziabad	Govindpuram	2012	UASB	56	GDA	Achieving
7	Ghaziabad	Indirapuram 3	2012	UASB	56	GDA	Achieving
8	Ghaziabad	Morti Rajendra Nagar Extension	2011	SBR	56	GDA	Achieving
9	Greater Noida	Badalpur	2013	SBR	2	Greater Noida	Achieving
10	Greater Noida	Ecotech 2nd	2018	SBR	15	Greater Noida	Achieving
11	Greater Noida	Ecotech 3rd	2018	SBR	20	Greater Noida	Achieving
12	Greater Noida	Kasna	2013	SBR	137	Greater Noida	Achieving
13	Loni	Tronica City	2020	MBBR	5	UPSIDA	Achieving
14	Lucknow	Awas Vikas STP	2017	SBR	37.5	Awas Vikas	Achieving
15	Lucknow	CG City	2020	SBR	19	LDA	under stabilization
16	Lucknow	Hathi Park	2021	MBBR	1.5	Nagar Nigam (Smart City)	under stabilization
17	Lucknow	Jalkal	2010	SBR	6.5	Jalkal	Not Achieving
18	Mathura	Trans Yamuna (Gowardhan)	2010	WSP	2.76	NPP	Not Achieving
19	Meerut	Ganga Nagar	2011	SBR	10	MDA	Achieving
20	Meerut	Lohia Nagar	2010	ASP	10	MDA	Not Achieving
21	Meerut	Major Dhyan Chand	2012	ASP	7	MDA	Not Achieving
22	Meerut	Modipuram Tiraha	2016	ASP	5	MDA	Achieving
23	Meerut	Pallavpuram	2012	ASP	7	MDA	Not Achieving
24	Meerut	Pallavpuram - 2	2008	ASP	11	MDA	Not Achieving
25	Meerut	Pandav Nagar	2008	ASP	3	MDA	Not Achieving
26	Meerut	Rakshapuram	2011	ASP	6	MDA	Not Achieving
27	Meerut	Saardapuri Phase 2	2011	SBR	6	MDA	Not Achieving
28	Meerut	Sainik Vihar	2017	UASB	6	MDA	Not Achieving
29	Meerut	Sharda Puri Phase-1	2011	ASP	6	MDA	Achieving
30	Meerut	Shatabdi Nagar	2010	ASP	15	MDA	Not Achieving
31	Meerut	Ved Vyaspur	2010	ASP	15	MDA	Not Achieving
32	Moradabad	MDA, New Moradabad	2017	SBR	20	MDA	Not operational due to lack of sewage generation

Sr. No.	Name of Town/ District	Name of STP	Year of Commissioning	Design Technology	Capacity of STP (MLD)	Primary Agency Maintaining the STP	Compliance Status as per MOEFCC notification dated 13.10.2017
33	Narora	Narora Atomic Power Plant	2010	ASP	2.25	Narora Atomic Power Plant	Achieving
34	Noida	Sector-123	2009	SBR	35	Noida	Achieving
35	Noida	Sector-168	2009	SBR	50	Noida	Achieving
36	Noida	Sector-50	2009	SBR	25	Noida	Achieving
37	Noida	Sector-50-2	2013	SBR	34	Noida	Achieving
38	Noida	Sector-54-2	2009	SBR	33	Noida	Achieving
39	Noida	Sector-54-3	2013	SBR	54	Noida	Achieving
40	Noida	STP 123	2022	SBR	80	Noida	Achieving
41	Noida	STP 168	2022	SBR	100	Noida	Achieving
42	Varanasi	DLW	1989	ASP	12	BLW	Not Achieving
				Total Capacity (in MLD)	**1069.43**		

Annexure-2

Details of under construction STPs in the State (February 2024)

Feb.-2024

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Mirzapur	2	17	UPJN (Rural)	98.00%	Mar-24 **Work of STP and MPS are completed.** Power connection is balance for which approval is awaited from NMCG
2	Ghazipur	1	21	UPJN (Rural)	97.00%	Mar-24 **Work of STP and MPS are completed.** Proposal of Additional cost implication is submitted to NMCG, approval awaited. Work of Effluent pipe line can be started after approval
3	*Unnao	1	15	UPJN (Rural)	95.50%	Mar-24 **Work of STP has been completed** and is under Trail run through bypass arrangement. Targeted to complete balance work by Mar-24.
4	Shuklaganj	1	5	UPJN (Rural)	80.25%	Mar-24
5	Moradabad	1	25	UPJN (Rural)	43.00%	Jan-25
6	*Sultanpur	3	17	UPJN (Rural)	99.80%	Upgradation of 5 MLD STP Hathia nala from 5 MLD to **10 MLD , 5 MLD and 2 MLD STP** is completed and under Trail-run. Automation work of STP is in progress.
7	*Muzaffarnagar	2	54.5	UPJN (Rural)	92.19%	*22 MLD - Work of Sahawali STP is completed and under Trail-run. 32.5 STP – Work of Kidwai nagar is in progress. Land was made available in April 2023 for construction of IPS-2A at Krisnapuri which is to be completed by June 2024, however STP will be commissioned by March-2024 by taking discharge from one drain.
8	Daulatganj&Barikala,	2	42.5	UPJN (Rural)	74.32 %	Mar-24

	Lucknow					
9	Fatehgarh - Farrukhabad	2	47.7	UPJN (Rural)	82.50%	Jun-24
10	Bareilly	3	63	UPJN (Rural)	95.00%	Aug-24
11	Kairana	1	15	UPJN (Rural)	88.44%	March-24
12	Ayodhya	1	33	UPJN (Rural)	77.89%	Dec-24
13	Agra	13	177.6	UPJN (Rural)	35.98%	Apr-25
14	Lucknow	1	120	UPJN (Urban)	88.00%	Mar-24
15	Azamgarh	1	8	UPJN (Urban)	90.00%	Mar-24
16	*Gorakhpur	1	10	UPJN (Urban)	100.00%	STP under trail run
17	Balrampur	1	8.5	UPJN (Urban)	75.00%	Mar-24
18	Gorakhpur	1	10	UPJN (Urban)	2.00%	Sep-24
19	Gorakhpur	1	30	UPJN (Urban)	20.00%	Mar-25
20	Gorakhpur	1	38	UPJN (Urban)	15.00%	Mar-25
21	Jhansi	1	26	Nagar Nigam Jhansi	95.00%	Mar-24
22	Ghaziabad	1	21.5	Awas Vikas Parishad	100.00%	Applied for Power connection for STP
23	Ghaziabad	1	68	UPJN (Urban)	3.00%	Jun-25
24	Ballia	1	20	UPJN (Urban)	2.00%	Mar-25
25	Varanasi	1	55	UPJN (Rural)	0.0%	Date of start is given as 07.03.24
	Total	**39**	**886.30**			

***STPs completed and under trial run, therefore not included in total numbers and capacity**

Under Construction STPs –

Physical Progress 80% to 100%

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Unnao	1	15	UPJN (Rural)	95.50%	Mar- 24 **Work of STP has been completed** and is under Trail run through by pass arrangement. Targeted to complete balance work by Mar-24.
2	Sultanpur	3	17	UPJN (Rural)	99.80%	Upgradation of 5 MLD STP Hathia nala from 5 MLD to **10 MLD, 5 MLD and 2 MLD STP** is completed and under Trail-run.
3	Muzaffarnagar	2	54.5	UPJN (Rural)	92.19%	**22 MLD - Work of Sahawali STP is Completed and under Trail-run.** 32.5 STP – Work of Kidwai nagar is in progress. Land was made available in April 2023 for construction of IPS-2A at Krisnapuri which is to be completed by June 2024, however STP will be commissioned by March-2024 by taking discharge from one drain.
4	Mirzapur	2	17	UPJN (Rural)	98.00%	Mar-24 **Work of STP and MPS are completed.** Power connection is balance for which additional fund is approved by NMCG on 26.02.24
5	Ghazipur	1	21	UPJN (Rural)	97.00%	Mar-24 **Work of STP and MPS are completed.**
6	Bareilly	3	63	UPJN (Rural)	95.00%	Aug-24
7	Fatehgarh - Farrukhabad	2	47.70	UPJN (Rural)	82.50%	Jun-24
8	Shuklaganj	1	5	UPJN (Rural)	80.25%	Mar-24
9	Kairana	1	15	UPJN (Rural)	88.44 %	March-24
10	Lucknow	1	120	UPJN (Urban)	88.00%	Mar-24
11	Ghaziabad	1	21.5	Awas Vikas Parishad	100.00%	Applied for Power connection for STP.
12	Jhansi	1	26	Nagar Nigam Jhansi	95.00%	Mar-24
13	Gorakhpur	1	10	UPJN (Urban)	100.00%	STP under trail run

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
14	Azamgarh	1	8	UPJN (Urban)	90.00%	Mar-24
	Total	**21**	**440.70**			

(Physical Progress 50% to 80%)

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Daulatganj&Barikala, Lucknow	2	42.5	UPJN (Rural)	74.32%	Mar-24
2	Ayodhya	1	33	UPJN (Rural)	77.89%	Dec-24
3	Balrampur	1	8.5	UPJN (Urban)	75.00%	Mar-24
	Total	**4**	**84.00**			

(Physical Progress below 50%)

Sl.	Name Of Town/District	No. of STP	Capacity (MLD)	Constructing Agency	Present Progress	Completion Timeline
1	Moradabad	1	25	UPJN (Rural)	43.00%	Jan-25
2	Agra	13	177.6	UPJN (Rural)	35.98%	Apr-25
3	Gorakhpur	1	10	UPJN (Urban)	2.00%	Sep-24
4	Gorakhpur	1	30	UPJN (Urban)	20.00%	Mar-25
5	Gorakhpur	1	38	UPJN (Urban)	15.00%	Mar-25
6	Ghaziabad	1	68	UPJN (Urban)	3.00%	Jun-25
7	Ballia	1	20	UPJN (Urban)	2.00%	Mar-25
8	Varanasi	1	55	UPJN (Rural)	0.0%	Date of start is given as 07.03.24
	Total	**20**	**423.60**			

Annexure-3

Details of STPs under tendering Stage in State

February, 2024

Sl.	Location	No. of STPs	Capacity of STP proposed (MLD)	Status of Project	Executing Agency	Timeline
1	Meerut	1	220	LOA issuedto (JV) M/s GA Infra Private Ltd, Rajasthan and, M/s SSG Infratech Pvt. Ltd. New Delhi on 27.05.2023. Concessionaire agreement signed is signed on 05.09.23. Financial closure is under process.	UPJN (Rural)	June-25
2	Mathura	1	60	LOA issued to JV M/s Enviro Infra engineer Limited, Dehli and M/s Micro Transmission System , greater Noida. on 27.09.23. financial closer is under process. Concessionaire agreement signed is signed on 12.12.23. Financial closure is under process.	UPJN (Rural)	
3	Saharanpur	1	135	Revised TBER report sent to NMCG on 02.08.23. NOC received from NMCG for opening of Financial bid on 28.12.23 Financial bid has been opened on 12.01.24 which is under evaluation.	UPJN (Rural)	
4	Kosi Kalan	1	12	Financial bid evaluation report sent to NMCG on 13.12.23. NOC received from NMCG for issuing of LOA on 20.02.24 to L2 bidder Reply for same sent to NMCG on 27.02.24for reconsideration of UPJN recommendation as previous.	UPJN (Rural)	
5	Chhata	1	6	Re-bid is invited on 12.12.2023. 05 bid received. Technical bid evaluation report sent to NMCG on 12.01.24.	UPJN (Rural)	
6	Vrindavan	1	13	Financial bid evaluation report sent to NMCG on 05.12.23.	UPJN (Rural)	
7	Hathras	1	24	Financial bid evaluation report sent to NMCG on 12.01.24. NOC received from NMCG for issuing of LOA on 20.02.24 to L2 bidder. Reply for same sent to NMCG on 27.02.24.for annulling the bidding process.	UPJN (Rural)	
8	Prayagraj (Distt. D)	1	90	Financial bid evaluation report sent to NMCG on 13.12.23. NMCG has given its comment on evaluation report on 30.01.24 with change in ranking of bidder. Reply for same sent to NMCG on 27.02.24 for reconsideration of UPJN recommendation as previous.	UPJN (Rural)	
9	Lucknow	1	50	Financialbid evaluation report sent to NMCG on 11.01.24.	UPJN (Rural)	
10	Prayagraj (Distt. C)	1	43	Financial bid evaluationreportsentto NMCGon 13.12.23. NOC received from NMCG for	UPJN (Rural)	

Sl.	Location	No. of STPs	Capacity of STP proposed (MLD)	Status of Project	Executing Agency	Timeline
				issuing of LOA to L1 bidder on 20.02.24. LOA issued to M/S HNB on 23.02.24		
11	Shamli Town	1	40	Technical bidevaluationreportsentto NMCGon 21.12.2023.NOC received from NMCG for opening of financial bid on 12.01.24. Financial bid is opened on 15.01.24 which is under evaluation.	UPJN (Rural)	
12	Banat Town, distt. Shamli	1	5	Under Re-tendering.Technicalbidwas openedon22.02.2024. 09 bid received which is under evaluation.	UPJN (Rural)	
13	Thanabhawan town, distt. Shamli	1	10	Under Re-tendering.Technical bid was opened on22.02.2024. 07 bid received which is under evaluation.	UPJN (Rural)	
14	Babri-Bantikhera, disttShamli	1	5	Under Re-tendering. Technical bid was opened on26.02.2024. 07 Bid received which is under evaluation.	UPJN (Rural)	
15	Lucknow (Phase-2 , Part-2) –**HAM -PPP**	1	100	Last date of bid submission is 22.03.2024.	UPJN (Rural)	
16	Hapur	1	6	Last date of bid submission is 17.03.2024.	UPJN (Rural)	
17	Prayagraj (Naini).	1	50	Technical bid wasopened on 26.02.24. 14 bid received which is under evaluation.	UPJN (Rural)	
18	Fatehpur	1	18	Under re-tendering Technical bid opened on 23.02.204.Bid under evaluation.	UPJN (Urban)	
	Total	**18**	**887.0**			

Annexure-3A

A. Status of DPR submitted/to be submitted to NMCG for approval (UPJN-Rural)

Sl.	Location/Town	No. of STPs	Capacity of STP proposed (MLD)	Remarks	Likely Date of Completion
1	Chandauli	1	37	DPR is under review at NMCG.	24 months after issuance of effective date of start
2	Dalmau, Raebareilly	-	0.006	DPR is under review at NMCG.	
3	Varanasi (Durga drain)	1	55	Revised DPR is under preparation by UPJN (Rural)	
4	Lucknow Phase-III	1	75	DPR is under review at NMCG.	
5	Gulaothi, Bulandshahar	1	10	DPR is under review at NMCG.	
6	Manikpur	1	2.4	Revised DPR is under preparation at UPJN (Rural) for FSTP.	
7	Deoband	1	20	DPR is under review at NMCG.	
8	I & D and STP works at Barhalganj NP, Distt. Gorakhpur	1	6	DPR is under review at NMCG.	
.9	I&D & STP works for 8 drains falling in River Rapti at Distt. Gorakhpur	1	44	Revised DPR is under preparation by UPJN (Rural)	
10	I & D and STP works at Tanda Distt. Ambedkar nagar	1	15	DPR is under review at NMCG.	
11	I & D of remaining 7 drains falling in river Ganga of Kanpur city	-	-	DPR is under review at NMCG.	
12	I & D and STP works of Aligarh Drain at Distt. Aligarh	2	113	DPR is under review at SMCG.	
13	I & D and STP works of drains falling in Ghaghara at NPP, Dohrighat, Distt. Mau	1	3.5	Revised DPR is under preparation by UPJN (Rural) for FSTP.	
14	DPR for I & D and STP works at Distt. Moradabad (Zone -3 & Zone 4)	2	80	DPR is under review at NMCG.	
15	DPR for I&D and STP works at Bhadohi	2	23.50	Revised DPR is under preparation by UPJN (Rural)	
	Total – 15 DPRs	**16**	**484.40**		

Annexure-3B

B. List of approved CSAP prepared by UPJN (Urban) under SBM 2.0

Sl.	District	Name of ULB	Date of Approval SLTC/SHPC	Current Status	STP Capacity (MLD)
1	Aligarh	Atruli	05.09.22 / 20.09.22	DPR under preparation	5.00
2	Ambedkar nagar	Iltifatganj Bazar	05.09.22 / 20.09.22	DPR prepared and approval awaited	1.50
3	Amethi	Gauriganj (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.75
4	Auraiya	Acchalda (NP)	01.11.22 / 02.11.22	DPR under preparation	1
5	Auraiya	Auraiya	05.09.22 / 20.09.22	DPR under preparation	9.00
6	Auraiya	Bidhuna (NP)	01.11.22 / 02.11.22	DPR under preparation	3.30
7	Ayodhya	Gosaiganj (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
8	Ayodhya	Rudauli (NPP)	01.11.22 / 02.11.22	DPR under preparation	4.50
9	Azamgarh	Mubarakpur (NPP)	01.11.22 / 02.11.22	DPR under preparation	12.00
10	Balrampur	Tulsipur (NP)	01.11.22 / 02.11.22	DPR under preparation	3.25
11	Balrampur	Utraula (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.25
12	Bareilly	Aonla	01.11.22 / 02.11.22	DPR prepared and approval awaited	6.00
13	Bareilly	Faridpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	10.00
14	Bijnor	Kiratpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	6.50
15	Bijnor	Najibaabad	05.09.22 / 20.09.22	DPR under preparation	9.00
16	Bijnor	Nagina	05.09.22 / 20.09.22	DPR under preparation	10.00
17	Bijnor	Chandpur	05.09.22 / 20.09.22	DPR prepared and approval awaited	8.50
18	Bijnor	Sherkot	05.09.22 / 20.09.22	DPR under preparation	6.50
19	Bijnor	Dhampur	05.09.22 / 20.09.22	DPR prepared and approval awaited	5.00
20	Bulandshahr	Aurangabad (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.82
21	Bulandshahr	Sikandrabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	8.40

22	Bulandshahr	B.B. Nagar (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	0.97
23	Bulandshahr	Gulaothi (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
24	Bulandshahr	Debai (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.80
25	Bulandshahr	Siana (NPP)	01.11.22 / 02.11.22	DPR under preparation	4.5
26	Bulandshahr	Chhatari (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.20
27	Bulandshahr	Bugrasi (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
28	Bulandshahr	Jahangirabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.00
29	Chitrakoot	Chitrakoot Dham Karwi (NPP)	01.11.22 / 02.11.22	DPR under preparation	9.50
30	Chitrakoot	Rajapur (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	2.50
31	Deoria	Bariyarpur(NP)	01.11.22 / 02.11.22	DPR under preparation	2.84
32	Deoria	Lar	05.09.22 / 20.09.22	DPR prepared and approval awaited	3.00
33	Deoria	Gaura Barhaj	05.09.22 / 20.09.22	DPR prepared and approval awaited	5.00
34	Etawah	Bakewar (NP)	01.11.22 / 02.11.22	DPR under preparation	1.60
35	Etawah	Jasawantnagar (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.30
36	Farrukhabad	Shamshabad	05.09.22 / 20.09.22	DPR prepared and approval awaited	8.00
37	Farrukhabad	Kampil	05.09.22 / 20.09.22	DPR prepared and approval awaited	2.00
38	G B Nagar	Dadri (NPP)	01.11.22 / 02.11.22	DPR under preparation	10.56
39	Ghaziabad	Muradnagar (NPP)	01.11.22 / 02.11.22	DPR under preparation	10.19
40	Ghaziabad	Niwari (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
41	Ghaziabad	Faridnagar (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.25
42	Ghaziabad	Patala (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.00
43	Ghaziabad	Dasna (NP)	01.11.22 / 02.11.22	DPR under preparation	3.50
44	Hapur	Pilkhuwa(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	6.00
45	Hardoi	Shahabad	01.11.22 / 02.11.22	DPR under preparation	10.25
46	Jalaun	Jalaun	05.09.22 / 20.09.22	DPR under preparation	6.00
47	Jalaun	Kalpi	05.09.22 / 20.09.22	DPR under preparation	6.00
48	Jalaun	Konch	05.09.22 /	DPR under preparation	6.00

			20.09.22		
49	Jaunpur	kerakat(NP)	01.11.22 / 02.11.22	DPR under preparation	1.34
50	Jaunpur	Shahganj(NPP)	01.11.22 / 02.11.22	DPR under preparation	2.71
51	Jaunpur	Badlapur(NP)	01.11.22 / 02.11.22	DPR under preparation	2.08
52	Jaunpur	Zafrabad(NP)	01.11.22 / 02.11.22	DPR under preparation	1.13
53	Jaunpur	Gaurabadshahpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.32
54	Jaunpur	Kajgaon(NP)	01.11.22 / 02.11.22	DPR under preparation	1.35
55	Jaunpur	Khetasarai (NP)	01.11.22 / 02.11.22	DPR under preparation	1.90
56	Jaunpur	Mugrabadshahpur (NPP)	01.11.22 / 02.11.22	DPR prepared and under observation	3.09
57	Jaunpur	Machhlishahr(NP)	01.11.22 / 02.11.22	DPR under preparation	2.51
58	Jaunpur	Mariahu(NP)	01.11.22 / 02.11.22	DPR under preparation	2.20
59	Jaunpur	Rampur (NP)	01.11.22 / 02.11.22	DPR under preparation	1.58
60	Kannauj	Chhibramau	05.09.22 / 20.09.22	DPR prepared and approval awaited	12.00
61	Kanpur Dehat	Akbarpur	05.09.22 / 20.09.22	DPR under preparation	4.50
62	Kaushambi	Manjhanpur	05.09.22 / 20.09.22	DPR under preparation	10.50
63	Kushinagar	Chhitauni(NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
64	Kushinagar	Dudahi(NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
65	Kushinagar	Khadda(NP)	01.11.22 / 02.11.22	DPR under preparation	1.60
66	Kushinagar	Ramkola(NP)	01.11.22 / 02.11.22	DPR under preparation	8.00
67	Lakhimpur	Gola Gokarnnath	05.09.22 / 20.09.22	DPR prepared and approval awaited	6.15
68	Lucknow	Kakori (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
69	Lucknow	Malihabad (NP)	01.11.22 / 02.11.22	DPR under preparation	2.50
70	Maharajganj	Maharajganj(NPP)	01.11.22 / 02.11.22	DPR under preparation	6.50
71	Maharajganj	Nichlaul(NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
72	Maharajganj	Nautanwa (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.64
73	Maharajganj	Sonauli (NP)	01.11.22 / 02.11.22	DPR under preparation	2.21
74	Mathura	Gokul (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	0.60

75	Mathura	Goverdhan (NP)	01.11.22 / 02.11.22	DPR under preparation	4.50
76	Mathura	Mahavan (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	1.20
77	Meerut	Sardhana (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.00
78	Moradabad	Bilari (NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.80
79	Moradabad	Kanth (NP)	01.11.22 / 02.11.22	DPR under preparation	2.60
80	Moradabad	Umrikalan (NP)	01.11.22 / 02.11.22	DPR under preparation	1.80
81	Moradabad	Kundarki (NP)	01.11.22 / 02.11.22	DPR under preparation	3.00
82	Muzaffarnagar	Purkazi (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.77
83	Muzaffarnagar	Miranpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.80
84	Muzaffarnagar	Jansath (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.00
85	Muzaffarnagar	Shahpur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.10
86	Muzaffarnagar	Khatauli	05.09.22 / 20.09.22	DPR prepared and approval awaited	7.50
87	Pratapgarh	Bela Pratapgarh (NPP)	01.11.22 / 02.11.22	DPR under preparation	3.00
88	Pratapgarh	Lalganj	05.09.22 / 20.09.22	DPR under preparation	2.75
89	Prayagraj	Bharatganj (NP)	01.11.22 / 02.11.22	DPR under preparation	1.70
90	Prayagraj	Phulpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.30
91	Prayagraj	Mau Aima (NP)	01.11.22 / 02.11.22	DPR under preparation	2.06
92	Prayagraj	Sirsa (NP)	01.11.22 / 02.11.22	DPR under preparation	1.27
93	Raebareilly	Salon	05.09.22 / 20.09.22	DPR under preparation	1.50
94	Rampur	Kemri(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.90
95	Rampur	Tanda(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	4.8
96	Rampur	Dariyal(NP)	01.11.22 / 02.11.22	DPR under preparation	2.10
97	Rampur	Suar(NPP)	01.11.22 / 02.11.22	DPR under preparation	3.20
98	Rampur	Bilaspur(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	4.50
99	Rampur	Maswasi(NP)	01.11.22 / 02.11.22	DPR under preparation	1.80
100	Rampur	Milak(NPP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.10

101	Rampur	Narpat Nagar(NP)	01.11.22 / 02.11.22	DPR under preparation	2.10
102	Rampur	Shahabad(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.80
103	Rampur	Saifni(NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.20
104	Saharanpur	Ambetha (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	1.5
105	Saharanpur	Chhutmalpur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.50
106	Saharanpur	Chilkana Sultanpur (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
107	Saharanpur	Gangho (NP)	01.11.22 / 02.11.22	DPR under preparation	5.50
108	Saharanpur	Nakur (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.00
109	Saharanpur	Nanauta (NP)	01.11.22 / 02.11.22	DPR under preparation	2.40
110	Saharanpur	Rampur Maniharan (NP)	01.11.22 / 02.11.22	DPR under preparation	3.28
111	Saharanpur	Sarsawa (NPP)	01.11.22 / 02.11.22	DPR under preparation	2.00
112	Saharanpur	Titron (NP)	01.11.22 / 02.11.22	DPR under preparation	1
113	Saharanpur	Behat (NP)	01.11.22 / 02.11.22	DPR under preparation	2.00
114	Sant Kabeer Nagar	Maghar	05.09.22 / 20.09.22	DPR under preparation	2.00
115	Sant Kabir Nagar	Bakhira (NP)	01.11.22 / 02.11.22	DPR under preparation	4.13
116	Sant Kabir Nagar	Belharkala (NP)	01.11.22 / 02.11.22	DPR under preparation	1.53
117	Sant Kabir Nagar	Mehandawal (NP)	01.11.22 / 02.11.22	DPR under preparation	5.50
118	Sant Kabir Nagar	Hariharpur (NP)	01.11.22 / 02.11.22	DPR under preparation	1.18
119	Sant Kabir Nagar	Khalilabad	05.09.22 / 20.09.22	DPR under preparation	7.40
120	Sitapur	Biswan (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.77
121	Sitapur	Mahmudabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.25
122	Sitapur	Maholi (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	3.13
123	Sitapur	Hargaon (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.23
124	Sitapur	Khairabad (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.01
125	Sitapur	Sidhauli (NP)	01.11.22 / 02.11.22	DPR under preparation	2.58
126	Sonbhadra	Obra (NP)	01.11.22 /	DPR under preparation	6.00

			02.11.22		
127	Sonebhadra	Anpara (NP)	01.11.22 / 02.11.22	DPR under preparation	7.50
128	Sonebhadra	Robertsganj (NPP)	01.11.22 / 02.11.22	DPR under preparation	6.10
129	Srawasti	Bhinga (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
130	Srawasti	Ikauna (NP)	01.11.22 / 02.11.22	DPR under preparation	1.50
131	Unnao	Bangermau (NPP)	01.11.22 / 02.11.22	DPR under preparation	5.00
132	Unnao	Gangaghat (NPP)	01.11.22 / 02.11.22	DPR prepared and under observation	8.00
133	Unnao	Nawabganj (NP)	01.11.22 / 02.11.22	DPR prepared and under observation	1.20
134	Unnao	Safipur (NP)	01.11.22 / 02.11.22	DPR prepared and approval awaited	2.40
135	Unnao	Ganj muradabad (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
136	Unnao	Auras (NP)	01.11.22 / 02.11.22	DPR under preparation	1.00
137	Ambedkar nagar	Jalalpur (NPP)	06.03.23	DPR under preparation	5.50
138	Ambedkar nagar	AshrafpurKicchouch a (NP)	06.03.23	DPR under preparation	3.80
139	Amethi	Jais (NP)	06.03.23	DPR under preparation	4.00
140	Amroha	Bachhraun (NPP)	06.03.23	DPR under preparation	3.10
141	Amroha	Hasanpur (NPP)	06.03.23	DPR under preparation	6.10
142	Amroha	Joya (NP)	06.03.23	DPR under preparation	2.20
143	Amroha	Naugawan Sadat (NP)	06.03.23	DPR under preparation	3.40
144	Amroha	Said Nagli (NP)	06.03.23	DPR under preparation	1.90
145	Amroha	Ujhari (NP)	06.03.23	DPR under preparation	2.60
146	Amroha	Dhanaura (NPP)	06.03.23	DPR under preparation	3.10
147	Amroha	Gajraula (NPP)	06.03.23	DPR under preparation	6.50
148	Azamgarh	Atrauliya (NP)	06.03.23	DPR under preparation	1.20
149	Azamgarh	Jiyanpur (NP)	06.03.23	DPR under preparation	1.25
150	Ballia	Chitbaragoan (NP)	06.03.23	DPR under preparation	2.10
151	Balrampur	Balrampur (NP)	06.03.23	DPR under preparation	8.33
152	Bareilly	Baheri (NPP)	06.03.23	DPR under preparation	7.00
153	Bhadohi	Gyanpur (NP)	06.03.23	DPR under preparation	1.32
154	Budaun	Faizganj (NP)	06.03.23	DPR under preparation	1.25
155	Budaun	Bisauli (NPP)	06.03.23	DPR under preparation	3.50

156	Budaun	Kuwargaon (NP)	06.03.23	DPR under preparation	0.80
157	Budaun	Ujhani (NPP)	06.03.23	DPR under preparation	6.00
158	Budaun	Saidpur (NP)	06.03.23	DPR under preparation	1.40
159	Budaun	Wazirganj (NP)	06.03.23	DPR under preparation	2.10
160	Budaun	Dataganj (NPP)	06.03.23	DPR under preparation	2.70
161	Budaun	Gulariya (NP)	06.03.23	DPR under preparation	0.40
162	Budaun	Alapur (NP)	06.03.23	DPR under preparation	2.30
163	Budaun	Sakhanu (NP)	06.03.23	DPR under preparation	1.00
164	Budaun	Usawan (NP)	06.03.23	DPR under preparation	1.20
165	Chandauli	Chakia (NP)	06.03.23	DPR under preparation	1.73
166	Chandauli	Chandauli (NP)	06.03.23	DPR under preparation	2.62
167	Chandauli	Saiyad raja (NP)	06.03.23	DPR under preparation	1.86
168	Farrukhabad	Kaimganj (NPP)	06.03.23	DPR under preparation	3.40
169	Farrukhabad	Mahommadabad (NP)	06.03.23	DPR under preparation	2.50
170	Fatehpur	Bindki (NPP)	06.03.23	DPR under preparation	3.64
171	Fatehpur	Khaga (NP)	06.03.23	DPR under preparation	6.10
172	Fatehpur	Kora Jahanabad (NP)	06.03.23	DPR under preparation	2.71
173	FIROZABAD	Sirsaganj (NPP)	06.03.23	DPR under preparation	3.52
174	FIROZABAD	Jasrana (NP)	06.03.23	DPR under preparation	1.05
175	FIROZABAD	Fariha (NP)	06.03.23	DPR under preparation	0.68
176	FIROZABAD	Eka (NP)	06.03.23	DPR under preparation	2.69
177	Ghazipur	Saidpur (NP)	06.03.23	DPR under preparation	2.50
178	GORAKHPUR	Gola (NP)	06.03.23	DPR under preparation	4.45
179	GORAKHPUR	Mundera Bazar (NP)	06.03.23	DPR under preparation	2.92
180	GORAKHPUR	Unwal (NP)	06.03.23	DPR under preparation	2.06
181	GORAKHPUR	Bansgaon (NP)	06.03.23	DPR under preparation	1.60
182	GORAKHPUR	Sahjanwa (NP)	06.03.23	DPR under preparation	3.45
183	GORAKHPUR	Campierganj (NP)	06.03.23	DPR under preparation	2.28
184	GORAKHPUR	Pipiganj (NP)	06.03.23	DPR under preparation	5.01
185	GORAKHPUR	Pipraich (NP)	06.03.23	DPR under preparation	3.54
186	Hamirpur	Hamirpur (NPP)	06.03.23	DPR under preparation	5.75

187	Hamirpur	Rath (NP)	06.03.23	DPR under preparation	6.78
188	Jalaun	Madhogarh (NP)	06.03.23	DPR under preparation	1.30
189	Jalaun	Nadigaon (NP)	06.03.23	DPR under preparation	0.80
190	Jalaun	Umri (NP)	06.03.23	DPR under preparation	1.00
191	Jalaun	Kotra (NP)	06.03.23	DPR under preparation	0.80
192	Jalaun	Rampura (NP)	06.03.23	DPR under preparation	1.30
193	Jalaun	Kadaura (NP)	06.03.23	DPR under preparation	1.60
194	Jalaun	Ait (NP)	06.03.23	DPR under preparation	1.33
195	Jhansi	Baragaon (NP)	06.03.23	DPR under preparation	1.00
196	Jhansi	Barua Sagar (NP)	06.03.23	DPR under preparation	2.50
197	Jhansi	Ranipur (NP)	06.03.23	DPR under preparation	2.00
198	Jhansi	Mauranipur (NPP)	06.03.23	DPR under preparation	6.00
199	Jhansi	Chirgaon(NPP)	06.03.23	DPR under preparation	2.00
200	Kannauj	Gursahayganj (NPP)	06.03.23	DPR under preparation	5.70
201	Kannauj	Tirwaganj (NP)	06.03.23	DPR under preparation	3.00
202	Kannauj	Kannauj (NPP)	06.03.23	DPR under preparation	3.50
203	Kannauj	Talgram (NP)	06.03.23	DPR under preparation	1.10
204	Kannauj	Samdhan (NP)	06.03.23	DPR under preparation	3.50
205	Kannauj	Sikandarpur (NP)	06.03.23	DPR under preparation	1.00
206	Kanpur Dehat	Pukhrayan (NPP)	06.03.23	DPR under preparation	5.00
207	Kanpur Dehat	Sikandra (NP)	06.03.23	DPR under preparation	1.40
208	Kanpur Dehat	Rajpur (NP)	06.03.23	DPR under preparation	1.78
209	Kanpur Dehat	Raniya (NP)	06.03.23	DPR under preparation	2.82
210	Kanpur Dehat	Shivli (NP)	06.03.23	DPR under preparation	1.60
211	Kanpur Dehat	Derapur (NP)	06.03.23	DPR under preparation	0.80
212	Kanpur Dehat	Amraudha (NP)	06.03.23	DPR under preparation	1.00
213	Kanpur Dehat	Rasulabad (NP)	06.03.23	DPR under preparation	2.21
214	Kanpur Dehat	Jhinjhak (NP)	06.03.23	DPR under preparation	2.41
215	Kanpur Dehat	Kanchausi (NP)	06.03.23	DPR under preparation	1.74
216	Kanpur Dehat	Musanagar (NP)	06.03.23	DPR under preparation	2.10

217	Kanpur Dehat	Rura (NP)	06.03.23	DPR under preparation	1.85
218	Kanpur Nagar	Ghatampur (NP)	06.03.23	DPR under preparation	5.86
219	Kaushambi	Purabpashchimsharira(NP)	06.03.23	DPR under preparation	2.21
220	Kaushambi	Charwa (NP)	06.03.23	DPR under preparation	1.98
221	Kaushambi	DaranagarKadadham (NP)	06.03.23	DPR under preparation	2.20
222	Lakhimpur	Mailani (NP)	06.03.23	DPR under preparation	1.39
223	Lakhimpur	Barwar (NP)	06.03.23	DPR under preparation	1.46
224	Lakhimpur	Nighasan (NP)	06.03.23	DPR under preparation	2.53
225	Lakhimpur	OclDakhwa (NP)	06.03.23	DPR under preparation	1.34
226	Lakhimpur	SighahiBhiraura (NP)	06.03.23	DPR under preparation	1.99
227	Lakhimpur	Kheri (NP)	06.03.23	DPR under preparation	3.47
228	Lakhimpur	Mohamdi (NPP)	06.03.23	DPR under preparation	4.89
229	Lakhimpur	Dhaurahra (NP)	06.03.23	DPR under preparation	3.14
230	Lakhimpur	Paliya Kalan (NPP)	06.03.23	DPR under preparation	4.26
231	Lalitpur	Talbehat (NP)	06.03.23	DPR under preparation	1.50
232	Mahoba	Mahoba (NPP)	06.03.23	DPR under preparation	10.01
233	Mau	Adari (NP)	06.03.23	DPR under preparation	1.50
234	MAU	Ghosi (NP)	06.03.23	DPR under preparation	4.50
235	MAU	Kopaganj (NP)	06.03.23	DPR under preparation	5.50
236	MAU	MohammdabadGohna (NP)	06.03.23	DPR under preparation	4.25
237	Meerut	Daurala (NP)	06.03.23	DPR under preparation	2.00
238	Meerut	Harra (NP)	06.03.23	DPR under preparation	2.00
239	Meerut	Hastinapur (NP)	06.03.23	DPR under preparation	2.75
240	Meerut	Karnawal (NP)	06.03.23	DPR under preparation	1.30
241	Meerut	Khiwai (NP)	06.03.23	DPR under preparation	2.20
242	Meerut	Lawad (NP)	06.03.23	DPR under preparation	2.10
243	Meerut	Mawana (NP)	06.03.23	DPR under preparation	7.79
244	Mirzapur	Chunar (NPP)	06.03.23	DPR under preparation	3.79
245	Mirzapur	Ahraura (NPP)	06.03.23	DPR under preparation	2.41
246	Mirzapur	Kachhawa (NP)	06.03.23	DPR under preparation	1.25
247	Pilibhit	Bisalpur (NPP)	06.03.23	DPR under preparation	8.00
248	Pilibhit	Bilsabda (NP)	06.03.23	DPR under preparation	2.00

249	Pilibhit	Jahanabad (NP)	06.03.23	DPR under preparation	2.00
250	Pratapgarh	Antu (NP)	06.03.23	DPR under preparation	1.15
251	Pratapgarh	Dhakawaa (NP)	06.03.23	DPR under preparation	2.00
252	Pratapgarh	KatraMedniganj	06.03.23	DPR under preparation	1.05
253	Pratapgarh	Kohdaur (NP)	06.03.23	DPR under preparation	1.60
254	Pratapgarh	Kunda (NP)	06.03.23	DPR under preparation	2.75
255	Pratapgarh	Manikpur (NP)	06.03.23	DPR under preparation	1.60
256	Pratapgarh	Patti (NP)	06.03.23	DPR under preparation	1.10
257	Pratapgarh	Prithviganj (NP)	06.03.23	DPR under preparation	2.40
258	Pratapgarh	Pratapgarh city (NP)	06.03.23	DPR under preparation	1.60
259	Pratapgarh	Ramganj (NP)	06.03.23	DPR under preparation	2.00
260	Pratapgarh	Raniganj (NP)	06.03.23	DPR under preparation	3.00
261	Pratapgarh	Suvansha bazar (NP)	06.03.23	DPR under preparation	2.30
262	Prayagraj	Lalgopalganj (NP)	06.03.23	DPR under preparation	2.90
263	Prayagraj	Handia(NP)	06.03.23	DPR under preparation	2.30
264	Raebareli	Unchahar (NP)	06.03.23	DPR under preparation	1.00
265	Raebareli	Maharajganj (NP)	06.03.23	DPR under preparation	1.00
266	Raebareli	Bachhrawan (NP)	06.03.23	DPR under preparation	1.00
267	Raebareli	Naseerabad (NP)	06.03.23	DPR under preparation	2.00
268	Raebareli	Lalgang (NP)	06.03.23	DPR under preparation	2.50
269	Raebareli	Parsadepur (NP)	06.03.23	DPR under preparation	2.00
270	Raebareli	Dalmau (NP)	06.03.23	DPR under preparation	1.00
271	Sambhal	Babrala (NP)	06.03.23	DPR under preparation	1.90
272	Sambhal	Bahjoi (NPP)	06.03.23	DPR under preparation	3.70
273	Sambhal	Gawan (NP)	06.03.23	DPR under preparation	1.00
274	Sambhal	Gunnaur (NP)	06.03.23	DPR under preparation	2.40
275	Sambhal	Narauli (NP)	06.03.23	DPR under preparation	1.80
276	Sambhal	Sirsi (NP)	06.03.23	DPR under preparation	2.70
277	Shahajahanpur	Tilhar (NPP)	06.03.23	DPR under preparation	6.00
278	Shahajahanpur	Khudaganj (NP)	06.03.23	DPR under preparation	1.50
279	Shahajahanpur	Katra (NP)	06.03.23	DPR under preparation	3.25
280	Shahajahanpur	Jalalabad (NPP)	06.03.23	DPR under preparation	3.80

281	Shahajahanpur	Khutar (NP)	06.03.23	DPR under preparation	2.00
282	Shahajahanpur	Banda (NP)	06.03.23	DPR under preparation	2.00
283	Shahajahanpur	Nigohi (NP)	06.03.23	DPR under preparation	2.50
284	Sitapur	Laharpur (NPP)	06.03.23	DPR under preparation	6.41
285	Sitapur	Paitepur (NP)	06.03.23	DPR under preparation	1.44
286	Sitapur	Tambour-Ahmdabad(NP)	06.03.23	DPR under preparation	2.70
287	Sonbhadra	Pipari (NP)	06.03.23	DPR under preparation	1.60
288	Sonbhadra	Dala Bazar (NP)	06.03.23	DPR under preparation	1.10
289	Sonbhadra	Ghorawal (NP)	06.03.23	DPR under preparation	0.80
290	Sonbhadra	Renukot (NP)	06.03.23	DPR under preparation	2.10
291	Sonbhadra	Churk-Ghurma (NP)	06.03.23	DPR under preparation	0.70
292	Sonbhadra	Chopan (NP)	06.03.23	DPR under preparation	1.30
293	Sonbhadra	Duddhi (NP)	06.03.23	DPR under preparation	1.10
294	Varanasi	Gangapur (NP)	06.03.23	DPR under preparation	0.84
	Total (294 STPs)				**950.87**

Annexure-4

Status of CETP

February 2024

S.N	District	Name and Addressof the CETPs	Operated by	Installed Capacity (MLD)	Utilized Capacity (MLD)	Nature of Member Units	Operational Status	Observed final effluent quality	Treated Effluent receiving water body
1	Hapur	CETP, HPDA, Pilkhaun, Hapur	HPDA	2.1 MLD	1.10	Textile	Operational	Achieving	River Ganga through RiverKali East
2	Kanpur	CETP, UPSIDC Textile Complex, Rooma, Kanpur (for textile units)	UPSIDC/ Rooma Pollution Control Association	1.5 MLD	1.5	Textile	Operational	Achieving	On Land
3	Ghaziabad	Apparel Park TronicaCity CETP, Phase-I (for textile units), Ghaziabad	UPSIDC	6 MLD	2.5	Textile	Operational	Achieving	River Yamuna Through Hindon River
4	Mathura	CETP, Industrial Area, Site-A, Mathura	Industrial Association	6.25 MLD,	6.25	Textile	Operational	Achieving	River Yamuna
5	Unnao	Banther Industrial Pollution Control Co.CETP, Banther, Unnao	Banther Industrial Pollution Control Co.	4.5 MLD	4.5	Tannery	Operational	Achieving	River Ganga
6	Unnao	Unnao Tanneries Pollution Control Company (CETP)Site-II, Unnao	Unnao Tanneries Pollution Control Company	2.15 MLD	2.15	Tannery	Operational	Achieving	River Ganga
7	Kanpur	CETP Jajmau, Kanpur	U.P. Jal Nigam	36 MLD	36	Tannery	Operational	Achieving	Irrigation Channel

Annexure- 5.0

22 MSW-Operational Plant Status					
SN	**District**	**ULB**	**Capacity**	**Authorization valid upto**	**Operational status**
1	Hapur	Pilkhuwa	45	17-03-2028	Operational
2	Prayagraj	Prayagraj	400	15-03-2028	Operational
3	Kannauj	Kannauj	25	15-03-2028	Operational
4	Kanpur	Kanpur	1500	2/4/2028	Operational
5	Muzaffarnagar	Muzaffarnagar	120	16-03-2028	Operational
6	Aligarh	Aligarh	220	16-03-2028	Operational
7	Etawah	Etawah	75	14-04-2028	Operational
8	Mathura	Mathura	180	16-03-2028	Operational
9	Agra	Agra	500	7/7/2024	Operational
10	Barabanki	Nawabganj	100	27-03-2028	Operational
11	Lucknow	Lucknow	1300	16-03-2027	Operational
12	Varanasi	Varanasi	600	31-12-2027	Operational
13	Jaunpur	Jaunpur	60	31-12-2027	Operational
14	Ballia	Ballia	50	31-12-2027	Operational
15	Azamgarh	Mubarakpur	40	31-12-2027	Operational
16	Moradabad	Moradabad	400	31-12-2027	Operational
17	Noida	Noida	380	Appliedfor authorization	Operational
18	Ballia	Reorti	10	31-12-2027	Operational
19	Shahjahanpur	Shahjahanpur	90	Appliedfor authorization	Operational
20	Saharanpur	Gangoh	30	Appliedfor authorization	Operational
21	Ghaziabad	Ghaziabad	1200	Appliedfor authorization	Operational
22	Ghaziabad	Ghaziabad	2000	Appliedfor authorization	Operational
	Total		**9325**		

Annexure-5.1

List of Compost Pits in 161 ULBs

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
1	Agra	Agra	44	528	No issue
2	Agra	Shamsabad	5	6.5	No issue
3	Agra	Fatehpur Sikri	5	6.5	No issue
4	Agra	ACHHNERA	4	4	No issue
5	Agra	ETMADPUR	4	4	No issue
6	Agra	Bah	2	2.8	No issue
7	Agra	Jagner	2	2	No issue
8	Agra	Kheragarh	4	4.5	No issue
9	Agra	Kiraoli	4	4.5	No issue
10	Agra	Pinahat	3	3	No issue
11	Amroha	Hasanpur	6	7.5	No issue
12	Amroha	Bachhraon	5	2	No issue
13	Amroha	Naugawan Sadat	6	4	No issue
14	Bareilly	Bisharatganj	2	5	No issue
15	Bareilly	Fatehganj	2	5	No issue
16	Bareilly	Meerganj	2	5	No issue
17	Basti	Basti	2	2	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
18	Bhadohi	Bhadohi	2	4	No issue
19	Bhadohi	Nai Bazar	3	3	No issue
20	Bhadohi	Gopiganj	2	1.5	No issue
21	Bulandshahr	Anupshahr	5	0.5	No issue
22	Etah	Etah	3	5	No issue
23	Etah	Marhera	4	5	No issue
24	Etah	Aliganj	4	5	No issue
25	Etah	Awagarh	2	4	No issue
26	Etah	Jaithara	1	5	No issue
27	Etah	Nidhauli Kalan	2	2	No issue
28	Etah	Sakit	2	2	No issue
29	Etawah	Etawah	5	5	No issue
30	Etawah	Bharthana	3	3	No issue
31	Etawah	Jaswantnagar	3	3	No issue
32	Etawah	Bakewar	1	1	No issue
33	Etawah	Ekdil	2	2	No issue
34	Etawah	Lakhna	1	1	No issue
35	Farrukhabad	Farrukhabad	3	3	No issue
36	Farrukhabad	Kaimganj	8	4	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
37	Farrukhabad	Kamalganj	1	1	No issue
38	Farrukhabad	Kampil	1	1	No issue
39	Farrukhabad	Mohammadabad	6	4	No issue
40	Farrukhabad	Shamsabad	10	5	No issue
41	Fatehpur	Fatehpur	5	20	No issue
42	Fatehpur	Bindki	4	8	No issue
43	Fatehpur	Hathgam	1	1	No issue
44	Fatehpur	Khaga	67	30	No issue
45	Fatehpur	Kora Jahanabad	6	12	No issue
46	Hamirpur	Gohand	3	3	No issue
47	Hardoi	Hardoi	4	12	No issue
48	Hardoi	Shahabad	2	3	No issue
49	Hardoi	Sandila	4	5.5	No issue
50	Hardoi	Mallawan	4	3	No issue
51	Hardoi	PIHANI	2	4.5	No issue
52	Hardoi	Bilgram	6	4	No issue
53	Hardoi	Sandi	2	3.5	No issue
54	Hardoi	Beniganj	2	1.5	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
55	Hardoi	Gopamau	4	2.23	No issue
56	Hardoi	Kachhauna Patseni	2	2.1	No issue
57	Hardoi	Kursath	2	0.1	No issue
58	Hardoi	Madhoganj	2	4	No issue
59	Hardoi	Pali	2	2.35	No issue
60	Hathras	Hathras	8	8	No issue
61	Hathras	Sadabad	8	8	No issue
62	Kaushambi	Bharwari	5	5	No issue
63	Kaushambi	Manjhanpur	8	8	No issue
64	Kaushambi	Ajhuwa	2	2	No issue
65	Kaushambi	Chail	1	1	No issue
66	Kaushambi	Karari	2	2	No issue
67	Kaushambi	Daranagar	2	2	No issue
68	Kaushambi	Purab Pashchim Sharira	2	2	No issue
69	Kaushambi	Sarai Aquil	2	2	No issue
70	Kaushambi	Sirathu	2	2	No issue
71	Kaushambi	Charwa	2	2	No issue
72	Kushinagar	Padrauna	2	2	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
73	Kushinagar	Kushinagar	2	5	No issue
74	Kushinagar	Hata	2	5	No issue
75	Kushinagar	Kaptanganj	1	2	No issue
76	Kushinagar	Dudahi	2	2	No issue
77	Kushinagar	Ramkola	1	2	No issue
78	Kushinagar	Sewarhi	1	1	No issue
79	Lakimpur Kheri	Lakhimpur	5	5	No issue
80	Lakimpur Kheri	Gola Gokarannath	1	1	No issue
81	Lakimpur Kheri	MOHAMMADI	1	1	No issue
82	Lakimpur Kheri	Barwar	16	16	No issue
83	Lakimpur Kheri	Dhaurahra	4	10	No issue
84	Lakimpur Kheri	Kheri	2	2	No issue
85	Lakimpur Kheri	Mailani	1	1	No issue
86	Lakimpur Kheri	Oel Dhakhwa	2	1	No issue
87	Lakimpur Kheri	Singahi Bhedaura	1	1	No issue
88	Lucknow	Lucknow	142	213	No issue
89	Lucknow	Amethi	2	6	No issue
90	Lucknow	Bakshi Ka Talab	2	6	No issue
91	Lucknow	Gosaiganj	1	3	No issue
92	Lucknow	Itaunja	1	3	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
93	Lucknow	Kakori	1	3	No issue
94	Lucknow	Mahona	1	3	No issue
95	Lucknow	Malihabad	1	3	No issue
96	Lucknow	Banthara	2	6	No issue
97	Lucknow	Mohanlalganj	2	6	No issue
98	Lucknow	Nagram	2	6	No issue
99	Mahoba	Mahoba	6	2	No issue
100	Mahoba	Charkhari	3	1	No issue
101	Mahoba	Kabrai	3	1	No issue
102	Mahoba	Kharela	3	1	No issue
103	Mahoba	Kulpahar	6	2	No issue
104	Mainpuri	Mainpuri	18	30	No issue
105	Meerut	Shahjahanpur	1	4	No issue
106	Meerut	Siwalkhas	1	2	No issue
107	Mirzapur	Mirzapur	2	2	No issue
108	Mirzapur	Chunar	2	3	No issue
109	Mirzapur	Ahraura	1	0.5	No issue
110	Mirzapur	Kachhwa	2	1	No issue
111	Muzaffarnagar	Muzaffarnagar	3	3	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
112	Muzaffarnagar	Khatauli	3	3	No issue
113	Muzaffarnagar	Bhokerheri	3	3	No issue
114	Muzaffarnagar	Budhana	3	3	No issue
115	Muzaffarnagar	Charthawal	3	3	No issue
116	Muzaffarnagar	Jansath	3	3	No issue
117	Muzaffarnagar	Meerapur	3	3	No issue
118	Muzaffarnagar	Purquazi	3	3	No issue
119	Muzaffarnagar	Shahpur	3	3	No issue
120	Muzaffarnagar	Sisauli	3	3	No issue
121	Pilibhit	Neoria Husainpur	1	10	No issue
122	Pratapgarh	Pratapgarh	5	10	No issue
123	Rae Bareli	Rae Bareli	7	12	No issue
124	Rae Bareli	Bachhrawan	2	2	No issue
125	Rae Bareli	Dalmau	1	1	No issue
126	Rae Bareli	Lalganj	2	2	No issue
127	Rae Bareli	Maharajganj	1	1	No issue
128	Rae Bareli	Nasirabad	2	2	No issue
129	Rae Bareli	Parshadepur	1	1	No issue
130	Rae Bareli	Salon	2	2	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
131	Rae Bareli	Unchahar	1	1	No issue
132	Saharanpur	Saharanpur	20	35	No issue
133	Saharanpur	Deoband	3	15	No issue
134	Sambhal	Chandausi	10	3	No issue
135	Sambhal	Babrala	6	2	No issue
136	Sambhal	Sirsi	30	6	No issue
137	Shahjahanpur	Powayan	4	4	No issue
138	Shahjahanpur	Allahganj	2	2	No issue
139	Shahjahanpur	Katra	2	2	No issue
140	Shahjahanpur	Khutar	5	5	No issue
141	Shahjahanpur	Banda	1	1	No issue
142	Shamli	Shamli	10	5	No issue
143	Shravasti	Ikauna	6	1	No issue
144	Sitapur	Sitapur	10	10	No issue
145	Sitapur	Mahmudabad	5	5	No issue
146	Sitapur	Laharpur	8	8	No issue
147	Sitapur	Biswan	10	10	No issue
148	Sitapur	KHAIRABAD	40	20	No issue
149	Sitapur	Mishritnaimishar	2	2	No issue

S.No.	District	ULB Name	No. Of Pit	Pit Composting Capacity (TPD)	Issues related to progress
150	Sitapur	Hargaon	6	5	No issue
151	Sitapur	Maholi	5	5	No issue
152	Sitapur	Paintepur	4	4	No issue
153	Sitapur	Sidhauli	8	8	No issue
154	Sitapur	Tambaur Cum	8	5	No issue
155	Sonbhadra	Robertsganj	2	5	No issue
156	Sonbhadra	Ghorawal	1	2	No issue
157	Sonbhadra	Pipri	2	4	No issue
158	Sonbhadra	Renukoot	4	8	No issue
159	Unnao	Mohan	2	1	No issue
160	Unnao	Nyotani	2	1	No issue
161	Varanasi	Gangapur	2	2	No issue
Total			**868**	**1456.58**	

Annexure-5.2

Details of Operational MRF

711 MRF Operational Status					
S.N	District	ULBs	Capacity (TPD)	Status (Operational/Non Operational)	Timeline
1	Agra	Achhnera(NPP)	5	Operational	Mar-23
2	Agra	Agra(M.Corp)	5	Operational	Mar-23
3	Agra	Bah(NPP)	5	Operational	Mar-23
4	Agra	Dayalbagh(NP)	5	Operational	Mar-23
5	Agra	Etmadpur(NPP)	5	Operational	Mar-23
6	Agra	FatehpurSikri(NPP)	5	Operational	Mar-23
7	Agra	Jagner(NP)	5	Operational	Mar-23
8	Agra	Kheragarh(NP)	5	Operational	Mar-23
9	Agra	Kiraoali(NP)	5	Operational	Mar-23
10	Agra	Pinahat(NP)	5	Operational	Mar-23
11	Agra	Shamsabad(NPP)	5	Operational	Mar-23
12	Agra	Swamibagh(NP)	5	Operational	Mar-23
13	Firozabad	Eka(NP)	5	Operational	Mar-23
14	Firozabad	Fariha(NP)	5	Operational	Mar-23
15	Firozabad	Firozabad(M Corp.)	5	Operational	Mar-23
16	Firozabad	MAKKHANPUR	5	Operational	Mar-23
17	Firozabad	Shikohabad(NPP)	5	Operational	Mar-23
18	Firozabad	Sirsaganj(NPP)	5	Operational	Mar-23
19	Firozabad	Tundla(NPP)	5	Operational	Mar-23
20	Mainpuri	BARNAHAL	5	Operational	Mar-23
21	Mainpuri	Bewar(NP)	5	Operational	Mar-23
22	Mainpuri	Bhogaon(NP)	5	Operational	Mar-23
23	Mainpuri	Ghiraur(NP)	5	Operational	Mar-23
24	Mainpuri	JyotiKhuriya(NP)	5	Operational	Mar-23
25	Mainpuri	Karhal(NP)	5	Operational	Mar-23
26	Mainpuri	Kishni(NP)	5	Operational	Mar-23
27	Mainpuri	Kuraoali(NP)	5	Operational	Mar-23
28	Mainpuri	Kushmara(NP)	5	Operational	Mar-23
29	Mainpuri	Mainpuri(NPP)	5	Operational	Mar-23
30	Mathura	Bajna(NP)	5	Operational	Mar-23
31	Mathura	Baldeo(NP)	5	Operational	Mar-23

711 MRF Operational Status					
32	Mathura	Barsana(NP)	5	Operational	Mar-23
33	Mathura	Chaumuhan(NP)	5	Operational	Mar-23
34	Mathura	Chhata(NP)	5	Operational	Mar-23
35	Mathura	Farah (NP)	5	Operational	Mar-23
36	Mathura	Gokul(NP)	5	Operational	Mar-23
37	Mathura	Govardhan(NP)	5	Operational	Mar-23
38	Mathura	Mahavan(NP)	5	Operational	Mar-23
39	Mathura	Mathura(MCorp.)	5	Operational	Mar-23
40	Mathura	Nandgaon(NP)	5	Operational	Mar-23
41	Mathura	Radhakund(NP)	5	Operational	Mar-23
42	Mathura	Saunkh(NP)	5	Operational	Mar-23
43	Aligarh	Aligarh(MCorp.)	5	Operational	Mar-23
44	Aligarh	Atrauli(NPP)	5	Operational	Mar-23
45	Aligarh	Beswan(NP)	5	Operational	Mar-23
46	Aligarh	CHANDAUS	5	Operational	Mar-23
47	Aligarh	Chharra(NP)	5	Operational	Mar-23
48	Aligarh	Harduaganj(NP)	5	Operational	Mar-23
49	Aligarh	Iglas(NP)	5	Operational	Mar-23
50	Aligarh	Jalali(NP)	5	Operational	Mar-23
51	Aligarh	Jattari(NP)	5	Operational	Mar-23
52	Aligarh	JAWANSIKANDARPUR(NP)	5	Operational	Mar-23
53	Aligarh	Kauriaganj(NP)	5	Operational	Mar-23
54	Aligarh	Khair (NPP)	5	Operational	Mar-23
55	Aligarh	Pilkhana(NP)	5	Operational	Mar-23
56	Aligarh	Vijaigarh(NP)	5	Operational	Mar-23
57	Etah	Aliganj(NPP)	5	Operational	Mar-23
58	Etah	Awagarh(NP)	5	Operational	Mar-23
59	Etah	Etah(NPP)	5	Operational	Mar-23
60	Etah	Jaithara(NP)	5	Operational	Mar-23
61	Etah	Jalesar(NPP)	5	Operational	Mar-23
62	Etah	Marchra(NPP)	5	Operational	Mar-23
63	Etah	NidhauliKalan(NP)	5	Operational	Mar-23
64	Etah	RajaKaRampur(NP)	5	Operational	Mar-23
65	Etah	Sakit(NP)	5	Operational	Mar-23
66	Hathras	Hasayan(NP)	5	Operational	Mar-23
67	Hathras	Hathras(NPP)	5	Operational	Mar-23
68	Hathras	Mendu(NP)	5	Operational	Mar-23

711 MRF Operational Status					
69	Hathras	Purdilnagar(NP)	5	Operational	Mar-23
70	Hathras	Sadabad(NP)	5	Operational	Mar-23
71	Hathras	Sahpau(NP)	5	Operational	Mar-23
72	Hathras	Sasni (NP)	5	Operational	Mar-23
73	Kasganj	Amapur(NP)	5	Operational	Mar-23
74	Kasganj	Bhargain(NP)	5	Operational	Mar-23
75	Kasganj	Kasganj(NPP)	5	Operational	Mar-23
76	Kasganj	Mohanpur(NP)	5	Operational	Mar-23
77	Kasganj	Patiyali(NP)	5	Operational	Mar-23
78	Kasganj	Sahawar(NP)	5	Operational	Mar-23
79	Kasganj	Sidhpura(NP)	5	Operational	Mar-23
80	Kasganj	Soron(NPP)	5	Operational	Mar-23
81	AmbedkarNagar	Iltifatganj(NP)	5	Operational	Mar-23
82	Amethi	Gauriganj(NPP)	5	Operational	Mar-23
83	Amethi	Musafirkhana(NP)	5	Operational	Mar-23
84	Ayodhya	Ayodhya(MCorp.)	5	Operational	Mar-23
85	Ayodhya	Bikapur(NP)	5	Operational	Mar-23
86	Barabanki	Banki (NP)	5	Operational	Mar-23
87	Barabanki	Belhara(NP)	5	Operational	Mar-23
88	Barabanki	Dariyabad(NP)	5	Operational	Mar-23
89	Barabanki	Dewa(NP)	5	Operational	Mar-23
90	Barabanki	Fatehpur(NP)	5	Operational	Mar-23
91	Barabanki	Haidergarh(NP)	5	Operational	Mar-23
92	Barabanki	Nawabganj(NPP)	5	Operational	Mar-23
93	Barabanki	Ramnagar(NP)	5	Operational	Mar-23
94	Barabanki	Satrikh(NP)	5	Operational	Mar-23
95	Barabanki	Siddhaur(NP)	5	Operational	Mar-23
96	Barabanki	TikaitNagar(NP)	5	Operational	Mar-23
97	Barabanki	Zaidpur(NP)	5	Operational	Mar-23
98	Sultanpur	Dostpur(NP)	5	Operational	Mar-23
99	Sultanpur	Kadipur(NP)	5	Operational	Mar-23
100	Sultanpur	Koeripur(NP)	5	Operational	Mar-23
101	Sultanpur	Sultanpur(NPP)	5	Operational	Mar-23
102	Azamgarh	Atrauliya(NP)	5	Operational	Mar-23
103	Azamgarh	Bilariaganj(NP)	5	Operational	Mar-23
104	Azamgarh	Jiyanpur(NP)	5	Operational	Mar-23
105	Azamgarh	KatgharLalganj(NP)	5	Operational	Mar-23

711 MRF Operational Status					
106	Azamgarh	Mahrajganj(NP)	5	Operational	Mar-23
107	Azamgarh	Mahul(NP)	5	Operational	Mar-23
108	Azamgarh	Mehnagar(NP)	5	Operational	Mar-23
109	Azamgarh	Mubarakpur(NPP)	5	Operational	Mar-23
110	Azamgarh	Nizamabad(NP)	5	Operational	Mar-23
111	Azamgarh	SaraiMir (NP)	5	Operational	Mar-23
112	Ballia	BeltharaRoad(NP)	5	Operational	Mar-23
113	Ballia	Rasra(NPP)	5	Operational	Mar-23
114	Ballia	Reoti(NP)	5	Operational	Mar-23
115	Ballia	Sikanderpur(NP)	5	Operational	Mar-23
116	Mau	Kopaganj(NP)	5	Operational	Mar-23
117	Badaun	Allapur(NP)	5	Operational	Mar-23
118	Badaun	Bilsi (NPP)	5	Operational	Mar-23
119	Badaun	Bisauli(NPP)	5	Operational	Mar-23
120	Badaun	Budaun(NPP)	5	Operational	Mar-23
121	Badaun	Dataganj(NPP)	5	Operational	Mar-23
122	Badaun	Faizganj(NP)	5	Operational	Mar-23
123	Badaun	Gulariya(NP)	5	Operational	Mar-23
124	Badaun	Islamnagar(NP)	5	Operational	Mar-23
125	Badaun	Kachhla(NP)	5	Operational	Mar-23
126	Badaun	Kakrala(NPP)	5	Operational	Mar-23
127	Badaun	Kunwargaon(NP)	5	Operational	Mar-23
128	Badaun	Mundiya(NP)	5	Operational	Mar-23
129	Badaun	Rudayan(NP)	5	Operational	Mar-23
130	Badaun	Sahaswan(NPP)	5	Operational	Mar-23
131	Badaun	Saidpur(NP)	5	Operational	Mar-23
132	Badaun	Sakhanu(NP)	5	Operational	Mar-23
133	Badaun	Ujhani(NPP)	5	Operational	Mar-23
134	Badaun	Usawan(NP)	5	Operational	Mar-23
135	Badaun	Uschat(NP)	5	Operational	Mar-23
136	Badaun	Wazirganj(NP)	5	Operational	Mar-23
137	Bareilly	Aonla(NPP)	5	Operational	Mar-23
138	Bareilly	Baheri(NPP)	5	Operational	Mar-23
139	Bareilly	Bareilly(MCorp.)	5	Operational	Mar-23
140	Bareilly	Bisharatganj(NP)	5	Operational	Mar-23
141	Bareilly	Dcoranian(NP)	5	Operational	Mar-23
142	Bareilly	DhauraTanda(NP)	5	Operational	Mar-23

711 MRF Operational Status					
143	Bareilly	Faridpur(NP)	5	Operational	Mar-23
144	Bareilly	Faridpur(NPP)	5	Operational	Mar-23
145	Bareilly	FatehganjPashchimi(NP)	5	Operational	Mar-23
146	Bareilly	FatehganjPurvi(NP)	5	Operational	Mar-23
147	Bareilly	Mirganj(NP)	5	Operational	Mar-23
148	Bareilly	Richha(NP)	5	Operational	Mar-23
149	Bareilly	Rithora(NP)	5	Operational	Mar-23
150	Bareilly	Sainthal(NP)	5	Operational	Mar-23
151	Bareilly	Shahi(NP)	5	Operational	Mar-23
152	Bareilly	Shergarh(NP)	5	Operational	Mar-23
153	Bareilly	Shishgarh(NP)	5	Operational	Mar-23
154	Bareilly	Sirauli(NP)	5	Operational	Mar-23
155	Bareilly	ThiriyaNizawatKhan(NP)	5	Operational	Mar-23
156	Pilibhit	Barkhera(NP)	5	Operational	Mar-23
157	Pilibhit	Bilsanda(NP)	5	Operational	Mar-23
158	Pilibhit	Bisalpur(NPP)	5	Operational	Mar-23
159	Pilibhit	GulariyaBhindara(NP)	5	Operational	Mar-23
160	Pilibhit	Jahanabad(NP)	5	Operational	Mar-23
161	Pilibhit	Kalinagar(NP)	5	Operational	Mar-23
162	Pilibhit	NyoriaHusainpur(NP)	5	Operational	Mar-23
163	Pilibhit	Pilibhit(NPP)	5	Operational	Mar-23
164	Pilibhit	Puranpur(NPP)	5	Operational	Mar-23
165	Shahjahanpur	Allahganj(NP)	5	Operational	Mar-23
166	Shahjahanpur	Jalalabad(NPP)	5	Operational	Mar-23
167	Shahjahanpur	Kanth (NP)	5	Operational	Mar-23
168	Shahjahanpur	Katra(NP)	5	Operational	Mar-23
169	Shahjahanpur	Khudaganj(NP)	5	Operational	Mar-23
170	Shahjahanpur	Khutar(NP)	5	Operational	Mar-23
171	Shahjahanpur	Powayan(NPP)	5	Operational	Mar-23
172	Shahjahanpur	Shahjahanpur(MCorp.)	5	Operational	Mar-23
173	Shahjahanpur	Tilhar (NPP)	5	Operational	Mar-23
174	Basti	Basti (NPP)	5	Operational	Mar-23
175	Basti	Harraiya(NP)	5	Operational	Mar-23
176	Basti	RudhauliBazar(NP)	5	Operational	Mar-23
177	SantKabeerNagar	Hariharpur(NP)	5	Operational	Mar-23
178	SantKabeerNagar	Khalilabad(NPP)	5	Operational	Mar-23
179	SantKabeerNagar	Maghar(NP)	5	Operational	Mar-23

711 MRF Operational Status					
180	SantKabeerNagar	Mehdawal(NP)	5	Operational	Mar-23
181	SiddharthNagar	Bansi (NPP)	5	Operational	Mar-23
182	SiddharthNagar	BarhaniBazar(NP)	5	Operational	Mar-23
183	Banda	Banda(NPP)	5	Operational	Mar-23
184	Banda	Atarra(NPP)	5	Operational	Mar-23
185	Banda	Baberu(NP)	5	Operational	Mar-23
186	Banda	BisandaBuzurg(NP)	5	Operational	Mar-23
187	Banda	Mataundh(NP)	5	Operational	Mar-23
188	Banda	Naraini(NP)	5	Operational	Mar-23
189	Banda	Oran(NP)	5	Operational	Mar-23
190	Banda	Tindwari(NP)	5	Operational	Mar-23
191	Chitrakoot	ManikpurSarhat(NP)	5	Operational	Mar-23
192	Hamirpur	Hamirpur(NPP)	5	Operational	Mar-23
193	Hamirpur	Maudaha(NPP)	5	Operational	Mar-23
194	Hamirpur	Rath(NPP)	5	Operational	Mar-23
195	Hamirpur	Sarila(NP)	5	Operational	Mar-23
196	Mahoba	Charkhari(NPP)	5	Operational	Mar-23
197	Mahoba	Kabrai(NP)	5	Operational	Mar-23
198	Mahoba	Kharela(NP)	5	Operational	Mar-23
199	Mahoba	KulPahar(NP)	5	Operational	Mar-23
200	Mahoba	Mahoba(NPP)	5	Operational	Mar-23
201	Bahraich	Bahraich(NPP)	5	Operational	Mar-23
202	Balrampur	Pachperwa(NP)	5	Operational	Mar-23
203	Balrampur	Tulsipur(NP)	5	Operational	Mar-23
204	Gonda	Katra(NP)	5	Operational	Mar-23
205	Gonda	Paraspur(NP)	5	Operational	Mar-23
206	Sravasti	Bhinga(NPP)	5	Operational	Mar-23
207	Sravasti	Ikauna(NP)	5	Operational	Mar-23
208	Deoria	Bariyarpur(NP)	5	Operational	Mar-23
209	Deoria	Bhatpar Rani (NP)	5	Operational	Mar-23
210	Deoria	Deoria(NPP)	5	Operational	Mar-23
211	Deoria	GauraBarhaj(NPP)	5	Operational	Mar-23
212	Deoria	GauriBazar (NP)	5	Operational	Mar-23
213	Deoria	Lar(NP)	5	Operational	Mar-23
214	Deoria	Majhauliraj(NP)	5	Operational	Mar-23
215	Deoria	RampurKarkhana(NP)	5	Operational	Mar-23
216	Deoria	Rudrapur(NP)	5	Operational	Mar-23

711 MRF Operational Status					
217	Deoria	Salempur(NP)	5	Operational	Mar-23
218	Gorakhpur	GolaBazar(NP)	5	Operational	Mar-23
219	Gorakhpur	Gorakhpur(MCorp.)	5	Operational	Mar-23
220	Gorakhpur	Pipraich(NP)	5	Operational	Mar-23
221	Gorakhpur	Sahjanwan(NP)	5	Operational	Mar-23
222	Kushinagar	Hata(NPP)	5	Operational	Mar-23
223	Kushinagar	Kaptanganj(NP)	5	Operational	Mar-23
224	Maharajganj	Anandnagar(NP)	5	Operational	Mar-23
225	Maharajganj	Maharajganj(NPP)	5	Operational	Mar-23
226	Maharajganj	Nautanwa(NPP)	5	Operational	Mar-23
227	Maharajganj	Nichlaul(NP)	5	Operational	Mar-23
228	Maharajganj	SiswaBazar(NP)	5	Operational	Mar-23
229	Maharajganj	Sonauli(NP)	5	Operational	Mar-23
230	Jalaun	AIT(NP)	5	Operational	Mar-23
231	Jalaun	Jalaun(NPP)	5	Operational	Mar-23
232	Jalaun	Kadaura(NP)	5	Operational	Mar-23
233	Jalaun	Kalpi (NPP)	5	Operational	Mar-23
234	Jalaun	Konch(NPP)	5	Operational	Mar-23
235	Jalaun	Kotra(NP)	5	Operational	Mar-23
236	Jalaun	Madhogarh(NP)	5	Operational	Mar-23
237	Jalaun	Nadigaon(NP)	5	Operational	Mar-23
238	Jalaun	Orai (NPP)	5	Operational	Mar-23
239	Jalaun	Rampura(NP)	5	Operational	Mar-23
240	Jalaun	Umri(NP)	5	Operational	Mar-23
241	Jaunpur	Jaunpur(NPP)	5	Operational	Mar-23
242	Jhansi	Baragaon(NP)	5	Operational	Mar-23
243	Jhansi	BaruaSagar(NPP)	5	Operational	Mar-23
244	Jhansi	Chirgaon(NPP)	5	Operational	Mar-23
245	Jhansi	Erich(NP)	5	Operational	Mar-23
246	Jhansi	Garautha(NP)	5	Operational	Mar-23
247	Jhansi	Gursarai(NPP)	5	Operational	Mar-23
248	Jhansi	Jhansi(MCorp.)	5	Operational	Mar-23
249	Jhansi	Kathera(NP)	5	Operational	Mar-23
250	Jhansi	Mauranipur(NPP)	5	Operational	Mar-23
251	Jhansi	Moth(NP)	5	Operational	Mar-23
252	Jhansi	Ranipur(NP)	5	Operational	Mar-23
253	Jhansi	Samthar(NPP)	5	Operational	Mar-23

711 MRF Operational Status					
254	Jhansi	TondiFatehpur(NP)	5	Operational	Mar-23
255	Lalitpur	Lalitpur(NPP)	5	Operational	Mar-23
256	Lalitpur	Mahroni(NP)	5	Operational	Mar-23
257	Lalitpur	Pali(NP)	5	Operational	Mar-23
258	Lalitpur	Talbehat(NP)	5	Operational	Mar-23
259	Auraiya	Achhalda(NP)	5	Operational	Mar-23
260	Auraiya	Atasu (NP)	5	Operational	Mar-23
261	Auraiya	Auraiya(NPP)	5	Operational	Mar-23
262	Auraiya	BabarpurAjitmal(NP)	5	Operational	Mar-23
263	Auraiya	Bidhuna(NP)	5	Operational	Mar-23
264	Auraiya	Dibiyapur(NP)	5	Operational	Mar-23
265	Auraiya	Phaphund(NP)	5	Operational	Mar-23
266	Etawah	Bharthana(NPP)	5	Operational	Mar-23
267	Etawah	Ekdil (NP)	5	Operational	Mar-23
268	Etawah	Etawah(NPP)	5	Operational	Mar-23
269	Etawah	Jaswantnagar(NPP)	5	Operational	Mar-23
270	Farrukhabad	Farrukhabad(NPP)(G)	5	Operational	Mar-23
271	Farrukhabad	Kaimganj(NPP)	5	Operational	Mar-23
272	Farrukhabad	Kamalganj(NP)	5	Operational	Mar-23
273	Farrukhabad	Kampil(NP)	5	Operational	Mar-23
274	Farrukhabad	Mohammadabad(NP)	5	Operational	Mar-23
275	Farrukhabad	Shamsabad(NP)	5	Operational	Mar-23
276	Kannauj	Chhibramau(NPP)	5	Operational	Mar-23
277	Kannauj	Gursahaiganj(NPP)	5	Operational	Mar-23
278	Kannauj	Samdhan(NP)	5	Operational	Mar-23
279	Kannauj	Sikanderpur(NP)	5	Operational	Mar-23
280	Kannauj	Talgram(NP)	5	Operational	Mar-23
281	Kannauj	Tirwaganj(NP)	5	Operational	Mar-23
282	KanpurDehat	Akbarpur(NP)	5	Operational	Mar-23
283	KanpurDehat	Derapur(NP)	5	Operational	Mar-23
284	KanpurDehat	Jhinjhak(NPP)	5	Operational	Mar-23
285	KanpurDehat	Pukhrayan(NPP)	5	Operational	Mar-23
286	KanpurDehat	Rasulabad(NP)	5	Operational	Mar-23
287	KanpurDehat	Rura(NP)	5	Operational	Mar-23
288	KanpurDehat	Shivli (NP)	5	Operational	Mar-23
289	KanpurDehat	Sikandra(NP)	5	Operational	Mar-23
290	KanpurNagar	Kanpur(MCorp.)(G)	5	Operational	Mar-23

711 MRF Operational Status					
291	KanpurNagar	Shivrajpur(NP)	5	Operational	Mar-23
292	Hardoi	Beniganj(NP)	5	Operational	Mar-23
293	Hardoi	Bilgram(NPP)	5	Operational	Mar-23
294	Hardoi	Gopamau(NP)	5	Operational	Mar-23
295	Hardoi	Hardoi(NPP)	5	Operational	Mar-23
296	Hardoi	Madhoganj(NP)	5	Operational	Mar-23
297	Hardoi	Mallawan(NPP)	5	Operational	Mar-23
298	Hardoi	Pali(NP)	5	Operational	Mar-23
299	Hardoi	Pihani(NPP)	5	Operational	Mar-23
300	Hardoi	Sandila(NPP)	5	Operational	Mar-23
301	Hardoi	Sandila(NPP)	5	Operational	Mar-23
302	Hardoi	Shahabad(NPP)	5	Operational	Mar-23
303	Hardoi	Shahabad(NPP)	5	Operational	Mar-23
304	Kheeri	Barwar(NP)	5	Operational	Mar-23
305	Kheeri	Dhaurehra(NP)	5	Operational	Mar-23
306	Kheeri	GolaGokarannath(NPP)	5	Operational	Mar-23
307	Kheeri	Kheri (NP)	5	Operational	Mar-23
308	Kheeri	Lakhimpur(NPP)	5	Operational	Mar-23
309	Kheeri	Mailani(NP)	5	Operational	Mar-23
310	Kheeri	Mohammadi(NPP)	5	Operational	Mar-23
311	Kheeri	OclDhakwa(NP)	5	Operational	Mar-23
312	Kheeri	PaliyaKalan(NPP)	5	Operational	Mar-23
313	Kheeri	SingahiBhindaura(NP)	5	Operational	Mar-23
314	Lucknow	Amcthi(NP)	5	Operational	Mar-23
315	Lucknow	BakshiKaTalab(NP)	5	Operational	Mar-23
316	Lucknow	Gosainganj(NP)	5	Operational	Mar-23
317	Lucknow	Itaunja(NP)	5	Operational	Mar-23
318	Lucknow	Kakori(NP)	5	Operational	Mar-23
319	Lucknow	Lucknow(MCorp.)	5	Operational	Mar-23
320	Lucknow	Mahona(NP)	5	Operational	Mar-23
321	Lucknow	Nagram(NP)	5	Operational	Mar-23
322	Raebareilly	Bachhrawan(NP)	5	Operational	Mar-23
323	Raebareilly	Dalmau(NP)	5	Operational	Mar-23
324	Raebareilly	Maharajganj(NP)	5	Operational	Mar-23
325	Raebareilly	Nasirabad(NP)	5	Operational	Mar-23
326	Raebareilly	Parsadcpur(NP)	5	Operational	Mar-23
327	Raebareilly	Salon (NP)	5	Operational	Mar-23

711 MRF Operational Status					
328	Raebareilly	Unchahar(NP)	5	Operational	Mar-23
329	Sitapur	Biswan(NPP)	5	Operational	Mar-23
330	Sitapur	Hargaon(NP)	5	Operational	Mar-23
331	Sitapur	Khairabad(NPP)	5	Operational	Mar-23
332	Sitapur	Laharpur(NPP)	5	Operational	Mar-23
333	Sitapur	Mahmudabad(NPP)	5	Operational	Mar-23
334	Sitapur	Maholi(NP)	5	Operational	Mar-23
335	Sitapur	Misrikh-Naimish(NPP)	5	Operational	Mar-23
336	Sitapur	Paintepur(NP)	5	Operational	Mar-23
337	Sitapur	Sidhauli(NP)	5	Operational	Mar-23
338	Sitapur	Sitapur(NPP)	5	Operational	Mar-23
339	Sitapur	Tambaur-Ahamdabad(NP)	5	Operational	Mar-23
340	Unnao	Auras(NP)	5	Operational	Mar-23
341	Unnao	Bangarmau(NPP)	5	Operational	Mar-23
342	Unnao	BhagwantNagar(NP)	5	Operational	Mar-23
343	Unnao	Bighapur(NP)	5	Operational	Mar-23
344	Unnao	FatehpurChaurasi(NP)	5	Operational	Mar-23
345	Unnao	Gangaghat(NPP)(G)	5	Operational	Mar-23
346	Unnao	GanjMuradabad(NP)	5	Operational	Mar-23
347	Unnao	Hyderabad(NP)	5	Operational	Mar-23
348	Unnao	Kursath(NP)	5	Operational	Mar-23
349	Unnao	Maurawan(NP)	5	Operational	Mar-23
350	Unnao	Mohan(NP)	5	Operational	Mar-23
351	Unnao	Nawabganj(NP)	5	Operational	Mar-23
352	Unnao	Nyotini(NP)	5	Operational	Mar-23
353	Unnao	Purwa(NP)	5	Operational	Mar-23
354	Unnao	Rasulabad(NP)	5	Operational	Mar-23
355	Unnao	Safipur(NP)	5	Operational	Mar-23
356	Unnao	Ugu(NP)	5	Operational	Mar-23
357	Unnao	Unnao(NPP)	5	Operational	Mar-23
358	Bagpat	AminagarSarai(NP)	5	Operational	Mar-23
359	Bagpat	Baraut(NPP)	5	Operational	Mar-23
360	Bagpat	Chhaprauli(NP)	5	Operational	Mar-23
361	Bagpat	Doghat(NP)	5	Operational	Mar-23
362	Bagpat	Khekada(NPP)	5	Operational	Mar-23
363	Bagpat	Tikri(NP)	5	Operational	Mar-23
364	Bulandsahar	Anupshahr(NPP)(G)	5	Operational	Mar-23

711 MRF Operational Status					
365	Bulandsahar	Aurangabad(NP)	5	Operational	Mar-23
366	Bulandsahar	BhawanBahadurnagar(NP)	5	Operational	Mar-23
367	Bulandsahar	Bugrasi(NP)	5	Operational	Mar-23
368	Bulandsahar	Chhatari(NP)	5	Operational	Mar-23
369	Bulandsahar	Dibai (NPP)	5	Operational	Mar-23
370	Bulandsahar	Gulaoti(NPP)	5	Operational	Mar-23
371	Bulandsahar	Jahangirabad(NPP)	5	Operational	Mar-23
372	Bulandsahar	Khanpur(NP)	5	Operational	Mar-23
373	Bulandsahar	Khurja(NPP)	5	Operational	Mar-23
374	Bulandsahar	Naraura(NP)(G)	5	Operational	Mar-23
375	Bulandsahar	Shikarpur(NPP)	5	Operational	Mar-23
376	Bulandsahar	Siana(NPP)	5	Operational	Mar-23
377	Bulandsahar	Sikandrabad(NPP)	5	Operational	Mar-23
378	GautamBuddhNagar	Bilaspur(NP)	5	Operational	Mar-23
379	GautamBuddhNagar	Dadri (NPP)	5	Operational	Mar-23
380	GautamBuddhNagar	Jewar(NP)	5	Operational	Mar-23
381	Ghaziabad	Faridnagar(NP)	5	Operational	Mar-23
382	Ghaziabad	Ghaziabad (M Corp.)	205	Operational	Mar-23
383	Ghaziabad	Modinagar(NPP)	5	Operational	Mar-23
384	Ghaziabad	Niwari(NP)	5	Operational	Mar-23
385	Hapur	Garhmukhteshwar(NPP)(G)	5	Operational	Mar-23
386	Hapur	Hapur(NPP)	5	Operational	Mar-23
387	Meerut	Daurala(NP)	5	Operational	Mar-23
388	Meerut	Harra(NP)	5	Operational	Mar-23
389	Meerut	Hastinapur(NP)(G)	5	Operational	Mar-23
390	Meerut	Karnawal(NP)	5	Operational	Mar-23
391	Meerut	Kharkhauda(NP)	5	Operational	Mar-23
392	Meerut	Khiwai(NP)	5	Operational	Mar-23
393	Meerut	Lawar(NP)	5	Operational	Mar-23
394	Meerut	Mawana(NPP)	5	Operational	Mar-23
395	Meerut	Parikshitgarh(NP)	5	Operational	Mar-23
396	Meerut	Phalauda(NP)	5	Operational	Mar-23
397	Meerut	Sardhana(NPP)	5	Operational	Mar-23
398	Meerut	Sewalkhas(NP)	5	Operational	Mar-23
399	Meerut	Shahjahanpur(NP)	5	Operational	Mar-23

711 MRF Operational Status					
400	Bhadohi	Bhadohi(NPP)	5	Operational	Mar-23
401	Bhadohi	GhosiaBazar(NP)	5	Operational	Mar-23
402	Bhadohi	Gopiganj(NPP)	5	Operational	Mar-23
403	Bhadohi	Gyanpur(NP)	5	Operational	Mar-23
404	Bhadohi	Khamaria(NP)	5	Operational	Mar-23
405	Bhadohi	NaiBazar(NP)	5	Operational	Mar-23
406	Bhadohi	Suriyawan(NP)	5	Operational	Mar-23
407	Mirzapur	Ahraura(NPP)	5	Operational	Mar-23
408	Mirzapur	Chunar(NPP)(G)	5	Operational	Mar-23
409	Mirzapur	Mirzapur(NPP)(G)	5	Operational	Mar-23
410	Sonbhadra	Chopan(NP)	5	Operational	Mar-23
411	Sonbhadra	Dudhi(NP)	5	Operational	Mar-23
412	Sonbhadra	Ghorawal(NP)	5	Operational	Mar-23
413	Sonbhadra	Pipri(NP)	5	Operational	Mar-23
414	Sonbhadra	Renukoot(NP)	5	Operational	Mar-23
415	Sonbhadra	Sonbhadra-Robertsganj(NPP)	5	Operational	Mar-23
416	Amroha	Amroha(NPP)	5	Operational	Mar-23
417	Amroha	Bachhraon(NPP)	5	Operational	Mar-23
418	Amroha	Dhanaura(NPP)	5	Operational	Mar-23
419	Amroha	Gajraula(NPP)	5	Operational	Mar-23
420	Amroha	Hasanpur(NPP)	5	Operational	Mar-23
421	Amroha	Joya(NP)	5	Operational	Mar-23
422	Amroha	NaugawanSadat(NP)	5	Operational	Mar-23
423	Amroha	Ujhari(NP)	5	Operational	Mar-23
424	Bijnor	Afzalgarh(NPP)	5	Operational	Mar-23
425	Bijnor	Bijnore(NPP)(G)	5	Operational	Mar-23
426	Bijnor	Chandpur(NPP)	5	Operational	Mar-23
427	Bijnor	Dhampur(NPP)	5	Operational	Mar-23
428	Bijnor	Haldaur(NPP)	5	Operational	Mar-23
429	Bijnor	Jalalabad(NP)	5	Operational	Mar-23
430	Bijnor	Jhalu(NP)	5	Operational	Mar-23
431	Bijnor	Kiratpur(NPP)	5	Operational	Mar-23
432	Bijnor	Mandawar(NP)	5	Operational	Mar-23
433	Bijnor	Nagina(NPP)	5	Operational	Mar-23
434	Bijnor	Najibabad(NPP)	5	Operational	Mar-23
435	Bijnor	Nehtaur(NPP)	5	Operational	Mar-23
436	Bijnor	Noorpur(NPP)	5	Operational	Mar-23

711 MRF Operational Status					
437	Bijnor	Sahanpur(NP)	5	Operational	Mar-23
438	Bijnor	Sahaspur(NP)	5	Operational	Mar-23
439	Bijnor	Seohara(NPP)	5	Operational	Mar-23
440	Bijnor	Sherkot(NPP)	5	Operational	Mar-23
441	Bijnor	Warhapur(NP)	5	Operational	Mar-23
442	Moradabad	Agwanpur(NP)	5	Operational	Mar-23
443	Moradabad	BhojpurDharampur(NP)	5	Operational	Mar-23
444	Moradabad	Bilari(NPP)	5	Operational	Mar-23
445	Moradabad	Kanth (NP)	5	Operational	Mar-23
446	Moradabad	Kundarki(NP)	5	Operational	Mar-23
447	Moradabad	Moradabad(MCorp.)	5	Operational	Mar-23
448	Moradabad	Pakbada(NP)	5	Operational	Mar-23
449	Moradabad	Thakurdwara(NPP)	5	Operational	Mar-23
450	Moradabad	UmriKalan(NP)	5	Operational	Mar-23
451	Rampur	Bilaspur(NPP)	5	Operational	Mar-23
452	Rampur	Maswasi(NP)	5	Operational	Mar-23
453	Rampur	Milak(NPP)	5	Operational	Mar-23
454	Rampur	Rampur(NPP)	5	Operational	Mar-23
455	Rampur	Swar(NPP)	5	Operational	Mar-23
456	Rampur	Tanda(NPP)	5	Operational	Mar-23
457	Sambhal	Bahjoi(NPP)	5	Operational	Mar-23
458	Sambhal	Chandausi(NPP)	5	Operational	Mar-23
459	Sambhal	Gawan(NP)	5	Operational	Mar-23
460	Sambhal	Gunnaur(NP)	5	Operational	Mar-23
461	Sambhal	Narauli(NP)	5	Operational	Mar-23
462	Sambhal	Sambhal(NPP)	5	Operational	Mar-23
463	Sambhal	Sirsi (NP)	5	Operational	Mar-23
464	Fatehpur	ASOTHER(NP)	5	Operational	Mar-23
465	Fatehpur	Bindki(NPP)	5	Operational	Mar-23
466	Fatehpur	Fatehpur(NPP)	5	Operational	Mar-23
467	Fatehpur	Hathgaam(NP)	5	Operational	Mar-23
468	Fatehpur	Khaga(NP)	5	Operational	Mar-23
469	Fatehpur	KoraJahanabad(NP)	5	Operational	Mar-23
470	Kaushambi	Ajhuwa(NP)	5	Operational	Mar-23
471	Kaushambi	Bharwari(NP)	5	Operational	Mar-23
472	Kaushambi	Chail (NP)	5	Operational	Mar-23
473	Kaushambi	Karari(NP)	5	Operational	Mar-23

711 MRF Operational Status					
474	Kaushambi	Manjhanpur(NP)	5	Operational	Mar-23
475	Kaushambi	Sarai Aquil(NP)	5	Operational	Mar-23
476	Kaushambi	Sirathu(NP)	5	Operational	Mar-23
477	Pratapgarh	BelaPratapgarh(NPP)	5	Operational	Mar-23
478	Pratapgarh	KatraMedniganj(NP)	5	Operational	Mar-23
479	Pratapgarh	Kunda(NP)	5	Operational	Mar-23
480	Pratapgarh	Lalganj(NP)	5	Operational	Mar-23
481	Pratapgarh	Manikpur(NP)	5	Operational	Mar-23
482	Pratapgarh	Patti(NP)	5	Operational	Mar-23
483	Pratapgarh	PratapgarhCity(NP)	5	Operational	Mar-23
484	Pratapgarh	Raniganj(NP)	5	Operational	Mar-23
485	Prayagraj	Bharatganj(NP)	5	Operational	Mar-23
486	Prayagraj	Handia(NP)	5	Operational	Mar-23
487	Prayagraj	Koraon(NP)	5	Operational	Mar-23
488	Prayagraj	LalGopalganj(NP)	5	Operational	Mar-23
489	Prayagraj	MauAima(NP)	5	Operational	Mar-23
490	Prayagraj	Phulpur(NP)	5	Operational	Mar-23
491	Prayagraj	Prayagraj(MCorp.) (G)	10	Operational	Mar-23
492	Prayagraj	Prayagraj(MCorp.) (G) (Jhusi)	10	Operational	Mar-23
493	Prayagraj	Shankargarh(NP)	5	Operational	Mar-23
494	Prayagraj	Sirsa(NP)	5	Operational	Mar-23
495	Muzaffarnagar	Bhokarhedi(NP)	5	Operational	Mar-23
496	Muzaffarnagar	Budhana(NP)	5	Operational	Mar-23
497	Muzaffarnagar	Charthawal(NP)	5	Operational	Mar-23
498	Muzaffarnagar	Jansath(NP)	5	Operational	Mar-23
499	Muzaffarnagar	Khatauli(NPP)	5	Operational	Mar-23
500	Muzaffarnagar	Mirapur(NP)	5	Operational	Mar-23
501	Muzaffarnagar	Purquazi(NP)	5	Operational	Mar-23
502	Muzaffarnagar	Shahpur(NP)	5	Operational	Mar-23
503	Saharanpur	Ambehta(NP)	5	Operational	Mar-23
504	Saharanpur	Behat(NP)	5	Operational	Mar-23
505	Saharanpur	ChilkanaSultanpur(NP)	5	Operational	Mar-23
506	Saharanpur	Deoband(NPP)	5	Operational	Mar-23
507	Saharanpur	Gangoh(NPP)	5	Operational	Mar-23
508	Saharanpur	Nakur(NPP)	5	Operational	Mar-23
509	Saharanpur	Nanauta(NP)	5	Operational	Mar-23

711 MRF Operational Status					
510	Saharanpur	RampurManiharan(NP)	5	Operational	Mar-23
511	Saharanpur	Saharanpur(MCorp.)	5	Operational	Mar-23
512	Saharanpur	Sarsawa(NPP)	5	Operational	Dec-23
513	Saharanpur	Titron(NP)	5	Operational	Dec-23
514	Shamli	Ailam(NP)	5	Operational	Dec-23
515	Shamli	Banat (NP)	5	Operational	Dec-23
516	Shamli	GarhiPukhta(NP)	5	Operational	Dec-23
517	Shamli	Jalalabad(NP)	5	Operational	Dec-23
518	Shamli	Jhinjhana(NP)	5	Operational	Dec-23
519	Shamli	Kairana(NPP)	5	Operational	Dec-23
520	Shamli	Kandhla(NPP)	5	Operational	Dec-23
521	Shamli	Shamli(NPP)	5	Operational	Dec-23
522	Shamli	Un(NP)	5	Operational	Dec-23
523	Chandauli	Chakia(NP)	5	Operational	Dec-23
524	Chandauli	Chandauli(NP)	5	Operational	Dec-23
525	Chandauli	Mughalsarai(NPP)(G)	5	Operational	Dec-23
526	Chandauli	SaiyadRaza(NP)	5	Operational	Dec-23
527	Ghazipur	Bahadurganj(NP)	5	Operational	Dec-23
528	Ghazipur	Dildarnagar(NP)	5	Operational	Dec-23
529	Ghazipur	Ghazipur(NPP)(G)	5	Operational	Dec-23
530	Ghazipur	Jangipur(NP)	5	Operational	Dec-23
531	Ghazipur	Mohammadabad(NPP)	5	Operational	Dec-23
532	Ghazipur	Sadat(NP)	5	Operational	Dec-23
533	Ghazipur	Saidpur(NP)(G)	5	Operational	Dec-23
534	Jaunpur	Kerakat(NP)	5	Operational	Dec-23
535	Jaunpur	Khetasarai(NP)	5	Operational	Dec-23
536	Jaunpur	Mariahu(NP)	5	Operational	Dec-23
537	Varanasi	Gangapur(NP)	5	Operational	Dec-23
538	Etawah	Etawah(NPP)	5	Operational	Dec-23
539	Etawah	Etawah(NPP)	5	Operational	Dec-23
540	Etawah	Etawah(NPP)	5	Operational	Dec-23
541	Etawah	Etawah(NPP)	5	Operational	Dec-23
542	Etawah	Etawah(NPP)	5	Operational	Dec-23
543	AmbedkarNagar	Akbarpur(NPP)	5	Operational	Dec-23
544	Azamgarh	Phulpur(NP)	5	Operational	Dec-23
545	Mau	KURTHIJAFARPUR	5	Operational	Dec-23
546	Raebareilly	RaeBareli(NPP)	5	Operational	Dec-23

711 MRF Operational Status					
547	Rampur	Shahabad(NP)	5	Operational	Dec-23
548	Sambhal	Babrala(NP)(G)	5	Operational	Dec-23
549	Muzaffarnagar	Sisauli(NP)	5	Operational	Dec-23
550	Shamli	ThanaBhawan(NP)	5	Operational	Dec-23
551	Jaunpur	Badlapur(NP)	5	Operational	Dec-23
552	Agra	Agra(M.Corp)	20	Operational	Dec-23
553	Firozabad	Jasrana(Np)	5	Operational	Dec-23
554	Mathura	KosiKalan(Npp)	5	Operational	Dec-23
555	Aligarh	Gabhana(Np)	5	Operational	Dec-23
556	Aligarh	Madrak	5	Operational	Dec-23
557	Aligarh	Pisawa	5	Operational	Dec-23
558	Hathras	Sikandrarao(Npp)	5	Operational	Dec-23
559	Kasganj	GanjDundawara(Npp)	5	Operational	Dec-23
560	AmbedkarNagar	Jalalpur(Npp)	5	Operational	Dec-23
561	Amethi	Amethi(Np)	5	Operational	Dec-23
562	Amethi	Jais(Npp)	5	Operational	Dec-23
563	Ayodhya	Bhadarsa(Np)	5	Operational	Dec-23
564	Ayodhya	Gosainganj(Np)	5	Operational	Dec-23
565	Ayodhya	Khirauni(Shuchittaganj)(Np)	5	Operational	Dec-23
566	Ayodhya	Kumarganj(Np)	5	Operational	Dec-23
567	Ayodhya	Rudauli(Npp)	5	Operational	Dec-23
568	Barabanki	RamsanehiGhat(Np)	5	Operational	Dec-23
569	Sultanpur	Lambhua	5	Operational	Dec-23
570	Azamgarh	Azamgarh(Npp)	5	Operational	Dec-23
571	Azamgarh	Azamgarh(Npp)	5	Operational	Dec-23
572	Azamgarh	Azmatgarh(Np)	5	Operational	Dec-23
573	Ballia	Ballia(Npp)(G)	5	Operational	Dec-23
574	Ballia	Bansdih(Np)	5	Operational	Dec-23
575	Ballia	Bariya(Np)	5	Operational	Dec-23
576	Mau	Chiraiyakot(Np)	5	Operational	Dec-23
577	Mau	Madhuban(Np)	5	Operational	Dec-23
578	Mau	MaunathBhanjan(Npp)	5	Operational	Dec-23
579	Badaun	Budaun(Npp)	5	Operational	Dec-23
580	Badaun	Dahgawan	5	Operational	Dec-23
581	Barcilly	Barcilly(M.Corp)	5	Operational	Dec-23
582	Bareilly	Bareilly(M.Corp)	5	Operational	Dec-23
583	Bareilly	Faridpur(Npp)	5	Operational	Dec-23

711 MRF Operational Status					
584	Barcilly	Nawabganj(Npp)	5	Operational	Dec-23
585	Shahjahanpur	Shahjahanpur(M.Corp)	5	Operational	Dec-23
586	Shahjahanpur	Tilhar (Npp)	5	Operational	Dec-23
587	Basti	Bankati(Np)	5	Operational	Dec-23
588	Basti	BhanpurKaswa	5	Operational	Dec-23
589	Basti	Gaayghat	5	Operational	Dec-23
590	Basti	Ganeshpur(Np)	5	Operational	Dec-23
591	Basti	Mundervan(Np)	5	Operational	Dec-23
592	Basti	NagarBazar(Np)	5	Operational	Dec-23
593	SiddharthNagar	BadhaniChafa	5	Operational	Dec-23
594	SiddharthNagar	Itwa	5	Operational	Dec-23
595	SiddharthNagar	Kapilavastu	5	Operational	Dec-23
596	Chitrakoot	ChitrakootdhamKarwi(Npp)	5	Operational	Dec-23
597	Chitrakoot	Mau(Np)	5	Operational	Dec-23
598	Chitrakoot	Rajapur(Np)	5	Operational	Dec-23
599	Hamirpur	Gohand(Np)	5	Operational	Dec-23
600	Hamirpur	Rath(Npp)	5	Operational	Dec-23
601	Hamirpur	Sumerpur(Np)	5	Operational	Dec-23
602	Bahraich	Nanpara(Npp)	5	Operational	Dec-23
603	Balrampur	Balrampur(Npp)	5	Operational	Dec-23
604	Gorakhpur	Bansgaon(Np)	5	Operational	Dec-23
605	Gorakhpur	Campierganj	5	Operational	Dec-23
606	Gorakhpur	KasbaSangrampur(Np)	5	Operational	Dec-23
607	Gorakhpur	MunderaBazar(Np)	5	Operational	Dec-23
608	Gorakhpur	Pipiganj(Np)	5	Operational	Dec-23
609	Kushinagar	Chhitauni	5	Operational	Dec-23
610	Kushinagar	Duddhi	5	Operational	Dec-23
611	Kushinagar	Fazilnagar	5	Operational	Dec-23
612	Kushinagar	Kushinagar(Npp)	5	Operational	Dec-23
613	Kushinagar	Mathauli(Np)	5	Operational	Dec-23
614	Kushinagar	Padrauna(Npp)	5	Operational	Dec-23
615	Kushinagar	Ramkola(Np)	5	Operational	Dec-23
616	Kushinagar	Sewarhi(Np)	5	Operational	Dec-23
617	Kushinagar	Sukrauli	5	Operational	Dec-23
618	Kushinagar	TamkuhiRaj	5	Operational	Dec-23
619	Maharajganj	Chowk(Np)	5	Operational	Dec-23
620	Maharajganj	Paniyara	5	Operational	Dec-23

711 MRF Operational Status					
621	Maharajganj	Partawal	5	Operational	Dec-23
622	Gorakhpur	Gorakhpur(MCorp.)	5	Operational	Dec-23
623	Gorakhpur	Gorakhpur(MCorp.)	5	Operational	Dec-23
624	Gorakhpur	Gorakhpur(MCorp.)	5	Operational	Dec-23
625	Etawah	Bakewar(Np)	5	Operational	Dec-23
626	Etawah	Lakhna(Np)	5	Operational	Dec-23
627	Farrukhabad	Khimsepur(Np)	5	Operational	Dec-23
628	Farrukhabad	Nawabganj	5	Operational	Dec-23
629	Farrukhabad	SankisaBasantpur(Np)	5	Operational	Dec-23
630	Kannauj	Kannauj(Npp)(G)	5	Operational	Dec-23
631	Kannauj	Saurikh(Np)	5	Operational	Dec-23
632	KanpurDehat	Rajpur	5	Operational	Dec-23
633	KanpurDehat	Raniya	5	Operational	Dec-23
634	KanpurNagar	Bilhaur(Npp)	5	Operational	Dec-23
635	KanpurNagar	Bithoor(Np) (G)	5	Operational	Dec-23
636	KanpurNagar	Ghatampur(Npp)	5	Operational	Dec-23
637	KanpurNagar	Kanpur(M.Corp)(G)	5	Operational	Dec-23
638	KanpurNagar	Kanpur(M.Corp)(G)	5	Operational	Dec-23
639	KanpurNagar	Kanpur(M.Corp)(G)	5	Operational	Dec-23
640	KanpurNagar	Kanpur(M.Corp)(G)	5	Operational	Dec-23
641	KanpurNagar	Kanpur(M.Corp)(G)	5	Operational	Dec-23
642	KanpurNagar	Shivrajpur(Np)	5	Operational	Dec-23
643	Hardoi	KachhaunaPatseni(Np)	5	Operational	Dec-23
644	Hardoi	Kursath(Np)	5	Operational	Dec-23
645	Hardoi	Sandi(Npp)	5	Operational	Dec-23
646	Kheeri	Nighasan	5	Operational	Dec-23
647	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
648	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
649	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
650	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
651	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
652	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
653	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
654	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
655	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
656	Lucknow	Lucknow(M.Corp)	5	Operational	Dec-23
657	Lucknow	Mohanlalganj	5	Operational	Dec-23

711 MRF Operational Status					
658	Sitapur	Paintepur(Np)	5	Operational	Dec-23
659	Unnao	Achalganj(Np)	5	Operational	Dec-23
660	Bagpat	Baghpat(Npp)	5	Operational	Dec-23
661	Bagpat	Baraut(Npp)	5	Operational	Dec-23
662	Bulandsahar	Bulandshahr(Npp)	5	Operational	Dec-23
663	Bulandsahar	Bulandshahr(Npp)	5	Operational	Dec-23
664	Bulandsahar	Bulandshahr(Npp)	5	Operational	Dec-23
665	Bulandsahar	Bulandshahr(Npp)	5	Operational	Dec-23
666	Bulandsahar	Kakod(Np)	5	Operational	Dec-23
667	GautamBuddhNagar	Bilaspur(Np)	5	Operational	Dec-23
668	GautamBuddhNagar	Dadri (Npp)	5	Operational	Dec-23
669	GautamBuddhNagar	Jewar(Np)	5	Operational	Dec-23
670	Ghaziabad	Dasna(Np)	5	Operational	Dec-23
671	Ghaziabad	KhodaMakanpur(Npp)	5	Operational	Dec-23
672	Ghaziabad	Modinagar(Npp)	5	Operational	Dec-23
673	Ghaziabad	Modinagar(Npp)	5	Operational	Dec-23
674	Ghaziabad	Patala(Np)	5	Operational	Dec-23
675	Hapur	Babugarh(Np)	5	Operational	Dec-23
676	Meerut	Bahsuma(Np)	5	Operational	Dec-23
677	Mirzapur	Mirzapur(Npp)(G)	5	Operational	Dec-23
678	Sonbhadra	Anapara	5	Operational	Dec-23
679	Sonbhadra	ChurkGhurma(Np)	5	Operational	Dec-23
680	Sonbhadra	DalaBazar	5	Operational	Dec-23
681	Sonbhadra	Obra(Np)	5	Operational	Dec-23
682	Amroha	Amroha(Npp)	5	Operational	Dec-23
683	Amroha	Amroha(Npp)	5	Operational	Dec-23
684	Amroha	Amroha(Npp)	5	Operational	Dec-23
685	Amroha	Amroha(Npp)	5	Operational	Dec-23
686	Amroha	Hasanpur(Npp)	5	Operational	Dec-23
687	Amroha	Saidnagli(Np)	5	Operational	Dec-23
688	Moradabad	Dhakia(Np)	5	Operational	Dec-23
689	Rampur	NarpatNagarDoondawala	5	Operational	Dec-23
690	Sambhal	Sambhal(Npp)	5	Operational	Dec-23
691	Sambhal	Sambhal(Npp)	5	Operational	Dec-23
692	Fatehpur	Fatehpur(Npp)	5	Operational	Dec-23
693	Fatehpur	Fatehpur(Npp)	5	Operational	Dec-23

711 MRF Operational Status					
694	Fatehpur	Kishunpur(Np)	5	Operational	Dec-23
695	Kaushambi	Charwa(Np)	5	Operational	Dec-23
696	Kaushambi	Daranagar	5	Operational	Dec-23
697	Kaushambi	PooravPashchimShareera	5	Operational	Dec-23
698	Pratapgarh	Antu(Np)	5	Operational	Dec-23
699	Pratapgarh	Derwa(Np)	5	Operational	Dec-23
700	Pratapgarh	SuwansaBazar	5	Operational	Dec-23
701	Muzaffarnagar	Khatauli(Npp)	5	Operational	Dec-23
702	Muzaffarnagar	Muzaffarnagar(Npp)	5	Operational	Dec-23
703	Saharanpur	Saharanpur(M.Corp)	5	Operational	Dec-23
704	Saharanpur	Saharanpur(M.Corp)	5	Operational	Dec-23
705	Ghazipur	Zamania(Npp)	5	Operational	Dec-23
706	Jaunpur	Gaurabadshahpur	5	Operational	Dec-23
707	Jaunpur	Jaunpur(Npp)	5	Operational	Dec-23
708	Jaunpur	Kajgaon	5	Operational	Dec-23
709	Jaunpur	Machhlishahr(Np)	5	Operational	Dec-23
710	Jaunpur	MograBadshahpur(Npp)	5	Operational	Dec-23
711	Jaunpur	Rampur(Jaunpur)	5	Operational	Dec-23
	Total		**3780**		

Annexure-5.3

Details of Operational Waste to Energy Plants

Waste to Enegry Plants-Operational					
SN	**State name**	**District Name**	**Name of the city**	**Capacity (TPD)**	**Status**
1	UttarPradesh	Varanasi	Bhawania Pokhri	5	Operational
2	UttarPradesh	Varanasi	Pahadia Mandi	5	Operational
3	UttarPradesh	Varanasi	Fatma	5	Operational
4	UttarPradesh	Ghaziabad	Dasna	73.97	Operational
5	UttarPradesh	Muzaffarnagar	Muzaffarnagar	120	Operational
6	UttarPradesh	Barabanki	Barabanki	75	Operational
	Total			**284**	

Annexure-5.4

38 MSW Plants Under Construction						
S.N.	**Division Name**	**District Name**	**ULBName**	**Capacity (inTPD)**	**% Construction**	**Plant construction status**
1	Aligarh	Hathras	Hathras (Npp)	60	100%	Constructed
2	Bareilly	Bareilly	Bareilly(M. Corp)	500	100%	Constructed
3	Bareilly	Pilibhit	Pilibhit (Npp)	60	100%	Constructed
4	Bareilly	Shahjahanpur	Shahjahanpur (M.Corp.)	130	100%	Constructed
5	Chitrakoot	Banda	Banda (Npp)	55	100%	Constructed
6	Gorakhpur	Kushinagar	Padrauna (Npp)	50	100%	Constructed
7	Gorakhpur	Deoria	Deoria (Npp)	75	100%	Constructed
8	Jhansi	Jhansi	Jhansi (M.Corp)	320	100%	Constructed
9	Jhansi	Lalitpur	Lalitpur (Npp)	75	100%	Constructed
10	Kanpur	Farrukhabad	Farrukhabad-Cum-Fatehgarh(Npp)	120	100%	Constructed
11	Lucknow	Hardoi	Hardoi (Npp)	50	100%	Constructed
12	Lucknow	Unnao	Unnao (Npp)	65	100%	Constructed
13	Lucknow	Unnao	Gangaghat (Npp)	50	100%	Constructed
14	Meerut	Ghaziabad	Loni(Npp)	275	100%	Constructed
15	Meerut	Ghaziabad	Khoda Makanpur (Npp)	90	100%	Constructed
16	Meerut	Bulandsahar	Sikandrabad (Npp)	50	100%	Constructed
17	Meerut	Bulandsahar	Khurja (Npp)	50	100%	Constructed
18	Moradabad	Bijnor	Nagina (Npp)	50	100%	Constructed
19	Moradabad	Sambhal	Chandausi (Npp)	50	100%	Constructed
20	Saharanpur	Saharanpur	Saharanpur (M.Corp)	320	100%	Constructed
21	Ayodhya	Ayodhya	Ayodhya (M.Corp.)	140	100%	Constructed
22	Devipatan	Bahraich	Bahraich (Npp)	75	100%	Constructed
23	Gorakhpur	Kushinagar	Kushinagar (Npp)	55	100%	Constructed
24	Jhansi	Jalaun	Orai (Npp)	90	100%	Constructed
25	Saharanpur	Shamli	Kairana (Npp)	50	100%	Constructed
26	Lucknow	Kheri	Lakhimpur (Npp)	65	100%	Constructed
27	Aligarh	Etah	Etah (Npp)	60	100%	Constructed
28	Moradabad	Rampur	Rampur (Npp)	140	100%	Constructed
29	Agra	Firozabad	Firozabad (M.Corp.)	250	100%	Constructed
30	Mirzapur	Bhadohi	Bhadohi (Npp)	55	100%	Constructed

31	Varanasi	Ghazipur	Ghazipur (Npp)	50	70%	Under Construction
32	Azamgarh	Mau	Maunath Bhanjan(Npp)	130	70%	Under Construction
33	Aligarh	Kasganj	Kasganj(Npp)	50	28%	Under Construction
34	Saharanpur	Shamli	Shamli(Npp)	50	2%	Under Construction
35	Prayagraj	Kaushambi	Manjhanpur(Npp)	50	Dec-24	Under tender process
36	Varanasi	Chandauli	PT.DeenDayal Upadhyay Nagar(Npp)	50	2%	Under Construction
37	Agra	Firozabad	Shikohabad (Npp)	50	Dec-24	Under tender process
38	Prayagraj	Pratapgarh	BelaPratapgarh (Npp)	50	Dec-24	Under tender process
			Total	**3955**		

Annexure-5.5

Details of Under Construction MRF

222 MRFs-Under Construction						
SN	**District**	**ULBName**	**No of MRF Unit**	**TPD**	**Status (Operational/ Non Operational)**	**Timeline**
1	Agra	Agra (M.Corp)	1	15	Under Construction	Mar-24
2	Agra	Agra (M.Corp)	1	15	Under Construction	Mar-24
3	Agra	Fatehabad (Np)	1	5	Under Construction	Mar-24
4	Aligarh	Barauli (Np)	1	5	Under Construction	Mar-24
5	AmbedkarNagar	Ashrafpur Kichhauchha (Np)	1	5	Under Construction	Mar-24
6	Auraiya	Auraiya(Npp)	1	5	Under Construction	Mar-24
7	Ayodhya	Ayodhya(M.Corp)	1	5	Under Construction	Mar-24
8	Ayodhya	Ayodhya(M.Corp)	1	5	Under Construction	Mar-24
9	Ayodhya	Ayodhya(M.Corp)	1	5	Under Construction	Mar-24
10	Ayodhya	Ayodhya(M.Corp)	1	5	Under Construction	Mar-24
11	Ayodhya	Ayodhya(M.Corp)	1	5	Under Construction	Mar-24
12	Ayodhya	MaKamakhya(Np)	1	5	Under Construction	Mar-24
13	Azamgarh	Azamgarh(Npp)	1	5	Under Construction	Mar-24
14	Azamgarh	Budhanpur	1	5	Under Construction	Mar-24
15	Azamgarh	Jahanaganj	1	5	Under Construction	Mar-24
16	Azamgarh	Martinganj(Np)	1	5	Under Construction	Mar-24
17	Badaun	Budaun (Npp)	1	5	Under Construction	Mar-24
18	Badaun	Budaun (Npp)	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
19	Badaun	Budaun (Npp)	1	5	Under Construction	Mar-24
20	Badaun	Sahaswan(Npp)	1	5	Under Construction	Mar-24
21	Badaun	Ujhani(Npp)	1	5	Under Construction	Mar-24
22	Bagpat	AgarwalMandi (Np)	1	5	Under Construction	Mar-24
23	Bagpat	Baraut(Npp)	1	5	Under Construction	Mar-24
24	Bagpat	RatualNp	1	5	Under Construction	Mar-24
25	Bahraich	Jarwal (Np)	1	5	Under Construction	Mar-24
26	Bahraich	Kaisarganj(Np)	1	5	Under Construction	Mar-24
27	Bahraich	Mihipurwa(Np)	1	5	Under Construction	Mar-24
28	Bahraich	Payagpur	1	5	Under Construction	Mar-24
29	Bahraich	Risiya (Np)	1	5	Under Construction	Mar-24
30	Bahraich	Rupaediha(Np)	1	5	Under Construction	Mar-24
31	Ballia	Ballia(Npp)(G)	1	5	Under Construction	Mar-24
32	Ballia	Ballia(Npp)(G)	1	5	Under Construction	Mar-24
33	Ballia	ChitbaraGaon(Np)	1	5	Under Construction	Mar-24
34	Ballia	Maniyar(Np)	1	5	Under Construction	Mar-24
35	Ballia	Nagra	1	5	Under Construction	Mar-24
36	Ballia	Ratsarkalan(Np)	1	5	Under Construction	Mar-24
37	Ballia	Sahatwar(Np)	1	5	Under Construction	Mar-24
38	Balrampur	Balrampur(Npp)	1	5	Under Construction	Mar-24
39	Balrampur	Gainsadi(Np)	1	5	Under Construction	Mar-24
40	Balrampur	Utraula(Npp)	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
41	Barabanki	Subeha(Np)	1	5	Under Construction	Mar-24
42	Bareilly	Baheri(Npp)	1	5	Under Construction	Mar-24
43	Bareilly	Bareilly(M.Corp)	1	5	Under Construction	Mar-24
44	Bareilly	Bareilly(M.Corp)	1	5	Under Construction	Mar-24
45	Bareilly	Bareilly(M.Corp)	1	5	Under Construction	Mar-24
46	Basti	Basti(Npp)	1	5	Under Construction	Mar-24
47	Basti	Basti(Npp)	1	5	Under Construction	Mar-24
48	Basti	BhabnanBazar(Np)	1	5	Under Construction	Mar-24
49	Basti	Kaptanganj(Np)	1	5	Under Construction	Mar-24
50	Bulandsahar	Bulandshahr(Npp)	1	5	Under Construction	Mar-24
51	Bulandsahar	Bulandshahr(Npp)	1	5	Under Construction	Mar-24
52	Bulandsahar	Pahasu (Np)	1	5	Under Construction	Mar-24
53	Deoria	Baitalpur(Np)	1	5	Under Construction	Mar-24
54	Deoria	BhaluaniBazar(Np)	1	5	Under Construction	Mar-24
55	Deoria	BhatniBazar(Np)	1	5	Under Construction	Mar-24
56	Deoria	Hetimpur(Np)	1	5	Under Construction	Mar-24
57	Deoria	Madanpur(Np)	1	5	Under Construction	Mar-24
58	Deoria	Pathardewa(Np)	1	5	Under Construction	Mar-24
59	Deoria	Tarkulwa(Np)	1	5	Under Construction	Mar-24
60	Etah	Mirhachi(Np)	1	5	Under Construction	Mar-24
61	Etawah	Etawah(Npp)	1	5	Under Construction	Mar-24
62	Fatehpur	Bahuwa(Np)	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
63	Fatehpur	Fatehpur(Npp)	1	5	Under Construction	Mar-24
64	Fatehpur	Kakhreru(Np)	1	5	Under Construction	Mar-24
65	Fatehpur	Karikandhata(Np)	1	5	Under Construction	Mar-24
66	Firozabad	Firozabad(M.Corp)	1	5	Under Construction	Mar-24
67	Firozabad	Firozabad(M.Corp)	1	5	Under Construction	Mar-24
68	Firozabad	Firozabad(M.Corp)	1	5	Under Construction	Mar-24
69	Firozabad	Firozabad(M.Corp)	1	5	Under Construction	Mar-24
70	Firozabad	Firozabad(M.Corp)	1	5	Under Construction	Mar-24
71	GautamBuddhNagar	Dankaur(Np)	1	5	Under Construction	Mar-24
72	GautamBuddhNagar	Jahangirpur(Np)	1	5	Under Construction	Mar-24
73	GautamBuddhNagar	Rabupura(Np)	1	5	Under Construction	Mar-24
74	Ghaziabad	Ghaziabad(M.Corp)	1	25	Under Construction	Mar-24
75	Ghaziabad	Ghaziabad(M.Corp)	1	25	Under Construction	Mar-24
76	Ghaziabad	Loni(Npp)	1	5	Under Construction	Mar-24
77	Ghaziabad	Muradnagar(Npp)	1	5	Under Construction	Mar-24
78	Gonda	Belsar(Np)	1	5	Under Construction	Mar-24
79	Gonda	Colonelganj(Npp)	1	5	Under Construction	Mar-24
80	Gonda	Dhanepur(Np)	1	5	Under Construction	Mar-24
81	Gonda	Gonda(Npp)	1	5	Under Construction	Mar-24
82	Gonda	Gonda(Npp)	1	5	Under Construction	Mar-24
83	Gonda	Gonda(Npp)	1	5	Under Construction	Mar-24
84	Gonda	Khargupur(Np)	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
85	Gonda	Mankapur(Np)	1	5	Under Construction	Mar-24
86	Gonda	Tarabganj(Np)	1	5	Under Construction	Mar-24
87	Gorakhpur	Barhalganj(Np)	1	5	Under Construction	Mar-24
88	Gorakhpur	GaghsaraBazar(Np)	1	5	Under Construction	Mar-24
89	Gorakhpur	Gorakhpur(M. Corp)	1	5	Under Construction	Mar-24
90	Gorakhpur	Gorakhpur(M. Corp)	1	5	Under Construction	Mar-24
91	Gorakhpur	UruwaBazar(Np)	1	5	Under Construction	Mar-24
92	Hamirpur	Kurara (Np)	1	5	Under Construction	Mar-24
93	Hapur	Hapur(Npp)	1	5	Under Construction	Mar-24
94	Hapur	Hapur(Npp)	1	5	Under Construction	Mar-24
95	Hapur	Hapur(Npp)	1	5	Under Construction	Mar-24
96	Hapur	Pilkhuwa(Npp)	1	5	Under Construction	Mar-24
97	Hathras	Mursan (Np)	1	5	Under Construction	Mar-24
98	Jaunpur	Jafarabad(Np)	1	5	Under Construction	Mar-24
99	Jaunpur	Shahganj(Npp)	1	5	Under Construction	Mar-24
100	Jhansi	Jhansi(M.Corp)	1	5	Under Construction	Mar-24
101	Jhansi	Jhansi(M.Corp)	1	5	Under Construction	Mar-24
102	Jhansi	Jhansi(M.Corp)	1	5	Under Construction	Mar-24
103	Jhansi	Jhansi(M.Corp)	1	5	Under Construction	Mar-24
104	Jhansi	Jhansi(M.Corp)	1	5	Under Construction	Mar-24
105	KanpurDehat	Amraudha(Np)	1	5	Under Construction	Mar-24
106	KanpurDehat	Kanchausi(Np))	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
107	KanpurDehat	Musanagar	1	5	Under Construction	Mar-24
108	Kasganj	Bilram(Np)	1	5	Under Construction	Mar-24
109	Kheeri	Bheera(Np)	1	5	Under Construction	Mar-24
110	Kushinagar	Khadda(Np)	1	5	Under Construction	Mar-24
111	Lucknow	Banthra	1	5	Under Construction	Mar-24
112	Lucknow	Malihabad(Np)	1	5	Under Construction	Mar-24
113	Maharajganj	Brijmanganj	1	5	Under Construction	Mar-24
114	Maharajganj	Ghughuli(Np)	1	5	Under Construction	Mar-24
115	Mainpuri	Mainpuri(Npp)	1	5	Under Construction	Mar-24
116	Mainpuri	Mainpuri(Npp)	1	5	Under Construction	Mar-24
117	Mainpuri	Mainpuri(Npp)	1	5	Under Construction	Mar-24
118	Mathura	KosiKalan(Npp)	1	5	Under Construction	Mar-24
119	Mathura	Mathura(M.Corp)	1	5	Under Construction	Mar-24
120	Mathura	Mathura(M.Corp)	1	5	Under Construction	Mar-24
121	Mathura	Mathura(M.Corp)	1	5	Under Construction	Mar-24
122	Mathura	Mathura(M.Corp)	1	5	Under Construction	Mar-24
123	Mathura	Mathura(M.Corp)	1	5	Under Construction	Mar-24
124	Mathura	Raya(Np)	1	5	Under Construction	Mar-24
125	Mau	Adari(Np)	1	5	Under Construction	Mar-24
126	Mau	Amila (Np)	1	5	Under Construction	Mar-24
127	Mau	Dohrighat(Np)	1	5	Under Construction	Mar-24
128	Mau	Ghosi(Np)	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
129	Mau	MuhammadabadGohna(Np)	1	5	Under Construction	Mar-24
130	Mau	Walidpur(Np)	1	5	Under Construction	Mar-24
131	Meerut	Kithaur(Np)	1	5	Under Construction	Mar-24
132	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
133	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
134	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
135	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
136	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
137	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
138	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
139	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
140	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
141	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
142	Meerut	Meerut(M.Corp)	1	5	Under Construction	Mar-24
143	Meerut	Sardhana(Npp)	1	5	Under Construction	Mar-24
144	Mirzapur	Kachhwa(Np)	1	5	Under Construction	Mar-24
145	Mirzapur	Mirzapur(Npp)(G)	1	5	Under Construction	Mar-24
146	Mirzapur	Mirzapur(Npp)(G)	1	5	Under Construction	Mar-24
147	Mirzapur	Mirzapur(Npp)(G)	1	5	Under Construction	Mar-24
148	Mirzapur	Mirzapur(Npp)(G)	1	5	Under Construction	Mar-24
149	Moradabad	MehmoodpurMafi(Np)	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
150	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
151	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
152	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
153	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
154	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
155	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
156	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
157	Moradabad	Moradabad(M.Corp)	1	5	Under Construction	Mar-24
158	Muzaffarnagar	Muzaffarnagar(Npp)	1	5	Under Construction	Mar-24
159	Muzaffarnagar	Muzaffarnagar(Npp)	1	5	Under Construction	Mar-24
160	Muzaffarnagar	Muzaffarnagar(Npp)	1	5	Under Construction	Mar-24
161	Muzaffarnagar	Muzaffarnagar(Npp)	1	5	Under Construction	Mar-24
162	Muzaffarnagar	Muzaffarnagar(Npp)	1	5	Under Construction	Mar-24
163	Pilibhit	Bisalpur(Npp)	1	5	Under Construction	Mar-24
164	Pilibhit	PakadiaNaugawa	1	5	Under Construction	Mar-24
165	Pratapgarh	Dhakwa(Np)	1	5	Under Construction	Mar-24
166	Pratapgarh	GadwaraBazar(Np)	1	5	Under Construction	Mar-24
167	Pratapgarh	HeeraganjBazar(Np)	1	5	Under Construction	Mar-24
168	Pratapgarh	KatraGulabSinghBazar(Np)	1	5	Under Construction	Mar-24
169	Pratapgarh	Kohdaur	1	5	Under Construction	Mar-24
170	Pratapgarh	MandhataBazar(Np)	1	5	Under Construction	Mar-24
171	Pratapgarh	Prithviganj	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
172	Pratapgarh	Ramganj(Np)	1	5	Under Construction	Mar-24
173	Prayagraj	Prayagraj(M. Corp)(G)	1	150	Under Construction	Mar-24
174	Raebareilly	Lalganj(Np)	1	5	Under Construction	Mar-24
175	Raebareilly	RaeBareli(Npp)	1	5	Under Construction	Mar-24
176	Raebareilly	RaeBareli(Npp)	1	5	Under Construction	Mar-24
177	Raebareilly	RaeBareli(Npp)	1	5	Under Construction	Mar-24
178	Raebareilly	RaeBareli(Npp)	1	5	Under Construction	Mar-24
179	Raebareilly	Shivgarh(Np)	1	5	Under Construction	Mar-24
180	Rampur	Darhiyal	1	5	Under Construction	Mar-24
181	Rampur	Kemri(Np)	1	5	Under Construction	Mar-24
182	Rampur	Saifani	1	5	Under Construction	Mar-24
183	Saharanpur	Chhutmalpura	1	5	Under Construction	Mar-24
184	Saharanpur	Gangoh(Npp)	1	5	Under Construction	Mar-24
185	Saharanpur	Saharanpur(M.Corp)	1	5	Under Construction	Mar-24
186	Saharanpur	Saharanpur(M.Corp)	1	5	Under Construction	Mar-24
187	Saharanpur	Saharanpur(M.Corp)	1	5	Under Construction	Mar-24
188	Sambhal	Sambhal(Npp)	1	5	Under Construction	Mar-24
189	Sambhal	Sambhal(Npp)	1	5	Under Construction	Mar-24
190	Sambhal	Sambhal(Npp)	1	5	Under Construction	Mar-24
191	SantKabeerNagar	BaghnagarUrfBakhira	1	5	Under Construction	Mar-24
192	Shahjahanpur	Banda	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
193	Shahjahanpur	Kalaan (Np)	1	5	Under Construction	Mar-24
194	Shahjahanpur	Nigohi	1	5	Under Construction	Mar-24
195	Shahjahanpur	Shahjahanpur(M.Corp)	1	5	Under Construction	Mar-24
196	Shahjahanpur	Shahjahanpur(M.Corp)	1	5	Under Construction	Mar-24
197	Shahjahanpur	Shahjahanpur(M.Corp)	1	5	Under Construction	Mar-24
198	Shahjahanpur	Shahjahanpur(M.Corp)	1	5	Under Construction	Mar-24
199	SiddharthNagar	Bharatbhari	1	5	Under Construction	Mar-24
200	SiddharthNagar	Biskohar	1	5	Under Construction	Mar-24
201	SiddharthNagar	Domariyaganj(Np)	1	5	Under Construction	Mar-24
202	SiddharthNagar	Shohratgarh(Np)	1	5	Under Construction	Mar-24
203	SiddharthNagar	Siddharthnagar(Npp)	1	5	Under Construction	Mar-24
204	SiddharthNagar	UskaBazar (Np)	1	5	Under Construction	Mar-24
205	Sitapur	Laharpur(Npp)	1	5	Under Construction	Mar-24
206	Sitapur	Sitapur(Npp)	1	5	Under Construction	Mar-24
207	Sitapur	Sitapur(Npp)	1	5	Under Construction	Mar-24
208	Sitapur	Sitapur(Npp)	1	5	Under Construction	Mar-24
209	Sonbhadra	Anapara	1	5	Under Construction	Mar-24
210	Sultanpur	Sultanpur(Npp)	1	5	Under Construction	Mar-24
211	Sultanpur	Sultanpur(Npp)	1	5	Under Construction	Mar-24

222 MRFs-Under Construction						
212	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
213	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
214	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
215	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
216	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
217	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
218	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
219	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
220	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
221	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
222	Varanasi	Varanasi(M.Corp)(G)	1	5	Under Construction	Mar-24
	Total		**222**	**1315**		

Annexure-5.6

Details of Under Construction and Waste to Energy

SN	Name of the city	Name of the project	Agency executing the project	Designedcapacity (TPD/MW)	ExpectedTime/ Date of completion
1	**Lucknow**	Design, Finance, Built, Own, Operate (DFBOO),300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source SegregatedOrganicFractionofSolidWasteatLucknowunder PublicPrivatePartnership	EverEnviroResourceManagementPrivateLimited	300	02.10.2024
2	**Ghaziabad**	Design.Finance,Built,Own,Operate(DFBOO),300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source SegregatedOrganic Fraction of Solid Waste at Ghaziabad underPublicPrivatePartnership	EverEnviroResourceManagementPrivateLimited	300	31.12.2024
3	**Gorakhpur**	Design.Finance,Built,Own,Operate(DFBOO),300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source SegregatedOrganic Fraction of Solid Waste at Gorakhpur underPublicPrivatePartnership	EverEnviroResourceManagementPrivateLimited	200	02.10.2024
4	**Prayagraj**	Design,Finance,Built,Own,Operate(DFBOO),200 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source SegregatedOrganic Fraction of Solid Waste at Prayagraj underPublicPrivatePartnership	EverEnviroResourceManagementPrivateLimited	200	02.10.2024
5	**Noida+Gr.Noida**	Design,Finance,Built,Own,Operate(DFBOO),300 TPD Capacity (expandable in future) Bio-CNG (CBG) Plant based on Source SegregatedOrganic Fraction of Solid Waste at Noida under PublicPrivatePartnership	EverEnviroResourceManagementPrivateLimited	300	31.12.2024
6	**Varanasi**	WastetoCharcoal(BOO-Built,Own, Operate Basis)	NTPCVidyutVyaparNigamLtd.(NVVN)	600	July 2024
7	**Kanpur**	CBG	CUGL	550	October,2024
8	**Gorakhpur**	WastetoCharcoal(BOO-Built,Own,Operate Basis)	NTPCVidyutVyapar NigamLtd.(NVVN)	500	June-2024
9	**Ghaziabad**	WastetoElectricity	GCInternational	2300	Dec-25
10	**Muzaffarnagar**	WastetoElectricity	GCInternational	750	Mar-25
11	**Agra**	WastetoElectricity	SpakeBranson	750	Mar-25
	Total			**6750**	

Annexure-5.7

Details of Proposed MSW Plants

MSW Plants Proposed						
S.N.	**Division Name**	**District Name**	**ULB Name**	**Capacity of the Plant**	**Plant construction status**	**Timline**
1	Moradabad	Sambhal	Sambhal	75	Approved in SLTC, planned for SHPC	Mar-25
2	Bareilly	Badaun	Badaun	55	Approved in SLTC, planned for SHPC	Mar-25
3	Mirzapur	Mirzapur	Mirzapur	100	Approved in SLTC, planned for SHPC	Mar-25
4	Prayagraj	Fatehpur	Fatehpur	55	DPR Prepared	Mar-25
5	Prayagraj	Kaushambi	Bharwari	50	DPR Prepared	Mar-25
6	Chitrakoot	Mahoba	Mahoba	50	DPR Prepared	Mar-25
7	Ayodhya	Ambedkar Nagar	Akbarpur	50	DPR Prepared	Mar-25
8	Saharnpur	Saharanpur	Deoband	50	DPR Prepared	Mar-25
9	Basti	Basti	Basti	40	DPR Prepared	Mar-25
10	Gorakhpur	Kushinagar	Hata	50	DPR Prepared	Mar-25
11	Lucknow	Sitapur	Sitapur	75	Land availability Issue	Mar-25
12	Moradabad	Amroha	Amroha	85	Land availability Issue	Mar-25
13	Meerut	G.B. Nagar	Dadri	50	Land availability Issue	Mar-25
14	Devipatan	Gonda	Gonda	65	Land availability Issue	Mar-25
15	Meerut	Hapur	Hapur	130	Land availability Issue	Mar-25
Total				**980**		

Annexure-6

Status of Legacy Waste remediation

SN	District	ULBName	Waste Quantity (Ton)	Waste Remediated (Ton)	Funded By	Remediation Status
1	Kanpur	Kanpur(M.Corp.)	1450000	675581.22	By ULB	Work Commenced
					By ULB but fund transferred	
2	Agra	Agra(M.Corp.)	940000	940000	By SBM	Work Completed
3	Prayagraj	Prayagraj(M.Corp.)	833500	698000	By SBM U	Work Commenced
4	Ghaziabad	Ghaziabad(M. Corp.)	650000	650000	By ULB	Work Completed
5	Lucknow	Lucknow (M.Corp.)	650000	650000	By ULB	Work Completed
6	Moradabad	Moradabad(M.Corp.)	580000	464000	By ULB	Work Commenced
7	Bareilly	Bareilly(M.Corp.)	575578	350000	By SBM U	Work Commenced
8	Aligarh	Aligarh(M. Corp.)	447912	0	By SBM U	Under Tender
9	Ballia	Ballia(NPP)	337714.5	290434.47	By SBM U	Work Commenced
10	Jhansi	Jhansi(M.Corp.)	326028	326028	By SBM U	Work Completed
11	Meerut	Meerut(M.Corp.)	300000	300000	By ULB	Work Completed
12	Varanasi	Varanasi(M.Corp.)	275000	275000	By ULB	Work Completed in 2014 and C&D plantand STP plant in operationalin
13	Mathura - Vrindavan	Mathura-Vrindavan (M. Corp.)	259358	90000	By SBM U	Work Commenced
14	Muzzafarnagar	Muzzafarnagar(NPP)	224655	224655	By SBM U	Work Completed
15	Saharanpur	Saharanpur(M.Corp)	200000	200000	By ULB	Work Completed
16	Firozabad	Firozabad(M.Corp.)	188518	188518	By SBM U	Work Completed
17	Mainpuri	Mainpuri (NPP)	173342.8	173342.8	By SBM U	Work Completed
18	Rampur	Rampur (NPP)	163823	163823	By SBM U	Work Completed
19	Ghaziabad	Moradnagar(NPP)	95095.85	80831.4725	By SBM U	Work Commenced
20	Etah	Etah(NPP)	88725.7	88725.7	By SBM U	Work Completed

21	Hapur	Hapur(NPP)	85171	85171	By SBM U	Work Completed
22	Etawah	Etawah(NPP)	81314	81314	By SBM U	Work Completed
23	Ayodhya	Ayodhya(M.Corp)	77760	77760	By ULB	Work Completed
24	Hathras	Hathras(NPP)	77184	77184	By SBM U	Work Completed
25	Jaunpur	Jaunpur(NPP)	74869	0	By SBM U	Work Commenced Machinery purchase in process
26	Ghaziabad	Loni(NPP)	72000	72000	By ULB	Work Commenced
27	Raebareilly	Raebareilly(NPP)	62770	62770	By SBM U	Work Completed
28	Shahjahanpur	Shahjahanpur(M.corp)	60000	60000	By ULB	Work Completed
29	Lalitpur	Lalitpur(NPP)	51738.8	39838.9	By SBM U	Work Commenced
30	Sultanpur	Sultanpur(NPP)	51237	0	By SBM U	Work Commenced Machinery installation in process
31	Amroha	Amroha(NPP)	49061.1	49061.1	By SBM U	Work Completed
32	Sambhal	Sambhal(NPP)	49061.1	49061.1	By SBM U	Work Completed
33	Badaun	Badaun(NPP)	46246.8	46246.8	By SBM U	Work Completed
34	Mau	MaunathBhanjan(NPP)	45336	0	By SBM U	Under Tender
35	Unnao	Unnao (NPP)	42532	42532	By SBM U	Work Completed
36	Fatehpur	Fatehpur(NPP)	41205	41205	By SBM U	Work Completed
37	AmbedkarNagar	Akbarpur(NPP)	40887	2862.09	By SBM U	Work Commenced
38	Banda	Banda(NPP)	40260	1000	CSWAP	CSWAP
39	Pilibhit	Pilibhit(NPP)	38645	38645	By SBM U	Work Completed
40	Bulandshahar	Anupshahr(NPP)	38220	38220	By ULB	Work Completed
41	Kannauj	Kannauj(NPP)	33384.5	33384.5	By SBM U	Work Completed
42	Bahraich	Bahraich (NPP)	30139	30139	By SBM U	Work Completed
43	Sambhal	Chandausi(NPP)	29328	0	By SBM U	Work Commenced Machinery installation in process
44	Firozabad	Shikohabad(NPP)	25829	0	By SBM U	Under Tender
45	Azamgarh	Azamgarh(NPP)	25603	0	CSWAP	CSWAP

46	Bulandshahar	Sikandarabad(NPP)	25304.28	9348.3	By SBM U	Work Commenced Machinery installation in process
47	Muzzafarnagar	Budhana(NP)	25000	23750	By ULB	Work Commenced
48	Shamli	Shamli(NPP)	22000	0	CSWAP	CSWAP
49	Sitapur	Sitapur(NPP)	20882	0	By SBM U	Work Commenced
50	Hardoi	KachhaunaPatseni(NP)	20800	20800	By ULB	Work Completed
51	Gautambudh Nagar	Dadri(NPP)	20388	0	By SBM U	Work Commenced SurveyWork Completed
52	Hapur	Garhmukteshwar(NPP)	20324	0	By SBM U	Work Commenced Machinery installation in process
53	Basti	Basti(NPP)	20000	20000	By ULB	Work Completed
54	Amroha	Dhanaura(NPP)	17291	0	By SBM U	Re Tendered as opened on 3rd Jan 2024
55	Jalaun	Orai(NPP)	15170	0	By SBM U	Work Commenced
56	Bagpat	Khekada(NPP)	14600	10220	By ULB	Work Commenced
57	Moradabad	Thakurdwaara(NPP)	14384	0	By SBM U	Under Tender
58	MuzaffarNagar	Bhokarkhedi(NP)	14000	2000	By ULB	Work Commenced
59	Hardoi	Sandi(NPP)	13000	13000	By ULB	Work Completed
60	MuzaffarNagar	Meerapur(NP)	13000	3350	By ULB	Work Commenced
61	Bagpat	Tikri(NP)	12500	0	CSWAP	CSWAP
62	Bagpat	Baraut (NPP)	12000	12000	By ULB	Work Completed
63	Bulandshahar	Jahangirabad(NPP)	12000	6000	By ULB	Work Commenced
64	MuzaffarNagar	Purqazi(NP)	12000	1700	By ULB	Work Commenced
65	Gautambudh Nagar	Dankaur(NP)	10950	0	By ULB	Under Tender
66	Bulandshahar	Bulandshahar(NPP)	10000	7000	By ULB	Work Commenced Machinery purchase in process
67	Ghaziabad	Modinagar(NPP)	10000	4000	By ULB	Work Commenced
68	Mahoba	Mahoba(NPP)	10000	10000	By ULB	Work Completed
69	Mirzapur	Mirzapur (NPP)	8803.6	8803.6	By SBM U	Work Completed
70	Bulandshahar	Bugrasi(NP)	8600	0	CSWAP	CSWAP
71	Jhansi	Baruasagar(NPP)	8322	8322	By ULB	Work Completed
72	Hardoi	Shahabad(NPP)	7300	7300	By ULB	Work Completed

73	Basti	BhabnanBazar (NP)	7000	7000	By ULB	Work Completed
74	Ballia	BeltharaRoad(NP)	6500	6500	By ULB	Work Completed
75	Ghazipur	Ghazipur(NPP)	4500	4500	By ULB	Work Completed
76	Lucknow	Lucknow (M.Corp.)	1849902	33000	By SBM U	Work Commenced
77	Ghaziabad	Ghaziabad(M. Corp.)	272214	42000	By SBM U	Work Commenced
78	Gorakhpur	Gorakhpur(M.Corp)	260000	138000	By ULB	Work Commenced
79	Meerut	Meerut(M.Corp.)	170936	0	By SBM U	Under Tender
80	Farrukhabad	Farrukhabad(NPP)	79941.9	33575.598	By SBM U	Work Commenced
81	Lakhimpur Kheeri	Lakhimpur(NPP)	76073	3803.65	By SBM U	Work Commenced
82	Hardoi	Hardoi (NPP)	63319	3165.95	By SBM U	Work Commenced
83	Ayodhya	Ayodhya(M.Corp)	50015	40000	By SBM U	Work Commenced
84	Gonda	Gonda(NPP)	47813	25819.02	By SBM U	Work Commenced
85	Unnao	Gangaghat(NPP)	40260	0	By SBM U	Work Commenced Machinery purchase in process
86	Lucknow	Malihabad(NP)	9450	5953.5	By SBM U	Work Commenced
	Total		**13365574.9**	**8268245.747**		