GOVERNMENT OF ANDHRA PRADESH
MUNICIPAL ADMINISTRATION & URBAN DEVELOPMENT (K) DEPARTMENT

Letter No.1282446/K/2020-69. **Date:22.10.2026**

From
The Principal Secretary to Government,
Government of Andhra Pradesh,
MA&UD Department,
AP Secretariat, Velagapudi.

To
The Secretary,
Ministry of Jal Sakti,
MoHUA., Government of India,
New Delhi. (w.e)

Sir,

Sub:- M.A & U.D Department - National Green Tribunal – Orders of the National Green Tribunal Principal Bench, New Delhi in OA No.673/2018 – Monthly Progress Report for the Month of September 2026 – Furnished – Regarding.

Ref:- 1. Orders of the National Green Tribunal Principal Bench, New Delhi in OA No.673/2018, dated.24.09.2020.
2. From the Commissioner & Director of Municipal Administration, AP, Lr.Roc.No.12057/54/2020/Lsec, dated:19.10.2026, through e-mail.

@@@

In compliance with the directions of the Hon'ble National Green Tribunal Principal Bench, New Delhi in the reference 1st cited, It is to send herewith the Monthly Progress Report in the prescribed format for the month of September 2026, which was received vide reference 2nd cited (copy enclosed), for taking further necessary action in the matter.

Yours faithfully,

for PRINCIPAL SECRETARY TO GOVERNMENT

GOVERNMENT OF ANDHRA PRADESH
MUNICIPAL ADMINISTRATION DEPARTMENT

From
The Commissioner & Director
of Municipal Administration, A.P.,
4th Floor, APCRDA Building,
Rayapudi, Guntur - 522 237.

To
The Principal Secretary to Govt.,
M.A. & U.D. Department.,
A.P. Secretariat, Velagapudi,
Amaravati - 522 238.

Lr.Roc.No.12057/54/2020/Lsec, Dated 19-10-2026.

Sir,

Sub: M.A.&U.D. Dept. – Hon`ble NGT – O.A NO .673 of 2018 – Monthly Progress Report for the Month of September 2026 on STPs, Polluted River Stretches, SWM etc., – Submitted – Reg.

Ref:
1. Lr.No.E.2869875/T1/Plg/AP2014/NGT/MPR/2026/Sep/9, dated 17-10-2026 of the Engineer-in-Chief (PH), AP.
2. Lr. No. SAC/NGT/2025-26, dated 18.10.2026, from the Managing Director, Swachh Andhra Corporation.
3. Lr.No. APPCB-12023/3/2018-SS-CL-APPCB dt.17-10-2026 of APPCB.
4. Lr.No.2290/Hg. I/2022, dated 05-10-2026 of the Director Ground Water and Water Audit Department.
5. Lr.No.1221/APSBB/NGT/Monthly Reports /2023-26/ dated 01-10-2026 of APSBB, Guntur.

*****

I invite kind attention of the Government to the references cited (copies enclosed) and submit herewith the Monthly Progress Report for the month of September,2026 on Sewage Treatment Plants, Polluted River Stretches, Solid Waste Management, Bio-Medical Waste, Industrial pollution, Plastic Waste Management, Ground Water Extraction and Development of Bio-diversity Parks etc., duly obtaining the information from the concerned Departments in compliance to the Orders issued by the Hon'ble National Green Tribunal, New Delhi in OA No. 673 of 2018 for kind information and for taking necessary action in the matter.

Encl: As above.

Yours faithfully,

P Sampath Kumar I.A.S
COMMISSIONER & DIRECTOR

Digitally signed by
Pommala Sampath Kumar
Date: 19-10-2026
12:55:05

National Mission for Clean Ganga
Format for submission of Monthly Progress Report for Month of September 2026 in the NGT Matter OA No. 673 of 2018 (in compliance with NGT order dated 24.09.2020)
For the State of Andhra Pradesh

Overall status of the State:

I. Total Urban Population : 1.77 Crore

II. Estimated Sewage Generation (MLD) : 1671.35 MLD

III. Details of Sewage Treatment Plants:

(A) Existing STPs and Treatment Capacity (in MLD) : **130 STPs, 724.55 MLD**

- Installed Capacity of Existing STPs @ EnC (PH) : 55 STPs, 641.95 MLD
- Installed Capacity of Existing STPs @ AP TIDCO : 75 STPs, 82.60 MLD

- Utilization Capacity of Existing STPs : 561.99 MLD
  - Utilization Capacity of Existing STPs @ EnC (PH) : 502.34 MLD
  - Utilization Capacity of Existing STPs @ AP TIDCO: 59.65 MLD
- Non-Operational Capacity : 162.56 MLD
  - Non-Operational Capacity of Existing STPs @ EnC (PH) : 139.61 MLD
  - Non-Operational Capacity of Existing STPs @ AP TIDCO : 22.95 MLD

(Includes STPs Under Trail Run, Under Utilized Operational STPs, and additional capacity earmarked for future sewage load (Installed Capacity - Utilization) of existing STPs)

- Present Gap in Treatment Capacity in MLD : 1109.36 MLD

(B) Details of STPs Under Construction in the State:

- Capacity of STPs under Construction (75ULBs) : **(163 STPs) 908.83 MLD**
  - Capacity of under construction STP's (51 ULBs) @ ENC (PH) : (77 STPs) 762.87MLD
  - Capacity of Under Construction STPs @ APTIDCO Houses (39 ULBs) : (54 STPs) 34.45 MLD
  - Capacity of under s under Construction STPs Under SBM 2.0 (20 ULBs) : (33 STPs/ NSTPs) 111.51 MLD

(C) Capacity of STPs at Tendered stage i.e. Tendered & to be Tendered : **(199 STPs) 642.11 MLD**

- ENC (PH) AMRUT 2.0 – Under Tender Process : (51 STPs) 189.16 MLD
- SBM 2.0 To be Tendered : (148 STPs) 452.95 MLD

- **Total Capacity (A+B+C)** : **(492 STPs) 2275.49 MLD**

(Existing: **724.55** *MLD +Under Construction:* **908.83** *MLD +Tendered Process:* **642.11** *MLD)*

(D) Additional STPs to be Proposed in 13 ULBs where there is a deficit in installed capacity: 88.15 MLD (55 STPs/30 ULBs)

(E) **Reuse of Treated Water** **: 15 ULBs 145.36 MLD**

III (A) <u>Details Existing STPs in the State:</u>

- Present Utilization Capacity of Existing STPs : **561.99 MLD**

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ non-operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	2(A)	2 (B)	3	4	5	6	7
1	GVMC	Old town	38.00	36.00	2	Operational	Complied
2		Appughar	25.00	24.00	1	Operational	Complied
3		Mudasarlova	13.00	13.00	0	Operational	Complied
4		Narava	54.00	50.00	4	Operational	Complied
5		Anakapalle	15.00	14.00	1	Operational	Complied
6		Madinabagh	2.00	2.00	0	Operational	Complied
7		Yathapalem Colonies	2.50	2.50	0	Operational	Complied
8		Srinagar	0.50	0.50	0	Operational	Complied
9		Karnavanipalem	5.00	0.0	5	-	The Existing STP is defunct. Under Smart City mission the UGD network in this region will be integrated with the trunk main of existing 108 MLD capacity STP at Narava.
10		Mantripalem	1.00	1.00	0	Operational	Complied
11		Aganampudi	6.00	6.00	0	Operational	Complied
12		Rathi Cheruvu	2.00	2.00	0	Operational	Complied
13		Kommadi / Madhurawada	4.00	4.00	0	Operational	Complied
14		Bakkannapalem	1.00	1.00	0	Operational	Complied

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ non-operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	**2(A)**	**2 (B)**	**3**	**4**	**5**	**6**	**7**
15		Marikavalasa	2.00	2.00	0	Operational	Complied
16		Vambay Colony	3.00	3.00	0	Operational	Complied
17		YSR Nagar	2.00	2.00	0	Operational	Complied
18		Boyapalem	1.00	1.00	0	Operational	Complied
19		Narava	54.00	39.50	14.5	Operational	Laying of UGD lines and Sewer connections to integrate nearby regions with STP is being done under Smart city Mission and will be fully operationalized.
20		Paradesi-palem	2.00	0.50	1.5	Operational	
			233.00	**204.00**	**29**		
21	Rajamahendravaram	Hukumpeta	**30.00**	**30.00**	**0**	Operational	Complied
22	Vijayawada	Ajith Singh Nagar-1	40.00	40.00	0	Operational	Complied
23		Ajith Singh Nagar-2	20.00	20.00	0	Operational	Complied
24		Ramalinges-war Nagar-1	20.00	20.00	0	Operational	Complied
25		Ramalinges-war Nagar-2	10.00	10.00	0	Operational	Complied
26		Autonagar - 1	10.00	10.00	0	Operational	Complied
27		Autonagar - 2	10.00	10.00	0	Operational	Complied
28		Jakkampudi	20.00	20.00	0	Operational	Complied
			130.00	**130.00**	**0**		
29	Tirupathi	Thukivakam	50.00	50.00	0	Operational	Present STP (Oxidation Pond) is being replaced with 25 MLD

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ non-operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	**2(A)**	**2 (B)**	**3**	**4**	**5**	**6**	**7**
							capacity STP (SBR technology) under Smart city Mission)
30		Vinayaka Sagar	5.00	5.00	0	Operational	-
			55.00	**55.00**	**0**		
31	Pulivendula	Rotarypuram	**10.00**	**4.50**	**5.5**	Operational	Laying of UGD lines is under progress and is in slow progress due to delay in payment.
32	Tadipatri	Gannevari-palle	3.50	0.40	3.1	Operational	Complied
33			8.00	5.00	3	Operational	Complied
			11.50	**5.40**	**6.1**		
34	Puttaparthi	Sai Nagar	0.50	0.50	0	Operational	Complied
35		Gokulam	0.50	0.00	0.5	-	The existing STPs are being rehabilitated with 15th FC grants
36		Prasanthi Gram	0.50	0.00	0.5	-	
37		Oxidation Pond	2.00	1.54	0.46	Operational	
			3.50	**2.04**	**1.5**		
38	Narsarao-peta	CPT Road	**15.55**	**10.50**	**5.05**	Operational	Out of 35000 HH only 15000 Sewer Connections provided.Laying of Sewer connections is being taken up
9		Janardhan Reddy Colony	5.00	2.00	3.00	Operational	Complied
40		Allepuram	55.00	19.00	36	Operational	Complied

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ non-operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	**2(A)**	**2 (B)**	**3**	**4**	**5**	**6**	**7**
41	Nellore	Drivers Colony	11.00	0.00	11	Operational	Under Special drive of Government, Steps are being taken to provide Sewer connections at susbsidised rate to HH @Rs.1/ connection
			71.00	**21.00**	**50.00**		
42	Kurnool	Jammichettu	0.80	0.40	0.4	Operational	-
43		Sankal Bagh	0.80	0.40	0.4	Operational	-
44		Tungabhadra Pump House	0.80	0.40	0.4	Operational	-
45		Kurnool	2.00	2.00	0	-	STP Under Trail Run
			4.40	**3.20**	**1.2**		
46	Tadepalli	Mahanadu-1	0.20	0.20	0	Operational	Complied
47		Mahanadu-2	0.20	0.20	0	Operational	Complied
			0.40	**0.40**	**0**		
48	Kondapalli	Security Colony	0.80	0.80	0	Operational	Complied
49		Security Colony	2.00	2.00	0	Operational	Complied
			2.80	**2.80**	**0**		
50	Yemmiganuru	Soganur Road	**19.80**	**2.00**	**17.8**	Operational	Due to lack of sewer network and power supply to STP, it is non-operational.
51	Ongole	Koppolu	**15.00**	**15.00**	**0**	Operational	Complied
52	Eluru	Dendulru	**5.00**	**2.50**	**2.5**	-	Providing Sewer connections under progress (AMRUT 1.0).

Sl. No	Location		Existing STP Capacity (in MLD)	Utilization capacity (in MLD)	Balance/ non-operational	Operational Status of STP	Compliance Status of STP
	Name of the ULB	Address					
1	**2(A)**	**2 (B)**	**3**	**4**	**5**	**6**	**7**
53	Tenali		**10.00**	**9.00**	**1.00**	-	STP is under Trail Run
54	Bhimavaram	Gunupudi	**5.00**	**2.00**	**4**		
55	Kadapa	Nanepalli	**20.00**	**3.00**			
		Total	**641.95**	**502.34**	**139.61**		

III (A) <u>Details of Existing STPs in APTIDCO Housing Colonies:</u>

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
1	Srikakulam	Patrunivalasa	1	TIDCO	2.10	1.50	Completed/Existing	-
2	Vizianagaram	Saripalli	1	TIDCO	1.50	1.50	Completed/Existing	-
3	Vizianagaram	Sonia nagar	1	TIDCO	0.50	0.50	Completed/Existing	-
4	Saluru	Saluru	1	TIDCO	0.60	0.40	Completed/Existing	-
5	GVMC	Satyanarayana puram	1	TIDCO	1.50	1.50	Completed/Existing	-
6	GVMC	Parawada	1	TIDCO	0.50	0.50	Completed/Existing	-
7	GVMC	Dabbanda	1	TIDCO	0.90	0.90	Completed/Existing	-

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
8	GVMC	Aganampudi (Tri Junction)	1	TIDCO	1.10	1.10	Completed/Existing	-
9	Yelamanchali	Yelamanchili	1	TIDCO	0.20	0.20	Completed/Existing	-
10	Peddapuram	Valuthimmapuram	1	TIDCO	2.00	2.00	Completed/Existing	-
11	Pithapuram	Gorsa	1	TIDCO	0.50	0.50	Completed/Existing	-
12	Samalkota	Jaggamvaripeta	1	TIDCO	0.50	0.50	Completed/Existing	-
13	Samalkota	Uppuvarisatram	1	TIDCO	0.50	0.50	Completed/Existing	-
14	Mandapeta	Gollapunta	1	TIDCO	3.00	3.00	Completed/Existing	-
15	Ramachandrapuram	Kothuru (Ph-I)	1	TIDCO	0.75	0.75	Completed/Existing	-
16	Amalapuram	Bodasukuru	1	TIDCO	1.00	1.00	Completed/Existing	
17	Rajamahendravaram	Bommuru-I	1	TIDCO	1.50	1.50	Completed/Existing	-
18	Rajamahendravaram	Torredu	1	TIDCO	0.50	0.50	Completed/Existing	-
19	Tadepalligudem	a. Kondruprolu-I	1	TIDCO	2.00	2.00	Completed/Existing	-
20	Tadepalligudem	a. Kondruprolu-I	1	TIDCO	0.75	0.00	Completed/Existing	Waiting for beneficiary occupancy for sewage generation

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
21	Palacole	Penukulapadu	1	TIDCO	3.50	3.00	Completed/Existing	
22	Gudivada	Mallayapalem I	1	TIDCO	1.60	1.60	Completed/Existing	
23	Gudivada	Mallayapalem II	1	TIDCO	2.70	2.70	Completed/Existing	
24	Machilipatnam	Gosangam II	1	TIDCO	0.50	0.00	Completed/Existing	O&M is in progress
25	Machilipatnam	Rudravaram II	1	TIDCO	0.70	0.40	Completed/Existing	
26	Vijayawada	Jakkampudi I (A)	1	TIDCO	0.90	0.90	Completed/Existing	
27	Vijayawada	Jakkampudi II (B)	1	TIDCO	0.60	0.60	Completed/Existing	
28	Vijayawada	Jakkampudi III (C)	1	TIDCO	0.90	0.00	Completed/Existing	Waiting for beneficiary occupancy for sewage generation
29	Vijayawada	Jakkampudi IV (D)	1	TIDCO	0.90	0.00	Completed/Existing	Waiting for beneficiary occupancy for sewage generation
30	Mangalagiri Tadepalli	RGK Colony -I	1	TIDCO	0.80	0.80	Completed/Existing	

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
31	Guntur	Vengalayapalem I & II	1	TIDCO	1.50	1.50	Completed/Existing	
32	Guntur	Adavitakkilapadu	1	TIDCO	2.00	2.00	Completed/Existing	
33	Tenali	Chinaravuru	1	TIDCO	0.60	0.50	Completed/Existing	
34	Ponnur	Nidubrolu	1	TIDCO	1.25	1.00	Completed/Existing	
35	Chilakaluripeta	Purushothapatnam	1	TIDCO	2.80	1.50	Completed/Existing	
36	Atmakur - (N)	Nellorepalem	1	TIDCO	1.00	1.00	Completed/Existing	
37	Gudur (N)	Gandhinagar	1	TIDCO	3.70	3.00	Completed/Existing	
38	Kurnool	Jagannadhagattu	1	TIDCO	0.50	0.00	Completed/Existing	Housing not Completed
39	CRDA(Guntur)	Ananthavaram	1	TIDCO	0.20	0.20	Completed/Existing	-
40	CRDA(Guntur)	Dondapadu	1	TIDCO	0.50	0.50	Completed/Existing	-

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
41	CRDA(Guntur)	Thulluru	1	TIDCO	0.20	0.20	Completed/Existing	-
42	CRDA(Guntur)	Mandadam	1	TIDCO	0.20	0.20	Completed/Existing	Housing not Completed
43	CRDA(Guntur)	Inavolu	1	TIDCO	0.30	0.30	Completed/Existing	
44	CRDA(Guntur)	Nowluru	1	TIDCO	0.30	0.30	Completed/Existing	-
45	CRDA(Guntur)	Penumaka	1	TIDCO	0.30	0.30	Completed/Existing	
46	CRDA(Guntur)	Nidamaruru	1	TIDCO	0.30	0.30	Completed/Existing	
47	Kavali	Maddurupadu	1	TIDCO	1.50	1.50	Completed/Existing	
48	Kurnool	Jagannadhagattu	1	TIDCO	0.50	0.00	Completed/Existing	Housing not Completed
49	Kurnool	Jagannadhagattu	1	TIDCO	1.00	0.00	Completed/Existing	Housing not Completed
50	Kurnool	Jagannadhagattu	1	TIDCO	1.50	0.00	Completed/Existing	Trail Run
51	Kurnool	Jagannadhagattu	1	TIDCO	2.00	0.50	Completed/Existing	
52	Nandyal	SRBC Colony	1	TIDCO	1.00	0.50	Completed/Existing	
53	Nandyal	SRBC Colony	1	TIDCO	1.00	0.50	Completed/Existing	
54	Nandyal	Nandhamuri Nagar	1	TIDCO	1.00	0.50	Completed/Existing	

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
55	Nandyal	Nandhamuri Nagar	1	TIDCO	1.00	0.50	Completed/Existing	
56	Nandyal	Alyyalurimitta	1	TIDCO	1.00	0.00	Completed/Existing	Trial Run
57	Adoni	Siriguppa Road	1	TIDCO	1.00	0.50	Completed/Existing	-
58	Repalle	Repalle II	1	TIDCO	0.60	0.00	Completed/Existing	Trial Run
59	Piduguralla	Kondamodu II	1	TIDCO	1.30	0.50	Completed/Existing	
60	Macherla	Gorrilamandhi-II	1	TIDCO	0.50	0.00	Completed/Existing	Waiting for beneficiary occupancy for sewage generation
61	Naidupet	Biradawada	1	TIDCO	0.90	0.90	Completed/Existing	
62	Sullurupeta	Mannarupolur u	1	TIDCO	0.80	0.30	Completed/Existing	
63	Venkatagiri	Chevireddypalli	1	TIDCO	0.80	0.50	Completed/Existing	-
64	Nellore	Akkacheruvupadu-II	1	TIDCO	1.60	1.00	Completed/Existing	-
65	Nellore	Kallurupalli-II	1	TIDCO	1.10	0.80	Completed/Existing	-
66	Nellore	Kondlapudi II&III	1	TIDCO	1.20	1.00	Completed/Existing	-
67	Srikalahasti	Rajiv Nagar - I	1	TIDCO	1.00	0.80	Completed/Existing	
68	Srikalahasti	S.W. Hostel - II	1	TIDCO	0.90	0.60	Completed/Existing	-

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
69	Chittoor	Murukumbattu -II	1	TIDCO	1.30	1.00	Completed/Existing	
70	Puttur	Nandimangalam -II	1	TIDCO	0.20	0.00	Completed/Existing	Waiting for beneficiary occupancy for sewage generation
71	Punganur	Ethuru -II	1	TIDCO	0.70	0.70	Completed/Existing	
72	Madanapalle	Venkappakota -II	1	TIDCO	0.90	0.90	Completed/Existing	
73	Allagadda	Chinthakuntla Village-III	1	TIDCO	0.60	0.60	Completed/Existing	-
74	Tadipatri	Gannevaripalli	1	TIDCO	2.75	1.00	Completed/Existing	
75	Kandukur	Uppucheruvu -I	1	TIDCO	1.40	1.40	Completed/Existing	-
76	Narsipatnam	Narsipatnam-I	1	TIDCO	0.60		Completed/Existing	Waiting for beneficiary occupancy for sewage generation
77	Narsipatnam	Narsipatnam-II	1	TIDCO	0.30		Completed/Existing	Waiting for beneficiary occupancy for sewage generation

DETAILS OF EXISTING & OPERATIONAL STPs								
S. No	**ULB Name**	**Location**	**No of STPs**	**Scheme**	**Capacity (MLD)**	**Utilization**	**Status of Work**	**Remarks**
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**
	TOTAL	**44 ULBs**	**77**		**82.60**	**59.65**		

Abstract of Existing STPs and Treatment Capacity in MLD Enc (PH)+APTIDCO

S. No	Department	Total STPs	Existing Capacity	Utilization Capacity	Balance
1	Enc (PH)	55	641.95	502.34	139.61
2	APTIDCO	75	82.60	59.65	22.95
GRAND TOTAL		**130**	**724.55**	**561.99**	**162.56**

III (B) <u>Details of Under Construction STPs in the State</u>:

(A) Details of STPs Under Construction in AMRUT 1.0 : 119.00 MLD (17 STPs)

(B) Details of STPs Under Construction in AMRUT 2.0 (APTIDCO) : 34.45 MLD (54 STPs)

(C) Details of STPs Under Construction in SBM 2.0 : 111.511 MLD (33 STPs)

(D) Details of STPs Under Construction in PLAN : 5.77 MLD (11 STPs)

(E) Details of STPs Under Construction in OTSFA : 123.00 MLD (5 STPs)

(F) Details of STPs Under Construction in NRCP, JnNURM, AIIB, AMRUT 2.0, AIIB-UIDF, IFC Loan : 515.10 MLD (45 STPs)

(Total Under Construction STPs A+B+C+D+E+F) : 908.83 MLD (163 STPs)

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
1	Nandyala	Compost Yard	AMRUT 1.0	1	10.00	33.47	-	-	Work completeed and Trial run is in progress
2	Rajamahendravaram	Near lorry stand , Hukumpeta	AMRUT 1.0	1	5.00	17.98	82%	Dec-26	Work in progress
3	Tadepalligudem	At Yanadula colony, near kadakatla	AMRUT 1.0	1	5.00	32.14	40%	Oct-27	Work stopped by the agency.
4	Gudivada	Velavarthipadu	AMRUT 1.0	1	5.00	16.76	-	Mar-27	Work completeed and Trial run is in progress
5	Srikalahasti	Near Bypass bridge at Ardhanareeswara Swamy temple way	AMRUT 1.0	1	7.00	26.85	60%	Mar-27	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
6	Madanapalle	Near Venkatappakota	AMRUT 1.0	1	5.00	15.95	88%	Mar-27	Work in progress
7	Guntakal	Tilak Nagar (Beside Ammamma Temple)	AMRUT 1.0	1	8.00	26.71	50%	Mar-28	Work in progress
8	Kurnool	Kallur	AMRUT 1.0	1	10.00	39.93	72%	Mar-27	Work in progress
9	Adoni	Near AP TIDCO Houses	AMRUT 1.0	1	5.00	15.84	70%	Mar-28	Work in progress
10	Kavali	Near Saibaba temple, Ramamurthy peta, 12th Ward, Kavali	AMRUT 1.0	1	15.00	29.11	96%	Dec-26	Work stalled due to delay in payment.
11	Srikakulam	Ponnada Hill	AMRUT 1.0	1	10.00	39.86	45%	Mar-28	Retenders to be invited
12	Vizianagaram	Peddacheruvu	AMRUT 1.0	1	5.00	1.98	54%	Oct-28	Retenders to be invited
13	Kakinada	Etimogga	AMRUT 1.0	1	5.00	29.17	75%	Mar-27	Retenders to be invited

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
14	Machilipatnam	Chilakalapudi	AMRUT 1.0	1	5.00	16.76	48%	Oct-27	Retenders to be invited
15	Chilakaluripeta	Vogeru Vagu,Near 21st ward	AMRUT 1.0	1	5.00	16.76	35%	Mar-28	Retenders to be invited
16	Anantapuramu	Thadakaleru River,near Somaladoddi village	AMRUT 1.0	1	10.00	29.76	0%	Mar-28	Retenders to be invited
17	Dharmavaram	Near LCK puram	AMRUT 1.0	1	4.00	24.085	0%	Mar-28	Retenders to be invited
	Total	**17 ULBs**		**17**	**119.00**	**158.375**			
18	Kakinada	Paralovapeta	TIDCO	1	1.50	5.15	75%	Dec-26	Work in progress
19	Rajamahendravaram	Bommuru-II	TIDCO	1	1.50	5.15	70%	Dec-26	Work in progress
20	Rajamahendravaram	Namavaram	TIDCO	1	0.75	3.81	72%	Mar-27	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
21	Dharmavaram	Regatipalli-II	TIDCO	1	0.75	3.821	72%	Mar-27	Civil structrural work completed. Media filling is to be done.Machinery to be fixed and is held up for security purpose.
22	Hindupur	Kotipi-II	TIDCO	1	0.70	3.73	72%	Mar-27	
23	Anantapuramu	Pandameru-3	TIDCO	1	1.25	4.953	70%	Mar-27	
24	Guntakal	Dhonimukkala-3	TIDCO	1	1.25	4.953	67%	Mar-27	
25	GVMC	Sirasapalli	TIDCO	1	0.30	2.109	80%	Dec-26	Work in progress
26	GVMC	AtchauLova-1	TIDCO	1	1.00	4.208	65%	Mar-27	Work in progress
27	GVMC	AtchauLova-2	TIDCO	1	1.00	4.208	70%	Mar-27	Work in progress
28	GVMC	Appikonda	TIDCO	1	0.40	2.531	75%	Mar-27	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
29	GVMC	Mulagada	TIDCO	1	0.20	1.746	85%	Dec-26	Work in progress
30	GVMC	Nadipur	TIDCO	1	0.50	3.133	75%	Mar-27	Work in progress
31	GVMC	Sangivalasa	TIDCO	1	0.30	2.109	58%	Mar-27	Work in progress
32	GVMC	Kondakoppaka	TIDCO	1	0.20	1.747	75%	Mar-27	Work in progress
33	Eluru	Ponangi road	TIDCO	1	2.50	8.308	40%	Mar-27	Work in progress
34	Eluru	Kotturu road	TIDCO	1	0.20	1.746	40%	Mar-27	Work in progress
35	Nellimarla	Nellimarla	TIDCO	1	0.30	2.108	90%	Oct-26	Work in progress
36	Rajam	Kancharam	TIDCO	1	0.20	1.747	90%	Dec-26	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
37	Amadalavalasa	Byrsastrulla-pet	TIDCO	1	0.30	2.108	90%	Dec-26	Work in progress
38	Bobbili	Bobbili	TIDCO	1	0.80	3.855	80%	Dec-26	Work in progress
39	Parvathipuram	Parvathipuram	TIDCO	1	0.40	2.53	85%	Dec-26	Work in progress
40	Nandyal	Alyyalurimitta	TIDCO	1	1.00	4.23	61%	Mar-27	Work in progress
41	Kadapa	Chinnachowk -I	TIDCO	1	1.00	4.212	75%	Mar-27	Work in progress
42	Kadapa	Chalama reddypalli -I	TIDCO	1	1.00	4.212	75%	Mar-27	Work in progress
43	Jammalamadugu	Gudemcheruvu -II	TIDCO	1	1.00	4.212	75%	Mar-27	Work in progress
44	Rayachoty	Sibyala -II	TIDCO	1	0.50	3.134	75%	Mar-27	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
45	Yerraguntla	Yerraguntla road -II	TIDCO	1	1.00	4.212	75%	Mar-27	Work in progress
46	Ramachandra puram	Kothuru -III	TIDCO	1	1.00	4.201	72%	Mar-27	Work in progress
47	Kadiri	Hindupur road-II	TIDCO	1	0.60	3.496	74%	Mar-27	Civil structrural work completed. Media filling is to be done.Machinery to be fixed and is held up for security purpose.
48	Puttaparthi	Karnataka nagepalli-II	TIDCO	1	0.25	1.928	60%	Mar-27	
49	Raydurgam	Mallapuram-3	TIDCO	1	0.60	3.496	67%	Mar-27	
50	Markapur	Pedanagulavaram Road -I	TIDCO	1	0.50	3.135	45%	Mar-27	Work in progress
51	Ichapuram	Ichapuram	TIDCO	1	0.10	1.386	48%	Mar-27	Work in progress
52	Palasa Kasibugga	Palasa	TIDCO	1	0.40	2.531	65%	Mar-27	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
53	Vinukonda	Vellaturu road II	TIDCO	1	0.70	3.72	42%	Mar-27	Work in progress
54	Kanigiri	Chakirala - III	TIDCO	1	0.50	3.13	45%	Mar-27	Work in progress
55	Giddaluru	Modempalli -III	TIDCO	1	0.60	3.496	41%	Mar-27	Work in progress
56	Addanki	Singara konda -III	TIDCO	1	0.50	3.13	45%	Mar-27	Work in progress
57	Tanuku	Indiramma Colony	TIDCO	1	0.20	1.746	40%	Mar-27	Work in progress
58	Tanuku	BalaBalaji	TIDCO	1	0.30	2.107	40%	Mar-27	Work in progress
59	Jangareddy Gudem	Markandeya puram -II	TIDCO	1	0.40	2.528	40%	Mar-27	Work in progress
60	Nidadavolu	Tirugudem - II	TIDCO	1	0.50	3.13	40%	Mar-27	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
61	Kovvuru	Pedathalla punta -II	TIDCO	1	0.30	2.107	40%	Mar-27	Work in progress
62	Nuzivid	M.R. Apparao colony II	TIDCO	1	1.30	4.997	56%	Mar-27	Work in progress
63	Tiruvuru	PT Kotturu I	TIDCO	1	0.40	2.528	43%	Mar-27	Work in progress
64	Tiruvuru	PT Kotturu II	TIDCO	1	0.40	2.528	43%	Mar-27	Work in progress
65	Jaggaiahpeta	Gurukula pathasala II	TIDCO	1	1.60	5.418	56%	Mar-27	Work in progress
66	Nandigama	Hanumanthu palem II	TIDCO	1	0.20	1.746	43%	Mar-27	Work in progress
67	Vuyyuru	Gemini School -II	TIDCO	1	0.90	4.029	56%	Mar-27	Work in progress
68	Vuyyuru	Gandigunta - II	TIDCO	1	0.30	2.107	43%	Mar-27	Work in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
69	Vuyyuru	Raghava Estates -II	TIDCO	1	0.10	1.385	56%	Mar-27	Work in progress
	Total	**38 ULBs**		**52**	**34.45**	**169.977**			
72	Amadalavalasa	Timmapuram	SBM 2.0	1	0.180	0.407	20%	Mar-27	Work in progress
73	Ichapuram	Rattakanna	SBM 2.0	1	0.778	1.76	45%	Mar-27	Work in Progress
74	Ichapuram	A.S.Peta	SBM 2.0	1	0.371	0.839	54%	Mar-27	Work in Progress
75	Bobbili	Rajanagar Colony	SBM 2.0	1	3.500	6.967	0%	Mar-27	Alternate Site to be identified
76	Bobbili	Patha Bobbili near Sulab complex	SBM 2.0	1	0.151	0.342	60%	Mar-27	Work in progress
77	Bobbili	ITI Colony	SBM 2.0	1	0.203	0.459	90%	Mar-27	Work in Progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
78	Bobbili	Gollapalli	SBM 2.0	1	0.066	0.147	90%	Mar-27	Work in Progress
79	Yelamanchali	Hanuman temple,near seshukonda colony	SBM 2.0	1	0.400	0.905	47%	Mar-27	Work in Progress
80	Yelamanchali	Teruvupalli	SBM 2.0	1	0.500	1.131	48%	Mar-27	Work in Progress
81	Yelamanchali	Mantripalem, Pedagollalapalem	SBM 2.0	1	0.138	0.312	15%	Mar-27	Work in Progress
82	Piduguralla	Hosanna mandir road	SBM 2.0	1	5.900	11.762	92%	Mar-27	Work in Progress
83	Piduguralla	Near SC Burial ground	SBM 2.0	1	5.200	10.366	93%	Dec-26	Work in progress
84	Vinukonda	Mutlakunta Colony	SBM 2.0	1	5.700	11.363	95%	Mar-27	Work in progress
85	Vinukonda	Chakkavagu @ Beside Nirmala school	SBM 2.0	1	5.500	10.965	96%	Mar-27	Work in Progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
86	Giddaluru	Near ST Hostel	SBM 2.0	1	6.100	12.113	49%	Mar-27	Work in Progress
87	Bapatla	Existing Compost yard,Jamulapalem Road	SBM 2.0	1	3.000	5.957	90%	Mar-27	Work in Progress
88	Chirala	Ikyanagar, Dandubata	SBM 2.0	1	5.000	9.929	68%	Mar-27	Work in Progress
89	Atmakur (Nandyala)	78°34'41.28" E 15°53'18.863 "N	SBM 2.0	1	0.586	1.322	95%	Dec-26	Work in Progress
90	Atmakur (Nandyala)	78°35'25.539 "E 15°53'9.161" N	SBM 2.0	1	0.253	0.571	93%	Dec-26	Work in Progress
91	Jammalamadugu	Dumping yard	SBM 2.0	1	7.430	14.750	98%	Dec-26	Work in Progress
92	Badvel	Badvel village	SBM 2.0	1	0.243	0.571	1%	Mar-27	work is in progress
93	Badvel	A Chennampalli village	SBM 2.0	1	0.654	1.480	61%	Mar-27	work is in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
94	Badvel	Madakalavarpalli village	SBM 2.0	1	0.447	1.010	64%	Mar-27	Work is in Progress.
95	Mydukur	Saraswathipeta	SBM 2.0	1	8.100	16.080	96%	Mar-27	Work is in Progress.
96	Kandukur	Club road	SBM 2.0	1	9.600	19.063	91%	Mar-27	work in progress
97	Atmakur (Nellore)	Venkatraopalli	SBM 2.0	1	0.186	0.420	59%	Mar-27	work is in progress.
98	Gooty	Lachanapalli Road	SBM 2.0	1	3.600	7.140	92%	Dec-26	work is in progress.
99	Gooty	Ananthapur Road	SBM 2.0	1	4.400	8.720	53%	Mar-27	Work is in progress
100	Kadiri	Kutagulla	SBM 2.0	1	14.900	29.540	90%	Mar-27	Work is in progress.
101	Venkatagiri	Kummagunta	SBM 2.0	1	9.580	19.007	99%	Mar-27	work is in progress

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
102	Naidupet	Thummuru	SBM 2.0	1	7.900	15.674	99%	Dec-26	work is in progress.
103	Naidupet	Thummuru	SBM 2.0	1	0.788	1.777	97%	Dec-26	work is in progress
104	Punganur	Melupatla Cheruvu	SBM 2.0	1	0.157	0.354	100%	-	Work completed and trial run is in progress
	Total	**20 ULBs**		**33**	**111.511**	**223.202**			
105	Pulivendula	YS Chinna Kondareddy Colony	PLAN Grant	1	1.50	25.22	97%	Dec-26	work is in progress
106	Pulivendula	Jayamma Colony	PLAN Grant	1	1.50		82%	Mar-27	work is in progress
107	Pulivendula	Bramhanapalli,	PLAN Grant	1	0.50		90%	Mar-27	
108	Pulivendula	Peddarangapuramu	PLAN Grant	1	0.50		60%	Mar-27	
109	Pulivendula	Chinnarangapuram	PLAN Grant	1	0.50		0%	Mar-27	
110	Pulivendula	Velamavaripalli	PLAN Grant	1	0.50		0%	Mar-27	
111	Pulivendula	Ulimella	PLAN Grant	1	0.50		0%	Mar-27	

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
112	Pulivendula	Venkatapuram SC Colony	PLAN Grant	1	0.02		60%	Mar-27	
113	Pulivendula	Boggudupalli,	PLAN Grant	1	0.07		60%	Mar-27	
114	Pulivendula	Basireddypalli	PLAN Grant	1	0.08		60%	Mar-27	
115	Pulivendula	YSR Colony	PLAN Grant	1	0.10		60%	Mar-27	
	Total	**1 ULB**		**11**	**5.77**	**25.22**			
116	Guntur	Yadavula Donka	OTSFA	1	10.00	176.35	70%	Mar-27	Administrative sanction accorded for the balance works under Urban Challenge Fund.Tenders will be invited.
117	Guntur	Bhasyam school	OTSFA	1	20.00		60%	Mar-27	
118	Guntur	Opp STP-3	OTSFA	1	42.00		60%	Mar-27	
119	Guntur	Peekala vagu	OTSFA	1	28.00		51%	Mar-27	
120	Guntur	Bhasyam school	OTSFA	1	23.00		0%	Mar-27	
	Total	**1 ULB**		**5**	**123.00**	**176.35**			
121	Kanigiri	Shankavaram	AIIB	1	6.00	32.45	1%	Mar-28	Work Grounded
122	Madakasira		AIIB	1	5.00	34.24	1%	Mar-28	Work Grounded
	Total	**2 ULBs**		**2**	**11.00**	**66.69**			

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
123	Vijayawada	Jakkampudi	JNNURM	1	20.00	13.75	95%	Mar-27	The work was cancelled. The balance work is proposed to be taken up under 15th FC grants or general funds.
124	Tirupathi	Thukivakam	Smart City	1	25.00	45.75	85%	Mar-27	work is in progress
125	Rajamahendravaram	Hukumpeta	NRCP	1	50.60	95.5	95%	Mar-27	work is in progress
126	Tenali	NCB colony	14th FC	1	2.00	9.5	30%	Oct-28	Work stopped due to court case.
	Total	**4 ULBs**		**4**	**97.60**	**164.5**			
127	Srikakulam	PONNADA HILL	AMRUT 2.0	1	5.00	39.86	1%	Mar-28	Work grounded
128	GVMC	Appughar	AMRUT 2.0	1	25.00	363.38	1%	Mar-28	Work grounded
129	Vijayawada	Ramalingeswara Nagar	AMRUT 2.0	1	20.00	34.42	1%	Mar-28	Work grounded
130	Vijayawada	Auto Nagar	AMRUT 2.0	1	10.00	52.00	1%	Mar-28	Work grounded
131	Srikalahasti	Back side of NTR nagar park	AMRUT 2.0	1	1.50	11.46	1%	Mar-28	Work grounded
132	Chittoor	Kattamanchi	AMRUT 2.0	1	10.00	34.43	1%	Mar-28	Work grounded
133	Anantapuramu	Tadakaleru	AMRUT 2.0	1	25.00	70.32	1%	Mar-28	Work grounded
134	Hindupur	RTC COLONY	AMRUT 2.0	1	28.00	77.98	1%	Mar-28	Work grounded
135	Kurnool	Near Rambhotla Temple	AMRUT 2.0	1	35.00	150.11	1%	Mar-28	Work grounded

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
136	Kurnool	Munagalapadu village	AMRUT 2.0	1	0.40		1%	Mar-28	Work grounded
137	Kurnool	Mamidapadu vilage	AMRUT 2.0	1	0.20		1%	Mar-28	Work grounded
138	Kadapa	Palempalli (Buggavanka) AP TIDCO Housing Layout	AMRUT 2.0	1	15.00	70.82	1%	Mar-28	Work grounded
139	Adoni		AMRUT 2.0	1	14.50	47.10	1%	Mar-28	Work grounded
140	Adoni	Kallubavi	AMRUT 2.0	1	11.00	82.82	1%	Mar-28	Work grounded
141	Kakinada	DUMULAPETA	AMRUT 2.0	1	22.00	82.87	1%	Mar-28	Work grounded
142	Eluru	Ponangi Road (Dumping Yard)	AMRUT 2.0	1	15.00	148.44	1%	Mar-28	Work grounded
143	Tadepalligudem	Slaughter house	AMRUT 2.0	1	2.70	9.125	1%	Mar-28	Work grounded
144	Tadepalligudem		AMRUT 2.0	1	3.70	10.79	1%	Mar-28	Work grounded
145	Gudivada	Naganna Cheruvu	AMRUT 2.0	1	6.00	52.74	1%	Mar-28	Work grounded
146	Machilipatnam	Near Govt Medical college	AMRUT 2.0	1	10.00	53.1	1%	Mar-28	Work grounded
147	Tenali	-	AMRUT 2.0	1	10.00	49.02	1%	Mar-28	Work grounded
148	Chilakaluripeta	Near Pasumarru Bridge	AMRUT 2.0	1	4.25	11.3	1%	Mar-28	Work grounded
149	Chilakaluripeta	Ongole Bridge by the side of Vogeru Vagu	AMRUT 2.0	1	4.75	12.61	1%	Mar-28	Work grounded
150	Ongole	Nalla Kaluva Koppolu	AMRUT 2.0	1	15.00	55.89	1%	Mar-28	Work grounded
151	Nandyal	Chamakaluva Catchment	AMRUT 2.0	1	32.00	169.67	1%	Mar-28	Work grounded

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs.in Cts)	Physical progress in %	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
152	Kadapa	Buddayya Palli Cheruvu	AMRUT 2.0	1	2.00	7.43	1%	Mar-28	Work grounded
153	Kadapa	Devuni Kadapa	AMRUT 2.0	1	3.00	9.71	1%	Mar-28	Work grounded
154	Kadapa	Putlampalli Cheruvu	AMRUT 2.0	1	2.00	7.425	1%	Mar-28	Work grounded
155	Rajamahendravaram	Aryapuram	AMRUT 2.0	1	1.50	7.2	1%	Mar-28	Work grounded
	Total	**20 ULBs**		**29**	**334.50**	**1722.02**			
156	Sullurupeta	Sainagar	UIDF-I	1	2.00			Mar-28	Work grounded
157	Sullurupeta	Sullurpet Ulsapadava Road	UIDF-I	1	2.00	34.26		Mar-28	Work grounded
158	Sullurupeta		UIDF-I	1	4.00			Mar-28	Work grounded
159	Allagadda	At beside Vakkireru vaagu at padakandla bridge downside	UIDF-I	1	5.00	21.75		Mar-28	Work grounded
160	Nandikotkur	Nandikotkur	UIDF-I	1	5.00	21.74		Mar-28	Work grounded
	Total	**3 ULBs**		**5**	**18.00**	**77.75**			
161	Nellore	Head Water Works	UIDF-II	1	20.00	110.6		Mar-28	Work grounded
162	Nellore	Kondayyapalem	UIDF-II	1	14.00	77.42		Mar-28	Work grounded
		1 ULB		**2**	**34.00**	**188.02**			
163	GVMC	**1 ULB**	IFC Loan	**1**	**20.00**	**61.39**		Mar-28	Work grounded
	Grand Total	**75 ULBs**		**161**	**908.83**	**3033.49**			

III (C) <u>Status of STPs & NSTPs in the ULBs with below 1 Lakh Population:</u>

State Level Technical Committee and State High Power Committee have approved the construction of STPs in ULBs with below 1 lakh population:

Status of STPs& NSTPs in the ULBs with below 1 Lakh Population:

- ULBs with above 1 Lakh population - 32 ULBs
- ULBs with Below 1 Lakh Population - 91 ULBs (76 ULBs already existing and 15 newly constituted ULBs)
- GOI sanctioned STPs in 76 ULBs with 692.12 MLD with a project cost of Rs.1372.68 Cr., in which, 2 newly sanctioned ULBs with 33.12 MLD (Mangalagiri&Tadepalli) will be taken up after completion of Detailed Engineering.
- In 74 ULBs, 8 ULBs are excluded, as the STPs of 90 MLD capacities are being constructed with AIIB funds in Sullurpet, Nandikotkur, Allagadda, Madakasira and Kanigiri and State Special Grant in Pulivendula and Rayachoti. Puttaparthi is having 3 existing STPs.
- In 66 ULBs capacity is 569 MLD.
- As per G.O. Rt. No.227, to process land acquisition for both Government & Private land extent in 48 ULBs under Phase-1.
- These were formed into 13 clusters with 267.71 MLD and tender process completed.
- Govt. lands are available in 28 ULBs covering 131.37MLD, cluster-1 to cluster-8 works and private lands are available in 21 ULBs covering 136.34MLD, cluster-9 to cluster-13, these works are under tender stage to be place before tender approval committee.
- As Per modified capacity 2027 projected population 413.97MLD is to be tendered.
- Present tender was out for 66 NSTPs in 25 ULBs with 14.50 MLD capacity.
- For all tenders floated a total of 199.16 acrs of Land acquisition is needed.
- Details are as follows.

S.No	Cluster	Name of the ULB	Total No. of Projects (STP+NSTP)	Proposed Capacity (MLD)	% of Present work status	Expected date of Completion
1	Cluster -01	Amadalavalasa	NSTP 05	0.18	20.00%	Nov-26
2		Ichapuram	NSTP 01	0.778	70.00%	Oct-26
3		Ichapuram	NSTP 02	0.371	70.00%	Oct-26
4		Bobbili	STP 01	3.5	0.00%	Jan-27
5		Bobbili	NSTP 01	0.151	100.00%	Sep-26
6		Bobbili	NSTP 04	0.203	80.00%	Oct-26

S.No	Cluster	Name of the ULB	Total No. of Projects (STP+NSTP)	Proposed Capacity (MLD)	% of Present work status	Expected date of Completion
7		Bobbili	NSTP 05	0.066	100.00%	Sep-26
8		Yellamanchali	NSTP 01	0.4	70.00%	Nov-26
9		Yellamanchali	NSTP 02	0.5	70.00%	Nov-26
10		Yellamanchali	NSTP 11	0.138	0.00%	Nov-26
11	**Cluster -03**	Piduguralla	STP 01	5.9	97.00%	Sep-26
12		Piduguralla	STP 02	5.2	100.00%	Sep-26
13		Vinukonda	STP 01	5.7	98.00%	Sep-26
14		Vinukonda	STP 02	5.5	98.00%	Sep-26
15	**Cluster -04**	Giddalur	STP 01	6.1	60.00%	Nov-26
16		Bapatla	STP 01	3	70.00%	Oct-26
17		Chirala	STP 02	5	70.00%	Mar-27
18	**Cluster -05**	Atmakur	NSTP 01	0.586	100.00%	Sep-26
19		Atmakur	NSTP 03	0.253	100.00%	Sep-26
20		Jammalamadugu	STP 01	7.43	100.00%	Sep-26
21	**Cluster -06**	Badvel	NSTP 01	0.243	0.00%	Mar-27
22		Badvel	NSTP 02	0.654	80.00%	Mar-27
23		Badvel	NSTP 03	0.447	70.00%	Mar-27
24		Mydukur	STP 01	8.1	85.00%	Mar-27
25		Kandukur	STP 01	9.6	95.00%	Mar-27
26		Atmakur - N	NSTP 03	0.186	80.00%	Mar-27
27	**Cluster -07**	Gooty	STP 01	3.6	83.00%	Oct-26
28		Gooty	STP 02	4.4	60.00%	Oct-26
29		Kadiri	STP 01	14.9	65.00%	Nov-26
30	**Cluster -08**	Venkatagiri	STP 01	9.58	100.00%	Sep-26
31		Naidupet	STP 01	7.9	100.00%	Sep-26
32		Naidupet	NSTP 01	0.788	100.00%	Sep-26
33		Punganur	NSTP 02	0.157	100.00%	Sep-26

S.No	Cluster	Name of the ULB	Total No. of Projects (STP+NSTP)	Proposed Capacity (MLD)	% of Present work status	Expected date of Completion
34		Gudur (N)	NSTP 01	0.106	100.00%	Sep-26
	07 Packages			**111.62**		

- Tenders floated for 148 STPs/NSTPs, with a capacity of 452.948 MLD in which LOA yet to be issued for 66 NSTPs (14.499 MLD) and remaining 82 STPs (438.449 MLD) is in tender stage.
- To acquire land for establishment of STPs in 54 ULBs, Government has issued G.O. Rt. No.493 and accorded Administrative Sanction of Rs. 267.409crs.
- Furthermore, this office has requested EinC (Ph) to takeup the I&D works on the ongoing 34 Projects.

III(D) Details of Proposed STPs in the State:

DETAILS OF STPs WORK TO BE GROUNDED UNDER SBM 2.0

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	**2**	**3**	**5**	**6**	**7**	**8**	**9**	**10**
	S.B.M 2.0							
1	Amadalavalasa	Krishnapuram	1	2.100	7.64	LOA Issued	Oct-28	Site not available
2	Amadalavalasa	Peddacheruvu	1	1.200	4.59	LOA Issued	Oct-28	Site not available
3	Amadalavalasa	Mettakivalasa	1	1.000	3.86	LOA Issued	Oct-28	Site not available
4	Amadalavalasa	PataAmadalavalasa	1	1.000	3.86	LOA	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
						Issued		
5	Ichapuram	GIC Colony backside	1	4.100	0.12	LOA Issued	Oct-28	Government land handed over to the agency.But, work not grounded
6	Palasa Kasibugga	Near Jaggandha sagaram	1	10.068	0.35	LOA Issued	Oct-28	Site not available
7	Palakonda	Vadama(Ward-8)	1	5.000	0.15	LOA Issued	Oct-28	Site not available
8	Parvathipuram	S.No. 436 parvathipuram revenue village ward 13	1	7.400	0.95	LOA Issued	Oct-28	Site not available
9	Salur	Ward No-03	1	7.500	0.45	LOA Issued	Oct-28	Site not available
10	Rajam	Vasavi nagar	1	4.600	0.25	LOA Issued	Oct-28	Site not available
11	Rajam	Santha market area	1	1.500	0.68	LOA Issued	Oct-28	Site not available
12	Rajam	Menthipeta cheruvu	1	1.500	0.19	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
13	Bobbili	Balajinagar near medarabanda	1	2.500	0.51	LOA Issued	Oct-28	Site not available
14	Bobbili	Naiducolony near Cheruvu	1	2.500	0.68	LOA Issued	Oct-28	Site not available
15	Nellimarla	Batrajula Veedhi near Viswambara Vidyapeet School	1	4.000	11.51	LOA Issued	Oct-28	Site not available
16	Narsipatnam	Near Adiviraju babu temple, Kotauratla road, Pedaboddepalli	1	4.800	1.10	LOA Issued	Oct-28	Site not available
17	Narsipatnam	Sivapuram	1	4.500	20.42	LOA Issued	Oct-28	Site not available
18	Yellamanchali	Near Penjeruvu	1	4.000	1.57	LOA Issued	Oct-28	Site not available
19	Amadalavalasa	Atchennapeta	1	0.049	0.03	LOA Issued	Oct-28	Site not available
20	Amadalavalasa	Chintada	1	0.142	0.03	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
21	Amadalavalasa	Parvateeswarunipeta	1	0.061	11.90	LOA Issued	Oct-28	Site not available
22	Amadalavalasa	Kasimvalasa	1	0.391	16.45	LOA Issued	Oct-28	Site not available
23	Amadalavalasa	Kuddiram	1	0.186	0.45	LOA Issued	Oct-28	Site not available
24	Amadalavalasa	Chintada	1	0.101	0.32	LOA Issued	Oct-28	Site not available
25	Amadalavalasa	Chintada	1	0.277	0.69	LOA Issued	Oct-28	Site not available
26	Amadalavalasa	Atchennapeta	1	0.077	0.31	LOA Issued	Oct-28	Site not available
27	Amadalavalasa	Venkayyapeta	1	0.208	0.39	LOA Issued	Oct-28	Site not available
28	Amadalavalasa	Venkayyapeta	1	0.279	0.27	LOA Issued	Oct-28	Site not available
29	Ichapuram	Purushothapuram	1	0.451	0.22	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
30	Palasa Kasibugga	Chinabadam	1	0.645	16.58	LOA Issued	Oct-28	Site not available
31	Palasa Kasibugga	Shanti nagar	1	0.014	11.78	LOA Issued	Oct-28	Site not available
32	Palasa Kasibugga	Talabadhra	1	0.014	5.64	LOA Issued	Oct-28	Site not available
33	Parvathipuram	Near Ramalayam,naviri	1	0.185	5.64	LOA Issued	Oct-28	Site not available
34	Parvathipuram	Ward No-17	1	0.130	0.39	LOA Issued	Oct-28	Site not available
35	Parvathipuram	Ward No-19	1	0.284	0.33	LOA Issued	Oct-28	Site not available
36	Parvathipuram	Ward No-17	1	0.126	0.39	LOA Issued	Oct-28	Site not available
37	Parvathipuram	Ward No-06	1	0.161	0.42	LOA Issued	Oct-28	Site not available
38	Parvathipuram	Near Goddess Durga gudi	1	0.112	0.36	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
39	Parvathipuram	Ward No-01	1	0.092	0.41	LOA Issued	Oct-28	Site not available
40	Rajam	Ward No-07	1	0.159	0.38	LOA Issued	Oct-28	Site not available
41	Rajam	Near Yoga With KSR--(M.SC in Yoga)	1	0.134	8.87	LOA Issued	Oct-28	Site not available
42	Rajam	Ward No-02	1	0.160	8.87	LOA Issued	Oct-28	Site not available
43	Rajam	Ward No-19	1	0.174	0.38	LOA Issued	Oct-28	Site not available
44	Rajam	Vastrapuri Colony	1	0.146	0.16	LOA Issued	Oct-28	Site not available
45	Rajam	Ward No-14	1	0.169	11.39	LOA Issued	Oct-28	Site not available
46	Rajam	Ward No-13	1	0.157	11.86	LOA Issued	Oct-28	Site not available
47	Bobbili	Mallampeta near burial ground	1	0.157	11.76	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
48	Bobbili	TR Colony near Municipal School	1	0.065	0.44	LOA Issued	Oct-28	Site not available
49	Narsipatnam	Bypureddipalem, Balighattam	1	0.182	0.59	LOA Issued	Oct-28	Site not available
50	Narsipatnam	Burial ground ,Balighattam	1	0.244	0.26	LOA Issued	Oct-28	Site not available
51	Narsipatnam	Subbarayudu palem, Pedabodepalli	1	0.105	0.17	LOA Issued	Oct-28	Site not available
52	Narsipatnam	Ayyanna colony , Narsipatnam	1	0.071	11.39	LOA Issued	Oct-28	Site not available
53	Yellamanchali	Kattupalem	1	0.161	0.39	LOA Issued	Oct-28	Site not available
54	Yellamanchali	Somalingapalem	1	0.441	1.07	LOA Issued	Oct-28	Site not available
55	Yellamanchali	Kothapalem	1	0.109	0.27	LOA Issued	Oct-28	Site not available
56	Yellamanchali	Kothapalem	1	0.102	0.25	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
57	Yellamanchali	Colony land, Ramarayudupalem	1	0.131	0.32	LOA Issued	Oct-28	Site not available
58	Yellamanchali	Yerravaram near Paradesamma temple	1	0.091	0.22	LOA Issued	Oct-28	Site not available
59	Yellamanchali	Kokkirapalli	1	0.301	0.73	LOA Issued	Oct-28	Site not available
60	Yellamanchali	Pedapalli	1	0.295	0.72	LOA Issued	Oct-28	Site not available
61	Tuni	Veeravaram	1	8.700	18.55	LOA Issued	Oct-28	No Work - Land Acquisition to be done to start the work.
62	Samalkot	Iydu thumulu area	1	8.600	18.34	LOA Issued	Oct-28	No Work - Land Acquisition to be done to start the work.
63	Pithapuram	Drivers colony	1	4.200	11.58	LOA Issued	Oct-28	Structural Drawings and Designs vetting is in progress at SAC
64	Pithapuram	Masjid Manyam	1	3.000	10.06	LOA Issued	Oct-28	2 Soil Samples collected, 1 Soil sample to be collected.

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
65	Peddapuram	Pasila vari veedhi	1	7.300	16.23	LOA Issued	Oct-28	No Work - Land Acquisition to be done to start the work.
66	Gollaprollu	Near Raju Cheruvu	1	3.900	0.85	LOA Issued	Oct-28	No Work - Land Acquisition to be done to start the work.
67	Yeleswaram	Mandhulu colony , Burial Ground	1	4.700	11.31	LOA Issued	Oct-28	No Work - Land Acquisition to be done to start the work.
68	Nidadavole	Malakodu	1	5.800	11.85	LOA Issued	Oct-28	Designs completed and to be communicated from the SAC for execution
69	Kovvur	Nandamuru Road	1	4.000	13.50	LOA Issued	Oct-28	Land acquisition under progress
70	Kovvur	Backside of TIDCO	1	2.000	11.39	LOA Issued	Oct-28	Soil test completed. Approved designs to be communicated from SAC
71	Amalapuram	Indhupalli	1	7.400	7.31	LOA Issued	Oct-28	Site identified,but not handed over to Agency

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
72	Ramachandrapuram		1	6.700	16.45	LOA Issued	Oct-28	Site is not feasible Report submitted by SAC
73	Mandapeta	Pedha kaluva gattu near Sri Laxmi nagar Layout	1	4.700	0.62	LOA Issued	Oct-28	Land acquisition under progress
74	Mandapeta	Gollapuntha Road near Goddu Kaluva	1	4.000	0.75	LOA Issued	Oct-28	Land acquisition under progress
75	Mumidivaram	Chintala Meraka Near Dump yard	1	4.100	15.16	LOA Issued	Oct-28	Site not available
76	Palacole	Peddagaruvu	1	8.100	11.85	LOA Issued	Oct-28	Site not available
77	Narsapur	Rustumbada	1	4.600	11.39	LOA Issued	Oct-28	Site not finalised
78	Narsapur	Rustumbada	1	3.900	11.51	LOA Issued	Oct-28	Site not finalised
79	Tanuku	Venkatrayapuram	1	10.700	17.59	LOA Issued	Oct-28	Site not finalised
80	Jangareddy Gudem	Ramaiah Cheruvu	1	5.00	11.78	LOA Issued	Oct-28	Site yet to be Identified
81	Jangareddy Gudem	Kesara Cheruvu	1	4.50	11.31	LOA Issued	Oct-28	Site Yet to be Identified

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
82	Nuzivid	Near Pedda Cheruvu	1	5.200	20.73	LOA Issued	Oct-28	Land Aquistion is in process.
83	Nuzivid	Near Moghal Cheruvu	1	4.600	0.16	LOA Issued	Oct-28	Land Aquistion is in process.
84	Pedana	Opp.Primary Health Center	1	2.400	0.17	LOA Issued	Oct-28	Site not available
85	Pedana	Backside of Honda show room	1	1.600	11.90	LOA Issued	Oct-28	Site not available
86	Vuyyuru	Hanuman nagar	1	4.000	11.76	LOA Issued	Oct-28	Site not available
87	Vuyyuru	SC Colony	1	3.000	12.30	LOA Issued	Oct-28	Site not available
88	Peddapuram		1	0.350	11.78	LOA Issued	Oct-28	Site not available
89	Amalapuram	Suryanagar ending	1	0.256	0.56	LOA Issued	Oct-28	Site not available
90	Amalapuram	Near KIMS Hospital	1	0.306	8.58	LOA Issued	Oct-28	Site not available
91	Tanuku	Komaravaram	1	0.066	5.99	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
92	Tanuku	Kondalamma puntha	1	0.071	0.84	LOA Issued	Oct-28	Site not available
93	Nuzivid	Near Nasina Cheruvu	1	0.228	11.39	LOA Issued	Oct-28	land acquisition is in progress
94	Pedana	Near Katlapalli	1	0.345	10.06	LOA Issued	Oct-28	Site not available
95	Tiruvuru	Rajupeta, OppMallamma cheruvu	1	5.000	11.90	LOA Issued	Oct-28	Site not available
96	Tiruvuru	Patha Tiruvuru ,Near Deva samudram	1	2.800	9.68	LOA Issued	Oct-28	Site not available
97	Jaggiahpeta	Sivalayam nagar	1	5.4	0.37	LOA Issued	Oct-28	Site handover to agency
98	Jaggiahpeta		1	5	0.37	LOA Issued	Oct-28	Site handover to agency
99	Nandigama	Kummari street ending	1	3.091	0.59	LOA Issued	Oct-28	Site not available
100	Nandigama	Raghavapuram Donka road ending	1	2.770	12.71	LOA Issued	Oct-28	Site not available
101	Nandigama	Kondalamma puntha	1	1.850	11.90	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
102	Macherla	Lingapuram colony	1	9.900	10.21	LOA Issued	Oct-28	Site not available
103	Sattenapalli	Near Railway gate	1	9.470	9.61	LOA Issued	Oct-28	Site not available
104	Repalle	Isukapalli,Bethapudi	1	5.600	6.83	LOA Issued	Oct-28	Site not available
105	Repalle	Bethapudi road	1	2.400	20.33	LOA Issued	Oct-28	Site not available
106	Bapatla	Maruproluvari Palem	1	5.000	19.70	LOA Issued	Oct-28	Site not available
107	Bapatla	Mulapalem	1	2.180	1.30	LOA Issued	Oct-28	Site not available
108	Chirala	Devangapuri	1	7.120	1.44	LOA Issued	Oct-28	Site not available
109	Ponnur	Weavers colony	1	7.800	26.60	LOA Issued	Oct-28	Site not available
110	Markapur	Nagulavaram Road	1	12.400	0.84	LOA Issued	Oct-28	Site handover given to agency, Designs submitted for approval.

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
111	Chimakurthy	Naidu palem Road near Agraharam Layout	1	5.900	12.66	LOA Issued	Oct-28	Not Started
112	Addanki	Giunjivari palem	1	7.000	13.10	LOA Issued	Oct-28	Not Started
113	Addanki	Muzavari palem	1	2.400	8.58	LOA Issued	Oct-28	Work is descoped.
114	Tiruvuru	Patha Tiruvuru , P.T Kothuru	1	0.150	11.90	LOA Issued	Oct-28	Site not available
115	Tiruvuru	Rajupeta , Thokapalli	1	0.150	7.88	LOA Issued	Oct-28	Site not available
116	Tiruvuru	Nadimi Tiruvuru , Dara Pumaiah township	1	0.240	15.92	LOA Issued	Oct-28	Site not available
117	Piduguralla	Near Nakkala Kaluva,Janapadu Road	1	0.534	15.02	LOA Issued	Oct-28	Site not available
118	Piduguralla	Bellamkonda Donka	1	0.590	5.15	LOA Issued	Oct-28	Site not available
119	Ponnur	Chintalapudi	1	0.486	17.14	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
120	Markapur	Bodapadu Road	1	0.344	1.18	LOA Issued	Oct-28	Site not finalized
121	Gudur (N)	Near ChallKaluva, beside Karunamayic ollege	1	0.106	24.24	LOA Issued	Oct-28	Site not available
122	Venkatagiri	Nehru nagar	1	0.338	15.44	LOA Issued	Oct-28	Site not available
123	Atmakur - N	Near Venkatrao palli	1	5.000	0.44	LOA Issued	Oct-28	Site not available
124	Punganur	Thopumattam - Chengalapuram Road	1	8.300	8.15	LOA Issued	Oct-28	Site not available
125	Palamaneru	Pedda Cheruvu	1	8.700	0.43	LOA Issued	Oct-28	Site not available
126	Nagari	Sathrawada	1	7.000	0.43	LOA Issued	Oct-28	Site not available
127	Nagari	Kakavedu	1	6.100	29.82	LOA Issued	Oct-28	Site not available
128	Puttur	Govindapalem	1	4.900	6.44	LOA Issued	Oct-28	Site not available

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
129	Puttur	Nesanure	1	5.000	4.72	LOA Issued	Oct-28	Site not available
130	Punganur	Subbamma Cheruvu	1	0.507	0.27	LOA Issued	Oct-28	Site not available
131	Palamaneru	Gantavooru Cheruvu	1	0.273	10.73	LOA Issued	Oct-28	Site not available
132	Palamaneru	Neelakunta	1	0.270	22.95	LOA Issued	Oct-28	Site not available
133	Puttur	Near Ramalingeshwara Temple	1	0.709	17.16	LOA Issued	Oct-28	Site not available
134	Gudur (N)	Back side APSRTC Depo & Near Pyramid center	1	7.400	15.87	LOA Issued	Oct-28	Site not available
135	Gudur (N)	Near Madhureddy colony, opp Krishna priya Apartments	1	6.500	13.94	LOA Issued	Oct-28	Site not available
136	Dhone	Near NH-44	1	11.300	0.26	LOA Issued	Oct-28	Work to be Grounded
137	Atmakur	Duduiyala Road	1	7.200	0.82	LOA Issued	Oct-28	Site handingover is in process

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
138	Gudur	Munagala Road	1	3.800	22.31	LOA Issued	Oct-28	Work to be Grounded
139	Badvel	Gunthapalli village	1	13.900	17.80	LOA Issued	Oct-28	Land acquisition is under process at Revenue department and site is to be handed over by the Commissioner, Badvel Municipality to an extent of 2.78 acres under sy no. 932,933.
140	Yerraguntla	Near Valasapalli Vanka	1	3.000	1.24	LOA Issued	Oct-28	Land acquisition is under process at Revenue department and site is to be handed over by the Commissioner, Yerraguntla Municipality to an extent of Ac.0.60 cents.

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	5	6	7	8	9	10
141	Yerraguntla	Near Indiramma Colony	1	2.200	18.66	LOA Issued	Oct-28	Site to be handed over by the Municipal Commissioner.
142	Rajampeta	Near Chakrala Madugu	1	10.400	0.67	LOA Issued	Oct-28	Site yet to be Identified
143	Atmakur(K)		1	0.181	0.66	LOA Issued	Oct-28	Site not available
144	Jammalamadugu	Ramireddypalli Road near Irrigation canal	1	0.175	15.02	LOA Issued	Oct-28	Site to be handed over by the Municipal Commissioner.
145	Jammalamadugu	Muddanur Road	1	0.175	13.08	LOA Issued	Oct-28	Site to be handed over by the Municipal Commissioner.
146	Yerraguntla	Near Vempalli Road	1	0.111	10.51	LOA Issued	Oct-28	Site to be handed over by the Municipal Commissioner.
147	Rayadurg	Beyond Railway track, Muthra colony	1	10.700	10.73	LOA Issued	Oct-28	2.14 Crores to be released for Land Acquisition

S. No	ULB Name	Location	No of STPs	Capacity (MLD)	Project Cost (Rs.in Crs)	Status of Work	Completion Timeline	Remarks
1	**2**	**3**	**5**	**6**	**7**	**8**	**9**	**10**
148	Kalyandurgam	Near Dodagatta	1	8.000	1.73	LOA Issued	Oct-28	Land Acquisition under process ,site yet to be handed over by MC kalyandurgam.
	Total	59 ULBs	148	452.95	1085.30			

Details of Proposed STPs in the State (Tendered & to be tendered)

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs. in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
	KADA Funds								
1	Kuppam		KADA	1	1.1	2.73	Tender Stage		
	SBM 2.0								
2	Akiveedu	16°35'9.32"N,81°22’ 11.72"E	SBM 2.0	1	4.100	7.631	Tender to be invited	Dec-28	38 Nos of STPs with a capacity of 87.13 MLD are sanctioned under SBM 2.0.After according administr
3	Allur	14°41’50.00"N, 80° 3'37.72"E	SBM 2.0	1	1.550	3.217	Tender to be invited	Dec-28	
4	Allur	14°41’11.51"N, 80° 3’28.84"E	SBM 2.0	1	0.780	1.609	Tender to be invited	Dec-28	
5	Allur	14°38’39.68"N, 80° 2’25.88"E	SBM 2.0	1	0.380	0.788	Tender to be invited	Dec-28	

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs. in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
6	Allur	14°40’45.69"N, 80° 3’14.38"E	SBM 2.0	1	0.380	0.788	Tender to be invited	Dec-28	ative sanction by the Govt, tenders will be invited by the Swacha Andhra Corporation.
7	Allur	14°41'41.68"N, 80° 3’2.54"E	SBM 2.0	1	0.380	0.788	Tender to be invited	Dec-28	
8	Buchireddypalem	14°32’9.47"N, 79°53’35.06"E	SBM 2.0	1	3.060	5.706	Tender to be invited	Dec-28	
9	Buchireddypalem	14°32’51.27"N, 79°53'17.27"E	SBM 2.0	1	1.530	3.170	Tender to be invited	Dec-28	
10	Buchireddypalem	14°32'32.99"N. 79°53’31.32"E	SBM 2.0	1	0.600	1.236	Tender to be invited	Dec-28	
11	B Kothakota	78°16’15.175"E 13°39’36.604"N	SBM 2.0	1	2.310	4.773	Tender to be invited	Dec-28	
12	B Kothakota	78°15’29.829E 13°39'43.325"N	SBM 2.0	1	0.380	0.796	Tender to be invited	Dec-28	
13	B Kothakota	78°15’25.309E 13°39’20.728"N	SBM 2.0	1	0.450	0.923	Tender to be invited	Dec-28	
14	B Kothakota	78°15’17.326E 13°39’6.48"N	SBM 2.0	1	0.380	0.796	Tender to be invited	Dec-28	
15	Bethamcharla	15°28’26.96"N, 78°10'21.00"E	SBM 2.0	1	6.460	12.028	Tender to be invited	Dec-28	
16	Bethamcharla	15°27’1.se"N, 78° 9'27.88"E	SBM 2.0	1	0.420	0.865	Tender to be invited	Dec-28	
17	Chinthalapudi	17° 4’37.78"N, 80°59’1.78"E	SBM 2.0	1	0.980	2.018	Tender to be invited	Dec-28	
18	Chinthalapudi	17° 3’58.44"N, 80°59’13.55"E	SBM 2.0	1	0.930	1.922	Tender to be invited	Dec-28	
19	Chinthalapudi	17° 3’57.31"N, 80°58’50.03"E	SBM 2.0	1	1.550	3.204	Tender to be invited	Dec-28	

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs. in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
20	Dachepalli	16°36’0.94" N, 79°44'6.74"E	SBM 2.0	1	3.370	6.278	Tender to be invited	Dec-28	
21	Dachepalli	16°35’51.45" N, 79°43’17.92"E	SBM 2.0	1	1.530	3.171	Tender to be invited	Dec-28	
22	Gurazala	16°32’58.49" N, 79°38’10.50”E	SBM 2.0	1	2.410	4.993	Tender to be invited	Dec-28	
23	Gurazala	16°32’7.23" N, 79°38’39.91"E	SBM 2.0	1	0.480	0.999	Tender to be invited	Dec-28	
24	Gurazala	16°33'45.41"N, 79°38'13.46"E	SBM 2.0	1	0.390	0.816	Tender to be invited	Dec-28	
25	Darsi	15°45'25.26“N, 79°40’41.58“E	SBM 2.0	1	2.920	6.035	Tender to be invited	Dec-28	
26	Darsi	15°46‘19.58” N, 79°41’9.65"E	SBM 2.0	1	2.000	4.134	Tender to be invited	Dec-28	
27	Podili	15°36'39.22"N, 79°37’23.81"E	SBM 2.0	1	5.250	9.773	Tender to be invited	Dec-28	
28	Kamalapuram	14°36'23.30"N, 78°40'45.62"E	SBM 2.0	1	2.300	4.762	Tender to be invited	Dec-28	
29	Kamalapuram	14°36'26.63"N, 78°40'23.43"E	SBM 2.0	1	0.610	1.270	Tender to be invited	Dec-28	
30	Kondapalli	16°35’5.72" N, 80°31'13.89"E	SBM 2.0	1	2.970	6.155	Tender to be invited	Dec-28	
31	Kondapalli	16°36'54.88"N, 80°32'45.79"E	SBM 2.0	1	5.950	11.079	Tender to be invited	Dec-28	
32	Kuppam	12°44’53.10" N,78°21’2.51"E	SBM 2.0	1	6.810	12.691	Tender to be invited	Dec-28	
33	Penukoda	14° 5’43.12"N, 77°36’6.42"E	SBM 2.0	1	3.040	5.666	Tender to be invited	Dec-28	

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs. in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
34	Penukoda	14° 5’43.98"N, 77°35’48.78"E	SBM 2.0	1	0.700	1.448	Tender to be invited	Dec-28	
35	YSR Tadigadapa	16°30’34.86" N, 80°42'30.93“E	SBM 2.0	1	2.470	5.106	Tender to be invited	Dec-28	
36	YSR Tadigadapa	16°29'51.94"N , 80°42’40.68"E	SBM 2.0	1	2.470	5.106	Tender to be invited	Dec-28	
37	YSR Tadigadapa	16°28’14.18" N, 80°43'26.34"E	SBM 2.0	1	2.470	5.106	Tender to be invited	Dec-28	
38	YSR Tadigadapa	16°27’55.15" N, 80°41'52.81"E	SBM 2.0	1	4.230	7.878	Tender to be invited	Dec-28	
39	YSR Tadigadapa	16°28'31.84"N , 80°39’51.51"E	SBM 2.0	1	8.140	15.166	Tender to be invited	Dec-28	
		Sub Total	**15 ULBs**	**38**	**87.13**	**169.89**			
	UCF Funds								
40	Mangalagiri Tadepalli	Mahanadu	UCF Funds	1	1.140	5.280		Mar-28	LOA issued to M/s Sri Srinivasa Constructions India,Pvt Ltd,Bellary.
41	Mangalagiri Tadepalli	Katta Road		1	2.910	8.110		Mar-28	
42	Mangalagiri Tadepalli	Christianpeta		1	3.160	9.200		Mar-28	
43	Mangalagiri Tadepalli	Alpha		1	12.750	18.690		Mar-28	
44	Mangalagiri Tadepalli	Ratnala Cheruvu		1	3.380	9.130		Mar-28	
45	Mangalagiri Tadepalli	Kolanukonda		1	3.340	8.730		Mar-28	
		Sub Total	**1 ULB**	**6**	**26.68**	**59.14**			

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs. in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
	UIDF-Tr-III								
46	Rayachoty		UIDF III	1	5.000		Tenders to be invited	Mar-28	Proposed under UIDF-III
47	Proddutur		UIDF III	1	5.000				
48	Srikakulam		UIDF III	1	10.000				
49	Vizianagaram		UIDF III	1	5.000				
50	kakinada		UIDF III	1	5.000				
51	Bheemavaram		UIDF III	1	7.500				
52	Machilipatnam		UIDF III	1	5.000				
53	Chilakaluripeta		UIDF III	1	5.000				
54	Srikalahasti		UIDF III	1	7.000				
55	Ananthapuramu		UIDF III	1	10.000				
56	Dhramavaram		UIDF III	1	4.000				
		Sub Total	**11 ULBs**	**11**	**68.500**				

S. No	ULB Name	Location	Scheme	No of STPs	Capacity (MLD)	Project Cost (Rs. in Crs)	Status of Work	Completion Timeline	Remarks
1	2	3	4	5	6	7	8	9	10
57	Rayachoty	Nakkavandlapalli		1	3.000		Re-Tender to be called	Mar-28	These STPs Will be proposed in any upcoming schemes
58	Rayachoty	Tirupathi Naidu Colony		1	1.600		Re-Tender to be called	Mar-28	
59	Rayachoty	Pemmadapalli		1	1.000		Re-Tender to be called	Mar-28	
60	Rayachoty	Indiramma Colony		1	0.150		Re-Tender to be called	Mar-28	
		Sub Total	**1 ULB**	**4**	**5.750**				
	Grand Total		**27 ULBs**	**60**	**189.16**	**231.76**			

III (E) List of ULBs with Additional Gap:

S.No	District	Name of the ULB	Yr.2026 Sewage Generation in MLD	Installed capacity of STP in MLD	Treatment capacity of existing STPs (MLD)	Gap in Sewage Generation and treatment (MLD)(Col 4-6)	Installed +In progress + Proposed capacity of STP (MLD)	Gap by 2029(MLD) (Col 4-8)
1	2	3	4	5	6	7	8	9
1	Vizianagaram	Vizianagaram Municipal Corporation	21.60	2.00	2.00	19.60	12.00	9.60
2	Kakinada	Kakinada Municipal Corporation	40.00	0.00	0.00	40.00	33.50	6.50
3	West Godavari	Bhimavaram	21.71	5.00	2.00	19.71	12.50	9.21

S.No	District	Name of the ULB	Yr.2026 Sewage Generation in MLD	Installed capacity of STP in MLD	Treatment capacity of existing STPs (MLD)	Gap in Sewage Generation and treatment (MLD)(Col 4-6)	Installed +In progress + Proposed capacity of STP (MLD)	Gap by 2029(MLD) (Col 4-8)
1	2	3	4	5	6	7	8	9
4	Eluru	Eluru Municipal Corporation	30.40	5.00	2.50	27.90	22.70	7.70
5	Palnadu	Narasaraopeta	17.60	15.55	10.50	7.10	15.55	2.05
6	Prakasam	Ongole Municipal Corporation	32.55	15.00	15.00	17.55	30.00	2.55
7	Chittoor	Chittoor Municipal Corporation	19.46	1.30	1.00	18.46	11.30	8.16
8	Annamayya	Madanapalle	10.46	0.90	0.90	9.56	5.90	4.56
9	Kurnool	Kurnool Municipal Corporation	62.40	9.90	3.70	58.70	55.50	6.90
10	Kadapa	Proddatur	21.60	0.00	0.00	21.60	5.00	16.60
11	Ananthapuramu	Guntakal	16.80	0.00	0.00	16.80	9.25	7.55
12	Sri Satyasai	Dharmavaram	15.52	0.00	0.00	15.52	8.75	6.77
		Total	310.10	54.65	37.6	272.50	221.95	88.15

III (F) STATUS OF RIVER STRETCHES

- Central Pollution Control Board has newly identified 3 Nos., Polluted River Stretches i.e., Gosthani, Upputeru & Vasishta in Andhra Pradesh and also delisted 5 Polluted River Stretches, previously listed out.
- It is submitted that the river stretches of Gosthani & Upputeru reported by Central Pollution Control Board are within Rural areas. The BOD Level of Gosthani River stretch reported by CPCB is 8.6 and as per the Report of the A.P Pollution Control Board for September

2026, the BOD level of the said River stretch is 4.8 which is above the admissible level of 3.0 (Priority Class-V).

- The BOD level of the Upputeru River stretch reported by CPCB is 3.4 and as per the APPCB report for September 2026, the BOD level reported is 2.4 which is below the admissible level of 3.0 (Priority Class-V).

- Regarding the Vashista River, it is submitted that the Stretches (Locations) are Upstream of Narsapuram Town before the confluence of town sewage (Code 4365) and Down Stream of Narsapuram Town after a confluence of town sewage (Code 4366).In both the said two locations, the BOD levels observed by the Central Pollution Control Board before the confluence of the Town Sewage at Upstream of the River stretch is 5.9, which is above the admissible level and after confluence of the Town Sewage at Downstream of the River stretch is 58, which is above admissible level.
- As per the Report given by the AP Pollution Control Board, Vijayawada for September 2026, the BOD Level taken at the two identified Stretches of River Vashista for the i.e., Upstream and Downstream are 2.1 and 2.4 respectively (Codes:4365 & 4366), which are within the admissible levels prescribed i.e., 3.0. However, it is further concluded that one STP is taken up with a capacity of 8.00 MLD with an estimated cost of Rs.14.60 Crs. under SBM 2.0 in Narspuraram Municipality and Land Acquisition is under process.

IV. <u>Details of Industrial Pollution:</u>

- No. of Industries in the State: 10728 Nos.
- No. of water polluting industries in the State: 1520 Nos.
- Quantity of effluent generated from the industries in MLD: 4599.9342

Effluent Break-Up Details:

- Once through Cooling water: 3826.13 MLD
- Trade effluents: 442.9821 MLD
- Cooling tower/Boiler blow down: 279.2323 MLD
- Domestic wastewater: 51.7098 MLD.

Out of the total wastewater generation from the industries, major portion is once through cooling water (about 83.207%) and temperature is to be maintained for discharge of once through cooling water should not be more than 5^0C of water intake.

- From the Cooling tower/Boiler blow down (about 6.071%).
- The remaining about 10.72 % is generated by Trade effluent & Domestic discharges.

- Number of industrial units having ETPs: 1139 No's
  i. Existing : 1139 no's ETPs

ii. Under construction : 0
(Temporarily sending Effluents to CETP)
iii. Proposed : Nil

- **Compliance status of the ETPs:**
  - APPCB is regularly monitoring the compliance status of ETPs and action is being initiated for non-compliance industries.
  - Total Number of Non - Compling industries: Nil

Number and total capacity of CETPs (details of existing/ under construction / proposed).

i. Number of industrial units connected to CETP: 380 No's
ii. Existing: 9 No's with total capacity of 37.32 MLD
iii. CETP of 1.5 MLD for HTDS proposed at Anakapalli District
iv. For HTDS effluents (Existing – 3.0 MLD & Proposed - 1.0 MLD)
The schedule for completion is as fallows:
  - 1 x 0.5 MLD capacity : Ready for operation and applying for CTO along with renewal of existing CTO.
  - 1 x 0.5 MLD capacity: Expected to commission by 31.10.2026.

- For LTDS effluents (Existing – 7.0 MLD & Proposed- 3.0 MLD (expected to commission by 30.09.2026).
- Upgradation of CETP of AETL – 1.50 MLD. -Expected to be commissioned by 31.03.2027.
- (Proposed additional 2 MLD Capacity)

Status of Compliance and operation of the CETPs:

S.No	Name and Address of the CETP &contact person	Design Capacity (in MLD)	Current Operating capacity (in MLD)	Type and No. of member units
1.	Brandix India Apparel City Private Limited,APSEZ, Atchutapuram Pudimadaka Road, Visakhapatnam.	20.00	4.6793	Textile park- 14 units (Marine outfall)
2.	Visakha Pharamcity (Formerly) M/s RamkyPharma City (India) Ltd, JN PharmaCity, Parawada Mandal, Visakhapatnam.	10.05	4.6827	Pharmaceutical & Bulk drugs – 97 units (Marine outfall)
3.	Atchuthapuram Effluent Treatment Plant, Atchutapuram Visakhapatnam.	1.5	0.762	Pharmaceutical & Bulk drugs, other units – 60 (Marine outfall)
4.	Kondapally Envirotech Pvt. Ltd., (KEPL), IDA, Kondapalli(V), Ibrahimpatnam (M), Krishna District.	0.2	0.018	Pharmaceutical & Bulk drugs- 14 units (ZLD) (Reused in cooling towers of CETP and in member industries)

S.No	Name and Address of the CETP &contact person	Design Capacity (in MLD)	Current Operating capacity (in MLD)	Type and No. of member units
5.	Vijayawada Auto Cluster Development Company, Industrial Estate, Auto Nagar, Vijayawada.	0.2	0.0478	Food beverages, Herbal pharma, Oil solvents & lubricants - 35 units (For Green belt development)
6.	Machilipatnam Imitation Jewellery Park Pvt. Ltd., Jewellery Park, Pothepalli, Machilipatnam.	0.07	0	Electro Plating – 48 Units (ZLD)
7.	Nagari Dyeing Owners Association, Chinthalapatteda (V), Nagari (M), Chittoor District.	4	0	Manual Dyeing units - 80 units (After treatment , shell be discharged into open channel)
8.	M/s. Andhra Pradesh Industrial Infrastructure Corporation Limited (APIIC), MPSEZ, Menakuru (V), Naidupet (M),SPSR Nellore	1.0	0.003476	Pharmaceutical – 26 units (After treatment , recycled into Various Units)
9.	M/s. APIIC Mega Food Park, CETP (Phase-I), Sy.No.11, Mallavalli (V), Bapulapadu (M), Krishna District.	0.3	0	2 Units (Onland for irrigation)
	Total	**37.32**	**10.1933**	

Solid Waste Management:

Waste to Energy Projects

- There are two Waste to Energy Plants established in Visakhapatnam & Guntur with 15 MW capacity each are functioning well, treating 2,202 TPD of Waste from 20 ULBs (Vishakhapatnam – 06 ULBs & Guntur 14 ULBs).
- 6No's Waste to Energy Projects are proposed at Nellore, Rajahmundry, Kurnool, Kadapa, Vijayawada and Tirupati for Waste treatment with installing capacity of 4693 TPD (84 MW).
- 4 WtE Plants Nellore, Rajahmundry, Kurnool and Kadapa projects are grounded.

Wet Waste Processing Plants

- There are 2 Bio-CNG Plants covering 2 ULBs with a Processing Capacity of 80 TPD.
- Compost produced is being sold to Farmers by Processing Plant Developers & in ULB operated plants, Compost is being used in Parks, Greenery in Central Medians, Avenue Plantation etc.
- CNG gas produced is being sold to the Commercial establishments like Hotels, Restaurants etc.,

- Based on the field-level conditions and operational learnings, the State has proposed revisions to the existing waste processing projects to ensure sustainability and performance.

- Accordingly, fresh tenders have been invited for wet and dry waste processing in 108 ULBs & LOAs were issued. Out of which 8 Nos of Projects were Completed & 10Nos of projects are nearing to complete. Work has been commenced in 76 ULBs. In the interim, to maintain continuity of solid waste management operations until the revised facilities are commissioned, wet waste is being processed through existing projects and windrow composting at the ULB level.

Material Recovery facilities (MRFs)

- Material Recovery facilities have been established in Tirupati ULB with processing the capacity of 100 TPD.
- Sorted out recyclables are being sold to Identified Recyclers by the ULBs.

Remediation of Legacy Waste

- 123 Dumpsites with an area of 1000 Acres are existing in the state.
- Out of 85.90 Lakh Tons quantified from 123 ULBs 85.90 lakh Tons of Legacy Waste has been treated till date whereas segregated inerts, silt disposals are in progress.
- As reported by the ULBs, the total assessed legacy quantity is 157.68 Lakh MTs against which 150.33 LMTs is cleared.
- Additional quantity of 14.46 LMT has been identified in the State which will be under remediation by Oct 2026.

Status of ULB wise Management of Solid Waste

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
1	Amadalavalasa	13	Windrow composting	1.5	63%	-	-	-	-	-
2	Ichapuram	18	Windrow composting	5	10%	-	-	-	-	-
3	Palasa-Kasibugga	28	Windrow composting	6	13%	-	-	-	-	-
4	Rajam	18.15	Windrow composting	3	40%	-	-	-	-	-
5	Bobbili	20.6	Windrow composting	8.4	64%	WtEVizag	5.5	-	-	-
6	Salur	22.5	Windrow composting	3	60%	-	-	-	-	-
7	GVMC	1195	Existing CNG / Windrow composting	174.75	13%	WtEVizag	841	-	-	-
8	Narsipatnam	30	Windrow composting	8	38%	WtEVizag	10	-	-	-
9	Yelamanchili	8.5	Windrow composting	3.5	34%	WtEVizag	4.5	-	-	-
10	Adoni	62.5	Windrow composting	8.35	50%	-	-	-	-	-
11	Nuzvid	29	Windrow composting	4	41%	-	-	-	-	-
12	Tiruvuru	12	Windrow composting	5	58%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
13	Tenali	95	Windrow composting	15	53%	WtE Guntur	80	-	-	-
14	Sattenpalli	28	Windrow composting	2	25%	WtE Guntur	26	-	-	-
15	Narasaraopet	72	Windrow composting	5	22%	WtE Guntur	59	-	-	-
16	Piduguralla	22	Windrow composting	8	63%	-	-	-	-	-
17	Allagadda	12	Windrow composting	8	50%	-	-	-	-	-
18	Rayadurg	29	Windrow composting	2	20%	-	-	-	-	-
19	Puttaparthi	12	Windrow composting	1.5	27%	-	-	-	-	-
20	Yemmiganur	44.1	Windrow composting	26	39%	-	-	-	-	-
21	Ananthapuram	150	Windrow composting	10	20%	-	-	-	-	-
22	Atmakur (Ndl)	12.1	Windrow composting	2	70%	-	-	-	-	-
23	Badvel	35.1	Windrow composting	17.55	100%	-	-	-	-	-
24	Dhone	29	Windrow composting	8	38%	-	-	-	-	-
25	MARKAPUR	33	Windrow composting	7	29%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
26	GIDDALUR	16	Windrow composting	14	18%	-	-	-	-	-
27	Kanigiri	22	Windrow composting	6	20%	-	-	-	-	-
28	Chirala	33.51	Windrow composting	3.5	29%	-	-	-	-	-
29	GUDIVADA	51	Windrow composting	3	19%	WtE Guntur	23	-	-	-
30	Palamaner	17.5	Windrow composting	7	29%	-	-	-	-	-
31	Punganur	18.5	Windrow composting	4.8	30%	-	-	-	-	-
32	Madanapalle	65	Windrow composting	12.5	25%	-	-	-	-	-
33	Sullurupet	21.5	Windrow composting	7	50%	-	-	-	-	-
34	Srikakulam	80.5	Windrow composting	2	40%	-	-	-	-	-
35	Palakonda	13.65	-	0	0%	-	-	-	-	-
36	Vizianagaram	121.5	Windrow composting	4	40%	WtEVizag	115	-	-	-
37	Parvathipuram	20.5	-	0	0%	-	-	-	-	-
38	Nellimarla	9	Windrow composting	1.2	25%	WtEVizag	4	-	-	-
39	Gudur (Tpt)	36	Windrow composting	11	45%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
40	Guntakal	67	Windrow composting	8	20%	-	-	-	-	-
41	Jaggaiapeta	24.5	Windrow composting	2.72	37%	-	-	-	-	-
42	Jammalamadugu	22	Windrow composting	8	100%	-	-	-	-	-
43	PEDANA	16	-	0	0%	-	-	-	-	-
44	VUYYURU	17.4	Windrow composting	2	40%	-	-	-	-	-
45	Guntur	428	Windrow composting	130	20%	WtE Guntur	281	-	-	-
46	Mangalagiri Tadepalli	146.6	Windrow composting	22	31%	WtE Guntur	109.2	-	-	-
47	Ponnur	30.25	Windrow composting	2	5%	WtE Guntur	27	-	-	-
48	Chilakaluripet	60	Windrow composting	7	50%	WtE Guntur	47.5	-	-	-
49	Bapatla	35	Windrow composting	3	33%	WtE Guntur	32	-	-	-
50	Repalle	25	Windrow composting	3	33%	WtE Guntur	22	-	-	-
51	Vinukonda	22	Windrow composting	6	17%	-	-	-	-	-
52	Macherla	27.5	Windrow composting	6	17%	-	-	-	-	-
53	Kadapa	212	Windrow composting	39	100%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
54	Dharmavaram	73	Windrow composting	8	23%	-	-	-	-	-
55	Kadiri	38.5	Windrow composting	3.8	26%	-	-	-	-	-
56	Gooty	24	Windrow composting	6	25%	-	-	-	-	-
57	Hindupur	73.5	Windrow composting	8	25%	-	-	-	-	-
58	Kurnool	225	Windrow composting	35	20%	-	-	-	-	-
59	Kalyanadurgam	18.5	Windrow composting	1	25%	-	-	-	-	-
60	Madakasira	6.5	Windrow composting	2.1	19%	-	-	-	-	-
61	Machilipatnam	100	Windrow composting	10	40%	WtE Guntur	36.6	-	-	-
62	Mydukur	22	Windrow composting	2.5	100%	-	-	-	-	-
63	Nandigama	25.03	Windrow composting	5	20%	-	-	-	-	-
64	Nandikotkur	13	Windrow composting	2	35%	-	-	-	-	-
65	Gudur (K)	9.9	Windrow composting	3	33%	-	-	-	-	-
66	Nandyal	108	Windrow composting	56	25%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
67	Proddatur	108	Windrow composting	9	100%	-	-	-	-	-
68	Pulivendula	30	Windrow composting	6	100%	-	-	-	-	-
69	Rajamahendravaram	160	Windrow composting	45	38%	-	-	-	-	-
70	Rajampeta	29.5	Windrow composting	2.5	100%	-	-	-	-	-
71	Rayachoti	52	Windrow composting	4	20%	-	-	-	-	-
72	Tadipatri	50	Windrow composting	24	25%	-	-	-	-	-
73	Tirupati	227	Existing CNG / Windrow composting	60	24%	Connected to Cement Factories	35	Established	100	100%
74	Ongole	125	Windrow composting	42	25%	-	-	-	-	-
75	CHIMAKURTHY	14	Windrow composting	4	45%	-	-	-	-	-
76	ADDANKI	19	Windrow composting	2	43%	WtE Guntur	8.09	-	-	-
77	KANDUKUR	25.45	Windrow composting	5	20%	-	-	-	-	-
78	Kakinada	144	Windrow composting	10	60%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
79	Vijayawada	525	Windrow composting	200	15%	WtE Guntur	325	-	-	-
80	Gollaprolu	10.52	Windrow composting	1	30%	-	-	-	-	-
81	Pithapuram	25	Windrow composting	1	35%	-	-	-	-	-
82	Peddapuram	25.5	Windrow composting	2	35%	-	-	-	-	-
83	Samalkota	28.5	Windrow composting	2	25%	-	-	-	-	-
84	Yeleswaram	8	Windrow composting	1	30%	-	-	-	-	-
85	Ramachandrapuram	22	Windrow composting	3	33%	-	-	-	-	-
86	Mandapeta	26.5	Windrow composting	2	6%	-	-	-	-	-
88	Tuni	24	Windrow composting	2	40%	-	-	-	-	-
88	Mummidivaram	10	Windrow composting	2	25%	-	-	-	-	-
89	Amalapuram	30.5	Windrow composting	4	25%	-	-	-	-	-
90	Eluru	103	Windrow composting	45	40%	-	-	-	-	-
91	TADEPALLIGUDEM	70	Windrow composting	10	1%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
92	TANUKU	47.5	Windrow composting	3	60%	-	-	-	-	-
93	PALAKOL	42	Windrow composting	28	79%	-	-	-	-	-
94	NARSAPURAM	35.2	Windrow composting	5	36%	-	-	-	-	-
95	BHIMAVARAM	70	Windrow composting	6	47%	-	-	-	-	-
96	Nidadavolu	20	Windrow composting	2	38%	-	-	-	-	-
97	Kovvuru	18.5	Windrow composting	5	58%	-	-	-	-	-
98	Jangareddygudem	27	Windrow composting	7	55%	-	-	-	-	-
99	Chittoor	64.4	Windrow composting	15	33%	-	-	-	-	-
100	Srikalahasti	51	-	0	0%	-	-	-	-	-
101	Nagari	18.15	Windrow composting	2	15%	-	-	-	-	-
102	Puttur	18.3	-	0	0%	-	-	-	-	-
103	Nellore	360	Windrow composting	45	20%	-	-	-	-	-
104	Venkatagiri	22.3	Windrow composting	4	40%	-	-	-	-	-
105	Yerraguntla	16	-	0	0%	-	-	-	-	-
106	Naidupeta	24	Windrow composting	15	33%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
107	Atmakur (N)	17.45	Windrow composting	3	33%	-	-	-	-	-
108	Kavali	51	Windrow composting	20	40%	-	-	-	-	-
109	Kondapalli	41	Windrow composting	6	17%	-	-	-	-	-
110	AKIVEEDU	18	-	0	0%	-	-	-	-	-
111	Dachepalli	18	-	0	0%	-	-	-	-	-
112	Gurazalla	11.05	-	0	0%	-	-	-	-	-
113	Darsi	21	Windrow composting	3	40%	-	-	-	-	-
114	Buchireddypalem	12.1	Windrow composting	0.2	40%	-	-	-	-	-
115	Penukonda	8	Windrow composting	2	20%	-	-	-	-	-
116	Bethamcherla	10	Windrow composting	2.2	18%	-	-	-	-	-
117	Kamalapuram	7	-	0	0%	-	-	-	-	-
118	Kuppam	21	Windrow composting	13	31%	-	-	-	-	-
119	TADIGADAPA	111	-	0	0%	WtE Guntur	111	-	-	-
120	Chintalapudi	18	Windrow composting	2	15%	-	-	-	-	-
121	Podili	17.24	Windrow composting	4	30%	-	-	-	-	-

S. No	Name of the ULB	Waste Generated (TPD)	Wet waste processing	Plant Capacity (TPD)	Capacity Utilization	Dry Waste Processing				
						RDF	Waste Sent in TPD	MRF	Plant Capacity TPD	Capacity Utilization
122	Allur	12	Windrow composting	2	75%	-	-	-	-	-
123	B.Kothakota	12	Windrow composting	2.5	28%	-	-	-	-	-

Abstract:

- Total Waste Generation: 7559.55 TPD
- Wet Waste: 4154.30 TPD
- Dry Waste: 3230.95 TPD
- Wet Waste Processing
- Windrow Composting: 1485 TPD
- Dry Waste Processing
- MRF Centers: 115 TPD
- RDF Transporting to WtE Projects: 2202 TPD
- RDF Transporting to Cement Factories: 35 TPD
- Total waste Processing: 3837/7559 = 50.76%

V. Bio-medical Waste Management:

- Total Bio-medical waste generation: 684.53 Tonns
- No. of Hospitals and Health Care Facilities: 16,570 Nos.

Status of Treatment Facility/ CBMWTF:

Presently, there are 12 Nos. of Common Bio-medical Waste Treatment and disposal Facilities (CBMWTFs) operating in the State of Andhra Pradesh for treatment and for disposal of Bio-Medical waste as per the BMW Management Rules 2016.

VI. Hazardous Waste Management:

- Total Hazardous Waste generation is about 55638.00 Tones during the month of September 2026, and cumulative quantity (April 2024 to September 2026) is approximately 15,98,106.94 Tones.
- No. of industries generating Hazardous Waste: 2632 Nos as per Hazardous Waste inventory, 2024-25.

- **For the month of September 2026, the Quantity of Hazardous Waste Treated & Disposed is as follows:**

i) Utilizable waste is 35421.00 TPM (suitable for use as raw material or as alternative fuel viz. Co-processing in Cement Plants so as to conserve the resources),

ii) Recyclable waste is 2874.00 TPM (suitable for recycling /recovery of material viz. oil reclamation units, lead and zinc recovery units).

iii) Incinerable waste is 727.00 TPM (not suitable for any recycling / reuse and having high calorific value i.e. > 2500 K cal/kg) and

iv) Land fillable waste is 16617.00 TPM (not suitable for any recycling / reuse and having low calorific value i.e. < 2500 K cal/kg) is reaching and treated at the TSDFs in Visakhapatnam and Nellore.

Note: The above data is obtained from the APEMC online portal. The above data may vary during verification of annual returns submitted by the industry.

- **Details of on-going or proposed TSDF:** Two common TSDF exist in the State of Andhra Pradesh.
  - ✓ M/s Coastal Waste Management Project Unit-1, Parwada, Visakhapatnam.
  - ✓ M/s Coastal Waste Management Project Unit-2 a division of Mumbai Waste Management Limited, S.P.S.R. Nellore District.

VII. Plastic Waste Management:

<table>
<tr><td>Total Plastic Waste Generation</td><td>1,48,802.79 TPA
(As per Annual Report for the F.Y. 2025-26).</td></tr>
<tr><td>Implementation of Plastic Waste Management Rules, 2016 in Urban Local Bodies.</td><td>

164 Nos of Producers and 185 Importers, 69 Brand owners, 23 SIMP producers & 66 Nos of plastic waste processors are registered in the EPR Portal of CPCB.
The State has released G.O.Ms.No.81, dated 29.11.2022 for implementation of identified Banned Single Use Plastic (SUP) by designating enforcement authorities and stipulating penalties for effective enforcement of PWM Rules.
APPCB along with stake holding depts has constituted 1,228 teams, conducted 23,232 Special Inspection Drives, identified 4,498 violations, & seized 6,538.15 Kgs of banned SUP material and levied Rs. 16.49 Lakhs on violators for the month of September 2026.

<table>
<tr><th>Type</th><th>No. of violations identified on usage, selling & manufacturing</th><th>Qty. of Plastic bags seized (Kg)</th><th>Penalty amount collected (Rs.)</th></tr>
<tr><td>< 120 microns thickness carry bags</td><td>3,104</td><td>4,228.90</td><td>12,38,200</td></tr>
<tr><td>Single Use Plastic Items</td><td>1,484</td><td>2,309.25</td><td>4,10,405</td></tr>
<tr><td>Total</td><td>4,498</td><td>6,538.15</td><td>16,48,605</td></tr>
</table>

Communicated CPCB SOP on Characterization and Assessment of Plastic Waste Generation to all the Stake holding Departments for implementation in the State. CPCB has conducted characterization and assessment of plastic waste generation in Vijayawada City and directed APPCB to conduct characterization and assessment similarly in the ULBs of Visakhapatnam and Kakinada. In this regard, letters were addressed to the Commissioners of Visakhapatnam and Kakinada on 12.12. 2024.Further, a letter dt.31.12.2025 was communicated to Commissioner & Director of Municipal Administration to carry out assessment and characterization of Plastic Waste in Municipal Solid Waste (MSW) in all the ULBs.

</td></tr>
</table>

- The status of EPR registrations of PIBOs and PWPs in the State of Andhra Pradesh is as follows:

Type of Entity	No of Registrations
Producers, Importers, Brand Owners (PIBOs)	418
SIMP (Producers)	23
Plastic Waste Processors (PWPs)	66

XIII) Latest water quality of polluted river, its tributaries, drains with flow details:

(i) APPCB has been monitoring the 8 (5+3) polluted river stretches at (27 + 4) locations on monthly basis and the data is being uploaded in RRC Website https://rrc.ap.gov.in/Views/Monitoring.aspx every month.

VIII. Details of Alternate Treatment Technology being adopted by the State

Details of Faecal Sludge Treatment Plants:

I. No. of Completed FSTPs : 9 (165 KLD)

II. No. of In-progress FSTPs : 83 (1170 KLD)

IX. (A): Details of Completed FSTPs:

S.No.	Name of ULB	Capacity (in KLD)	Operational Status of FSTP
1	Narsapur	15	Operational
2	Rajam	15	Operational
3	Palamaneru	15	Operational
4	Bobbili	15	Operational
5	Vinukonda	15	Operational
6	Dhone	20	Completed
7	Markapur	20	Completed
8	Chirala	25	Completed
9	Rayachoti	25	Completed
Total		**165**	

IX (B): <u>Details of In-Progress FSTPs:</u>

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
1	Gooty	15	80% completed Nov-2026
2	Jammalamadugu	15	90% completed Nov-2026
3	Kadiri	25	80% completed Nov -2026
4	Kalyanadurgam	10	Nov-2026
5	Madakasira	5	Nov-2026
6	Pulivendula	20	98% completed Nov-2026
7	Puttaparthi	10	March - 2027
8	Rayadurg	20	March - 2027
9	Allagadda	10	March - 2027
10	Atmakur (K)	15	March - 2027
11	Badvel	25	March - 2027
12	Gudur (K)	5	March - 2027
13	Mydukuru	15	10% completed March - 2027
14	Nandikotkur	15	March - 2027
15	Yelamanchili	15	March - 2027
16	Punganur	15	90% completed Nov-2026
17	Rajampeta	15	10% completed March - 2027
18	Yerraguntla	10	March - 2027

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
19	Atmakur (N)	10	March - 2027
20	Giddalur	10	March - 2027
21	Gudur (TPT)	20	45% completed March - 2027
22	Kandukur	20	35% completed March - 2027
23	Kanigiri	15	25% completed March - 2027
24	Nagari	20	50% completed March - 2027
25	Naidupet	15	March - 2027
26	Puttur	15	March - 2027
27	Sullurpeta	15	35% completed March - 2027
28	Venkatagiri	15	30% completed March - 2027
29	Addanki	10	March - 2027
30	Bapatla	25	85% Completed March - 2027
31	Chimakurthy	10	March - 2027
32	Macherla	15	35% completed March - 2027
33	Mangalagiri	25	Nov-2026
34	Piduguralla	15	30% Completed Nov-2026
35	Ponnur	15	90% Completed March - 2027
36	Repalle	15	10% completed

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
			March - 2027
37	Sattenapalli	15	10% completed March - 2027
38	Salur	15	March - 2027
39	Amalapuram	15	March - 2027
40	Gollaprolu	5	March - 2027
41	Kovvur	10	March - 2027
42	Mandapeta	15	March - 2027
43	Mummidivaram	10	March - 2027
44	Peddapuram	15	50% completed March - 2027
45	Pithapuram	15	30% Completed March - 2027
46	Ramachandrapuram	15	30% Completed March - 2027
47	Samalkota	15	March - 2027
48	Tuni	15	March - 2027
49	Yeleshwaram	10	30% Completed March - 2027
50	Amudalavalasa	10	March - 2027
51	Parvathipuram	15	March - 2027
52	Ichapuram	10	March - 2027
53	Narsipatnam	20	10% completed March - 2027
54	Nellimarla	10	March - 2027
55	Palakonda	10	March - 2027
56	Palasa-Kasibugga	15	March - 2027
57	Kondapalli	20	35% completed

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
			March - 2027
58	Jaggaiahpeta	15	45% completed March - 2027
59	Nandigama	15	70% completed March - 2027
60	Jangareddigudem	15	10% completed March - 2027
61	Nidadavolu	15	10% completed March - 2027
62	Palacole	25	March - 2027
63	Pedana	10	March - 2027
64	Tadepalli	30	40% completed March - 2027
65	Tanuku	20	10% Completed March - 2027
66	Vuyyuru	10	March - 2027
67	Nuzividu	20	10% Completed March - 2027
68	Tiruvuru	10	40% completed March - 2027
69	Akiveedu	10	Nov-2026
70	Dachepali	10	10% Completed March - 2027
71	Gurazala	10	10% Completed March - 2027
72	Darsi	10	10% Completed Nov-2026

S.No	Name of the ULB	Plant Capacity (in KLD)	Expected Date of Completion
73	BuchireddyPalem	10	10% Completed March - 2027
74	Penukonda	10	March - 2027
75	Bethamcharla	10	10% Completed March - 2027
76	Kamalapuram	10	March - 2027
77	Kuppam	15	10% completed March - 2027
78	Y.S.R. -Tadigadapa	25	March - 2027
79	Chintalapudi	10	15% Completed March - 2027
80	Podili	10	March - 2027
81	Alluru	10	10% completed March - 2027
82	B.KothaKota	10	10% completed March - 2027
	Total	**1170**	

IX. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in-situ treatment:

A total 32 No`s of outfall points of the major disposal drains have been identified which are contributing to River Pollution. All the above 32 No`s of outfall points are provided with Meshes/Screens to prevent solid waste from falling into the rivers.

X. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Commissioner & Director of Municipal Administration has been appointed as a Nodal Officer for Polluted River Stretches as per G.O.Rt.No.103 EFS&T Department Dated: 25-11-2020.

XI. Details of Meetings carried under the Chairmanship of Chief Secretary in the State/UT:

A Review meeting was conducted by the Chief Secretary to Government on 12.10.2023 with the officials of Municipal Administration Department, Swachh Andhra Corporation, Engineer-in-Chief (Public Health), APUFIDC, APPCB etc., on solid and liquid waste management and on the Orders of the Hon'ble National Green Tribunal, New Delhi in O.A.No.606 of 2018.

XII. Latest water quality of polluted river, its tributaries, drains with flow details:

- APPCB has been monitoring the 8 (5+3) polluted river stretches at 31 (27+4) locations on monthly basis and the data is being uploaded in RRC Website ***https://rrc.ap.gov.in/Views/Monitoring.aspx*** every month. **(Annexure)**

XIII. Ground Water Regulation:

The main objective of the Ground Water and Audit Department is to monitor Ground Water regime, scientific Development and management of Ground Water resources in the state. In view of repeated droughts and alarming depletion in groundwater resources, emphasis is laid on efficient water conservation and management. One such measure is the enactment called Andhra Pradesh Water, Tree Act (APWALTA) in 2002. This act is a comprehensive act covering surface and groundwater resources. The act aims to promote water conservation, enhance tree cover and regulate the exploitation and use of ground and surface water. The act empowered the State Government to appoint a State Level Authority viz., Andhra Pradesh Water, Land and Tree Authority. The Authority has the mandate to promote water conservation, enhance tree cover, regulate exploitation of ground and surface water, make regulations for the functioning of the authorities at District and Mandal Level (administrative units within Districts).

State Level WALTA Authority: Commissioner of Rural Development Department.
Mandal Level WALTA Authority: Tahsildar
The Groundwater Department is providing necessary technical inputs on Ground water issues to the authority whenever requested for effective implementation of the Act.

Annual Assessment of Ground Water Resources:

Ground Water Resources Assessment for the State of Andhra Pradesh is being carried out annually by the ground water & Water audit Department under the guidelines of State Level Committee (SLC) on Groundwater Assessment at State Level and under the overall supervision of the Central Level Expect Group based on the norms and guidelines of the GEC-2015 methodology. Such exercise has been taken up recently for the year 2025. The assessment involves comparing annual extractable Groundwater Resources, total annual Groundwater extraction and the % of utilization with respect to annual extractable resource i.e. stage of development for all 17467 villages, 679 Mandals and 748 micro basins in the State. Out of all the states in the country only Andhra Pradesh and Telangana states are doing this assessment taking

village as basic assessment unit rest of the states are doing the exercise taking Mandal as basic assessment unit. Based on the computation assessment units i.e., Villages are categorized as Over Exploited where the groundwater extraction is > 100%, critical where the extraction between 90-100%, semi-critical where the extraction is 70- 90 % and Safe where the extraction is <70%. of the Availability.

After every periodic assessment the Government come up with a notification listing over exploited villages and ban further exploitation of Groundwater and sand mining in these villages. The below given table gives the region wise classification of these villages in the State. That implies no new permissions to drill bore wells be entertained in these villages except Drinking Water purpose.

The Number of OE Mandals are 12 and Villages notified as over-exploited (OE) in Andhra Pradesh (as per GEC-2025) are 258. These are approved in State Level Committee (SLC) for notification, and the Villages are to be notified shortly:

Region	No. of Over Exploited Mandals	No. of Notified OE Villages
Coastal	02	167
Rayalaseema	10	91
Total	**12**	**258**

XIV. Good Irrigation practices and Rainwater Harvesting:

The Ground Water and Water Audit Department is not directly involved in execution of the Water Conservation and rainwater harvesting in the state. However, the inferences drawn from the activities of the Ground Water and Water Audit Department are disseminated to the line departments, planners, stake holders for taking appropriate management measures for optimal utilization and sustainable development of Groundwater Resource.

- **Ground Water Quality:**

The Ground Water and Water Audit Department collects Pre and Post Monsoon water samples from the permanent monitoring stations and analyzes the samples for major cations and anions to assess irrigation suitability. The Rural Water Supply (RWS) Department is having the appropriate laboratory equipment to analyze all parameters at regional level as the department is specialized in dealing with the issues related to drinking water Parameters. The Pollution Control Board possesses the requisite equipment to analyze all the parameters to know the major pollution hotspots and to study the periodical variations, particularly in industrial areas.

- **Groundwater Extraction Charges:**

Not charging any Groundwater extraction charges as per present policies and legislations However the process of implementation of Groundwater extraction charges for industrial use is under process at Government level.

XV. Rainwater Harvestings:

XVI. Demarcation of Floodplain and removal of illegal encroachments:

XVII. Maintaining minimum e-flow of river:

XVIII. Plantation activities along the rivers:

XIX. Development of Biodiversity Parks:

The Andhra Pradesh State Biodiversity Board was established under Biodiversity Act, 2002 (Central Act) and was established in the Year 2006. The main objectives or functions of the Biodiversity Board are:

1. Conservation of Biodiversity in the State.
2. Sustainable utilization of bio- resources and
3. Fair and equitable sharing of benefits arrived out of utilization of bio resources to all the beneficiaries.

The Andhra Pradesh State Biodiversity Board as part of fulfillment of its objects it has taken up various activities as shown below:

Development of Biodiversity of Parks & Digital Museums:

The A.P. State Biodiversity Board have approved a vision plan and perspective plan in its meeting held on 28.07.2020 wherein it has agreed to set up Biodiversity Parks and Digital Museums in 7 districts out of 13 districts in the State to showcase the ecosystems, fauna and flora of Andhra Pradesh and to bring awareness and interest on the ecology and conservation of biodiversity among the general public especially for the student community.

Out of 7 parks proposed the Government have permitted the District Collector, YSR District, Kadapa to hand over 6 Acres of land at Chinnachowk Village, Kadapa Rural Mandal. The A.P. Greening & Beautification Corporation is taking up the works of Biodiversity Park, remaining 6 parks are in process.

As a part of establishment of Biodiversity Digital Museums, the A.P. State Bio-Diversity Board have entered into an agreement with M/s. KELTRON, Thiruvananthapuram a Government of Kerala Undertaking for supply of Digital Kiosks of 32" 2nos and 42" 1no to each digital museum which displays the world biodiversity, Indian Biodiversity and State Biodiversity in particular to that area in two languages i.e., English and Telugu. It also provides Play Station, Quiz and Other child interested games related to Ecology. Further, the A.P. State Biodiversity Board

have also designed and ordered models and wall panels to display the Andhra Pradesh Ecology Systems in FRP made along with a 10 x 6 size display table and clear acrylic box and wall panels reflecting fauna and flora of A.P, Biodiversity acts printed on Vinyl with lamination, pasting of Vinyl to ACP panel and framing including computer design of 5' x 3' size of 10 nos to each museum. All the 7 museums were in Government buildings identified by concerned Municipal Corporations within the city limits.

The Andhra Pradesh State Biodiversity Board has taken initiation on the orders of Hon'ble National Green Tribunal (NGT). New Delhi and as per the directions of the Secretary, Jala Shakti, Government of India during the 15th Central Monitoring Committee meeting held on 10.01.2023 regarding the action Plan relating to conservation of biodiversity, setting up of biodiversity parks on flood plains along polluted river stretches.

Accordingly, the Andhra Pradesh State Biodiversity Board in its meeting held on 21.11.2023 have approved for Establishment of Bio diversity parks on the flood plains of polluted river stretches of Andhra Pradesh, as such a letter has been addressed to the concerned District Collectors of the five identified polluted River Stretches of Andhra Pradesh to identify at least 20.00 Acres of land to establish biodiversity parks and explaining the necessity and also benefits of the establishments of the bio diversity parks in the river plains taking the Yamuna Bio diversity park developed by DDA on the floods plains as a modal. It is also appropriate to inform that a letter has been addressed to Prof. C. R Babu, who is the architect of Yamuna Biodiversity Parks and other seven parks in New Delhi to identify possibilities to establish biodiversity parks in the river plains of Andhra Pradesh vide this office letter no: 1221/NGT/2023, Dated: 13.12.2023.

Conservation Activities:

1) **Home Herbal Garden:**

The National Medicinal Plant Board, New Delhi have sanctioned projects on conservation of Nurseries namely, Home Herbal Garden (HHG) and other one nursery activities. The APSBB have procured and raised nurseries for supply of plants as proposed by the NMPB to supply to the households about 7,80,000 plants are proposed for 13,000 household beneficiaries in 13 districts of A.P. Each district is selected 10 Mandals and in each Mandal 10 villages and in each village 10 beneficiaries totaling to 13,000 beneficiaries as in 1st phase. Till now, 5,89,300 plants were distributed to the beneficiaries.

2) Nurseries:

The National Medicinal Plant Board, New Delhi have sanctioned nursery project to APSBB for raising 7,80,000 bag plant nurseries in 13 districts of Andhra Pradesh out of 13 districts nurseries raised in 11 districts, each nursery consisting of 60,000 bag plants which are to be distributed to the identified beneficiaries of the Grama Sabhas. About 2,28,930 nursery plants were distributed till now under the scheme.

3) Other Nurseries:

The APSBB raised and procured bag plants of 1,14,000 with ABS funds available and out of the scheme 51,000 bag plants were distributed so far to the identified beneficiaries.

4) Awareness programmes:

The APSBB have created massive awareness programmes to the BMCs, Officials and general public (especially targeting student community) in the past 2.5 years through physical and virtual mode. Most of the Programmes are virtually organised due to Covid pandemic and created awareness among all sections of public. It also taken up printing leaflets, broachers, knowledge material and widely distributed through BMCs of all the levels and also by conducting awareness programmes for all stakeholders.

The APSBB have also produced documentary films under the series window to the A.P. State Biodiversity, about 7 films on wetlands, dry lands, Mada forests, grass lands and Forest Ecology also on HHG, the experiences of biodiversity conservers in society.

The APSBB has started awareness programmes and as a part it scheduled a programme from May, 2024 to all the BMC Members and stakeholders to create awareness on Bio diversity act and conservation of Biodiversity in phased manner by grouping 50 persons in each training programme at A.P. forest Academy, Rajamahedhravaram and during May 2024 (2) training camps in each month were organized.

The APSBB have taken up reprinting of the books on Biodiversity Act, 2002 and Amendment act in 2023 for distribution to the BMC members and other stakeholders to create awareness on BD Act.

The APSBB have Planed 500 nos wood bearing plants and medical plants on the various occasions in the month of September 2024 throughout the State.

5) CAAP and ICAAP Activities:

As a part of Operationalization of BMCs, the APSBB have designed a programme namely Core Activities Action Plan (CAAP) In all BMCs in the State by identifying 15 core activities

and selected 551 Mandal Biodiversity Coordinators out of 661 Mandals and organized to open Local Biodiversity fund (LBF) accounts in BMCs on joint operation mode.

To make a model BMCs an Intensive Core Activities Action Plan (ICAAP) with 10 core activities in 78 Mandals of 661 Mandals by taking 20 villages in each Mandal to operate the ICAAP. The 78 Mandals were divided into 26 clusters consisting of 3 Mandals in each cluster to implement the ICAAP activities. In IACCP activities raising nurseries of 1 lakh bag plants in each cluster, establishment of Mandal Biodiversity Park/Raasi Vanam/ Nakshatra Vanam/ Butterfly Park/Smruthi Vanam etc., of 1 Acre in each Mandal. Promotion of Organic farming and land races, cultivation of Wild variety crops, Promotion of unique animal breed, Identification of BHS etc., are included in the ICAAP.

Statement showing the Particulars of Conservation and awareness programees done under APSBB during the Period up to September- 2026.

Sl. No.	Name of the activity	Number of programmes taken up during the mentioned period		
		2024-25		
		Target	Achieved	Distributed
1.	Biodiversity Management Committees constituted	-	14,157	Completed
2.	PBRs written (e-PBRs)	-	-	Completed
	ZP level – 13			
	Mandal level – 661			
	Municipal Corporation level – 120			
	Gram Panchayath level – 13,363			
3.	Awareness programmes Physical	-	12	-
	Virtual	-	-	-
4.	Conservation (Nurseries raised) i)NMPB – Home Herbal Garden	-	-	-
	ii)NMPB – Nurseries	-	-	-
	iii)Others – Nurseries under ABS funds	-	-	-
	iv)Others – ICAAP Nurseries	-	-	-
	v) Other events	-	20	-
5.	Biodiversity Parks in Districts	07	01	-
6.	Biodiversity Parks in flood plains	05	-	-
7.	Biodiversity Museums	07	07	Completed

XX. Reuse of Treated Water:

49 ULBs Utilizing Re–Use of Treated Wastewater

S.No	Name of the District	Name of the ULB	Level of utilisation of treated sewage
1	2	3	4
1	Visakhapatnam	GVMC	1) 25 MLD of tertiary treated water is reused in HPCL Refinary 2) 2 MLD for Jindal Waste energy plant 3) 3 MLD for Horiticulture 4) 3 MLD for Golf Club
2	NTR	Vijayawada Municipal Corporation	34.60 MLD for Gardening, Agriculture & Plantation.
3	Tirupathi	Tirupati Municipal Corporation	5 MLD sold to industries, 23 MLD used for Irrigation, 5 MLD for vinayaka Sagar Pond rejuvenation and remaining treated effluent for UGD cleaning
4	Ananthapuramu	Tadipatri	Permission was accorded by the Government vide G.O.Rt.No. 914, MA&UD Department, dated 01.09.2025, for utilization of treated wastewater by M/s. Gerdau (Arjas Steels) Steel Plant Pvt. Ltd. at a tariff of Rs.5/- per KL. Accordingly, the MoU was executed on 03.12.2025
5	Palnadu	Narasaraopet Municipality	1) 2 MLD for Greenery 2) Remaining Agricultural Purposes
6	Kurnool	Yemmiganur Municipality	1.5 MLD for Agriculture

S.No	Name of the District	Name of the ULB	Level of utilisation of treated sewage
1	2	3	4
7	Nellore	Nellore Municipal Corporation	5 MLD of Treated effluent is partially utilised for Horticulture and Agriculture purpose
8	Eluru	Eluru	1 MLD is being used Gardening & Agriculture
9	West Godavari	BHIMAVARAM	Treated effluent is partially used for watering to green belts, agriculture etc.
10	Kadapa	Kadapa Municipal Corporation	0.4 MLD of treated water is partially utilized for agricultural purposes
11	Kadapa	Pulivendula Municipality	3 MLD for Avenue plantation & Parks
12	Sri Satyasai	Puttaparthi	Grass cultivation by Sri Satya Sai Central trust Gokulam and agriculture - 0.3 MLD
13	East Godavari	Rajamahendravaram	0.50 MLD for Greenery & plantation
14	Guntur	Tenali	5 MLD for Agriculture
15	Prakasam	Ongole	A total of 15.00 MLD of treated wastewater is being discharged from the STP into the open drains where it is being utilized by the surrounding farmers for agricultural purposes.
16	Kurnool	Kurnool Municipal Corporation	0.56 MLD for Parks & Medians
17	Guntur	MTMC	The treated effluent from the STP is partially utilized for agricultural purposes.

S.No	Name of the District	Name of the ULB	Level of utilisation of treated sewage
1	2	3	4
18	NTR	Kondapalli Municipality	0.5 MLD of treated effluent from the STP is partially utilized for Greenery
19	Srikakulam	Srikakulam	About 0.1 MLD of treated water is being utilized for greenery and the balance water is going for agriculture
20	Vizianagaram	Vizianagaram Municipal Corporation	about 0.1 MLD of treated water is being utilized for greenery
21	Parvathipuram Manyam	SALUR	0.2 MLD The trated water is being utilized for plantation
22	Anakapalli	Yelamanchili	0.1 MLD of treated effluent is partially used for agriculture purpose
23	East Godavari	Mandapeta	1 MLD for Agriculture purpose
24	Kakinada	SAMARLAKOTA	0.4 MLD for Agriculture purpose
25	Kakinada	PEDDAPURAM	0.75 MLD For Agricultural fields
26	Kakinada	PITHAPURAM	0.25 MLD for Agricultural fields
27	Konaseema	AMALAPURAM	The treated sewage generated from the STP is partially used for agriculture purpose
28	Konaseema	Ramachandrapuram	Treated water is partially used for agriculture purpose

S.No	Name of the District	Name of the ULB	Level of utilisation of treated sewage
1	2	3	4
29	West Godavari	TADEPALLIGUDEM	The treated effluent from the STP is partially utilized for agricultural purposes.
30	West Godavari	PALAKOL	0.5 MLD of treated effluent from the STP is utilized for agricultural purposes.
31	Krishna	Machilipatnam	The treated effluent from the STP is partially utilized for agricultural purposes.
32	Krishna	Gudivada	2 MLD of treated effluent from the STP is partially utilized for agricultural purposes.
33	Guntur	GUNTUR	1 MLD of water is being used For Greenary propose
34	Guntur	Ponnur	0.1 MLD For Greenary propose
35	Palnadu	Chilakaluripet Municipality	0.2 MLD of treated water is partially utilized by farmers for their agricultural fields.
36	Palnadu	Piduguralla Municipality	0.25 MLD of treated water is partially utilized for irrigation of agricultural fields.
37	Prakasam	Kandukur	1 MLD of treated water is partially utilized for irrigation of agricultural fields.
38	Nellore	Atmakur (N)	The treated water is released into the open drains and the water is being used by the surrounding farmers for agriculture purpose.

S.No	Name of the District	Name of the ULB	Level of utilisation of treated sewage
1	2	3	4
39	Nellore	Kavali	0.5 MLD of treated effluent from the STP is partially utilized for agricultural purposes.
40	Nellore	Gudur (N)	1 MLD of treated water is partially utilized for agricultural purposes
41	Tirupathi	Naidupeta	0.2 MLD of treated water is partially utilized for agricultural purposes
42	Tirupathi	Venkatagiri	The treated water is partially utilized for agricultural purposes
43	Tirupathi	Srikalahasti	0.4 MLD of treated water is partially utilized for agricultural purposes
44	Chittoor	Chittoor	0.2 MLD of treated water is partially utilized for agricultural purposes
45	Annamayya	Madanapalle	0.2 MLD of treated water is partially utilized for agricultural purposes
46	Annamayya	Punganur	0.15 MLD utilizing for greenary
47	Nandyal	Nandyal	0.6 MLD utilizing for greenary
48	Nandyal	Allagadda	0.1 MLD of treated water is partially utilized for municipal greenery and irrigation of surrounding agricultural fields.
49	Kurnool	Adoni	0.1 MLD utilized for agriculture and plantation

S.No	Name of the District	Name of the ULB	Level of utilisation of treated sewage
1	2	3	4
		Total	145.36

XXI. Model River being adopted by the State & Action Proposed for achieving the bathing standards:

2 River stretches are identified as Model Rivers. i.e. Under Category - IV River Tungabhadra & under Category – V River Krishna.

XXII. Status of Preparation of Action Plan by the 13 Coastal States:

XXIII. Regulation of Mining Activities in the State/UT:

XXIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

Water Quality Status of Polluted River Stretches in Andhra Pradesh –2026

I. River Godavari:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Godavari at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year **2026** is as follows:

S. No.	Code	Location Point
1	4367	Koundinyamukti (Kukunur) border point between Andhra Pradesh & Telangana States, West Godavari Dist.
2	4359	After confluence with Sabari at Kunavaram (Waddigudem), East Godavari Dist.
3	0014	Polavaram, West Godavari Dist.
4	1218	Upstream of Rajahmundry at Kumaradevam
5	2370	At Rajahmundry Upstream of Nalla channel
6	2371	At Rajahmundry Downstream of Nalla channel
7	1219	Downstream of Rajahmundry at Dhawaleiswaram
8	4365	Upstream of Narasapuram town before confluence with sewage, West Godavari Dist.
9	4366	Downstream of Narasapuram town after confluence with town sewage, West Godavari Dist.
10	4358	Near GMC Balayogi bridge, Govalanka, East Godavari Dist.

Parameter	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Standard		
														Class A	Class B	Class C
pH	4367	7.41	8.46	8.21	7.16	8.24	7.54	7.98	7.77	8.04				6.0 - 8.5		6.0 – 9.0
	4359	8.39	7.92	8.16	7.90	8.07	7.76	7.31	7.44	7.73						
	0014	7.66	7.75	7.58	8.20	8.14	7.67	7.61	8.08	7.53						
	1218	7.83	7.80	8.08	8.11	7.33	8.28	7.80	8.21	7.91						
	2370	7.66	7.47	8.00	8.11	6.33	8.09	7.55	7.64	7.60						
	2371	7.91	7.53	8.06	8.07	6.41	8.24	7.67	7.82	7.73						
	1219	7.88	7.71	8.17	7.94	6.6	8.07	7.58	7.59	7.92						
	4365	7.54	7.48	7.65	7.87	7.51	7.06	8.31	7.92	8.07						
	4366	7.89	7.48	7.56	7.47	7.52	7.15	8.03	8.06	7.63						
	4358	7.29	7.16	7.39	7.41	6.98	7.17	8.12	7.99	7.93						
DO	4367	7.0	7.3	7.1	7.2	7.5	7.2	7.0	7.7	7.5				6.0	5.0	4.0
	4359	6.0	7.2	7.0	7.4	6.3	7.5	7.8	7.6	6.5						
	0014	7.1	6.8	6.7	6.5	7.6	7.8	6.3	6.5	8.2						
	1218	7.8	7.7	7.9	8.2	7.9	8.2	6.3	6.5	6.1						
	2370	7.6	7.6	8.2	8.0	7.1	7.5	6.2	6.4	7.2						
	2371	7.0	7.1	6.3	6.5	6.3	7.7	6.0	6.8	7.0						
	1219	7.2	7.1	6.8	7.0	6.8	6.9	6.3	7.0	7.6						
	4365	6.8	6.7	6.2	6.7	6.3	7.5	7.8	6.3	6.9						
	4366	7.3	7.6	7.3	6.3	8.3	7.0	6.7	5.5	7.2						
	4358	7.2	6.4	5.1	6.4	6.1	5.3	7.2	6.7	6.8						

Parameter	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Standard		
														Class A	Class B	Class C
BOD	4367	1.9	2.0	1.9	1.8	2.0	2.4	2.2	2.3	2.3				2.0	3.0	3.0
	4359	1.9	2.1	2.3	2.0	1.9	2.2	2.6	2.4	2.1						
	0014	2.0	1.8	1.9	1.8	2.0	2.2	2.3	2.0	2.7						
	1218	1.7	2.0	1.9	1.9	1.8	2.3	2.0	2.2	2.1						
	2370	1.8	2.0	1.9	1.9	1.9	2.3	2.2	2.1	2.3						
	2371	2.2	2.2	2.5	2.1	2.3	2.4	2.7	2.4	2.5						
	1219	1.9	2.2	2.0	2.0	2.0	2.5	2.7	2.4	2.4						
	4365	1.9	1.8	2.0	2.1	2.0	2.6	2.2	2.0	2.1						
	4366	2.0	2.6	2.4	2.2	2.3	2.0	2.4	2.2	2.4						
	4358	1.8	2.4	3.0	2.2	2.3	2.9	2.5	2.3	2.0						
Total Coliform	4367	64	120	64	43	64	75	93	460	460				50	500	5000
	4359	64	43	64	43	64	75	93	460	1100						
	0014	64	43	39	43	39	64	75	210	240						
	1218	43	64	75	43	64	75	93	460	1100						
	2370	43	64	43	39	120	240	240	1100	>2400						
	2371	64	75	64	43	240	460	460	1100	>2400						
	1219	75	64	74	64	120	150	210	460	1100						
	4365	75	93	73	64	75	93	210	1100	>2400						
	4366	93	120	93	75	93	120	240	>2400	>2400						
	4358	75	64	64	75	64	75	150	460	1100						
Fecal Coliform	4367	4	3	3	4	3	4	3	21	23				---	500	---
	4359	4	3	4	4	3	4	7	15	28						
	0014	3	3	4	4	3	4	3	14	15						
	1218	4	4	3	4	3	4	7	21	23						
	2370	4	4	3	4	3	9	7	93	120						
	2371	3	3	3	4	3	9	11	150	210						
	1219	3	4	4	3	4	7	9	21	23						
	4365	3	4	3	4	3	7	9	150	120						
	4366	4	3	4	3	4	9	11	240	460						
	4358	3	4	3	3	4	3	4	21	64						

Parameter	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Standard
TDS	4367	228	238	284	298	344	256	276	140	112				500-2000
	4359	140	104	156	48	56	52	56	60	76				
	0014	180	156	184	84	88	112	100	120	132				
	1218	176	170	164	124	104	112	200	224	112				
	2370	232	212	212	132	116	216	196	152	124				
	2371	170	164	192	120	120	128	176	144	118				
	1219	182	160	172	160	96	92	160	132	120				
	4365	12576	16932	17864	18636	18488	13476	18752	132	3080				
	4366	10488	23976	22784	24580	24372	20728	23648	152	9376				
	4358	15628	23580	15780	28320	27868	28544	23672	144	2284				
Note: (1) All values are expressed in mg/L except pH & Total Coliform value. Total Coliform is expressed in MPN count / 100 ml.														
Remarks: High TDS values at Upstream and Downstream of Narasapuram & Near GMC Balayogi bridge, Govalanka could be attributed to the intrusion of backwaters of Bay of Bengal.														

2. River Krishna:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Krishna at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2026 is as follows:

S. No.	Code	Location point
01	1175	Sangameswaram, Kurnool Dist.
02	3083	Srisailam, Kurnool Dist.
03	4381	After confluence with river Musi at Vadapalli, Guntur Dist.
04	1786	Vedadri, Krishna Dist.
05	1787	Amaravathi, Guntur Dist.
06	0025	Prakasham barrage, Vijayawada, Krishna Dist.
07	4375	Pavitrasangamam at Ibrahimpatnam, Krishna Dist.
08	1782	Hamsaladeevi, Krishna Dist.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1175	8.29	8.40	7.3	8.18	7.58	7.26	7.92	6.96	7.48				6.0 - 8.5		6.0 – 9.0
	3083	7.61	8.70	8.19	7.35	8.06	8.21	7.67	6.26	7.54						
	4381	8.02	7.88	7.74	7.63	7.72	7.89	7.74	7.42	7.59						
	1786	7.56	7.32	7.48	7.60	7.83	7.90	7.84	7.57	7.73						
	1787	7.96	7.69	7.48	7.61	7.70	7.98	7.82	7.66	7.50						
	0025	7.9	7.92	7.84	7.90	7.81	7.81	7.67	7.16	7.29						
	4375	7.92	7.83	7.96	7.77	7.83	7.61	7.80	7.93	7.81						
	1782	7.52	7.63	7.71	7.83	7.30	7.69	7.50	7.30	7.46						
DO	1175	7.6	7.5	8.19	6.4	6.9	7.0	7.3	7.5	7.6				6.0	5.0	4.0
	3083	6.2	6.9	7.6	6.8	6.8	7.4	7.6	7.5	7.1						
	4381	7.6	7.4	7.2	7.3	6.9	7.1	7.5	6.9	7.3						
	1786	7.1	6.2	7.2	7.3	7.1	7.4	7.1	7.3	7.1						
	1787	7.4	7.1	6.9	7.1	7.3	7.5	7.3	7.5	7.2						
	0025	7.3	7.5	7.3	7.2	7.4	7.2	7.4	7.2	7.5						
	4375	7.1	7.5	7.3	7.1	7.2	7.5	7.2	7.4	7.6						
	1782	6.6	6.5	6.6	6.5	6.1	6.3	6.4	6.6	6.7						
BOD	1175	1.8	2.5	2.0	2.5	2.8	2.6	2.5	2.0	0.8				2.0	3.0	3.0
	3083	0.8	0.8	2.0	2.5	1.5	1.4	1.2	2.2	0.9						
	4381	2.5	2.8	2.7	2.6	2.8	2.7	2.8	2.6	2.8						
	1786	2.5	2.8	2.6	2.7	2.6	2.8	2.6	2.5	2.7						
	1787	2.6	2.8	2.5	2.6	2.8	2.6	2.4	2.3	2.5						
	0025	2.8	2.6	2.8	2.7	2.5	2.3	2.6	2.4	2.6						
	4375	2.5	2.7	2.9	2.8	2.7	2.4	2.6	2.5	2.4						
	1782	2.7	2.8	2.9	2.8	2.9	2.6	2.8	2.7	2.5						

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
Total Coliform	1175	163	180	204	292	258	218	194	177	161				50	500	5000
	3083	267	207	266	331	294	217	203	181	194						
	4381	64	75	150	120	150	120	75	64	120						
	1786	120	150	120	150	120	150	120	93	120						
	1787	75	120	120	93	120	93	64	75	64						
	0025	120	75	93	120	93	120	93	64	75						
	4375	75	93	75	120	93	75	120	93	75						
	1782	64	43	64	75	93	64	75	64	75						
Fecal Coliform	1175	37	51	89	84	87	94	78	61	46				---	500	---
	3083	75	58	85	94	86	67	71	62	51						
	4381	21	21	23	21	23	21	14	14	20						
	1786	23	21	20	23	20	23	20	21	20						
	1787	11	14	15	14	21	20	9	11	9						
	0025	14	11	14	15	14	15	15	14	11						
	4375	11	15	14	23	20	21	21	21	23						
	1782	11	9	11	14	15	14	15	9	14						
TDS	1175	475	441	512	635	769	620	688	281	314				500 - 2000		
	3083	415	426	425	444	452	452	470	487	302						
	4381	478	560	640	667	694	660	594	540	502						
	1786	540	576	598	610	670	623	604	552	520						
	1787	448	518	556	564	614	596	567	610	560						
	0025	493	530	517	536	584	554	586	456	364						
	4375	458	480	496	520	560	506	486	340	306						
	1782	12570	15130	13900	15500	19150	20400	21900	22380	19780						

Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: High TDS values at Hamsaladeevi could be attributed to the intrusion of backwaters of Bay of Bengal.

3. River Tungabhadra:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Tungabhadra at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2026 is as follows:

S. No.	Code	Location point
01	1785	Manthralayam, Kurnool Dist.
02	1174	Bhavapuram, Kurnool Dist.
03	4388	U/S of Kurnool town B/C with domestic sewage & A/c of Rayalaseema Alkalies Industries at Gondiparla, Kurnool.
04	4389	D/S of Kurnool town A/C with domestic sewage at Gondiparla, Kurnool.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	1785	8.12	8.35	7.62	7.82	7.63	8.39	7.26	Dried	7.76				6.0 – 8.5		6.0 – 9.0
	1174	8.14	8.06	7.79	8.02	7.28	8.9	7.39	7.94	8.26						
	4388	8.41	8.14	7.52	7.83	Dried	8.12	7.84	7.14	7.47						
	4389	7.65	7.75	7.16	7.98	7.00	8.57	7.98	7.55	7.89						
DO	1785	7.2	7.8	6.9	7.4	7.2	7.2	7.0	Dried	7.2				6.0	5.0	4.0
	1174	7.6	7.8	6.2	6.6	6.3	6.5	6.8	6.4	7.0						
	4388	6.4	7.8	5.8	6.9	Dried	6.8	6.4	6.2	7.4						
	4389	7.4	7.6	5.9	6.4	5.8	6.9	7.2	6.8	7.6						
BOD	1785	2.0	1.8	2.5	2.2	2.5	2.2	2.3	Dried	2.3				2.0	3.0	3.0
	1174	1.2	2.0	2.0	2.5	2.5	2.4	2.1	2.3	1.4						
	4388	2.4	2.7	2.7	2.8	Dried	2.9	2.8	2.6	1.8						
	4389	2.0	2.3	2.8	2.5	2.8	2.7	2.8	2.9	2.7						

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
Total Coliform	1785	322	454	293	322	294	240	217	Dried	258				50	500	5000
	1174	211	214	289	396	293	273	219	228	279						
	4388	266	298	322	491	Dried	303	233	343	365						
	4389	312	343	408	403	343	281	298	351	272						
Fecal Coliform	1785	106	139	94	104	92	78	71	Dried	69				---	500	---
	1174	52	69	97	122	102	87	72	81	103						
	4388	58	81	104	159	Dried	115	83	116	139						
	4389	83	107	138	113	104	96	101	77	85						
TDS	1785	581	953	585	374	758	671	837	Dried	520				500 - 2000		
	1174	567	759	874	1054	568	616	734	885	952						
	4388	598	773	1035	1124	Dried	665	815	1287	1684						
	4389	546	822	955	954	1012	610	797	1163	751						
Note: All values are expressed in mg/L except pH, Total Coliform & Fecal coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																

4. River Nagavali:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Nagavali at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2026 is as follows:

S. No.	Code	Location point
01	4351	River Nagavali at Kuneru, Vizianagaram Dist.
02	1448	Thotapally, Vizianagaram Dist.
03	4346	River Nagavali U/S of Srikakulam town.
04	4347	River Nagavali D/S of Srikakulam town.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	4351	8.19	7.64	7.97	7.31	8.01	8.03	7.85	7.59	7.62						
	1448	8.01	7.71	7.85	7.37	8.08	7.83	7.46	7.66	7.56				6.0 – 8.5		6.0 – 9.0
	4346	8.25	7.89	8.23	8.08	7.66	8.21	8.06	7.87	8.05						
	4347	8.15	7.79	8.24	8.05	7.48	7.99	7.89	7.88	8.20						
DO	4351	6.2	6.5	6.7	6.2	6.7	5.6	6.5	5.3	7.0						
	1448	6.4	6.2	6.0	7.8	7.5	5.5	6.7	6.4	7.5				6.0	5.0	4.0
	4346	6.5	6.8	6.6	6.8	7.4	7.3	6.5	6.6	6.3						
	4347	5.9	6.0	6.1	6.3	7.0	7.2	7.1	6.2	7.0						
BOD	4351	2.1	2.4	2.3	2.1	2.1	2.3	2.1	2.6	2.2						
	1448	1.9	2.1	2.2	2.2	2.4	2.2	2.3	2.0	2.1				2.0	3.0	3.0
	4346	2.0	2.2	2.1	1.9	2.2	1.9	2.1	2.0	1.9						
	4347	1.8	2.3	2.2	2.0	2.3	2.4	2.3	2.2	2.2						
Total Coliform	4351	75	64	43	64	93	120	150	460	1100						
	1448	64	43	64	39	64	75	93	150	210				50	500	5000
	4346	39	43	64	43	64	75	93	210	240						
	4347	64	64	75	64	75	93	120	460	1100						
Fecal Coliform	4351	4	3	3	4	3	4	7	23	21						
	1448	3	4	3	4	3	4	3	4	7				----	500	----
	4346	4	3	4	3	4	3	4	7	9						
	4347	3	4	3	4	3	4	7	11	21						
TDS	4351	208	210	216	284	200	244	184	196	160						
	1448	206	236	240	236	196	232	216	148	148				500-2000		
	4346	212	244	256	248	288	244	200	124	180						
	4347	224	240	276	272	308	260	212	148	212						

Note: All values are expressed in mg/L except pH, Total Coliform value & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

5. River Kundu:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Kundu at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2026 is as follows:

S. No.	Code	Location point
1	2351	At Nandyal, Kurnool Dist.

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	8.39	8.03	7.89	**Dried**	**Dried**	**Dried**	**Dried**	**Dried**	7.01				6.0 – 8.5		6.0 – 9.0
DO	7.2	7.6	5.6						6.0				6.0	5.0	4.0
BOD	2.3	2.5	2.0						4.2				2.0	3.0	3.0
Total Coliform	343	303	408						368				50	500	5000
Fecal Coliform	117	83	167						110				---	500	---
TDS	508	482	552						986				500 - 2000		
Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.															

CPCB identified three (3 No's) new rivers based on BOD value during year 2019 & 2021 (BOD > 3mg/L) In Andhra Pradesh identified following polluted river stretches.

S NO	ANDHRA PRADESH STATE	RIVER NAME	NWMP STN CODE	LOCATION	MAX BOD OBSERVED (mg/L)
1	**Priority IV (BOD between 6.1 and 10.0 mg/L)**	GOSTANI	4372	RIVER GOSTANI SAMPLE BEFORE CONFLUENCE WITH M/S DELTA PAPER MILL EFFLUENTS, VENDRA, PALAKODERU	8.6
2	**Priority V (BOD between 3.1 and 6.0 mg/L)**	UPPUTERU	4379	RIVER UPPUTERU BEFORE CONFLUENCE WITH SEA, AT CHINAGOLLAPALEM VILLAGE, KRUTHIVENNU (M)	3.4
3	**Priority I (BOD more than 30.0 mg/L)**	VASISHTA	4365	RIVER VASISHTA (GODAVARI) UPSTREAM OF NARASAPURAM TOWN BEFORE CONFLUENCE OF TOWN SEWAGE	5.9
4			4366	RIVER VASISHTA (GODAVARI) DOWNSTREAM OF NARASAPURAM TOWN AFTER CONFLUENCE OF TOWN SEWAGE	58.0

6. River Gostani:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Gostani at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2026 is as follows:

S. No.	Code	Location point
1	4372	River Gostani Sample before confluence with M/s Delta Paper Mill Effluents, Vendra, Palakoderu.

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	7.49	7.52	7.15	6.49	7.42	6.91	7.14	7.35	7.08				6.0 – 8.5		6.0 – 9.0
DO	3.5	3.0	2.7	2.0	6.4	3.3	1.0	1.5	1.0				6.0	5.0	4.0
BOD	4.6	4.2	4.4	4.2	2.2	4.8	5.0	4.2	4.8				2.0	3.0	3.0
Total Coliform	93	75	93	75	120	120	120	240	460				50	500	5000
Fecal Coliform	4	3	3	4	3	4	3	11	23				---	500	---
TDS	876	1084	986	1036	1820	3128	1176	788	828				500 - 2000		

Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform value. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: Deviations observed in Bio-chemical Oxygen Demand parameter against the prescribed water quality criteria requirements.

7. River Upputeru:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Upputeru at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2026 is as follows:

S. No.	Code	Location point
1	4379	River Upputeru before confluence with Sea at Chinnagollapalem (V), Kruthivennu (M)

Parameters	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
													Class A	Class B	Class C
pH	7.59	7.80	7.43	7.59	7.65	7.94	7.86	7.52	7.60				6.0 – 8.5		6.0 – 9.0
DO	5.9	6.2	6.1	5.9	5.8	6.2	6.0	6.2	5.8				6.0	5.0	4.0
BOD	2.7	2.4	2.8	2.6	2.8	2.6	2.8	2.6	2.4				2.0	3.0	3.0
Total Coliform	75	120	93	43	64	120	43	64	93				50	500	5000
Fecal Coliform	14	20	21	11	15	21	7	9	21				---	500	---
TDS	34120	35490	36400	37100	35400	38560	35000	36100	33100				500 - 2000		

Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform value. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.

Remarks: High TDS values at River Upputeru before confluence with Sea at Chinnagollapalem (V), Kruthivennu (M) could be attributed to the intrusion of backwaters of Bay of Bengal.

8. River Vasishta:

Andhra Pradesh Pollution Control Board is monitoring water quality of river Vasishta at the following locations. Data pertaining to important parameters like, pH, Dissolved Oxygen, BOD, Total Coliform, Fecal Coliform and TDS for the year, 2026 is as follows:

S. No.	Code	Location point
1	4365	Upstream of Narasapuram town before confluence with sewage, West Godavari Dist.
2	4366	Downstream of Narasapuram town after confluence with town sewage, West Godavari Dist.

Parameters	Code	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	*Standard		
														Class A	Class B	Class C
pH	4365	7.54	7.48	7.65	7.87	7.51	7.06	8.31	7.92	8.07				6.0 – 8.5		6.0 – 9.0
	4366	7.89	7.48	7.56	7.47	7.52	7.15	8.03	8.06	7.63						
DO	4365	6.8	6.7	6.2	6.7	6.3	7.5	7.8	6.3	6.9				6.0	5.0	4.0
	4366	7.3	7.6	7.3	6.3	8.3	7.0	6.7	5.5	7.2						
BOD	4365	1.9	1.8	2.0	2.1	2.0	2.6	2.2	2.0	2.1				2.0	3.0	3.0
	4366	2.0	2.6	2.4	2.2	2.3	2.0	2.4	2.2	2.4						
Total Coliform	4365	75	93	73	64	75	93	210	1100	>2400				50	500	5000
	4366	93	120	93	75	93	120	240	>2400	>2400						
Fecal Coliform	4365	3	4	3	4	3	7	9	150	120				----	500	----
	4366	4	3	4	3	4	9	11	240	460						
TDS	4365	12576	16932	17864	18636	18488	13476	18752	132	3080				500-2000		
	4366	10488	23976	22784	24580	24372	20728	23648	152	9376						
Note: All values are expressed in mg/L except pH, Total Coliform & Fecal Coliform. Total Coliform & Fecal Coliform is expressed in MPN count / 100 ml.																
Remarks: High TDS values at Upstream and Downstream of Narasapuram could be attributed to the intrusion of backwaters of Bay of Bengal.																

CPCB Water Quality Criteria for Designated Best Use

Designated-best- use	Class of water	Criteria
Drinking Water Source without conventional treatment but after disinfection.	**A**	• Total Coli forms Organism MPN/100 ml shall be 50 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 6 mg/l or more. • Biochemical Oxygen Demand 5 days $20^{O}C$ 2mg/l or less.
Outdoor bathing (Organized)	**B**	• Total Coli forms Organism MPN/100 ml shall be 500 or less. • pH between 6.5 and 8.5 • Dissolved oxygen 5 mg/l or more. • Biochemical Oxygen Demand 5 days $20^{O}C$ 3mg/l or less.
Drinking Water Source after conventional treatment and disinfection.	**C**	• Total Coli forms Organism MPN/100 ml shall be 5000 or less. • pH between 6 to 9 • Dissolved oxygen 4 mg/l or more. • Biochemical Oxygen Demand 5 days $20^{O}C$ 3mg/l or less
Propagation of Wild life and Fisheries.	**D**	• pH between 6.5 to 8.5 • Dissolved oxygen 4 mg/l or more. • Free Ammonia (as N) 1.2 mg/l or less • pH 9 between 6.0 to 8.5.
Irrigation, Industrial Cooling, Controlled Waste Disposal.	**E**	• Electrical Conductivity at $25^{O}C$ micro mhos/cm Max. 2250. • Sodium Absorption ratio Max. 26 • Boron Max.2 mg/l.
	Below - E	Not Meeting A, B, C, D & E Criteria.