National Mission for Clean Ganga

Monthly Progress Report for the Month of September,2026

(In compliance to NGT order dated 24.09.2020 in O.A No. 673 of 2018)

Sr. No.	Information Sought	Reply by Punjab State
Overall status of the State:		
I.	Total Population: Urban Population & Rural Population separately	1) Total Population: 2.77 Cr. (2011 census) 2) Rural- 173.3 Lakh, 3) Urban- 103.74 Lakh
II.	Estimated Sewage Generation (MLD):	2268 MLD
III.	**Details of Sewage Treatment Plant:**	
	Existing no. of STPs and Treatment Capacity (in MLD)	194 STPs (2425.45 MLD)
	Capacity Utilization of existing STPs:	87.44%
	MLD of sewage being treated through Alternate technology:	**River Towns-** In-Situ remediation completed in 13 ULBs (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaike (3 MLD) & Kotha Guruka (2 MLD)). **Non- River Towns -** In-Situ remediation completed in 9 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi(2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & Majitha is under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
	Gap in Treatment Capacity in MLD	189.15 MLD
	No. of Operational STPs:	194 STPs (2425.45 MLD)
	No. of STPs monitored:	82 (River Towns–70, Non-River Towns–12)
	No. of Complying STPs:	67 (River Towns–57, Non-River Towns–10)
	No. of Non-complying STPs:	15 (River Towns–13, Non-River Towns–02)
	Details of each existing STP in the State	Information on existing 194 STPs, (141 STPs in River Towns & 53 STPs in Non-River Towns) operational in the State is provided in **Annexure -I.**
	Details of under construction STPs in the State	Information on 35 STPs (15 STPs in River Towns & 20 STPs in Non-River Towns) under construction in the State is provided in **Annexure -II.**
	Details of proposed STPs in the State	There are total 58 STPs (310 MLD) to be set up in Punjab with details as below: Under Construction- 38(200.5 MLD)

		Tender Stage-17 (75 MLD) DPR- Stage- 3 (34.5 MLD) Information on 23 STPs (11 STPs in River Towns & 12 in Non-River Towns) proposed to be set up in State is provided in **Annexure -III.** Out of 23 STPs, there is land issue in 4 STPs
IV	**Details of Industrial Pollution:**	
	No. of industries in the State:	23545
	No. of water polluting industries inthe State:	4411
	Quantity of effluent generated from the industries in MLD:	442.22
	Quantity of Hazardous Sludge generated from the Industries in TPD:	125.84
	Number of industrial units having ETPs	1766
	Number of industrial units connected to CETP/Re-Processors	2648 (CETP =2195, Re-processors- 453)
	Number and total capacity of ETPs(details of existing/ under construction /proposed)	1766 Nos. & 382.05 MLD
	Compliance status of the ETPs:	Total industries monitored= 69 • Compliant= 33 • Non-Compliant=10 Result awaited = 26
	Number and total capacity of CETPs(details of existing/ under construction /proposed)	a) Existing CETPs-7 Nos. (111.135 MLD) 1) 1 CETP for Textile Dyeing Units, Ludhiana = 15 MLD 2) 1 CETP for Texttile Dyeing Units of Focal Point, Ludhiana=40 MLD 3) 1 CETP, Textile Dyeing Units of Tajpur Road, Ludhiana = 50 MLD 4) 1 CETP for electroplating industries, Ludhiana = 0.8 MLD. 5) 1 CETP for Leather Complex, Jalandhar = 5 MLD. 6) 1 CETP for Dr. Ambedkar Leather Association, Nurmahal Road, Phillaur, Jalandhar, = 0.035 MLD 7) 1 CETP for metal surface finishing and polishing industries, Bantech Waters Ltd, Kurali, SAS Nagar = 0.3 MLD b) Existing Reprocessing Units (Pickling Spent Acid)- 6 Nos (276.69 KLD) c) Setting up of 2 new CETP (0.15 MLD) (2 MLD) with details as under- 1) 1 CETP, Jalandhar = 0.15 MLD (Work stopped, matter pending before Hon'ble Court) CETP of Pharmaceutical units at Saidpur (Derra Bassi) (Under stabilization)

	Status of compliance and operationof the CETP	Out of 7 CETPs, 4 CETP found Non-Compliant with details as as under: -

S.N	Name of CETP	Cap (MLD)	Compliant / Non-Compliant
1	J.B.R Tech Pvt Ltd Phase VIII Focal Point Ldh.	0.8	Compliant
2	Leather Complex Jalandhar	5	Non-Compliant
3	Dr. Ambedkar Leather Association, Nurmahal Road, Phillaur, Jalandhar	0.035	Compliant
4	CETP of 40 MLD for Focal Point Dyeing Industries, Ludhiana	40	Non-Compliant
5	CETP of 50 MLD for Tajpur Road Dyeing industries, Ludhiana	50	Non-Compliant
6	CETP of 15 MLD for Bahadur Ke Road Dyeing Industries, Ludhiana	15	Non-Compliant
7	CETP for metal surface finishing and polishing industries Bantech Waters Ltd, Kurali, SAS Nagar	0.3	Results awaited

V.	**<u>Total number of Urban Local Bodies and their Population</u>**: 166	
	Current Municipal SolidWaste Generation	Total Waste: **4008 TPD (2291 TPD Wet & 1717 TPD Dry)** Total Waste Processed: **3481 TPD (86.8%)**
	Number, installed capacity andutilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), biomethanation, MRFetc	**Wet Waste Processing (2141 TPD)** • **1931 TPD** by the way of composting through **8436** Aerobic Compost Pits & Windrow Composting • **170 TPD** edible wet waste is being sent to gaushalas/ piggery farms /open feeding to cattle. • **15 TPD** through Home Composting by **99,103** households. • **16 TPD** by Bulk Waste Generators (BWGs) Beside above, on-site composting of horticulture waste is also being carried out in **3170** parks/ greenbelts / institutions including **2220** parks / greenbelts maintained by ULBs. • CBG plant that converts 9 TPD wet waste to power

		has been made functional at Mandi Gobindgarh from **15th July 2024.** **Dry Waste Channelization** (**1464 TPD**) • 1465 TPD waste handled by through waste collectors, sold from 280 MRFs & BWGs. • One RDF plant is functional in MC Bathinda. **Legacy Waste Management** • Out of total 84.09 lakh MT, **43.47** lakh MT has already been remediated till January,2026.
	Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)	Out of total quantity of MSW generated/day i.e., 4008 Tons Per Day (TPD), total quantity of **3481** TPD (**86.8%**) is processed. There is gap of **527** TPD. **Recent Initiatives taken to bridge the Gap.** 1) Bigger ULBs have created or expanded processing capacity of wet waste by way of windrow composting, including MC Ludhiana (580 TPD), MC Amritsar (200 TPD) & MC Patiala (100 TPD) 2) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste. 110 ULBs have started giving their plastic waste to these processors. 3) From April 2022 to Oct 2026 a total of: • 9474 MT of compost was sold. • 59803 MT of compost was distributed free of cost. 4) Efforts are being made for utilization of dry waste/ RDF by 96 Industries operating in the Punjab. In MC Ludhiana, the work has been awarded to the contractor for 1100 TPD.
	No. and capacity of C&D waste processing plants in TPD (existing,proposed and under construction)	1. 147 Micro C&D Waste management Units have been setup by 143 ULBs having total capacity of 367 TPD. 2. 3 Mini C&D Units in 3 ULBs having total capacity of 15 TPD. Three C&D waste processing facility commissioned of 100 TPD each at MC Jalandhar, MC Amritsar and at MC Ludhiana.
	Total no. of wards, no. of wardshaving door to door collection service, no. of wards practicing segregation at source	1) Total no. of wards-3189 2) No. of wards having D2D waste collection facility - 3170 (covering around 99% of total households) No. of wards practicing source segregation- 3128 (covering around 86% of total households)

	Details of MSW treatment facilities proposed and under construction (no., capacity, and technology)	1) 8436 Aerobic composting pits have been constructed. 2) In addition to 280 Material Recovery Facilities, 25 more facilities shall be set up. 3) 2 Waste to Energy Facilities are proposed to be set up in Amritsar, and Ludhiana under SBM_U 2.O. 4) 16 Bio-CNG plants are proposed to be set up under SBMU -2.O. One CBG plant of 15 TPD has been functional at Mandi Gobindgarh from 15th July 2024. Existing waste facilities are being upgraded and new ones to be made all weather processing facilities.
	No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.	Out of total 84.09 lakh MT, 47.16 lakh MT has already been remediated till 31st July 2026.
	No. and area (in acres) of legacy waste within 1km buffer of bothside of the rivers	• There is no legacy waste within 1 km buffer of both sides of the rivers. • Out of total 84.09 lakh MT, 47.16 lakh MT has already been remediated till 31st July 2026.
	No. of drains falling into rivers and no. of drains having floating racks/screens installedto prevent solid waste from falling into the rivers	148 vulnerable points near water bodies were identified, out of which arrangements have been made at all 148 points to prevent entry of solid waste. ULBs are making best efforts to cover 100% points.
VI.	**<u>Bio-medical Waste Management:</u>**	
	Total Bio-medical generation:	25.7 TPD
	No. of Hospitals and Health Care Facilities:	16855 HCFs
	Status of Treatment Facility/ CBMWTF:	6 common Bio-medical Waste treatment facilities are in existing at Jalandhar (3.72 TPD), Pathankot (2.87 TPD), Ludhiana (5.45 TPD), Muktsar (4.00 TPD) and Amritsar (3.50 TPD) and Mohali (6.16 TPD). Out of which, 01 facility located at Mohali is allowed only collection and transportation of bio-medical waste to other nearby 04 CBWTFs for treatment and disposal of the bio-medical waste.
VII.	**<u>Hazardous Waste Management:</u>**	
	Total Hazardous Waste generation:	1) Land fillable=5554.05 MT 2) Incinerable=116.019 MT 3) Recyclable=1833.645 MT 1) Utilizable=3082.4485 MT
	No. of Industries generating Hazardous waste	3333
	Treatment Capacity of all TSDFs	One treatment facility namely Re Sustainability Limited (Formerly Known as Ramky Enviro Engineers Ltd) exists at Vill.Nimbuan, DeraBassi. The capacity of the unit to cater the HW generation is 5.4 Lac Metric Tonne.

	Avg. Quantity of Hazardous waste reaching the TSDFs and treated	2426.86 MT /month
	Details of on-going or proposed TSDF	The existing CTSDF at vill. Nimbuan, DeraBassihas installed and commissioned the common incinerator for the incineration of incinerable hazardous waste on 30.09.2022, which is operational.
VIII.	**Plastic Waste Management:**	
	Total Plastic Waste generation:	320 TPD
	Treatment/ Measures adopted for reductionor management of plastic waste:	1) Manufacturing, sale and usage of plastic carry bags banned in the State w.e.f.1stApril 2016. 2) Usage of Single Use Plastic Items have been banned in the ULBs vide notification dated 1stJuly, 2022. 3) 166 ULBs have passed resolution for banning of single use plastics. 4) Cloth banners are being used and wall paintings are being made preferably to the flex banners. 5) Usage of cloth bags, paper bags and metal utensils and pattals/daune are being promoted. 6) 276 Material Recovery Facility (MRF) have already been constructed and remaining 29 MRFs will be constructed by December 2025. 7) Penal action is being taken against the violators. 8) Tied up with 47 Plastic Processors through PPCB for utilization of plastic / MLP waste.
	Actions as per NGT order on in-situtreatment of drains:	As explained at S.No. IX.
IX.	**Details of Alternate Treatment Technology being adopted by the State/UT**	1) River Towns- In-Situ remediation completed in 13 ULB (Bhadson (3MLD), Talwara(4MLD), Mamdot (3 MLD), Arniwala (2 MLD), Mallanwala (3 MLD), Sujanpur (5.5 MLD), Nihal Singh wala (3 MLD), Mudki (3 MLD), Bhai Roopa (4 MLD), Mahilpur (2 MLD), Barriwala (2 MLD), Bhagta Bhaike (3 MLD) & Kotha Guruka (2 MLD)) by adopting Wet land technology/ Seechewal Model 2) In-Situ remediation completed in 8 ULBs (Badhni kalan (2 MLD), Fatehgarh panjtoor(1 MLD), Lohian (2 MLD), Mahitpur (3 MLD), Kot-ise khan (3 MLD), Narot jaimal singh (2 MLD), Raja Sansi (2 MLD), Bhikhiwind (4 MLD), Quadian (4 MLD)) & under progress in 1 ULBs. Total Capacity of 62.5 MLD (river towns- 39.5 MLD & non- river towns- 23 MLD) is being treated by utilizing in-situ remediation.
X.	Identification of polluting sources including drains contributing to river pollution	Various polluted sources include: 1) Domestic sewage 2) Industrial wastewater Dairy Waste

XI.	Details of Nodal Officer appointed byChief Secretary in the State/UT:	Directorate of Environment and Climate Change (DECC), Govt. of Punjab is the Nodal Department for rendering technical services & acting as Environmental Management Cell to O/o Chief Secretary in compliance of NGT Orders
XII.	Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:	1) Progress w.r.t implementation of various Environmental Action Plans is being reviewed regularly by State Apex Committee constituted under the Chairpersonship of Chief Secretary, Punjab. 25rd meeting of State Level Apex Committee under the chairpersonship of Chief Secretary, Punjab was held on 17.08.2026.
XIII.	Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river;	1) 2 polluted river stretches in the State of Punjab as per the "Polluted River Stretches for Restoration of Water Quality – 2025" – Report published by CPCB. 2) The range of water quality of polluted river stretches monitored by PPCB in the month of September, 2026 is given below: • Sutlej (Roopnagar to Harike Bridge): C to E (Priority-I). • Ghaggar (Sardulgarh to Mubarkpur): D to E (Priority-I) The polluted river stretch of river Beas along Mukerian has achieved desired Class-B water Quality and has been designated as Model River.
XIV.	Ground water regulation:	1) Groundwater Recharge Initiatives: 260 canal-based Ground water recharge schemes were completed. 2) During the current FY 2026-27, 1156 no. Check Dams and 3957 soak pits have been proposed on various rivers/Nallahs of Punjab to recharge groundwater. Out of which 472 check dams and 3019 soak pits has been completed. 3) The Department of Water Resources has conducted site survey for installation of Khambati wells in paleo channel of River Sutlej and has completed works at all 72 identified sites along the canals of the BML System and Bhawanigarh Distributary System for instalation of Khambati wells. 4) The Department has linked 81 existing village ponds with canal water to enhance groundwater recharge. 5) Under the Jal Shakti Jan Bhagidari (JSJB) initiative, a convergence-based approach has been adopted, wherein all concerned Departments are working in close coordination and have been assigned specific roles and responsibilities for implementing measures relating to rainwater harvesting, water conservation, groundwater recharge, efficient water utilization and sustainable water resources management. As a result of these concerted efforts, 89,731 recharge structures have been completed since 2024 to August 2026 across the State of Punjab, thereby contributing to rainwater

		conservation and groundwater recharge. 6) The Department has identified Government land for construction of new ponds, out of which 123 new ponds have already been completed. Till date, 11,18,801 Cum of water has been recharged through these schemes. • As a result of all groundwater recharge schemes implemented by the Department under both existing and new initiatives, approximately 5057 million litres of water have been recharged/conserved. The impact of these efforts is also reflected in Groundwater Estimation Report for year 2025 prepared by CGWB. 7) Section 38 of the Punjab Canal & Drainage Act 2023 empowers State Government that in case an injury to any land or the public health or public convenience has arisen or may arise from the obstruction of any river, stream or drainage channel, such State Government may, by notification published in the Official Gazette prohibit, within limits to be defined in such notification, the formation of any obstruction or may, within such limits, order the removal or other modification of such obstruction. Under this Until now, Department of Water Resources have notified a total of 851 drains till the month of August,2026. 8) To mitigate flood risks in Punjab, extensive strengthening and cleaning works are being carried out in the state of Punjab. In FY 2026-27, prior to flood season, several new work were initiated. 47 projects of flood mitigation amounting to Rs 151.34 Cr have been completed.257 drain cleaning work amounting to Rs 39.6 Cr were also taken prior to monsoon season of 2026 and have been completed. 196 works taken up by departmental machinery have also been completed.
XV.	Good irrigation practices being adopted bythe State:	a) The Government is promoting and providing financial assistance of 80% to general farmers and 90 % to small, marginal, SC and women farmers adopting Micro Irrigation Systems. During 2023-24, more than 2800-hectare area has been benefitted by utilizing Rs 23.82 cr. and till date more than 50,000-hectare area has been befitted under Micro Irrigation system in the state. The Government is promoting and providing financial assistance of 50% for individual and 90% for community underground pipeline projects. During 2023-24, approximately 11,000-hectare area has been benefitted by utilizing Rs 53.70 cr. and till date a total of Approx. 6 lakh hectare area has been befitted under underground pipeline system in the state.

XVI.	Rain Water Harvesting:	a) The Government of Punjab has made provisions for rooftop rainwater harvesting under Rule 41(2) of the Punjab Urban Planning and Development Building Rules, 2018, which mandates the installation of rooftop rainwater harvesting structures in buildings having a plot size exceeding 250 square meters. In pursuance of the aforesaid provisions, approximately 9,679 building plans have been approved by various Urban Development Authorities across Punjab, and 6,247 rooftop rainwater harvesting structures have been constructed, thereby contributing to rainwater conservation and groundwater recharge. The department is also implementing scheme for providing rooftop rain water harvesting system in Govt. buildings/institutions.
XVII.	Demarcation of Floodplain and removal of illegal encroachments:	Efforts underway to demarcate flood plains, remove illegal encroachments, and maintain minimum ecological flow in rivers like Sutlej and Beas. In this regard Notification of Rivers and Drains are already in process. Satluj River in district Ferozepur and Tarn-Taran is already notified vide letter No. WR-IRWR04/22/2023-TW3/319 Dated 25-09-2023 and Notified vide letter No. 04/01/2023- TW3/364 dated 16-10-2023. In District Ferozepur and Tarn-Taran area as per above notification have also been notified is Flood Plain Zone vide Notification dated 04/03/2024.
XVIII.	Maintaining minimum E-flow of river:	Measures taken to comply with environmental regulations, such as maintaining minimum e-flow in rivers as per NGT orders. Minimum 15% of average lean season flow is being maintained in river Sutlej (640 cusecs) & Beas (370 cusces) by Department of Water Resources in compliance of NGT order dated 09.08.2017 in OA No. 498 of 2015. However, there is no regulation point for Ghaggar being a non-perennial river, Chief Engineer/Canals, Govt. of Punjab has requested Engineer-in- Chief /irrigation Govt. of Haryana for release of water from Kaushalya Dam for maintaining E-Flow in River Ghaggar.
XIX.	Plantation activities along the rivers:	Plantation is regularly being carried by Departmentof Forest on the side slopes of embankments and berms of rivers which help in checking erosion of embankments and river berms/edges

<table>
<tr><td>XX.</td><td>Development of Biodiversity Park:</td><td>Department of Forest & Wildlife Preservation is creating various Biodiversity rich pockets to mitigate air pollution in urban areas and semi urban areas. The work completed for year 2025-26 are as follows:

<table><tr><th>Sr. No.</th><th>Component</th><th>Work Completed for year 2025-26</th></tr><tr><td>1</td><td>Pavittar Van</td><td>52 No.</td></tr><tr><td>2</td><td>Nanak Bagichi</td><td>382 No.</td></tr><tr><td>3</td><td>Plantation on Institutional Land</td><td>331 Ha</td></tr></table></td></tr>
<tr><td>XXI.</td><td>Reuse of Treated Water:</td><td>1) Till date, the department has commissioned 81 projects for utilization of 573 MLD of treated water from sewerage treatment plants benefiting an area of 38863 acres command area.
2) Work at 24 projects for utilizing approx. 204 MLD of treated water is under execution stage.</td></tr>
<tr><td>XXII.</td><td>Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:</td><td>Beas River.

The erstwhile polluted stretch of river Beas along Mukerian is meeting the B Class Water Quality Criteria of CPCB since Nov, 2019.</td></tr>
<tr><td>XXIII.</td><td>Status of Preparation of Action Plan by the13 Coastal States:</td><td>Not Applicable</td></tr>
<tr><td>XXIV.</td><td>Regulation of Mining Activities in the State/UT</td><td>The Mining Activities are being strictly carried out in accordance with the approved Mining Plan and after complying with all the conditions stipulated in Environmental & Other Statutory Clearance.</td></tr>
<tr><td>XXV.</td><td>Action against identified polluters, law violators and officers responsible for failurefor vigorous monitoring.</td><td>Action against the non-compliant units is taken regularly from time to time by the PPCB by issuing advisories initially and in case of subsequent violations, the Environment Compensation is imposed on the defaulter units.</td></tr>
</table>

List of Existing STP'S in the State of Punjab

Sr. No.	River	District	Name of STP/ Town	Concerned Regional Office	Concerned Deptt.	Cap. (MLD)	Tech.	Monitoring Results for September, 2026
			River Towns					
1	Sutlej	Moga	Moga	Barnala	DLG	27	SBR	Not Monitored*
2	Sutlej	Moga	Dharamkot	Barnala	DLG	4	SBR	Not Monitored*
3	Sutlej	Moga	Baghapurana	Barnala	DWSS	4	MBBR	Not Monitored*
4	Beas	Gurdaspur	Sri Hargobindpur	Batala	DLG	1	WSP	Not Monitored*
5	Beas	Pathankot	Pathankot	Batala	DLG	27	SBR	Not Monitored*
6	Beas	Pathankot	FP, Pathankot	Batala	PSIEC	2	-	Not Monitored*
7	Beas	Pathankot	GE, Air Force STP 960 m3/day Pathankot	Batala	MES	3	MBBR	Not Monitored*
8	Beas	Pathankot	GE, South Mammon STP Lal Tikku Khad Area (2.5 MLD)	Batala	MES	2	-	Not Monitored*
9	Beas	Pathankot	GE, West Pathankot	Batala	MES	8	MBBR	Not Monitored*

10	Beas	Pathankot	GE, South Mammon Bhaskar Area	Batala	MES	2	MBBR	Not Monitored*
11	Beas	Pathankot	GE, South Basanter Line Area	Batala	MES	2	MBBR	Not Monitored*
12	Sutlej	Bathinda	Goniana	Bathinda	DLG	3	WSP	Not Monitored*
13	Ghaggar	Mansa	Bareta	Bathinda	DLG	3	WSP	Not Monitored*
14	Ghaggar	Mansa	Bhikhi	Bathinda	DLG	3	WSP	Compliant
15	Ghaggar	Mansa	Budhlada	Bathinda	DLG	7	MBBR	Compliant
16	Ghaggar	Mansa	Sardulgarh	Bathinda	DLG	4	WSP	Compliant
17	Ghaggar	Mansa	Boha	Bathinda	PWSSB	2	SBR	Compliant
18	Sutlej	Faridkot	Jaito	Faridkot	DLG	6	SBR	Non-Compliant
19	Sutlej	Faridkot	Kotakapura	Faridkot	PSIEC	8	MBBR	Compliant
20	Sutlej	Faridkot	Kotakapura	Faridkot	DLG	6	SBR	Compliant
21	Sutlej	Faridkot	Faridkot	Faridkot	DLG	14	SBR	Compliant
22	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	Fatehgarh Sahib	DLG	25	SBR	Compliant
23	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh (focal Point PSIEC)	Fatehgarh Sahib	PSIEC	3	MBBR	Compliant
24	Ghaggar	Fatehgarh Sahib	Amloh	Fatehgarh Sahib	PWSSB	3	MBBR	Compliant
25	Ghaggar	Fatehgarh Sahib	Mandi Gobindgarh	Fatehgarh Sahib	PWSSB	12	SBR	Compliant
26	Ghaggar	Fatehgarh Sahib	Bassi Pathana	Fatehgarh Sahib	PWSSB	3	SBR	Compliant
27	Ghaggar	Fatehgarh Sahib	Sirhind	Fatehgarh Sahib	PWSSB	5	SBR	Compliant
28	Sutlej	SBS Nagar	Nawashahar	Hoshiarpur	DLG	6	SBR	Not Monitored*

29	Sutlej	SBS Nagar	Banga	Hoshiarpur	DLG	3	SBR	Not Monitored*
30	Sutlej	SBS Nagar	Rahon	Hoshiarpur	PWSSB	3	-	Not Monitored*
31	Sutlej	Hoshiarpur	Hoshiarpur	Hoshiarpur	DLG	30	MBBR	Not Monitored*
32	Sutlej	Hoshiarpur	Garshankar	Hoshiarpur	PWSSB	3	SBR	Not Monitored*
33	Beas	Hoshiarpur	Mukerian	Hoshiarpur	DLG	5	MBBR	Not Monitored*
34	Beas	Hoshiarpur	Tanda	Hoshiarpur	DLG	4	MBBR	Not Monitored*
35	Beas	Hoshiarpur	Dasuya	Hoshiarpur	DLG	4	WSP	Not Monitored*
36	Beas	Hoshiarpur	Sham Chuarasi	Hoshiarpur	DLG	1	WSP	Not Monitored*
37	Beas	Hoshiarpur	Talwara	Hoshiarpur	BBMB	8	SBR	Not Monitored*
38	Beas	Hoshiarpur	Hariana	Hoshiarpur	DLG	2	MBBR	Not Monitored*
39	Beas	Hoshiarpur	Talwara	Hoshiarpur	PWSSB	5	MBBR	Not Monitored*
40	Sutlej	Jalandhar	Jaitewali	Jalandhar-1	DLG	25	SBR	Compliant
41	Beas	Jalandhar	Kartarpur	Jalandhar-1	DLG	4	Extended aeration	Non-Compliant
42	Sutlej	Jalandhar	Pholriwal-I	Jalandhar-2	DLG	100	UASB	Compliant
43	Sutlej	Jalandhar	Pholriwal-II (Eco Chem Unit-I)	Jalandhar-2	DLG	25	SBR	Non-Compliant
44	Sutlej	Jalandhar	Pholriwal-III (Eco Chem Unit-II))	Jalandhar-2	DLG	25	SBR	Compliant
45	Sutlej	Jalandhar	Basti Peer Dad	Jalandhar-2	DLG	50	SBR	Compliant
46	Sutlej	Jalandhar	Bambian Wali Cantt	Jalandhar-2	DLG	10	SBR	Compliant
47	Sutlej	Jalandhar	Phillaur-I	Jalandhar-2	DLG	3	WSP	Not Monitored*
48	Sutlej	Jalandhar	Phillaur-II	Jalandhar-2	DLG	3	MBBR	Not Monitored*
49	Sutlej	Jalandhar	Nakodar	Jalandhar-2	DLG	6	SBR	Not Monitored*
50	Sutlej	Jalandhar	East Jalndhar Cantt-II	Jalandhar-2	MES	3	MBBR	Non-Compliant

51	Sutlej	Jalandhar	Pholriwal	Jalandhar-2	DLG	50	SBR	Compliant
52	Sutlej	Jalandhar	Basti Peer Dad	Jalandhar-2	DLG	15	SBR	Not Monitored*
53	Sutlej	Kapurthala	Phagwara-I	Jalandhar-2	DLG	20	UASB	Not Monitored*
54	Sutlej	Kapurthala	Phagwara-II (Hadibad)	Jalandhar-2	DLG	8	MBBR	Not Monitored*
55	Sutlej	Kapurthala	Phagwara-III (Palahi Road)	Jalandhar-2	DLG	8	MBBR	Not Monitored*
56	Sutlej	Kapurthala	Rawal & Colonies	Jalandhar-2	DLG	2	MBBR	Compliant
57	Beas	Kapurthala	Begowal	Jalandhar-2	DLG	3	SBR	Not Monitored*
58	Beas	Kapurthala	Bholath	Jalandhar-2	DLG	4	WSP	Not Monitored*
59	Beas	Kapurthala	Kapurthala	Jalandhar-2	DLG	25	UASB	Not Monitored*
60	Beas	Kapurthala	Sultanpur Lodhi	Jalandhar-2	DLG	3	WSP	Non-Compliant
61	Beas	Kapurthala	Kapurthala	Jalandhar-2	MES	1	MBBR	Not Monitored*
62	Beas	Kapurthala	Sultanpur Lodhi	Jalandhar-2	DLG	4	MBBR	Not Monitored*
63	Beas	Kapurthala	Sultanpur Lodhi	Jalandhar-2	PWSSB	1	MBBR	Not Monitored*
64	Sutlej	Jalandhar	East Jalndhar Cantt-I	Jalandhar-2	MES	3	MBBR	Non-Compliant
65	Sutlej	Jalandhar	East Jalndhar Cantt-III	Jalandhar-2	MES	0	MBBR	Not Monitored*
66	Sutlej	Jalandhar	West Jalandhar Cantt-I	Jalandhar-2	MES	2	MBBR	Compliant
67	Sutlej	Jalandhar	West Jalandhar Cantt-II	Jalandhar-2	MES	2	MBBR	Non-Compliant
68	Sutlej	Ludhiana	Machhiwara	Ludhiana-1	DLG	4	SBR	Not Monitored*

69	Sutlej	Ludhiana	Sahnewal	Ludhiana-1	DLG	7	SBR	Not Monitored*
70	Sutlej	Ludhiana	Balloke-I	Ludhiana-2	DLG	152	UASB	Non-Compliant
71	Sutlej	Ludhiana	Balloke-II	Ludhiana-2	DLG	105	SBR	Compliant
72	Sutlej	Ludhiana	Balloke	Ludhiana-2	DLG	60	SBR	Compliant
73	Sutlej	Ludhiana	Jagraon-I	Ludhiana-3	DLG	12	SBR	Not Monitored*
74	Sutlej	Ludhiana	Jagraon-II	Ludhiana-3	DLG	16	SBR	Not Monitored*
75	Sutlej	Ludhiana	Jamalpur	Ludhiana-3	DLG	225	SBR	Not Monitored*
76	Sutlej	Ludhiana	Bhattian-I	Ludhiana-4	DLG	111	UASB	Not Monitored*
77	Sutlej	Ludhiana	Bhattian-II	Ludhiana-4	DLG	50	SBR	Not Monitored*
78	Sutlej	Ludhiana	Raikot	Ludhiana-4	PWSSB	7	-	Not Monitored*
79	Sutlej	Mohali	Kurali	Mohali	GMADA	5	SBR	Not Monitored*
80	Ghaggar	Mohali	Banur	Mohali	DLG	4	MBBR	Compliant
81	Ghaggar	Mohali	Zirakpur	Mohali	DLG	17	SBR	Compliant
82	Ghaggar	Mohali	Mohali	Mohali	GMADA	45	UASB	Not Monitored*
83	Ghaggar	Mohali	Lalru	Mohali	GMADA	2	SBR	Not Monitored*
84	Ghaggar	Mohali	Dera Bassi	mohali	PSIEC	2	MBBR	Non-Compliant
85	Ghaggar	Mohali	Dera Bassi	Mohali	DLG	4	SBR	Compliant
86	Ghaggar	Mohali	Banur (Bassilsse Khan)	Mohali	DLG	1	ASP	Not Monitored*
87	Ghaggar	Mohali	Aertocity	Mohali	GMADA	10	SBR	Compliant
88	Ghaggar	Mohali	Lalru	Mohali	PWSSB	1	Absolute Vermi-Filtration	Not Monitored*
89	Sutlej	Fazilka	Abohar	Muktsar Sahib	DLG	25	SBR	Compliant
90	Sutlej	Fazilka	Jalalabad	Muktsar Sahib	DLG	8	MBBR	Compliant
91	Sutlej	Muktsar	Malout-I	Muktsar Sahib	DLG	3	WSP	Not Monitored*
92	Sutlej	Muktsar	Malout-II	Muktsar Sahib	DLG	10	MBBR	Compliant

93	Sutlej	Muktsar	Muktsar Sahib-I	Muktsar Sahib	DLG	9	MBBR	Compliant
94	Sutlej	Muktsar	Muktsar Sahib-II	Muktsar Sahib	DLG	6	MBBR	Compliant
95	Sutlej	Muktsar	Muktsar Sahib-III	Muktsar Sahib	DLG	4	MBBR	Not Monitored*
96	Sutlej	Muktsar	Gidderbaha	Muktsar Sahib	DLG	7	MBBR	Non-Compliant
97	Ghaggar	Patiala	Patran	Patiala	DLG	4	SBR	Not Monitored*
98	Ghaggar	Patiala	Samana	Patiala	DLG	10	SBR	Not Monitored*
99	Ghaggar	Patiala	Rajpura-I	Patiala	DLG	7	SBR	Compliant
100	Ghaggar	Patiala	Rajpura-II	Patiala	DLG	10	SBR	Compliant
101	Ghaggar	Patiala	Patiala-I (Shermajra)	Patiala	DLG	46	SBR	Not Monitored*
102	Ghaggar	Patiala	Patiala-II (Ablowal)	Patiala	DLG	10	SBR	Not Monitored*
103	Ghaggar	Patiala	Patiala-III	Patiala	PUDA	13	FAB	Not Monitored*
104	Ghaggar	Patiala	Nabha	Patiala	PSIEC	3	SBR	Not Monitored*
105	Ghaggar	Patiala	Patiala-IV (Shermajra)	Patiala	DLG	15	SBR	Not Monitored*
106	Ghaggar	Patiala	Patiala	Patiala	MES	6	-	Not Monitored*
107	Ghaggar	Patiala	Bahadurgarh	Patiala	DWSS	4	-	Not Monitored*
108	Ghaggar	Patiala	Chaura	Patiala	DLG	4		Not Monitored*
109	Ghaggar	Patiala	Nabha	Patiala	PWSSB	12	-	Not Monitored*
110	Ghaggar	Patiala	Ghanour	Patiala	PWSSB	2	-	Not Monitored*
111	Sutlej	SBS Nagar	Balachaur	Ropar	DLG	4		Compliant
112	Sutlej	Rupnagar	Naya Nangal (Mojowal)	Ropar	DLG	8	ASP	Compliant
113	Sutlej	Rupnagar	Burari Nangal	Ropar	DLG	5	ASP	Compliant
114	Sutlej	Rupnagar	Ropar-I (Badi Haveli)	Ropar	DLG	10	SBR	Compliant

115	Sutlej	Rupnagar	Ropar-II (Rasoolpur)	Ropar	DLG	3	SBR	Compliant
116	Sutlej	Rupnagar	Ropar-III (Sadabarat)	Ropar	DLG	2	SBR	Compliant
117	Sutlej	Rupnagar	Anandpur Sahib	Ropar	DWSS	8	MBBR	Compliant
118	Sutlej	Rupnagar	Nangal	Ropar	BBMB	2	ASP	Compliant
119	Sutlej	Rupnagar	Morinda	Ropar	DLG	6	SBR	Compliant
120	Sutlej	Rupnagar	Kiratpur Sahib	Ropar	PWSSB	2	-	Compliant
121	Ghaggar	Sangrur	Khanauri	Sangrur	DLG	3	SBR	Compliant
122	Ghaggar	Sangrur	Lehragaga	Sangrur	DLG	4	SBR	Compliant
123	Ghaggar	Sangrur	Moonak	Sangrur	DLG	3	SBR	Compliant
124	Ghaggar	Sangrur	Sunam	Sangrur	DLG	8	MBBR	Compliant
125	Ghaggar	Sangrur	Sangrur	Sangrur	PWSSB	4	SBR	Compliant
126	Ghaggar	Sangrur	Longowal	Sangrur	PWSSB	5	SBR	Compliant
127	Sutlej	Ferozepur	Makhu	Tarn Taran	DLG	4	SBR	Compliant
128	Sutlej	Ferozepur	Talwandi Bhai	Tarn Taran	DLG	4	SBR	Compliant
129	Sutlej	Ferozepur	Zira	Tarn Taran	DLG	8	MBBR	Compliant
130	Sutlej	Ferozepur	Ferozepur	Tarn Taran	DLG	18	SBR	Compliant
131	Sutlej	Tarn Taran	Patti	Tarn Taran	PWSSB	8	-	Compliant
132	Beas	Tarn Taran	Goindwal	Tarn Taran	PSIEC	2	-	Compliant
133	Sutlej	Ferozpur	Mamdot	Taran Taran	PWSSB	2	-	Compliant
134	Ghaggar	Fatehgarh Sahib	Sirhind	Fatehgarh Sahib	PWSSB	5	SBR	Not Monitored*
135	Sutlej	Ferozepur	Mudki	Taan Taan	PWSSB	2		Not Monitored*
136	Ghaggar	Patiala	Bhadson	Patiala	PWSSB	2		Not Monitored*
137	Beas	Kapurthala	Dhilwan	Jalandhar	PWSSB	2		Not Monitored*
138	Beas	Gurdaspur	Sujannpur	Gurdaspur	PWSSB	5	-	Not Monitored*

139	Sutlej	Hoshiarpur	Mahilpur	Hoshiarpur	PWSSB	3		Not Monitored*
140	Ghaggar	Sangrur	Dhuri	Sangrur	PWSSB	5		Not Monitored*
141	Ghaggar	Patiala	Sanour	Patiala	PWSSB	4		Not Monitored*

Non-River								
142	Non-River	Amritsar	Ajnala	Amritsar	DLG	4	SBR	Not Monitored*
143	Non-River	Amritsar	Amritsar (South) Khappar Khero	Amritsar	DLG	95	ASP	Compliant
144	Non-River	Amritsar	Amritsar (North) Gonsabad	Amritsar	DLG	95	ASP	Compliant
145	Non-River	Amritsar	Amritsar Chattiwind	Amritsar	DLG	28	SBR	Not Monitored*
146	Non-River	Amritsar	Baba Bakala	Amritsar	DWSS	1	N.A	Not Monitored*
147	Non-River	Barnala	Tappa	Barnala	DLG	5	SBR	Not Monitored*
148	Non-River	Bathinda	Bhadaur	Barnala	DLG	3	-	Not Monitored*
149	Non-River	Barnala	Barnala	Barnala	DLG	20	SBR	Not Monitored*
150	Non-River	Barnala	Handiaya	Barnala	DLG	3	MBBR	Not Monitored*
151	Non-River	Gurdaspur	Dina Nagar	Batala	PWSSB	4	-	Not Monitored*
152	Non-River	Gurdaspur	Dera Baba Nanak	Batala	DLG	2	WSP	Not Monitored*
153	Non-River	Gurdaspur	Batala	Batala	DLG	30	-	Not Monitored*
154	Non-River	Gurdaspur	Ghuman	Batala	PWSSB	1	-	Not Monitored*
155	Non-River	Pathankot	GE South Pathankot	Batala	MES	1	MBBR	Not Monitored*
156	Non-River	Bathinda	Raman Mandi	Bathinda	DLG	5	SBR	Not Monitored*
157	Non-River	Bathinda	Bathinda	Bathinda	DLG	52	SBR	Not Monitored*

158	Non-River	Bathinda	Bhucho	Bathinda	DLG	3	WSP	Not Monitored*
159	Non-River	Bathinda	Kotfatta	Bathinda	DLG	2	WSP	Not Monitored*
160	Non-River	Bathinda	Maur	Bathinda	DLG	5	MBBR	Not Monitored*
161	Non-River	Bathinda	Rampura Phul	Bathinda	DLG	8	MBBR	Not Monitored*
162	Non-River	Bathinda	Sangat	Bathinda	DLG	2	WSP	Not Monitored*
163	Non-River	Bathinda	Talwandi Sabo	Bathinda	DLG	3	SBR	Not Monitored*
164	Non-River	Bathinda	Bathinda	Bathinda	DLG	5	ASP	Not Monitored*
165	Non-River	Bathinda	Mehraj	Bathinda	DWSS	3	MBBR	Not Monitored*
166	Non-River	Mansa	Mansa	Bathinda	DLG	14	MBBR	Not Monitored*
167	Non-River	Ludhiana	Khanna	Fatehgarh Sahib	DLG	29	SBR	Compliant
168	Non-River	Hoshiarpur	Gardhiwala	Hoshiarpur	DLG	2	-	Not Monitored*
169	Non-River	Jalandhar	Bilga	Jalandhar	DLG	2	-	Not Monitored*
170	Non-River	Jalandhar	Adampur	Jalandhar-1	DLG	3	Extended aeration	Compliant
171	Non-River	Jalandhar	Noormahal	Jalandhar-2	GLADA	3	MBBR	Not Monitored*
172	Non-River	Jalandhar	Shahkot	Jalandhar-2	DLG	3	SBR	Not Monitored*
173	Non-River	Jalandhar	Goraya	Jalandhar-2	DLG	4	-	Not Monitored*
174	Non-River	Ludhiana-1	Maloud	Ludhiana-1	DLG	2	MBBR	Not Monitored*
175	Non-River	Ludhiana-1	Payal	Ludhiana-1	DLG	2	MBBR	Not Monitored*
176	Non-River	Ludhiana-1	Doraha (Zone-3) (Begowal)	Ludhiana-1	DLG	1	MBBR	Not Monitored*
177	Non-River	Ludhiana	Samrala	Ludhiana-2	DLG	4	-	Not Monitored*
178	Non-River	Ludhiana-2	Doraha (Zone-2) Rajgahrh	Ludhiana-2	DLG	1	MBBR	Not Monitored*
179	Non-River	Ludhiana-2	Doraha (Zone-1)	Ludhiana-2	DLG	3	MBBR	Not Monitored*

180	Non-River	Ludhiana-4	Mullanpur Dakha	Ludhiana-4	DLG	3	MBBR	Not Monitored*
181	Non-River	Mohali	Chanalon	Mohali	PSIEC	2	MBBR	Not Monitored*
182	Non-River	Mohali	Kharar	Mohali	DLG	11	SBR	Compliant
183	Non-River	Fazilka	Fazilka	Muktsar Sahib	DLG	13	-	Compliant
184	Non-River	Rupnagar	Chamkaur Sahib	Ropar	DLG	2	WSP	Not Monitored*
185	Non-River	Malerkotla	Malerkotla	Sangrur	DLG	22	-	Not Monitored
186	Non-River	Sangrur	Ahmedgarh	Sangrur	DLG	5	-	Not Monitored
187	Non-River	Sangrur	Bhawanigarh	Sangrur	DLG	4	PWSSB	Compliant
188	Non-River	Sangrur	Dirba	Sangrur	DLG	3		Compliant
189	Non-River	Amritsar	Tarn Taran	Tarn Taran	DLG	9	SBR	Compliant
190	Non-River	Amritsar	Taran Taran	Tarn Taran	DLG	4	SBR	Non-Compliant
191	Non-River	SAS Nagar	STP FOCAL POINT CHANALON 2 MLD	SAS NAGAR		2		Not Monitored*
192	Non-River	Jalandhar	Bhogpur	Jalandhar	DLG	4		Not Monitored*
193	Non-River	Moga	Badhni Kalan	Barnala	DLG	3		Not Monitored*
194	Non-River	SAS Nagar	Naya Gaon	Sangrur	DLG	19	-	Compliant

PWSSB: Punjab Water Supply & Sewerage Board
GLADA: Greater Ludhiana Area Development Authority
MCL: Municipal Corporation, Ludhiana
MCJ: Municipal Corporation, Jalandhar
DWSS: Department of Water Supply & Sanitation
GMADA: Greater Mohali Area Development Authority
DLG: Department of Local Government
MES: Military Engineering Services
PSIEC: Punjab Small Industries & Export Corporation

Annexure-II

Details of Under Construction STPs in Punjab

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August'26	Physical Progress in % upto Sept'26	Completion Timeline	Incremental progress	Remarks
1.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	1	90%	61%	61%	30.12.26	-	
2.	Sutlej	Ferozepur	Guru Har Sahai	Guru Har Sahai	4	-	62%	62%	30.12.26	-	
3.	Beas	TarnTaran		Goindwal Sahib	1.3	70%	84%	84%	31.12.26	-	75% of waste water being treated and for remaining estimate being prepared
4.	Beas	Pathankot	Pathankot	Adarsh nagar	2.4		52%	57%	31.12.26	5%	-
5.	Ghaggar	Sangrur	Sangrur	Sangrur	11	85%	89%	90%	31.10.26	1%	
6.	Sutlej	Bathinda	Maluka	Maluka	1	99%	75%	83%	31.12.26	8%	
7.	Sutlej	Bathinda	Bhai Roopa	Bhai Roopa	2.5	-	29%	40%	31.12.26	11%	
8.	Sutlej	Bathinda	Kotha Guru	Kotha Guru	2	-	28%	29%	31.12.26	1%	
9.	Ghaggar	Sangrur	Cheema	Cheema	2.5		40%	42%	31.12.26	2%	
10	Sutlej	Muktsar Sahib	Muktsar Sahib	Muktsar Sahib	5	70%	65%	68%	31.12.26	3%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August'26	Physical Progress in % upto Sept'26	Completion Timeline	Incremental progress	Remarks
11	Sutlej	Bathinda	Bhagta Bhaike	Bhagta Bhaike	3	-	40%	42%	31.12.26	2%	
12	Sutlej	Moga	Moga	Moga	30	-	5%	6%	30.06.2027	1%	
13	Sutlej	Muktsar Sahib	Bariwala	Bariwala	2	-	Design under approval	8%	31.12.27	8%	
14	Ghaggar	Mohali	Lalru	Lalru	3.5		Design under process	Design under process	31.01.28	-	Recently Allotted
15	Ghaggar	Mohali	Lalru	Lalru	3		Design under process	Design under process	31.01.28	-	Recently Allotted
16	Ghaggar	Mohali	DeraBassi	Derabassi	3		-	Recently allotted	31.12.27		
17	Ghaggar	Mohali	DeraBassi	Derabassi	3.5		-	Recently allotted	31.12.27		
18	Ghaggar	Mohali	DeraBassi	Derabassi	7.5		-	Recently allotted	31.12.27		
Non-River towns											
19	Non-River	Amritsar	BudhaTheh	BudhaTheh	2.8	-	98%	98%	31.12.26	-	-
20	Non-River	Moga	Kot Ise Khan	Kot Ise Khan	3	-	90%	98%	31.12.26	STP Completed	Electrical connection pending
21	Non-River	Patiala	Devigarh	Devigarh	2.5	-	98%	98%	30.10.26	-	Electrical connection applied

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August'26	Physical Progress in % upto Sept'26	Completion Timeline	Incremental progress	Remarks
22	Non-River	Jalandhar	Mahitpur	Mahitpur	2	-	68%	68%	31.10.26	-	
23	Non-River	Ropar	Narot Jaimal Singh	Narot Jaimal Singh	2	-	75%	78%	31.12.26	3%	
24	Non-River	Tarn Taran	Khem Karn	Khem Karn	2	-	68%	73%	31.10.26	5%	
25	Non-River	Kapurthala	Nadala	Nadala	1	-	85%	85%	31.10.26	-	
26	Non-River	Jalandhar	Alawalpur	Alawalpur	2	-	54%	58%	31.12.26	4%	
27	Non-River	Amritsar	Rayya	Rayya	4	-	94%	95%	31.12.26	1%	
28	Non-River	Amritsar	Jandiala Guru	Jandiala Guru	6		78%	78%	30.12.26	3%	
29	Non-River	Sangrur	Amargarh	Amargarh	2		73%	78%	31.12.26	5%	
30	Non-River	Bathinda	Kotshamir	Kotshamir	2		100%	100%	31.12.26		Under stabilization
31	Non-River	Bathinda	Nathana	Nathana	1		78%	83%	31.12.26	3%	
32	Non-River	SAS Nagar	Kharar	Kharar	15		90%	95%	31.12.26	5%	
33	Non-River	Barnala	Dhanaula	Dhanaula	3		90%	91%	31.12.26	1%	

Sr. No.	River	District	ULB	Location of STP	Cap. (MLD)	Status of I & D or House sewer connections	Physical Progress in % upto August'26	Physical Progress in % upto Sept'26	Completion Timeline	Incremental progress	Remarks
34	Non-River	Amritsar	Amritsar	Amritsar	50	-	75%	80%	31.05.27	5%	
35	Non-River	Jalandhar	Lohian	Lohian	3	-		8%	31.12.27	8%	
36	Non-River	Gurdaspur	Dhariwal	Dhariwal	5	57%	10%	18%	31.12.27	8%	
37	Non-River	Amritsar	Majitha	Majitha	2.5	-	Design under progress	3%	31.12.27		Design work under progress
38	Non-River	Amritsar	Ramdaas	Ramdaas	1.5	-	Design under progress		31.12.27		Design work under progress

Annexure-III

Details of Proposed STPs in Punjab

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
River Towns												
1.	Sutlej	Fazilka	Arniwala	Arniwala	PWSSB	2	Tender Stage	approved				Tender under process
2.	Sutlej	Ferozepur	Mallanwala	Mallanwala	PWSSB	4	Tender Stage	approved	-	-	-	Tender under process
3.	Sutlej	Moga	Nihal Singh Wala	Nihal Singh Wala	PWSSB	2	DNIT Stage	approved	-	-	-	Tender under process
4.	Ghaggar	Mohali	Lalru	Lalru	PWSSB	1	DNIT Stage	approved				DNIT under approval
5.	Ghaggar	Sangrur	Dhuri	Dhuri	PWSSB	6.5	Tender Stage	approved				Land not handed over by MC
6.	Ghaggar	Mohali	Zirakpur	Zirakpur	PWSSB	22.5	DPR Stage	-				Land identified DPR UNDER APPROVAL. Funds arranged under by MC.
7.	Ghaggar	Fatehgarh Sahib	Sirhind	Sirhind	PWSSB	4	DPR Stage			-	-	DPR being prepared under SBM 2.0.
8.	Ghaggar	Patiala	Samana	Samana	PWSSB	8	DPR Stage					Funds not available and being arranged
Non-River												

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
9.	Non-River	Fatehgarh Sahib	Khamano	Khamano	PWSSB	3	DNIT Stage	Approved				DNIT under check
10.	Non-River	Gurdaspur	Gurdaspur	Gurdaspur	PWSSB	20	DNIT Stage	Approved				Revised DNIT under approval
11.	Non-River	Gurdaspur	Quadian	Quadian	PWSSB	4	DNIT Stage	Approved				land issue
12.	Non-River	Mansa	Joga	Joga	PWSSB	2	DNIT Stage	Approved				Land issue
13.	Non-River	Moga	Fatehgarh Panjtaur	Fatehgarh Panjtaur	PWSSB	1	Tender Stage	Approved				DNIT under check
14.	Non-River	Patiala	Ghagga	Ghagga	PWSSB	2	DNIT Stage	Approved				Tender under process
15.	Non-River	Tarn Taran	Bhikhiwind	Bhikhiwind	PWSSB	4	Tender Stage	Approved				Tender under process.
16.	Non-River	Ropar	Gharuan	Gharuan	PWSSB	6	DNIT Stage	Approved				DNIT under approval

Sr. No.	River	District	ULB	Location	Deptt.	Cap. (MLD)	Status of Project	Date of approval of DPR	Date of award of Tender	Date of start of work	Likely Date of Completion	Progress/Remarks
17.	Non-River	Bathinda	Lehra Mohabat	Lehra Mohabat	PWSSB	2	DNIT Stage	30.09.2025				DNIT under preparation. Funds arranged under SBM 2.0.
18.	Non-River	Amritsar	Raja Sansi	Raja Sansi	PWSSB	2	DNIT Stage					Tenser to be opened on 21.10.26.
19.	Non-River	SAS Nagar	Kharar	Kharar	PWSSB	10	DNIT Stage					clear land not being handed over by MC
20.	Non-River	Gurdaspur	Fatehgarh Churrian	Fatehgarh Churrian	PWSSB	3.5	DNIT Stage		-	-		DNIT Under approval

ANNEXURE IV

Status of ULB wise Management of Solid Waste

Sr No	Detail of ULB		Compost Pits				MRFs			
	ULB	District	Target for construction of compost pit	Nos. of compost pit Constructed	Total no. of proposed compost pits to be constructed	Timeline to complete the proposed pits	Target for construction of MRF	No. of MRFs installed	Total no. of proposed MRFs to be installed	Timeline to complete the proposed MRFs
1	Abohar	Municipal Corporation	142	122	20	Dec-26	6	6	NA	NA
2	Adampur	Jalandhar	24	24	NA	NA	1	1	NA	NA
3	Adda Devigarh	Patiala	20	20	NA	NA	1	1	NA	NA
4	Ahmedgarh	Malerkotla	32	32	NA	NA	2	2	NA	NA
5	Ajnala	Amritsar	32	32	NA	NA	1	1	NA	NA
6	Alawalpur	Jalandhar	12	12	NA	NA	1	1	NA	NA
7	Amargarh	Malerkotla	21	21	NA	NA	1	1	NA	NA
8	Amloh	Fatehgarh Sahib	22	22	NA	NA	1	1	NA	NA
9	Amritsar	Municipal Corporation	58	58	NA	NA	5	5	NA	NA
10	Anandpur Sahib	Roopnagar	25	25	NA	NA	1	1	NA	NA
11	Arniwala	Fazilka	18	15	3	Dec-26	1	1	NA	NA
12	Baba Bakala Sahib	Amritsar	14	14	NA	NA	1	1	NA	NA
13	BadhniKalan	Moga	12	12	NA	NA	1	1	NA	NA
14	Baghapurana	Moga	52	52	NA	NA	1	1	NA	NA
15	Balachaur	Nawanshar	30	30	NA	NA	1	1	NA	NA
16	Banga	Nawanshar	50	50	NA	NA	1	1	NA	NA
17	Banur	Mohali	22	22	NA	NA	1	1	NA	NA
18	Bareta	Mansa	26	26	NA	NA	2	2	NA	NA
19	Bariwala	Muktsar	13	13	NA	NA	1	1	NA	NA
20	Barnala	Barnala	116	116	NA	NA	1	1	NA	NA
21	BassiPathana	Fatehgarh Sahib	31	31	NA	NA	1	1	NA	NA
22	Batala	Municipal Corporation	190	159	31	Dec-26	7	4	3	Dec-26
23	Bathinda	Municipal Corporation	50	50	NA	NA	1	1	NA	NA

24	Begowal	kapurthala	12	12	NA	NA	1	1	NA	NA
25	Bhadaur	Barnala	25	10	15	Dec-26	1	1	NA	NA
26	Bhadson	Patiala	24	24	NA	NA	1	1	NA	NA
27	Bhagta Bhai	Bathinda	24	23	1	Dec-26	1	1	NA	NA
28	Bhai Roopa	Bathinda	13	13	NA	NA	1	1	NA	NA
29	Bhawanigarh	Sangrur	27	27	NA	NA	1	1	NA	NA
30	Bhikhi	Mansa	20	20	NA	NA	1	1	NA	NA
31	Bhikhi Wind	Tarn Taran	31	31	NA	NA	1	1	NA	NA
32	Bhogpur	Jalandhar	29	29	NA	NA	2	2	NA	NA
33	BhuchoMandi	Bathinda	23	23	NA	NA	1	1	NA	NA
34	Bhulath	Kapurthala	15	15	NA	NA	1	1	NA	NA
35	Bilga	Jalandhar	16	16	NA	NA	1	1	NA	NA
36	Boha	Mansa	19	1	18	Dec-26	1	1	NA	NA
37	Budhlada	Mansa	30	30	NA	NA	1	1	NA	NA
38	Chamkaur Sahib	Roopnagar	23	23	NA	NA	1	1	NA	NA
39	Cheema	Sangrur	12	8	4	Dec-26	1	1	NA	NA
40	Dasuya	Hoshiarpur	25	25	NA	NA	1	1	NA	NA
41	Dera Baba Nanak	Gurdaspur	33	33	NA	NA	1	1	NA	NA
42	DeraBassi	Mohali	91	1	90	Dec-26	2	2	NA	NA
43	Dhanaula	Barnala	35	35	NA	NA	1	1	NA	NA
44	Dharamkot	Moga	29	29	NA	NA	1	1	NA	NA
45	Dhariwal	Gurdaspur	25	25	NA	NA	1	1	NA	NA
46	Dhilwan	Kapurthala	16	16	NA	NA	1	1	NA	NA
47	Dhuri	Sangrur	50	46	4	Dec-26	2	2	NA	NA
48	Dina Nagar	Gurdaspur	43	43	NA	NA	1	1	NA	NA
49	Dirba	Sangrur	26	26	NA	NA	1	1	NA	NA
50	Doraha	Ludhiana	39	33	6	Dec-26	1	1	NA	NA
51	Faridkot	Faridkot	142	134	8	Dec-26	1	1	NA	NA
52	Fatehgarh Panjtoor	Moga	8	8	NA	NA	1	1	NA	NA
53	FatehgarhChurian	Gurdaspur	69	69	NA	NA	2	2	NA	NA
54	Fazilka	Fazilka	92	92	NA	NA	4	4	NA	NA
55	Ferozepur	Ferozepur	130	130	NA	NA	2	2	NA	NA
56	Garhdiwala	Hoshiarpur	12	12	NA	NA	2	1	1	Dec-26

57	Garhshankar	Hoshiarpur	24	24	NA	NA	1	1	NA	NA
58	Ghagga	Patiala	15	15	NA	NA	2	2	NA	NA
59	Ghanaur	Patiala	12	12	NA	NA	1	1	NA	NA
60	Gharuan	Mohali	0	0	NA	NA	1	1	NA	NA
61	Gidderbaha	Muktsar	50	38	12	Dec-26	2	1	1	Dec-26
62	Goniana	Bathinda	27	27	NA	NA	1	1	NA	NA
63	Goraya	Jalandhar	24	24	NA	NA	1	1	NA	NA
64	Gurdaspur	Gurdaspur	140	108	32	Dec-26	4	2	2	Dec-26
65	Guru Harsahai	Ferozepur	24	13	11	Dec-26	1	1	NA	NA
66	Handiaya	Barnala	16	16	NA	NA	1	1	NA	NA
67	Hariana	Hoshiarpur	12	12	NA	NA	1	1	NA	NA
68	Hoshiarpur	Municipal Corporation	204	204	NA	NA	3	3	NA	NA
69	Jagraon	Ludhiana	78	78	NA	NA	2	2	NA	NA
70	Jaitu	Faridkot	45	35	10	Dec-26	1	1	NA	NA
71	Jalalabad	Fazilka	60	60	NA	NA	2	2	NA	NA
72	Jalandhar	Municipal Corporation	524	524	NA	NA	12	6	2	Dec-26
73	Jandiala Guru	Amritsar	34	28	6	Dec-26	1	1	NA	NA
74	Joga	Mansa	24	24	NA	NA	1	1	NA	NA
75	Kapurthala	Municipal Corporation	100	100	NA	NA	1	1	NA	NA
76	Kartarpur	Jalandhar	34	34	NA	NA	1	1	NA	NA
77	Khamano	Fatehgarh Sahib	26	26	NA	NA	1	1	NA	NA
78	Khanauri	Sangrur	18	18	NA	NA	1	1	NA	NA
79	Khanna	Ludhiana	121	118	3	Dec-26	1	1	NA	NA
80	Kharar	Mohali	89	86	3	Dec-26	7	7	NA	NA
81	Khemkaran	Tarn Taran	20	20	NA	NA	1	1	NA	NA
82	Kiratpur	Roopnagar	13	13	NA	NA	2	2	NA	NA
83	Kot isse Khan	Moga	19	19	NA	NA	1	1	NA	NA
84	Kotfatta	Bathinda	20	20	NA	NA	1	1	NA	NA
85	Kotha Guru	Bathinda	15	15	NA	NA	1	1	NA	NA
86	Kotkapura	Faridkot	110	13	97	Dec-26	1	1	NA	NA
87	KotShamir	Bathinda	17	17	NA	NA	1	1	NA	NA
88	Kurali	Mohali	47	47	NA	NA	2	2	NA	NA
89	Lalru	Mohali	60	60	NA	NA	5	3	2	Dec-26
90	Lehra Mohabbat	Bathinda	15	15	NA	NA	1	1	NA	NA

91	Lehragaga	Sangrur	34	34	NA	NA	2	2	NA	NA
92	LohianKhas	Jalandhar	16	16	NA	NA	1	1	NA	NA
93	Longowal	Sangrur	25	25	NA	NA	1	1	NA	NA
94	Ludhiana	Municipal Corporation	1	1	NA	NA	12	12	NA	NA
95	Machiwara	Ludhiana	38	38	NA	NA	1	1	NA	NA
96	Mahilpur	Hoshiarpur	19	19	NA	NA	1	1	NA	NA
97	Majitha	Amritsar	18	9	9	Dec-26	1	1	NA	NA
98	Makhu	Ferozepur	22	22	NA	NA	1	1	NA	NA
99	Malerkotla	Malerkotla	120	120	NA	NA	4	3	1	Dec-26
100	Mallanwala	Ferozepur	26	26	NA	NA	1	1	NA	NA
101	Maloud	Ludhiana	11	11	NA	NA	1	1	NA	NA
102	Malout	Muktsar	75	75	NA	NA	2	1	1	Dec-26
103	Maluka	Bathinda	10	10	NA	NA	1	1	NA	NA
104	Mamdot	Ferozepur	20	20	NA	NA	2	2	NA	NA
105	Mandi Gobindgarh	Fatehgarh Sahib	80	80	NA	NA	2	2	NA	NA
106	Mansa	Mansa	102	102	NA	NA	5	5	NA	NA
107	Maur	Bathinda	48	48	NA	NA	2	1	1	Dec-26
108	Mehatpur	Jalandhar	22	22	NA	NA	1	1	NA	NA
109	Mehraj	Bathinda	20	10	10	Dec-26	1	1	NA	NA
110	Moga	Municipal Corporation	200	117	83	Dec-26	3	2	1	Dec-26
111	Mohali	Municipal Corporation	200	200	NA	NA	14	14	NA	NA
112	Moonak	Sangrur	18	18	NA	NA	1	1	NA	NA
113	Morinda	Roopnagar	29	29	NA	NA	2	2	NA	NA
114	Mudki	Ferozepur	22	22	NA	NA	1	1	NA	NA
115	Mukerian	Hoshiarpur	45	45	NA	NA	1	1	NA	NA
116	Muktsar	Muktsar	120	72	48	Dec-26	3	3	NA	NA
117	MullanpurDakha	Ludhiana	20	20	NA	NA	1	1	NA	NA
118	Nabha	Patiala	80	53	27	Dec-26	5	2	3	Dec-26
119	Nadala	Kapurthala	14	14	NA	NA	1	1	NA	NA
120	Nakodar	Jalandhar	44	44	NA	NA	1	1	NA	NA
121	Nangal	Roopnagar	103	103	NA	NA	2	2	NA	NA
122	Narot Jaimal Singh	Pathankot	8	8	NA	NA	1	1	NA	NA

123	Nathana	Bathinda	27	27	NA	NA	1	1	NA	NA
124	Nawanshahr	Nawanshar	75	75	NA	NA	1	1	NA	NA
125	NayaGaon	Mohali	20	0	20	Dec-26	1	0	1	Dec-26
126	Nihal Singh Wala	Moga	29	29	NA	NA	1	1	NA	NA
127	Nurmahal	Jalandhar	22	22	NA	NA	1	1	NA	NA
128	Pathankot	Municipal Corporation	175	175	NA	NA	5	5	NA	NA
129	Patiala	Municipal Corporation	403	403	NA	NA	5	5	NA	NA
130	Patran	Patiala	30	25	5	Dec-26	2	2	NA	NA
131	Patti	Tarn Taran	43	43	NA	NA	2	2	NA	NA
132	Payal	Ludhiana	12	12	NA	NA	1	1	NA	NA
133	Phagwara	Municipal Corporation	100	59	41	Dec-26	3	2	1	Dec-26
134	Phillaur	Jalandhar	37	37	NA	NA	1	1	NA	NA
135	Quadian	Gurdaspur	28	28	NA	NA	1	1	NA	NA
136	Rahon	Nawanshar	30	30	NA	NA	1	1	NA	NA
137	Raikot	Ludhiana	44	44	NA	NA	2	2	NA	NA
138	Raja Sansi	Amritsar	34	34	NA	NA	1	1	NA	NA
139	Rajpura	Patiala	0	0	NA	NA	8	7	1	Dec-26
140	Raman	Bathinda	38	38	NA	NA	1	1	NA	NA
141	Ramdass	Amritsar	12	12	NA	NA	1	1	NA	NA
142	Rampura Phul	Bathinda	51	51	NA	NA	2	1	1	Dec-26
143	Rayya	Amritsar	22	22	NA	NA	1	1	NA	NA
144	Ropar	Roopnagar	110	110	NA	NA	1	1	NA	NA
145	Sahnewal	Ludhiana	34	34	NA	NA	1	1	NA	NA
146	Samana	Patiala	65	65	NA	NA	4	4	NA	NA
147	Samrala	Ludhiana	30	30	NA	NA	1	1	NA	NA
148	Sanaur	Patiala	25	25	NA	NA	2	2	NA	NA
149	Sangatmandi	Bathinda	8	8	NA	NA	1	1	NA	NA
150	Sangrur	Sangrur	100	73	27	Dec-26	4	4	NA	NA
151	Sardulgarh	Mansa	29	29	NA	NA	1	1	NA	NA
152	Shahkot	Jalandhar	22	22	NA	NA	1	1	NA	NA
153	Shamchurasi	Hoshiarpur	10	10	NA	NA	1	1	NA	NA
154	Sirhind	Fatehgarh Sahib	70	50	20	Dec-26	4	1	3	Dec-26
155	Sri Hargobindpur	Gurdaspur	13	13	NA	NA	1	1	NA	NA
156	Sujanpur	Pathankot	43	0	43	Dec-26	1	1	NA	NA

157	Sultanpur Lodhi	Kapurthala	26	18	8	Dec-26	1	1	NA	NA
158	Sunam	Sangrur	70	28	42	Dec-26	2	2	NA	NA
159	TalwandiBhai	Ferozepur	26	26	NA	NA	1	1	NA	NA
160	Talwandisabo	Bathinda	38	38	NA	NA	1	1	NA	NA
161	Talwara	Hoshiarpur	20	10	10	Dec-26	1	1	NA	NA
162	Tapa	Barnala	28	28	NA	NA	1	1	NA	NA
163	Tarntaran	Tarn Taran	80	80	NA	NA	2	2	NA	NA
164	UrmarTanda	Hoshiarpur	36	36	NA	NA	1	1	NA	NA
165	Zira	Ferozepur	47	47	NA	NA	1	1	NA	NA
166	Zirakpur	Mohali	199	199	NA	NA	3	3	NA	NA

Annexure-V

Water Quality of Polluted River Stretches

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
1	**Sutlej**		**Rupnagar to Harike Bridge**	**Priority-I**			
i	Sutlej	Ropar Head-Works	--do--	Priority-I	Not monitored along the stretches	15528	C
ii	Sutlej	D/S of Rishab- Paper Mills	--do--	Priority-I	Not monitored along the stretches	657	C
iii	Sutlej	U/S Buddha Nallah	--do--	Priority-I	Not monitored along the stretches	657	C
iv	Sutlej	100 m D/S Budha Nallah confluence	--do--	Priority-I	Not monitored along the stretches	1657	E
v	Sutlej	Boat Bridge, Dharam kot Nakodar Road	--do--	Priority-I	Not monitored along the stretches	1657	D
vi	Sutlej	D/S East Bein	--do--	Priority-I	Not monitored along the stretches	1957	D
vii	Sutlej	Satluj at Harike before confiuence	--do--	Priority-I	Not monitored along the stretches	24,491	C
2	**Beas**		**Beas along Mukerian**				
i	Beas	1 km D/S effluent discharge point at Mukerian	--do--	Priority-V	Not monitored along the stretches	9107	B

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
ii	Beas	Beas at Harike before confluence of River Sutlej	--do--	Priority-IV	Not monitored along the stretches	20601	B
iii.	Beas	G.T. Road, under Bridge, Beas	--do--	Priority-IV	Not monitored along the stretches	20607	B
	Beas		Holi bein from Sultanpur Lodhi to confluencepoint at Harike				
i.	Beas	Gurudwara Sant Ghat	--do--	Priority-IV	Not monitored along the stretches	-	C
ii.	Beas	Ber Shaib Gurudwara Sultanpur Lodhi (Guru. side)	--do--	Priority-IV	Not monitored along the stretches	-	C
iii.	Beas	Sultanpur Lodhi to Confluence point to Beas	--do--	Priority-IV	Not monitored along the stretches	-	C
3	**Ghaggar**		**Mubarakpur to Sardulgarh**	**Priority-I**			
i.	Ghaggar	Mubarikpur rest house	--do--	Priority-I	Not monitored along the stretches	*	D
ii.	Ghaggar	Bhankarpur Bridge	--do--	Priority-I	Not monitored along the stretches	*	D
iii.	Ghaggar	Chattbir	--do--	Priority-I	Not monitored along the stretches	*	D
iv	Ghaggar	U/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	D

Sr. No.	River	Point of sample collection	Polluted Stretch as per NGT	Classification stretches as per criteria given by NGT (Priority-I to Priority-V)	Ground Water Quality	Flow in River on date of sampling (cusec)	Water Quality
v	Ghaggar	D/S Jharmal Nadi	--do--	Priority-I	Not monitored along the stretches	*	D
vi	Ghaggar	U/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	D
vii	Ghaggar	D/S Dhakanshu Nallah	--do--	Priority-I	Not monitored along the stretches	*	D
viii	Ghaggar	Rattanheri	--do--	Priority-I	Not monitored along the stretches	*	D
ix	Ghaggar	U/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	D
x	Ghaggar	D/S SagarparaDrain	--do--	Priority-I	Not monitored along the stretches	*	D
xi	Ghaggar	Khanauri	--do--	Priority-I	Not monitored along the stretches	*	D
Xii	Ghaggar	Moonak	--do--	Priority-I	Not monitored along the stretches	*	E
Xiii	Ghaggar	U/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D
xiv	Ghaggar	D/S Sardulgarh	--do--	Priority-I	Not monitored along the stretches	*	D

***Very less flow, not measurable**