

# National Ganga River Basin Project

P119085

## Procurement Plan for

**FY 2016-2017**

### I. General

#### 1. Project information

Country : India

Borrower : Government of India

Project Name : National Ganga River Basin Project (NGRBP)

Project I.D. : P119085

Credit No. : IDA-4955-IN and IBRD-8065-IN

Project Implementing Agency (PIA) : National Mission for Clean Ganga (NMCG), Ministry of Water Resources, River Development and Ganga Rejuvenation, Government of India

2. **Bank's Approval Date of the Procurement Plan** : 09.11.2016 - *Version 7*  
17.11.2016 - *Version 8*

3. **Date of General Procurement Notice** : March 30, 2011 & last updated Jan 31, 2014

**Period covered by this procurement plan** : The procurement period of project covered from year April 2016 to March 2017 (Twelve months)

## II. Goods and Works and Non-consulting Services

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated below

	Prior Review Thresholds Proposed (USD million) <sup>1/</sup>	Procurement Method Thresholds Proposed (USD million)		
		ICB	NCB	Shopping
Goods	≥2	≥3	<3	<0.1
Works <sup>2/</sup>	≥10.0	≥40	<40	<0.2
Goods and Works	≥0.01 for Direct Contracting			

<sup>1/</sup> If a transaction comprises several packages, lots or slices, the aggregate estimated value of contracts determines the applicable threshold amount.

<sup>1/</sup> Irrespective of the prior review thresholds, first NCB contract for goods and works from all EAs will be subjected to prior review by the Bank.

<sup>2/</sup> Under Works category, NCB method limit of up to \$20 Million to be used for STPs under Component 2 of the project, for items/packages identified in prior approved procurement plans. Irrespective of this upper limit, the decision to proceed on NCB or ICB terms above the value of \$10 Million will be based on: (i) a capacity assessment of the local contracting industry and ability of potential bidders to respond to the tender requirements; and (ii) the scope for reduction of the geographical dispersion of the contracts (whenever possible) through a careful packaging strategy to be applied during the feasibility DPR stage and while finalizing the annual plans and procurement plans.

2. **Pre-qualification :** Not Applicable

3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines)** Not Applicable

4. **Reference to (if any) Project Operational/Procurement Manual:** Procurement Manual has been developed by NGRBP PMG, this has been agreed with the Bank, and will guide procurement of goods, works and services in the project.

5. **Any Other Special Procurement Arrangements:**

(i) Use of the Model Bidding Documents for procurement of STP, networks and pumping stations developed for the National Ganga River Basin Project.

6A. Procurement Packages for Works (W) and Non Consultant Services with Procurement Methods and Time Schedule

Reference No. & WB's approval version	Description of Assignment	Estimated Cost US\$	Selection method	Review Type	Expected Date of Bid Opening	Comments
	<b>CPCB</b>					
IN-NMCG-2987-NC-RFB Version 7	Service to Provide real time water quality monitoring data of River Ganges for the selected parameters from the network to be established and maintained by the agency (ies) at selected locations (2nd Phase)	4,200,000	ICB	Prior	10.01.2017	NGRBA/PP14-15/CPCB/W/01
IN-NMCG-2997-CW-RFB Version 7	Development of Ganga Data Centre at basement of CPCB Delhi Office	154,000	NCB	Post	23.01.2017	NGRBA/PP15-16/CPCB/W/05 Several Pkgs
IN-NMCG-2990-CW-RFQ Version 8	Civil and Electrical Works in Instrumentation Lab for CPCB Delhi	33,000	Shopping	Post	21.12.2016	NGRBA/PP14-15/CPCB/W/03
IN-NMCG-2991-CW-RFQ Version 8	Supply, Installation, Testing and Commissioning of 21 HP VRF Air Conditioning for Instrumentation Lab for CPCB Delhi	23,000	Shopping	Post	21.12.2016	
IN-NMCG-2992-CW-RFQ Version 8	Supply, Installation, Testing and Commissioning of Laboratory furniture for Instrumentation Lab for CPCB Delhi	40,000	Shopping	Post	21.12.2016	
IN-NMCG-2993-CW-RFQ Version 8	Supply, Installation, Testing and Commissioning of Modular Seating furniture for Instrumentation Lab for CPCB Delhi	19,000	Shopping	Post	21.12.2016	
IN-NMCG-2994-CW-RFQ Version 8	Supply, Installation, Testing and Commissioning of Fume Hoods for Instrumentation Lab for CPCB Delhi	21,000	Shopping	Post	21.12.2016	
IN-NMCG-2995-CW-RFQ Version 8	Supply, Installation, Testing and Commissioning of Gas Pipeline System for Instrumentation Lab for CPCB Delhi	21,000	Shopping	Post	21.12.2016	
IN-NMCG-2996-CW-RFQ Version 8	Supply, Installation, Testing and Commissioning of 25 KVA UPS for Instrumentation Lab for CPCB Delhi	12,000	Shopping	Post	21.12.2016	
	<b>Sub Total (CPCB)</b>	<b>4,523,000</b>				
	<b>Uttarakhand</b>					
IN-NMCG-2998-CW-RFB Version 7	Sewerage Scheme and STP at Muni-ki-Reti, Dhalwala,	13,626,000	NCB	Prior	26.12.2016	NGRBA/PP14-15/SPMG/UK/W/01

<b>Reference No. &amp; WB's approval version</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$</b>	<b>Selection method</b>	<b>Review Type</b>	<b>Expected Date of Bid Opening</b>	<b>Comments</b>
IN-NMCG-3012-CW-RFB Version 7	Haridwar (Phase I & II), Municipal Waste Water (MWW)	53,218,000	ICB	Prior	26.12.2016	NGRBA/PP14-15/SPMG/UK/W/02
IN-NMCG-3015-CW-RFB Version 7	River Front Development at Pilot	1,000,000	NCB	Post	21.03.2017	NGRBA/PP14-15/SPMG/UK/W/04
IN-NMCG-3013-CW-RFQ Version 8	Office Interior Works at New SPMG Office	70,000	Shopping	Post	23.01.2017	NGRBA/PP14-15/SPMG/UK/W/03
	<b>Sub Total (Uttarakhand)</b>	<b>67,914,000</b>				
	<b>Uttar Pradesh</b>					
IN-NMCG-2984-CW-RFB Version 7	Sewerage Works in Sewerage Distt -1 Kanpur	56,985,000	ICB	Prior	21.12.2016	
IN-NMCG-3222-CW-RFB Version 8	Survey, Soil testing, Design, Supply, Construction, Testing And Commissioning of Sewerage Works in Sewerage District E of Allahabad, excluding Operation & Maintenance, Retro- Allahabad Dist. E	21,515,151	NCB	Prior	28.12.2016	WBR No.26 Contract signed on: 05.12.2011
	<b>Sub Total (Uttar Pradesh)</b>	<b>78,500,151</b>				
	<b>Bihar</b>					
IN-NMCG-3027-CW-RFB Version 7	Sewerage Treatment Plant( STP), at Pahari- Patna	23,600,000	NCB	Prior	20.02.2017	NGRBA/PP14-15/SPMG/BH/W/04A
IN-NMCG-3030-CW-RFB Version 7	Sewerage Scheme at Pahari Zone IVA (S) at Pahari-Patna	36,200,000	NCB	Prior	20.02.2017	NGRBA/PP14-15/SPMG/BH/W/04B
IN-NMCG-3033-CW-RFB Version 7	Sewerage Scheme at Pahari Zone V, at Pahari- Patna	22,350,000	NCB	Prior	20.02.2017	NGRBA/PP14-15/SPMG/BH/W/04C
IN-NMCG-3039-CW-RFB Version 7	STP Zone II at Beur, Patna	12,730,000	ICB	Prior	29.01.2016	NGRBA/PP14-15/SPMG/BH/W/05A
IN-NMCG-3041-CW-RFB Version 7	STP Zone VI at Karmalichak, Patna	14,400,000	ICB	Prior	29.01.2016	NGRBA/PP14-15/SPMG/BH/W/06A
IN-NMCG-3045-CW-RFB Version 7	Sewerage Networking Zone VI at Karmalichak, Patna	28,600,000	NCB	Prior	21.12.2016	NGRBA/PP14-15/SPMG/BH/W/06B Under rebidding

Reference No. & WB's approval version	Description of Assignment	Estimated Cost US\$	Selection method	Review Type	Expected Date of Bid Opening	Comments
IN-NMCG-3053-CW-RFB Version 7	Saidpur STP, Zone –III, Patna	32,540,000	ICB	Prior	29.01.2016	NGRBA/PP14-15/SPMG/BH/W/07A
IN-NMCG-3056-CW-RFB Version 7	Buxar RFD	17,270,000	NCB	Prior	22.12.2016	NGRBA/PP14-15/SPMG/BH/W/09
	<b>Sub Total (Bihar)</b>	<b>187,690,000</b>				
	<b>Jharkhand</b>					
IN-NMCG-3057-CW-RFB Version 7	Sahebganj & Rajmahal Solid Waste Management	23,477,000	NCB	Prior	28.12.2016	NGRBA/PP14-15/SPMG/JH/W/03
IN-NMCG-3058-CW-RFB Version 7	Sewerage Scheme and STP at Rajmahal	9,057,000	NCB	Prior	28.12.2016	NGRBA/PP16-17/SPMG/JH/W/06
	<b>Sub Total (Jharkhand)</b>	<b>32,534,000</b>				
	<b>TOTAL</b>	<b>371,161,151</b>				

#### 6B. Procurement Packages for Goods (G) with Methods and Time Schedule

Reference No. & WB's approval version	Description of Assignment	Estimated Cost US\$	Selection method	Review Type	Expected Date of Bid Opening	Comments
	<b>NMCG</b>					
IN-NMCG-3059-GO-RFB Version 8	Information Systems Equipment (IT hardware, including desktops, laptops, servers, media, LCD/DLP projectors, video/audio conferencing, UPS) for NGRBA PMG	136,000	NCB	Post	09.01.2017	NGRBA/PP14-15/NMCG/G/01
	<b>Total (NMCG)</b>	<b>136,000</b>				
	<b>GKC</b>					
IN-NMCG-3061-GO-RFQ Version 7	Remote Sensing Data	83,000	Shopping	Post	22.03.2017	NGRBA/PP14-15/NMCG/GKC/G/02
IN-NMCG-3062-GO-RFQ Version 7	Books/Journal/Library/E-Resources	40,000	Shopping	Post	28.12.2016	NGRBA/PP14-15/NMCG/GKC/G/03

<b>Reference No. &amp; WB's approval version</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$</b>	<b>Selection method</b>	<b>Review Type</b>	<b>Expected Date of Bid Opening</b>	<b>Comments</b>
IN-NMCG-3060-GO-RFB <i>Version 8</i>	IT Hardware and Software	150,000	NCB	Post	22.03.2017	<i>NGRBA/PP14-15/NMCG/GKC/G/01</i>
	<b>Total (GKC)</b>	<b>273,000</b>				
	<b>CPCB</b>					
IN-NMCG-3063-GO-RFQ <i>Version 7</i>	Portable water quality Monitoring kits	30,000	Shopping	Post	28.12.2016	<i>NGRBA/PP14-15/CPCB/G/01</i>
IN-NMCG-3065-GO-RFQ <i>Version 7</i>	Microscopes for Bio-monitoring laboratory for CPCB Delhi office and for Zonal office	60,000	Shopping	Post	24.01.2017	<i>Several Packages</i>
IN-NMCG-3067-GO-RFQ <i>Version 7</i>	Specialized software such as Google Professional, ARC info & allied software & maps	46,000	Shopping	Post	24.01.2017	<i>NGRBA/PP14-15/CPCB/G/04 Several Packages</i>
IN-NMCG-3069-GO-RFQ <i>Version 7</i>	Computers & Printers (10 nos.)	13,000	Shopping	Post	24.01.2017	<i>NGRBA/PP14-15/CPCB/G/08</i>
IN-NMCG-3064-GO-RFB <i>Version 8</i>	Procurement of instruments/equipment's for water quality monitoring and testing	128,000	NCB	Post	28.12.2016	<i>Several Packages</i>
IN-NMCG-3066-GO-RFB <i>Version 8</i>	IT Hardware for CPCB	109,000	NCB	Post	24.01.2017	<i>NGRBA/PP14-15/CPCB/G/03 Several Packages</i>
IN-NMCG-3068-GO-RFB <i>Version 8</i>	Data Computerization/ Data Set for CPCB (Legacy data computerization, digitization, geolocation of polluting industries, Advance GPS tracking devices, specific softwares/ hardwares and networking facilities etc.)	600,000	NCB	Post	24.01.2017	<i>NGRBA/PP14-15/CPCB/G/06</i>
IN-NMCG-3070-GO-RFB <i>Version 8</i>	Real Time quality monitoring equipment at inlet and outlet channel of STP at Allahabad as pilot project	121,000	NCB	Post	25.01.2017	<i>NGRBA/PP14-15/SPMG/UP/G/05</i>
	<b>Total (CPCB)</b>	<b>1,107,000</b>				
	<b>Uttarakhand</b>					
IN-NMCG-3071-GO-RFQ <i>Version 7</i>	Information Systems Equipment (IT hardware, including desktops, laptops, servers, media, LCD, UPS) for Uttarakhand SPMG	10,000	Shopping	Post	27.12.2016	<i>NGRBA/PP14-15/SPMG/UK/G/01</i>

<b>Reference No. &amp; WB's approval version</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$</b>	<b>Selection method</b>	<b>Review Type</b>	<b>Expected Date of Bid Opening</b>	<b>Comments</b>
IN-NMCG-3072-GO-RFQ <i>Version 7</i>	Officer refurbishing furniture, Air conditioners and other equipment	22,000	Shopping	Post	27.12.2016	NGRBA/PP14-15/SPMG/UK/G/02
	<b>Total (Uttarakhand)</b>	<b>32,000</b>				
	<b>Uttar Pradesh</b>					
IN-NMCG-3074-GO-RFQ <i>Version 7</i>	Information system equipment (IT hardware including desktops, laptops servers, media, LCD/DLP projectors, Video/Audio Conferencing Ups etc.) for UPSPMG.	76,000	Shopping	Post	18-Jan-17	NGRBA/PP14-15/SPMG/UP/G/02
IN-NMCG-3077-GO-RFQ <i>Version 7</i>	Furniture for office	38,000	Shopping	Post	28.12.2016	NGRBA/PP15-16/SPMG/UP/G/07 (1)
IN-NMCG-3073-GO-RFB <i>Version 8</i>	Information system Equipment (UPPCB)	227,000	NCB	Post	08-Mar-17	NGRBA/PP14-15/SPMG/UP/G/01
IN-NMCG-3076-GO-RFB <i>Version 8</i>	Specialised Software including for GIS database Modeling and Communication etc. for UPSPMG.	152,000	NCB	Post	18-Jan-17	NGRBA/PP15-16/SPMG/UP/G/06
IN-NMCG-3078-GO-RFB <i>Version 8</i>	Laboratory equipment (Lab safety, processing & preservation) (UPPCB)	1,179,000	NCB	Post	08-Feb-17	NGRBA/PP15-16/SPMG/UP/G/08
IN-NMCG-3079-GO-RFB <i>Version 8</i>	Laboratory equipment Instrumentation (UPPCB)	1,330,000	NCB	Post	08-Mar-17	NGRBA/PP15-16/SPMG/U
	<b>Total (Uttar Pradesh)</b>	<b>3,002,000</b>				
	<b>Bihar</b>					
IN-NMCG-3080-GO-RFB <i>Version 8</i>	Information Systems Equipment (IT hardware, including desktops, laptops, servers, media, LCD/DLP projectors, video/audio conferencing, UPS) for Bihar SPMG	250,000	NCB	Post	17.01.2017	NGRBA/PP14-15/SPMG/BH/G/01
	<b>Total (Bihar)</b>	<b>250,000</b>				
	<b>West Bengal</b>					
IN-NMCG-3081-GO-RFQ <i>Version 7</i>	Information Systems Equipment (Computers, printers, UPS) for West Bengal SPMG	10,000	Shopping	Post	28.12.2016	NGRBA/PP14-15/SPMG/WB/G/01

<b>Reference No. &amp; WB's approval version</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$</b>	<b>Selection method</b>	<b>Review Type</b>	<b>Expected Date of Bid Opening</b>	<b>Comments</b>
IN-NMCG-3082-GO-RFQ <i>Version 7</i>	Software for computers for West Bengal SPMG	10,000	Shopping	Post	28.12.2016	NGRBA/PP14-15/SPMG/WB/G/02
IN-NMCG-3084-GO-RFQ <i>Version 7</i>	Information Systems Equipment (media, LCD/DLP projectors, video/audio conferencing) for West Bengal SPMG	10,000	Shopping	Post	04.01.2017	NGRBA/PP14-15/SPMG/WB/G/03
IN-NMCG-3085-GO-RFQ <i>Version 7</i>	Information Systems Equipment (Server) for West Bengal SPMG	10,000	Shopping	Post	01.02.2017	NGRBA/PP14-15/SPMG/WB/G/04
IN-NMCG-3086-GO-RFQ <i>Version 7</i>	Workstation for West Bengal SPMG staff	10,000	Shopping	Post	28.12.2016	NGRBA/PP14-15/SPMG/WB/G/05
	<b>Total (West Bengal)</b>	<b>50,000</b>				
	<b>Jharkhand</b>					
IN-NMCG-3088-GO-RFQ <i>Version 7</i>	Information System Equipment	75,000	Shopping	Post	10.01.2017	NGRBA/PP14-15/SPMG/JH/G/01
IN-NMCG-3090-GO-RFQ <i>Version 7</i>	Infrastructure- Vehicle (Monitoring/ Exhibition)	70,000	Shopping	Post	10.01.2017	NGRBA/PP14-15/SPMG/JH/G/02
IN-NMCG-3091-GO-RFQ <i>Version 7</i>	Data Computerisation/ data sets (incl. legacy data computerization, digitization, geolocation, of polluting industries etc.)	15,000	Shopping	Post	10.01.2017	NGRBA/PP14-15/SPMG/JH/G/04
IN-NMCG-3092-GO-RFB <i>Version 8</i>	Office automation equipment for ULB/SPCB	200,000	NCB	Post	10.01.2017	NGRBA/PP14-15/SPMG/JH/G/05
	<b>Sub Total 1</b>	<b>3,60,000</b>				
IN-NMCG-3094-GO-RFQ <i>Version 7</i>	Information system equipment (IT hardware including Desktops, Laptops, Services, Media, LCD Projectors, Video/Audio Conferencing, UPS)	60,000	Shopping	Post	10.01.2017	NGRBA/PP14-15/SPMG/JH/G/03
	<b>Sub Total 2</b>	<b>60,000</b>				
	<b>Total (Jharkhand)</b>	<b>420,000</b>				
	<b>GRAND TOTAL</b>	<b>5,270,000</b>				



## I. Selection of Consultants

### 1. Prior Review Threshold:

Prior Review Thresholds Proposed (USD million) *	Methods and Value Thresholds				
	QCBS	QBS	CQS	LCS/FBS	SSS
≥1.0 for firms ≥0.3 for Individuals SSS: ≥ 10,000	Compliance with the Guidelines	Compliance with the Guidelines	<0.2	Compliance with the Guidelines	Case by Case & subject to justifications and > \$10,000

2. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of the World Bank Consultant Guidelines.

3. **Any Other Special Selection Arrangements:** None

### 4. Consultancy (C) Assignments with Selection Methods and Time Schedule

Reference No. & WB's approval version	Description of Assignment	Estimated Cost US\$	Selection method	Review Type	Expected Date of Bid Opening	Comments
	<b>NMCG</b>					
IN-NMCG-3096-CS-QCBS Version 8	Internal Audit for NMCG and SPMGs	22,500	QCBS	Post	Dec-2016	
IN-NMCG-3244-CS-QCBS Version 8	Internal Audit for Uttarakhand SPMG	22,500	QCBS	Post	Dec-2016	
IN-NMCG-3245-CS-QCBS Version 8	Internal Audit for Uttar Pradesh SPMG	22,500	QCBS	Post	Dec-2016	
IN-NMCG-3246-CS-QCBS Version 8	Internal Audit for Bihar and Jharkhand SPMG	22,500	QCBS	Post	Dec-2016	
	<b>Total (NMCG)</b>	<b>90,000</b>				
	<b>CPCB</b>					
IN-NMCG-2983-CS-QCBS Version 7	Consultancy Services for CPCB for Real Time Data Qualification Services Contractor (Consultant)	1,960,000	QCBS	Prior	FIN opened 12.08.2016	

<b>Reference No. &amp; WB's approval version</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$</b>	<b>Selection method</b>	<b>Review Type</b>	<b>Expected Date of Bid Opening</b>	<b>Comments</b>
IN-NMCG-3097-CS-QCBS Version 7	Consultancy Service for CPCB to conduct a comprehensive pollution Inventory including research and training activities	606,000	QCBS	Prior	Dec-2016	NGRBA/PP14-15/CPCB/C/01
IN-NMCG-3099-CS-QCBS Version 7	Consultancy on Development of sustainable water quality monitoring design aids and customization of design aids for water quality planning and management	151,000	QCBS	Post	Dec-2016	NGRBA/PP14-15/CPCB/C/02
IN-NMCG-3101-CS-CQS Version 8	Consultancy service for Institutional support to NGRBA cell to CPCB (4 Consultant)	82,000	CQS	Post	Jan-2017	NGRBA/PP14-15/CPCB/C/04
IN-NMCG-3098-CS-QCBS Version 8	Consultancy for pilot project on UAV (Unmanned Aerial Vehicle) surveillance in polluted stretch of River Ganga for CPCB	30,000	QCBS	Post	Jan-2017	
	<b>Total (CPCB)</b>	<b>2,829,000</b>				
	<b>Uttarakhand</b>					
IN-NMCG-3104-CS-CQS Version 7	Consultancy services for Preparation of DPR for RFD pilot project at Rishikesh	10,000	CQS	Post	Mar-2017	NGRBA/PP14-15/SPMG/UK/C/10
IN-NMCG-3105-CS-QCBS Version 7	Supervision consultancy services for Muni ki Reti sewerage project	545,000	QCBS	Prior	Jan-2017	NGRBA/PP14-15/SPMG/UK/C/11
IN-NMCG-3107-CS-CQS Version 7	Consultancy services for communication and outreach services	10,000	CQS	Post	Dec-2016	NGRBA/PP14-15/SPMG/UK/C/12
IN-NMCG-3242-CS-QCBS Version 8	Consultancy Services for Design & Supervision of RFD for Greater Rishikesh including Laxmanjhula, Ramjhula, Tapowan, Munikereti, Swargashram and interlinked Gram Panchayats	990,000	QCBS	Post	Dec-2016	NGRBA/PP14-15/SPMG/UK/C/05
IN-NMCG-3103-CS-FBS Version 8	Consultancy Services for Third party inspection of ongoing projects	30,000	FBS	Prior	Dec-2016	NGRBA/PP14-15/SPMG/UK/C/09
	<b>Total (Uttarakhand)</b>	<b>1,585,000</b>				
	<b>Uttar Pradesh</b>					
IN-NMCG-3108-CS-CQS Version 7	Specialized Consultancies for UPPCB to develop an integrated on-line information system for water quality management monitoring	30,000	CQS	Post	Jan-2017	NGRBA/PP14-15/SPMG/UP/C/01

<b>Reference No. &amp; WB's approval version</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$</b>	<b>Selection method</b>	<b>Review Type</b>	<b>Expected Date of Bid Opening</b>	<b>Comments</b>
IN-NMCG-3109-CS-CQS <i>Version 7</i>	Consultancy Services to Uttar Pradesh State Program Management Group for social audit of state level NGRBA activities	37,000	CQS	Post	Feb-2017	NGRBA/PP14-15/SPMG/UP/C/03
IN-NMCG-3111-CS-CDS <i>Version 7</i>	Consultancy Service for third Party inspection for Sewerage Works of District-B & Additional sewer network District-E Allahabad.	15,000	SSS	Post	Feb-2017	
IN-NMCG-3112-CS-CDS <i>Version 7</i>	Consultancy Service for third Party inspection for Sewerage Scheme for Anupshahar & Narora.	15,000	SSS	Post	Dec-2016	
IN-NMCG-3114-CS-CQS <i>Version 7</i>	Consultancy Service for architectural design and detailing for Varanasi Demonstration DPR	50,000	CQS	Post	Feb-2017	NGRBA/PP14-15/SPMG/UP/C/08
	<b>Total (Uttar Pradesh)</b>	<b>147,000</b>				
	<b>Bihar</b>					
IN-NMCG-3115-CS-QCBS <i>Version 7</i>	IEC Activities and social & Environmental management plan	168,000	QCBS	Post	Jan-2017	NGRBA/PP14-15/SPMG/BH/C/01
IN-NMCG-3239-CS-QCBS <i>Version 8</i>	Specialist consultancy services to state programme management group (PMC) for various projects	300,000	QCBS	Post	Dec-2016	NGRBA/PP14-15/SPMG/BH/C/03
	<b>Total (Bihar)</b>	<b>468,000</b>				
	<b>West Bengal</b>					
IN-NMCG-3117-CS-CQS <i>Version 7</i>	Social Audit	30,000	CQS	Post	Dec-2016	NGRBA/PP14-15/SPMG/WB/C/02
IN-NMCG-3118-CS-QCBS <i>Version 7</i>	Engagement of Third Party Inspection (TPI) Agency	100,000	QCBS	Post	Dec-2016	NGRBA/PP16-17/SPMG/WB/C/05
IN-NMCG-3120-CS-CQS <i>Version 7</i>	Engagement of agency for Communications and Public Outreach programme	15,000	CQS	Post	Dec-2016	NGRBA/PP15-16/SPMG/WB/C/07
IN-NMCG-3241-CS-QCBS <i>Version 8</i>	Setting up of Project Management Consultancy	990,000	QCBS	Post	Dec-2016	NGRBA/PP15-16/SPMG/WB/C/06
	<b>Total (West Bengal)</b>	<b>1,135,000</b>				

<b>Reference No. &amp; WB's approval version</b>	<b>Description of Assignment</b>	<b>Estimated Cost US\$</b>	<b>Selection method</b>	<b>Review Type</b>	<b>Expected Date of Bid Opening</b>	<b>Comments</b>
	<b>Jharkhand</b>					
IN-NMCG-3122-CS-QCBS <i>Version 7</i>	Specialist consultancy services to state programme management group for various projects	250,000	QCBS	Prior	Jan-2017	<i>NGRBA/PP14-15/SPMG/JH/C/05</i>
IN-NMCG-3123-CS-QCBS <i>Version 7</i>	Technical assistance for ULBs (Tech/Operating & Business process outsourcing)	75,000	QCBS	Post	Jan-2017	<i>NGRBA/PP14-15/SPMG/JH/C/06</i>
IN-NMCG-3240-CS-QCBS <i>Version 8</i>	PMC services for sewerage, RFD & Solid waste project in Sahibgunj & Rajmahal	990,000	QCBS	Post	Jan-2017	<i>NGRBA/PP14-15/SPMG/JH/C/07</i>
	<b>Total (Jharkhand)</b>	<b>1,315,000</b>				
	<b>GRAND TOTAL</b>	<b>7,569,000</b>				